

DETAIL LIST OF COMPLETED WORKS (in chronological order).

Sl.	Name of Work	A/A & E/S	Work Order No. & Date & amount	Name of Agency	Date of Commencement of Work	Date of completion of works	Date of Submission of Claims	Work done amount	Upto date expenditure	Balance liability
	FY: 1993-94									
	MH: 3054									
	National Highway - II									
1	Maintenance & reair of NH-39 Imphal Moreh		EE/NH-	Apam Shimaray	30-10-1993	29-01-1994		3.56	3.38	0.18
								7.00		0.18
	FY: 1994-95									
	MH: 3054									
	National Highway - II									
3	Charged to A/R - Strengthening existing single lane to carriage way i/c impt. Of geometric Re-constn. & extension of culvert from 400 to 407 km on NH-39 Imphal Moreh Section.		EE/NH-II/Con/6/0/4/08/05/95	S. Raghumani Singh	22-05-1995	21-05-1997		85.10	84.76	0.34
								85.10		0.34
	FY: 1996-97									
	MH: 3054									
	National Highway - II									
4	Maintenance & reair of NH-39 Imphal Moreh Section (SH:- Constn. of lined drain from 358.782 Km. on (E/Side))		EE/NH-II/6/97/R/198 dt. 23/06/97	R.K. Ajit	30-06-1997	29-07-1997		0.48	0	0.48
5	Charged to AIR strengthening existing single lane carriageway i/c impt. Of geometric Re-constn. Of extension of culvert from 400 to 407 Km. (SH:- Re-constn. of 1m span RCC culvert at 406/6-C & 405.330 Km.)		EE/NH-II/Con/6/0/87 dt. 22/7/97	N. Roben	30-07-1997	29-11-1997		3.71	3.21	0.50
6	Charged to AIR improvement of NH-39 Imphal Moreh Section widening the existing carriageway to 2 lane from 371.150 K. to 380 Km. (SH:- Constn. of B/Call at 373.389 Km. to 378.429 Km.)		EE/NH-II/Con/6/82 dt. 19/7/97	Ashing Kabui	27-08-1997	27-03-1998		2.32	2.11	0.21
7	-do- (SH:- Const. of R/W in the reach from 402.375 to 402.390 km).		EE/NH-II/97/53 dt. 27/8/1997	Ashing Kabui	27-08-1997	24-05-1999		2.02	1.75	0.27
8	Charged to AIR constn. Of approach road to the New Pallel bridge (SH:- Constn. Of protection wall at 364.900 Km.)		EE/NH-II/Con/6/97/3/11 dt. 6/10/97	M. Kali Singh	15-10-1997	14-01-1998		3.23	2.45	0.78
								11.76		2.24
	FY: 1997-98									
	MH: 3054									
	National Highway - II									
9	- do - (SH:- Constn. of R/wall from km 336.802 to km 335.890)		EE/NH-II/Con/3men/98/66 dt.10/2/98	Pushkar	19-02-1999	18-08-1999		4.04	1.85	2.19
								4.04		2.19
	Chandel Division									
	MH:5054									
10	Impvt. Of Sugnu Chandel rd (SH: Rehabilitation in selected stretches		EE/CDL/WO/97/19 Dt. 23/7/97	HB. Lumhnung	4-3-2000	5-2-2000		₹ 3.05	₹ 2.41	0.64

	Const. of Mayang Imphal Sugnu rd. to Pallel Chandel rd. (SH: Earthwork & Culvert)		EE/CDL/WO/97/3 Dt. 19/4/97	S. Thami	4-26-1997			₹ 9.78	₹ 7.02	2.17
								₹ 12.83		2.81
	FY: 1998-99									
	Chandel Division									
	MH:5054									
11	Const. of Sajik Tampak to Mombi rd via Heikha Phsse-I (SH: Const. of 3 m span minor bridge 1 No.)		EE/CDL/WO/98-99 Dt. 5/5/99	M/S Naharup L.C.C Ltd.	5-12-1999	-		₹ 2.51	₹ 1.26	1.24
12	Const. of Sajik Tampak to Mombi rd via Heikha Phsse-I (SH: Const. of 3 m RCC Slab culvert 1 No.)		EE/CDL/WO/98/30 Dt. 10/2/99	A. Modhuchandra	5-10-1999	-		₹ 2.03	₹ 0.64	1.39
										2.63
	MH: 3054									
	National Highway - I									
13	AR & MO to NH-39 , Maram Imphal section (SH:- Constn. Of pucca line drain in the reaches from 277.00 km to 277.090 km)	NIL	No.CT/4/NH-1/97-98/162 dt 25/2/1999 Rs. 47048 /-	Ksh. Basanta Singh	7-23-1999	8-3-1999	8-16-2021	0.36	NIL	0.36
14	AR & Mo to NH-39 Maram Imphal section (Constn. of paca line drain in between 241/1 to 241/4 culvert during '98 - '99)	NIL	No.CT/4/NH-1/97-98/162 dt 25/2/1999 Rs. 49172/-	Ksh. Basanta Singh	3-2-1999	3-24-1999	8-16-2021	0.49	Nil	0.49
15	AR & Mo to NH-39 Maram Imphal section (Constn. Of paca line drain in between 242.05 to 242.21 km)	NIL	No.CT/4/NH-1/97-98/161 dt 25/2/1999 Rs. 49908 /-	Ksh. Basanta Singh	3-1-1999	3-24-1999	8-16-2021	0.49	Nil	0.49
								1.34		1.34
	National Highway - II									
16	Maintenance & Repair of NH-39 Imphal Moreh Section during 98-99 (SH:- P/R in the reaches from 339 km. to 340 km.)		EE/NH-II/Con/6/97/0/34 dt. 16-4-98	L. Kadamjit Singh	25-04-1998	24-07-1998		6.01	4.86	1.15
17	Maintenance & Repair of NH-39 Imphal Moreh Section during 98-99 (SH:- P/R in the reaches from 361 km. to 362 km.)		EE/NH-II/Con/6/3-MON/49 dt. 17-4-98	Kh. Chandrahas	26-04-1998	25-07-1998		4.31	0	4.31
18	Maintenance & repair of NH-39 Imphal Moreh section during 98-99 (SH: P/R in the reaches from 363 km to 364 km).		EE/NH-II/Con/6/3-Men/44 dt. 17/4/98.	Kh. Chandrahas	26-04-1998	25-07-1998		5.03	4.95	0.08
19	Maintenance of NH-39 Imphal Moreh Section under (SH:- Constn. Of Toe Wall from 357.175 km. 357.755)		EE/Nh-II/Con/6/R/0/136 dt. 18-05-98	M. Kali Singh	02-06-1998	01-12-1998		3.92	2.56	1.36
20	AR & MO to NH-39 Imphal Moreh Section under (SH:- Clearance is choked pipe culvert between 407 to 411 Km. and re-constn. Of catch pit and n.s H/Wall at 411/4-C)		EE/NH-II/Con/6/R/388 dt. 16-06-98	M/S Porompat Road No. - 2 Pangal Leirak	19-06-1998	18-07-1998		0.44	0.3	0.14
21	AR & MO to NH-39 Imphal Moreh Section under (SH:- Re-constn. Of damaged hill side H/Wall at 401/4-c)		EE/NH-II/Con/6/R/369 dt. 15-06-98	Tomchou	19-06-1998	18-07-1998		0.46	0	0.46
22	AR & MO to NH-39 Imphal Moreh Section under (SH:- RE-constn. Of damaged Hill side H/Wall at 402/4-c)		EE/NH-II/Con/6/R/368 dt. 15-06-98	Tomchou	19-06-1998	18-07-1998		0.44	0	0.44

23	AR & MO to NH-39 Imphal Moreh Section under (SH:- Repairing parapets and h/wall in between 416 km. to 419 km.)	EE/NH-II/Con/6/R/367 dt. 15-06-98	S. Deven Singh	19-06-1998	18-07-1998		0.43	0	0.43
24	AR & MO to NH-39 Imphal Moreh Section under (SH:- Reconstn. Of damaged valley side Head Wall at 427/5-C)	EE/NH-II/Con/6/R/383 dt. 16-06-98	S. Deven Singh	19-06-1998	18-07-1998		0.44	0	0.44
25	Impvt. Of NH-39 Imphal Moreh Section widening of existing single lane to double lane standard in the reach 400 to 407 km. (SH:- Constn. Of R/Wall from 406.150 to 406.180 km.)	EE/NH-II/Con/6/0/148 dt. 19-06-98	Kh. Tomchou	08-07-1998	07-02-1999		6.21	3.25	2.96
26	Strengthening of NH-39 Imphal Moreh Section from 366.00 to 371.15 Km. (SH:- Restoration of damaged crust quachmier zone in between 366 km. to 366.445 Km.)	EE/NH-II/Con/6/R/400 dt. 25-09-98	K. Nabadhip	30-09-1998	29-10-1998		0.47	0.15	0.32
27	A/R & MO to NH-39 Imphal Moreh Section for the year 98-99 (SH:- D/S H/Wall at 396/4-c)	EE/NH-II/Con/6/R/411 dt. 26-09-98	A.K. Dhirendrajit	01-10-1998	30-11-1998		0.46	0.23	0.23
28	Maintenance and repair to Nh-39 Imphal Moreh section (SH: Shingling the eroded road from 357.700 km to 357.765 km).	EE/NH-II/Con/6/R/420 dt. 27/10/98.	Jallan	03-11-1998	02-12-1998		0.42	0	0.42
29	A/R & M/O to NH-39 Imphal Moreh section during 98-99(SH:- Re-constn. of catch pit and U/S H/wall and at 409/1-C	EE/NH-II/Con/6/R/423 dt.27/10/98	Jallan	03-11-1998	02-12-1998		0.45	0	0.45
30	A/R & M/O to NH-39 Imphal Moreh section during 98-99(SH:-Re-constn. of U/S H/wall and catch pit at 409/2-C	EE/NH-II/Con/6/R/421 dt.27/10/98	Jallan	03-11-1998	02-12-1998		0.47	0	0.47
31	Maintenance of NH-39 Imphal Moreh section (SH: Re-Constn. Of H/wall at 382/5-C	EE/NH-II/Con/6/R/422 dt. 27/10/98.	Jallan	03-11-1998	02-12-1998		0.48	0	0.48
32	Maintenance of NH-39 Imphal Moreh section (SH: Shingling the eroded road from 359.900 km to 359.980 km and 360.010 km to 360.080 km).	EE/NH-II/Con/6/R/429 dt. 28/10/98.	Jallan	04-11-1998	03-12-1998		0.43	0	0.43
33	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of 393 Km.)	EE/NH-II/Con/6/R/457 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.36	0	0.36
34	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 372 km. to 377 km.)	EE/Nh-II/Con/6/R/454 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.36	0	0.36
35	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 383to 388 km.)	EE/Nh-II/Con/6/R/458 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.37	0	0.37
36	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 377 to 383 km.)	EE/Nh-II/Con/6/R/453 dt. 13-11-98	A.K Shah	15-11-1998	04-12-1998		0.45	0	0.45
37	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 366 to 372 km.)	EE/Nh-II/Con/6/R/453 dt. 13-11-98	A.K.Shah	15-11-1998	04-12-1998		0.45	0	0.45
38	AR & MO to NH-39 Imphal Moreh Section under (SH:- Re-constn. Of catch point i/c v/s Head Wall for the culvert 407/3-C)	EE/NH-II/Con/6/474 dt. 8-2-99	A. Tejamani Singh	17-02-1999	16-03-1999		0.48	0.36	0.12
39	Maintenance of NH-39 Imphal Moreh Section under (SH:- Constn. of R/Wall 3.50 m ht from 389.963 Km)	EE/NH-II/Con/0/184 dt. 10-2-99	W. Lallamani	19-02-1999	18-06-1999		1.57	0	1.57

	Chandel Division								
54	Const. of pavement on Khunutabi Machi rd. for the portion 2km to 20 km (SH: Providing Shingling & WBM from 3 to 15.5 km and R.C.C culvert 150 mm dia 4 Nos.)		EE/CDL/WO/99-2000 Dt. 3/12/99	Ksh. Rajen Singh	12-10-1999	8-19-2002	₹ 21.14	₹ 20.03	1.11
55	Impvt. Of road from Chandel to Chakpikarong via Modi for the portion Modi to Chakpikarong		EE/CDL/99-2000/50 Dt. 24/11/2000	D. James Lamkang	4-3-2000	11-4-2005	₹ 2.60	₹ 2.60	0
									1.110
	National Highway - II								
56	A/R & MO to NH-39 Imphal-Moreh Section for the year 1999-2000 (SH: Construction of R/Wall for the portion km 415.905 to km 415.945.)	SE/NHC/TDR/NH-II/99-2000/527 dt 11/01/2000 Rs. 9,15,279/-	EE/NH-II/Con/6/99-2000/33 dt 17/01/2000 Rs.9,15,297/-	Shri N. Kumar	1-25-2000	3-29-2000	9.15	2.2	6.95
									6.95
									8.94
	MH: 3054								
	National Highway - II								
57	Maintenance of NH-39 Imphal Moreh section (SH:- Constn. of boulder sourage at 350/1-B)		EE/NH-II/Con/6/97/47 1 dt. 23/9/99	A.K. Dhirendrajit	17-02-1999	16-03-1999	0.48	0.24	0.24
58	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of B/wall for the portion 413.854 km to 413.934 km).		EE/NH-II/Con/6/98 dt.28/4/99	Haokholien Vaiphei	12-05-1999	11-08-1999	4.03	2.92	1.11
59	A/R & MO Impt. of NH-39 Imphal Moreh section widening the existing carriage to two lane from 385 to 390 km (SH: Constn. of H/wall cum R/wall at 381/1-C).		EE/NH-II/Con/98/0/11 dt.7/5/99	L Gokulchandra	20-05-1999	19-08-1999	4.32	2.37	1.95
60	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall at 383.890 km to 383.900 km).		EE/NH-II/Con/98/R/5 dt.14/5/99	Dhanachandra Sharma	23-05-1999	22-06-1999	0.46	0	0.46
61	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration Of damaged floor of existing pucca lined drain from km 342.020 to km 342.300)		EE/NH-II/Con/6/R/2 dt.14/5/99	T. Mohon	25-05-1999	24-06-1999	0.49	0	0.49
62	Maintenance & repairs of NH-39 Imphal Moreh section during 98-99 (SH:-Constn. of lined drain in the reaches from km 336.548 to km 336.596		EE/NH-II/Con/6/98/R/21 dt.25/5/99	Th. Kunjo Singh	28-05-1999	27-06-1999	0.51	0	0.51
63	- do - (SH:- Constn. of lined drain in the reaches from km 336.508 to km 336.548		EE/NH-II/Con/6/98/R/22 dt.25/5/99	Th. Kunjo Singh	28-05-1999	27-06-1999	0.51	0	0.51
64	- do - (SH:- Clearance of jungle in between km 329.500 to km 330.200 and 365 km. to 365.520 km.)		EE/NH-II/Con/6/R/33 dt.26/5/99	Tejmani	31-05-1999	30-06-1999	0.45	0.42	0.03
65	Maintn. of NH-39 Imphal Moreh section (SH:- Re-sectioning of lined drain dressing of side berm and removal land slip in between 366.500 km to 368.500 km).		EE/NH-II/Con/98/R/51 dt.16/6/99	R.K. Doren	25-06-1999	24-07-1999	0.48	0.26	0.22
66	A/R & M/O to NH-39 Imphal Moreh section (SH:- Re-constn. of valley side H/wall for culvert at 403/6-C)			L. Tomchou	25-06-1999	24-07-1999	0.46	0	0.46

67	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of petty land and resectioning of kutchra lined drain for the portion 402.600 km to 404 km).			L. Tomchou	25-06-1999	24-07-1999		0.48	0	0.48
68	Maintenance of NH-39 Imphal Moreh section (SH: Consn. B/wall at 384.390 km to 384.400 km).		EE/NH-II/Con/98/2/47 dt.16/6/99	Jallan	25-06-1999	24-07-1999		0.47	0	0.47
69	Maintenance of NH-39 Imphal Moreh section (SH: Re-Consn. of V/Side H/wall at 383/6-C).		EE/NH-II/Con/98/R/46 dt.16/6/99	Jallan	25-06-1999	24-07-1999		0.46	0	0.46
70	A/R & M/O to NH-39 Imphal Moreh section (SH:-Re-Consn. of damage D/s H/wall of 398/6-C at 397.605 km).		EE/NH-II/Con/6/R/61 dt.17/6/99	Amubi	26-06-1999	25-07-1999		0.45	0.31009	0.14
71	(Charge to A/R) Impt. of NH-39 Imphal Moreh section for existing single lane to double lane from 390 to 400 km (SH: Consn. of 1 km. from 404 km to 405 km).		EE/NH-II/Con/6/99-2000/0/15 dt. 10-08-99	S. Raghumani Singh	20-08-1999	19-02-2000		4.88	4.33	0.55
72	-do- (SH:- Cosnt. of R/ Wall from 379.095 to 379.110 km.).		EE/NH-II/Con/6/1999-2000/017 dt. 18/8/1999	Kriti	28-08-1999	08-02-2001		3.77	3.44	0.33
73	A/R & M/O to NH-39 Imphal Moreh section (SH:- Re-consn. Of damaged H/wall for the culvert No. 404/7-C).		EE/NH-II/Con/98/R/13 7 dt. 27/08/1999	Nillachandra Singh	02-09-1999	01-10-1999		0.48	0.27	0.21
74	Maintenance of NH-39 Imphal Moreh section (SH: Clearance of earth from the carriageway of the road in the stretches from 334.900 km to 334.788 km, 334.800 to 334.931 km, and 337.380 km to 337.503 km).		EE/NH-II/Con/98/R/19 0 dt. 18/9/99	Krishna	22-09-1999	06-10-1999		0.44	0.38	0.06
75	Maintenance of NH-39 Imphal Moreh section (SH: Re-Consn. Of H/wall at 382/8-C		EE/NH-II/Con/98/R/19 4 dt. 18-09-99	L. Gunamani	22-09-1999	21-10-1999		0.47	0	0.47
76	A/R & M/O to NH-39 Imphal Moreh section(SH:-reconstruction of H/wall at 392/1-C.		EE/NH-II/Con/6/98/R/191 dt.18/9/1999	L. Gunamani	22-09-1999	21-10-1999		0.45	0	0.45
77	Maintenance of NH-39 Imphal Moreh section (SH: Consn. of lined drain from 384 km to 385 km).		EE/NH-II/Con/6/99-2000/33 dt.23/09/99	Ph. Adim	29-09-1999	28-03-2000		3.45	1.9	1.55
78	Maintenance of NH-39 Imphal Moreh section (SH:- Consn. of Toe wall at 330.410 km).		EE/NH-II/Con/6/99-2000/31 dt. 23/9/99	Lungkhothang Haokip	29-09-1999	28-03-2000		4.72	0	4.72
79	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Consn. of R/wall 23m long in the stretch between 401.414 km to 404.437 km).		EE/NH-II/Con/6/99-2000/40 29-09-99	Apam Shimaray	03-10-1999	02-04-2000		7.71	0	7.71
80	Maintenance of NH-39 Imphal Moreh section (SH: Consn. pucca lined drain between 371.650 km to 371.730 km and 372.880 km to 372.508 km).		EE/NH-II/3-Men/99-2000/45 dt.11/11/99	N. Rajendra	20-11-1999	19-03-2000		0.97	0.17	0.8
81	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Consn. of R/wall from 411.292 km to 411.320 km).		EE/NH-II/Con/99/51 dt.13/12/99	A. S. Asheli	22-12-1999	21-06-2000		4.9	3.44	1.46

82	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Constn. of R/wall for the portion 415.905 km to 415.945 km)		EE/NH-II/Con/6/99-2000/33 dt.17/1/2000	N. Kumar	26-01-2000	25-04-2000		9.15	2.2	6.95
83	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Constn. of lined drain from 361.720 km to 361.970 km and length NP-2 pipe at Machi approach with leveling of road side berm).		EE/NH-II/Con/6/99/57 dt.25/01/2000	Somorjit	31-01-2000	29-03-2000		2.64	1.43	1.21
84	A/R & M/O to NH-39 Imphal Moreh section during the year 99-2000 (SH: Repairing of pot holes in between 375 km to 377 km & 391 km to 393 km).		EE/NH-II/Con/6/99/59 dt. 25/1/2000.	M. Nonglemba	03-02-2000	02-05-2000		2.76	1.07	1.69
85	- do - (SH: Construction of R/wall for the portion 380.725 to km 380.740)		EE/NH-II/Con/6/2000/0/105 dt.12/2/2001.	R.K. Ajit	26-02-2000	25-08-2000		2.21	1.23	0.98
86	A/R & M/O to NH-39 Imphal Moreh section(SH:-Constn. of V/side H/wall at 384/7-C).		EE/NH-II/Con/6/R/274 dt.14/3/2000	A. Amubi	18-03-2000	17-04-2000		0.47	0	0.47
87	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of lined drain from 382.875 km to 383 km).		EE/NH-II/Con/6/R/275 dt.14/3/2000	A. Amubi	18-03-2000	17-04-2000		0.47	0	0.47
88	Charge to :- NH-39 Imphal Moreh Section during 1999-2000 in between 393.119 to 430.40 km. (SH:- Constn. of breats wall in between 396.230 to 396.275).		EE/NH-II/Con/6/99 dt.13/3/2000	K.P. Tadimerei	22-03-2000	21-09-2000		3.99	3.76	0.23
89	Maintenance of NH-39 Imphal Moreh section from 323.33 to 366 km (SH: E/w in banking at 324.610 km to 324.680 km (Eastern side).		EE/NH-II/Con/6/97/R/99 dt.18/3/01	K. Joychandra	05-04-2000	22-04-2001		0.48	0	0.48
										38.32
National Highway - III										
90	Periodical renewal for the stretch of NH-150 Imphal Yangangpokpi section(SH:-P/R for the portion 10 Km to 25 Km.		Rs. 0.40 EE/NH-III/WO/2000/ Dt. 17/1/2001	Md.Nasir Shah	20/1/2000	18/3/2000		0.40	0	0.40
										0.40
Imphal West Division										
91	A/R to Leikinhabhi Mapao road(SH:-Shingling for the portion from 0 to 0.48Km).		IW/AC/1-13/99/ 52 Dt.21.1.2K	H.Dewan Singh	21.1.2K	20.2.2K		0.460	Rs. 0.35	0.11
92	S/R to Watham leirak to D.C.Office road(SH:-Mending of pot-holes with stone shingles at Muchi Leirak).		IW/AC/1-13/99/ 123 Dt.14.3.2K	K.Morung Maring	17.3.2K	16.4.2K		0.470		0.47
93	S/R to Heibimakhong to Thangtek via. Teramakhong(SH:-Filling pot-holes/ depression and shingling etc).		IW/AC/1-13/2K/ 59 Dt.13.7.2K	R.K.Angousana Singh	15.7.2K	14.8.2K		0.340		0.34
94	Maint. of Lamsang Sekmai road(SH:-Collection of stone chips).		IW/AC/1-13/2K/ 176 Dt.21.10.2K	H.Hemanta Sharma	24.10.2K	23.11.2K		0.300		0.3

108	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of rCC slab culvert at Assembly Gate)(No.3).		IW/AC/1-13/2K/40 Dt.8.7.2K	K.Modhumangol Singh	10.7.2K	9.8.2K		0.40		0.4
109	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of RCC slab culvert at Assembly Gate)(No.2).		IW/AC/1-13/2K/20 Dt.8.7.2K	K.Modhumangol Singh	4.6.2K	3.7.2K		0.40		0.4
110	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of rCC slab culvert at Assembly Gate)(No.1).		IW/AC/1-13/2K/21 Dt.8.7.2K	K.Modhumangol Singh	4.6.2K	3.7.2K		0.41		0.41
111	Impt. of Uripok Bachaspati Leirak(Awang).		IW/AC/1-13/2K/100 Dt.31.7.2K	M/S Lamphel Mapal LCCS Ltd.	8.8.2K	7.9.2K		0.81	0.57	0.24
112	Re-Constn. of RCC minor bridge across Imphal Rd.level Canel at Heikrujam over Heibongpokpi Khoriphaba road.		IW/AC/1-13/2K/11 Dt.27.7.2K	S.Mani Singh	31.7.2K	30.10.2K		5.83	3.54	2.29
										3.74
	MH: 3054									
	National Highway - II									
113	-do- (SH:- Cosnt. Of R/ Wall from 385.440 to 385.460 km.).		EE/NH-II/Con/6/99/0/11 dt. 10/5/2000	Ashing Kabui	24-05-2000	23-03-2001		5.03	4.86	0.17
114	Maintenance to NH-39 Imphal Moreh section (SH: Constn. of lined drain at selected stretch from 375.550 km to 358.040 km).		EE/NH-II/Con/6/99/0/13 dt.25/5/2000	Jallan	09-06-2000	08-04-2001		3.88	0	3.88
115	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall from 391.900 to 391.940 km).		EE/NH-II/Con/6/99/6 dt. 31/5/2000	L. Angou Singh	14-06-2000	13-09-2000		2.99	0	2.99
116	A/R & M/O to NH-39 Imphal Moreh section (SH: Constn. Of R/wall from km 373.390 to km 3737.423)		EE/NH-II/3-men/2000/17 dt.5/8/2000.	S.S. Darting	14-06-2000	13-02-2001		2.91	1.57	1.34
117	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall in selected slip prone area between 385.165 km to 385.195km, 385.600 km to 385.635 km & 385.805 km to 385.850 km).		EE/NH-II/Con/6/99/0/26 dt.12/6/2000	P. Gaidilung	30-06-2000	29-12-2000		8.31	6.25	2.06
118	Maintenance and repair of NH-39 Imphal Moreh section (SH: Constn. Toe wall and widening of road curves at 326.600).		EE/NH-II/Con/6/99/32 dt.10/7/2000	Naorem Thongju	24-07-2000	25-01-2001		3.41	0	3.41
119	A/R & M/O to NH-39 Imphal Moreh section during 99-2000 (SH: Clearance of land slip and surface dressing of side berm in selected stretches in between 366 km to 394 km construction of R/wall from 374.545 km to 374.560 km).		EE/NH-II/Con/6/99-2000/36 dt. 14/7/2000.	K. Joychandra	29-07-2000	28-10-2000		4.34	0	4.34
120	Maintenance of NH-39 Imphal Moreh section (SH: Constn. of lined drain from 325.260 to 325.535 km).		EE/NH-II/Con/6/99-2000/38 dt.15/7/2000	K. Gopal Sharma	30-07-2000	29-01-2001		5	3.4	1.6
121	Maintenance and repair of NH-39 Imphal Moreh section (SH: Constn. Toe wall from i) 354.185 to 354.223 km ii) 354.227 km to 354.264 km).		EE/NH-II/Con/6/99/0/52 dt.10/4/2000	Jallan	21-04-2000	20-04-2001		4.67	0	4.67

122	(Charge to A/R) Misc. Impt. of NH-39 Imphal Moreh section from 393.199 km to 430.40 km) (SH: Constn. of B/wall at 408.235 km to 408.305 km).		EE/NH-II/Con/6/99/0/16 dt.25/5/2000	S. Dilipkumar	08-06-2000	07-12-2001		5.61	2.15	3.46
123	(Charge to A/R) Impt. of NH-39 Imphal Moreh section widening of existing single lane to double lane from 400 km to 407 km) (SH: Constn. of R/wall at 383.110 km to 383.145 km and B/wall on H/side).		EE/NH-II/Con/6/99-2000/41 dt.18/7/2000	Kh. Premkumar	01-08-2000	31-07-2001		10	9.49	0.51
124	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration of damaged B/W in between 393.280 Km. to 393.304)		EE/NH-II/Con/6/97/R/1 dt.2-8-2000	N. Ratan	06-08-2000	05-09-2000		0.45	0	0.45
125	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 327 km to 336 km).		EE/NH-II/Con/6/2000/R/9 dt. 2/8/2000.	A. Tomba Sharma	06-08-2000	05-09-2000		0.48		0.48
126	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 336 km to 343 km).		EE/NH-II/Con/6/2000/R/7 dt. 2/8/2000	A. Tomba Sharma	06-08-2000	05-09-2000		0.47		0.47
127	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 343 km to 356 km).		EE/NH-II/Con/6/2000/R/8 dt. 2/8/2000.	A. Tomba Sharma	06-08-2000	05-09-2000		0.47		0.47
128	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 356 km to 365 m).		EE/NH-II/Con/6/2000/R/10 dt. 2/8/2000.	M. Rajendro Singh	06-08-2000	05-09-2000		0.48		0.48
129	A/R & M/O to NH-39 Imphal Moreh section (SH: Constn. Of C.C. guide wall on U/side of existing Culvert No. 347./2-C).		EE/NH-II/Con/6/99-2000/48 dt.25/7/2000.	H. Surchand	06-08-2000	07-09-2000		0.99	0.53	0.46
130	A/R & M/O to NH-39 Imphal Moreh (SH: Constn. Of R/wall from 377.297 to 377.310 km).		EE/NH-II/Con/6/99-2000/47 dt.25/07/2000	K. Herachandra	08-08-2000	07-11-2000		2.45	1.19	1.26
131	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. R/wall at 383.50 km to 383.085 km).		EE/NH-II/3-Men/2000/16 dt.5/8/2000	L. Joykumar	14-08-2000	13-02-2001		8.15	2.25	5.9
132	Maintenance of NH-39 Imphal Moreh section (SH: Constn. Of B/wall at 372.426 km to 372.446 km).		EE/NH-II/Con/6/99/19 dt. 5/8/2000.	Nashir Shah	16-08-2000	15-11-2000		1.4	0	1.4
133	Maintenance to NH-39 Imphal Moreh section (SH: Constn. of B/wall from 386.100 to 386.138 km).		EE/NH-II/Con/6/99/0/56 dt.5/8/2000	H. Kumar	19-08-2000	18-02-2001		2.4	0	2.4
134	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- Rehabilitation of damaged formation by constructing protection wall from km 413.273 to km 413.293)		EE/NH-II/3-Men/2000/30 dt. 30/10/2000	M/s Continental Construction Company Ltd.	11-09-2000	6/3/2001		5.2	3.07	2.13
135	Maintenance of NH-39 Imphal Moreh section (SH:- Constn. of protection work at 384.890 km to 384.925 km).		EE/NH-II/Con/6/2000/0/63 dt. 11/9/2000	Th. Ashokumar	20-09-2000	19-03-2001		7.82	3.87	3.95
136	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretch from 327 to 347 km).		EE/NH-II/Con/6/2000/R/17 dt.5/10/2000	Ph. Adim	09-10-2000	28-10-2000		0.49		0.49
137	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretch from 347 to 365.700 km).		EE/NH-II/Con/6/2000/R/16 dt.5/10/2000	Ph. Adim	09-10-2000	28-10-2000		0.48	0.25	0.23

138	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Constn. of R/wall in between 405.035 km to 405.060 km).		EE/NH-II/Con/6/99/24 dt.3/10/2000	M. Mangi	12-10-2000	11-04-2001		5.28	5.11	0.17
139	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of damaged railing of Wangiang bridge).		EE/NH-II/Con/6/2000/R/ 45 dt. 13/11/2000	A. Tomba Sharma	15-10-2000	14-11-2000		0.48	0	0.48
140	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. of culvert No.361/1-C).		EE/NH-II/Con/6/2000/R/ 44 dt. 13/11/2000	A. Tomba Sharma	15-10-2000	14-11-2000		0.48		0.48
141	Maintenance of NH-39 Imphal Moreh section (SH: Removal of land slip from 334.650 km to 334.739 km).		EE/NH-II/Con/6/2000/ 61 dt.12/10/2000	Amubi	16-10-2000	05-11-2000		0.42		0.42
142	Maintenance of NH-39 Imphal Moreh section (SH:- Re-Constn. of damaged H/wall at 382/6-C)		EE/NH-II/Con/6/R/97/ 60 dt. 12/10/2000	Ch. Bhupen	16-10-2000	15-11-2000		0.46		0.46
143	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. Of damaged lined drain from 379.310 km to 379.400 km).		EE/NH-II/Con/6/R/97/ 59 dt. 12/10/2000	Ch. Bhupen	16-10-2000	15-12-2000		0.42		0.42
144	A/R & M/O to NH-39 Imphal Moreh section during 99-2000 (SH: Construction of R/wall from 378.894 km to 378.934 km).		EE/NH-II/Con/0/64 dt. 7/10/2000.	L. Kumar	20-10-2000	19-04-2001		8.99		8.99
145	A/R & M/O to NH-39 Imphal Moreh section (SH:-Restoration of damage road surface from 366 km to 371.150 km and 390 to 394 km).		EE/NH-II/Con/6/2000/ 0/ 70 dt.14/10/2000	Sunil Alangbam	24-10-2000	23-12-2000		6.32		6.32
146	A/R & M/O to NH-39 Imphal Moreh section (SH:-Repairing of bridge 335/1-B, 345/1-B and 348/1-B i/c protection work).		EE/NH-II/Con/6/2000/ 0/ 74 dt.16/10/2000	K. Joychandra	25-10-2000	24-02-2001		5.56		5.56
147	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of R/wall in between 401.015 to 401.045 km).		EE/NH-II/Con/6/2000/ 0/ 73 dt. 16/10/2000	K. Joychandra	25-10-2000	24-04-2001		7.62	6.72	0.9
148	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of R/wall from 369.147 to 369.167 km).		EE/NH-II/Con/6/2000/ 0/ 76 dt.26/10/2000	K. Joychandra	04-11-2000	03-02-2001		3.79	2.45	1.34
149	Maintenance of NH-39 Imphal Moreh section (SH:- Reconstrn. Of lined drain from 346.500 km to 347.700 km).		EE/NH-II/Con/6/97/R/ 69 dt. 08/11/2000	A. Amubi	12-11-2000	01-12-2000		0.46		0.46
150	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Re-constn. Of damaged H/wall for the culvert No. 407/8-C).		EE/NH-II/Con/6/R/70 dt. 8/11/2000.	Kh. Topen	12-11-2000	11-12-2000		0.46		0.46
151	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. Of damaged H/wall at 402/2-C).		EE/NH-II/Con/6/R/62 dt. 8/11/2000.	Dhanachandra Sharma	12-11-2000	11-12-2000		0.47		0.47
152	Maintenance of NH-39 Imphal Moreh section (SH: Constn. Of B/wall at 384.280 km to 384.290 km).		EE/NH-II/Con/6/R/200 0/ 67 dt. 8/11/2000.	Y. Dorendro	12-11-2000	11-12-2000		0.47		0.47
153	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- Re-constn. Of damaged U/S H/wall at 397/3-C & 397/4-C).		EE/NH-II/Con/6/R/66 dt. 8/11/2000.	Y. Dorendro	12-11-2000	11-12-2000		0.47		0.47

154	A/R & M/O to NH-39 Imphal Moreh section 393.119 to 430.40 km (SH:- Repairing Of existing R/wall in the stretches 401 km to 403 km).	EE/NH-II/Con/6/R/165 dt.12/11/2000.	Y. Dorendro	12-11-2000	11-12-2000		0.47		0.47
155	Maintenance of NH-39 Imphal Moreh section (SH: Consn. Of protection work at 381.166 km to 381.170 km).	EE/NH-II/Con/6/2000/R/ 64 dt.8/11/2000.	H. Manoranjan	12-11-2000	11-12-2000		0.45		0.45
156	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Re-constn. Of damaged H/wall for the culvert No. 407/6-C).	EE/NH-II/Con/6/97/R/ 70 dt. 8/11/2000.	Kh. Topan	12-11-2000	13-12-2000		0.47		0.47
157	- do - (SH: Reconstruction of upstream H/wall at 397/7-C and 378/1-C)	EE/NH-II/Con/6/2000/R/79 dt.1/11/2000.	Kh. Bira	13-11-2000	12-12-2000		0.47		0.47
158	- do - (SH:- Re-construction of damaged U/stream Head wall at 398/2-C and 398/3-C)	EE/NH-II/Con/6/2000/R/77 dt.9/11/2000.	Nelkhotang Haokip	13-11-2000	12-12-2000		0.46		0.46
159	A/R & M/O to NH-39 Imphal Moreh section (SH: Consn. Of damaged H/wall at 398/6-C and 398/7-C)	EE/NH-II/Con/6/2001/R/81 dt.09/11/2000.	Lungkhojam Haokip	13-11-2000	12-12-2000		0.47		0.47
160	A/R & M/O to NH-39 Imphal Moreh section (SH: Earth work in hill cutting from km 334.125 to km 334.707 dressing of hill side road beam in the reaches 334.500 km to 337.500 and shingling of side berm from km 351.00 to km 352.	EE/NH-II/Con/6/0/082 dt.8/1/2000.	N. Brojen Singh	17-11-2000	16-12-2000		2.95		2.95
161	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH: Dressing of side berm by excavating earth work clearance of land slip in between 394 km to 430.40 km construction of lined drain between 407.750 km to 430 km).	EE/NH-II/Con/6/99-2000/0/80 dt. 8/11/2000.	M. Rajendra	17-11-2000	16-02-2001		6.43	2.14	4.29
162	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- onstn. Of R/wall for the portion 415.740 km 415.760 km).	EE/NH-II/Con/6/2000/0/79 dt. 8/11/2000.	K. Joychandra	17-11-2000	16-02-2001		7.63		7.63
163	A/R & M/O to NH-39 Imphal Moreh section (SH:- Consn. Of R/wall 416.200 km to 416.240 km).	EE/NH-II/Con/6/2000/32 dt. 13/11/2000.	K. Joychandra	21-11-2000	20-04-2001		9.5	8.2	1.3
164	A/R & M/O to NH-39 Imphal Moreh (SH: Consn. Of protection work at the approach road culvert No. 364/3-C).	EE/NH-II/Con/6/2000/47 dt. 17/11/2000.	Tomba Sharma	22-11-2000	21-01-2001		4.94	4.33	0.61
165	A/R & M/O to NH-39 Imphal Moreh (SH: Consn. Of protection work at the approach road culvert No. 358/2-C).	EE/NH-II/Con/6/2000/44 dt. 17/11/2000.	Y. Brajamani	22-11-2000	21-01-2001		5.02	4.41	0.61
166	Rehabilitation of damaged formation by onstn. Of protection work from 412.685 km to 412.710 km).	EE/NH-II/Con/6/2000/42 dt. 14/11/2000.	S. Joykumar	22-11-2000	21-01-2001		8.68	7.61	1.07
167	A/R & M/O to NH-39 Imphal Moreh (SH: Repairing of existing line drain in the stretches from 334.354 km to 336.500 km and 342 Km. to 342.500 Km. constn. Of boulder sausage at Khabakhong and Uningkhong bridge).	EE/NH-II/Con/6/2000/40 dt. 14/11/2000.	Sh. Bhudhachandra	22-11-2000	21-12-2001		3.89	3.41	0.48

168	do- (SH:- Constn. of R/Wall at 425.635 on immesiate Moreh side at 45/4-c)		EE/NH- II/Con/6/2000/ 0/86 dt.21/11/2000	Ph. Adim	02-12-2000	01-06-2001		4.48		4.48
169	(charged to A/R) Impt. Of NH-39 Imphal Moreh section widening of existing single lane to double lane standard for the portion from 411.00 to 430.40 km (SH: constn. Of B/wall 421.920 km to 421.995 km).		EE/NH- II/Con/6/0/200 0-01/93 dt. 23/11/2000.	Ashing Kabui	07-12-2000	06-10-2001		0.89		0.89
170	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-01 (SH:- Clearance of jungle from 384 km to 390 km).		EE/NH- II/Con/6/2000/ R/ 89 dt. 05/12/2000	Ratan	09-12-2000	26-12-2000		0.44		0.44
171	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle from 390 to 394 km & removal of mud in between 390.400 to 390.800 km).		EE/NH- II/Con/6/2000/ R/ 88 dt. 5/12/2000	Ratan	09-12-2000	26-12-2000		0.47		0.47
172	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-2001 (SH:-Clearing of jungle from 378 to 384 km).		EE/NH- II/Con/6/2000/ R/ 87 dt. 5/12/2000	Ratan	09-12-2000	26-12-2000		0.48		0.48
173	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-2001 (SH:-Clearance of jungle from 372 to 378 km).		EE/NH- II/Con/6/2000/ R/ 91 dt. 5/12/2000	M. Manikanta	09-12-2000	26-12-2000		0.48		0.48
174	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-2001 (SH:-Clearance of jungle from 366 to 372 km).		EE/NH- II/Con/6/2000/ R/ 90 dt. 5/12/2000	M. Manikanta	09-12-2000	26-12-2000		0.47		0.47
175	A/R & M/O to NH-39 Imphal Moreh section for the year2000-01 (SH:- Providing of road sign board in between 380 km to 430.40 km).		EE/NH- II/Con/6/2000/ R/ 83 dt. 5/12/2000.	N. Ibomcha	09-12-2000	08-01-2001		0.36		0.36
176	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-2001 (SH:-providing of road sign board in between 323.33 km to 380km).		EE/NH- II/Con/6/2000/ R/ 82 dt.5/12/2000	N. Ibomcha	09-12-2000	08-01-2001		0.46		0.46
177	A/R & M/O to NH-39 Imphal Moreh section (SH:-Restoration of existing B/wall in between 388.960 to 388.982 km).		EE/NH- II/Con/6/2000/ R/ 95 dt. 6/12/2000	W. Kulachandra	10-12-2000	09-01-2001		0.46		0.46
178	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of H/wall to the culvert No. at 394/2-C, V/side).		EE/NH- II/Con/6/2000/ R/ 96 dt.6/12/2000	W. Kulachandra	10-12-2000	09-01-2001		0.47		0.47
179	Maintenance of NH-39 Imphal Moreh section (SH: Constn. of protection work at 379.180 km).		EE/NH- II/Con/6/2000/ R/ 93 dt.6/12/2000	L. Pishak	10-12-2000	09-01-2001		0.45		0.45
180	Maintenance of NH-39 Imphal Moreh section (SH: Restoration of existing R/W in between 386.245 km. to 386.270 km.)		EE/NH- II/Con/6/2000/ R/ 94 dt.6/12/2000	L. Pishak	10-12-2000	09-01-2001		0.46		0.46
181	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. of existing H/wall of culvert No. 394/1-C V/S).		EE/NH- II/Con/6/2000/ R/ 97 dt. 6/12/2000.	W. Kulachandra	10-12-2000	09-01-2001		0.46		0.46
182	A/R & M/O to NH-39 Imphal Moreh section (SH:-Reconstrn. of V/side H/wall at 373/3-C).		EE/NH- II/Con/6/2000/ R/ 92 dt. 6/12/2000	M. Manikanta	10-12-2000	19-01-2001		0.45		0.45

183	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:-i) Clearing & repair of side berm from 428 km to 430.40 km and chocked culvert 429/4-C ii) Constn. of R.C.C. slab culvert at the junction of NH-39 and the Moreh college approach at 429.523 km & iii) Constn of Return wall and the reconstr. of missing slab for the culvert 430/1-C at 429.166 km).		EE/NH-II/Con/6/2000/0/96 dt.2/1/2001	K. Marung Maring	16-01-2001	15-04-2001		2.59		2.59
184	Charge to :- NH-39 Imphal Moreh Section during year 1999-2000 (SH:- Constn. of R/Wall 28.20 m long between 404.100 km. to 404.1282 km.		EE/NH-II/Con/0/97 dt.16/1/2001	M/S Galaxy	25-01-2001	24-11-2001		8.98		8.98
185	A/R to MO to NH-39 Imphal Moreh Section (SH:- Constn. of R/Wall from 333.900 km. to 339.930 Km. & 334.042 to 334.071)		EE/NH-II/Con/6/2000/51 dt. 8/3/2001	Y. Brajamani	13-03-2001	12-09-2001		7.77	7.62	0.15
186	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn of B/wall 15m long on the stretches between 405.810 km to 405.825 km).		EE/NH-II/Con/6/2000/0/107 dt. 7/03/2000.	Y. Shamu	20-03-2001	19-05-2001		1.08		1.08
187	A/R & M/O to NH-39 Imphal Moreh section for the year 98-99(SH:-Clearance of petty land slip and resectioning kutcha line drain for the portion 400 km to 401.300 km).		EE/NH-II/Con/6/2000/106 dt.27/3/01	Kh. Khojendrajit	22-03-2001	21-04-2001		0.46		0.46
188	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes in between 428 km to 430.40 km).		EE/NH-II/Con/6/2000/R/104 dt. 17/3/2001	S. Ibohanbi	22-03-2001	21-04-2001		0.48		0.48
										123.62
	National Highway - III									
189	Misc. Improvement of NH-150 Imphal Yaingangpokpi section 402 - 488 Km (SH:- Construction Toe Wall in between 481.11 and 481.16 Km).		Rs. 0.30 EE/NH-III/WO/2000/39 Dt.5/8/2000	H.Kumar Singh	8-7-2000	10-5-2000		0.30	0	0.30
190	Maintenance & Repair and periodical renewal for the selected stretched on NH-150. (SH:- P/R for th position Imphal Churcharpur section 47 to 62Km).		Rs. 7.78 EE/NH-III/WO/2000/1 Dt. 17/1/2000	W.Inao Singh	20/1/2000	15/6/2000		7.78	0	7.78
191	Maintenance of NH- 150 on Imphal CCpur section (SH:- Construction of 1m span slab culvert at 416.857kms & 417.88km).		Rs. 0.46 EE/NH-III/WO/2000/25 Dt. 21/7/2000	Th.Gopal Meitei	23/7/2000	15/9/2000		0.46	0	0.46
192	Maintenance of NH-150 on Imphal CC.pur section (SH:-Construction of 1m span RCC slab culverts in place existing damaged 600 mm dia RCC pipe culverts at 413.81 km & 419.60 kms).		Rs. 0.80 EE/NH-III/WO/2000/28 Dt. 2/8/2000	D.Aching Naga	8-5-2000	17/10/2000		0.80	0	0.80
193	A/R & M/O to NH-150 Imphal Yaingangpokpi section (SH:- Repairing of pot-holes with sand gravel in between 486.30 Km to 487.00 Km).		Rs. 0.09 EE/NH-III/WO/2000/98 Dt.4/11/2000	Ch.Bhupendro singh	11-6-2000	15/12/2000		0.09	0	0.09

209	Misc.impt. Of NH-39, Maram Imphal section (SH:- constn. Of protection work in eroded /slip prone reaches in between 243.710 km to 252.535 km Const. Of breast wall at 252.476km to252.531 km)	NIL	CT/4/NH-1/99-2000/15 dt 4th Sept 2000 Rs. 368848 /-	Ksh. Basanta Singh	9-19-2000	12-23-2000	8-16-2021	3.68	2.31	1.37
210	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 303.391 to km 304.00)	NIL	CT/4/NH-1/99-2k-01 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000					
211	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 306.484 to km 306.594)	NIL	CT/4/NH-1/99-2000-01/06 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000					
212	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 306.594 to km 306.704)	NIL	CT/4/NH-1/99-2000-01 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000					
213	A/R & M/O to NH-39, Maram Imphal section (SH:-Constn. of R/wall at km 302.512 to km 302.557 and km 303.230 to km 303.260)	NIL	CT/4/NH-1/99-2000/8 dt 8th June 2000 Rs. 1089019 /-	N. Roben Singh	6-1-2000			10.89	0.99	9.89
214	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of R/wall at 302.345 km to 302.370 km and 303.675 km to 303.682 km)	NIL	No.CT/4/NH-1//331 dt 16-11-2000 Rs.1091235/-	U.Ibomcha Singh	11-30-2000	5-29-2002	Nil	10.91	2.54	8.37
215	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of B/wall at the slip prone area from 310.498 to 310.5054)	NIL	No.CT/4/NH-1//2000-01/290 dt 23-10-2000 Rs 42284/-	Khumukcham Joyskishan Singh	11-7-2000	11-6-2000	Nil	0.42	0.14	0.27
216	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of B/wall at slip prone area 310.5043 km to 310.5105)	NIL	No.CT/4/NH-1//2000-01/165 dt 17-10-2000 Rs.41600/-	Khumukcham Joyskishan Singh	11-1-2000	11-20-2000	Nil	0.41	0	0.41
217	Maintenance of NH-39, Maram Imphal section from 236.55 Km to 263.00 km)	NIL	No.CT/4/NH-1/2000-01/07 dt 26-3-2001 Rs 1091235/-	S.N.Pavei	4-1-2001	6-30-2001	8-18-2022	11.04	3.00	8.04
218	A/R and M/O to Nh-39, Maram Imphal section 2000-01(SH:-Construction of line drain from km 260.293 to km 260.215)	NIL	No.CT/4/NH-1/2000-01/134 dt 10-10-2000 Rs 16989/-	(L) W. Ranjit	10-11-2000	11-2-2000	Nil	0.16	0	0.16
219	AR and MO to Nh-39, Maram Imphal section 2000-01(SH:-Reconstruction of lie drain from km 244.769 to km 244.852)	NIL	No.CT/4/NH-1/2000-01/250 dt 24-02-2001 Rs 46116/-	(L) W. Ranjit	3-2-2001	3-31-2001	Nil	0.46	0	0.46

220	AR & Mo to NH-39 Maram Imphal section (Constn. Of beast wall at km 265.160 to 265.260 km)	NIL	No.CT/4/NH-1/2000-01/76 dt 21-03-2001 Rs.555739 /-	Ksh. Basanta Singh	4-5-2001	7-4-2001	8-16-2021	5.55	3.24	2.31
221	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 302.577 to 302.596km)	NIL	No.CT/4/NH-1/2000-01/61 dt 17-01-2001 Rs.336245/-	Ksh. Basanta Singh	1-31-2001	3-18-2001	8-16-2021	3.36	2.32	1.03
222	AR & Mo to NH-39 Maram Imphal section (Clearance of jungle in between km 290.500 to km 296.00 and 306.000 to 316.000 km)	NIL	No.CT/4/NH-1/2000-01/109 dt 30-09-2000 Rs.44517/-	Ksh. Basanta Singh	10-5-2000	10-16-2000	8-16-2021	0.44	0.19	0.24
223	AR and MO to NH-39, Maram Imphal section (SH:- Construction of R/Wall at km. 248.604 to km.248.639)	NIL	No.CT/4/NH-1/2000-01/26 dt 21-07-2000 Rs.486339/-	L.Y.Chilang	8-4-2000	12-30-2000	NIL	4.86	0.52	4.34
										36.89
										182.86
	FY: 2001-2002									
	MH: 3054									
	Imphal East Division									
224	Constn. of Suspension bridge at Naharup Mayai Leikai.	-	IE/CT(10)/W/2001-02/71 Dt. 19/3/02 Rs. 18.56 lacs.	Md. Samsurddin	24/3/02	18/4/04		5.00		5.00
										5.00
	National Highway - II									
225	-do- (SH:- Const. of Breasts wall in between 391.480 km. to 391.540 km).		EE/NH-II/Con/6/2000/0/5 dt. 2/5/2001	Kh. Joykison	11-05-2000	10-07-2001		2.56		2.56
226	-do- (SH:- Const. of B/w 2m long between 394.680 to km. 394.700 km).		EE/NH-II/Con/6/99/5 dt. 23/5/2001	Th. Megha	06-06-2000	05-09-2000		1.76		1.76
227	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. of damage line drain from 380.187 km to 380.290 km).		EE/NH-II/Con/6/2001/R/115 dt.16/6/2001	R.K. Doren	20-06-2001	19-07-2001		0.48	0.26	0.22
228	A/R & M/O to NH-39 Imphal Moreh section (SH: Reconstruction of damaged D/s H/wall for the culvert No. 407/10-C)		EE/NH-II/Con/6/2000/116 dt.16/6/2001	R.K. Doren	20-06-2001	19-07-2001		0.45	0.25	0.2
229	-do- (SH:- Removal of alnd slip in between 388.00 to 397.00 km. - Re-senctioning of exising between 366.00 to 395.00 km. on restoration of damaged road surace from 372.780 to 372.840, 373.300 to 373.310, 390.600 to 390.660, 392.120 to 392.140 & 393.820 to 393.850 km.)		EE/NH-II/Con/6/01-02/R/123 dt. 12/7/2001	G. Kakhangai Kabui	21-07-2001	20-09-2001		4.84	2.11	2.73
										7.48
	National Highway - III									
230	Maintenance of NH-150 Imphal Yaingapokpi section (SH:- Repairing of Minor bridge and culverts in between 469.30 Km to 482.06 Km).		Rs. 0.89 EE/NH-III/WO/2001/111 Dt. 10/5/2001	K.Shantabiren Singh	16/6/01	13/8/2001		0.89	0	0.89
231	Maintenance of NH-150 on Imphal CCpur section Km. 402 to Km.432 (SH:- Construction of Retaining Wall between 419 Km. to 430 km)		Rs. 0.06 EE/NH-III/WO/2000/61 Dt.9/10/2000	Ak.Dhiren Singh	15/10/2000	10-1-2001		0.06	0	0.06

232	A/R & M/O to NH-150 Churachandpur Imphal section (SH:- Raising of side berm in between 470.300 to 471.00)		Rs. 0.05 EE/NH- III/WO/2000/ Dt. 19/11/01	Ch.Nilakanta singh	20/11/01	1-25-2002		0.05	0	0.05
233	O/R to NH-150 from chainage 402- 433km (SH:- Protection of existing bridge foundation by providing floor protection and construcion of RCCretaining wall for protection of u/s approach for K. Salbung minor bridge at chainage 405.02 Km)		Rs. 7.60 EE/NH- III/WO/2001/1 19 Dt. 27/10/2001	N.Rajendro Singh	11-1-2001	15/2/2002		7.60	0	7.60
234	M/O to NH-150 Churachandpur Imphal Yaingangpokpi section (SH:- Raising up of depressed stretch at 487.839 Km).		Rs. 0.50 EE/NH- III/WO/2001/1 23 Dt. 13/11/2001	G.Thaninjao R. Naga	15/11/2001	2-2-2002		0.50	0	0.50
235	O/R to NH-150 from chainage 402- 433km. (SH:- Mending of pot holes with premix macadam is between 412 to 413 Km, 415 to 417, and 419.50 to 422km).		Rs. 0.23 EE/NH- III/WO/2001/1 27 Dt. 13/11/2001	Ph.Adim	15/11/2001	2-2-2002		0.23	0	0.23
										9.33
	Imphal West Division									
236	A/R to Kuraomakhong to Bomdiar Teramakhong community Hall(SH:-Shingling and pot-holes 0 to 2Km).		IW/AC/1- 13/02/ 195 Dt.28.1.02	N.Mangi Singh	30.1.02	29.2.02		0.380		0.38
237	Maint.of Sagolband Salam leikai IVR(SH:-Constn. of pucca drain to salam Leikai Mayai Lambi connecting Road).		IW/AC/1- 13/02/ 105 Dt.17.2.03	M.Chaoba Singh	17.2.03	16.3.03		1.800	Rs. 1.63	0.17
238	Restoration of assets to masjid Rd.(SH:-WBM i/c Premix carpetting surfacing)(SH:-Line drain at selected stretches).		IW/AC/1- 13/01/ 41 Dt.19.3.02	Md.Samsurddin	19.3.02	7.4.02		0.520	Rs. 0.41	0.11
239	Restoration of assets to masjid Rd.(SH:-WBM i/c Premix carpetting surfacing)(SH:-SG at selected stretches).		IW/AC/1- 13/01/ 41 Dt.19.3.02	Md.Samsurddin	22.3.02	21.4.02		0.500	Rs. 0.31	0.19
										0.85
	National Highway - I									
240	A/R and M/O to NH-39, M.I Section (SH: Re-constn. Of damaged R/wall from km 247.740 km from km 247.768 to km 247.771 km)	NIL	No.CT/4/NH- I//2001/08 dt 18-04-2001 Rs.46837/-	T. Mohon Singh	5-3-2001					
241	A/R and M/O to NH-39, M.I Section (SH: Re-constn. Of damaged R/wall from km 247.740 to km 247.777)	NIL	No.CT/4/NH- I//2001/14 dt 18-04-2001 Rs.46837/-	T. Mohon Singh	5-3-2001			0.48	0.14	0.34
242	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of damaged R/wall at km 247.771 to km 247.2774)	NIL	No.CT/4/NH- I//2000-01/13 dt 18/04/2001 Rs.46837/-	Khumukcham Joyskishan Singh	5-3-2001	5-25-2001		0.48	-	0.48
243	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of damaged R/wall at km 247.7754 to km 247.777)	NIL	No.CT/4/NH- I//2000-01/14 dt 18/04/2001 Rs.46837/-	Khumukcham Joyskishan Singh	5-3-2001	6-16-2001		0.48	-	0.48
244	A/R and M/O to NH-39, Maram Imphal section (SH:-clearance of raise up side berms in between 236.55 km to 263.00 km)	NIL	No.CT/4/NH- I/2000-01 dt 11- 12-2001 Rs 476586 /-	S.N.Pavei	11-6-2001	12-25-2001	8-18-2022	4.76	2.00	2.76

258.	Constn. of road from Phuba Thapham to Yolliphao i/c constn. of rd. from Ngari Ziidam to Phaibung Khunou Lower Phijili to maiba Vaosii SPT (SH re-constn. of Kutcha drain & surface dressing)	12(SPA)/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 150.00	CT/1/SPT/02-03/125 Dt.14-06-02	K.S. Ngaile	6-16-2002	9-15-2002	9-22-2002	₹ 8.96	Rs. 5.27	3.68
259.	M/o Maram Peren road 0 - 107 - 50 Km (SH: Clearance of Heavy land slips in between 15 to 89 km and providing kutcha line drain in between 60 to 89 km)		CT/11/SPTD/02-03/43 dt 17/3/03 Rs. 4,85,031/-	M. Heni	3-21-2003	4-18-2003	4-25-2003	₹ 4.89		4.89
										8.57
TAMENGLONG DIVISION										
260.	Improvement of Noney Bazar road 0-.00 to 0.50Km.	ACE-I/AA/2002-03/1 dt.06/03/2003 Rs.5.00	CT/7/TML/P/2002-03/4 Dt.01/04/2003 Rs. 4.30	Jesse Kamei	Dt. 07/04/2003	Dt.15/17/2003	Dt.15/17/2003	4.30	3.58	0.72
261.	Improvement of District HQ/Sub-Divisional road Tamenglong.	42/70/2002-W dt.17/03/2002 Rs.10.00	CT/7/TML/P/2002-03/ Dt.15/04/2003 Rs.8.70	Jesse Kamei	Dt. 21/04/2003	Dt.13/12/2005	Dt.13/12/2005	8.70	7.16	1.54
										2.26
										42.48
MH: 3054										
National Highway - II										
262	- do - (SH:- Renewal of decking of runner for Lokchao bridge at 408/4-B Moreh side)		EE/NH-II/Con/6/2003/R/134 dt.12/3/2003	M.S. M.M. Construction	16-03-2003	15-04-2003		0.45		0.45
263	- do - (SH:- Renewal of decking of runner for Lokchao bridge at 408/4-B Imphal side)		EE/NH-II/Con/6/2003/R/135 dt.12/3/2003	M.S. M.M. Construction	16-03-2003	15-04-2003		0.45		0.45
264	A/R & M/O to NH-39 Imphal Moreh section (SH:- Providing base course and pavement course to approach of the newly constructed culvert in between 396 km to 337.600 km).		EE/NH-II/Con/6/01-02/R/126 dt.31/12/2002.	Kh. Ingocha	14-01-2003	13-03-2003		3.7		3.7
										4.61
National Highway - III										
265	O/R to Imphal Yaingangpokpi section of NH-150 .(SH:-P/L Sand shingle to the side berm and damaged edge pits in between 482.15 to 482.275Km.)		Rs. 0.50 EE/NH-III/WO/2003/ Dt. 10/01/2003	P.S.Benjamin	15/1/2003	17/3/2003		0.50	0	0.50
266	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Stabilization of soft shoulder in the reach Km. 424 to Km. 425.750).		Rs. 0.25 EE/NH-III/WO/2003/1 60 Dt. 4/03/2003	Ksh.Chandrasahas	3-10-2003	3-20-2003		0.25	0	0.25
267	O/R toNH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust for the portion Km.412 to Km. 415)		Rs. 0.50 EE/NH-III/WO/2003/1 56 Dt. 4/03/2003	Ksh.Chandrasahas	3-10-2003	3-20-2003		0.50	0	0.50
268	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust Km . 415 to Km. 418)		Rs. 3.50 EE/NH-III/WO/2003/1 55 Dt.4/03/2003	Ksh.Chandrasahas	3-10-2003	3-20-2003		3.50	0	3.50
269	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust Km.406 to Km.409)		Rs. 2.77 EE/NH-III/WO/2003/1 58 Dt.4/03/2003	Ksh.Chandrasahas	3-10-2003	3-20-2003		2.78	0	2.77

											7.52
	Chandel Division										
270	M/O rd Sita to leibi via Kambang Khullen Wapur Momcham Leibi (SH: Clearance of Land slips)	EE/CDL/NO/02-03 Dt. 9/9/03	T. Kodang Maring	10-20-2003	11-6-2003	-	₹ 0.46	₹ 0.30	0.15		
271	M/O Khunutabi - Machi road (SH: Const. of Boulder Swalage at 6.20 km)	EE/CDL/WO/02-03/27 Dt. 19/9/2003	NH. Idaliang	9-16-2003	9-18-2003	-	₹ 0.50	₹ 0.13	0.17		
272											0.33
273	Imphal West Division										
274	S/R to Fishery road to Tarung forest at urban-bye-pass(SH:-SG selected stretches).	IW/AC/1-13/02/147 Dt.21.9.02	A.Kuber Singh	24.9.02	23.10.02		0.380		0.38		
275	S/R to ISKON to Thongak Lairembi at Urban-bye-pass(SH:-Shingling in selected stretches).	IW/AC/1013/02/149 Dt.21.9.02	A.Kuber Singh	24.9.02	23.10.02		0.370		0.37		
276	S/R to Langol Housing complex to ISCKON at Urban-bye-pass(SH:-Shingling at selected stretches)	IW/AC/1-13/02/148 Dt.19.8.02	A.Kuber Singh	22.8.02	21.9.02		0.370		0.37		
277	Maint. of approach road 1m. Span slab culvert at the connecting road of Khwairak Selungba and Sorbol Thingel(Opposite Langol view Hospital)Kabrabam Leirak.	IW/AC/1-13/02/55 Dt.20.7.02	G.Thaninjao R.Naga	23.7.02	22.8.02		0.450		0.45		
278	Maint. of Amukhong and New Saugaijam Leirak(SH:-Mending of pot-holes).	IW/AC/1-13/02/136 Dt.26.8.02	A.Kuber Singh	28.8.02	27.9.02		0.380		0.38		
279	Maint. of Luker Lamkhai to Sanjenbam via. Haorang Keirel(SH:-Filling of pot-holes &depression by sand shingle bad stretches from 1.00Km to 2.00Km).	IW/AC/1-13/02/79 Dt.26.8.02	L.Mangi Singh	29.8.02	28.9.02		0.440	Rs. 0.24	0.2		
280	Maint. of Salam to Luker IVR for the year 02-03(SH:-E/W in filling with shingling to the pot-holes).	IW/AC/1-13/02/C76 Dt.11.7.02	S.Mani Singh	14.7.02	13.8.02		0.280		0.28		
281	Maint. of Kadangband to Koutruk(SH:-Filling of pot-holes and depression by sand shingle and shingling bed stretches from2.10 to 2.95Km).	IW/AC/1-13/02/45 Dt.20.7.02	K.Muni Singh	23.7.02	22.8.02		0.430	Rs. 0.26	0.17		
282	Maint. of Lairensajik to Phumlou from 1 to 1.90Km(SH:-Filling of pot-holes and depression by sand gravels).	IW/AC/1-13/02/129 Dt.23.8.02	K.Muni Singh	25.8.02	24.9.02		0.400	Rs. 0.29	0.11		
283	A/R to Lansonbi Bazar to Khabam Mini Bazar from 2.10 to3.50Km for the year, 2001-03.	IW/AC/1-13/02/173 Dt.18.10.02	H.Lalkanhai Sharma	21.10.02	20.11.02		0.370		0.37		
284	Maint. of road from Tiddim Road to FCS Godown road Sangaiprou via. Paite Veng(SH:-Shingling).	IW/AC/1-13/02/80 Dt.18.10.02	G.Kakhangai Kabui	21.10.02	20.11.02		0.710	Rs. 0.59	0.12		
285	Maint. of Sagolband Maklang road for the year 02-03(SH:-Shingling to the pot-holes and depression for the portion 1.50 to 3.50Km).	IW/AC/1-13/02/61 Dt.10.7.02	G.Thaninjao R.Naga	13.7.02	12.8.02		0.400	Rs. 0.23	0.17		
286	A/R to Kuraomakhong to Bomdiar Teramakhong for the length of 2 to 4.50Km(SH:-Shingling and pot-holes for the year, 2002-03.	IW/AC/1-13/02/194 Dt.28.10.02	N.Mani Singh	30.10.02	29.11.02		0.380		0.38		

287	Maint. of Lairenkabi Mamang leikai to I.K.road junction for a length of 900m(SH:-Filling of pot-holes byshingles and shingling bad stretches).		IW/AC/1-13/02/ 164 Dt.8.10.02	G.Kakhangai Kabui	11.10.02	10.11.02		0.400		0.4
288	Maint. of Khomdram Leirak &Moirangthong leirak(SH:-Shingling with sand gravel).		IW/AC/1-13/02/ 122 Dt.23.8.02	Adi Riamei R.Naga	25.8.02	24.9.02		0.380		0.38
289	Maint.of SoibamLeirak Khaidem.		IW/AC/1-13/02/ 123 Dt.23.8.02	Adi Riamei R.Naga	25.8.02	24.9.02		0.380		0.38
290	Maint. of Heibongpokpi to sanjenbam Maning Leikai from 1.20Km to 2.00Km(SH:-Filling of pot-holes and big depression by sand shingles for a length of 800m).		IW/AC/1-13/02/ 111 Dt.17.8.02	K.Muni Singh	20.8.02	19.9.02		0.420	Rs. 0.29	0.13
291	Maint. of diversion road from Senjam Khunou to Koutruk from 0 to 0.750Km(SH:-Shingling bad stretches & mending of pot-holes and depressions).		IW/AC/1-13/02/ 112 Dt.17.8.02	K.Muni Singh	20.8.02	19.9.02		0.420	Rs. 0.29	0.13
292	S/R to Takyel Ghari rd.2.00 to 4.00Km(SH:-WBM and PC from 1.964 to 2.028Km).		IW/AC/1-13/02/ 253 Dt.25.2.03	Kh.Jiten Singh	6.3.03	5.4.03		0.410		0.41
293	S/R to Takyel Ghari rd.2.00 to 4.00Km(SH:-WBM and PC from 2.028Km to 2.092Km).		IW/AC/1-13/02/ 251 Dt.25.2.03	Kh.Jiten Singh	6.3.03	5.4.03		0.410		0.41
294	Maint. of road connecting NH-53 to Nambul Khongban road via. Cane workshop at Bijoygovinda Mamang leikai(SH:-Shingling).		IW/AC/1-13/03/ 160 Dt.27.3.03	I.Damudor Singh	30.3.03	29.4.03		0.380		0.38
295	S/R to I.K.road(SH:-2cm. PC from 12.41Kmt to 13.00Km for a length of 585m).		IW/AC/1-13/02/ 292 Dt.11.3.03 Rs.4.82	G.Panmei	14.3.03	14.4.03		4.820		4.82
296	Maint. of Lamsang Khonghampat road(SH:-Pot-holes filling with stone shingle from 0 to 1.00Km).		IW/AC/1-13/04/28 Dt.	G.Thaninjao R.Naga	25.12.03	24.1.04		0.470		0.47
297	Maint. of Mayanglangjing Mana ingkhol road(SH:-Pot-holes filling with stone shingle from 0 to 1.10Km).		IW/AC/1-13/04/31	Ashing Kabui	25.12.03	24.2.04		0.470		0.47
298	Maint. of NH-53 to Bio Gas resources (SH:-BUSG and PC for the portion from 841 to 936m).		IW/AC/1-13/03/ 176 Dt.11.12.03	H.Rajendra Singh	14.12.03	10.1.04		0.480		0.48
299	Maint. of Yumnam to Changangei Part-I(SH:-Shingling from 2.00Km to 2.350Km).		IW/AC/1-13/03/ 146 Dt.8.12.03	H.Rajendra Singh	10.12.03	9.1.04		0.420		0.42
300	Internal road of Old Lambulane.		IW/AC/1-13/2/04	M.Chaoba Singh	2.4.03	1.7.03		4.340	Rs. 3.74	0.6
301	Maint. of Paonam Leirak and Ukusana Leirak(SH:-Mending of pot-holes with sand shingle).		IW/AC/1-13/02/ 289 Dt.6.3.03	R.K.Imocha Singh	9.3.03	8.4.03		0.380		0.38
302	Maint. of Laishram leirak(SH:-Mending of pot-holes with sand shingle).		IW/AC/1-13/02/ 288 Dt.6.3.03	R.K.Imocha Singh	9.3.03	8.4.03		0.390		0.39
303	Maint. of Yurembam to Changangei Patsoi-I(SH:-Shingling 3.42 to 3.765Km).		IW/AC/1-13/03/ 150 Dt.8.12.03	M.Mangi Singh	10.12.03	9.1.04		0.420		0.42

304	Maint. of Sagolband Maklang road(SH:- Shingling to the pot holes 9.50 to 10.10Km).		IW/AC/1-13/03/77 Dt.6.10.03	N.Rajendra Singh	9.10.03	8.11.03		0.420		0.42
305	A/R to Mayanglangjing Lambal road(SH:- Shingling from 1.50 to 1.93Km).		IW/AC/1-13/03/178 Dt.27.12.03	Kh.Premeshor Singh	30.12.03	29.1.04		0.410		0.41
										15.65
	National Highway - I									
306	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 267.700 to km 267.750)	NIL	No.CT/4/NH-1/2002-03/12/dt 26-02-2003 Rs 658417/-	Ksh. Basanta Singh	3-4-2003	6-3-2003	8-16-2021	6.58	5.77	0.8
307	A/R and M/O to NH-39, M.I Section (SH: Reconstn. Of damaged R/wall from km 247.771 to km 247.774)	NIL	No.CT/4/NH-1/2001/13 dt 18-04-2002 Rs.48289/-	T. Mohon Singh	5-3-2002			0.48	-	0.48
308	AR & Mo to NH-39 Maram Imphal section during the year 2002-03 (Constn. Of breast wall from km 271.740 to km 271.430)	NIL	No.CT/4/NH-1/2002-03/13/dt 26-02-2003 Rs 480420/-	Ksh. Basanta Singh	3-15-2003	5-15-2003	8-16-2021	4.80	3.13	1.67
309	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 269.890 to km 269.905)	NIL	No.CT/4/NH-1/2002-03/11/dt 26-02-2003 Rs 121680/-	Ksh. Basanta Singh	3-4-2003	6-3-2003	8-16-2021	1.21	0	1.21
										4.16
	Senapati Division									
310	M/o of Hengbung to Changoubung via Mayangkhan Thana road (SH: Constn. Of kutcha line drain and surface dressing 0-5.00 km)		CT/1/SPTD/02-03/204 dt 7/08/2002 Rs. 46,610/-	Y. Arun Singh				₹ 0.44		0.44
311	M/o Hengbung Nepali to N/Changounung road (SH: Constn. Of Kutcha line drain and surface dressing 0-6 km)		CT/1/SPTD/02-03/207 dt 9/08/2002 Rs. 47,825/-	Y. Arun Singh				₹ 0.47	₹ 0.26	0.21
312	M/o Karong Purul road (SH: Clearance of land slips between 16 to 17 km)		CT/1/SPTD/02-03/211 dt 9/08/2002 Rs. 46,541/-	Y. Arun Singh				₹ 0.46		0.46
313	M/o Karong Purul road (SH: Clearance of land slips between 17 to 18 km)		CT/1/SPTD/02-03/ dt 11/08/2002 Rs. 47,026/-	Y. Arun Singh				₹ 0.47		0.47
314	M/O U.T. Chingmei Khullen Road 35 - 70 km (SH: Shingling and kutcha L/D 66-70 km).	32/209/2018-W(30) dt. 8/03/2019 Rs. 5.426	CT/11/SPT/02-03/19 Dt. 29/10/02	Md. Maheiruddin	11-2-2002	2-1-2002	2-8-2002	Rs. 5.26	Rs. 0.00	5.26
315	M/o Thonglan akutpa to Lamchak 0 - 10 km. (SH: Providing shingling from 3 to 6.50 km).		CT/1/SPTD/02-03/22 dt 4/11/2002 Rs. 3,18,682/-	Y. Arun Singh				₹ 3.18		3.18
316	M/o Thonglal to Lamchok 0-10 km (SH: Shingling from 6.5 to 10 km)		CT/1/SPTD/02-03/28 dt 8/01/2003 Rs. 3,23,060/-	Y. Arun Singh				₹ 3.23		3.23
317	M/o of Thonglan to Lamchok 0-10 km (SH: Shingling from 6.50 to 10 km)		CT/1/SPTD/02-03/28 dt 8/1/2003 Rs. 33,28,158/-	Y. Arun Singh				₹ 33.28	₹ 1.23	32.05

318	Phijilli Liya Maiba road Liyai to Phuba Thapham 0-20km (SH: C/D work from Phuba to Koide 18 nos.) (SH: Shingling in bed stretches from 5 to 11.00 kms)		CT/1/SPTD/03-04/56 DT. 20/02/03 Rs. 335125	K. Lamchaopou	2-24-2003	4-20-2003	4-27-2003	3.53		3.53
319	M/o road from Kaynu U.J.B.School to Rest Camp (SH: shingling 0 to 1.5km0)		CT/1/SPTD/02-03/46 dt.28/03/03 Rs.288114	M. Ashiho Pfuze	30-03-03	02-06-03	6-2-2003	2.88		2.88
										51.71
										83.98
	MH: 4059									
	Senapati Division									
320	Constn. of Library block at District H/Q Manipur (SH: Constn. of Library Block at Senapati)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	1/EE/BD-III/WO/02-03 Dt. 18/09/2002	Ashing Kabui	9-21-2002	12-20-2002	12-27-2002	Rs. 11.91	Rs. 11.13	0.77
										0.77
	FY: 2003-2004									
	MH: 5054									
	Imphal West Division									
321	Impt. of Lamphelpat road(SH;-WBM & PC and 2Nos. Of culverts.		IW/AC/1-13/2K/21 Dt.7.4.03	Kh.Jiten Singh	6.9.2K	5.3.01		5.95	3.46	2.49
322	Impt. of Naoremthong Khagempalli road.		IW/AC/1-13/03/2 Dt.25.7.03	L.Karnaveer Singh	25.7.03	24.8.03		0.49		0.49
323	Constn. of 1m span RCC slab culvert near THAYO CLUB at Thangmeiband area.		IW/AC/1-13/03/85 Dt.18.10.03	Th.Ibomcha Singh	22.10.03	10.11.03		1.26	0.94	0.32
324	Impt. of Rd. from RIMS Gynae Rd. to Sorbon Thingel Rd.(SH:-SG,WBM & PC).		IW/AC/1-13/02/47 Dt.4.4.03	W.Inao Singh	12.4.03	11.5.03		2.05		2.05
325	Impt. of Heibongpokpi Khoriphaba road 4.50Km to 6.50Km).		IW/AC/1-13/01/ Dt.25.7.03	Th.Praphullo Singh	3.8.03	2.9.03		9.13	2.96	6.17
326	Impt. of Sapam Leirak(SH:-SG,WBM and PC).		IW/AC/1-13/03/32 Dt.31.3.04	Ksh.Chandras Singh	7.4.04	6.5.04		9.91	4.75	5.16
327	Impt. of Khwairak Selungba road(SH:-Constn. of 1m span slab culvert and BUSG and PC).		IW/AC/1-13/03/31 Dt.31.3.04 Rs.7.30	Kh.Jiten Singh	31.3.04	21.4.04		5.77	5.44	0.33
328	Impt. of road from NH-53 to Changangei via. Tabungkhok 0 to 5.50Km).	42/84/03-W dt.31.3.04 Rs.87.66	IW/AC/1-13/04/102 Dt.31.3.04	Apam Shimray	1.4.04	30.7.04		85.32	83.09	2.23
										19.24
	BISHNUPUR DIVISION									
329	Impt. of Koireng road	42/154/02-w dt. 31/3/03; Rs 9.27 lacs	EE/BD/Cont/TM C/03/20 dt.26/8/03 Rs.8.06	S. Dorendro Singh	8-26-2003	9-26-2003		8.06	7.20	0.86
330	Impt. of Keinou Wainem road 0-5km	42/29/00-W dt. 31/3/03 ; Rs 6.99 lacs	EE/BD/Cont/TM C/30 dt. 2/1/04 Rs.6.00	K. Phullendro Singh	1-2-2004	2-2-2004		6.00	3.28	2.72
331	Impt. of Thangalawai Ereima and Maning Leikai road	ACE-1/AA/BPR/03-04 dt. 31/3/04 ; Rs 4.01 lacs	EE/BD/Cont/04 dt. 12/11/04 Rs.4.04	O. Iboton Singh	11-12-2004	12-22-2004		4.04	2.44	1.6
332	Constn. Of RCC slab culvert at Kumbi Khunjin	ACE-1/AA/03-04/BPR/5 dt. 31/3/04 ; Rs.3.99	EE/BD/Cont/04 Rs.3.5	M/S Ithai L.C.C.Ltd.	3-22-2004	5-12-2004		3.5	2.8	0.7

333	Impt. of Ningthoukhong Gopinath Khwairakpm Leikai via Konthoujam Leikai (SH:- WBM & P.C.)	ACE-1/AA/03-04/87 dt. 31/3/04 Rs 4.06	EE/BD/Cont/05 / 118 dt.12/09/05 Rs.3.91	Ph. Adim	9-12-2005	10-12-2005		3.91	1.46	2.45
										8.33
	Chandel Division									
334	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.420 km)		EE/CDL/WO/03 /4 dt. 18/2/04	SS Darting	2-24-2004	2-28-2004	-	₹ 0.45	₹ 0.00	0.45
335	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.420 - 0.840 km)		EE/CDL/WO/03-04 dt. 18/2/04	SS Darting	2-24-2004	3-2-2004		₹ 0.45	₹ 0.00	0.45
336	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.840 - 12.82 km)		EE/CDL/WO/03-04 dt. 18/2/04	SS Darting	2-24-2004	3-4-2004		₹ 0.45	₹ 0.00	0.45
										1.35
										28.92
	MH: 3054									
	Imphal East Division									
337	Impvt. Of road from NH-39 to Bashikhong via Dehram leirak and Beni Leirak.	-	IE/CT(10)/W/2 003-04/18 Dt. 19/6/03 Rs. 19.46 lacs	M/S N. Jilla & Sons.	19/6/03	4-3-2004		3.000		3.00
338	M/o Nandeibam Leirak 0-3.30 km (SH - Mending of pot holes at bad stretches)	-	IE/CT(10)/W/2 003-04/42 Dt. 18/7/05 Rs. 1.46 lacs	L. Shamu Singh	29/12/03	15/1/06				0.00
339	M/o Kakwa Lamdaibung to Ningomthong via Tongbram leirak, Kakwa Selungba leirak via Lilando Lampak beni leirak to Dehram leirak via Nongmeikapam Leirak Chingkhei Lambi (SH - Mending of pot holes and depression).	-	IE/CT(10)/W/2 003-04/33 Dt. 8/9/03 Rs. 1.75 lacs.	- do -	8-9-2003	20/9/03		0.500		0.50
340	M/o Irengbam leirak Pukhrambam leirak Kshetrimayum Leirak Thiyam leirak via Tongbram leirak Bashikhong road 0-0.60 km (SH - Mending of pot holes at bad stretches)	-	IE/CT(10)/W/2 003-04/34 Dt. 8/9/03 Rs. 1.79 lacs.	- do -	8-9-2003	29/9/03		1.000		1.00
										4.5
	Chandel Division									
341	M/O IVR from Paroalon to BRTF Rd. to Leibung (SH: E/W in formation widening)		EE/CDL/WO/03-04/83 dt. 7/1/03	D. James Lamkang	1-17-2003	4-2-2003	-	₹ 4.49	₹ 2.29	2.19
										2.19
	National Highway - II									
342	-do- (SH:- Removal of land slip. De. Of catch pit and pipe culvert in between 365.00 km. to 375.00 km)		EE/NH-II/Con/6/01-02/R/121 dt. 17/7/2003	A. Rupachandra	27-07-2001	26-08-2001		4.69	2.05	2.64
343	A/R & MO to NH-39 Imphal Moreh Section (SH:- Re-habilitation of badly damaged road portion from 372.935 km. to 378.150 km.)		EE/NH-II/Con/6/01-02/R/128 dt. 21/2/2003.	L. Brojen	29-02-2003	28-05-2003		5.08		5.08
344	-do- (SH:- Rehabilitation of badly damaged road portion from Km. 372.550 Km. to 373.950 km.)		EE/NH-II/Con/6/01-02/R/133 dt. 21/2/2003.	L.K. & Sons	29-02-2003	28-05-2003		5.01	0.21	4.8

345	-do- (SH:- Rehabiliattion of badly damaged portion from 372.00 km. to 372.300 km.)		EE/NH-II/Con/6/01-02/R /129 dt. 21/2/2003	L. Brojen	29-02-2003	28-05-2003		5.05		5.05
346	A/R & M/O to NH-39 Imphal Moreh section (SH: Repairing of pot-holes in the reaches from 366 km to km 410.860).		EE/NH-II/Con/6/3/04/12 dt. 29/2/2004	L.K. & Sons	03-03-2004.	06-09-2004		50.58	38.66	11.92
347	A/R & M/O to NH-39 Imphal Moreh section (SH:- Rehabilitaion of badly damaged road portion from 374.750 km to 375 km).		EE/NH-II/Con/6/01-02/R /130 dt. 21/2/2003.	L. Brojen	29-02-2003	28-05-2003		5.05		5.05
348	A/R & M/O to NH-39 Imphal Moreh section 2002-03 (SH:- Restoration of damaged sunken portion from 378.810 km to 378.392 km).		EE/NH-II/Con/6/2003/2 dt. 6/5/2003	Ksh. Chandrahas	20-05-2003	19-07-2003		3.49		3.49
349	A/R & M/O to NH-39 Imphal Moreh (SH: Mending of pot holes in the stretches from 320.32 km to 366.00 km).		EE/NH-II/Con/6/02-03/R /1 dt. 06/05/2003	Jugindro	21-05-2003	05-06-2003		2.29	0.84	1.45
350	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of drain from 323.33 km to 325 km).		EE/NH-II/Con/6/2003/R/5 dt. 1/8/2003.	Th. Nabakumar	10-08-2003	09-11-2003		1.53		1.53
351	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of directional median on NH-39 in stretches from 321.175 km (kalimai) to 322.925km (Singjamei Bus Parking).		EE/NH-II/Con/6/03/R/8 dt.27/08/2003	Krishna Sharma	10-08-2003	09-02-2004		13.38		13.38
352	-do- (SH:- Constn. of R/W in the stretch between 409.812 to 409.830 km).		EE/NH-II/Con/6/R/9 dt. 4/5/2003	R.K. Surendra	13-09-2003	22-10-2003		4.8		4.8
353	do- (SH:- Cosntn. Of R/w in the stretch between 410.010 to 410.072 km).		EE/NH-II/Con/6/R/8 dt. 4/5/2003	R.K. Surendra	13-09-2003	27-10-2003		4.8	3.25	1.55
354	-do- (SH:- Const. of R/W at 398.725 km. to 398.744 km)		EE/NH-II/Con/6/R/11 dt. 04/8/2003	R.K. Dorendro	13-09-2003	12-12-2003		4.75	3.38	1.37
355	-do- (SH:- Cosnt. Of R/W in between 396.195 to km. 396.210 km.)		EE/NH-II/Con/6/R/12 dt. 04/8/2003	R.K. Doren	13-09-2003	12-03-2004		4.83	3.43	1.4
356	A/R & M/O to NH-39 Imphal Moreh section 2002-03 (SH:- Beautification of Imphal City with flower plantation providing of tree guards and painting etc on central median from km 321.074 to km 322.951		EE/NH-II/Con/6/R/15 dt. 19/09/2003	Jugindro	23-09-2003	12-12-2003		0.45		0.45
357	A/R & M/O to NH-39 Imphal Moreh section (SH:- Providing premix carpeting at Singjamei Bus parking).		EE/NH-II/Con/6/R/18 dt.23/09/2003	V.S. Ngainngkhui	02-10-2003	03-04-2004		2.14	1.26	0.88
358	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle between 400 to 415 km).		EE/NH-II/Con/6/R/21 dt.17/10/2003	K. Joychandra	21-10-2003	19-11-2003		3.19		3.19
359	A/R & M/O to NH-39 Imphal Moreh (SH: Mending of pot holes in the reaches from 320.32 km. to 366 km and clearance of drain at 362)		EE/NH-II/Con/6/R/03-04/0/11 dt. 17/12/2003	Jugindro	26-12-2003	25-01-2004		4.96		4.96
360	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretches from 326 km to 345 km & 358.50 km to 368 km).		EE/NH-II/Con/6/R/03-04 /28 dt. 02/01/2004	A.K. Shah	11-01-2004	10-02-2004		3.31		3.31

361	A/R & M/O to NH-39 Imphal Moreh section (SH:- Rehabilitation of badly damaged road portion from 385 km to 390 km).		EE/NH-II/3-Mem/2000/8 dt. 26/02/2004	Kh. Joykishan	06-03-2004	05-06-2004		0.48		0.48
362	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing of Damaged R/wall, B/wall in between 374 km to 390 km).		EE/NH-II/3-Mem/2004/7 dt. 09/03/2004	H. Jugindro	10-03-2004	09-05-2004		5.66	4.77	0.89
										77.67
	National Highway - III									
363	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Dismantling of diversion baily bridge)		Rs. 0.53 EE/NH-III/WO/2003/172	Ch.Nilakanta singh	27/3/03	5-27-2003		0.53	0.44	0.09
364	Maintenance of NH-150 for the year 2003-2004 (SH:- Cutting of Road side jungle from Km 433 to Km 438 & Km 443 to Km 459)		Rs. 0.46 EE/NH-III/WO/2003/Dt.13/1/2003	O.Tarakishore	20/3/2003	15/5/2003		0.46		0.46
365	do (SH:- Fillingof pot holes and wornt out portion from km 435.00 to km 447.00)		Rs. 1.39 EE/NH-III/WO/2003/190 Dt. 4/03/2003	W.Inao Singh	3-10-2003	15/6/2003		1.39		1.39
366	O/R to Imphal Yaingangpokpi section of NH-150 (SH:-Raising up of the portion km 481.499 to km 481.726,Km. 483.050 to km 483.227, 486.100 to km 486.106, km 486.349 to km 486.539and filling of pot holes with sand gravell from km 480.600 to km 482.730,km 485.235 , km 486.00 to 486.900.)		Rs. 1.66 EE/NH-III/WO/2003/Dt. 10/11/2003	Ashing kabui	15/11/2003	20/1/2004		2.17	1.00	1.17
367	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 421 to Km. 425)		Rs. 1.94 EE/NH-III/WO/2003/139 Dt. 25/10/2003	Kalamchung	11-1-2003	25/03/2004		1.94		1.94
368	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 425 to Km. 429)		Rs. 1.40 EE/NH-III/WO/2003/140 Dt.25/10/2004	Kalamchung	11-1-2003	25/03/2004		1.40		1.40
										6.45
	Imphal West Division									
369	Maint. of Ghari IVR(SH:-Shingling with sand shingles from 520 to 775m).		IW/AC/1-13/03/ 124 Dt.6.11.03	Kh.Jiten Singh	13.11.03	12.12.03		0.520		0.52
370	Maint. of Sekmai Kanto Road(SH:-WBM with PC).		IW/AC/1-13/03/ 133 Dt.6.12.03	S.Ibohanbi Singh	9.12.03	8.2.03		2.400		2.4
371	Maint. of Yambem Leirak(SH:-Constn. of Line drain at Western side from 100 to 150m).		IW/AC/1-13/03/ 45 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03		0.360		0.36
372	Maint. of Yambem Leirak(SH:-Constn. of line drain for a length of Western side from 0 to 50m).		IW/AC/1-13/03/ 47 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03		0.390		0.39
373	Maint. of Takyel Ghari road(SH:-BUSG andPC from 676m to 728m)		IW/AC/1-13/03/ 94 Dt.6.8.03 Rs.0.48	N.Rajen Singh	8.8.03	22.8.03		0.480		0.48

374	Maint. of Naoremthong Khagempalli road(SH:-Shingling on side berm from Tera bazar to Kwakeithel Bazar).	IW/AC/1-13/03/129 Dt.6.11.03	P.Dhaneshwor Singh	10.11.03	9.12.03	0.460		0.46
375	Maint. of Amukhong Mayanglambam & Ningthoukhongjam Leirak(SH:-SG & WBM).	IW/AC/1-13/03/129 Dt.4.12.03	W.Inao Singh	7.12.03	6.5.04	4.840	2.37	2.47
376	S/R to Sorbol Thingel road(SH:-Constn. of 1m span slab culvert 3Nos. & Cponstn. Of road work for 0 to 40m).	IW/AC/1-13/03/8 Dt.12.6.03	W.Inao Singh	15.6.03	14.9.03	1.100		1.1
377	Maint. of Satelite road at Lamphelpat area(SH;- Mending of pot-holes with stone shingel from 0.60Km to 1.00Km).	IW/AC/1-13/03/31 Dt.15.7.03	Jesse Kamei	19.7.03	17.8.03	0.480		0.48
378	Maint. of Satelite road at Lamphelpat area(SH;- Mending of pot-holes with stone shingel from 0 to 0.500Km).	IW/AC/1-13/03/30 Dt.15.7.	Jesse Kamei	18.7.03	17.8.03	0.490		0.49
379	Maint. of NH-53 to Bio resources(SH:-BUSG & PC from 126 to 189m).	IW/AC/1-13/03/172 Dt.13.12.03	M.Mangi Singh	15.12.03	14.1.04	0.470	0.28	0.19
380	Maint. of Yurembam to Changangei Patsoi-I(SH:-Shingling 2.35 to 2.70Km).	IW/AC/1-13/03/147 Dt.10.12.03	M.Mangi Singh	13.12.03	12.1.04	0.430	Rs. 0.28	0.15
381	Maint.of Yambem Leirak(SH:-Constn. of line drain at Western side from 50 to 100m).	IW/AC/1-13/47 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03	0.390		0.39
382	Maint. of NH-53 to Bio resources(SH:-BUSG and PC from 378 to 441.0m).	IW/AC/1-13/03/173 Dt.13.12.03	M.Mangi Singh	16.12.03	18.1.04	0.480	Rs. 0.29	0.19
383	Maint. of NH-53 to Bio resources(SH:-BUSG & PC from 0 to 63.00m).	IW/AC/1-13/03/171 Dt.13.12.03	M.Mangi Singh	16.12.03	15.1.04	0.480	Rs. 0.29	0.19
384	Maint. of Amudon Akham leikai road(SH:-Constn. of 0.60m span RCC slab culvert 1 No. with sand gravelling at the approaches).	IW/AC/1-13/03/170 Dt.9.12.03	H.Ingobi Singh	12.12.03	11.1.04	0.480		0.48
385	Maint. of Nurse Qtr. Side road at L/Pat(SH:-Shingling and stretches & Mending of pot-holes and depression).	IW/AC/1-13/03/194 Dt.22.12.03	Th.Somi Singh	25.12.03	24.1.04	0.500		0.5
386	Maint. of Pologround road(SH:-Re-constn.of damaged road side drain and providing of RCC pre-cast slab culvert).	IW/AC/1-13/03/151 Dt.8.12.03	G.Thaninjao R.Naga	10.12.03	9.1.04	0.370		0.37
387	Maint. of Pheidinga Lamlong road junction to Khamaral via. Mantri Loukhong(SH:-Providing to shingle &Mending of pot-holes big depression from 0.45 to 0.70Km).	IW/AC/1-13/03/157 Dt.27.12.03	Th.Somi Singh	30.12.03	9.1.04	0.450		0.45
388	Maint. of IVR from Lamsang Khunou(Near I.K.road junction) to Lambal Mamang Leikai(SH:-Shingling bad stretches and filling of pot-holes by stone shingle from 1.20 to 1.60Km).	IW/AC/1-13/03/202 Dt.22.12.03	Th.Ibopishak Singh	25.12.03	24.1.04	0.460		0.46
389	S/R to Tharon Khul Leirak(SH:-Filling or pot-holes and depression by sand shingling).	IW/AC/1-13/03/147 Dt.5.12.03	Ng.Bihari Singh	8.12.03	7.1.04	0.480		0.48
390	A/R to Phumlou Mamang Leikai to Phumlou New Bridge on Lamsang Sekmai road for a length of 6.50m.	IW/AC/1-13/03/110 Dt.10.9.03	P.Dhaneshwor Singh	13.9.03	12.10.03	0.470		0.47

391	A/R to Sanakeithel Bazar to EVC Church at L/Pat(SH:-Mending of pot-holes with stoen shingle).		IW/AC/1-13/03/ 20 Dt.5.5.03	R.K.Krishna chandra Singh	8.5.03	7.6.03		0.380		0.38
392	Maint. of Alpine Bakery Back side road at Thangmeiband(SH:-Providing to shingle at depression portion).		IW/AC/1-13/03/ 148 Dt.5.12.03	Ng.Birhari Singh	8.12.03	7.4.04		0.480		0.48
393	Maint. of Yurembam to Ghari via.Taobungkhok 0-4.10Km(SH:-Shingling from 3.60 to 4.10Km).		IW/AC/1-13/03/ 99 Dt.18.10.03	Kh.Nilachandra Singh	20.10.03	19.11.03		0.410		0.41
394	Maint. of Yurembam to Ghari IVR via.Taobungkhok 0-4.10-Km(SH:-Shingling from 3.20Km to 3.60Km).		IW/AC/1-13/03/ 98 Dt.18.10.03	Kh.Nilachandra Singh	20.10.03	19.11.03		0.320		0.32
395	Maint. of Khonghampat Mana Ingkhol via. Khamaran road(SH:-Shingling for the portion from 3.10Km to 3.60Km).		IW/AC/1-13/03/ 64 Dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.440		0.44
396	S/R to Road from NMC to Babuthong suspension bridge(SH:-Mending of pot-holes).		IW/AC/1-13/3/ 16 Dt.17.7.03	L.Karnaveer Singh	20.7.03	30.7.03		0.390		0.39
397	Maint. of Kangchup Chingkhong to Keithelmanbi Chingkhong Sangaithel Longa Koirang(SH:-Shingling for Koutruk to Sanjam Chirang from 4.328 to 4.70Km).		IW/AC/1-13/3/ 97 Dt.24.10.03	L.Karnaveer Singh	27.10.03	26.11.03		0.410	Rs. 0.20	0.21
398	Maint. of Khurkhul Mamang Leikai to kanto Lamkhai(SH:-Shingling for the portion from 0 to 0.47Km).		IW/AC/1-13/03/ 62 dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.390		0.39
399	-do- 0.47 to 0.94Km).		IW/AC/1-13/03/ 63 dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.410		0.41
400	S/R to Langol Housing Complex block-III road(SH:-Filling or pot-holes and depression by sand gravel).		IW/AC/1-13/03/ 138 Dt.5.12.03	Ng.Bihari Singh	8.12.03	7.1.04		0.490		0.49
401	Maint.of Rd. from Kasturi bridge point to Maharani bridge point(SH:-Providing PC 90 to 180m).		IW/AC/1-13/03/ 131 Dt.6.11.03	N.Rajendra Singh	9.11.03	8.12.03		0.470		0.47
402	S/R to Yurembam to Ghari Changangei Uchekon 4.10Km)(SH;-Raising of low laying area for a length from 550m to 833m).		IW/AC/1-13/03/ 15 Dt.17.7.03	G.Thaninjao R.Naga	20.7.03	19.8.03		0.480		0.48
403	Maint. of Sagolband Maklang road for the year02-03(SH;-SG,WBM with bermn levelling for the portion 6.30Km to 9.00Km).		IW/AC/1-13/03/ 181 Dt.25.2.04	Ch.Iboyaima Singh	28.2.04	27.5.04		4.190		4.19
404	do 1.30Km to 3.60Km.		IW/AC/1-13/03/ 183 Dt.25.4.04	Ch.Iboyaima Singh	28.4.04	27.5.04		5.220		5.22
405	S/R to Meino Leirak(SH:-PC surfacing).		IW/AC/1-13/03/ 208 Dt.19.1.04	L.D.Maikho	22.1.04	21.4.04		2.430		2.43
406	S/R to NMC road 0-2.50Km(SH:-Providing BUSG & PC).		IW/AC/1-13/03/ 214 Dt.19.1.04	Apam Shimray	22.1.04	21.4.04		4.280		4.28

425	M/O Moirang Kumbi Wangoo road(SH:- Rehabil- itation of depressed and damaged portion from 48.50 to 50 & 56 to 59)		EE/BD/Cont/TM C/03/19 dt 8/8/03 Rs.5.01	Kh.Joykishan Singh	8/8/03	8/10/03		5.01	4.11	0.9
426	A/R to Ningthoukhong Bazar to Sadukhoiroi (R/wall & shingling)		EE/BD/Cont/TM C/03/23 dt 18/8/03 Rs.4.81	Kalanchung	18/8/03	18/10/03		4.81	3.18	1.63
										2.53
TAMENGLONG DIVISION										
427	M/O Keikao to Barak waterfall 0 to 18 km (SH: side berm dressing and filling of wheel track 0 to 8 km)	---	CT/7/TML/200 3-04/70 Dt.17/12/03 Rs. 863887	Md.Rashid ali	Dt.23/12/2003	Dt.16/01/2003	Dt.16/01/2003	8.63	4.95	3.6865
428	M/O Tamenglong Khongsang road (SH: - side berm dressing and filling of wheel track 25 to33 km))	---	CT/7/TML/200 3-04/69 Dt.17/12/03 Rs. 923441.00	P. Jibon Singh	Dt.23/12/2003	Dt.16/01/2004	Dt.16/01/2004	9.23	7.04	2.19744
429	M/O Tamenglong Khongsang road (SH: - side berm dressing and filling of wheel track 17 to25 km))	---	CT/7/TML/200 3-04/68 Dt.17/12/03 Rs. 891448.00	P. Jibon Singh	Dt.23/12/2003	Dt.16/01/2005	Dt.16/01/2005	8.91	6.91	2.00
430	M/O Tamenglong Khongsang road during 2003-04 (SH: Clearance of petty slips, kutcha drain, surface dressing and pot hole with wheel track 17 to 23 km)	---	CT/7/TML/200 3-04/73 Dt.17/11/03 Rs. 948582.00	Md. Rashid Ali	Dt.24/11/2003	Dt.17/01/2008	Dt.17/01/2008	9.48	0.00	9.48
431	M/O Tamenglong Khongsang road during 2003-04 (SH: Clearance of petty slips, kutcha drain, surface dressing and pot hole with wheel track 23 to 29 km)	---	CT/7/TML/200 3-04/74 Dt.17/11/03 Rs.934989	Md. Rashid Ali	Dt.24/11/2003	Dt.23/01/2008	Dt.23/01/2008	9.35	0.00	9.35
432	M/O Luwanglong Khunou to Awangkhlua via Taosang (SH: Clearance of land slips in between 2 to 4.50 km)	---	CT/7/TML/200 3-04/21 Dt.29/9/03 Rs.46506.00	Songdi	Dt.5/10/2003	Dt.16/10/2003	Dt.16/10/2003	0.46	0.00	0.46506
433	M/O IT road (left out stretches) during 2003-04 (SH: Premix carpeting for the portion 57.50 to 59.20 km)	---	CT/7/TML/200 3- 04/114 Dt.9/3/04 Rs.439082.00	W. Kullachandra Singh	Dt.15/03/2004	Dt.30/04/2004	Dt.30/04/2004	4.39	1.37	3.02532
434	- do- (SH: - do – 59.20 to 61.50 km)	---	CT/7/TML/200 3- 04/115 Dt.9/3/04 Rs.439206.00	W. Kullanchandra Singh	Dt.15/03/2004	Dt.30/04/2005	Dt.30/04/2005	4.39	2.27	2.12637
435	M/O Songpram Tharon road (SH:- Side berm dressing & filling of wheel track 0 to 8 km))	---	CT/7/TML/200 3-04/67 Dt.17/11/03 Rs.880597.00	L.S Asheli	Dt.25/11/2003	Dt.13/12/2003	Dt.08/02/2004	8.70	5.12	3.58
436	M/O Keikao to Barak Waterfall (SH: Side berm dressing and filling of wheel track 8 to 16 km)	---	CT/7/TML/200 3-04/71 Dt.17/11/03 Rs. 901921.00	L.S. Asheli	Dt.23/11/2003	Dt.21/01/2004	Dt.21/01/2004	9.01	3.36	5.66126
437	M/O road from Noney bazaar to Noney Part-II 0 to 5 km (SH: Clearance of land slips and repairing of pot holes)	---	CT/7/TML/200 3- 04/113 Dt.7/2/04 Rs.485994.00	N. Dilipkumar Singh	Dt.13/02/2004	Dt.02/03/2004	Dt.02/03/2004	4.85	0.86	3.67209
438	M/O road from Barak Bridge point to Namtiram (SH: Pot hole mending 4 to 6 km)	---	CT/7/TML/200 3- 04/112 Dt.19/3/2004 Rs. 420583.00	Ch. Nilakanta Singh	Dt.25/03/2004	Dt.05/01/2004	Dt.05/01/2004	4.20	0.00	4.20583
439	M/O IT road during 2003-04 (SH; Filling of pot hole 51.50 to 58 km)	---	CT/7/TML/NP/ 2003- 04/102 19/12/2003 Rs.959834.00	SN Pavei	Dt.27/12/2003	Dt.17/04/2007	Dt.17/04/2007	9.60	4.00	5.58241
440	M/O IT road during 2003-04 (SH: Filling of pot hole 62 to 70 km)	--	CT/7/TML/NP/ 2003- 04/101 Dt.19/12/03 Rs.959716.00	SN Pavei	Dt.27/12/2003	Dt.12/04/2007	Dt.12/04/2007	9.60	4.00	5.51

441	M/O Tamenglong Khongsang road during 2003-04 (SH: P/L surface dressing & shingling from 27 to 31 km)		CT/7/TML/2003-04/41 Dt.12/11/03 Rs.888406.00	G.Kakhangai Kabui	Dt.18/11/2003	Dt.12/05/2007	Dt.12/05/2007	8.88	4.00	4.88406
442	M/O Namtiram to New Fellong 0 – 6 km (SH: P/L pot hole filling 0 – 6 km)	---	CT/7/TML/2003-04/2 Dt.19/9/03 Rs. 97073.00	VS. Nganingkhui	Dt.25/9/2003	Dt.28/10/2003	Dt.28/10/2003	0.97	0.74	0.17774
443	M/O I.T road during 2003 (SH: Clearance of jungle from 102 – 119 km)	---	CT/7/TML/2003-04/43 Dt.3/12/03 Rs. 41448.00	K. Putla	Dt.9/12/2003	Dt.25/12/2003	Dt.25/12/2003	0.41	0.19	0.22556
444	M/O Nungba Longpi road 0 – 35 km (SH: Clearance of land slips in between 3 – 35 km)	---	CT/7/TML/2003-04/4 Dt.15/9/03 Rs.479324.00	K. Morung & Sons.	Dt.21/9/2003	Dt.05/10/2003	Dt.05/10/2003	4.79	4.37	0.42583
445	M/O road from Akhui to Bamgaijang 0 to 18 km during 2003 (SH: E//W in widening 4.20 to 4.60 km)	---	CT/7/TML/2003-04/42 Dt.7/1/03 Rs.99759.00	T. Panmei	Dt.13/1/2003	Dt.18/02/2003	Dt.18/02/2003	0.99	0.82	0.17714
446	M/O IT road during 2003-04 (SH: Re-construction of R/Wall at 113.340km)	--	CT/7/TML/2003-04/109 Dt.19/12/03 Rs. 353208.00	Ashing Kabui	Dt.25/12/2003	Dt.30/01/2004	Dt.30/01/2004	3.53	0.00	3.53208
447	M/O IT road during 2003-04 (SH: filling of pot hole 86 to 94 km)	---	CT/7/TML/2003-04/104 Dt.19/12/03 Rs.969306.00	SN. Pavei	Dt.27/12/2003	Dt.22/04/2007	Dt.22/04/2007	9.69	4.00	5.606
448	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearance of jungle from 19.00 to 39.50 km)	---	CT/7/TML/2003-04/16 Dt.29/9/03 Rs.86592.00	Th. Jugeswar Singh	Dt.5/10/2003	Dt.17/11/2001	Dt.17/11/2001	0.86	0.00	0.86592
449	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearance of jungle 0 to 19 km)	---	CT/7/TML/2003-04/15 Dt.29/9/03 Rs.80256.00	Th. Jugeswar Singh	Dt.5/10/2003	Dt.16/11/2002	Dt.16/11/2002	0.80	0.00	0.80256
450	FDR on Tamenglong Khongsang road 0 to 39.50 km (SH: P/L pot hole mending 4 to 8 km)	---	CT/7/TML/2003-04/14 Dt.15/9/03 Rs.468281.00	Th. Jugeswar Singh	Dt.21/9/2003	Dt.16/11/2003	Dt.16/11/2003	4.68	0.00	4.68281
451	M/O Tamenglong Khongsang road during 2003 (SH: P/L pot hole filling from 15 to 21 km)	---	CT/7/TML/2003-04/55 Dt.17/11/03 Rs.826153.00	LS. Asheli	Dt.23/11/2003	Dt.28/12/2003	Dt.28/12/2003	8.26	7.58	0.68628
452	FDR to Kaiphundai Tousem road 0 to 56.65 km during 2003 (SH; Providing of pot holes filling from 23 to 36 km)	---	CT/7/TML/2003-04/49 Dt.17/11/03 Rs. 969566.00	S.N. Pavei	Dt.24/11/2003	Dt.20/05/2007	Dt.20/05/2007	9.68	0.00	9.68
453	FDR to Kaiphundai Tousem road 0 to 56.65 km during 2003 (SH: Providing of pot hole filling from 12 to 23 km)	---	CT/7/TML/2003-04/47 Dt.17/11/03 Rs. 971036.00	LS. Asheli	Dt.23/11/2003	Dt.02/12/2008	Dt.02/12/2008	9.71	7.94	1.76546
454	- do - (SH: - do - 0 to 12 km)	---	CT/7/TML/2003-04/46 Dt.17/11/03 Rs.970321.00	L.S. Asheli	Dt.23/11/2003	Dt.02/12/2009	Dt.02/12/2009	9.70	9.00	0.69899
455	M/O Tamenglong Khunjaio road 0 to 1 km (SH: Construction of RCC pipe culvert and pot hole mending)	---	CT/7/TML/2003-04/17 Dt.29/10/03 Rs. 77647.00	G. Kakhangai Kabui	Dt.5/11/2003	Dt.25/11/2003	Dt.25/11/2003	0.77647	0.45	0.325
456	M/O IT road during 2003 (SH: jungle clearance from 70 to 86 km)	---	CT/7/TML/2003-04/41 Dt.3/11/03 Rs. 40920.00	Adabou Abonmei	Dt.9/11/2003	Dt.08/12/2003	Dt.08/12/2003	0.40	0.17	0.24326
457	M/O IT road during 2003 (SH: Clearance of jungle from 51.5 to 70 km)	---	CT/7/TML/2003-04/128 Dt.11/8/03 Rs. 47520.00	RN. Daneil	Dt.17/08/03	19/09/2003	19/09/2003	0.47	0.00	0.4752
458	M/O IT road from 78 to 83 km during 2004 (SH: P/L surface dressing and pot hole filings)	---	CT/7/TML/2003-04/52 Dt.16/2/04 Rs. 47287.00	Ashing Kabui	Dt.22/2/2004	Dt.10/03/2004	Dt.10/03/2004	0.47	0.00	0.47287

459	M/O IT road from 85 to 90 km during 2004 (SH: P/L surface dressing & pot hole filling)	---	CT/7/TML/2003-04/54 Dt.16/2/04 Rs.46994.00	Ashing Kabui	Dt.22/2/2004	DT.10/03/2005	DT.10/03/2005	0.47	0.00	0.46994
460	M/O IT road during 2003 (SH: P/L pot hole filling for the portion 75 to 78km)	--	CT/7/TML/2003-04/53 Dt.17/11/03 Rs.47698.00	Ph. Agam	Dt.23/11/03	Dt.05/12/2003	Dt.05/12/2003	0.63	0.16	0.31788
461	M/O None Kajinglong road in between with the 14th Lok Sabha Election 2004 (SH: Dry stone pitching at depressed portion surface dressing shingling 7 to 8 km)	--	EE/RTF-1/03-04/16 Dt.31/1/04 Rs. 63114.00	T.P Abraham	Dt.6/02/2004	Dt.20/02/2004	Dt.20/02/2004	0.63	0.00	0.63114
462	- do - (SH: Slip clearance dressing of shingling in between 8 to 9 km)	--	EE/RTF-1/03-04/21 Dt.31/1/04 Rs. 55072.00	T.P Abraham	Dt.6/2/2004	Dt.20/02/2005	Dt.20/02/2005	0.55	0.00	0.55072
463	M/O None Kajinglong road 0 to 57 km (SH: Shingling wheel track & depression portion in between 12 to 13 km)	--	EE/RTF-1/03-04/18 Dt.5/2/04 Rs. 76707.00	P.Gaikhangthai	Dt.11/02/2004	Dt.22/02/2004	Dt.22/02/2004	0.77	0.29	0.48
464	IVR from Tamei Kuilong road to New Takao from left out portion (SH: E/W in formation cutting from 2.767 to 4.140 km i.e. 1.373 km)	--	EE/RTF-1/03-04/27 Dt. 31/3/2004 Rs. 454298.00	L. Sharatchandra Singh	Dt.6/04/2004	Dt.07/07/2004	Dt.07/07/2004	4.54	4.33	0.21363
465	M/O IT road during 2003-04 (SH: P/L Surface dressing & ot hole filling from 51.50 to 54km)	--	CT/7/TML/2003-04/35 Dt. 22/10/03 Rs.852300.00	Ashing Kabui	Dt. 28/10/2003	Dt.26/12/2003	Dt.26/12/2003	8.52	0.00	8.523
466	M/O Langkhong to IT road during 2003 (SH: P/L Shingling 19-20km))		CT/7/TML/2003-04/43 Dt.12/11/2003 Rs.28000.00	Md. Abdul Jalil	Dt.18/11/2003	Dt.30/11/2003	Dt.30/11/2003	0.28	0.00	0.28
467	M/O Keikao to Barak Water fall (SH:- Resectioning of Kutcha drain , side berm dressing and filling of wheel track from 4.00 km-12.00 kim		CT/7/TML/2003-04/79 Dt.08/12/2003 Rs.965051.00	L S Asheli	Dt.15/12/2003	Dt.10/03/2008	Dt.10/03/2008	9.65	0.00	9.65
468	M/O of Tamenglong Khongsang Road during 2003-04(Sh:- Clearance of Petty slip, kutcha drain, surface dressing and pothole with wheel track from 5.00-11.00 km)		CT/7/TML/2003-04/75 Dt.17/11/2003 Rs.934013	G. Panmei	Dt.24/11/2003	Dt.17/02/2008	Dt.17/02/2008	0.93	0.00	0.93
469	M/O of Tamenglong Khongsang Road during 2003-04(Sh:- Clearance of Petty slip, kutcha drain, surface dressing and pothole with wheel track from 11.00-17.00 km)		CT/7/TML/NP/2003-04/78 Dt.17/11/2003 Rs.933637.00	G. Panmei	Dt.24/11/2003	Dt.27/02/2008	Dt.27/02/2008	0.93	0.00	0.93
										119.245
Senapati Division										
470	M/o road from North Changoubung to Maoching 0 to 6 Kms (SH: Clearance of slips in between 3 to 6 kms)		CT/1/SPTD/03-04/32 dt 1/12/2003 Rs. 94,673/-	Y. Arun Singh				₹ 0.94	₹ 0.48	0.46
471	M/o Taphou Kuki to Golai Busty via Keilengjang (SH: Clearing of jungle, Re-sectioning of kutcha drain and protection wall and shingling from 0.80 to 1.50 km)(Phase-II)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 96,124/-	Y. Arun Singh				₹ 0.96	₹ 0.49	0.46

472	M/o Taphou Kuki to Golai Busty via Keilengiang (SH: Clearing of jungle, Re-sectioning of kutcha drain and protection wall and shingling from 1.50 to 2.25 km)(Phase-III)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 95,599/-	Y. Arun Singh				₹	0.95	₹	0.49	0.46
473	M/o Taphou Kuki to Golai Busty via Keilengiang (SH: Clearing of jungle, Re-sectioning of kutcha drain, clearing of land slips and shingling from 0 to 0.30 km)(Phase-I)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 96,791/-	Y. Arun Singh				₹	0.96			0.96
474	M/o I.T road 8th Miles to Irang via Harup (SH: Clearance of land slips in between 11 to 14 kms)		CT/1/SPTD/02-03/34 dt 18/12/2003 Rs. 93,662/-	Y. Arun Singh				₹	0.93	₹	0.42	0.41
475	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 0.700 km to 1.350 km)		CT/1/SPTD/03-04/3 dt 20/12/2003 Rs. 94,035/-	Y. Arun Singh				₹	0.94	₹	0.48	0.48
476	M/o of NH-39 N/Changoubung to Maoching (SH: Shingling 2.00 to 2.50 km)		CT/1/SPTD/03-04/38 dt 20/12/2003 Rs. 73,111/-	Y. Arun Singh				₹	0.73			0.73
477	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 0.00 km to 0.700 km)		CT/1/SPTD/03-04/42 dt 20/12/2003 Rs. 1,00,168/-	Y. Arun Singh				₹	1.00	₹	0.64	0.35
478	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 2.00 km to 2.500 km)		CT/1/SPTD/03-04/38 dt 20/12/2003 Rs. 73,112/-	Y. Arun Singh				₹	0.73	₹	0.32	0.41
479	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 1.350 km to 2.00 km)		CT/1/SPTD/03-04/37 dt 23/12/2003 Rs. 95,044/-	Y. Arun Singh				₹	0.95	₹	0.48	0.47
480	M/o Senapati head Qtr road (SH: Shingling for length 0.585 km Zonal Education to AE-IV, PWD, Manipur office and EE's Office to AE-I Qtr)		CT/1/SPTD/03-04/28 dt 24/12/2003 Rs. 96,343/-	Y. Arun Singh				₹	0.96	₹	0.42	0.53
481	M/o Senapati H/Q road (SH: Shingling of length 0.400 m i.e. Qtr. Colony road)		CT/1/SPTD/03-04/47(ii) dt 24/12/2003 Rs. 83,678/-	Y. Arun Singh				₹	0.83	₹	0.37	0.46
482	M/o Ambedkar road linking District Colony to District Jail complex (SH: Impvt. Of roads 0.076 km)(SH: E/W in widening of road formation sand gravel and RCC ring culvert for 600mm dia (Phase-III))		CT/1/SPTD/03-04/35 dt 29/03/2004 Rs. 4,85,179/-	Y. Arun Singh				₹	4.85	₹	1.50	4.47
483	a) M/o Ambedkar road linking District Colony to District Jail Complex (SH: Impvt. Of road 0.076 km)(SH: E/W in widening of road formation sand gravel and RCC ring culvert for 600mm dia. - 2 nos. Phase -(ii))		CT/1/SPTD/03-04/ dt 29/3/2004 Rs. 4,85,555/-	Y. Arun Singh				₹	4.85	₹	1.50	4.47
484	Maint. of road linking District colony to District Jail Complex (SH: Impvt. of 0-0.76 km)(SH: E/W in widening of road formation, sand gravel and RCC ring culvert for 900 mm dia.-2 nos.)		CT/1/SPTD/03-04 dt 29/3/2004 Rs. 4,85,718/-	Y. Arun Singh				₹	4.85	₹	-	4.85

485	b) M/o Ambedkar road linking District Colony to District Jail Complex (SH: Impvt. Of road 0.076 km)(SH: E/W in wodening of road formation sand gravel and RCC ring culvert for 600mm dia. - 2 nos. Phase -(i))		CT/1/SPTD/03-04/33 dt 29/3/2004 Rs. 4,85,641/-	Y. Arun Singh				₹ 4.85	₹ 1.50	3.34
										23.31
										291.075
486	A/R to IB at Kamjong	Record not traceable	EE/UD/WO/07/05-06/87(A) dt. 9-8-05 Rs 47531.00	SP. Jonah	8-15-2005	11-14-2005	Nil			0.08952
										0.090
	FY: 2004-2005									
	MH: 5054									
	Imphal West Division									
487	Impt. of Nagamapal Soram Leirak.		IW/AC/1-13/02/16 Dt.12.3.03	Th.Nodiachand Singh	15.3.03	14.9.03		4.76	4.46	0.3
488	Impt. of Lamsang Sekmai road(SH:-Bed stretches 3.10 to 14.87Km).		IW/AC/1-13/04/59 Dt.24.5.04	S.Mani Singh	3.6.04	2.7.04		6.84	3.67	3.17
489	Impt. of Uripok Basaspati Leirak 0 to 0.312Km(SH:-SG,WBM & PC).	ACE-IV/AA/IW/03-04/1 Dt.18.3.04	IW/AC/1-13/03/274 Dt.22.3.04	Kh.jiten Singh	24.3.04	23.6.04	2014	3.72		3.72
490	Impt. of road from Pheidinga Mayanglangjing Tamang via. Loitang Mana Ingkhol.		IW/AC/1-13/04/60 Dt.24.5.04	Bh.Omnath Chhetri	26.5.04	25.11.04		3.60	3.27	0.33
491	Impt. of Road from Lamdeng Lamlong Ahum phangba		IW/AC/1-13/04/41 Dt.21.3.05	G.Panmei	21.3.05	31.3.05		4.17	3.93	0.24
492	Impt. of Phayeng Khaidem road(SH:-WBM,PC with seal coat).	No.42/132/04-W Dt.18.3.05	IW/AC/1-13/04/16 Dt.17.1.05	S.Mani Singh	17.1.05	16.2.05	2015	5.29	3.04	2.25
493	Impt. of Khwairak Selungba road.		IW/AC/1-13/04/29 Dt.14.3.05 Rs.26.83	Kh.Jiten Singh	14.3.05	31.6.05		27.20	27.07	0.13
494	Impt. of Imphal Kangchup Road.		IW/AC/1-13/04/3 Dt.15.1.05	K.Modhumangol Singh	17.1.05	14.4.05		19.40	18.18	1.22
495	Impt. of road from Awang Potsangbam to Tingri Awang Wabagai 3.50Km.		IW/AC/1-13/04/17 Dt.15.1.05	N.Jilla Singh	17.1.05	22.9.05		17.33	14.77	2.56
496	Impt. of Heibongpokpi Khoriphaba road.		IW/AC/1-13/07/437 Dt.14.3.05	Ch.Iboyaima Singh	22.3.05	21.9.05		59.42	42.26	17.16
497	Impt. of road from Yurembam(IVR)from NH-53 to Konthoujam Malom Road-2Km.		IW/AC/1-13/04/53 Dt.21.3.05	Ksh.Chandrasah Singh	30.3.05	29.4.05		2.16		2.16
										33.24
	BISHNUPUR DIVISION									
498	Impt. of Old Cachar road 88 to 100km (SH:-E/W in hill cutting, granular sub-base i/c kutcha drain from 88 to 100km)(SH:-Constn. Of RCC slab culvert 1m span in between 66.30 to 72.40 km)	42/72/99-W dt. 31/3/04 ; Rs.36.88 lacs	EE/BD/Cont/04-05 dt. 16/7/04 Rs.50.64	M/S P.K. Singh & Bros.	7-16-2004	7-16-2004		50.64	32.99	17.65
499	Impt. of Keinou Hidungom IVR from Tiddim road to Hidungom	42/20/04-W dt. 10/1/05 ; Rs.13.14 lacs	EE/BD/Cont/05 /4 dt. 17/1/05 Rs.9.69	Ph. Adim	1-17-2005	2-17-2005		9.69	7.77	1.92
500	Impt. of Irengbam IVR from Tiddim road Irengbam (SH:-WBM & PC from 0.75 to 2.28 km)	42/19/04-W dt. 10/1/05 Rs.14.96 lacs	EE/BD/Cont/05 dt. 03/02/05 Rs.11.74	O. Iboton Singh	03/02/05	13/03/05		11.74	8.85	2.89

501	Impt. of IVR from Ningthoukhong Kha Loktak Pat	42/14/04-W(12) dt. 10/1/05 ; Rs.7.63 lacs	EE/BD/Cont/TM C/05/1 dt. 13/1/05 Rs.4.63	L.Guni Singh	1-13-2005	3-13-2005		4.63	4.63	3.7
502	Impt. of road from Moirang to Thanga via Sendra	42/57/04-W dt. 11/3/05 ; Rs 65.00 lacs	EE/BD/Cont/05/ACA/65 dt. 19/02/05 Rs.60.21	M. Chaoba Singh	2-19-2005	4-12-2005		60.21	56.44	3.77
503	Impt. of Wangoo parking to Sandakhong	ACE-1/AA/04-05 dt. 19/3/05 ; Rs 4.58 lacs	EE/BD/Cont/05-06 dt.12/3/06 Rs.4.8	C. Thangkhothag Mate	3-12-2006	4-25-2006		4.8	2.97	1.83
504	Impt. of Moirang Khunou to Terakhongshangbi via Kwakta Sandhong	42/28/04-W dt. 19-03-05; Rs. 9.42 lacs	EE/BD/Cont/05-06/96 dt.25/7/05 Rs.8.52	O.Iboton Singh	7-25-2005	8-29-2005		8.52	2.37	6.15
505	Kwakeithel Chingphu Rd (WBM & PC fdoor the portion 9-15km.	42/108/02-W dt. 31/3/03 ; Rs.14.98 lacs	EE/BD/Cont/TM C/ 04/32 dt. 28/2/04 Rs.12.85	T. Gopal Singh	28/2/04	28/3/04		12.85	7.48	5.37
										43.28
TAMENGLONG DIVISION										
506	Improvement of IT road (Sh:-Strengthening & PC 84-90km) (Sh:-P/L pot hole filling 96-105Km).	42/11/99-W dt.31/03/2000 Rs.29.80	CT/7/TML/P/20 04-05/147 Dt.25/02/2005 Rs.3.23	Jesse Kamei	Dt. 3/03/2005	Dt.05/03/2005	Dt.05/03/2005	3.23	3.07	0.158
										0.158
Senapati Division										
507	Impvt. Of Senapati Okong Road 0-21 km.	CT/1/SPTD/04-05/46 dt. 16/1/05 Rs. 1022903	19,71,026	K. Lamchapou		24-12-05	12-31-2005	20	10.22	9.92
508	Impvt. Of Laii to Laii Shirafii 0 - 8 Km (SH: E/W in formation cutting from 0 - 6 km) & Constn of 600mm dia. RCC pipe culvert - 4 nos.		CT/1/SPTD/04-05/SD-1 dt 24/2/05 Rs. 6,69,341/-	D. Pukeho Mao	2-1-2006	2-24-2006	3-3-2006	8.47	1.78	8.47
										18.39
										95.068
MH: 3054										
Imphal East Division										
509	Impvt. Of Kongba river (both side) Poromapt road No. I connecting Chairenthong - 12 km.	-	IE/CT(10)/W/2 004-05/7 Dt. 21/3/05 Rs. 17.76	K. Thambalnganbi Devi	28.9.05	27.15.06		5.000		5.0
510	M/o Top Bengoon road (E/W in banking at narrow portion 2.35 to 2.50 km).	-	IE/CT(10)/W/2 004-05/122 Dt. 10/12/04 Rs. 0.45 lacs.	- do -	10/12/04	17/12/04		0.300		0.3
511	- do -(from 2.50 to 2.80 km).	-	IE/CT(10)/W/2 004-05/124 Dt. 10/12/04 Rs. 0.45 lacs.	MA. Latiff.	10/12/04	23/12/04		0.200		0.2
										5.5
National Highway - II										
512	A/R & M/O to NH-39 Imphal Moreh (SH: Constn of foot path & rehabilitation of drain cover in the stretch from 320.32 km. to 321.175)		EE/NH-II/Con/6/R/03-04/35 dt. 30/07/2004	Thoiba	07-08-2004	06-10-2004		21.88		21.88
513	AR & MO to NH-39 Imphal Moreh section (SH:- Mix seal surfacing from km 320.32 to km 320.581).		EE/NH-II/Con/6/4-5/35 dt. 16-10-2004	H. Jugindro	19-10-2004	02-11-2004		7.09	4.83	2.26

514	A/R & M/O to NH-39 Imphal Moreh (SH: Constn of over head distination sign. Board with angle iron etc. fabrication and erection km 430.00 (Moreh).		EE/NH-II/Con/6/2004-05/3/18 dt. 17/11/2004.	Nashir Shah	21-11-2004	18-12-2004		6.33	4.74	1.59
515	Maintenance to NH-39 Imphal Moreh section (SH:- Restoration of damaged road in between km 366 to km 380).		EE/NH-II/Con/04/3/17 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		12.63	9.39	3.24
516	Maintenance to NH-39 Imphal Moreh section (SH:- Repairing of pot holes and damaged road portion in between km 385 to km 390).		EE/NH-II/Con/04/16/9 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		10.23	7.62	2.61
517	Maintenance to NH-39 Imphal Moreh section (SH:- Retoration of damaged road in between km 390 to km 394)		EE/NH-II/Con/04/3/15 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		11.20	8.39	2.81
518	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration of damaged stretches from 363 km to 366 km).		EE/NH-II/Con/6/05/1 dt.29/6/2004	M.M. Construction	08-02-2005	07-09-2005		3.34	2.26	1.08
										35.47
	National Highway - III									
519	O/R to Imphal Yaingangpokpi section of NH-150 (SH:-P/L Sand gravel, WBM , Bamboo spurs, i/c earthwok in banking Km. 487.729 to Km.487.963and removal excess soil from side bermkkm 473.00 to km 488.00 .)		Rs. 3.22 EE/NH-III/WO/2003/ Dt.10/11/2003	Ashing kabui	15/11/2003	4-3-2004		3.22		3.22
520	Maintenance of Churachandpur section (SH:- Clearance of Jungle on the shoulder portion of the road between Km 402 to Km 412)		Rs. 1.45 EE/NH-III/WO/2004/ Dt. 9/2/2004	R.K.Imocha (RK Mandakini)	15/2/2004	2-24-2004		1.45	0.49	0.96
521	Maintenance of Churachandpur section (SH:- Repairing of damaged central median km 463.00 to km 464.889)		Rs. 0.14 EE/NH-III/WO/2004/ Dt.9/2/2004	Ch.Nilakanta singh	15/2/2004	10-3-2004		0.14		0.14
522	MO to NH-150 Imphal Churachandpur section Km 402 to Km 463(SH:-Stabilisation of soft shoulder between Km,423 to Km423.66)		Rs. 0.09 EE/NH-III/WO/2004/ 198 Dt. 9/02/2004	I.Kulachandra singh	15/2/2004	10-3-2004		0.09		0.09
523	do (SH: - Clearence of median Median & side berm between km 456.50 to km 463.00)		Rs. 0.50 EE/NH-III/WO/2004 Dt.27/04/04	L.Krisna Sharma	4-27-2004	10-6-2004		0.50		0.50
524	O/R on NH-150 Km 428.30 to Km 431.00 Churachandpur Yaingangpokpi section for the year 2003-04 (SH:- Reconstn. Of damaged crust and wearing surface i/c repairing of potholes)		Rs. 1.45 EE/NH-III/WO/2004 Dt.10/12/04	Ph.Adim	20/12/04	15/2/2005		1.45		1.45
										6.36
	Imphal West Division									
525	A/R to BD-II Office Block side road to connecting AG(Old)Office state at Lamphel road(SH:-Mending of pot-holes with single).		IW/AC/1-13/04/ 1 Dt.7.5.04	R.K.Krishnachand ra Singh	10.5.04	9.6.04		0.370	0.17	0.2
526	Maint. of Lilashingkhongnangkhong to Yumnam Leikai IVR(SH:-Shingling from 0 to 0.26Km).		IW/AC/1-13/04/ 24 Dt.10.5.04	Modali Dalho Michael	15.5.04	14.6.04		0.380		0.38
527	A/R to Kangjabi Leirak to connecting Soram Leirak at Thangmeiband(SH:-Filling of pot-holes with sotne shingle).		IW/AC/1-13/04/ 48 Dt.13.5.04	L.Apam	15.5.04	12.6.04		0.410		0.41

528	Maint. of Mana Ingkhol(near bridge point) to Kameng road(SH:-Providing to shingle from 0.44 to 0.88Km).		IW/AC/1-13/04/9 Dt.6.5.04	Kh.Nilachandra Singh	9.5.04	8.6.04		0.420		0.42
529	Renovation of wooden foot path bridge of Lamdeng Khunou.		IW/AC/1-13/04/70 Dt.8.8.04	G.Panmei	11.8.04	10.9.04		0.910	0.45	0.46
530	A/R to lamdeng patsoi road(SH:-Shingling to the pot-holes/depression for the portion 1.50 to 3.00Km).		IW/AC/1-13/04/26 Dt.26.5.04	G.Panmei	29.5.04	28.6.04		0.430	Rs. 0.32	0.11
531	Maint. of Heibongpokpi Khoriphaba road for the year 03-04(SH:-Shingling with pot-holes to the Khaidem bridge approaches and Heibongpokpi Khoriphaba road shoulders on 9.00 to 9.50Km).		IW/AC/1-13/04/27 Dt.10.5.04	L.Jibankumar Singh	13.5.04	12.6.04		0.400	0.26	0.14
532	A/R to Sanakeithel Bazar to EVC Church at lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/04/20 dt.5.5.04	R.K.Krishnachandra Singh	8.5.04	7.6.04		0.380		0.38
533	Maint. of Polem Leirak(SH:-Providing base course WBM & PC Maint. of Bijoygovinda Bridge constn.of RR drain and slab culvert of 1.00m span).		IW/AC/1-13/04/62 Dt.10.6.04	Kh.Jiten Singh	13.6.04	12.12.04		16.940	Rs. 5.14	11.8
534	Maint. of Takyel Ghari road 0 to 3.559Km(SH:-Constn. of RR Retaining Wall drain and extension of slab culverts).		IW/AC/1-13/04/7 dt.8.4.04	Kh.Jiten Singh	12.4.04	11.4.05		57.000		57
535	Repairing of pot holes and depression by sand shingle from 3.68Km to 3.74Km near Industrial Office on Watham Leirak to D.C.Office Road.		IW/AC/1-13/04/32 Dt.10.5.04	Kh.Jiten Singh	18.5.04	17.6.04		0.430		0.43
536	Maint. of Eastern approach of Iroisemba bridge(SH:-Filling of depression by sand shingle).		IW/AC/1-13/04/30 Dt.10.5.04	Kh.Jiten Singh	18.5.04	17.6.04		0.440		0.44
537	Maint. of Loitang to Mana Ingkhol road(SH:-Providing to shingle from 0.62 to 1.125Km).		IW/AC/1-13/04/55 Dt.26.5.04	G.Kakhangai Kabui	9.6.04	8.2.04		0.400		0.4
538	Maint. of Loitang Leikinthabi to Chaprou road(SH:-Shingling from 0.634 to 1.26Km).		IW/AC/1-13/04/104 Dt.25.10.04	Ksh.Chandrasah Singh	28.10.04	27.12.04		0.970	Rs. 0.87	0.1
539	Maint. of Fishery IVR(SH:-Shingling with WBM for the portion from 0.16 to 0.34Km).		IW/AC/1-13/04/103 Dt.25.10.04	Ksh.Chandrasah Singh	28.10.04	27.12.04		0.970	Rs. 0.87	0.1
540	Maint. of road around Imphal City(Phase-I)(SH:-BUSG and PC surfacing).		IW/AC/1-13/04/19 Dt.24.5.04	K.Chaoba Singh	27.5.04	26.6.04		0.470		0.47
541	Maint. of road around Imphal City(Phase-II)(SH:-BUSG and PC surfacing).		IW/AC/1-13/04/9 Dt.24.5.04	K.Chaoba Singh	27.5.04	26.6.04		0.460		0.46
542	Maint. Of Watham Leirak to D.C.Office road 0 to 0.50Km(SH:-P/L WBM).		IW/AC/1-13/04/5 Dt.8.4.04 Rs.0.37	L.Karnaveer Singh	8.4.04	7.5.04	2013	0.200	0.13	0.066
543	Maint. Of Urban-bye-pass road(SH:-P/L by SG of side berm from 2 to 3Km at Kombirei road.		IW/AC/1-13/04/6 Dt.8.4.04 Rs.0.39	do	8.4.04	7.5.04	2013	0.2100	0.1410	0.069
544	Maint. Of Tairenpokpi to Sairenkhol road(SH:-P/L at drpression portion from 0 to 2.5Km).		-do-/7 Dt.8.4.04 Rs.6.36	do	8.4.04	7.5.04	2013.00	6.360	4.272	2.088

545	S/R to Takyel Khongbal to Tharoiyam road via Mayai Lambi(SH:-Providing shingling WBM and PC from 0 to 0.63Km).		IW/aC/1-13/05/24 Dt.7.10.05	N.Jila Singh	10.10.05	9.1.06		5.360	Rs. 0.45	4.91
546	Maint. of I.K.road(SH:-Filling of pot holes and depression by sand shingle & WBM from 1.00Km to 14.63Km)(Kangchup Chingkhong).		IW/AC/1-13/05/30 Dt.12.10.15	Kh.Jiten Singh	20.10.05	19.10.05		6.670	5.92	0.75
547	S/R to Laitonjam Leirak(SH:-Providing RCC pipe culvert).		IW/aC/1-13/04/71 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.350	0.10	0.25
548	S/R to Achom Leirak and Khaidem Leirak(SH:-Providing RCC pipe culvert).		IW/AC/1-13/04/70 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.360		0.36
549	S/R to Polem Leirak and Ningthoukhongjam Leirak(SH:-Poroviding RCC pipe culvert).		IW/AC/1-13/04/72 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.410		0.41
550	Maint. of the road from Lilashing-khongnangkong to Tarungkhul(SH:-BUSG and 2cm. PC on selected bad stretches from 1.00 to 2.00Km).		IW/AC/1-13/05/5 Dt.26.10.05	M/S MM Constn.Ltd.	29.10.05	28.1.06		9.300	8.38	0.92
551	Maint. of the road from Lilashing-khongnangkong to Tarungkhul(SH:-BUSG and 2cm. PC on selected bad stretches from 0 to 1.00Km).		IW/AC/1-13/05/4 Dt.26.10.05	M/S MM Constn.Ltd.	29.10.05	28.1.06		9.770	8.73	1.04
										84.563
	BISHNUPUR DIVISION									
552	M/O Okshongbung to Uyungmakhong		EE/BD/Cont/TM C/22 dt 15/4/04 Rs.3.12	S.Radhashyam Singh	15/4/04	14/5/04		3.12	2.2	0.92
										0.92
	TAMENGLONG DIVISION									
553	M/O IT road during 2004-05 (SH: Clearance of side berm for the portion 61 to 63 km)	---	CT/7/TML/200 4-05/129 Dt.27/1/05 Rs.48576.00	PH. Adim	Dt.2/02/2005	Dt.13/03/2005	Dt.13/03/2005	0.48	0.19	0.291
554	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm dressing 6 to 12 km)	---	CT/7/TML/200 4-05/168 Dt.25/2/05 Rs.44640.00	VS. Nganingkhui	Dt.3/03/2005	Dt.20/03/2005	Dt.20/03/2005	0.47	0.10	0.3714
555	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearing of jungle 8 to 16 km)	---	CT/7/TML/200 4-05/163 Dt.25/2/05 Rs.47309.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2005	0.47	0.30	0.17309
556	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm dressing 12 to 18 km)	---	CT/7/TML/200 4-05/169 Dt.25/2/05 Rs.47140.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2005	0.47	0.20	0.2714
557	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm berm dressing 0 to 6 km)	---	CT/7/TML/200 4-05/167 Dt.25/2/05 Rs.47140.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2006	0.47	0.10	0.37
558	- do - (SH: Clearing of jungle 32 to 39.50 km)	---	CT/7/TML/200 4-05/166 Dt.25/02/05 Rs.48154.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2007	0.48	0.30	0.18154
559	- do - (SH: Clearing of jungle from 0 to 8 km)	---	CT/7/TML/200 4-05/167 Dt.25/02/2005 Rs.47309.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2008	0.47	0.20	0.27309
560	- do - (SH: - do - 16 to 24 km)	---	CT/7/TML/200 4-05/164 Dt.15/2/05 Rs.47309.00	P. Gaikhangthai	Dt.21/2/2005	Dt.17/03/2005	Dt.17/03/2005	0.47	0.25	0.22309

561	M/O Tamenglong Khongsang road 0 to 39.50 km (SH; Side berm dressing from 30 to 36 km)	---	CT/7/TML/2004-05/172 Dt.25/2/05 Rs.47140.00	P. Gaikhangthai	Dt.3/03/2005	Dt.17/03/2006	Dt.17/03/2006	0.47	0.25	0.2214
562	M/O Tamenglong Khongsang to Tabalong 0 to 12 km (SH: P/L pot hole mending from 0 to 15 km)	---	CT/7/TML/2004-05/155 Dt.25/2/05 Rs.47640.00	VS. Nganingkhui	Dt.3/03/2005	Dt.08/03/2005	Dt.08/03/2005	0.47	0.38	0.09505
563	M/O road from Luwanglong Khunou to Leisok via Taosang (SH: Clearance of land slips in between 0 to 9 km)	---	CT/7/TML/2004-05/115 Dt.13/01/2005 Rs.41000.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	4.10	0.00	4.1
564	M/O Tamenglong Khongsang road 0 to 39.50 Km (SH: Resectioning of Kutcha drain and surface dressing of side bern from 0 to 19.75 Km)	---	CT/7/TML/2004-05/113 Dt.13/01/2005 Rs.832200.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2006	Dt.28/02/2006	8.32	7.94	0.36568
565	M/O IT road during June 2004 (SH: Clearance of land slips in between 75 to 95 Km)	---	CT/7/TML/2004-05/13 Dt.18/05/2005 Rs.475236.00	Ch. Nilakanta Singh	Dt.24/05/2005	Dt.20/10/2004	Dt.20/10/2004	4.75	2.08	2.67586
566	M/O IT road during April 2004 (SH: Clearance of land slips in between 100 to 119 Km)	---	CT/7/TML/2004-05/08 Dt.18/05/2005 Rs.463864.00	LS. Asheli	MB not traceable	MB not traceable	MB not traceable	4.64	0.00	4.63864
567	FDR to IT road during April 2004 (SH: Clearance of land slips in between 55 to 75 km)	---	CT/7/TML/2004-05/18 Dt.16/7/04 Rs. 475039.00	Ch. Nilakanta Singh	Dt.22/07/2004	Dt.20/09/2004	Dt.20/09/2004	4.75	2.27	2.47767
568	M/O IT rod (left out stretches) during 2002-03(SH: - do- 12 to 25 km)	---	CT/7/TML/2004-05/146 Dt.12/10/04 Rs. 435861.00	Keibamdi Panmei	Dt.18/10/2004	Dt.12/08/2003	Dt.12/08/2003	4.35	3.26	1.10142
569	M/O Noney Kajinglong road (SH; Clearing of jungle 2.50 to 12.00 km)	---	CT/7/TML/2004-05/12 Dt.7/4/05 Rs.48154.00	Gonmei Keiphapou	Dt.14/04/2005			0.48	0.16	0.32561
570	M/O Langkhong to IT road (SH: E/W information cutting from 8.850 to 8.927 km)	---	CT/7/TML/2004-05/NP/4 Dt.7/4/04 Rs.44646.00	Kh. Topen Singh	Dt.13/04/2005	Dt.30/04/2004	Dt.30/04/2004	0.44	0.18	0.26579
571	- do - (SH: - do - from 9.350 to 9.430 km)	---	CT/7/TML/2004-05/NP/5 Dt.7/4/04 Rs. 46029.00	Kh. Topen Singh	Dt.13/04/2005	Dt.30/04/2005	Dt.30/04/2005	0.46	0.30	0.16401
572	M/O IT road from 51.50 to 119 km (SH: Filling of wheel track from 51.50 to 73 km)	---	CT/7/TML/2004-05/3 Dt.30/10/04 Rs. 365378.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2004	Dt.18/12/2004	3.65	1.40	2.25539
573	M/O IT road 51.50 to 119 km (SH: Clearance of jungle cutting and side berm dressing from 51.50 tom 74.00 km)	---	CT/7/TML/NP/04-05/1 Dt.30/10/04 Rs.695200.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2005	Dt.18/12/2005	6.95	0.00	6.952
574	- do- (SH: Side berm dressing 74 to 119 km)	---	CT/7/TML/NP/04-05/2 Dt.30/10/04 Rs.817000.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2006	Dt.18/12/2006	8.17	0.00	8.17
575	- do- (SH: Filling of wheel track 97 to 112 km)	---	CT/7/TML/2004-05/5 Dt.30/10/04 Rs.598032.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2007	Dt.18/12/2007	5.98	0.00	5.98032
576	- do- (SH: - do- 78- 93 km)	---	CT/7/TML/2004-05/4 Dt.30/10/04 Rs.538691.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2008	Dt.18/12/2008	5.38	0.00	5.38691
577	- do- (SH: - do- 51.50 - 73 km)	---	CT/7/TML/2004-05/3 Dt.30/10/04 Rs.613258.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2009	Dt.18/12/2009	6.13	2.48	3.65378

578	M/O Langkhong to IT road (SH: E/W in widening form 8.850 to 8.927 km)	---	CT/7/TML/NP/04-05/4 Dt.7/4/05 Rs. 44991.00	Kh. Topen Singh	Dt.13/04/2005	Dt.08/06/2005	Dt.08/06/2005	0.45	0.17	0.27675
579	M/ Khumphung to Phaklong road during 2003-04 (SH: Clearance of jungle from 0 to 18 km)	---	CT/7/TML/2004-05/54 Dt.14/7/2004 Rs.47520.00	R. Ngounibou	Dt.20/07/2004	Dt.30/08/2004	Dt.30/08/2004	0.47	0.00	0.4752
580	FDR to IT road during 2004-05 (SH: P/L pot hole filling for the portion 83 to 84 km)	---	CT/7/TML/2004-05/74 Dt.20/9/04 Rs. 47617.00	T. Kabi Meetei	Dt.26/09/2004	Dt.20/10/2004	Dt.20/10/2004	0.48	0.00	0.47619
581	M/O Tamenglong Khongsang road during 2004 (SH: Clearance of land slips in between 35 to 39.50 km)	---	CT/7/TML/2004-05/72 Dt.20-9/04 Rs. 48271.00	T. Kabi Meetei	Dt.26/09/2004	Dt.20/10/2005	Dt.20/10/2005	0.48	0.00	0.48271
582	M/O Khumphung to Phaklong road during 2004 (SH: Clearance of jungle from 0 to 15 km)	---	CT/7/TML/2004-05/65 Dt. 20/9/04 Rs. 47520.00	H. Panmei Ningthou	Dt.26/09/2004	Dt.15/10/2004	Dt.15/10/2004	0.47	0.00	0.4752
583	FDR to Tamenglong Tousem Haflong road during 2004 (SH: Construction of approach road at 15 km Barak bridge point of Tamenglong side)	---	CT/7/TML/2004-05/56 Dt.12/8/2004 Rs. 43116.00	D. Anoibou	Dt.18/08/2004	Dt.05/09/2004	Dt.05/09/2004	0.43	0.16	0.27057
584	M/O IT road during 2004 (SH: Clearance of land slips in between 104 to 108 km)	---	CT/7/TML/2004-05/48 Dt.27/5/2004 Rs.44459.00	K. Putla	Dt.2/05/2004	Dt.22/06/2004	Dt.22/06/2004	0.44	0.00	0.44459
585	FDR to IT road during 2004-05 (SH: Emergency clearance of land slips from 59 to 63 km)	---	CT/7/TML/2004-05/116 Dt.28/1/05 Rs. 363184.00	Kamsei Dongel	Dt.3/02/2005	Dt.20/02/2005	Dt.20/02/2005	3.63	0.74	2.84032
586	FDR to IT road during June 2004 (SH: E/W in hill cutting and WBM for the portion 60.50 to 60.585 km)	---	CT/7/TML/2004-05/100 Dt.3/1/05 Rs. 67049.00	Kamsei Dongel	Dt.9/01/2005	Dt.30/01/2005	Dt.30/01/2005	0.48	0.42	0.25584
587	FDR to IT road during 2004 (SH: Construction of Retaining wall at 66.80 km portion II for 4.7 m length)	---	CT/7/TML/2004-05/45 Dt.20/5/04 Rs. 48289.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2006	Dt.30/01/2006	0.48	0.00	0.48289
588	FDR to IT road during 2004 (SH: Construction of Retaining wall at 66.80 km portion 1 for 4.5 m length)	---	CT/7/TML/2004-05/44 Dt.20/5/04 Rs. 47267.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2007	Dt.30/01/2007	0.47	0.20	0.27531
589	FDR to IT road during 2004 (SH: Construction Retaining wall at 69.510 km)	---	CT/7/TML/2004-05/43 Dt.20/5/04 Rs. 42166.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2008	Dt.30/01/2008	0.42	0.00	0.42166
590	FDR to IT road during 2004 (SH: Construction of Retaining wall at 60.320 km)	---	CT/7/TML/2004-05/42 Dt.20/5/04 Rs. 45730.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2009	Dt.30/01/2009	0.45	0.00	0.4573
591	M/O IT road during 2004-05/ (SH: Clearance of land slips from 62 to 67 km)	---	CT/7/TML/2004-05/137 Dt.29/1/05 Rs.45251.00	G. Tangamang	Dt.4/02/2005	Dt.24/02/2005	Dt.24/02/2005	0.45	0.00	0.45251
592	M/O IT road during 2004-05/ (SH: Clearance of alnd slips from 105 to 110 km)	---	CT/7/TML/2004-05/135 Dt.29/1/05 Rs.48084.00	K. Gaichampou	Dt.4/02/2005	Dt.24/02/2005	Dt.24/02/2005	0.48	0.24	0.2372
593	- do - (SH: - do- 99 to 105 km)	---	CT/7/TML/2004-05/136 Dt. 29/1/05 Rs.44207.00	K. Gaichampou	Dt.4/02/2005	Dt.24/02/2006	Dt.24/02/2006	0.44	0.28	0.15997
594	FDR on Kaiphundai Tousem road 0 to 56.65 km during 2005-06 (SH: P/L shingling from 20.840 to 27.00 km)	---	CT/7/TML/2004-05/17 Dt.8/4/05 Rs.1497367.00	G. Tangamang	Dt.14/04/2005	Dt.30/04/2005	Dt.30/04/2005	14.97	13.96	1.01264

595	- do- (SH: - do – 8 to 14.160 km)	---	CT/7/TML/2004-05/15 Dt.8/4/05 Rs.1496151.00	W. Inao	Dt.14/04/2005	Dt.30/04/2006	Dt.30/04/2006	14.96	14.16	0.80113
596	FDR to IT road during 2004 (SH: P/L pot hole filing for the portion 58 to 64.50 km)	---	CT/7/TML/2004-05/NP/2 dt. 24/2/05 Rs.96964.00	Kamsei Doungel	Dt. 2/03/05	Dt.02/05/2005	Dt.02/05/2005	0.96	0.00	0.96964
597	FDR to Tamenglong Tousem Haflong road during 2004 (SH: Construction of approach road at 15 km Barak bridge.)	---	CT/7/TML/2004-05/57 Dt.12/08/04 Rs.47290.00	D. Anoibou	Dt.18/08/2004	Dt.02/10/2014	Dt.02/10/2014	0.47	0.00	0.4729
598	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Re-sectioning of kutcha drain and surface dressing of side berm for the portion 0 to 19.75 km)	---	CT/7/TML/2004-05/113 Dt.13/01/05 Rs. 832200.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	8.32	7.96	0.36568
599	M/O IT road 51.50 to 119 km (SH: Re-sectioning of kutcha drain and surface dressing of side berm for the portion 74 to 96 km)	---	CT/7/TML/2004-05/52 Dt.12/11/04 Rs.888937.00	SN. Pavei	Dt.18/11/04	Dt.23/01/2005	Dt.23/01/2005	8.89	6.76	2.13091
600	M/O Tamenglong Tousem haflong road 0 to 91 km (SH: Construction of abutment at Makru 48km)	---	CT/7/TD/2004-05/56 Dt.02/03/00 Rs.833193.00	D.Achong L. Naga	Dt.02/03/00	Dt.15/08/2005	Dt.15/08/2005	8.33	5.40	2.73606
601	M/O road from Akhui to Bamgaijang 0 to 18 km (SH: Hill cutting for the protion 8.10 to 8.635 km with construction of kutcha line drain)	---	CT/7/TML/2004-05/103 Dt.3/1/05 Rs. 439071.00	Keibamdi Panmei	Dt.9/01/2005	Dt.12/03/2005	Dt.12/03/2005	4.39	3.71	0.68089
602	M/O Khumphung to Phaklong during 2003-04 (SH: Re-sectioning of kutcha drain from 0 to 9.00 km)	---	CT/7/TML/2004-05/67 Dt.20/9/04 Rs.48544.00	A.Ashupa Meetei	Dt.26/09/2004	Dt.10/09/2004	Dt.10/09/2004	0.48	0.19	0.29842
603	M/O Namtiram to Chingkao (SH: Clearance of land slips in between 0 to 15 km)	---	CT/7/TML/2004-05/61 Dt.12/8/04 Rs. 48327.00	Keibamdi Panmei	Dt.18/08/2004	Dt.29/08/2004	Dt.29/08/2004	0.48	0.19	0.28899
604	FDR to IT road during June 2004 (SH: - Clearance of land slips in between 75 to 95 km)	---	CT/7/TML/2004-05/14 Dt.16/7/04 Rs. 475235	Ch. Nilakanta Singh	Dt.22/07/2004	Dt.20/10/2004	Dt.20/10/2004	0.47	2.08	2.67585
605	FDR to IT road during April 2004 (SH: Clearance of land slips in between 100 to 119km)	---	CT/7/TML/2004-05/16 Dt.16/7/04 Rs.463864.00	L.S. Asheli	Dt.22/07/2004	Dt.22/10/2004	Dt.22/10/2004	4.64	0.00	4.63864
606	M/O IT road (SH: Side berm dressing from 78 to 80 km)	---	CT/7/TML/2004-05/84 Dt.26/5/04 Rs.48470.00	Gonmei Keiphapou	Dt.1/06/2004	Dt.12/06/2004	Dt.12/06/2004	0.48	0.11	0.37877
607	- do – (SH: Side berm dressing from 96 to 98 km)	---	CT/7/TML/2004-05/93 Dt.28/5/04 Rs.48470.00	G. Kakhangai Kabui	Dt.3/06/2004	Dt.24/06/2004	Dt.24/06/2004	0.48	0.11	0.37877
608	M/O IT road (SH: Side berm dressing from 100 to 102 km)	---	CT/7/TML/2004-05/95 Dt.28/5/04 Rs.48470.00	Gonmei Keiphapou	Dt.3/06/2004	Dt.26/06/2005	Dt.26/06/2005	0.48	0.00	0.4847
609	M/O Akhui Bamgaijang road 0 to 18 km (SH; Jungle cutting 8 to 16 km)	---	CT/7/TML/2004-05/178 Dt.28/2/05 Rs. 47309.00	G.Kakhangai Kabui	Dt.6/03/2005	Dt.16/03/2004	Dt.16/03/2004	0.47	0.21	0.26123
610	M/O road from Akhui to Bamgaijang (SH: Surface dressing 6 to 12 km)	---	CT/7/TML/2004-05/175 Dt.25/2/05 Rs. 47140.00	Keibamdi Panmei	Dt.3/03/2005	Dt.14/03/2004	Dt.14/03/2004	0.47	0.29	0.18539

611	M/O Tamenglong Tousem road 0 to 65 km (SH: Construction kutcha wall at 51.80 km for a length of 10 m and height 4m)	---	CT/7/TML/2004-05/266 Dt.8/7/04 Rs.47481.00	Haokhotinlen Vaiphei	Dt.14/07/2004	Dt.16/08/2004	Dt.16/08/2004	0.47	0.33	0.14786
612	FDR to IT road during 2003-04 (SH: Construction of boulder sausage wall at 80.030 km)	---	CT/7/TML/2004-05/ Dt.29/1/05 Rs.73318.00	Pentalakbou	Dt.4/02/2005	Dt.07/03/2005	Dt.07/03/2005	0.73	0.00	0.43318
613	- do- (SH: - do - at 80.320 km)	---	CT/7/TML/2004-05/ Dt.29/1/05 Rs.44703.00	Phentalakbou	Dt.4/02/2005	Dt.07/03/2006	Dt.07/03/2006	0.41	0.00	0.44703
614	- do- (SH: - do - at 80.510 km)	---	CT/7/TML/2004-05/ dt.28/1/05 Rs.41255.00	Adabou Abonmei	Dt.3/02/2005	Dt.06/03/2005	Dt.06/03/2005	0.41	0.00	0.41255
615	- do- (SH: Clearance of land slips and kutcha drain from 79.50 to 81 km)	---	CT/7/TML/2004-05/ Dt.28/1/05 Rs.47476.00	Adabou Abonmei	Dt.3/02/2005	Dt.06/03/2006	Dt.06/03/2006	0.47	0.00	0.47476
616	M/O Kaiphundai Tousem road (SH: Side berm dressing from 26 to 28 km)	---	CT/7/TD/2004-05/117 Dt.1/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.7/06/2004	Dt.09/07/2004	Dt.09/07/2004	0.48	0.37	0.11394
617	- do- (SH: -d o- 28 to 30 km)	---	CT/7/TD/2004-05/118 Dt.1/6/04 Rs.48470.00	G. Kakhangai Kabui	Dt.7/06/2004	Dt.09/07/2004	Dt.09/07/2004	0.48	0.21	0.27284
618	- do- (SH: -d o- 30 - 32 km)	---	CT/7/TD/2004-05/119 Dt.1/6/04 Rs.48470.00	G.Kakhangai Kabui	Dt.7/06/2004	Dt.09/07/2005	Dt.09/07/2005	0.48	0.21	0.27284
619	- do- (SH: -d o-32 - 34 km)	---	CT/7/TD/2004-05/120 Dt.1/6/04 Rs.48470.00	Th. Somorjit Singh	Dt.7/06/2004	Dt.09/07/2006	Dt.09/07/2006	0.48	0.37	0.11394
620	- do- (SH: -d o-34 - 36 km)	---	CT/7/TD/2004-05/121 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2004	Dt.11/07/2004	0.48	0.21	0.27284
621	- do- (SH: -d o- 36 - 38 km)	---	CT/7/TD/2004-05/122 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2005	Dt.11/07/2005	0.48	0.21	0.27284
622	- do- (SH: -d o- 38 - 40 km)	---	CT/7/TD/2004-05/123 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2006	Dt.11/07/2006	0.48	0.21	0.27284
623	- do- (SH: -d o- 40 - 42 km)	---	CT/7/TD/2004-05/124 Dt.3/6/04 Rs.48470.00	Ashing Kabui	Dt.9/06/2004	Dt.11/07/2004	Dt.11/07/2004	0.48	0.21	0.27284
624	- do- (SH: -d o- 48 - 50 km)	---	CT/7/TD/2004-05/127 Dt.3/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.9/06/2004	Dt.11/07/2005	Dt.11/07/2005	0.48	0.21	0.27284
625	- do- (SH: -d o- 50 - 52 km)	---	CT/7/TD/2004-05/128 Dt.3/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.9/06/2004	Dt.11/07/2006	Dt.11/07/2006	0.48	0.37	0.11394
626	M/O IT road during 2004-05 (SH: P?L pot hole filling for the portion 96 to 107 km)	---	CT/7/TML/2004-05/121 Dt.28/1/05 Rs.436968.00	L. Gopal Singh	Dt.03/02/2005	Dt.02/05/2005	Dt.02/05/2005	4.36	2.97	1.39674
627	M/O IT road during 2004-05 (SH: P/C pot hole filling and kutcha drain for the portion 51.50 to 63 km)	---	CT/7/TML/2004-05/126 Dt.28/2/2005 Rs.437737.00	L.Gopal Singh	Dt.6/03/2005	Dt.02/05/2006	Dt.02/05/2006	4.37	0.75	3.62949

628	- do - (SH: - do- 107 to 118 km)	---	CT/7/TML/2004-05/125 Dt.28/2/2005 Rs.436315.00	L.Gopal Singh	Dt.6/03/2005	Dt.02/05/2007	Dt.02/05/2007	4.36	0.00	4.36315
629	M/O road from Awangkhum to Nungnang 0 to 5 km (SH: Clearance of land slips in the reaches 3.9 – 5.00 km)	---	CT/7/TML/2004-05/85 Dt.14/12/04 Rs.46301.00	P.Gaidinlung	Dt.20/12/2004	Dt.04/01/2005	Dt.04/01/2005	0.46	0.36	0.10343
630	M/O road from Luwanglong Khunou to Leisok via Toasang (SH: Clearance of land slips 0-9km)	--	CT/7/TML/2004-05/115 Dt.13/01/2005 Rs.410000.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	4.10	0.00	4.1
631	M/O None Kajinglong road (SH: (i) Clearance of jungle 0 to 16 km (ii) Re- sectioning of kutcha drain 0 to 20 km (iii) Widening of narrow and sharp portion 1.50 to 3.50 km, 4 to 6 km & 8 to 9 km)	--	EE/RTF-1/04-05/34 Dt.4/2/05 Rs.383440.00	Jesse Kamei	Dt.10/02/2005	Dt.12/03/2005	Dt.12/03/2005	3.83	2.91	0.92517
632	M/O New Lukhambi to Haochong road (0-12) (SH: E/W in formation cutting 6.600 to 7.795 km IVR standard , left out portion)_	--	EE/RTF-1/04-05/35 Dt.4/2/05 Rs.309172.00	Ajon Gonmei	Dt.10/02/2005	Dt.12/03/2006	Dt.12/03/2006	3.09	1.06	2.0324
633	M/O None Kajinglong road in between with the 14th Lok Sabha Election 2004 (SH: Clearance of land slips surface dressing in 0 to 16 km)	--	EE/RTF-1/04-05/56 Dt.6/7/04 Rs.542682.00	RK Ajin	Dt.12/07/2004	Dt.23/07/2004	Dt.23/07/2004	5.42	0.06	5.36887
634	FDR to Tamei Kuilong road (SH: Providing WBM one layer in between 5.40 to 8.00 km)	--	EE/RTF-1/04-05/61 Dt.16/9/04 Rs.361897.00	S.N. Pavei	Dt.22/09/2004	Dt.10/10/2004	Dt.10/10/2004	3.61	2.09	0.70854
635	M/O Tamei Kuilong road (SH: Surface dressing and shingling on damaged portion in between 3.50 to 14 km)	--	EE/RTF-1/04/25 Dt.10/2/04 Rs.477425.00	S.N. Pavei	Dt.16/02/2004	Dt.21/03/2004	Dt.21/03/2004	4.77	4.77	1.53211
636	FDR to Tamei Kuilong road (SH: Construction of road side drain in between 0 to 31 Jn. & stone pitching in between 7.50 to 9.00 km)	--	EE/RTF-1/04-05/58 Dt.23/9/04 Rs.424290.00	L. Sharatchandra Singh	Dt.29/09/2004	Dt.28/10/2004	Dt.28/10/2004	4.24	2.09	0.00177
637	FDR to Tamei Kuilong road (SH: P/L of stone boulder in between 8 to 10 km)	--	EE/RTF-1/04/59 Dt.21/9/04 Rs.489450.00	K.Lamchapou	Dt.27/09/2004	Dt.23/10/2004	Dt.23/10/2004	4.89	0.65	4.24832
638	- do - (SH: Widening of narrow rocky portion 6.50 km i.e. 6.495 to 6.600 km and 8 km i.e. 8.965 to 9.340 km)	--	EE/RTF-1/04-05/36 Dt.29/11/2004 Rs.378611.00	Ajon Gonmei	Dt.5/12/2004	Dt.16/01/2004	Dt.16/01/2004	3.78	2.18	2.18017
639	M/O New Lukhambi to Haochong Khundong road in connection with 14th Lok Sabha Election 04 (SH: Clearance of land slips surface dressing , boulder pitching etc in 0 to 23km)	--	EE/RTF-1/04-05/33 Dt.30/6/04 Rs.596798.00	Ajon Gonmei	Dt.6/07/2004	Dt.02/08/2004	Dt.02/08/2004	5.96	3.17	2.97729
640	M/O Khumphung Lemta road (SH: Clearance of petty slip in between 3 to 5 km)	--	EE/RTF-1/04-05/31 Dt.22/2/04 Rs.46704.00	Khuisongnibou	Dt.28/02/2004	Dt.15/03/2004	Dt.15/03/2004	0.46	0.35	0.12084
641	M/O Khumphung Lemta road (SH: Clearance of land slips and construction of road side drain in between 0.550 to 2.40 km)	--	EE/RTF-1/04-05/30 Dt.23/8/04 Rs.48698.00	Khuisongnibou	Dt.29/08/2004	Dt.15/03/2005	Dt.15/03/2005	0.48	0.18	0.30971
642	M/O Tamei Kuilong road (SH: Clearance of land slips in between 5 to 10 km)	--	EE/RTF-1/04-05/04 Dt.13/12/04 Rs.46060.00	M.Tathonang	Dt.19/12/2004	Dt.13/03/2004	Dt.13/03/2004	0.46	0.14	0.31995

643	M/O Haochong to Khundong road 8 to 12 km (SH: Clearance of jungle surface dressing and side drain for the portion 8 to 12 km) (Oktan to Khundong)	--	EE/RTF-1/04-05/23 Dt.22/2/04 Rs. 84394.00	A.K. Dhirendrajit Singh	Dt.28/02/2004	Dt.16/03/2004	Dt.16/03/2004	0.84	0.27	0.57381
644	FDR to Tamei Kuilong road (SH: Reconstruction of RCC pipe culvert 900 mm dia in between 6 to 20 km)	--	EE/RTF-1/04/65 Dt. 23/9/04 Rs.431282.00	K. Lamchapou	Dt. 29/09/2004	Dt.02/12/2004	Dt.02/12/2004	4.31	0.00	4.31282
645	M/O Khumphung to Lemta road (SH: Clearance of land slips 10 to 17.50 km)	--	EE/SHD/CT(WO) /04-05/ dt. 13/6/2005 Rs.41211.00	N. Suranjoy Singh	dt. 19/06/2005	Dt.18/04/2005	Dt.18/04/2005	0.41	0.14	0.2728
646	M/O IT road during 2004 (SH: Clearance of side berm dressing for the portion 101 to 105km)	--	CT/7/TML/200 4-05/78 Dt.28/9/2004 Rs. 47039.00	W. Kullanchandra Singh	Dt.04/10/2004	Dt.20/10/2004	Dt.20/10/2004	0.47	0.00	0.47039
										122.344
	Senapati Division									
647	M/o Maram Oinam rd via Purul 0-29km (SH: Filling up wheel track, jungle cutting and removal of rd. side berm for the portion 4.60kms to 10.50kms and 20.00 to 29.00 kms		CT/1/SPT/CT/(WO)/03- 04/20(A) dt. 31/07/04 Rs. 928778	Md. Rashid Ali	8-2-2004	9-10-2004	9-17-2004	9.47		9.47
648	M/o U.T. Chingmei Khullen rd. 35-70 km (SH: Filling of depressed portions & wheel track in between 48km to 50km)		CT/11/SPTD/04- 05/21 dt. 11/8/04 Rs. 457756	K. Lamchaopou	8-13-2004	10-11-2004	10-18-2004	4.83		4.83
649	Restoration of selected stretches Tabufi Khezonoma road 0-8 km. (SH: Salip clearance and repair of bad stretches and depressed wheel track between 0-8 km.)		CT/1/SPTD/04- 05/33 dt. 08/11/04 Rs.661264	K. Lamchoupou	11-10-2004	12-7-2004	12-14-2004	6.62	₹ 0.35	6.27
650	M/o U.T. Chingmei Khullen road 35-70km.(SH: Mending of pot holes by WBM from 45-50 km)	32/209/2018- W(28) dt. 8/03/2019 Rs. 7.362	CT/1/SPTD/04- 05/55 dt.12- 11-2004	K. Santabiren	11-20-2004	4-19-2005	4-26-2005	Rs. 7.14	Rs. 0.00	7.14
651	Impvt. Of IVR from TT Laii road to Makhel Khullen (SH: Shingling WBM and kutcha line drain)		CT/1SPTD/04- 05/44 Dt. 10/1/05 Rs. 546598	Ng John Poumai	21/01/05	8-2-2005	8-9-2005	5.40		5.4
652	FDR to Maram - Peren road 0 - 107.5 km. (SH: Mending of wash of road surface by WBM in between 50-60 km.)		CT/SPTD/04- 05/118 DT. 24/3/05 Rs. 479346	R.K. Duchao	3-27-2005	6-25-2005	7-1-2005	4.78		4.78
										37.89
										293.047
	FY: 2005-2006									
	MH: 5054									
	Imphal West Division									
653	Impt. of Baspali Leirak left out portion(SH:-SG,WBM & PC from 0.988 to 1.275Km).	ACE-IV/AA/IW/04- 05/Sup/10 Dt.31.3.05	IW/AC/1- 13/05/22 Dt.7.12.05	Kh.jiten Singh	10.12.05	9.2.06	2014	3.76		3.76
654	Impt. of Phayeng Khaidem road(SH:-Mending of pot-holes for Phayeng side)	ACE-IV/AA/IW/04- 05/Sup/18 Dt.31.3.05	IW/AC/1- 13/05/23 Dt.7.12.05	Kh.jiten Singh	10.12.05	9.4.06	2014	3.69		3.69
655	Impt. of Huidrom Leirak & Kangabam Leirak(Left out portion).		IW/AC/1- 13/05/3 Dt.23.5.05	W.Inao Singh	30.5.05	29.6.05		12.76	10.18	2.58
656	Impt. of road from Sagoltongba to Khothoujam Malom road.		IW/AC/1- 13/05/66 Dt.13.4.05	Ksh.Chandrasahas Singh	17.4.05	16.8.05		2.57		2.57

657	Impt. of Soibam Leikai Leirak connecting Sayang Road.		IW/AC/1-13/05/7 Dt.4.7.05	Kh.Tomchou Singh	12.7.05	11.8.05		4.02	1.09	2.93
658	Impt. of internal road in and around Dist.Hd.Qtr.(SH:-Impt.of internal Rd. and Constn. of drain left out portion of DC Office road work Phade-II.		IW/AC/1-13/05/6 Dt.28.12.05 Rs.9.89	Omnath Chhetri	28.12.05	10.2.06		9.89	7.75	2.14
659	Impt. of internal roads in and around District Hd.Qtr.(SH:-Constn. of traffic rotary at RIMS corner and traffic stand at Laishram Leirak and D.C. approach).		IW/AC/1-13/05/8 Dt.29.12.05 Rs.26.65	Y.Bijoykumar Singh	29.12.05	31.3.06	2015	22.808	7.113	15.695
660	Road connecting District Hd.Qtr. Sub-Divn.Hd.Qtr.(SH:-Impt. of I.K.road (Selected stretches)5.00-16Km (SH:-Chainage from 10.336Kmm to 11.00Km to 12.296Km)(2nd portion).		IW/AC/1-13/05/16 Dt.29.12.05 Rs.13.14	do	29.12.05	31.3.06	2015	13.220	12.006	1.214
661	Impt. of Konthoujam Malom road from NH-53 to Tiddim Road.		IW/AC/1-13/05/67 Dt.13.4.05	Ksh.Chandrahs Singh	13.5.05	12.7.05		2.14		2.14
662	Impt. of road from NH-53 to NH-150 via.Konthoujam and Konthoujam Naongran Ahallup Bomdiar(SH:-SG,WBM and PC from 0.10Km to 2.30Km).		IW/AC/1-13/05/10 Dt.29.12.05 Rs.25.59	do	29.12.05	31.3.06	2015	24.358	16.949	7.409
663	Beautification of Lamphel Super Market i/c ordinary road side in front of Officer Club.		IW/AC/1-13/05/95 Dt.20.3.06 Rs.6.07	Kh.Jiten Singh	22.3.06	21.5.06		6.07		6.07
664	Impt. of Mayanglangjing wooden bridge over Nambul river.	42/145/04-W Dt.31.3.05 Rs.5.00	IW/AC/1-13/05/35 Dt.6.1.06	M.Chaoba Singh	10.1.06	9.2.06		5.00	3.00	2
665	Impt. of Mayanglangjing wooden bridge over Nambul river(SH:-Wooden footh path of bridge at Mayanglangjing Kwakshipai over Nambul River.		IW/AC/1-13/05/34 Dt.6.1.06	M.Chaoba Singh	8.1.06	24.1.06		1.71	1.37	0.34
666	Impt..of Moirangthong Suspension bridge over Nambul River.		IW/AC/1-13/05/46 dt.3.3.06 Rs.2,38,752/-	Ashing Kabui	5.3.06	4.4.06		2.39	1.42	0.97
667	Impt. of Urban bye pass road(SH:-Repairing with sand gravel at side berm for the portion from5.50 to 9.46Km).		IW/AC/1-13/05/51 Dt.3.3.06	S.Joykumar Singh	3.3.06	2.7.06		7.03		7.03
										60.538
	BISHNUPUR DIVISION									
668	Impt. of Kumbi Saiton Road.	42/40/2005-W dt.14/12/2005 ; Rs 60.00 lacs	EE/BD/Cont/05 /161 dt. 27/12/05 Rs.52.48	L. Pumzanang	27/12/05	27/03/06		52.48	50.02	2.46
669	Impt. of road from Old Cachar road to Nungleiband	42/51/4-W dt. 7/3/05 ; Rs.70.00 lacs	EE/BD/Cont/05-06/66 Rs.69.12	Apam Shimray	21/4/05	21/8/05		69.12	56.87	12.25
670	Impt. of Sub-Divisional head quarter road Moirang (SH:- WBM & PC from Moirang Bazar to Sribon)	ACE-1/AA/03-04/5/2/04 ; Rs.4.40 lacs	EE/BD/Cont/05-06 dt. 16/11/04 Rs.3.85	O. Mohen Singh	16/11/04	16/12/04		3.85	0.00	3.85
671	Toupokpi Upokpi 0 to 1.50	42/99/04-W(i) dt. 7/3/05 ; Rs.6.20 lacs	EE/BD/Cont/05 dt. 16/9/05 Rs.5.64	Th. Ahem	16/9/05	30/9/05		5.64	3.70	1.94
672	Thinungei Mayai Lambi (SH:-Premix carpetting)	ACE-1/AA/03-04/BPR ; Rs.4.10 lacs	EE/BD/Cont/05 dt. 25/7/05 Rs.3.70	Ph. Adim	25/7/05	25/8/05		3.70	2.51	1.19
673	Impt. of Bishnupur to Thingujam Lambi from Tiddim road to Police Station ward No. 5 & 6.	42/50/02-W dt. 31/3/03 ; Rs 9.65 lacs	EE/BD/Cont/05 /120 dt.12/09/05 Rs.14.00	Ph. Adim	9-12-2005	10-12-2005		14.00	10.15	3.85

674	Impt. of Tiddim road to Khoriphaba Mamang via Nambol Awang to Nambol bridge 2.5 & P.C for the portion 0.45km.	42/28/04-W dt. 7/3/05 ; Rs.9.50 lacs	EE/BD/Cont/05/123dt.23/10/05 Rs.2.89	M. Chaoba Singh	10-23-2005	10-23-2005		2.89	0.99	1.9
675	Impt. Of Kabowakching Leikai 5.50km (SH:- WBM & PC)	42/59/04-W dt.11/3/05 Rs.60.00	EE/BD/Cont/05/124 dt.23/10/05 Rs.8.87	M. Chaoba Singh	10-23-2005	1-12-1900		8.87	1.13	7.74
676	Impt. of Moirang Turenban IVR left out portion.	ACE-1/AA/04-05 dt.31/3/05 ; Rs.4.45	EE/BD/Cont/05 dt. 27/7/05 Rs.4.10	O. Mohen Singh	7-27-2005	9-17-2005		4.10	3.71	0.39
677	Impt. of Moirang Khunou to Terakhongshangbi via Kwakta Sandhong	42/28/04-W(3) dt. 19/3/00 ; Rs.9.42	EE/BD/Cont/05 Rs.7.92	O.Iboton Singh	10-26-2005	11-26-2005		7.92	7.15	0.77
678	Impt. of Thinungei Mayai Lambi (SH:- WBM & PC)	42/38/06-W dt. 6/10/06; Rs.90.00	EE/BD/Cont/05-06/53 dt. 31/10/06 Rs.57.80	Ng. Robert Singh	31/10/06	4-11-2006		57.80	49.02	8.78
679	Impt. of NH-150 to Chothe	42/158/06-W dt.21/3/07 Rs.70.00	EE/BD/Cont/05-06/303 dt. 20/4/07 Rs.68.00	H. Jugin Singh	4-20-2007	9-20-2007		68.00	67.17	0.83
680	Impt. of NH-150 TO Chothe (SH:-E/W from 1344.11m to 1755.16m hill cutting from 8621.96 to 4275.75m Shingling)	42/158/06-W dt. 21/3/07 ; Rs.70.00	EE/BD/Cont/05-06/302 dt. 20/4/07 Rs.67.90	Ph. Adim	4-20-2007	8-20-2007		67.90	66.40	1.5
681	Constn. Of Sable IVR from BPR to Ngaikhong Khullen (SH:- P/L granular sub- base, WBM for the portion 0-21km)		EE/BD/Cont/05/125 dt. 23/10/05 Rs.3.02	Ph. Adim	10-23-2005	12-23-2005		3.02	1.82	1.2
682	Internal road in and around District Head quarter at Bishnupur (SH:- Sub- Artery Rd. for the Office Complex of Fishery Block, Veterinary and Forest)		EE/BD/Cont/05/ACA/160dt.27/12/05 Rs.9.87	Ph. Adim	12-27-2005	2-27-2006		9.87	6.67	3.2
683	Old Kom Keirap to Ningthoukhong Thangnarel to Tidim road via Wangkhem Leikai	42/153/02-W dt. 31/3/03 Rs.9.91	EE/BD/Cont/TM C/00/263 dt.20/6/00 Rs.6.15	W. Inao Singh	6-20-2005	7-20-2005		6.15	1.73	4.42
684	Impt. Of road from C.I. College approach road	42/25/05-W Rs 4.5	EE/BD/Cont/05-06 Rs.4.19	Ph. Adim	6-20-2005	7-20-2005		4.19	3.55	0.64
685	Impt. of IVR from Old Cachar rd Khoupum bazar to Satudai	ACE-1/AA/03-04/02 dt. 31/3/04 Rs.4.97	EE/BD/Cont/05-06/57 dt. 6/1/05 Rs.3.53	Azon Golmei	1-6-2005	2-6-2005		3.53	2.30	1.23
686	Impt. of road from Gaidimjang via Gaidimjang Part-II (SH:- Sand gravelling for sub-base)part-I to Rambamhap	ACE-1/AA/03-04/02 dt. 31/3/04 ; Rs.3.98lacs	EE/BD/Cont/05-06/57 dt. 6/1/05 Rs.3.54	Azon Golmei	1-6-2005	2-6-2005		3.54	2.48	1.06
687	Impt. of road from Zoujangtak to Tupul via Thangal	42/34/2005-W dt. 14/12/05 ; Rs75 lacs	EE/BD/Cont/05-06 dt.25/3/05 Rs.74.04	Kalanchung	3-25-2005	4-25-2005		74.04	60.04	14
688	Impt. of road fom Moirang to Thanga	42/44/2005-W 5/10/06 ; Rs.89.88 lacs	EE/BD/Cont/05-06/256dt.9/11/06 Rs.19.83	Kalanchung	11-9-2006	12-9-2006		19.83	18.07	1.76
689	Impt. of Tiddim Road for the National Games	42/42/98-W dt. 15/3/99; Rs9.42	EE/BD/Cont/05 dt. 25/2/05 Rs.4.76	D.K Mang	25/2/05	25/4/05		4.76	3.67	1.09
690	Constn. Of IVR from Gaidimjang to Satudai KPM Toudaijang junction	ACE-1/AA/2003-04/45 ; Rs3.98	EE/BD/Cont/TM C/05-06 Rs.2.82	Bonkuri Kabui	6-20-2005	7-20-2005		2.82	0.50	2.32
										78.37
Chandel Division										
691	Improvement of United College Road at Chandel (SH: WBM & PC)		EE/CDL/No/2005/120 Dt. 7/1/2006	HT. Khorshing	1-15-2006	11-7-2006		₹ 14.39	₹ 13.63	0.76

692	Constn. Of geometrical impt. Of geometric on Sugnu Chandel rd. in portion 5 to 9 Km (SH: shingling for sub base in betn. 14.40 to 16.40 Km)		EE/CDL/No/05-06/45 dt. 22/12/06	HT. Khorshing Anal	12-29-2006	3-5-2007	-	₹ 4.73	₹ 2.71	2.02
693	Constn of 3m span RCC Slab culvert at chakpikarong Aigejang road 2 nos. at 8.50 Km and 9.00 Km from Sajik tampak (SH: Constn at 8.50 Km)		EE/CDL/No/05/128 dt. 2/2/05	Shri Gouzopou Tungnung	2-8-2005	12-30-2006	-	₹ 4.83	₹ 3.25	1.57
694	Improvement of United College Road at Chandel (SH: Shingling Kutcha line drain and Constn. Of RCC pipe culvert 750 mm dia 1 no.)		EE/CDL/No/05/145 dt. 22/3/05	K. Hutén Anal	3-27-2005	37/4/05	-	₹ 4.45	₹ 3.71	0.74
695	Impvt. Of Pallel Chandel Road (SH: Mending pot holes with singling)		EE/CDL/WO/05-06/38 dt. 4/12/2006	HB Luhnung	2-11-2006	12-20-2006		₹ 4.79	₹ 2.41	2.88
696	Impvt. Of road from Police Station to Gate No. 2 from NH-39 to Yatri Niwas to MGU ground Approach road		EE/CDL/WO/05 Dt. 22-2-05	P. Jotisor	2-28-2006	3-30-2005		₹ 13.03	₹ 9.35	3.68
697	Impvt. Of road Mayang Imphal to Chakpikarong road Sugnu turning under CRF (SH: Shingling, WBM, PC at selected streches 63km to 65km, 70.51 to 75.10km)		EE/CDL/05-06/36 Dt. 7/06/06	Md. Abdul Karim	6-14-2006	12-20-2006	-	₹ 15.18	₹ 10.77	4.41
698	Impvt. Of Pallel Chandel rd. 0-18 km (SH: Widening, Strengthening with PC 0-2 Km) (SH: Const. of Protection work in between 8.30 to 10.0 km at 8.37 km, 8.681 km, & 9.176 km)		EE/CDL/WO/20 05/06 Dt. 22/5/06		5-29-2006	6-20-2006	-	₹ 9.15	₹ 8.01	1.14
699	Impvt. Pallel Chandel road 2 to 18 km (SH: Const. of Breast wall of 3m ht. in between 9.5 to 11.5 km)		EE/CDL/NO/20 05-06/7(A) Dt. 28/8/2006	L. Debeswor Singh	4-4-2006	-	-	₹ 22.38	₹ 16.54	5.83
700	Impvt. Of internal Chandel rd. (SH: Impvt. Of DC Qtr. Approach rd. their link rd.)(Impvt. Of line drain with cover at Japjou Bazar area DC office		EE/CDL/WO/05-06/89(A) dt. 9/1/06	D. James Lamkang	1-15-2006	4-10-2006		₹ 8.61	₹ 5.46	3.15
										26.18
	Senapati Division									
701	Impvt. Of Mao Pudunamei road (SH: P/L Shingle on road side berm between 1 - 4 km.)	CT/1/SPTD/05-06/16 DT. 29/12/05 Rs.5,21,280	5,21,280	Ajon Gonmei	12-29-2005	1-17-2006	1-25-2006	5.63		5.63
702	Impvt. Of Mao Pudunamei road (SH: Filling up drepression with sand single at Mao Chawainu road)	CT/1/SPTD/05-06/132 dt. 23/3/06 Rs. 485864	485864	K. Lamchaopou		4-23-2006	30-0406	5.45		5.45
703	Impvt. Of Mao Pudunamei road(SH: Fillin gup depressio with sand shingle of Mao potato farm rd.)	CT/1/SPTD/05-06/131 dt. 23/3/06 Rs. 485717	4,85,717	K. Lamchaopou		4-23-2006	4-30-2006	5.50		5.50
704	Impvt. Of TT Laii road (Tungjoy to Laii) (SH: P/L shingles on bad stretches 29.00 - 33.00 km)		CT/1/SPTD/05-06/14 dt. 29/12/05 Rs. 5,74,581/-	D. Pukeho Mao	1-27-2006	1-28-2006	2-4-2006	₹ 5.74		5.74
										22.32
	TAMENGLONG DIVISION									
705	Construction of IVR from Kambiron to Kekru Naga-8.00Km.	42/33/2004(1) dt.01/03/2005 Rs.10.50	CT/7/TML/P/20 05-06/11 Dt.10/05/2005 Rs.9.06	Jesse Kamei	Dt.16/05/2005			9.06	5.71	3.35

706	Construction of IVR from Nungba to Kambiron -7.00Km.	42/31/2004(2) dt.01/03/2005 Rs.9.91	CT/7/TML/P/20 05-06/9 Dt.10/05/2005 Rs.8.07	Jesse Kamei	Dt.16/05/2005			8.07	7.83	0.24
										3.59
										191.00
	MH: 3054									
	Imphal East Division									
707	M/o Pukhrabam road connecting torban leikai Thiyam road connecting Torban Kshetri leikai connecting Nongmeikapam road.	-	IE/CT(10)/W/2 005-06/56 Dt. 6/2/06 Rs. 4.15 lacs	- do -	6-2-2006	24/2/06		1.500		1.50
708	M/o Bashikhong leirak via Ningombam leirak (SH - filling of pot holes depression at bad stretches)	-	IE/CT(10)/W/2 005-06/146 Dt. 6/2/06 Rs. 0.68 lacs	- do -	6-2-2006	28/2/06				0.00
709	M/o Waikhom Khongnang leirak NH-to Imphal river 0.50 km (SH - PC)	-	IE/CT(10)/W/2 005-06/42 Dt. 6/2/06 Rs. 3.82 lac.	- do -	6-2-2006	4-5-2006		1.000		1.00
710	M/o Laphupokpi road left out portion (SH:- Filling of pot holes, WBM & PC)	-	IE/CT(10)/W/2 005-06/44 Dt. 17/1/06 Rs. 2.94 lacs.	MA. Latiff.	17/1/06	In progress		1.000		1.00
711	M/o Laphupokpi road (Constn. of innuguration stone and earth filling of Tower at Naharup Mayai Leikai).	-	IE/CT(10)/W/2 005-06/15 Dt. 9/11/05 Rs. 0.48 lacs.	- do -	9/11/05	20/2/06		0.200		0.20
712	M/o approach road Naharup suspension bridge (SH:-E/W, S.G, WBM & PC).	-	IE/CT(10)/W/2 005-06/63 Dt. 7/2/06 Rs. 2.62 lacs.	- do -	7/2/06	19/2/06		1.000		1.00
713	M/o Naharup RCC bridge over Iril river.	-	IE/CT(10)/W/2 005-06/43 Dt. 17/1/06 Rs. 2.70 lacs.	- do -	17/1/06	20/2/06		1.000		1.00
714	Constn. of suspension bridge over Iril river at Top Mayai Leikai.	-	IE/CT(10)/W/2 005-06/53 Dt. 17/1/06 Rs. 7.50 lacs.	Md. Samsurddin	17/1/06	in progress		7.000		7.00
										12.70
	National Highway - II									
715	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 394 km to 410 km).		EE/NH- II/Con/6/05/5 dt.8/2/2006	N. Jugeshor	06-07-2005	07-08-2005		3.13	0	3.13
716	Maintenance to NH-39 Imphal Moreh section in connection with the visit of Parliamentary team's in Feb'2006 (SH: Cleaning of the roads surface and including of pot holes in the reaches km 320.32 to km 323.33).		EE/NH- II/Con/6/05- 06/54 dt.06/2/2006	N. Jilla	11-02-2006	25-02-2006		4.94	4.7	0.24
717	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 366 km to 394).		EE/NH- II/Con/6/05- 06/15 dt.08/2/2006	Y. Sunil	12-02-2006	11-03-2006		3.54	0.82	2.72
718	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 394.00 km to 428.00 km).		EE/NH- II/Con/6/R/05- 06/14 dt.8/2/2006	Y. Sunil	12-02-2006	11-03-2006		3.37	0.78	2.59
719	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 327.30 km to 366.00 km).		EE/NH- II/Con/6/R/05- 06/13 dt.8/2/2006	Y. Sunil	12-02-2006	11-03-2006		4.77	1.11	3.66

720	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of lined drain choke pipe culvert) i/c catch pit in between 394 km to 430.40 km..		EE/NH-II/Con/6/R/05-06/16 dt.8/2/2006	S. Sanayaima	12-02-2006	11-03-2006		2.72	0.82	1.9
721	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of lined drain choke pipe culvert) i/c catch pit in between 366 km to 394 km..		EE/NH-II/Con/6/R/05-06/17 dt.8/2/2006	S. Sanayaima	12-02-2006	11-03-2006		3.21	0.97	2.24
722	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. of B/wall from 407.100 km 407.125).		EE/NH-II/Con/6/R/7 dt.20/2/2006	Pishak	01-03-2006	20-03-2006		2.95	2.71	0.24
723	Maintenance to NH-39 Imphal Moreh section (SH: Repairing/ filling of pot holes on Nh-39 from km 323.32 to km 366 i/c repairing of all bridge parapet wall, guard wall & Temporary bridging over gap slab of Lilong bridge.		EE/NH-II/Con/6/R/11 dt.17/3/2006	Kalamchung	17-03-2006	16-04-2006		19.81	15.57	4.24
										20.96
	National Highway - III									
724	Restoration of damaged pavement of NH-150 from km 402.00to km 488.00(SH:- Reconstruction of damaged road pavement from km 404.561 to km 404.764,km 404.824 to km 404.951 ,km 405.00 to km 406.028 and repairing of potholes in between 402.00 to km 404.651).		Rs. 2.10 EE/NH-III/WO/2005 Dt.27.5.05	G.S. Haopu	5-27-2005	8-5-2005		2.10		2.10
725	O/R on NH-150 Km 402 to Km 488 Churachandpur Yaingangpokpi section for the year 2003-2004 (SH:- Constn. Of 1m span RCC slab culvert at Km 406.763 and Km 407.318)		Rs. 12.53 EE/NH-III/WO/2004/ Dt. 12/7/2004	Th.Nonigopal	15/1/05	18/5/05		11.53	1.08	10.45
726	M/O to NH150 Imphal-Yaingapokpi section (SH:- Painting i/c plasring of median from km 464.4134 to km 464.9027)		Rs. 0.49 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05		0.49		0.49
727	M/O to NH150 Imphal-Yaingapokpi section (SH:- Painting i/c plasring of median from km 464.0612 to km 464.4134 and reconstruction divider at km 464.00)		Rs. 0.49 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05		0.49		0.49
728	M/O to NH150 Imphal-Yaingapokpi section (SH:- Repairing of foot path in between km 464.000 to km 464.574 on northern side of road.)		Rs. 0.48 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05		0.48		0.48
729	Restoration of damaged traffic rotary at km 463.200		Rs. 0.50 EE/NH-III/WO/2005/ Dt.22/7/05	Ch.Nilakanta	27/7/05	13/8/05		0.50		0.50
730	OR to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Constn. Of Kutcha drain betwn. Km 408.450 to Km 408.838)		Rs. 0.49 EE/NH-III/WO/2004/2 48 Dt. 22/7/05	Ch.Nilakanta	27/7/05	15/8/05		0.47	0.43	0.04
731	MO to NH-150 CCPur Imphal section Km 426.00 to Km 428 (SH:- Rectification of failed sub-grade stretches by replacing the existing sub-grade with granular material & constn. Of road pavement)		Rs. 5.55 EE/NH-III/WO/2005 Dt.16/02/05	Ph.Adim	20/2/05	8-15-2005		5.55		5.55

732	do (SH:- Filling with wirth stone shingle on side berm on depressed portion in between km 438.00 and km 439.00_		Rs. 0.36 EE/NH- III/WO/2006/ Dt.25.7.005	Kh.Gandhi Singh	8-1-2005	15/10/05		0.36		0.36
733	do (SH:- Filling & banking of erroded side berm for the portion km 433.00 to km 434 with sand gravel.)		Rs. 2.90 EE/NH- III/WO/2005 Dt.22.7.05	M.Nonglemba	8-1-2005	15/10/05		2.90		2.90
734	OR to NH-150 Churachandpur Yaingangpokpi section Km 402 to Km 488 (SH:- Mending of pot-holes in between Km 431 to Km 432)		Rs. 0.49 EE/NH- III/WO/200423 4 Dt.3/1/2005	N. Kiran Singh	1-5-2005	10-2-2005		0.49		0.49
735	OR to NH-150 Churachandpur Yaingangpokpi section Km 402 to Km 433 (SH:- Mending of pot-holes in between Km 425 to Km 426)		Rs. 0.09 EE/NH- III/WO/2005/2 38 Dt.12/5/05	P.Dhaneshwar singh	18/5/05	10-6-2005		0.09		0.09
736	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes at Km 463.50)		Rs. 0.49 EE/NH- III/WO/2005 Dt. 22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
737	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 464.57 to Km 465.240)		Rs. 0.48 EE/NH- III/WO/2005 Dt. 22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.48		0.48
738	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 467.200 to Km 467.500)		Rs. 0.49 EE/NH- III/WO/2004 Dt.22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
739	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 468.800 to Km 469.100)		Rs. 0.49 EE/NH- III/WO/2004 Dt.22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
	P.M's VISIT									
740	-Do- (SH:- Constn. Of concrete pavement i/c constn. Of line drain at Km 464.00)		EE/NH- III/WO/2005 Dt.20.5.05	Y.Jugindro Singh	27/5/05	25/6/05		0.22		0.22
741	Painting of central median from km 464.1388 to km 464.8895		EE/NH- III/WO/2006 Dt.17.1.06	Y.Sunil	20/1/06	25/2/06		0.07		0.07
742	Lane marking edge line marking from km 463.00 to km 464.00		EE/NH- III/WO/2006 Dt.17.1.06	Y.Sunil	20/1/06	25/2/06		0.50		0.50
743	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 429to Km. 433)		EE/NH- III/WO/2003/1 41 Dt.25/10/05	Kalamchung	11-1-2005	20/1/2006		0.97		0.97
744	MO to NH-150 Imphal Yaingangpokpi section (SH:- Shingling of side berm from Km 464.570 to Km 465.015 near Kekrupat)		EE/NH- III/WO/2005 Dt.21.11.05	Md.Nashir Shah	25/11/05	1-20-2006		2.07		2.07
745	Maintenance of NH-150 Churachandpur-Imphal section (SH: Construction of rigid pavement at 449.00km on the eastern side of Japan's Memorial Maibam Lokpal.		EE/NH-III/2006 Dt. 23/01/06	N Jugeshwor	28/1/06	28/2/06		3.20		3.20
										32.92
	Imphal West Division									
746	Maint. of Langol Housing complex internal road at Lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1- 13/05/ 1 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.440		0.44

747	Maint. of Lamphei Maning IVR(SH:-Constn. of 1m span slab culvert with shingling).	IW/AC/1-13/05/6 Dt.28.6.05	L.Mangi Singh	30.6.05	29.7.05		4.850	4.340	0.51
748	Maint. of drain from NH-39 to Nambul River via. Old Lambulane and Crossing to Jail road.	IW/AC/1-13/05/27 Dt.10.10.05	L.Krishna Sharma	15.10.05	14.11.05		1.520		1.52
749	Maint. of Phumlou to Koutruk road(SH:-Shingling in bad stretches filling of pot-holes from 0m to 1.50m Charoi Bridge point to Koutruk village IVR).	IW/AC/1-13/05/2 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.430	0.250	0.18
750	-do- from 1.50Km to 2.25Km on Charoi bridge point to Koutruk village IVR).	IW/AC/1-13/05/3 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.420	0.250	0.17
751	Maint. Of Kangabam Leikai IVR(SH:-SG,WBM & PC surfacing in the left out portion 600 to 840m its approach i/c pucca drain).	IW/AC/1-13/05/3 Dt.26.10.05 Rs.4.85	L.Karnaveer Singh	26.10.05	25.12.05	2013.00	2.540	1.71	0.834
752	S/R to Takyel Khongbal to Tharoijam via. Mayailambi(SH:-Providing shingling WBM & PC from 0Km to 6.30Km).	IW/AC/1-13/05/24 Dt.7.10.05 Rs.939423	N.Jilla Singh	7.10.05	6.1.06		9.390		9.39
753	Maint. of Moidangpok Khullen to Heigrujam.	IW/AC/1-13/05/27 Dt.6.1.06	L.Thanglen Singh	9.1.06	8.2.06		2.580	2.39	0.19
754	Maint. of Internal road of Langol Housing complex Type-II Qtr.(SH:-Repairing of pot-holes and PC).	IW/AC/1-13/05/45 Dt.19.1.06	Kh.Jiten Singh	22.1.06	21.2.06		4.970	3.88	1.09
755	Maint. of Nagamapal road by BUSG & PC.	IW/AC/1-13/05/49 Dt.24.2.06	M/S Eastern Engg. &Co.	27.2.06	26.8.06		19.100	11.11	7.99
756	Maint. of Lambulane ring road(SH:-BUSG & PC).	IW/AC/1-13/05/100 Dt.27.3.06	Mr.John Gangte	30.3.06	29.6.06		2.850		2.85
757	S/R to Achom Leirak to I.K.road(SH:-Providing toshingle from 0.44Km to 0.6067Km for a lengthof 166.70m).	IW/AC/1-13/05/6 Dt.24.3.06	S.Thoiba Singh	27.3.06	23.4.06		0.410		0.41
758	S/R to Achom Leirak to I.K.road(SH:-Providing toshingle from 0.24Kmm to 0.44Km for the length of 200m).	IW/AC/1-13/05/5 Dt.24.3.06	S.Thoiba Singh	27.3.06	23.4.06		0.390		0.39
759	Maint. of road in and around Imphal City(Southern side of BT road).	IW/AC/1-13/05/58 Dt.13.3.06	M/S MM Constn.Ltd.	15.3.06	12.2.07		25.540	20.96	4.58
760	Maint. of road in and around Imphal City Thangal Bazar.	IW/AC/1-13/05/59 Dt.13.3.06	M/S MM Constn.Ltd.	16.3.06	12.12.06		13.750	10.00	3.75
761	Maint. of sagolband Yengkhom Leirak and Moirang Hanuba Mayai Leirak	IW/AC/1-13/05/28 Dt.1.2.06	Ch.Iboyaima Singh	4.2.06	3.8.06		12.280		12.28
762	Maint. of road from NH-53 to Sadokpam via. Moirang Hanuba Maning Leirak(SH:-E/W,SG,WBM & PC).	IW/AC/1-13/05/30 Dt.1.2.06	Ch.Iboyaima Singh	4.2.06	3.6.06		6.930		6.93
763	Maint. of Protection of bridge over Lali stream(SH:-Retaining wall,wing wall with slab).	IW/AC/1-13/05/26 Dt.6.1.06	Jesse Kamei	9.1.06	9.2.06		8.370	1.120	7.25
764	Maint. of internal road of Majorkhul upto NH-39(SH:-BUSG andPC).	IW/AC/1-13/05/67 Dt.18.3.06	M/S MM Constn.Ltd.	20.3.06	30.3.06		3.060		3.06
765	Maint. of Protection of bridge over Lali stream(SH:-Retaining wall,wing wall with slab).	IW/AC/1-13/05/26 Dt.6.1.06	Jesse Kamei	9.1.06	9.2.06		8.370	1.120	7.25
766	Maint. of Iroisemba Lamdeng road.	IW/AC/1-13/05/24 Dt.3.1.06	Jesse Kamei	7.1.06	13.2.06		17.590	15.060	2.53

767	Maint. of Mayanglangjing Lairensajik road(SH:- Shingling with 900mm) 1st portion.		IW/AC/1-13/06/ 36 Dt.27.1.06	L.Jibankumar Singh	30.1.06	29.4.06		4.550	3.840	0.71
768	Maint. of Kwakeithel Thiyam leikai leirak 0 to 245m(SH:-SG,WBM and PC).		IW/AC/1-13/05/ 40 Dt.19.1.06	L.Karnaveer Singh	21.1.06	20.2.06		2.200		2.2
769	Maint. of Internal road of Langol Housing complex Type-II Qtr.(SH:-Repairing of pot-holes and PC).		IW/AC/1-13/05/ 46 Dt.19.1.06	Kh.Jiten Singh	22.1.06	21.2.06		4.830	4.570	0.26
770	Maint. of Thangmeiband road through Sorbon Thingel to Cheiraoching road Phumlou to Lairensajik.		IW/AC/1-13/05/ 80 Dt.20.3.06	P.Dhaneshwor Singh	25.3.06	24.4.06		0.940	0.730	0.21
771	Maint. of Alpine Bakery road connecting Sorbol Thingel Cheiraoching road to Chingakhm Lampak at Thangmeiband(SH:- Filling & Shingling).		IW/AC/1-13/05/ 61 Dt.13.3.06	Th.Ibopishak Singh	15.3.06	14.4.06		0.970		0.97
772	Maint. of Sagolband Maklang road(SH:- Shingling with pot-holes filling to the road connecting Sagolband Maklang road to Koirengtaba road).		IW/AC/1-13/05/ 86 dt.20.3.06	Th.Rajgopal Singh	23.3.06	22.4.06		3.230	2.170	1.06
773	Maint. of Heigrujam RCC bridge(SH:-Constn. of protection work and retaining wall).		IW/AC/1-13/05/ 33 Dt.1.2.06	Ch.Iboyaima Singh	3.2.06	2.3.06		2.080	1.620	0.46
774	Maint. Of Loitang Khunou Spining Mill to Khurkhul Lambi(SH:-Sand shingle).		IW/AC/1-13/05/52 Dt.24.2.06 Rs.4.83	Kh.Jiten Singh	26.2.06	25.8.06		4.830	3.24	1.59
775	Maint. Of MI turning connecting D.C.road via. Officer Club(SH:-Repairing of pot-holes and PC).		-do-/82 Dt.20.3.06 Rs.9.84	Kh.Jiten Singh	20.3.06	19.9.06		9.840	6.59	3.25
										84.304
National Highway - I										
776	Restoration of damaged pavement from 236.550 to 260.000 km on NH-39,Maram Imphal section.	NIL	No.CT/4/NH-1/2005-03/1/dt 20-06-2005 Rs 4902054/-	S.N.Pavei	7-4-2005	11-26-2005	8-18-2022	49.02	47.77	1.24
										1.24
HIGHWAY SOUTH DIVISION										
777	A/R to Pishumthong to Keishamthong (SH:- SG, WBM & PC for the portion 0 to 0.795kms)		Rs. 8,34,650/- EE/HS/Cont/WO/05-06/65 Dt. 05-11-2005	Rajen Kagabam	11-11-2005	2-6-2006		8.35	6.58	1.77
778	M/O Mani Urak I.V.R (Sh:- SG, WBM, & PC .)		Rs. 9,76,477/- EE/HS/Conj/WO /05/113 Dt. 08-02-2006	Th. Biren Singh	2-15-2006	5-11-2006		9.76	6.93	2.83
779	M/O Ningombam Mayai Leikai Mayengbam Leirak IVR (Sh:- SG, WBM, & PC .)		Rs. 9,02,495/- EE/HS/WT-2/05-06/109 Dt. 08-02-2006	Sh. Dhanabir Singh	2-15-2006	5-11-2006		9.02	8.08	0.94
780	M/O Malom Tuliyaimea to Lairenjam Rd. for the portion of Malom Awang to Meitram Mayai Leikai 0.51 to 2.51km (Sh:- SG, WBM, & PC .)		Rs. 23,89,651/- EE/HS/Cont/WO/05/58 Dt. 05-03-2006	Sh. Dhanabir Singh	3-12-2006	6-8-2006		23.90	15.69	8.21
781	Maintenance of Keishampat Mutum Leirak connecting Kangabam Leikai (SH:- Line drain with sand shingle, WBM & Premix with slab culvert)		Rs. 15,27,352/- EE/HS/Cont/WO/05/169 Dt. 06-03-2006	P.Dhaneshwor Singh	3-13-2006	6-7-2006		15.27	9.43	5.84
782	M/O Takhel Leikai to Nepra Menjor Leikai IVR Manisana Leirak (SH:- E/W banking, S/Gravel, WBM & PC)		Rs. 14,26,444/- EE/HS/Cont/WO/2005/136 Dt. 22-02-2006	P.Dhaneshwor Singh	3-1-2006	5-19-2006		12.50	9.65	2.85

783	M/O Nepra Menjor Mamang Leikai connecting Kangabam Leikai (SH:- Line drain with sand shingle, WBM & Premix with slab culvert)	Rs. 8,26,805/- EE/HS/Cont/W O/05/176 Dt. 16- 03-2006	P.Dhaneshwor Singh	3-23-2006	6-12-2006	3.80	2.26	1.54
784	M/O Kwakeithel Thokchom leikai Kuthabi IVR. (Sh:- SG, WBM, & PC)	Rs.10,88,744/- EE/HS/Cont/W O-2/05-06/172 Dt. 06-03-2006	Ksh. Rajen	3-13-2006	5-30-2006	10.89	6.63	4.26
785	M/O Hiyangthang Makha Leikai connecting Hiyangthang Kodompokpi Rd. (Sh:- SG, WBM, & PC.)	Rs.8,75,847/- EE/HS/Cont/W O/05-06/156 Dt. 28-02-2006	Sh. Dhanabir Singh	3-7-2006	5-22-2006	8.76	3.63	5.13
786	M/O Kodompokpi Mamang Hentak Khongban Rd. connecting Chingphu Rd. (SH:- SG, WBM & PC)	Rs.5,87,962/- EE/HS/Cont/W O/05-06/154 Dt. 27-02-2006	Sh. Dhanabir Singh	2-28-2006	8-25-2006	5.88	4.18	1.7
787	M/O Hiyangthang Kodompokpi Rd. 0-2.72km (SH:- SG, WBM & PC)	Rs.27,41,121/- EE/HS/Cont/W O/05-06/106 Dt. 07-02-2006	Th. Rajgopal Singh	2-14-2006	5-5-2006	27.41	26.84	0.57
788	M/O Takhellambam Konjil IVR (SH:- Shingling, WBM & PC)	Rs.10,81,875/- EE/HS/Cont/W O/05-06 Dt. 25-11-2005	Th. Biren Singh	11-30-2005	5-1-2006	10.82	8.44	2.38
789	M/O I.M.I. Road (SH:- Widening portion of M.I. Bazar area from 22.00km to 22.30km i/c preparing of site drain.	Rs.15,09,394/- EE/HS/Cont/W O/05/02(a) Dt. 20-02-2006	L.Ashok Singh	2-27-2006	not completed	15.09	7.50	7.59
	HIGHWAY SOUTH DIVISION							
790	M.O Thouda bhabok with Thokchom leikai (SH:- SG, WBM & PC)	EE/HS/Cont/W O/ 2005-06/151 Dt. 24-02-2006	Jesse Kamei	3-2-2006	7-24-2006	15.94	1.42	14.52
791	M.O Elangbam Leikai Leirak Achouba & Maning Longjam leirak IVR (SH:- E/W, SG, WBM & PC)(Left out portion)	EE/HS/Cont/W O/ 2006-07/24 Dt. 22-01-2007	Jesse Kamei	1-29-2007	2-21-2007	6.81	4.16	2.65
792	M.O Elangbam Leikai Leirak Achouba to lai Maning rd. to Nillakanta rd. & Longjam leikai road (SH:- SG, WBM & PC).	EE/HS/Cont/W O/ 2006-07/2 Dt. 26-06-2006	Jesse Kamei	7-1-2006	8-10-2006	9.93	2.50	7.43
								70.21
	BISHNUPUR DIVISION							
793	A/R to NH-150 to Utlou ODR	EE/BD/CONT/0 6/205 15/10/06 Rs.3.76	Ph.Adim	15/10/06	15/11/06	3.76	2.96	0.80
794	A/R to Bpr to Khoijuman Rd. (S.H. B/W in enbankment & retaining wall of damaged portion 538 to 668m)	EE/BD/CONT/0 5-06 01/08/06 Rs.5.39	Ph. Adim	01/08/06	01/09/06	5.39	4.39	1.00
795	A/R to Potshangbam Patmang to Chekyum Tribal Village (S.H. E/W shingling & R/wall)	EE/BD/CONT/0 6/216 23/01/06 Rs.4.50	Ph. Adim	23/01/06	23/02/06	4.5	3.33	1.17
796	A/R to Bishnupur to Khoijuman Rd (SH E/W in embankment & retaining wall of damaged road formation & R/wall at 500m)	EE/BD/CONT/0 5-06 1/03/05 Rs.5.72	O.Tombi	1/03/05	1/04/05	5.72	4.97	0.75
797	S/R to Heinoubok to Kabowakching IVR (SH PC 2.36 to 3 Km)	EE/BD/CONT/0 6 21/3/06 Rs.5.56	Ph. Adim	21/3/06	21/4/06	5.53	4.78	0.75
798	S/R to Nambol Kangmong Rd (SH:- Mending of pot holes 2.33 to 5.83)	EE/BD/CONT/0 5-06 13/3/06 Rs.9.13	Kh. Joykishan Singh	3-13-2006	4-13-2006	9.17	6.1	3.07

799	Constrn of approach Rd to Divl. Godown of PWD Bishnupur i/c drain & retaining wall		EE/BD/CONT/05-06/7 13/03/06 Rs.9.13	Ph. Adim	13/03/06	13/04/06		9.13	7.36	1.77
800	A/R to Thanil Khul IVR		EE/BD/CONT/05-06/8 13/03/06 Rs.8.87	Th. Rajgopal Singh	3-13-2006	13/04/06		8.79	0	8.79
801	M/O IVR from Okshongbung to Uyungmakhong (SH:- Shingling WBM & PC 0 to 2.5km)		EE/BD/CONT/06/34 dt.17/4/05 Rs.9.04	O.Mohen Singh	4-17-2005	5-27-2005		9.04	7.89	1.15
802	M/O IVR from Thana Leikai (Moirang Kumbi) to Moirang College.		EE/BD/CONT/06/36 dt.17/4/05 Rs.4.67	Ph. Adim	4-17-2005	5-14-2005		4.67	4.25	0.42
803	A/R to Irengbam Kangjeibung to Imol IVR (SH:- Mending pot holes & depressions with wheel track)		EE/BD/CONT/06/38 dt.19/4/05 Rs.0.36	Ph. Adim	4-19-2005	5-19-2005		0.36	0.12	0.24
804	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 49 to 50km)		EE/BD/CONT/06/27 dt.16/4/05 Rs.0.52	O.Tombi Singh	4-16-2005	5-16-2005		0.52	0.22	0.30
805	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 83 to 84km)		EE/BD/CONT/06/31 dt.17/4/05 Rs.0.52	O.Tombi Singh	4-17-2005	5-17-2005		0.52	0.21	0.31
806	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 82 to 83km)		EE/BD/CONT/06/32 dt.17/4/05 Rs.0.52	O.Tombi Singh	4-17-2005	5-17-2005		0.52	0.34	0.18
807	M/o O/C road for the year 05-06.		EE/BD/Cont/03/160 dt 18/3/06 rs.4.72	Ph. Adim	18/3/06	18/5/06		4.72	0	4.72
808	Impt. Of Ibudhou Thangjing to Mayai Leikai (SH:- WBM & PC)		EE/BD/Cont/03/161 dt 19/3/06 Rs.3.87	Kh.Joykishan Singh	19/3/06	19/5/06		3.87	3.77	0.10
809	Impt. Of Keibul Lamjao (SH:- Repairing pot holes NH-150)		EE/BD/Cont/03/162 dt 19/3/06 Rs.0.76	Ph. Adim	19/3/06	19/3/06		0.76	0	0.76
810	S/R to Keinou Awangsoi left out stretches (SH:- SG & WBM from 1 to 2 km & PC 0.55 to 1.05km)		EE/BD/Cont/03/160 dt 18/3/06 Rs.6.78	K.Jibai Singh	3-18-2006	4-13-2006		6.78	3.07	3.71
811	Impt. Of Moirang Kumbi road (SH:-Formation widening, shingling from 0.15 km to .98km and widening the existing narrow bridge at 1.356km & reconstruction of 2m span slab culvert at different reaches)		EE/BD/CONT/TMC Dt.13/11/06 Rs.56.82	W.Inao Singh	11-13-2006	12-13-2006		56.82	54.28	2.54
812	M/O Moirangthem Leikai to Khunou bazaar.		EE/BD/CONT/TMC/2 Dt.13/11/06 Rs.1.48	Ph.Adim	11-13-2006	12-13-2006		1.48	1.17	0.31
813	Impt. Of Moirang Bazar to Thamnapokpi(SH:- E/W & shingling)		EE/BD/CONT/TMC/3 Dt.13/11/06 Rs.5.75	O.Mohen Singh	11-13-2006	12-13-2006		5.75	2.73	3.02
814	M/O Sagang Sugnu road 0-9 (SH;-Mending of pot holes at depression 0 -4.43)		EE/BD/CONT/TMC/4 Dt.13/11/06 Rs.3.21	M/s P.K Singh & Bros	11-13-2006	12-13-2006		3.21	2.17	1.04
815	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 10 to 11km)	E/S no. 48/9/ 2015-W(Case) (Pt) dt. 19-03-20	EE/BD/Cont/06-07/225 dt. 01/07/06, Rs.96.073/-	M.Priyokumar Singh	7-1-2006	8-31-2006	4-6-2015	0.96	0	0.96

816	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 11 to 12km	do	EE/BD/Cont/06-07/231 dt. 01/07/06, Rs.96,690/-	M.Priyokumar Singh	7-1-2006	9-2-2006	4-7-2015	0.99	0	0.99
817	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 12 to 13km	do	E/BD/Cont/06-07/243 dt. 10/07/06, Rs.95,938/-	M.Priyokumar Singh	7-10-2006	9-4-2006	4-8-2015	0.98	0	0.98
818	Rehabilitation of Leimatak Hamilton Bridge (SH:- Replacement of wooden decking & runner)	do	EE/BD/Cont/06-07/238 dt. 01/07/06, Rs.96,912/-	M.Priyokumar Singh	7-1-2006	9-6-2006	4-9-2015	0.97	0	0.97
819	FDR to O/C Rd for the year 05-06 (SH:- Clearance of landslip restoration of eroded formation & filling of depression & wheel track in between 26.12 & 72.88km)	do	EE/BD/Cont/05-06 dt. 20/02/06, Rs.7,66,303/-	M.Priyokumar Singh	2-20-2006	3-20-2006	4-10-2015	7.62	6.47	1.15
820	Rehabilitation of Leimatak Hamilton Bridge(SH:- Replacement of wooden decking, runners, eroded steel structures)	do	EE/BD/Cont/05-06 dt. 20/02/06, Rs.6,10,993/-	M.Priyokumar Singh	2-20-2006	4-6-2007	4-11-2015	5.89	2.4	3.49
821	Rehabilitation of damaged formation of Leimatak Hamilton Bridge on Nungleiband(SH:- Refitting of undermined eastern abutment)	do	EEE/BD/Cont/05/76 dt. 30/03/05, Rs.95,755/-	M.Priyokumar Singh	3-30-2005	4-14-2005	4-12-2015	1.05	0	1.05
822	Rehabilitation of damaged formation of Leimatak Hamilton Bridge at Nungleiband (SH:- Filling of the damaged formation by granular materials)	do	EE/BD/Cont/05/77 dt. 30/03/05, Rs.96,857	M.Priyokumar Singh	3-30-2005	4-14-2005	4-13-2015	1.05	0	1.05
										47.54
Chandel Division										
823	M/O chandel Umathel Rd. (SH: kutcha line drain & singling in between 8 to 11 Km)		EE/CDL/No/05/1 dt. 28/2/06	HL. Lovingson	3-6-2006	3-23-2006	-	₹ 4.79	₹ 1.89	2.9
824	M/O chandel Umathel Rd. (SH: kutcha line drain & singling in between 5 to 8 Km)		EE/CDL/No/05/2 dt. 8/2/06	HL. Lovingson	3-6-2006	3-20-2006	-	₹ 5.09	₹ 2.79	2.29
825	M/O chandel Umathel Rd. (SH: kutcha line drain & singling CH/khuncha to khunou)		EE/CDL/No/05/3 dt. 28/2/06	HL. Lovingson	3-6-2006	3-25-2006	-	₹ 2.19	₹ 1.98	0.21
826	M/O road from Sugnu to Chakpikarong road (SH: upgradation of road from District Hd. Qtr. To Sub- Divisional Head Qtr.)		EE/CDL/No/2005/19 dt. 6/17/06	D. James Lamkang	2-13-2006	3-28-2007	-	₹ 27.61	₹ 20.60	7.01
827	M/O Kolat Khunthak to Leisen via DC Chandel and khuroching 0-20 Km (SH: clearance of land shingling and re of side drain 0 to 10 Km)		EE/CDL/No/05-06 dt. 23/12/2005	BD. Behring	12-29-2005	1-4-2006		₹ 4.40	₹ 4.38	0.026
828	M/o Sugnu Chakpikarong road (SH: Shingling for sub base course in between 9 to 10 km)		EE/CDL/WO/2006/129 dt. 10/05/2006	L Josheph Maring	5-16-2006	5-28-2006		₹ 0.48	₹ 0.00	0.48
829	Impvt. Of Serou Tayang Road to Nongthang 2.50 Km via K. Molnom (SH: Shingling & Deprethes portion)		EE/CDL/WO/2006/130 dt. 10/05/2006	L Josheph Maring	5-16-2006	5-28-2006		₹ 0.47	₹ 0.00	0.47
830	M/O Sugnu Chandel Road 0 -20 Km (SH: Resectioning if side drain and wearing coat of 10 m span & 8.00 m span R.C.C Minor Bridge 1.50 m)		EE/CDL/WO/2005 dt. 5/06/2006	AS. Aring	6-12-2006	11-25-2007		₹ 0.41	₹ 0.26	0.14
831	M/O Ring road at Chandel (Sh: Providing shingling in between 0.50 ti 1.00 Km)		EE/CDL/WO/2005/18 dt. 23/06/2006	K. Hutten Anal	6-30-2006	5-26-2007		₹ 0.44	₹ 0.00	0.44

848	M/O Tamenglong Khongsang road 0 to 39.5km(SH: P/L pot hole mending from 8.89km to 26km, re-construction of side drain from 8.89 km to 24.195km and re-construction of 1m span slab culvert 1no. at 23.10 km)	9/5/2003-W 26/7/2005 Rs.32.77 lacs	CT/7/NP/2005-06/121 Dt. 14/11/2005 Rs. 16.57	Ajon Gonmei	Dt. 20/11/2005	Dt.20/02/2006	Dt.20/02/2006	16.57	1.60	5.5
849	M/O Tamenglong Khongsang road 0 to 39.5km(SH: Pot hole from 26 to 39.50km, re-construction of side drain from 24.195 – 39.50km and re-construction of 1m span slab culvert 4nos.	9/5/2003-W 26/7/2005 Rs.32.77 lacs	CT/7/NP/2005-06/284 Dt. 4/2/2006 Rs. 16.17	Th . Jugeswar Singh	Dt. 10/2/2006	Dt.14/05/2006	Dt.14/05/2006	16.17	2.72	13.45
850	M/O IT road 2005-06 (SH: Clearance of jungle from 53 to 64 km)	---	CT/7/TML/2005-06/192 Dt.27/7/2005 Rs.45814.00	Kunjo Chothe	Dt.2/08/2005	Dt.20/08/2005	Dt.20/08/2005	0.45	0.00	0.45814
851	M/O IT road during 2005 (SH: Repairing of pot hole 113 to 119 km)	---	CT/7/TML/2005-06/129 Dt.24/12/2005 Rs. 48862.00	L. Ibocha Khuman	Dt.30/12/2005	Dt.14/01/2006	Dt.14/01/2006	0.49	0.25	0.99945
852	M/O IT road 99-119 km (SH: Construction of RCC pipe culvert 900 mm dia 3 nos. construction of boulder sausage wall and clearance of jungle kutcha drain)	---	CT/7/TML/2005-06/2 Dt.2/2/06 Rs.805768.00	Haokhotinlen Vaiphei	Dt.8/02/2006	Dt.20/03/2006	Dt.20/03/2006	8.05	5.51	2.54922
853	M/O IT road 99-119 km during 2005 (SH: P/L surface dressing and pot hole mending with shingling from 99 to 104 km)	---	CT/7/TML/2005-06/201 Dt.28/1/2006 Rs.923878.00	- do -	Dt.3/02/2006	Dt.22/03/2007	Dt.22/03/2007	9.23	6.13	3.11246
854	FDR for Tamenglong Khongsang road (SH: Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/2005 Rs.48398.00	Gonmei Keiphapou	Dt.1/08/2005	Dt.16/08/2005	Dt.16/08/2005	0.48	0.29	0.19797
855	M/O road from Nungba Bazar to Mukina (SH: Surface dressing in between 0 to 6 km)	---	CT/7/TML/2005-06/268 Dt.3/2/06 Rs.88560.00	G. Kakhngai kabui	Dt.9/02/2006	Dt.23/02/2006	Dt.23/02/2006	0.88	0.11	0.77967
856	M/O road from Nungba Bazar to Mukina (SH: Surface dressing in between 6 to 12 km)	---	CT/7/TML/2005-06/269 Dt.3/2/06 Rs. 87674	- do -	Dt.9/02/2006	Dt.22/02/2006	Dt.22/02/2006	0.87	0.28	0.59614
857	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 16 to 18 km)	---	CT/7/TML/2005-06/3 Dt.28/2/06 Rs. 101208.00	Y. Arun Singh	Dt.6/03/2006	Dt.26/02/2006	Dt.26/02/2006	1.01	0.00	1.01208
858	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 14 to 16 km)	---	CT/7/TML/2005-06/2 Dt.28/2/06 Rs. 92892.00	Y. Arun Singh	Dt.6/03/2006	Dt.26/02/2007	Dt.26/02/2007	0.92	0.54	0.39079
859	M/O road from NH53 to Kambiron (SH: Metalling for a length of 140 m Phase –I)	---	CT/7/TML/2005-06/268 Dt.2/2/06 Rs. 48714.00	Ajon Gonmei	Dt.8/02/2006	Dt.25/02/2006	Dt.25/02/2006	0.48	0.20	0.28679
860	M/O Noney Haochong road (SH: Clearing of jungle 0 to 9.60 km)	---	CT/7/TML/2005-06/ 267 Dt.2/2/06 Rs. 48660.00	Gonmei Keiphapou	Dt.8/02/2006	Dt.24/02/2006	Dt.24/02/2006	0.48	0.30	0.18637
861	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 12.60 to 17.60 Km)	---	CT/7/TML/2005-06/ 311 Dt. 30/12/2006 Rs.47626.00	Bhopen Naorem	Dt. 5/01/2007			0.47	0.00	0.47626
862	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 58.60 Km)	---	CT/7/TML/2005-06/67 Dt.18/05/2006 Rs.48129.00	Bhopen Naorem	Dt.24/05/2006			0.48	0.00	0.48129

863	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 51 Km for length of 10 m height 4 m)		CT/7/TML/2005-06/66(1) Dt.18/05/2006 Rs.47481.00	Bhopen Naorem	Dt.24/05/2006			0.47	0.00	0.47481
864	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 55 Km for length of 9 m height 4.60 m)		CT/7/TML/2005-06/66 Dt.18/05/2006 Rs.48129.00	Bhopen Naorem	Dt.24/05/2006			0.48	0.00	0.48129
865	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 63 Km)		CT/7/TML/2005-06/69 Dt.18/05/2006 Rs.47205.00	Bhopen Naorem	Dt.24/05/2006			0.47		0.47205
866	M/O Kaiphundai Tousem road 0 to 56.65 Km during 2005 (SH: Jungle cutting Kutcha drain and P/L pot hole mending with - shingling from 20 to 26 Km at selected stretches)		CT/7/TML/2005-06/145 Dt.10/01/2006 Rs.761033.00	R.K. Ajin	Dt.16/01/2006	Dt.21/02/2006	Dt.21/02/2006	7.61	7.47	0.14516
867	FDR to Tamenglong Khongsang road (SH: Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/05 Rs.48236.00	Gonmei Keiphapou	Dt.1/08/2005	Dt.16/08/2005	Dt.16/08/2005	0.48	0.00	0.48236
868	M/O Kaiphundai Tousem road 0 to 56.65 km during 2005 (SH: P/L pot hole mending with shingling from 27 to 33 km)	---	CT/7/TML/2005-06/210 Dt.28/1/06 Rs.136673.00	Jesse Kamei	Dt.3/02/2006	Dt.2/03/2006	Dt.2/03/2006	1.36	0.69	0.67818
869	M/O from Saramba to Tamenglong Tousem Haflong road (SH: Removal of Side bern, jungle cutting and filling of wheel track with pot hole o to 6 Km)		CT/7/TML/2005-06/254 Dt.02/02/2006 Rs.763033.00	R.K. Ajin	Dt.8/02/2006	Dt.24/04/2004	Dt.24/04/2004	7.63	7.47	0.16516
870	M/O road from Noney Bazar (NH53) to Noney Part II (SH: Pot hole mending from 2 to 4.50 km)	---	CT/7/TML/2005-06/183 Dt.28/1/06 Rs.96241.00	Kh. Biren Singh	Dt.3/02/2006	Dt.28/02/2006	Dt.28/02/2006	0.96	0.70	0.26575
871	M/O Nungba Longpi road 0 to 35 km (SH: Clearance of jungle from 19 to 28.50 km)	---	CT/7/TML/2005-06/198 Dt.27/9/05 Rs.48204.00	Keibamdi Panmei	Dt.3/10/2005	Dt.13/10/2005	Dt.13/10/2005	0.48	0.00	0.48204
872	M/O approach road from Nh-53 to PWD I.B at Nungba (SH: Construction of pucca line drain)	---	CT/7/TML/2005-06/166 Dt.20/1/06 Rs.183347.00	N. Thoiba Singh	Dt.26/01/2006	Dt.22/04/2006	Dt.22/04/2006	1.83	1.57	0.26521
873	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 14 to 16 km)	---	CT/7/TML/2005-06/2 Dt.28/2/06 Rs.92892.00	Y. Arun Singh	Dt.6/03/2006	Dt.20/03/2006	Dt.20/03/2006	0.92	0.00	0.92892
874	- do- (SH: 16 to 18 km)	---	CT/7/TML/2005-06/3 Dt.28/2/06 Rs.101177.00	Y. Arun Singh	Dt.6/03/2006	Dt.20/03/2007	Dt.20/03/2007	1.01	0.00	1.01177
875	M/O IT road from 96 to 104 km (SH: Clearing of jungle from 96 to 104 km)	---	CT/7/TML/2005-06/38 Dt.13/3/06 Rs.47985.00	Premson	Dt.19/3/2006	12/04/2006	12/04/2006	0.47	0.00	0.47985
876	M/O Songpram Tharon road 0 to 18 km (SH: Clearing of jungle from 0 to 8 km)	---	CT/7/TML/2005-06/37 Dt.13/8/06 Rs.47985.00	Ahem	Dt.19/08/2006	12/04/2007	12/04/2007	0.47	0.00	0.47985
877	M/O Keikao to Barak waterfall 0 to 18 km (SH: Clearing of jungle 8.10 to 16.20 km)	---	CT/7/TML/2005-06/36 Dt.13/3/06 Rs.47900.00	Premson	Dt.19/3/2006	12/04/2008	12/04/2008	0.47	0.00	0.479
878	M/O Keikao to Barak Waterfall 0 to 18 km (SH: Clearing of jungle from 0 to 8.10 km)	---	CT/7/TML/2005-06/35 Dt.13/3/06 Rs.47900.00	Gaidinlung	Dt.19/3/2006	14/04/2006	14/04/2006	0.47	0.00	0.479

879	M/O Akhui to Bamgaijang road 0 to 18 km (SH: Clearing of jungle from 9 to 17.100 km)	---	CT/7/TML/2005-06/34 Dt.13/3/06 Rs.47900.00	Gaidimlung	Dt.19/3/2006	14/04/2007	14/04/2007	0.47	0.00	0.479
880	- do - (SH: - do- 1 to 9 km)	---	CT/7/TML/2005-06/33 Dt.13/3/06 Rs.47309.00	Ahem	Dt.19/3/2006	14/04/2008	14/04/2008	0.47	0.00	0.47309
881	M/O IT road during 2005-06 (SH: Clearance of jungle from 64 to 75 km)	---	CT/7/TML/2005-06/NP/212 Dt.3/12/05 Rs.46506.00	Keibamdi Panmei	Dt.9/12/2005	18/012006	18/012006	0.46	0.37	0.0943
882	M/O Tamei to Chalton 0 to 31 km (SH: Shingling in bad stretches for the portion 5 to 10 kms)	---	CT/7/TML/2005-06/215 Dt.28/1/06 Rs.472144.00	Th. Rajeshwor Singh	Dt.3/02/2006	15/03/2006	15/03/2006	4.72	0.86	3.86339
883	M/O Nungba Longpi road during 2005-06 (SH: Construction of kutcha line drain 25 to 31 km)	---	CT/7/TML/2005-06/150 Dt.10/1/06 Rs.39518.00	L. Kumar Singh	Dt.16/01/2006	12/11/1999	12/11/1999	0.39	0.00	0.39518
884	M/O IT road from 51.50 to 119 km (SH: Jungle cutting from 80 to 88 km)	---	CT/7/TML/NP/05-06/15 Dt.6/12/05 Rs.47309.00	N. Dilia	Dt.12/12/2005	30/01/2006	30/01/2006	0.47	0.29	0.1808
885	M/O IT road 0 to 119 km (SH: Filling up wheel track with pot holes 57.50 to 59.00 k during 2005-06.)	---	CT/7/TML/2005-06/124 Dt.23/11/05 Rs.587102.00	P. Veini	Dt.29/11/2005	05/01/2006	05/01/2006	5.87	3.48	2.38737
886	M/O Kaiphundai Tousem road 0 to 56.65 km (SH: P/L pot hole mending with shingling from 40 to 41.50 km)	---	CT/7/TML/NP/05-06/75 Dt.29/9/05 Rs.94364.00	H. Itoton Singh	Dt.5/10/2005	28/10/2005	28/10/2005	0.94	0.51	0.4345
887	M/O Kaiphundai Tousem road 0 to 56.65 km during 2005-06 (SH: Construction of RR R/Wall for a length of 1.50 m height 6 m at 0.150 km)	---	CT/7/TML/2005-06/198 Dt.28/1/06 Rs.603573	Th. Jugeswar singh	Dt.3/02/2006	20/02/2006	20/02/2006	6.04	1.51	4.52185
888	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: P/L pot hole mending from 8.89 to 26 km, PC, construction of side kutcha drain from 8.89 km , 24.195km and re-construction of 1 m span slab culvert 1 no. at 23.10 km)	---	CT/7/TML/2005-06/121 Dt.14/11/05 Rs.1657148.00	Ajon Gonmei	Dt.20/11/2005	16/03/2006	16/03/2006	16.57	12.82	3.75371
889	M/O IT road during 2005-06/ (SH: E/W in widening at narrow portion for the portion 96 to 96.350 km, 96.950 to 97250km and 98.150 to 98.710 km)	---	CT/7/TML/2005-06/260 Dt.2/2/06 Rs.430803.00	K.Putla	Dt.8/02/2006	26/02/2006	26/02/2006	4.30	0.94	3.36524
890	- do - (SH: - do - 99.515 to 99.575km and 101.730 to 101.785 km)	---	CT/7/TML/2005-06/259 Dt.2/2/06 Rs.473687.00	L.Putla	Dt.8/02/2006	26/02/2007	26/02/2007	4.73	0.00	4.73687
891	M/O IT road during 2005-06/ (SH: Clearance of jungle from 75 to 86 km)	---	CT/7/TML/2005-06/213 Dt.3/12/05 Rs.46464.00	Gonmei Keiphapou	Dt.9/12/2005	28/12/2005	28/12/2005	0.46	0.39	0.07111
892	M/O Kaiphundai Tousem road 0 to 56.65 km during 2004 (SH: Clearance of land slips from 3.6 to 18 km)	---	CT/7/TML/2005-06/16 Dt.8/12/05 Rs.531343.00	Th. Jugeswar Singh	Dt.14/12/2005	28/02/2006	28/02/2006	5.31	3.79	1.52554
893	- do - (SH: - do- 18 to 42 km)	---	CT/7/TML/2005-06/17 Dt.15/12/05 Rs.480232.00	Ashing Kabui	Dt.21/12/2005	16/02/2006	16/02/2006	4.80	4.56	0.24724
894	M/O road from Axuram to Namtiram 0 to 8 km (SH: Pot hole mending with shingling)	---	CT/7/TML/2005-06/276 Dt.4/2/06 Rs.94378.00	L. Amusana Rongmei	Dt.10/02/2006	28/02/2006	28/02/2006	0.94	0.68	0.26582

895	M/O road during 2005-06/ (SH: Clearance of jungle on Akhui to Bamgaijang road 8 to 15 km)	---	CT/7/TML/2005-06/30 Dt.18/2/06 Rs.35482.00	W. Inao Singh	Dt.24/02/2006	10/03/2006	10/03/2006	0.35	0.23	0.12296
896	- do- (SH: pot hole filling on Akhui Bamgaijang 8 to 10 km)	---	CT/7/TML/2005-06/29 Dt.18/2/06 Rs.43170.00	G. Tangamang	Dt.24/02/2006	08/03/2006	08/03/2006	0.43	0.26	0.16984
897	FDR for Tamenglong Khongsang road (SH: Construction of kutch wall at 31.50 km)	--	CT/7/TML/2005-06/40 Dt.26/7/2005 Rs.48236.00	Gonmei Keiphapou	Dt.1/08/2005	28/08/2005	28/08/2005	0.48	0.00	0.48236
898	M/O IT road 0 to 119 km (SH; E/W in rough high berm for the portion 80 to 81.50 km during 2005-06.	---	CT/7/TML/2005-06/256 Dt.2/2/06 Rs.50371.00	G. Panmei	Dt.8/02/2006	13/03/2006	13/03/2006	0.50	0.18	0.32199
899	M/O IT rod 0 to 119 km (SH: Filling up wheel track and with pot holes fort the portion 100 to 105 km during 2005-06)	---	CT/7/TML/2005-06/238 Dt.30/1/06 Rs.46925.00	VS. Nganingkhui	Dt.5/02/2006	22/02/2006	22/02/2006	0.46	0.40	0.07203
900	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 16 to 18km)	---	CT/7/TML/2005-06/178 Dt.28/2/2006 Rs.101208.00	Y. Arun	Dt.5/03/2006	20/02/2006	20/02/2006	1.01	0.00	1.01208
901	M/O Tamenglong Tousem haflong road (SH: P/L Stone dry pitching 14 to 16km)	---	CT/7/TML/2005-06/179 Dt.28/2/2006 Rs.92892.00	Y. Arun	Dt.5/03/2006	20/02/2007	20/02/2007	0.92	0.00	0.92892
902	M/O Songpram Tharon road 0 to 9 km (SH; P/L stone dry pitching for the portion 4.50 to 6.00 km)	---	CT/7/TML/2005-06/154 Dt.10/1/06 Rs.46747.00	Gaikhangthai Panmei	Dt.16/01/2006	19/02/2006	19/02/2006	0.46	0.34	0.12628
903	- do- (SH: - do - 6 to 8 km)	---	CT/7/TML/2005-06/156 Dt.10/1/06 Rs.47056.00	Gaikhang Panmei	Dt.16/01/2006	19/02/2007	19/02/2007	0.47	0.34	0.12877
904	M/O IT road 0 to 119 km during 2005-06 (SH: Construction of RR R/Wall 6 m high 20m in length at 60.00 km)	---	CT/7/TML/2005-06/138 Dt.10/1/06 Rs.901562.00	S. Thambou Singh	Dt.16/01/2006	19/12/2006	19/12/2006	9.01	6.16	2.85294
905	M/o Tamenglong to Barak bridge 0 to 20 km (SH: E/W in surface dressing from 6.65 to 8.35 km)	---	CT/7/TML/2005-06/289 Dt.20/3/06 Rs.48185.00	Th. Romesh Meetei	Dt.26/03/2006	15/04/2006	15/04/2006	0.48	0.00	0.48185
906	- do - (SH: - do - 11.56 to 13.18 km)	---	CT/7/TML/2005-06/288 Dt.20/3/06 Rs.45619.00	Th. Romesh Meetei	Dt.26/03/2006	15/04/2007	15/04/2007	0.45	0.39	0.06848
907	M/O Tamenglong to Barak Bridge 0 to 20 km (SH: E/W in surface dressing from 8.35 to 9.95 km)	---	CT/7/TML/2005-06/281 Dt.4/2/06 Rs.45619.00	Th. Romesh Meetei	Dt.10/02/2006	10/03/2006	10/03/2006	0.45	0.39	0.06658
908	A/R to Lamblaba to Atangkhu IVR 0 to 25 km (SH: Jungle clearance for the portion 9.50 to 19.00 km) during 2005-06.	---	CT/7/TML/2005-06/241 Dt.2/2/06 Rs.54912.00	K. Santabiren singh	Dt.8/02/2006	29/2/2006	29/2/2006	0.54	0.00	0.54912
909	M/O IT road during 2005-06 (SH: Surface dressing from 51.50 to 99 km at selected stretches)	---	CT/7/TML/2005-06/205 Dt.28/1/06 Rs.608220.00	L.Saratchandra Singh	Dt.3/02/2006	02/08/2006	02/08/2006	6.08	5.25	0.83351
910	M/O Tamenglong Khunjao to Khongsang road via District Council 0 to 10 km (SH: P/L pot hole mending from 6 to 10 km)	---	CT/7/TML/2005-06/178 Dt.28/1/06 Rs.477707.00	Th. Somorjit Singh	Dt.3/02/2006	04/08/2006	04/08/2006	4.77	2.65	2.13925
911	M/O Tamenglong Khongsang road via District Council 0 to 10 km (SH: P/L pot hole mending from 2 to 6 km)	---	CT/7/TML/2005-06/179 Dt.28/1/06 Rs.467615.00	S.Thoiba singh	Dt.3/02/2006	04/08/2006	04/08/2006	4.67	3.31	1.36833
912	M/O IT road during 2005 (SH; P/L pot hole filling fort he portion 61 to 70 km)	---	CT/7/TML/2005-06/122 Dt.14/1/05 Rs.481932.00	G. Gaisinlung Rongmei	Dt.20/01/2005	23/02/2006	23/02/2006	4.81	3.71	1.11093

913	M/O IT road 0 to 119 km during 2005-06 (SH: Construction of RR R/Wall height 6m and length 15 m at 66.50 km)	---	CT/7/TML/2005-06/ Dt.30/12/05 Rs.755239.00	P. Gaikhangthai	Dt.5/01/2006	02/03/2005	02/03/2005	7.55	5.67	1.87797
914	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Constructions of R/Wall height 6m and length 20m at 15 km)	---	CT/7/TML/2005-06/NP/120 Dt.14/11/05 Rs.966950.00	Ajon Gonmei	Dt.20/11/2005	25/02/2006	25/02/2006	9.66	7.67	2.00003
915	M/O Kaiphundai Tousem road (SH: Removal of high road side berm for the portion 0 to 16 km)	---	CT/7/TML/2005-06/306 Dt.22/3/06 Rs.456000.00	G. Thaninjao R. Naga	Dt.28/03/2006	22/05/2006	22/05/2006	4.56	2.01	2.55284
916	M/O IT road during 2005 (SH: Re-construction of R/Wall at 113.39 km and construction of protection work at 113.34 km)	---	CT/7/TML/2005-06/NP/65 Dt.22/9/05 Rs.516025.00	Ch. Rajen Singh	Dt.28/09/2005	20/12/2004	20/12/2004	5.16	0.00	5.16025
917	M/O IT road during 2005-06 (SH: Re-construction of 900 mm dia RCC pipe culvert at 113.340 km)	---	CT/7/TML/2005-06/NP/65 Dt.22/9/05 Rs.390222.00	Ch. Rajen Singh	Dt.28/09/2005	20/12/2005	20/12/2005	3.90	1.03	2.86836
918	FDR to Tamenglong Khongsang road 0 to 39.50 km (SH: Construction of 1 m span RCC slab culvert at Khonjaron 4.50 km)	---	CT/7/TML/2005-06/35 Dt.26/7/05 Rs.208962.00	G. Guilang	Dt.1/08/2005	20/08/2005	20/08/2005	2.08	1.67	0.42425
919	M/O Tamenglong District H/Q Arterial road (SH: P/L pot hole mending 0 to 3 km)	---	CT/7/TML/2005-06/266 Dt.10/2/06 Rs.478802.00	Mingthing Horam	Dt.16/02/2006	20/05/2006	20/05/2006	4.79	2.12	2.66938
920	M/O road from Keikao to Barak waterfall 0 to 18 km (SH: Clearance of jungle cutting 0 to 8km)	---	CT/7/TML/2005-06/296 Dt.22/3/06 Rs.47309.00	G. Gaidinlin	Dt.28/03/2006	30/04/2006	30/04/2006	0.47	0.00	0.47309
921	- do - (SH: - do- 8 to 16 km)	---	CT/7/TML/2005-06/297 Dt.22/3/06 Rs.47309.00	G. Gaidinlin	Dt.28/03/2006	30/04/2007	30/04/2007	0.47	0.00	0.47309
922	M/O road from Songpram Tharon road 0 to 8 km (SH: Clearance of jungle cutting 0 to 8 km)	---	CT/7/TML/2005-06/ Dt.22/3/06 Rs.47309.00	Gaidinglin Gangmei	Dt.28/03/2006	30/04/2008	30/04/2008	0.47	0.00	0.47309
923	- do- (SH: Surface dressing from 6.40 to 8 km)	---	CT/7/TML/2005-06/302 Dt.22/3/06 Rs.47140.00	P.Gaithangthai	Dt.28/03/2006	30/04/2009	30/04/2009	0.47	0.40	0.07429
924	Repairing of bailey suspension bridge on Tamenglong Tousem Haflong road at 15 km)	---	CT/7/TML/2005-06/294 Dt.20/3/06 Rs.47695.00	G. Kakhangai Kabui	Dt.26/03/2006	28/04/2006	28/04/2006	0.47	0.00	0.47695
925	Repairing of bailey suspension bridge on Tamenglong Tousem at 15.00 km)	---	CT/7/TML/2005-06/293 Dt.20/3/06 Rs.47672.00	G.Kakhangai Kabui	Dt.26/03/2006	28/04/2007	28/04/2007	0.47	0.00	0.47672
926	M/O road from Nungba Bazar to Muktina village (SH: Construction of kutchra line drain 0 to 12 km)	---	CT/7/TML/2005-06/267 Dt.2/2/06 Rs.90323.00	Abang Kabui	Dt.8/02/2006	10/03/2006	10/03/2006	0.90	0.75	0.15531
927	M/O road from Noney Peace land to Noney Part-II (SH: Pot hole mending from 0 to 4 km)	---	CT/7/TML/2005-06/NP/81 dt.29/9/05 Rs.103359.00	W. Rohendro Singh	Dt.5/10/2005	18/09/2005	18/09/2005	1.03	0.92	0.11171
928	M/O Nungba Longpi road for the year 2006-07 (SH: Clearance of land slips & jungle for the portion 4 - 9 km, 9 - 13.50km, 14.80 - 17.50 km and 18 to 24.20km)	---	CT/7/TML/2005-06/272 Dt.2/2/06 Rs.387959.00	Ph. Adai	Dt.8/02/2006	17/04/2006	17/04/2006	3.87	2.17	1.70535
929	M/O Keikao to Tabalong (SH: Clearance of land slips 1 between 0 to 2 km)	---	CT/7/TML/2005-06/187 Dt.28/1/06 Rs.45875.00	Adon	Dt.3/02/2006	21/02/2006	21/02/2006	0.46	0.19	0.26926

930	M/O road from Tamenglong Khunjao road during 2005-06 (SH: P/L stone dry pitching from 4 to 8 km)	---	CT/7/TML/2005-06/137 Dt.8/1/06 Rs.91858.00	G.Kakhangai Kabui	Dt.14/01/2006	30/01/2006	30/01/2006	0.92	0.53	0.39127
931	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Repair of wing wall at 34 km at Tamenglong side0)	---	CT/7/TML/2005-06/163 Dt.20/1/06 Rs.110221.00	W. Rohendro Singh	Dt.26/01/2006	28/02/2006	28/02/2006	1.10	0.83	0.27171
932	- do- (SH: - do- at Khongsang side)	---	CT/7/TML/2005-06/164 Dt.20/1/06 Rs.110369.00	W. Rohendro Singh	Dt.26/01/2006	28/02/2007	28/02/2007	1.10	0.45	0.65427
933	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Repair of 1 m span RCC slab culvert at 34 km)	---	CT/7/TML/2005-06/165 Dt.20/1/06 Rs.80116.00	W.Rohendro Singh	Dt.26/01/2006	28/02/2008	28/02/2008	0.80	0.37	0.42934
934	Widening to Tamei Kuilong road to Old Takao (SH: Widening, shingling & 2nos of slab culvert) (SH: Filling of wheel track 12.50 to 13 km)	---	CT/7/TML/2005-06/166 Dt.20/1/06 Rs. 48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2009	28/02/2009	0.48	0.23	0.25225
935	- do - (SH: - do - 13 to 13.50 km)	---	CT/7/TML/2005-06/167 Dt.20/1/06 Rs. 48229	Gonmei Keiphapou	Dt.26/01/2006	28/02/2010	28/02/2010	0.48	0.00	0.48229
936	- do - (SH: - do - 13.50 - 14 km)	---	CT/7/TML/2005-06/168 Dt.20/1/06 Rs.48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2011	28/02/2011	0.48	0.00	0.48229
937	- do - (SH: - do - 14 - 14.50 km)	---	CT/7/TML/2005-06/169 Dt.20/1/06 Rs.48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2012	28/02/2012	0.48	0.00	0.48229
938	- do - (SH: - do - 14.50 - 15 km)	---	CT/7/TML/2005-06/170 Dt.20/1/06 Rs. 48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2013	28/02/2013	0.48	0.00	0.48229
939	M/O Lankhong to IT road 0 to 33 km (SH: Clearing of jungle for the portion 12.80 to 19.20 km)	---	CT/7/TML/NP/05-06/43 Dt.6/12/05 Rs.48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2005	13/12/2005	0.48	0.00	0.48323
940	- do - (SH: Dressing of side berm for the portion 3.75 to 5.0 km)	---	CT/7/TML/NP/05-06/44 Dt.6/12/05 Rs.47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2006	13/12/2006	0.47	0.00	0.4752
941	- do- (SH: Dressing of side berm for the portion 2.50 to 3.75 km)	---	CT/7/TML/NP/05-06/45 Dt.6/12/05 Rs. 47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2007	13/12/2007	0.47	0.00	0.4752
942	- do- (SH: - do - 1.25 to 2.50 km)	---	CT/7/TML/NP/05-06/46 Dt.6/12/05 Rs.47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2008	13/12/2008	0.47	0.00	0.4752
943	- do- (SH: - do- 0 to 1.25 km)	---	CT/7/TML/NP/05-06/47 Dt.6/12/05 Rs. 47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2009	13/12/2009	0.47	0.00	0.4752
944	- do- (SH: Clearing of jungle for the portion 19.20 to 25.60 km)	---	CT/7/TML/NP/05-06/48 Dt.6/12/05 Rs. 48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2010	13/12/2010	0.48	0.00	0.48323
945	- do - (SH: - do 6.40 to 12.80 km)	---	CT/7/TML/NP/05-06/49 Dt.6/12/05 Rs.48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2011	13/12/2011	0.48	0.00	0.48323
946	M/O IVR from Phaitol village near Golarthol 2 km (SH: P/L pot hole mending with shingling 0 to 2 km)	---	CT/7/TML/2005-06/233 Dt.30/1/06 Rs.47208.00	Tongkhopao	Dt.5/02/2006	24/02/2006	24/02/2006	0.47	0.29	0.18

947	M/O IVR from NH-53 to Phaitol village near Golarthol 2 km (SH: Jungle cutting , surface dressing & line drain)	---	CT/7/TML/2005-06/232 Dt.30/1/2006 Rs. 48512.00	Tongkhopao	Dt.5/02/2006	24/02/2007	24/02/2007	0.48	0.00	0.48512
948	- do- (SH: - do- 0 to 6.40 km)	---	CT/7/TML/NP/05-06/50 Dt.6/12/05 Rs. 48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2011	13/12/2011	0.48	0.00	0.48323
949	M/O IT road 0 to 119 km (SH: Filling up wheel track pot hole 73 to 76 km)	---	CT/7/TML/NP/05-06/4 Dt.6/12/05 Rs.750157.00	G. Gaisinlung Rongmei	Dt.12/12/2005	10/03/2006	10/03/2006	7.50	5.71	1.78958
950	Restoration of IT road damaged by heavy rainfall in between 20 and 28th August 205 (SH: Clearance of land slips for the portion 51.50 to 60 km and construction of RR R/Wall height 6m and length 20 m at 58.50 km)	---	CT/7/TML/2005-06/193 Dt.28/1/06 Rs.1380390.00	L. Saratchandra Singh	Dt.3/02/2006	02/04/2006	02/04/2006	13.80	12.90	0.90129
951	M/O IT road during 2005 (SH; Clearance of land slips from 101 to 106 km)	---	CT/7/TML/2005-06/151 Dt.10/1/06 Rs.46000.00	Jesse Kamei	Dt.16/01/2006	28/01/2006	28/01/2006	0.46	0.34	0.12027
952	- do - (SH: - do - from 96 to 101 km)	---	CT/7/TML/2005-06/152 Dt.10/1/06 Rs.46235.00	Dt.Ajon Gonmei	Dt.16/01/2006	28/01/2007	28/01/2007	0.46	0.34	0.12216
953	M/O road from Nh53 to Kambiron (SH: Metalling for a length of 140 m from NH53)	---	CT/7/TML/2005-06/268 Dt.2/2/06 Rs.45900.00	Ajon Gonmei	Dt.8/02/2006	12/04/2006	12/04/2006	0.46	0.18	0.27606
954	M/O Keikao to Tabalong (SH: Clearance of land slips from 6 to 8 km)	---	CT/7/TML/2005-06/221 Dt.28/1/06 Rs. 46268.00	Tontang Ami Maring	Dt.3/02/2006	16/02/2006	16/02/2006	0.46	0.00	0.46268
955	M/O IT road during 2005-06 (SH: Pot hole mending from 105 to 106 km)	---	CT/7/TML/2005-06/161 Dt.10/1/06 Rs. 44189.00	The Majorkhul Labour Contract Co-op. Soceity Ltd.	Dt.16/01/2006	23/01/2006	23/01/2006	0.44	0.00	0.44189
956	M/O Akhui to Bamgaijang road 0 - 18 km (SH: Clearing of jungle 0 - 7.50 km)	---	CT/7/TML/2005-06/290 Dt.2/3/06 Rs.46213.00	Ajon Gonmei	Dt.8/03/2006	15/03/2006	15/03/2006	0.46	3.74	0.08815
957	M/O Akhui to Bamgaijang road 0 to 18 km (SH: Clearing of jungle 7.50 to 15 km)	---	CT/7/TML/2005-06/291 Dt.2/3/06 Rs. 46204.00	VS. Nganingkhui	Dt.8/03/2006	15/03/2007	15/03/2007	0.46	0.29	0.17191
958	M/O road from Noney Bazar to Noney Part II (SH: Construction of kutcha line drain)	---	CT/7/TML/2005-06/225 Dt.28/1/06 Rs.46831.00	Jesse Kamei	Dt.3/02/2006	18/02/2006	18/02/2006	0.46	0.18	0.29192
959	M/O road from Marry land to Bethany (SH: Clearance of land slips)	---	CT/7/TML/2005-06/227 Dt.28/1/06 Rs. 48618.00	Jesse Kamei	Dt.3/02/2006	18/02/2007	18/02/2007	0.48	0.00	0.48618
960	M/O Nungba Longpi road (SH: Pot hole mending 6 to 7 km)	---	CT/7/TML/2005-06/278 Dt.4/2/06 Rs.46905.00	Th. Romesh Meetei	Dt.10/02/2006	10/03/2006	10/03/2006	0.46	0.22	0.25068
961	FDR for Tamenglong Khongsang road (SH; Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/05 Rs. 48236.00	Gonmei Keiphapou	Dt.1/08/2005	16/08/2005	16/08/2005	0.48	0.00	0.48236
962	M/O road from IT road to Tama 0 to 15 km (SH: Slip clearance, jungle cutting, removal of higher road side berm and kutcha line drain etc for the portion 3.00 to 10.0 km)	---	CT/7/TML/2005-06/140 Dt.10/1/06 Rs.465864.00	VS. Nganingkhui	Dt.16/01/2006	27/04/2006	27/04/2006	4.65	3.67	0.98798

985	Mao Rural Hospital to Chawainu		CT/1/SPTD/06-07/30 dt 2/1/07 Rs. 49,97,912/-	K. Lamchaopou	11-23-2007	2-1-2008	2-8-2008	₹ 49.97	₹ 40.00	9.97
986	Impvt. Of Senapait District HQ road	CT/1/SPTD/07/36(A) DT. 15/03/07 Rs 32,74,887	32,74,887	Panni Veinii	3-18-2007	8-18-2007	19-0807	32.75	Vide Vr No. Date 27-12-07 Rs.7,69,000 Date 5-11-20 Rs.20,00,000	5.06
987	Impvt. Of TT Laii Kharasom road (SH: Providing WBM & PC in selected stretches)	CT/1/SPTD/06-07/38 Date 22/03/07 Rs 86,78,434	86,78,434	M. Ashiho Pfuzi	3-24-2007	12-22-2007	12-29-2007	88.72	Paid vide page 008 of tap 13 Rs. 58,71,066	30.01
										45.04
										64.87
	MH: 3054									
	Imphal West Division									
988	Maint. of Thokchom Leikai IVR(SH:-PC surfacing).		IW/AC/1-13/06/ 318 Dt.27.12.06	A.Lakshmi-narayan Singh	30.12.06	29.1.07		4.730	3.470	1.26
989	Maint. of Thokchom Leikai IVR (SH:-PC surfacing).		IW/AC/1-13/06/ 33 Dt.27.12.06	A.Lakshmi-narayan Singh	30.12.06	29.3.07		4.660		4.66
990	Maint.of New Jail road near CRPF Group Centre Langjing Achouba connecting NH-53 and I.K.road(SH:-Providing GSB,WBM and PC from 0Km to 0.75Km,1.41Km to 2.13Km and filling of pot-holes 0.75Km to 1.41Km).		IW/AC/1-13/06/ 19 Dt.30.11.06	M.Ibotombi Singh	2.12.06	1.3.07		15.740	9.920	5.82
991	Maint. Of I.K.road to Tera Urak road(SH:-Shingling with sand gravel from 0 to 1.80Km).		IW/AC/1-13/06/24 Dt.28.6.06 Rs.4.95	Kh.Jiten Singh	28.6.06	27.10.06		4.950	3.33	1.62
992	Maint. of Langjing Heinoubok to Molsang road(SH:-SG,WBM andPC).		IW/AC/1-13/06/ 16 Dt.30.11.06	M.Ibotombi Singh	2.12.06	1.2.07		20.200		20.2
993	M/O Changei MakhaLeikai road Leading to Airport road(SH:-WBM & PC).		IW/AC/1-13/06/ 93 dt.23.3.2007 Rs.9,90,111/-	Ashing Kabui	23.3.07	24.5.07		9.900	8.990	0.91
994	Maint. of road connecting NH-53 and Takyel Khongbal road via. Imphal Blind School SAI complex and Manipur Science Centre(SH:-GS,WBM and PC from 0.00Km to 1.120Km).		IW/AC/1-13/06/ 92 Dt.23.3.07	M/S MM Constn.Ltd.	26.3.07	22.2.08		28.750	22.380	6.37
995	M/O MayengbamLeirak of Patsoi Part-IV(SH:-S.G.WBM & PC).		IW/AC/1-13/07/95 Dt.23.3.2007 Rs.13,67,698/-	Ashing Kabui	25.3.07	24.5.07		13.600		13.6
996	Maint. of road Awangkhnou(NH-53) to Awang Khnou(SH:0WBM & PC).		IW/AC/1-13/06/ 86 Dt.12.3.07	Kh.Tomchou Singh	15.3.07	14.4.08		18.750	6.820	11.93
997	Maint. of Chabungbam Leirak(SH:-Constn. of RR masonry protection wall around the public pond).		IW/AC/1-13/06/ 41 Dt.6.1.07	Kalanchung	15.1.07	14.3.07		4.410		4.41
998	Maint. of Kanglatombi Shantipur Subedar Dist.Rd(SH:-Shingling).		IW/AC/1-13/06/ 55 Dt.16.3.07	Kh.Jiten Singh	25.3.07	24.4.07		3.210	2.490	0.72
999	Maint. of Chabungbam Leirak(SH:-Constn. of RR masonry protection wall around the Public Pond).		IW/AC/1-13/06/ 41 Dt.6.1.07	Kalanchung	9.1.07	5.7.07		4.400		4.4

1000	Maint. of road connecting NH-39 to the MLA Hostel colony near Major Khul(SH:-BUSG & PC).		IW/AC/1-13/06/46 Dt.29.1.07	M.Biren Singh	2.2.07	14.07		3.910	3.800	0.11
1001	Maint. of Naoremthong Shamushang Lairembi Leirak and Settlement Road with drain 1.00Km(SH:-SG,WBM & PC & Drain).		IW/AC/1-13/05/97 Dt. 26.3.07	Ashing Kabui	28.3.07	27.9.07	2014.00	36.7630	29.06	7.699
										83.709
	Imphal East Division									
1002	M/o Sawombung sagolmang road (SH - shingling for filling of pot holes and surface dressing 5.20 km to 8.80 km)	-	IE/CT(10)/W/2006-07/10/6/06 Dt. 10/6/06 Rs. 6.30 lacs	M.M. Constn.	5-1-2006	27/1/06		3.000		3.00
1003	M/o Sawombung sagolmang road (SH - shingling for pot holes and surface dressing 8.60 km to 12 km)	-	- do - Dt. 12/6/06 Rs. 6.30 lacs	M.M. Constn.	5-1-2006	16/2/06		3.000		3.00
1004	M/o road from Gouranagar to Yaral pat road No. I (SH - widening to narrow formation pavement from 0-1.50 km & constn. of RCC pipe culvert 4 m span & line drain)	-	IE/CT(10)/W/2006-07/50 Dt. 28/3/07 Rs. 34.21	CH. Rajen Singh	28/3/07	in progress		5.000		5.00
1005	M/o road Thongjaokhong (SH - SG at Nandeibam road Jumuna Panji Nongmeikapam awang leikai, Kangjam Leirak Nandeibam Leirak, Hijam Leirak, & Akhongbam Leirak)	-	IE/CT(10)/W/2006-07/14 Dt. 29/11/06 Rs. 5.16 lacs	- do -	27/11/06	16/12/06		2.000		2.00
1006	M/o Kongba Makha Nandeibam Leikai road (SH - Mending of pot holes)	-	IE/CT(10)/W/2006-07/17 Dt. 28/11/06 Rs. 6.90 lacs	L. Shamu Singh	28/11/06	25/12/06		1.500		1.50
1007	M/o Chingkhel Lambi road (SH - road Protection work)	-	IE/CT(10)/W/2060-07/13 Dt. 27/11/06 Rs. 6.70 lacs	- do -	27/11/06	26/12/06		2.000		2.00
1008	M/o Nepram Leirak Loukol and (SH - S.G. WBM & PC).	-	IE/CT(10)/W/2006-07/16 Dt. 28/11/06 Rs. 7.90 lacs	- do -	28/11/2006	5-9-2011		3.000		3.00
										19.50
	National Highway - III									
1009	M/O to NH-150 Imphal Yaingangpokpi section from Km 463.00 to Km 488.00 in connection with the visit of the Parliamentary Committee of Home Affairs in Manipur SH(- BUSG & PC in damaged stretches from Km 464.559 to Km 465.00 and shingling of side berm from Km 464.559 to Km 464.903)		Rs. 6.91 EE/NH-III/WO/2005 Dt. 8.2.06	S.Joykr.Singh	15/2/06	5-8-2006		6.91	1.66	5.25
1010	A/R & M/O to NH-150 Imphal -Yaingangpokpi Section.(SH :- Clearance of road side jungle from km 457.00 to km 459.00)		Rs. 0.48 EE/NH-III/WO/2006/ Dt.16.04.06	Y.Sunil	20/4/06	15/5/06		0.48		0.48
1011	do (SH :- Clearance of road side jungle from km 459.00 to km 461.00)		Rs. 0.48 EE/NH-III/WO/2006/ Dt.16.04.06	Y.Sunil	20/4/06	15/5/06		0.48		0.48
1012	do (SH :-Construction of rigid pavement at km 449.00 on Eastern side of Japan Memorial Maibam lokpa Ching)		Rs. 3.25 EE/NH-III/WO/2006/ Dt.23.01.06	N.Jugeshwore	2-1-2006	15/5/06		3.25		3.25

1013	(SH:- Repairing of Minuthong Bridge)		Rs. 0.48 EE/NH- III/WO/2006/ Dt.16.04.06	S.Chaoba Singh	20/4/06	15/6/06		0.48		0.48
1014	Maintenance of NH-150 Churachanpur-Yaingangpokpi section from km 402 to km 488 (sh:- Laying of WBM IRC Grade-II & III and premix carpet to the approaches of 2.00 m span RCC slab culvert at chainage 418.798 km)		Rs. 0.93 EE/NH- III/WO/2005/ Dt 14/6/06	M.Chaoba Singh	20/6/06	15/8/06		0.93		0.93
1015	M/o to NH-150 Imphal-Yaingangpokpi sec. Km 463.00 to Km 488.00 in connection with visit of Parliamentary Committee for the Home Affairs in Manipur (SH: P/L BUSG and p/c in damaged stretches from Km 464.559 to Km. 465.00 and Shingling from Km. 464.559 to Km 464.903		Rs. 39.47 EE/NH- III/W.O./2005 Dt. 8.2.2006	S. Joykumar	15/2/06	25/8/06		39.74	10.00	29.47
1016	M/O to NH-150 Imphal Yaingangpokpi section from Km 462.12 to Km 463.00 in connection with the visit of the Parliamentary Committee of Home Affairs in Manipur .		Rs. 3.77 EE/NH- III/WO/2005 Dt. 7.3.06	N.Jilla Singh	15/3/06	10-6-2006		3.77		3.77
1017	SH:- Dressing of side berm from km 479.03 to km 483.28		Rs. 0.48 EE/NH- III/WO/2006/ Dt.17.10.06	Ch.Nilkanta Singh	23/10/06	12-11-2006		0.48		0.48
1018	SH:- Raising of depressed zone with BUSG and P.C. from km 472.00 to km 473.000)		Rs. 4.91 EE/NH- III/WO/2006/ Dt.17.10.06	M.Gune	20/10/06	15/12/06		4.91		4.91
1019	SH:- Construction of retaining wall and damaged road formation from km 481.158 to km 481.193)		Rs. 5.00 EE/NH- III/WO/2006/ Dt.17.10.06	M.M.Construction	10-20-2006	23/10/06		5.00		5.00
1020	A/R & M/O to NH-150 Imphal -Yaingangpokpi Section. (SH:- Reconstruction of damaged floor protection at km 411.984 .)		Rs. 4.88 EE/NH- III/WO/2006/2 76 Dt.20.09.06	Kh.Joy Kishan Singh	23/9/06	15/1/07		4.88		4.88
1021	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 430.120 to km 430.160)		Rs. 0.48 EE/NH- III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.48		0.48
1022	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 431.602 to km 431.655)		Rs. 0.49 EE/NH- III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-11-2007	23/3/07		0.49		0.49
1023	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 431.155 to km 431.215)		Rs. 0.49 EE/NH- III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-11-2007	23/3/07		0.49		0.49
1024	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 422.080 to km 422.122)		Rs. 0.47 EE/NH- III/WO/2007 Dt. 7/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.47		0.47
1025	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 430.370 to km 430.417)		Rs. 0.48 EE/NH- III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-9-2007	24/3/07		0.48		0.48

1026	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 422.220 to km 422.258)		Rs. 0.47 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.47		0.47
1027	A/R & M/o to NH-150 Imphal Yaingangpokpi section km 463 to km 488 (SH: - P/L Shinglin WBM, P.C. i/c BUSG at 465.250)		Rs. 0.34 EE/NH-III/WO/2007/ Dt 9.03.07	Ch Nilakanta Singh	13.03.07	27.03.07		0.34		0.34
1028	A/R&M/O to NH-150 Imphal Yaingangpokpi section (SH:- P/L shingling WBM i/c premix km 464.234)		Rs. 0.46 EE/NH-III/WO/2007/ Dt 9.03.07	Ch Nilakanta Singh	13.03.07	24/3/07		0.46		0.46
1029	A/R&M/O to NH-150 Imphal Yaingangpokpi section (SH:- P/L shingling WBM i/c BUSG at km 464.57 and filling up of pot holes from km 464.570 to km 465.200)		Rs. 0.39 EE/NH-III/WO/2007/ Dt 9.03.07	Ch Nilakanta Singh	13.03.07	27.03.07		0.39		0.39
1030	M/o to NH-150 Imphal Yaingangpokpi section km 463 to km 488(SH:-Resectioning from km 464.580 to km 464.939 and out towards Naga Nala for a length of 132.00m.)		Rs. 0.49 EE/NH-III/WO/2007/ Dt 9.03.07	Ch Nilakanta Singh	13.03.07	27.03.07		0.49		0.49
1031	A/R & M/O to NH-150 Imphal -Yaingangpokpi Section. (SH:-Construction of floor protection work at km 477.750 and km 480.881 .)		Rs. 8.14 EE/NH-III/WO/2006/ Dt.20.09.06	Kh.Joy Kishan Singh	25/9/06	15/2/07		8.14		8.14
1032	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 421.234 to km 421.280)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/07	Y. Sunil Singh	3-9-2007	24/3/07				0.48
										72.56
	HIGHWAY SOUTH DIVISION									
1033	M/O Malom Boroimakhong I.V.R (Sh:- SG, WBM, & PC)		Rs.4,85,764/- EE/HS/Cont/W 0/06-07/9 Dt. 01-07-2006	Sh. Dhanabir Singh	7-8-2006	9-28-2006		4.86	1.84	3.02
1034	M/O Malom Awang Khoiromtaba Leirak (Sh:- SG, WBM, & PC .)		Rs.6,11,910/- EE/HS/Cont/W 0/16 Dt. 26-02-2006	Th.Janeshor	1-30-2006	7-29-2006		6.12	1.08	5.04
1035	M/O Laishram Leirak to Karam Leirak Maning connecting Chingphu Rd. (SH:- SG, WBM & PC)		Rs.13,80,279/- EE/HS/Cont/W 0/05/06 Dt. 26-02-2006	Sh. Dhanabir Singh	3-6-2006	5-30-2006		13.80	9.13	4.67
1036	M/O Ningombam Atom Mamang Rd Via Chongtham Leirak connecting Ningombam Leikai and Kwakeithel Chingphu Rd (Sh:- SG, WBM, & PC .)		Rs.17,73,600/- EE/HS/Cont/W 0/05-06 /109 Dt. 08-02-2006	Sh. Dhanabir Singh	2-15-2006	4-15-2006		18.19	15.97	2.22
1037	M/O Thounaojam Leirak IVR (SH:- WBM & PC from 0km to 0.510km)		Rs.3,29,283/- EE/HS/Cont/W 0/05-06 /142 Dt. 22-02-2006	L.Ashok Singh	2-26-2006	not completed		3.29	2.19	1.10
1038	M/O Lairenjam Leirak and Laishram Lairembi Leirak to Nongshaba Mamang for a length of 1km (Sh:- SG, WBM, & PC).		Rs.7,07,155/- EE/HS/Cont/W 0/06-07 /22 Dt. 08-01-2007	Sh. Dhanabir Singh	1-15-2007	3-30-2007		7.07	4.13	2.94
1039	M/O Tiddim Rd. to Malom-Mekola Rd via Meitram Awang and Meitram Makha for a length of 2.3km (Sh:- SG, WBM, & PC).		Rs.30,11,721/- EE/HS/Cont/W 0/06-07 /21 Dt. 08-01-2007	Sh. Dhanabir Singh	1-15-2007	3-30-2007		30.12	15.99	14.13

1040	M/O Sekmajin to Khordak Ichil 0km to 17.50km (SH:- Filling of depression/Pot-holes with Sand Shingle i/c WBM from 12.50 km to 17.50km)		Rs.30,68,354/- EE/HS/Cont/W 0/05-06 /167 Dt. 06-03-2006	L.Ashok Singh	3-12-2006	5-29-2006		30.68	8.00	22.68
										55.80
	BISHNUPUR DIVISION									
1041	Impt. of Ningthoukhong Ching Lambi adjoining Sadukhoiroi Rd. and Ningthoukhong Kha Loukon Mapal Lambi		EE/BD/CONT/0 5/208 22/09/06 Rs.21.8	Ph. Adim	9-22-2006	11-22-2006		21.8	20.4	1.40
1042	Constn. Of RCC Slab culverts with R.R. masonry foundation at Ningthoukhong Kha both side (Constn. Of pucca drain at ward No.6)		EE/BD/CONT/0 6-07/287 11/01/07 Rs.10.31	Kalanchung	3-11-2007	1-11-2007		10.31	6.91	3.40
1043	Const. of Pucca line drain on Nothern side of Ningthoukhong Kha Lambi 500 to 940 m)		EE/BD/CONT/0 6-07/218 05/06/06 Rs.19.92	Ph. Adim	05/06/06	15/07/06		19.92	17.01	2.91
1044	S/R to Nambol Kongkham IVR (S.H. P/L WBM)		EE/BD/CONT/0 6 19/05/06 Rs.9.48	Kh. Joykishan Singh	19/05/06	19/06/06		9.48	2.73	6.75
1045	Constn. Of IVR from Kabowakching Mamang cannal to Heinoubok via Kabowakching mamang WBM & PC with slab culvert (S.H. Constn of 4m Span slab culvert)		EE/BD/CONT/0 6-07/292 09/01/07 Rs.7.48	O. Premjit	09/01/07	19/02/07		7.48	3.04	4.41
1046	M/o IVR from Kha Sanjenbam to Wahengkhuman Maning (SH:- WBM & PC)		EE/BD/CONT/0 6-07/293 09/01/07 Rs.4.58	Ph. Adim	1-9-2007	2-9-2007		4.58	0	4.58
1047	Constn of Pucca line drain from 0.500m at Ningthoukhong Kha Lambi on Nothern Side		EE/BD/CONT/0 6-07/218(1) 05/06/06 Rs.21.7	Ph. Adim	05/06/06	05/07/06		21.7	17.34	4.36
1048	Impt. Of IVR from O/C Rd. to Navodaya via Ward no. 1 Bishnupur		EE/BD/CONT/0 6/218 29/04/06 Rs.16.23	Ph. Adim	29/04/06	29/05/06		16.23	12.3	3.93
1049	Constn of Maibam Chingmang Ring Rd. (Japan War Memorial to Leimaram Lamkhai) (WBM & PC)		EE/BD/CONT/0 6-07/ 54 06/10/06 Rs.7.86	O. Premjit Singh	06/10/06	06/11/06		7.86	2.75	5.11
1050	S/R to Keinou Wainem IVR (S.H. P/L & S.H. WBM & P.C.)		EE/BD/CONT/0 6-07/ 21/11/06 Rs.4.96	Ph. Adim	21/11/06	16/12/06		4.96	3.46	1.50
1051	Constn. Of Kwakeithel Chingphu Rd via Kakyai Chungkham mamang Kakyai Bamol Nakal (SH, WBM & PC)		EE/BD/CONT/0 6-07/293 20/01/07 Rs.8.46	O. Premjit Singh	20/01/07	20/02/07		8.46	8.19	0.27
1052	Impt of Thinungei Ring Rd (SH E/W & PC)		EE/BD/CONT/2 16 29/5/06 Rs.60.07	Ph. Adim	29/5/06	29/7/06		60.07	56.51	3.56
1053	A/R to Kwakshiphai IVR (SG, WBM, & PC and retaining wall)		EE/BD/CONT/0 6 12/12/06 rs.11.17	Ph. Adim	12/12/06	02/02/07		11.17	7.84	3.30
1054	A/R to Nachou awang IVR (SH :- SG ,WBM & PC)		EE/BD/CONT/0 6-07/ 12/12/06 Rs.7.78	Ph. Adim	12-12-2006	2-12-2007		7.78	3.27	3.27
1055	Constn of Retaining wall at Nachou awang		EE/BD/CONT/0 6-07/ 1/11/06 Rs.3.82	Th. Ratankumar Singh	1/11/06	16/12/06		3.82	3.35	0.47

1056	Impt of Phairembam Leikai (Kumbi Rd) to Sendra Rd		EE/BD/CONT/06-07 dt.17/1/06 Rs.15.44	Ph. Adim	1-17-2006	4-17-2006		15.44	10.36	5.07
1057	Constn. Of 4m span RCC slab culvert at Moirang Patlou Leikai		EE/BD/CONT/21 dt.1/6/06 Rs.5.91	Ph.Adim	6-1-2006	8-1-2006		5.91	4.95	0.96
1058	M/O Thangjing Khunou to Kumbi road to College road		EE/BD/CONT/06 dt.17/1/06 rs.12.94	Ph.Adim	1-17-2006	3-17-2006		12.94	9.21	3.73
1059	M/O Okshongbung to Sribon 0.87 to 1.10km (SH:- Shingling)		EE/BD/CONT/06-07 dt.17/1/06 Rs.1.04	O.Mohen Singh	1-17-2006	3-17-2006		1.04	0.43	0.61
1060	M/O Bridge at entrance of IVR from Okshongbung to Uyungmakhong (SH:- constn. Of 4m span RCC slab culvert)		EE/BD/CONT/06/205 dt.5/4/06 Rs./8.26	O.Mohen Singh	4-5-2006	5-15-2006		8.26	6.13	2.13
1061	Impt. Of Moirang Bazar to Okshongbung to Sribon road (SH:-WBM & PC)		EE/BD/Cont/06-07/14 dt 29/5/06 Rs.14.41	Ph.Adim	29/5/06	7-19-2006		14.41	7.90	6.51
1062	Impt. Of Thamnapokpi to Moirang Bazar(SH:- E/W in formation widening & raising, shingling & constn. Of RCC slab culvert)		EE/BD/Cont/06-07/32 dt 12/04/06 rs.20.04	O.Mohen Singh	12/04/06	12/06/06		20.04	14.58	5.46
1063	M/O Moirang Khunou to Kwakta Sandhong		EE/BD/Cont/06-07/36 dt 12/04/06 Rs.9.62	Th.Joykishan Singh	12/04/06	22/05/06		9.62	8.49	1.13
1064	Impt. Of Kwakeithel Chingphu Road via Leimapokpam Awang to Hindi Lampak(SH:- E/w, WBM & PC)		EE/BD/CONT/06-07/293 20/01/07 Rs.19.99	O.Premjit Singh	20/01/07	20/04/07		19.99	19.03	0.96
1065	S/R to Kongkham Mamang Laibung Taba to Koirang Road (S.H;- Shingling 0-1.50)		EE/BD/CONT/06 21/3/07 Rs.1.62	Ph.Adim	21/3/07	21/3/07		1.62	1.07	0.55
1066	Impt. of Ningthoukhong College & Awang IVR(SH:- Constn. of drain left out portion on College Road)		EE/BD/CONT/06-07/288 07/07/06 Rs.8.87	Kalanchung	07/07/06	07/08/06		8.87	0.00	8.87
										85.20
	Chandel Division									
1067	M/O Chandel Panchai Rd. (SH: shingling from 1.00 to 1.23 Km)		EE/CDL/No/06-07 dt. 14/6/06	HT. Khorsing	6-21-2006	7-1-2006	-	₹ 0.48	₹ 0.00	0.48
1068	M/O Chandel Waikhong road (SH: Shingling from 5.75 to 6 km)		EE/CDL/NO/06-07 dt. 2/6/2006	Hl. Lovingson Anal	6-9-2006	6-24-2006	-	₹ 0.48	₹ 0.00	0.48
1069	M/O Chandel Vomku road (SH: Shingling from 0.40 to 0.60 km)		EE/CDL/WO/06-07 Dt. 6-7-06		7-8-2006	-	-	₹ 0.47	₹ 0.00	0.47
1070	M/O Chandel to Waikhong 0 to 6 km (SH: Shingling of Chandel Waikhong 11 to 11.20 km)		EE/CDL/WO/06-07 Dt. 6-7-06	Ajon Gonmei	3-12-2006	3-22-2006	-	₹ 0.47	₹ 0.27	0.2
1071	M/O Chandel Panchai rd. 0-2 km (SH: Shingling of Chandel Panchai rd.)		EE/CDL/WO/20 06 Dt. 5/3/2006	Disinglung Golmei	3-12-2006	3-20-2006	-	₹ 0.47	₹ 0.00	0.47
1072	M/O Pallel Chandel rd. 0-2 km (SH: Shingling of Chandel Umathel rd. 15.7 km to 16.89 km)		EE/CDL/WO/20 06 Dt. 1/1/2006	John Panvei	7-19-2006	7-30-2006	-	₹ 0.47	₹ 0.00	0.47
1073	M/O Chandel Vomku road (SH: Shingling from 0.50 to 1.8 km)		EE/CDL/WO/20 06	Th. Biren Singh	7-8-2006	7-20-2006	-	₹ 0.46	₹ 0.00	0.46
1074	M/O Chandel Vomku road (SH: Shingling from 0.88 to 1.15 km)		EE/CDL/WO/20 06	Th. Biren Singh	7-8-2006	-	-	₹ 0.46	₹ 0.00	0.46
1075	M/O Chandel Vomku road (SH: Shingling from 0.25 to 0.54 km)		EE/CDL/WO/20 06	Th. Biren Singh	7-8-2006	-	-	₹ 0.47	₹ 0.00	0.47

1076	M/O Chandel Vomku road (SH: Shingling from 0.44 to 0.67 km)		EE/CDL/WO/2006-07	Th. Biren Singh	7-8-2006			₹ 0.47	₹ 0.00	0.47
1077	M/O Chandel Vomku road (SH: Shingling from 0.67 to 0.89 km)		EE/CDL/WO/2006-07	Th. Biren Singh	7-8-2006			₹ 0.45	₹ 0.00	0.45
1078	M/O Chandel Vomku road (SH: Shingling from 1.335 to 3.0 km)		EE/CDL/WO/2006-07	Th. Biren Singh	7-8-2006			₹ 0.44	₹ 0.00	0.44
										5.32
TAMENGLONG DIVISION										
1079	M/O IT road 51.50 to 119 km (SH: Road side berm dressing from 107.50 - 119.00 km)	---	CT/7/TML/2006-07/M/64 Dt.1/12/07 Rs.431033.00	Y. Kumar Singh	Dt.7/12/2007	30/12/2007	30/12/2007	4.31	1.24	3.06
1080	- do- (SH: from 96 to 107.50 km)	---	CT/7/TML/2006-07/M/63 Dt.12/2/07 Rs.429837.00	Y. Kumar Singh	Dt.18/02/2007	30/12/2008	30/12/2008	4.29	1.83	2.46
1081	Maint./Construction of RCC pipe culvert and retaining wall on IT road at 97.020 km)	42/57/2006-W 11/9/2006 Rs. 9.14	CT/7/NP/2006-07/1 Dt.27/9/2006 Rs. 9.14	Kh Jiten Singh	Dt.3/10/2006	Dt.14/01/2008	Dt.14/01/2008	9.14	0.00	9.14
1082	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 8 to 12.60 Km)		CT/7/TML/2006-07/196 Dt. 18/05/2006 Rs.47799.00	Bhopen Naorem	Dt. 25/05/2006			0.48	0.00	0.48
1083	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 17.60 to 22.40 Km)		CT/7/TML/2006-07/195 Dt. 18/05/2006 Rs.47799.00	Bhopen Naorem	Dt. 25/05/2006			0.48	0.00	0.48
1084	M/O Tamenglong Tousem Haflong road 0 to 91 km (SH: Filling of eroded portion)	---	CT/7/TML/2006-07/308 Dt.30/12/06 Rs. 721668.00	RK. Ajin	Dt.5/01/2007	30/01/2007	30/01/2007	7.22	0.00	7.21
1085	M/O TML Tousem Haflong road 0 to 9 km(SH: Clearance of side berm and jungle cutting from 65 to 91 km)	---	CT/7/TML/2006-07/M/13 Dt.20/12/06 Rs. 530903.00	R.K. Ajin	Dt.26/12/2006	20/01/2007	20/01/2007	5.31	1.37	3.93
										26.76
National Highway - I										
1086	A/R and M/O to Nh-39, Maram Imphal section (SH:-Widening of existing carriageway in front of Sekmai Police station at Km 301.110 i/c Construction of toe wall from km 301.150 and pucca drain in front of NILAPADMA SECONDARY SCHOOL)	NIL	No.CT/4/NH-1/2006-07/32/dt 18-09-2006 Rs 2356927/-	(L) W. Ranjit	3-20-2006	12-19-2006	Nil	23.56	0	23.56
1087	AR and MO to Nh-39, Maram Imphal section 2000-01(SH:-Construction of retaining wall from km 248.520 to km 248.535)	NIL	No.CT/4/NH-1/2006-07/74/dt 19-09-2006 Rs 915068/-	(L) W. Ranjit	9-20-2006	12-12-2006	Nil	9.15	0	9.15
										32.71
Senapati Division										
1088	M/O UTC rd (SH: P/L WBM at washed out area in betn. 35 to 40km)	CT/1/SPTD/05-06/103 dt. 24-4-06 Rs. 441472		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.41		4.41
1089	M/O UTC rd. (SH: P/L WBM at washed out area in betn. 45 to 50km)	CT/1/SPTD/05-06/101 dt. 24-4-06 RS. 470059		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.70		4.7
1090	M/O UTC rd. (SH: P/L WBM at washed out area in betn. 50 to 55km)	CT/1/SPTD/05-06/102 dt. 24-4-06 Rs. 446240		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.46		4.46
1091	M/O UTC road 35-70km (SH: Dressing of rd. side berm)	CT/1/SPTD/05-06/2 dt. 25-4-06 Rs. 958740		N. Gojendra Singh	4-27-2006	5-22-2006	5-29-2006	Rs. 9.58		9.58

1092	M/O Saikul phaibung rd. 0 to 24km (SH: Clearance of land slip, jungle clearance resection of line drain & repairing bad stretches 16 to 24km)	CT/1/SPTD/06-07/24 dt. 27-9-06 Rs. 943297		N. Gojendra Singh	9-29-2006	11-28-2006	12-5-2006	Rs. 9.43		9.43
1093	M/O Phijili Liyai Phuba Maiba rd. (SH: Clearance of jungle, surface dressing & kutcha line 0 to 13km)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 1140300		N. Gojendra Singh	9-29-2006	11-8-2006	11-15-2006	Rs. 11.36		11.36
1094	M/O Phijili Liyai Phuba Maiba rd. (SH: Clearance of jungle, surface dressing and kutcha line drain 13 to 20 km)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 1099876		N. Gojendra Singh	9-29-2006	12-14-2006	12-21-2006	Rs. 10.98		10.98
1095	M/O rd. from TT. Laii to Beso (SH: Repairing of bed stretched)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 460102		N. Gojendra Singh	3-27-2006	11-20-2006	11-27-2006	Rs. 4.58		4.58
1096	M/o UT Chingmei Khullen road 35 - 70 km. (SH: Clearance of lands and resection of line drain 57-70 km.)		CT/1/SPTD/06-07/33(c) DT. 2/2/07 Rs. 670894	Ng. Lah	2-4-2007	5-2-2007	5-2-2007	6.80		6.8
1097	M/o road from Laii to Laii Shirafii (SH: Surface dressing and shingling 3.30 km. to 6.60 km)		CT/1/SPTD/05-06/152 dt. 30/3/07 Rs. 947430	Ph. Adim	3-1-2006	4-28-2006	5-5-2006	10.26		10.26
										76.56
										458.12
	MH: 2059									
	BISHNUPUR DIVISION									
1098	Re-construction of damaged compound wall of D.C Bunglow (southern side) for a length of 103.70m)		EE/BD/CONT/06-07/11 dt.01/08/06 Rs.10.35	M.Chaoba Singh	8-1-2006	4-20-2009		10.32	5.99	4.33
1099	Construction of compound fencing for SDC office at Ningthoukhong		EE/BD/CONT/06-07/14 dt.05/08/06 Rs.2.77	Ph.Adim	8-5-2006	9-5-2006		2.77	1.36	1.42
1100	Constn. Of temporary sentry post bunkers for security forces for General Election 2007 (55 nos)		EE/BD/CONT/06-07/15 dt.11/08/06 Rs.8.09	Ph.Adim	8-11-2006	8-14-2006		8.09	6.19	1.9
										7.65
	Mechanical Division- II									
	2006-07									
1101	Strengthening of Counpound Wall (126m-196m)	Rs. 4.14 ACE(E)Ten/MD-II/06-07/3 DT.22-8-2006	Rs. 4.14 EE/MD-II/ST-1/WO/06-07/15(A) DT.23-8-06	Kh. Bira Singh	8-24-2006	11-18-2006	11-18-2006	3.99	3.25	0.88
1102	Strengthening of Counpound Wall (196m-253m)	Rs. 3.35 ACE(E)Ten/MD-II/06-07/4 DT.22-8-2006	Rs. 3.35 EE/MD-II/ST-1/WO/06-07/21 DT.16-11-06	Kh. Bira Singh	11-26-2006	4-8-2007	4-8-2007	3.23	1.74	1.61
										2.49
										10.14
	MH: 4216									
	BISHNUPUR DIVISION									
1103	Constn. Of security barrack approach at Bishnupur.	ACE-I/AA/BPR/98-99/35 dt. 27/3/99; Rs.3.42	EE/BD/Cont/06-07 Rs.2.97	Thonzaniang	3-10-2006	5-10-2006		2.97	0.00	2.97
										2.97
	MH: 2216									
	BUILDING DIVISION-II									
1104	M/O Govt. R/Qtr at L/Pat. (SH:- Repairing to T-IV/E-15 to 21 at L/Pat)		EE/BD-II/CT-2/06-07/141, dt. 27/10/2007, Rs. 5.214/-	Haokhotinlen Vaiphei	10-27-2007	12-26-2007		5.21		5.214

																			5.214
	FY: 2007-2008																		
	MH: 5054																		
	Imphal West Division																		
1105	Impt. of Thangal Bazar Rd.(SH:-Impt. of Paona Bazar & Thangal Bazar).			IW/AC/1/13/07/1 Dt.11.4.07	G.Kakhangai Kabui		18.4.07	17.5.07				25.13	22.78	2.35					
1106	Impt. of RIMS Rd(SH:-SDBC).			IW/AC/1-13/07/10 Dt.3.12.07	Ksh.Ingocha Singh		3.12.07	2.6.08				81.57	76.33	5.24					
1107	Constrn. of line drain in and around Imphal city(SH:-Constrn. of line drain at MPP road Museum road Devalaya road,Sani Mandir etc).			IW/AC/1-13/07/13 Dt.19.12.07	R.K.Dorendro Singh		19.12.07	18.3.08				37.55	32.78	4.77					
1108	Impt. of M.G.Avenue Rd(SH:-Mending of pot holes with WBM & MUSG for the Roads of Imphal Bazar area).			IW/AC/1-13/07/213 Dt.19.12.07	G.Kakhangai Kabui		30.12.07	29.1.08				4.65	4.26	0.39					
1109	Construction of Line Drain in and around Imphal City(SH:-Constrn. of Line drain at MPP road Museum road Sani Mandir etc).	No.42/64/07-W Dt.7.11.07		IW/AC/1-13/08/13 Dt.19.12.07	R.K.Dorendro Singh		19.12.07	18.3.08	2015			37.552	32.782	4.77					
1110	Impt. of M.G.Avenue Rd(SH:-Impt. of Majorkhul and MLA's Qtr. Rd. from D.I.Road Imphal i/c Constrn. of line drain and constrn. of 1m. Span slab culvert).			IW/AC/1-13/07/35 Dt.2.2.08	Th.Nodiachand Singh		12.2.08	11.6.08				35.50	35.20	0.3					
1111	Impt. of Kwakeithel Thounaojam Leikai connecting Sagolband Meino Leirak.			IW/AC/1-13/08/48 Dt.24.1.08	L.Karnaveer Singh		2.2.08	1.8.08				52.85	42.50	10.35					
																			28.17
	BISHNUPUR DIVISION																		
1112	Constrn. Of double bailey bridge at Nungleiband across Leimatak river (west side abutment)	42/18/2007-W dt. 7/11/07		EE/BD/Cont/09 /337 dt. 24/12/07 Rs.37.69	M/S S.K. constructions		12-24-2007	14/04/08				37.69	32.51	5.18					
																			5.18
	TAMENGLONG DIVISION																		
1113	Impvt. Of Tamenglong Hd Qtr. Road (SH:_ Shingling, WBM, PC for Carpentry road, Treasury road, IB Bazar, Approach road from DC Bunglow I.T road. Approach road from DC Office, re- sectioning of pucca line drain for a length of 322.50 Rm and construction of 1 m span R.C.C. slab culvert - 3 Nos at 200 Rm, 340 Rm of Carpentry colony and 100 RM of Treasury road.	42/79/2007- W dt. 30/10/2007 Rs.99.80		CT/7/TML/SPA/2007-08/20 Dt.17/01/2008 Rs.51.53	R.K. Ajin		Dt. 24/01/2008	Dt. 25/08/2009	Dt. 25/08/2009			51.53	42.66	8.35					
																			8.35
	Chandel Division																		
1114	Impvt. of khunutabi Machi road 16 to 28.57 Km. (SH: IRC grade II from 9.45 to 9.50 Km) Ring Culvert - 7 Nos. for 17.00 Km (balance works)			EE/CDL/No/200 7-8/72 Dt. 27/2/2008	HB. Lumhnung		3-5-2008	-	-			₹ 29.70	₹ 15.61	14.09					
1115	Impvt. of Chandel to Sugnu road (Left out portion SH: Shingling, WBM & PC in betn. 5.66 to 8.515 Km)			EE/CDL/NO/20 07-08/62 Dt. 17/12/07	HL. Thunglum		12-24-2007	8-10-2008				₹ 57.11	₹ 45.47	11.63					
1116	Impvt. of road from Sugnu to Ch/Karong (Left out portion) (SH: Shingling WBM, PC from 10.15 to 12 Km and constn of line drain at selected stretches)			EE/CDL/No/07- 08/60 dt. 14/12/07	BD Kongal		8-12-2008					₹ 38.38	₹ 34.34	4.04					

1117	Impvt. of Chandel to Sugnu road (left out portion)(SH: shingling, WBM & PC in between 8.515 to 11.39 Km)		EE/CDL/No/2007-08/63 Dt. 17/2/07	HL. Thunglum Anal	12-24-2007	5-24-2008		₹ 57.15	₹ 54.59	2.56
1118	Impt. Of Sugnu Rd.(left out portion) (SH: Shingling WBM and PC in between 11.39 to 14.00 Km)		EE/CDL/No/2008/75 dt 3/1/08	HB. Lumhnung Anal	1-9-2008			₹ 15.32	₹ 14.27	1.05
1119	Impt. Of road from Sugnu to Chakpikarong (left out portion) (SH: Shingling, WBM, PC from 6.30 to 6.90 Km, 8.90 to 10.15 Km and Constr. Of Line drain at selected stretches)		EE/CDL/No/2007-08/59 dt. 14/12/07	BD Kongal Anal	12-20-2007	6-6-2008		₹ 38.43	₹ 36.19	2.23
1120	Impvt. of Tengnoupal Hengshi New Somtal road(SH: Shingling,WBM,P.C.& Surface dressing coat 88.29 to 89.87 km		No.EE/CDL/NO/2008/72 dt. 3/1/2008	Ashing Kabui	1-9-2008	12-10-2008	-	₹ 20.28	₹ 12.75	7.53
1121	Const. of ADC Complex at Moreh (SH: Const.of two room transit hostel)		No.EE/CDL/NO/2007-08/ dt. 12/02/2008	Jesse Kamei	3-26-2008	-	-	₹ 28.24	₹ 25.97	2.26
1122	Impvt. Of rd from Lambung to United College Chandel (SH: Repairing of dressing for Lambung Bailley Bridge, Shingling, WBM, PC from 0-1.37 km and RCC ring culvert 6 km)		EE/CDL/WO/07-10/27 Dt. 29/3/2010	Hl. Lovingson Anal	4-4-2010	6-8-2010	-	₹ 44.96	₹ 43.75	1.20
										46.59
Senapati Division										
1123	Impvt. Of road from Chawainu to Tabufii (SH: E/W in formation cutting)	CT/1/SPTD/07-08/6 dt. 3/10/07 Rs. 2449314	24,49,314	K. Lamchaopou		04-04-09	4-11-2009	26		26.02
1124	Impvt. Of TT Laii to Kaibi, 1.80 km. (SH: WBM and Kutcha line drain 0 - 1.74 km.)	CT/1/SPTD/07-08/9 DT. 31/10/07 Rs. 7,39,935	7,39,935	M. Ashiho Pfuizi	11-2-2007	12-1-2007	12-8-2007	7.65		7.65
1125	Impvt. Of road from Rural Hospital to Rabunamei, 1.5 km. (SH: Shingling and Kutcha ine drain)	CT/1/SPTD/07-08/18 DT. 31/10/07 Rs. 495574	4,95,574	M. Ashiho Pfuizi	11-2-2007	11-27-2007	11-4-2007	5.46		5.46
1126	Impvt. Of road from TT Laii road to Tabufii 1.5 km. (SH: Shingling and kutcha line drain)	CT/1/SPTD/07-08/11 dt. 31/10/07 Rs. 493425	4,93,425	K.S. Ngaile		01-12-07	12-8-2007	5.10		5.1
1127	Impvt. of T.T. Laii Kharasom road (SH: Providing WBM grade-II from 20.25 Km to 22.29 Km)(3rd portion)	CT/1/SPTD/07-08/27(C) dt. 27/12/2007 Rs. 10,05,567	10,05,567	K.S. Ngaile		12-24-2008	12-31-2008	10.09		10.09
										54.32
										142.61
MH: 3054										
Imphal West Division										
1128	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0.45Km to 0.900Km).		IW/AC/1-13/7/4 Dt.16.4.07	G.Thaninjao R.Naga	16.4.07	15.7.07	2014	85.600	79.590	6.01
1129	Maint. of road from PHLYO Club to Thingel Pukhri & KhomdramSelungba leirak road.		IW/AC/1-13/07/5 Dt.8.11.07	G.Panmei	10.11.07	9.2.08		9.970	8.970	1.00
1130	Maint. of road from Watham leirak to Cheiraoching in front of Sinam Manglem(SH:-Shingling,WBM & PC).		IW/AC/1-13/07/110 Dt.6.11.07	Ksh.Chandrasah Singh	9.11.07	8.12.07		9.430	9.140	0.29
1131	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0 to 0.450Km).		IW/AC/1-13/07/5 Dt.16.4.07	G.Kakhangai Kabui	19.4.07	15.4.08		86.340	79.590	6.75

1132	Maint. of road connecting NH-53 and Takyel Khongbal road via. Blind School and Takyel Khongbal approach(SH:-Providing GSB)		IW/AC/1-3/07/356 Dt.16.4.07	S.Mani Singh	16.4.07	15.12.07	2015	2.940		2.94
1133	Maint. of Tera Loukrakpam Leikai road.		IW/AC/1-3/07/11 dt.16.4.07 Rs.46.65	Kakhangai Kabui	18.4.07	17.10.07		47.000		47.00
1134	Maint. of LukramLeirak Loukham Leirak Tongbram Leirak and Paite Veng road		IW/AC/1-13/07/7 dt.16.4.07 Rs.52.00	G.Thaninjao R.Naga	16.4.07	23.10.07		52.000		52.00
1135	Maint. of Tera Sapam Leirak connecting Takyel Ghari road and NH-53(SH:-Constn. of retaining wall at the depressed road portion).		IW/AC/1-13/07/3 dt.16.4.07	G.Thaninjao R.Naga	16.4.07	23.10.07		46.000	Rs. 0.00	92.00
1136	Maint. of Takyel KolomLeikai riad.		IW/AC/1-13/07/10 dt.16.4.07 Rs.46.00	S.Mani Singh	16.4.07	10.10.07		46.000		57.00
1137	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0.45Km to 0.900Km).		IW/AC/1-13/07/4 Dt.16.4.07	G.Thaninjao R.Naga	18.4.07	3.12.07		8.560		8.56
1138	Maint. of Mayaikoibi Chabungbam road(132 to 263m)(Shingling).		IW/AC/1-13/08/77 Dt.6.2.08	G.Kakhangai Kabui	8.2.08	7.3.08		0.370		0.37
1139	Maint. of Tourangbam Leirak IVR at Tera(SH:-Shingling 505.08 to 631.98m).		IW/AC/1-13/08/559 Dt.10.12.08	M.Sharat Singh	15.12.08	25.12.08		0.390		0.39
1140	Maint. of I.K.road from 3.00 to 5.00Km(SH:-Filling of pot-holes by bitumen).		IW/AC/1-13/07/28 Dt.20.3.08	M.Mangi Singh	25.3.08	24.6.08		4.980	0.370	4.61
1141	Maint. of road side drain at Mohour House road Uripok.		IW/AC/1-13/08/08 Dt.5.7.08	I.Kulachandra Singh	8.7.08	7.8.08		0.380	0.140	0.24
1142	Maint. of Urban-bye-pass road(SH:-P/L sand gravel at side berm).		IW/AC/1-13/07/126 Dt.16.2.08	G.Thaninjao R.Naga	20.2.08	19.3.08		0.390		0.39
1143	Maint. of Ngairangbam to Longa Koireng road(SH:-Laying sand gravel to the pot-holes/depression for the portion Ngairangbam to Moidangpok).		IW/AC/1-13/07/120 Dt.16.2.08	Joyba Huidrom	19.2.08	18.3.08		0.380	0.170	0.21
										279.76
	BISHNUPUR DIVISION									
1144	Constn. Of RCC Slab culvert with R.R. masonry foundation at Ningthoukhong Kha both side (Constn. Of pucca drain at ward No.7)		EE/BD/CONT/07-08/286 11/01/08 Rs.12.72	Kalanchang	11/01/08	11/03/08		12.72	9.64	3.08
1145	M/O IVR from Pukhrabam Maning to Pukhrabam mamang (SH WBM & PC)		EE/BD/CONT/07-08/12 21/8/07 Rs.3.28	Ph. Adim	21/8/07	21/9/07		4.59	3.28	1.31
1146	M/O Kumbi Ungamel to Khordak Nongmaikhong ODR		EE/BD/Cont/07-08/175 dt 9/1/07 Rs.7.76	Kh.Joykishan Singh	9/1/07	9/2/07		10.59	7.66	2.93
1147	Constn of 1m span RCC slab culvert from Sagang Sugnu road at different reaches		EE/BD/Cont/07-08/282 dt 9/1/07 Rs.5.64	Ph.Adim	9/1/07	19/2/07		9.26	5.64	3.62
										10.94
	National Highway - III									
1148	M/o to NH-150 for the portion from Km 402.00 to Km 488.00 (SH: - Clearance of side jungle for the portion from km 439.00 to km 442.00)		Rs. 0.50 EE/NH-III/WO/2007 Dt.01/02/07	M.Nonglemba	2-1-2007	15/4/07		0.50	0	0.50

1149	A/R & M/O to NH-150 Imphal-Yaingangpokpi section(SH:-Resectioning from km 464.580 to km 464.939 and out towards Naga Nala for a length of 132.00m.)		Rs. 0.49 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.49	0	0.49
1150	do (SH: - P/L Shingling , WBM ,P.C. at 465.234)		Rs. 0.46 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.46	0	0.46
1151	do (SH: - P/L Shinglin WBM ,P.C. i/c BUSG at 465.250)		Rs. 0.34 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.34	0	0.34
1152	do (SH: - P/L Shingling on road side berm from km 464.500 to km 465.00 left side)		Rs. 0.48 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.48	0	0.48
1153	do (SH: - P/L Shingling on road side berm from km 464.500 to km 465.00 Right side)		Rs. 0.50 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.50	0	0.50
1154	do (SH: - P/LWBM from km 471.583 to km 472.50)		Rs. 4.60 EE/NH- III/WO/2007 Dt. 9.03.07	Ksh.Chandrasah	15/3/07	23/5/07		4.60	0	4.60
1155	do (SH: - P/LWBM from km 470.780 to km 471.583)		Rs. 1.90 EE/NH- III/WO/2007/ Dt. 9.03.07	W.Ranjit Singh	15/3/07	23/5/07		1.90	0	1.90
1156	A/R & M/O to NH-150 Imphal-Yaingangpokpi section (SH: Pot Holes mending from km 465.200 th km 469.00 i/c removal of earth from side berm and construction of kutcha dreains from Km 464.570 to km 465.10)		Rs. 4.80 EE/NH- III/WO/2006/ Dt. 29/05/07	M. Mangi Singh	6-5-2007	29/6/07		4.80	2	2.80
1157	(SH:- Widening to four lane and construction of Median)		Rs. 0.34 EE/IE/WO/199 7.98/48	Raghumani	5-10-2007	15/8/07		0.34	0	0.34
1158	M/o to NH-150 for the portion from km 402.00to 488.00(SH :- Filling of worst out surface & pot holes mending with P.C. in between km 456.50 to km 463.00)		Rs. 2.44 EE/NH- III/WO/2006/ Dt.30.05.07	M.Mangi Singh	7.6.07	18/8/07		2.44	0	2.44
1159	SH:- P/L Shingling and WBM from km 466.313 to km 466.403)		Rs. 0.37 EE/NH- III/WO/2007 Dt. 9.03.07	Y.Lokendro Singh	15/3/07	10-5-2007		0.37	0	0.37
1160	(SH:-Construction of kutcha drain from km 481.702 to km 482.482)		Rs. 0.48 EE/NH- III/WO/2007 Dt. 9.03.07	Ch.Nilkanta Singh	15/3/07	10-5-2007		0.48	0	0.48
1161	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Shingling of side berm from km 403.800 to km 403.945)		Rs. 0.50 EE/NH- III/WO/2007 Dt.	Dilip Wahengbam	15/10/07	12-10-2007		0.50	0	0.50
1162	M/o to NH-150 for the portion from km 402.00to 488.00 (SH: - Clearance of side jungle for the portion from km 442.00 to km 445.00)		Rs. 0.50 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.50	0	0.50
1163	do (SH: - Clearance of side jungle for the portion from km 445.00 to km 448.00)		Rs. 0.50 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.50	0	0.50
1164	do (SH: - Clearance of side jungle for the portion from km 448.00 to km 451.00)		Rs. 0.48 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.48	0	0.48

1193	Impt. of Tolloi jn. To Kachai via Ngaimu Somdal (SH:- 1st portion 0 - 10.10 km)	Record not traceable	EE/UD/WO/07 2007-08/10 dated 08/12/2008 Rs. 94,27,150.00	Apam Shimray	15/12/2008	10/12/2009	Cont. Case No. 133 of 2016 W.P (c) No. 5 of 2016	Rs. 94.60	Rs. 86.50	Rs. 8.10
1194	Impt. of Tolloi junction to Kachai via Ngaimu Somdal (2nd portion) 10.10 - 15.47 km	Record not traceable	EE/UD/WO/ 2008-09/710 Dt. 8/12/08 Rs. 85,32,872.00	Apam Shimray	15/12/2008	13/12/2009	Nil	Rs. 85.32	Rs. 77.96	Rs. 7.36
1195	Improvement of road from Alang jn to T.Hundung. (SH:- E/w in formation cutting from 0.00-5.00km)	No. 42/28/2008-W dt. 24/11/2008 Rs. 100.00 Lakhs	EE/UD/WO/07/ 2008- 2009/32(A) dt. 31/12/2008 Rs. 49,01,593.00	Apam Shimray	07/01/2009	06/01/2010	Nil	Rs.49.01	Rs.44.98	Rs. 4.03
1196	Impt. of Tolloi jn to Tolloi (SH:- Providing Shingling & Clearance of land slip)	Record not traceable	EE/UD/WO/07 2007-08/11 dated 08/12/2008 Rs. 95,63,397.00		14/12/2008	12/12/2009	Contemp Case No. 133 of 2016 W.P (c) No. 5 of 2016		Rs. 77.96	Rs. 7.36
										Rs. 26.85
Senapati Division										
1197	Re-constn. of damaged bridge 20m. Over Senapati river (SH: Constn. of Senapati bridge 12m span over Senapati river and approach road)	42/148/2008-W dt 26/11/2008 Rs. 50.00	CT/1/SPT/08- 09/64 Dt.27/12/2008	P. Isaac Pou	12-30-2008	3-23-2009	3-30-2009	₹ 41.41	Rs. 41.01	0.4
1198	Impvt. Of TT Laii road (left out portion) (SH: E/W in surface dressing, WBM, PC and kutcha line drain 10.70 to 12.20 km)		CT/1/SPTD/08- 09/400 dt 20/12/08 Rs. 27.41,470/- 87,94,089	K. Lamchaopou	12-22-2008	3-17-2009	3-24-2009	₹ 27.41		27.41
1199	Impvt. Of TT Laii road	CT/1/SPTD/08- 09/32 DT. 8/12/08 Rs. 8,794,089		M. Ashiho Pfuzi	12-10-2008	2-8-2009	2-15-2009	88.81	Vide Vr No. dt. 29/03/10 Rs.85,98,000	2.02
1200	Impvt. Of TT Laii Kharasom road (Left out portion) SH: Providing granular base in betn. 10 km. to 14 km.)	CT/1/SPTD/08- 09/42 dt. 20/12/08 Rs. 1174663	11,74,663	K.S. Ngaile		17-03-09	3-25-2009	12.46		12.46
1201	Impvt. Of TT Laii Kharasom road (Left out portion) (SH: P/L sand gravel in betn. 6 to 10 km.	CT/1/SPTD/08- 09/43 dt. 20/12/08 Rs. 1486499	14,86,499	K.S. Ngaile		17-03-09	3-25-2009	14.54		14.54
										56.83
										113.68
MH: 3054										
Imphal East Division										
1202	M/o Koirengei Sekmai road 0-7.50 kms.	-	IE/CT(10)/W/2 009-10/ Dt. 22/3/10 Rs. 14.56 lacs	Kh. Premeshwor	22/3/10	16/8/10		7.000		7.00
										7.00
National Highway - III										
P.M's VISIT										
1203	-Do- (SH:- Constn. Of concrete pavement i/c constn. Of line drain at Km 464.00)		Rs. 0.22 EE/NH- III/WO/2008- 09/29 Dt. 05/02/09	Y.Jugindro Singh	2-12-2009	15/3/09		0.22	Nil	0.22
										0.22
Imphal West Division										

1204	M/O Tourangbam Leirak IVR at Tera (SH:-Shingling 505.08 to 631.98m).		IW/AC/1-13/09/559 Dt.10.12.08 Rs.38,828/-	M.Sharat Singh	12.12.08	2.1.09		0.380	0.38
1205	M/O Water supply road at patsoi Part-III(SH:-shingling 0 to 126.20m)		IW/AC/1-13/09/577 Dt.16.12.08 Rs.38,740/-	M.Joykumar Singh	18.12.08	2.1.09		0.380	0.38
1206	M/O SapamLeirak to Lukram Leirak via Nongmaithem IVR 157.80 To 543.0(Shingling).		IW/AC/1-13/08/90 dt.3.7.2008 Rs.37,927/-	G.Thaninjao R.Naga	5.7.08	14.7.08		0.370	0.37
1207	M/O MorangmayumLeirak for 450 M to 600m.		IW/AC/1-13/08/566 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380	0.38
1208	M/O MoirangmayumLeirak for 300m to 450m		IW/AC/1-13/08/565 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380	0.38
1209	M/O MoirangmayumLeirak for 0m to 150m.		IW/AC/1-13/08/564 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380	0.38
1210	M/O MooirangmayumLeirak for 150m to 300m		IW/AC/1-13/08/556 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380	0.38
1211	Maint. of road to Paite Veng(349.20 to 465.80m).		IW/AC/1-13/07/267 Dt.24.7.08	John Gangte	27.7.08	23.8.08		0.390	0.39
1212	Maint. of road to Paite Veng(465.80 to 587.00m).		IW/AC/1-13/07/268 Dt.24.7.08	John Gangte	27.7.08	23.8.08		0.390	0.39
1213	Maint. of road Kwakeithel Thounaojam leirak IVR(SH:-Shingling on road side berm from 450m to 640m).		IW/AC/1-13/07/527 Dt.6.12.08	R.K.Achousana Singh	9.12.08	5.1.09		0.400	0.4
1214	Maint. of Kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from 150mm to 300m).		IW/AC/1-13/07/532 Dt.8.12.08	R.K.Achousana Singh	11.12.08	7.1.09		0.320	0.32
1215	Maint. of Kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from m300 to 450m).		IW/AC/1-13/07/533 Dt.6.12.08	R.K.Achousana Singh	9.12.08	8.1.09		0.320	0.32
1216	Maint. of Naoremthong road(SH:-Pot holes repairing with granular sand for 0 to 176m).		IW/AC/1-13/08/561 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	25.12.08		0.360	0.36
1217	Maint. of Kwairak Sellungba road from 176 to 352m).		IW/AC/1-13/08/553 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	25.12.08		0.360	0.36
1218	Maint. of Kwakeithel Naoremthong road(SH:-Pot-holes repairing with granular sand gravel for 0 to 176m).		IW/AC/1-13/08/554 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	14.1.09		0.360	0.36
1219	Maint. of kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from 0 to 150m).		IW/AC/1-13/07/542 Dt.8.12.08	M.Arnold	9.12.08	8.1.09		0.320	0.32
1220	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 150 to 300m).		IW/AC/1-13/07/530 Dt.6.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.320	0.32

1221	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 300m to 450m).).		IW/AC/1-13/07/538 Dt.8.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.320		0.32
1222	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 900m to 991.60m).		IW/AC/1-13/07/539 Dt.8.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.290		0.29
1223	Maint. of Bashispati Leirak road(SH:-Filling of depressed portion withshingle from 348m to 523m).		IW/AC/1-13/07/526 Dt.6.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.350		0.35
1224	Maint. of N.G.College road.		IW/AC/1-13/07/545 Dt.10.12.08	R.K.Achousana Singh	13.12.08	12.1.09		0.330		0.33
1225	Maint. of Polem Leirak and Ningthoujam Leirak Phase-II.		IW/AC/1-13/07/546 Dt.10.12.08	R.K.Achousana Singh	12.12.08	12.1.09		0.340		0.34
1226	Maint. of Polem Leirak and Ningthoujam Leirak Phase-II.		IW/AC/1-13/07/547 Dt.10.12.08	R.K.Achousana Singh	12.12.08	9.12.08		0.350		0.35
1227	Maint. of road from Sorbon Thingel to Langol view Clinic(SH:-Filling of depressed portion withshingle from 175m to 350m).		IW/AC/1-13/07/534 Dt.6.12.08	R.K.Achousana Singh	9.12.08	5.1.09		0.330		0.33
1228	Maint. of road from Sorbon Thingel to Langol view Clinic(SH:-Filling of depressed portion withshingle from 0 to 175m).		IW/AC/1-13/07/541 Dt.8.12.08	R.K.Achousana Singh	11.12.08	10.1.09		0.350		0.35
1229	Maint. of Bashispati Leirak road(SH:-Filling of depressed portion with shingle from 523m to 698m).		IW/AC/1-13/07/525 Dt.6.12.08	R.K.Achousana Singh	9.12.08	10.1.09		0.360		0.36
1230	Maint. of Takhellambam Leikai road.		IW/AC/1-13/07/528 Dt.6.12.08	R.K.Achousana Singh	9.12.08	10.1.09		0.360		0.36
1231	Maint. of Bashaspiti Leirak road(SH:-Filling of depressed portion with single from 0 to 174m).		IW/AC/1-13/07/524 Dt.6.12.08	M.Arnold	9.12.08	10.1.09		0.350		0.35
1232	Maint. of ThourangbamLeirak of Uripok.		IW/AC/1-13/07/587 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.380		0.38
1233	Maint. of Naoremthong Khagempalli road(SH:-WBM).		IW/AC/1-13/08/589 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.370		0.37
1234	Maint. of Naoremthong Khagempalli road(SH:-Shingling with sand gravel).		IW/AC/1-13/08/588 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.290		0.29
1235	Maint. of Naoremthong Khagempalli road(SH:-PC surfacing)1st portion.		IW/AC/1-13/08/586 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.330		0.33
1236	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)1st portion		IW/AC/1-13/08/683 Dt.16.12.08	M/S S.K.Constrn.	19.12.08	18.1.09		0.380		0.38
1237	Maint. of Leikha leirak changangei 0 to 150m(SH:-Shingling).		IW/AC/1-13/08/22 Dt.14.2.08	M.Nonglemba Singh	14.2.08	13.3.08		0.460		0.46
1238	Maint. of Heinoubok IVR(SH:-Shingling 540.90m to 793.40m).		IW/AC/1-13/08/633 Dt.18.12.08	I.Kulachandra Singh	18.12.08	18.1.09		0.380		0.38
1239	-do- 055 to 600m).		IW/AC/1-13/08/21 Dt.14.2.08	M.Nonglemba Singh	15.2.08	14.3.08		0.460		0.46
1240	Maint. of Sanjenbam to Koutruk IVR(SH:-SG for 2800 to 3100m).		IW/AC/1-13/08/305 Dt.28.7.08	M.Nonglemba Singh	30.7.08	10.8.08		0.380		0.38
1241	Maint. of Watham Leirak to D.C.Office(SH:-SG,WBM and PC for the chainage 2.062 to 2.130Km).		IW/AC/1-13/08/298 Dt.28.7.08	M.Nonglemba Singh	30.7.08	10.8.08		0.380		0.38

1242	Maint. of Taothong Ayungba road at Lamdeng(SH:-P/L,WBM 0.10 to 0.20Km).		IW/AC/1-13/08/148 Dt.8.7.08	E.Imocha Singh	11.7.08	10.7.08		0.390		0.39
1243	Maint. of Taothong Apheiba road at Lamsang(SH:-P/L WBM from 0.30 to 0.40Km).		IW/AC/1-13/08/175 Dt.8.7.08	E.Imocha Singh	12.7.08	11.8.08		0.390		0.39
1244	Maint. of Taothong Ayungba road at Lamsang(SH:-P/L WBM from 0.20 to 0.30Km).		IW/AC/1-13/08/149 Dt.8.7.08	E.Imocha Singh	12.7.08	11.8.08		0.390		0.39
1245	Maint. of Taothong Apheiba road at Lamsang(SH:-P/L sand gravel from 0.61 to 0.815Km).		IW/AC/1-13/08/159 Dt.8.7.09	Th.Nobin Singh	12.7.08	11.8.08		0.390		0.39
1246	-do- from 0.10 to 0.20Km.		IW/AC/1-13/08/2 Dt	Th.Nobin Singh	12.7.08	11.8.08		0.390		0.39
1247	Maint. of Phayeng Angom Leikai connecting Phayeng Khaidem road at 0.810Km(SH:-Filling with sand shingle).		IW/AC/1-13/07/74 Dt.10.6.08	E.Imocha Singh	15.6.08	14.7.08		0.460		0.46
1248	Maint. of Taothong Apheiba road at Lamsang(SH:-P/L,SG from 0 to 0.205Km).		IW/AC/1-13/08/161 Dt.8.7.08	Th.Nobin Singh	10.7.08	9.8.08		0.380		0.38
1249	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)4th portion.		IW/AC/1-13/08/582 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.350		0.35
1250	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)2nd portion.		IW/AC/1-13/08/584 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.400		0.4
1251	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)3rd portion.		IW/AC/1-13/08/590 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.350		0.35
1252	Maint. of Naoremthong Khagempalli road(SH:-PC surfacing)1st portion.		IW/AC/1-13/08/586 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.330		0.33
1253	Maint. of Naoremthong Khagempalli road(SH:-Shingling with sand gravel).		IW/AC/1-13/08/588 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.290		0.29
1254	Maint. of khamnam Leirak IVGR(SH:-Shingling 501m to 725.50m).		IW/AC/1-13/09/758 Dt.1.9.08	Kh.Topen Singh	5.9.08	4.10.08		0.380		0.38
1255	Maint. of Taothong Ayungba road at Lamsang(SH:-P/L,WBM from 0 to 0.10Km).		IW/AC/1-13/08/147 Dt.8.7.08	E.Imocha Singh	10.7.08	9.8.08		0.380		0.38
1256	Maint. of Taothong Apheiba road at Lamsang(SH:-P/L,WBM from 0 to 0.10Km).		IW/AC/1-13/08/169 Dt.8.7.08	Th.Nobin Singh	10.7.08	30.7.08		0.380		0.38
1257	-do- 725.50m to 1103.25m).		IW/AC/1-13/09/765 Dt.1.9.08	Kh.Topen Singh	5.9.08	4.10.08		0.380		0.38
1258	-do- from 0.405 to 0.61Km.		IW/AC/1-13/08/158 Dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38
1259	-do- from 0.50 to 0.60Km.		IW/AC/1-13/08/152 Dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38
1260	-do- P/L WBM from 0.20 to 0.30Km).		IW/AC/1-13/08/176 dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38
1261	Maint. of Thangjamm Leirak(SH:-P/L,WBM 105 to 210m).		IW/AC/1-13/08/181 Dt.14.7.08	G.Kakhangai Kabui	17.7.08	16.8.08		0.380		0.38
1262	Maint. of TaothongApheiba road at Lamsang(SH-P/L sand gravel from 0.405 to 0.61Km).		IW/AC/1-13/08/160 Dt.8.7.08	Th.Nobin Singh	10.7.08	20.7.08		0.380		0.38

1263	Maint. of Thangjam Leirak(SH:-P/L,WBM 0 to 105m).		IW/AC/1-13/08/183 Dt.14.7.08	G.Kakhangai Kabui	15.7.08	25.7.08		0.380		0.38
1264	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L,WBM from 0.40 to 0.50Km).		IW/AC/1-13/08/174 Dt.8.7.08	E.Imocha Singh	10.7.08	20.7.08		0.380		0.38
1265	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.90 to 1.933Km).		IW/AC/1-13/08/460 Dt.11.8.08	Kh.Sanjoy Singh	13.8.08	12.9.08		0.390		0.39
1266	Maint. of Takhellamb Leirak(SH:-P/L,WBM 0-105m).		IW/AC/1-13/08/182 dt.14.7.08	G.Kakhangai Kabui	17.7.08	16.8.08		0.380		0.38
1267	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 2.20Km to 2.334Km).		IW/AC/1-13/08/451 Dt.11.8.08	M.Devananda Singh	14.8.08	13.9.08		0.390		0.39
1268	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 2.068 to 2.20Km).		IW/AC/1-13/08/459 Dt.11.8.08	Lenin Hirom	14.8.08	13.9.08		0.390		0.39
1269	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.532 to 1.664Km).		IW/AC/1-13/08/452 dt.11.8.08	M.Devananda Singh	14.8.08	12.9.08		0.380		0.38
1270	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.664 to 1.80Km).		IW/AC/1-13/08/454 dt.11.8.08	Kh.Sanjoy Singh	14.8.08	13.9.08		0.400		0.4
1271	Maint. of Kombirei road(SH:-Shingling to the side berm from 0.182Km to 0.364Km).		IW/AC/1-13/8/494 Dt.18.8.08	L.Thanglen Singh	20.8.08	19.9.08		0.380	Rs. 0.17	0.21
1272	Maint. of Taothong Ayungba to Taothong Apeiba.		IW/AC/1-13/09/180 Dt.14.7.08	G.Thaninjao R.Naga	17.7.08	16.8.08		0.380	Rs. 0.16	0.22
1273	Maint. of Kangalatombi Tispari road(SH:-P/L,WBM,SG(133m to 266m).		IW/AC/1-13/07/6 Dt.21.3.08	Th.Ibopishak Singh	24.3.08	23.4.08		0.380	Rs. 0.06	0.32
1274	Maint. of Kanglatombi Tispari road(SH:-P/L,WBM & SG 0 to 133m).		IW/AC/1-13/08/5 Dt.21.4.08	Th.Ibopishak Singh	24.4.08	23.5.08		0.380		0.38
1275	Maint. of Lamsang Sekmai road(SH:-Shingling from 2.476Km to 2.596Km).		IW/AC/1-13/08/479 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38
1276	Maint. of Lamsang Sekmai road(SH:-Shingling from 2.237 to 2.357Km).		IW/AC/1-13/08/477 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38
1277	-do- 2.357 to 2.476Km).		IW/AC/1-13/08/478 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38
1278	Maint. of Sagolband Maklang road(SH:-Sand gravel filling to the pot-holes/depression 9.00 to 9.70km).		IW/AC/1-13/8/192 Dt.14.7.08	K.Modhu mangol Singh	16.7.08	15.7.08		0.370		0.37
1279	Maint. of Sagolband Maklang road(SH:-Sand gravel filling to the pot-holes/depression 7.00 to 8.00Km).		IW/AC/1-13/8/191 Dt.14.7.08	K.Modhu mangol Singh	16.7.08	15.7.08		0.380		0.38
1280	Maint. of Naoremthong Khagempalli road(SH:-WBM).		IW/AC/1-13/08/589 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.370		0.37
1281	M/O KhagempalliNaoremthong Road(SH:-shingling at the Junction Of KhagempalliNaoremthong Road and ThounaojamLeikai IVR)		IW/AC/1-13/09/480 dt.1.7.09 Rs.36,724/-	M.Sharat Singh	3.7.09	12.7.09		0.360		0.36
1282	Maint. of road connecting Thangmeiband road with Watham Leirak to D.C.Office(SH:-SG,WBM IRC Grade-III & PC).		IW/AC/1-13/08/67 Dt.5.1.09	Th.Nodiachand Singh	8.1.09	7.2.09		5.600		5.6

1283	Maint. of I.K.road(SH:-Constn. of Traffic island of Naoremthong strengthening side berm at 5.746 to 5.906Km).		IW/AC/1-13/09/500 dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41
1284	Maint. of Engudam Leirak at patsoi A/C(SH:-Shingling 0m to 125.15m)		IW/AC/1-13/09/654 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38
1285	-do- 250.30 to 375.65m).		IW/AC/1-13/09/656 Dt.17.3.09	I.Geet Singh	20.3.09	19.4.09		0.380		0.38
1286	Maint. of Lukram Ierak to Khamnam Leirak(SH:-Shingling 0m to 125m).		IW/AC/1-13/09/661 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38
1287	-do- 250.20 to 374.45m).		IW/AC/1-13/09/665 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38
1288	-do- 1103.25m to 1355.25m).		IW/AC/1-13/09/766 Dt.1.9.09	Kh.Topen Singh	5.9.09	4.10.09		0.380		0.38
1289	Maint. of Engudam Leirak at patsoi A/C(SH:-Shingling 125.15m to 250.30m.)		IW/AC/1-13/09/655 Dt.17.8.09	I.Geet Singh	20.8.09	19.8.09		0.380		0.38
1290	Maint. of Thiyam leikai iVR(SH:-Shingling 220m to 330m).		IW/AC/1-13/08/676 Dt.21.8.09	I.Kulachandra Singh	25.8.09	24.9.09		0.390		0.39
1291	Maint. of Moirang Leirak(SH:-Providing granular sand from ch. 0m to 108m).		IW/AC/1-13/08/671 Dt.21.8.09	Kh.Nilachandra Singh	25.8.09	24.9.09		0.380		0.38
1292	Maint. of Thiyam Leikai iVR(SH:-Shingling 0 to 110m).		IW/AC/1-13/08/678 Dt.21.8.09	Kh.Nilachandra Singh	25.8.09	24.9.09		0.390		0.39
1293	Maint. of Leikha road Changangei(SH:-WBM 0 to 157m).		IW/AC/1-13/09/9 Dt.25.2.09	Kh.Gandhi Singh	27.2.09	26.3.09		0.960		0.96
1294	Maint. of Phayeng Maning Leikai to Phayeng Kangeibung road(SH:-Shingle with sand shingle).		IW/AC/1-13/09/17 dt.18.3.09	M.Nonglemba Singh	21.3.09	21.6.09		9.700	Rs. 8.59	1.11
1295	Maint. of Lamphel intermidate road for MIDC road in connection Shija Hospital at Lamphelpat(SH:-Repairing to pot-holes for 1.20 to 1.50Km).		IW/AC/1-13/9/763 Dt.4.3.09	Kh.Jiten Singh	6.3.09	5.4.09		0.410		0.41
1296	-do- 3.00 to 3.30Km.		IW/AC/1-13/9/764 Dt.4.3.09	Kh.Jiten Singh	7.3.09	46.3.09		0.410		0.41
1297	Maint. of Heibongpokpi Khoriphaba road(SH:-Sand gravelling from ch. 8.00Kmm to 8.07Km).		IW/AC/1-13/9/509 Dt.8.7.09	G.Thaninjao R.Naga	10.7.09	9.8.09		0.390		0.39
1298	-do- ch. 8.140Km to 8.210Km).		IW/AC/1-13/9/510 Dt.8.7.09	G.Thaninjao R.Naga	10.7.09	9.7.09		0.360		0.36
1299	Maint. of Diversion road from lamdeng(Chaobikhong bridge point) to Lamdeng Makha leikai(Lambal Hill)(SH:-Providing to shingle from 0.18Km to 0.325Km).		IW/AC/1-13/09/80 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38
1300	Maint. of Diversion from Senjam Khunou to Koutruk(SH:-Providing to shingling from 1.15Km to 1.33Km).		IW/AC/1-13/09/77 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.390		0.39
1301	-do-(SH:-Mending the pot-holes & big depression by sand gravel).		IW/AC/1-13/09/78 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38
1302	-do-(SH:-Providing to shingle from 0.95Kmm to 1.15Km).		IW/AC/1-13/09/76 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38
1303	Maint. of connecting Meino Leirak to 190.00m and Moirang Leirak via. Balika School(SH:-Shingling on road side drain).		IW/AC/1-13/9/96 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.400		0.4

1304	Maint. of Kameng to Manglak IVR(SH:-Shingle side berm 0 to 0.50Km).		IW/AC/1-13/08/677 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.2.09		0.360		0.36
1305	do 0.50Km to 1.00Km.		IW/AC/1-13/08/678 Dt.15.1.09	Dilip Wahengbam	18.1.09	25.1.09		0.370		0.37
1306	do 1.00Km to 1.50Km.		IW/AC/1-13/08/679 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.2.09		0.380		0.38
1307	do 2.50Km to 3.00Km.		IW/AC/1-13/08/667 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.1.09		0.360		0.36
1308	do 3.00Km to 3.50Km.		IW/AC/1-13/08/666 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.1.09		0.360		0.36
										45.35
	BISHNUPUR DIVISION									
1309	Constn. Of RCC Slab at Ningthokhong Kha Rd. both side (S.H. constn. Of drain at ward no. 5)		EE/BD/CONT/08-09/285 11/01/09 Rs.9.99	Kalanchung	11/01/09	11/03/09		12.55	9.99	2.56
1310	M/O Pot Holes in Bishnupur internal Rd.		EE/BD/CONT/08-09/287 11/01/09 Rs.4.75	S. Ibochoubi Singh	11/01/09	12/03/09		4.75	0	4.75
1311	M/O Pot holes Nachou Potshangbam internal Rd.		EE/BD/CONT/08-09/288 11/01/09 Rs.4.68	S. Ibochoubi Singh	11/01/09	13/03/09		4.68	0	4.68
1312	M/O Pot holes in Kha khunou and Thinungei		EE/BD/CONT/08-09/289 11/01/09 Rs.4.8	S. Ibochoubi Singh	11/01/09	12/03/09		4.8	1.78	3.02
1313	Constn. Of RCC Slab culvert with R.R Masonry foundation at Ningthokhong Kha Rd. (S.H:- Constn. Of pucca line drain at ward no. 6)		EE/BD/CONT/08-09/286 11/01/09 Rs.9.62	Kalanchung	11/01/09	07/03/09		9.62	6.33	3.29
1314	Constn. of Leimapokpam Mayai Leikai to Sanjenbam		EE/BD/CONT/08-09/290 11/01/09 Rs.1.98	Ph. Adim	11/01/09	11/03/09		1.98	0	1.98
1315	M/o Moirangkhnou to Terakhongsangbi via Kwakta Santhong (SH:- Shingling 0-0.74)		EE/BD/CONT/08-09/66 29/9/08 Rs.0.48	I.Shyamkishor Singh	29/9/08	29/10/08		0.48	0	0.48
1316	M/o Moirangkhnou to Terakhongsangbi via Kwakta Santhong (SH:- Shingling 0.74- 1.46)		EE/BD/CONT/08-09/65 28/9/08 Rs.0.48	I.Shyamkishor Singh	28/9/08	28/11/08		0.48	0	0.48
1317	Impt. Of Road from Moirang to Thanga (SH:- Constn. of protection work & strengthening)		EE/BD/CONT/08-09/296 dt 13/01/09 Rs.59.46	I.Shyamkishor Singh	1-13-2009	3-13-2009		59.46	57.58	1.88
1318	S/R to Ichumkom to Tingkai Khullen from Leimaram Lamkhai(SH:- P/l Shg 0-3.90km)		EE/BD/CONT/08-09/19 31/01/07 Rs.8.35	P.Dhaneshore	31/01/07	21/02/07		8.35	7.17	1.18
1319	M/o O/C road for the year 2001-02 (SH:- Mending of pot holes 67 to 77)		EE/BD/CONT/03/03 15/03/03 rs.0.96	P.Dhaneshore	15/03/03	15/04/03		0.96	0.57	0.39
1320	M/o Irang to Power house (SH:- Clearance of jungle and surface dressing in portion 0 to 5.20km)		EE/BD/CONT/05 18/03/05 Rs.0.50	P.Dhaneshore	18/03/05	18/04/05		0.5	0	0.5
1321	M/o Bishnupur Muslim Leikai IVR (SH:- Shingling 0-310m)		EE/BD/CONT/05-06/10 6/10/07 Rs.0.50	Ph. Adim	6/10/07	6/11/07		0.5	0.32	0.18

1322	M/o Bishnupur Muslim Leikai IVR (SH:- Shingling 310-620m)		EE/BD/CONT/05-06/116/10/07 Rs.0.50	Ph.Adim	6/10/07	2/11/07		0.5	0.32	0.18
1323	M/o Thinungei Laimanai Road		EE/BD/CONT/08/60 29/09/08 Rs.0.48	Th. Ratankumar Singh	9-29-2008	10-29-2008		0.48	0.13	0.35
1324	M/o Ningthoukhong Kha Khunou to Sadukhoiroi road		EE/BD/CONT/08/58 29/09/08 Rs.0.48	Th. Ratankumar Singh	9-29-2008	10-29-2008		0.48	0.28	0.2
1325	Constrn of RCC slab culvert with RR masonry, formation of Ningthoukhong kha road (SH:RCC slab culvert with M20 mix all approach road)		EE/BD/Cpmt/05-06/287 dt.11/1/07	Kalanchung	1-21-2007	3-15-2007				0.72
										26.82
	Senapati Division									
1326	Impvt. of T.T. Laii road		CT/1/SPTD/08-09/10 dt.08/12/08 Rs.8794089	M. Ashiho Pfuze	10-12-08	08-02-09	2-15-2009	88.81	85.98	2.83
1327	Rehabilitation of damaged stretches of Lower Shajouba		CT/1/SPTD/08-09/36 dt.18/12/08 Rs.7017610	M. Ashiho Pfuze	22-12-08	29-03-09	4-5-2009	78.23	73.74	4.49
1328	M/o road from NH-39 Mao to Chibitsii village via Okong road		CT/1/SPTD/08-09/69 dt.21/01/09 Rs. 1941447	K.S. Ngaile	1-23-2009	2-22-2009	2-28-2009	19.41		19.41
										26.73
										106.12
	MH: 4059									
	Senapati Division									
1329	Constrn. Of D.C. Complex at SPT (SH: Constrn. of Breast wall at Northern side of fencing - 1st portion)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/17(B) Dt.12/05/08	K.Lamchaopou	5-15-2008	8-14-2008	8-21-2008	Rs. 6.73		6.73
1330	Constrn. of D.C complex at SPT (SH: Constrn. of R/Wall at Northern side of fencing- 2nd portion)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/17(D) Dt.12/05/08	V.S. Nganingkhui	5-15-2008	8-14-2008	8-21-2008	Rs. 9.50		9.5
1331	Constrn. of D.C. complex at Senapati (SH: Constrn. of RR masonry retaining wall along the approach road beside D.L.O. office 4/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/24 Dt.10/06/2008	V.S. Nganingkhui	6-15-2008	10-20-2008	10-27-2008	Rs. 8.89	Rs. 6.93	1.96
1332	Constrn. of D.C. Complex at Senapati (SH: Single room Transit Hostel No. 2/2) (SH 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/2 Dt.12/08/2008	V.S. Nganingkhui	8-20-2008	12-4-2008	12-11-2008	Rs. 51.36	Rs. 50.35	1.02
1333	Constrn. of D.C. Complex at Senapati (SH: Single room Transit Hostel No. 2/2) (SH 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/2 Dt.12/08/2008	V.S. Nganingkhui	8-15-2008	12-21-2008	12-28-2008	Rs. 31.00	Rs. 27.03	3.97
1334	Constrn. of D.C. Complex at Senapati (SH: cionstrn. Of Divn. Office No 3/4 & 4/4)(SH: 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/15 Dt.15/09/2008	V.S. Nganingkhui	9-25-2008	3-3-2009	3-10-2009	Rs. 63.72	Rs. 59.50	4.22
1335	Constrn. of D.C. complex at SPT (SH: constn. of breast wall at Eastern side of fencing line(2nd portion)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09 Dt.15/01/2009	C.L.Athot	1-18-2009	9-17-2009	9-24-2009	Rs. 8.56	Rs. 7.39	1.17
										28.57
	Chandel Division									
1336	Impvt of Residential Bunglow of SDO Office Machi (SH: Impvt. Of existing SDO Bunglow at Machi & Approach road)		EE/CDL/WO/2008-09/72(N) dt. 02/02/09	R.K. Bikramjit	2-2-2009			₹ 6.09	₹ 4.74	1.35

1345	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/194 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/20 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50
1346	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/195 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/21 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50
1347	Black Smithy Items	Rs. 0.49 NoEE/MD-II/ST-7/09/196 dt.28-1-2009	Rs. 0.49 EE/MD-II/ST-4/BS/09/22 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.49		0.49
1348	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/197 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/23 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50
1349	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/198 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/73 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50
1350	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/199 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/74 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50
1351	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/200 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/75 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50
1352	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/201 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/76 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50
										3.99
										46.68
	MH: 4216									
	BISHNUPUR DIVISION									
1353	Constn. Of type-IV Quarter at Bishnupur (SH:- Impvt. of Building & campus of Divisional Office, PWD, at Bishnupur.	24/9/2005-W dt.8/9/05 ; Rs.19.46 lacs	EE/BD/Cont/08-09 Rs.5.75	Ph. Adim	2-12-2009	5-10-2007		5.75	Nil	5.75
										5.75
	MH: 2216									
	BUILDING DIVISION-II									
1354	(i) Construction of Verandah on the Western side of the Old Building to use as coridor (ii) Repairing of Internal Drainage System and alls. (iii) Up-gradation of the approach road lying on the Western portion of the compound adjacent to Nagaland Transport i/c garden and drains	26/45/2008-W dt. 07/02/2009, Rs. 21.069/-	BD-II/CT-2/08-09/121 dt. 05/02/2009, Rs. 20.458/-	I. Geet Singh	2-5-2009	6-4-2009		20.450	11.289	9.779
										9.779
	FY: 2009-2010									
	MH: 5054									
	Imphal West Division									
1355	Impvt. of NH-39 to Heikrujam Maning Leikai of 1m span RCC slab culvert at 1.30km to Moidangppok IVR.	42/126/09-W dt. 5.3.10 Rs.110.00	IW/aC/1-13/08/116 dt. 20.2.09 Rs.2.94	S.Mani Singh	20.2.09	19.2.10	2015	2.940	0.000	2.94

1356	Impt. of Irabot Havan road(Phase-I)		IW/AC/1-13/09/54 dt.21.12.09 Rs.19,59,899/-	M.Mangi Singh	23.12.09	22.6.10		19.60	16.45	3.15
1357	Impt. of internal road in and around Lamphelpat i/c approach of culvert(Phase-I).		IW/AC/1-13/09/13 Dt.5.10.09 Rs.17.86	G.Thaninjao R.Naga	7.10.09	27.10.09		17.86	13.80	4.06
1358	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam Leikai connecting Sagolband Moirang leirak(SH;-Providing RCC pipe culvert on Chabungbam Leirak and Bijoygovinda oil pump opposite).		IW/AC/1-13/09/229 Dt.3.6.09 Rs.0.32	Kh.Khoneshwor Singh	5.6.09	14.6.09		0.32		0.32
1359	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam Leikai connecting Sagolband Moirang leirak(SH;-Providing RCC pipe culvert on Mabudhou mantri leirak and road connecting Moirang Leirak and Meino Leirak).		IWAC/1-13/09/230 Dt.3.6.09 Rs.0.38	Kh.Khoneshwor Singh	5.6.09	14.6.09		0.38		0.38
1360	-do-(SH-Providing RCC pipe culvert on Thiyam Leikai Makha Leikai).		IW/AC/1-13/09/228 Dt.1.6.09 Rs.0.37	Kh.Khoneshwor Singh	5.6.09	14.6.09		0.37		0.37
1361	-do-(SH:-Providing RCC pipe culverts on Sambalei Sekpil road and connecting roads).		IW/AC/1-13/09/242 Dt.3.6.09 Rs.0.38	Kh.Khoneshwor Singh	5.6.09	14.6.09		0.38		0.38
1362	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam leikai connecting Sagolband Moirang Leirak(SH:-Providing RCC pipe culvert on Sambalei Sekpil road).		IW/AC/1-13/09/243 Dt.3.6.09 Rs.0.38	Kh.Khoneshwor Singh	5.6.09	14.6.09		0.38		0.38
1363	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of RCC conduit for Masjid road and Kakhulong road)(SH:-PC with seal coat on Pratap Galli).	26/16/08-W dt. 24.11.08 Rs.499.44	-do-/08/46 Dt.17.4.10 Rs.0.990	L.Kheda Singh	17.4.10	16.7.10	2014	0.990	0.000	0.99
1364	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 836.77 to 1115.73m)	42/64/07-W dt.7.11.07 Rs.599.90	-do-/46 dt.19.4.10 Rs.0.430	L.Kheda Singh	19.4.10	18.5.10	2014	0.430	0.000	0.43
1365	Improvement of Takhel Khongban road.	No.42/129/09-W Dt.23.2.10	IW/AC/1-13/09/79 Dt. 20.3.10	S.Deban Singh	20.3.10	19.9.10	2016	39.07	38.338	0.732
1366	Impt. of Yurembam Tabungkhok Road to Keishampat Lambi.		IW/AC/1-13/09/84 Dt.22.3.10	Y.Kumar Singh	30.3.10	29.4.10		86.84	82.10	4.74
1367	Impt. of diversion Rd.of Sewerage project(SH;-Consnt.of 1m span culvert of Bachaspati Leikai and constn. of line drain).		IW/AC/1-13/09/101 Dt. 3.3.10 Rs.82.10	Kh.Jiten Singh	30.3.10	29.9.10		82.72	80.49	2.23
1368	Impt. of Ring road of Kanglatongbi.		IW/AC/1-13/09/1 Dt.24.3.10	Lenin Hirom	24.3.10	22.4.10		4.68	2.44	2.24
1369	Impt. of Lamdeng to Akham via. Lamdeng Makha Leikai(Phase-I).		IW/AC/1-13/09/63 Dt.21.3.10	Kh.Jiten Singh	21.3.10	10.4.10		8.93	5.40	3.53
1370	Impt. of Mayanglangjing Sekmai road(2nd portion).	42/135/09-W Dt 25.2.10 Rs.50.00	IW/AC/1-13/09/72 Dt.9.3.10	Lenin Hirom	19.3.10	18.9.10		15.70	11.70	4
1371	Impt. of Mayanglangjing Lambal Road.		IW/AC/1-13/09/70 Dt.19.3.10	K.Muni Singh	19.3.10	21.5.10		39.40	35.60	3.8

1372	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(130m to 261m).		IW/AC/1-13/10/239 Dt.12.3.10	W.Inao Singh	20.3.10	19.4.10		0.97		0.97
1373	Re-Constn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Governor Rd. for the portion Photo galli to Leima Shopping).		IW/AC/1-13/10/301 Dt.24.3.10	Kh.Khoneshwor Singh	1.4.10	30.4.10		0.37		0.37
1374	Re-Constn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Hao keithel and Loha Galli).		IW/AC/1-13/10/302 Dt.24.3.10	Kh.Khoneshwor Singh	1.4.10	30.4.10		0.23		0.23
1375	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Governor road for the portion Photo Galli to Leima Shopping).		IW/AC/1-13/09/301 Dt.26.3.10	Kh.Khoneshwor Singh	6.4.10	5.5.10		0.37		0.37
1376	-do- (SH:-Clearance of drain along the Hao Keithel and Loha Galli).		IW/AC/1-13/10/302 Dt.24.3.10	Kh.Khoneshwor Singh	1.4.10	30.4.10		0.23		0.23
1377	-do- (SH:-Constn. of slab cover along/Handloom Galli(1st portion).		IW/AC/1-13/10/300 Dt.24.3.10	Kh.Khoneshwor Singh	1.4.10	30.4.10		0.39		0.39
1378	Constn. of RCC conduit for laying power line in Greater Imphal(SH:- Shingling on Khwainingthou Leirak 110m to 220m).		IW/AC/1-13/09/14 Dt.24.3.10	Kh.Khoneshwor Singh	2.4.10	1.5.10		0.38		0.38
1379	Impt. of Laishram Leirak & Kombirei road(SH:-SG,WBM PC & RCC slab culvert).		IW/AC/1-13/09/90 Dt.22.3.10 Rs.16.44	W.Inao Singh	22.3.10	21.9.10		21.68	19.87	1.81
1380	Impt.of Laishram Leirak Rd.Kombirei Rd(SH:-Providing to shingle at Kombirei road to urban bye pass road from 0.92Km to 1.08Km).		IW/AC/1-13/09/307 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10		0.98		0.98
1381	Impt. of Laishram Leirak & Kombirei road(SH:-Providing to shingle at Kombirei road to Urban bye pass rd. from 0.60Km to 0.76Km).		IW/AC/1-13/09/305 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10		0.96		0.96
1382	-do- from .76Km to .92Km.		IW/AC/1-13/09/306 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10		0.97		0.97
1383	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(392.20m to 522.10m).		IW/AC/1-13/10/245 Dt.12.5.10	W.Inao Singh	20.5.10	19.6.10		0.96		0.96
1384	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(261m to 392.20m).		IW/AC/1-13/10/240 Dt.12.5.10	W.Inao Singh	20.5.10	19.6.10		0.97		0.97
1385	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(0 to 130m)		IW/AC/1-13/10/238 Dt.12.5.10	W.Inao Singh	20.5.10	19.4.10		0.96		0.96
1386	Re-Constn. of RCC conduit for laying power line in greater Imphal(SH:-Shingling on Kwainingthou Leirak 110 to 220m).		IW/AC/1-13/09/14 Dt.1.4.10	Kh.Khoneshwor Singh	9.4.10	8.5.10		0.38		0.38
1387	Re-Constn. of RR masonry drain at sorbon Thingel Rd.(57.15 to 84.30m).		IW/AC/1-13/10/158 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10		0.79		0.79
1388	Re-Constn. of RR masonry drain at sorbon Thingel Rd.(84.30m to 111.45m).		IW/AC/1-13/10/159 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10		0.90		0.9
1389	Re-Constn. of RR masonry drain at sorbon Thingel Rd.(111.45m to 138.60m).		IW/AC/1-13/10/162 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10		0.90		0.9

1390	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(138.60m to 165.75m).		IW/AC/1-13/10/163 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9
1391	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(165.75 to 192.90m).		IW/AC/1-13/10/167 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9
1392	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(192.90m to 220.03m).		IW/AC/1-13/10/168 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9
1393	Constn. of RCC Conduit for laying power line in greater Imphal(SH:-Constn. of culvert on Governor road Southern side abutment and slab bearing).		IW/AC/1-13/10/37 Dt.17.4.10	I.Kullachandra Singh	25.4.10	24.5.10	1.12	1.12
1394	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Shingling on Bijoygovinda Nambul Mapal Rd).		IW/AC/1-13/10/25 Dt.17.4.10	I.Kullachandra Singh	25.4.10	24.5.10	0.90	0.9
1395	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Constn. of culvert on Governor road Wearing coat & demolition).		IW/AC/1-13/10/31 Dt.17.4.10	A.Tomba Singh	25.4.10	24.5.10	0.66	0.66
1396	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Constn. of 1.00m span base concrete and Northern abutment).		IW/AC/1-13/10/30 Dt.17.4.10	A.Tomba Singh	25.4.10	24.5.10	1.12	1.12
1397	Impt. of FCS & FCI Godown(SH;-Impt. of Tera Yambem Leirak IVR 522.10m to 652.05m).		IW/AC/1-13/10/248 Dt.12.5.10	Kh.Topen Singh	20.5.10	19.6.10	0.96	0.96
1398	-do- (SH:-do- IVR 392.20m to 522.10m).		IW/AC/1-13/10/247 Dt.12.5.10	Kh.Topen Singh	20.5.10	19.6.10	0.96	0.96
1399	Impt. of Khwairak Selungba road(SH:-Restoration of Sewerage pipe line 135m at RIMS rd).		IW/AC/1-13/10/19 Dt.4.8.10 Rs.4.44	G.Kakhangai Kabui	6.8.10	18.8.10	4.44	4.44
1400	Impt. of road from Minor Gate to D.C.Office(SH:-Impt. of Uripok Ningthoukhongjam Leirak road)(SH;-Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	19.6.10	0.87	0.87
1401	-do- Phade-II		IW/AC/1-13/10/392 Dt.17.5.10	M.Indrajit Singh	19.5.10	30.6.10	0.87	0.87
1402	-do- Phade-III		IW/AC/1-13/10/391 Dt.17.5.10	M.Indrajit Singh	19.5.10	11.7.10	0.89	0.89
1403	Impt. of internal Rd. at Lamphelpat(SH:-P/L SG at side berm of Solid Waste road 2525m to 2570m).		IW/AC/1-13/10/102 Dt.21.4.10	P.Houzel	23.4.10	3.5.10	0.39	0.39
1404	Impt. of road from Minor Gate to Lamphel DC Office(SH:-Impt. of Uripok Ningthoukhongjam Leirak Rd)(Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	15.6.10	0.87	0.87
1405	-do- Phase-II		IW/AC/1-13/10/392 Dt.17.5.10	M.Indrajit Singh	19.5.10	18.6.10	0.87	0.87
1406	-do- Phase-III.		IW/AC/1-13/10/391 Dt.17.5.10	M.Indrajit Singh	19.5.10	18.6.10	0.89	0.89
1407	Impt. of Internal road of D.M.College(SH;-Providing BUSG & PC for left out portion of D.M.College Rd. from Badminton Stadium to Dhanamanjuri stadium(400-500m).		IW/AC/1-13/10/83 Dt.21.4.10	Y.Brajamani Singh	23.4.10	11.5.10	0.81	0.81

1408	-do-(500-600m).		IW/AC/1-13/10/84 Dt.21.4.10	Y.Brajamani Singh	24.4.10	15.5.10		0.85		0.85
1409	-do-(200-300m).		IW/AC/1-13/10/79 dt.21.4.10	Y.Brajamani Singh	23.4.10	4.5.10		0.89		0.89
1410	-do-(300-400m).		IW/AC/1-13/10/82 Dt.	Y.Brajamani Singh	23.4.10	7.5.10		0.92		0.92
1411	Impt. of internal road of Lamphelpat ring road(SH:-Impt. of road for VCMU & Police Officers Qtr(SH:-Shinging,WBM & PC)	42/118/09-W Dt.5.3.10	IW/AC/1-13/10/ Dt.17.4.10	Kh.Jiten Singh	19.4.10	18.10.10	2014	8.25	6.306	1.944
1412	Impt. of internal road of Lamphelpat ring road(SH:-Impt. of VIP and VVIP qtr.) (SH:-Shinging,WBM & PC).	do	IW/AC/1-13/10/ Dt.17.4.10	do	19.4.10	18.10.10	2014	8.24	6.30	1.939
1413	Impt. of road via. Laimayum Leirak, Ningthoukhongjam Leirak,Polem Leikai,Naorem-thong Soram Leirak NG college road Chorus road and Lamphel Sanakeithel connecting Watham Leriak.	42/123/09-W Dt.5.3.10	IW/AC/1-13/09/99 Dt.30.3.10	do	30.3.10	29.9.10	2014	106.21	101.26	4.95
1414	Impt. of internal road of L/pat ring road(SH:-Shinging on Central School road).		IW/AC/1-13/09/319 Dt.15.4.10 Rs.0.96	M.Indrajit Singh	17.4.10	16.8.10		0.96		0.96
1415	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping Galli).	do	IW/AC/1-13/09/243 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	30.3.10	2015	0.38		0.38
1416	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping Gate Wall and slab culvert).	do	IW/AC/1-13/09/242 Dt.18.3.10 Rs.0.39	L.Kheda Singh	20.3.10	18.4.10	2015	0.39		0.39
1417	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-I)	do	IW/AC/1-13/09/233 dt.15.3.10 Rs.0.39	L.Kheda Singh	17.3.10	18.3.10	2015	0.39		0.39
1418	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-II)	do	IW/AC/1-13/09/244 Dt.18.3.10 Rs.0.39	L.Kheda Singh	20.3.10	24.3.10	2015	0.39		0.39
1419	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-I)	do	IW/AC/1-13/09/247 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	25.3.10	2015	0.38		0.38
1420	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli Bazar portion Northern side).	do	IW/AC/1-13/09/232 Dt.15.3.10 Rs.0.39	L.Kheda Singh	15.3.10	18.3.10	2015	0.39		0.39
1421	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Shinging on Governor road for the portion Fire Brigad 0 to 50m).	do	IW/AC/1-13/09/229 Dt.15.3.10 Rs.0.39	L.Kheda Singh	15.3.10	20.3.10	2015	0.39		0.39
1422	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Shinging on Governor road for the portion Fire Brigad 50m to 100m).	do	IW/AC/1-13/09/248 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	21.3.10	2015	0.38		0.38
										83.055
	BISHNUPUR DIVISION									
1423	Impt. of Khoupum IB to Rengpang	42/24/2005-W dt. 31/3/09; Rs.100.00 lacs	EE/BD/Cont/09-10 Rs.96.31	Ph. Adim	4-24-2009	10-24-2009		96.31	91.21	5.10

1439	Impt. of Nunghar Khamasom Poi Chingai road Phase - II (SH:- Special repairing of road surface from 18 - 35 km)	Record not traceable	EE/UD/WO/07/09-10/35 dated 9/09/2009	N. Shyam Singh	15/09/2009	14/12/2009	Nil	8.02	Rs. 3.27	Rs. 4.75
1440	Impt. of road from Kuingai to Tusom road (SH:- S/R of road side drain from N.Tusom to Aluram via tusom C.V)	Record not traceable	EE/UD/WO/07/09-10/11 dt. 1/4/2010	G. Kakhangai Kabui	07/04/2010	06/07/2010	Nil	3.25	Rs. 2.95	Rs. 0.30
1441	Impt. of Chandrakhong Kasom Khullen road (SH:- Construction of Minor bridge 9m span at 8.76km, Extn. Of existing Hume pipe culvert 900mm dia 11 nos, & providing sand gravel 2.675 – 6.436km)	No. 42/39/2009-W dt. 5/3/2010 Rs. 300.00 Lakhs	EE/UD/WO/07/2009-2010/31 dt. 20/10/2010 Rs. 93,78,926.00	Apam Shimray	27/10/2010	19/10/2011	Nil	93.73	Rs.60.39	Rs. 33.34
1442	Impt. of road from Tolloi junction to Phadand and Division point to Somdal via Ngaimu.	Record not traceable	EE/UD/WO/07/2007-08/ dated 31/12/2008 Rs. 42,34,907.00		06/01/2009	05/01/2010	Cont. Case W.P (c) 231 of 2015		Rs. 23.99	Rs. 18.35
1443	C/O road from Maileng to Ashang Khullen (SH:- E/W in F/C 0 - 1.36 km).	Record not traceable	EE/UD/WO/07/2009-10/6 dated 25/11/2009 Rs. 9,70,551.00		6/12/2009	05/03/2010	W.P (c) No. 6 of 2016		Rs. 0.00	Rs. 9.71
1444	Impt. of Tolloi junction to Kachai via Ngaimu Somdal (SH:- S/R of road surface from Kuirei to Huishu)	Record not traceable	EE/UD/WO/07/09-10/12 dt. 1/4/2010 Rs. 1,80,957.00	Mingyao Ruivanao	07/04/2010	06/07/2010	Nil	Rs. 1.81	Rs. 0.00	Rs. 1.81
										Rs. 68.26
										Rs. 186.97
	MH: 3054									
	Imphal West Division									
1445	Maint. of Lairensajik Kadangband road.		IW/AC/1-13/09/ 817 Dt.7.9.09	Kh.Jiten Singh	7.9.09	15.10.09		7.360		7.36
1446	Maint. of Changangei Makha Rd.leading to Airport Rd(SH:-Shingling 500.75m to 626.10m).		IW/AC/1-13/09/ 179 Dt.18.5.09	Kh.Khoneshowar Singh	29.5.09	28.6.09		0.380		0.38
1447	Maint. of Moirang Leirak(SH:-Providing granular sand from ch. 108.00m to 216.00m).		IW/AC/1-13/09/ 672 Dt.21.8.09	Kh.Nilachandra Singh	23.8.09	22.9.09		0.400		0.4
1448	Maint. of Kwakeithel Thounaojam Leikai inter village road(SH:-Sand gravel from ch. 0m to 220m).		IW/AC/1-13/09/ 648 Dt.17.8.09	Kh.Jiten Singh	20.9.09	19.9.09		0.380		0.38
1449	Maint. of Changangei Makha road leading to Airport road(SH:-Shingling 500.75m to 626.10m).		IW/AC/1-13/09/ 179 Dt.18.5.09	Kh.Khoneshowar Singh	20.5.09	17.6.09		0.380		0.38
1450	Maint. of Kalibari road.		IW/AC/1-13/09/ 369 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.380		0.38
1451	Maint. of road of Ima Keithel approach road(SH:-41.00 to 71.00)		IW/AC/1-13/09/ 371 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.380		0.38
1452	Maint. of road of Ima Keithel approach road(SH:-Shingling in Alugali and Thangal Bazar).		IW/AC/1-13/09/ 370 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.370		0.37
1453	Maint. of road around Dharmasala Area(Phade II)		IW/AC/1-13/09/ 189 Dt.18.5.09	W.Inao Singh	21.5.09	17.6.09		0.390		0.39
1454	Maint. of Ningthoukhongjam Leirak(SH:-Shingling Phase-II).		IW/AC/1-13/09/ 277 Dt.18.5.09	W.Inao Singh	21.5.09	17.6.09		0.320		0.32

1455	Maint.of Heibongpokpi to Sanjenbam 0.875Km to 0.97Km(SH:-Mending of pot-holes).		IW/AC/1-13/09/822 Dt.7.9.09	Ningyao Ruivah	10.9.09	9.10.09		0.400		0.4
1456	Maint. of Lukram leirak to Khamnam mLeirak(SH:-Shingling 751.47 to 876.87m)		IW/AC/1-13/09/663 Dt.17.8.09	M.Sharat Singh	20.8.09	19.9.09		0.380		0.38
1457	Maint. of Lukram leirak to Khamnam mLeirak(SH:-Shingling 876.87m to 1002.30m).)		IW/AC/1-13/09/664 Dt.17.8.09	M.Sharat Singh	20.8.09	19.9.09		0.380		0.38
1458	Maint.of Kakhulong road(SH:-Shingling to Bailey Bridge approach Eastern side).		IW/AC/1-13/09/733 Dt.26.8.09	M.Sharat Singh	30.8.09	29.9.09		0.380		0.38
1459	Maint. of M/Sector Road.		IW/AC/1-13/09/734 Dt.26.8.09	M.Sharat Singh	30.8.09	29.9.09		0.380		0.38
1460	Maint. of New Jail road near CRPF langjing Achouba connecting NH-53 and I.K.road(Shingling 250.01 to 500.20m).		IW/AC/1-13/09/651 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38
1461	Maint. of Lukram Leirak to Khamnam leirak9SH:-Shingling 750.35 to1000.60m).		IW/AC/1-13/09/652 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38
1462	Maint. of Thiyamm Leikai to Mayaikoibiroad Part-I(SH:-Shingling on road side berms from 3.60 to 480m).		IW/AC/1-13/09/167 Dt.18.5.09	G.Kakhangai Kabui	20.5.09	30.5.09		0.380		0.38
1463	Maint. of Meino Leirak IVR(SH:-Shingling 0 to 125m).		IW/AC/1-13/09/184 Dt.18.5.09	G.Kakhangai Kabui	20.5.09	30.5.09		0.380		0.38
1464	Maint. of Takhel Leikai IVR(SH:-Shingling 0m to 175m).		IW/AC/1-13/09/221 Dt.1.6.09	G.Kakhangai Kabui	2.6.09	12.6.09		0.380		0.38
1465	Maint. of Muchi internal road for Muchikhul(SH:-Providing RR drain 22.60 to 45.20m E/Side).		IW/AC/1-13/09/162 Dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.370		0.37
1466	-do- 0 to 22.60m at Eastern side road.		IW/AC/1-13/09/161 Dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.390		0.39
1467	Maint. of Bhubon Leirak and Kangjam Leirak(SH:-Constn.of RR drain 62.50m to 78.00m).		IW/AC/1-13/09/686 Dt.21.8.09	R.K.Khedasana Singh	23.8.09	22.9.09		0.280		0.28
1468	Maint. of Bhubon Leirak and Kangjam Leirak(SH:-Constn.of RR drain 15.50m to 31.20m).		IW/AC/1-13/09/691 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38
1469	-do- 46.80m to 62.50m).		IW/AC/1-13/09/685 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.370		0.37
1470	-do- 31.20m to 46.80m).		IW/AC/1-13/09/692 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38
1471	-do- 0 to 15.50m).		IW/AC/1-13/09/690 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38
1472	Maint. of M-Sector road.		IW/AC/1-13/09/734 Dt.26.8.09	M.Sharat Singh	29.8.09	28.9.09		0.380	Rs. 0.17	0.21
1473	Maint. of Kakhulong road(SH:-Shingling to Bailey bridge approach Western side)		IW/AC/1-13/09/733 Dt.26.8.09	M.Sharat Singh	29.8.09	28.9.09		0.380	Rs. 0.18	0.2
1474	Maint. of Takyel Khongban to Kolom leirak(SH:-Shingling 250.20m to 375.45m).		IW/AC/1-13/09/711 Dt.4.9.09	M.Chittaranjan Singh	7.9.09	6.10.09		0.380		0.38
1475	-do- from 375.45m to 500.75m).		IW/AC/1-13/09/718 Dt.24.8.09	M.Chittaranjan Singh	26.8.09	3.9.09		0.380		0.38

1476	-do- from 876.87m to 1002.30m).		IW/AC/1-13/09/ 728 Dt.26.8.09	M.Chittaranjan Singh	28.8.09	11.9.09		0.380		0.38
1477	-do- 22.60 to 45.m W/side		IW/AC/1-13/09/ 163 dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.380		0.38
1478	-do- 0 to 22.60m W/side		IW/AC/1-13/09/ 164 dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.380		0.38
1479	Maint. of Langol Housing complex road(SH:-Filling of pot-holes and depression by sand gravel from 3.30Km to 3.60Km).		IW/AC/1-13/09/ 479 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38
1480	-do- 2.40Km to 2.70Km		IW/AC/1-13/09/ 473 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38
1481	-do- 3.00Km to 3.30Km.		IW/AC/1-13/09/ 478 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.370		0.37
1482	-do- 2.70Km to 3.00Km		IW/AC/1-13/09/ 474 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38
1483	-do- 0 to 247m		IW/AC/1-13/09/ 115 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	24.5.09		0.390		0.39
1484	-do- to Central School(0 to 247m).		IW/AC/1-13/09/ 110 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	14.6.09		0.370		0.37
1485	-do- from D.C.Office to Kombirei road 248 to 496m.		IW/AC/1-13/09/ 129 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	14.6.09		0.380		0.38
1486	-do- from Thangmeiband road to Mutum Khongnangkhong(Northern side).		IW/AC/1-13/09/ 120 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38
1487	-do- from Thangmeiband road to Mutum Khongnangkhong(Southern side).		IW/AC/1-13/09/ 119 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38
1488	-do- to Lupa Marup 247m to 493.50m at Southern side).		IW/AC/1-13/09/ 124 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38
1489	Maint. of road side drain from Thangmeiband road to Mutum Khongnangkhong(Northern side).		IW/AC/1-13/09/ 120 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38
1490	Maint.of NH-53 to Heigrujam Maning leikai(SH:-Constn. of culvert approached at 1.30Km).		IW/AC/1-13/08/ 43 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.400		0.4
1491	Maint. of Sajirok IVR(SH:-Sand gravel 0 to 150Km).		IW/AC/1-13/08/ 41 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.370		0.37
1492	do 1.50m to 3.00m.		IW/AC/1-13/08/ 40 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.380		0.38
1493	do 3.00m to 4.50m).		IW/AC/1-13/08/ 42 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.380		0.38
1494	Maint. of Koutruk to I.K.road via. Kadangband(SH:-Providing shingle from 5.195 to 5.345Km).		IW/AC/1-13/09/ 851 Dt.1.10.09	I.Kulachandra Singh	4.10.09	3.11.09		0.410		0.41
1495	Maint. of Urban-bye-pass road(SH:-Mending pot-holes and depression from 7.00Km to 7.50Km).		IW/AC/1-13/09/ 440 Dt.4.7.09	G.Thaninjao R.Naga	7.7.09	15.7.09		0.390	0.04	0.35
1496	Maint. of Baspati Leirak(SH:-Shingling(Portion-I))		IW/AC/1-13/09/ 284 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.390		0.39
1497	-do- Portion-II		IW/AC/1-13/09/ 275 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.320		0.32

1498	Maint. of Ningthoukhongjam Leirak(Portion-I)		IW/AC/1-13/09/ 276 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.380		0.38
1499	-do-(Portion-II).		IW/AC/1-13/09/ 277 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.320		0.32
1500	Maint. of Heibongpokpi to Sanjenbam road(SH:-Providing toshingle at depression from 0.80 to 1.00Km).		IW/AC/1-13/09/ 489 Dt.8.7.09	M.Indrajit Singh	11.7.09	10.8.09		0.390		0.39
1501	Maint. of road side drain from Fisheryjunction to RIMS traffic rotary(495m to 742m).		IW/AC/1-13/09/ 117 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	24.5.09		0.390		0.39
1502	Maint. of Kanglatongbi Tispari road(SH:-Filling of pot-holes and depression by sand gravel from 3.378Km to 3.603Km).		IW/AC/1-13/9/433 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4
1503	do 3.603 to 3.828Km.		IW/AC/1-13/9/434 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4
1504	do 3.15Km to 3.378Km		IW/AC/1-13/9/432 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4
1505	do 2.95 to 3.15Km.		IW/AC/1-13/9/431 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4
1506	Replacement of wooden decking of Kiyam bridge((SH:-Constn. of 6m span culvert from 5.906 to 5.956Km).		IW/AC/1-13/09/ 501 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41
1507	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 2.04 to 2.52Km).		IW/AC/1-13/09/ 884 Dt.3.10.09	M.Indrajit Singh	5.10.09	4.11.09		0.390	Rs. 0.26	0.13
1508	Maint. of Heibongpokpi to Sanjenbam road(SH:-Providing to shingle at depression from 0.20 to 0.40Km).		IW/AC/1-13/09/ 484 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39
1509	do 0 to 0.20Km.		IW/AC/1-13/09/483 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39
1510	do 0.40 to 0.60Km.		IW/AC/1-13/09/485 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39
1511	do 0.60 to 0.80Km.		IW/AC/1-13/09/488 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39
1512	Maint. of road from Khongnang Karak to Wathamm Leirak damaged by the Sewerage project(SH:-P/L SG from 35.8 to Northern side of Median).		IW/AC/1-13/09/ 193 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39
1513	do 5.056 to 5.216Km.		IW/AC/1-13/09/ 504 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41
1514	do 35.8m to 71.50m.		IW/AC/1-13/09/194 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39
1515	do (SH:-P/L SG at Watham Leirak).		IW/AC/1-13/09/195 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.380		0.38
1516	do do near capital Project.		IW/AC/1-13/09/196 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.380		0.38
1517	Maint. of Internal road of Game village(SH:-Repairing of pot-holes from 0 to 300m)		IW/AC/1-13/09/ 200 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39
1518	Maint. of Heibongpokpi Khoriphaba road from 5.80 to 6.00Km(SH:-Filling pot-holes and shingle etc).		IW/AC/1-13/09/ 448 Dt.4.7.09	A.Tomba Singh	10.7.09	9.8.09		0.390		0.39

1519	Maint. of connecting road Phoiijing chingmang ODR to Heibongpokpi Khoriphaba ODR via. Northern side Channing Leima hill at 0.60Km to 0.80Km).		IW/AC/1-13/09/751 Dt.1.9.09	T.Tam Prakash	4.9.09	4.10.09	0.390	0.39
1520	do 0.80Km to 1.00Km.		IW/AC/1-13/09/750 Dt.1.9.09	T.Tam Prakash	4.9.09	3.10.09	0.390	0.39
1521	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 0.243Km to 0.257Km).		IW/AC/1-13/09/638 Dt.20.7.09	Kh.Topen Singh	23.7.09	22.8.09	0.390	0.39
1522	Maint. of Lairensajik kadangband road(SH:-Shingling with sand gravel from 0.759Km to 0.889Km).		IW/AC/1-13/09/813 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.390	0.39
1523	do 0.889Km to 0.02Km.		IW/AC/1-13/09/814 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.400	0.4
1524	do 300m to 600m.		IW/AC/1-13/09/201 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09	0.380	0.38
1525	do 600m to 900m.		IW/AC/1-13/09/202 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09	0.380	0.38
1526	Maint. of road from Chingakham to Laijing Ningthou Lampak(SH:-2cm. PC at the approach of culvert).		IW/AC/1-13/09/258 Dt.18.2.10	Abdul Khashim	20.5.09	19.6.09	0.380	0.38
1527	do 5.216 to 5.366Km.		IW/AC/1-13/09/505 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09	0.410	0.41
1528	do 1.02Km to 1.147Km.		IW/AC/1-13/09/817 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.390	0.39
1529	do 1.147Km to 1.27Km.		IW/AC/1-13/09/818 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.380	0.38
1530	Maint. of Khagempalli Naoremthong to Kwakeithel Bazar(SH:-Sand gravel on shoulder berm of R.K.Sanatomba Leikai).		IW/AC/1-13/9/755 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.370	0.37
1531	-do-(SH:-Sand gravel Ranjit leirak for shoulder berms).		IW/AC/1-13/9/753 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38
1532	Maint. of Khagempalli Naoremthong to Kwakeithel Bazar(SH:-Shoulder berm shingling 0 to 140m).		IW/AC/1-13/09/754 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38
1533	-do-(SH:-Sand gravel on Babuthong road).		IW/AC/1-13/09/752 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38
1534	-do- (4.32Km to 4.43Km).		IW/AC/1-13/09/877 Dt.3.10.09	L.Karnaveer Singh	5.10.09	4.11.09	0.390	0.39
1535	Maint. of side drain from Watham Leirak to Naothingkhong Lampak.		IW/AC/1-13/09/855 Dt.10.10.09	G.Kakhangai Kabui	13.10.09	12.11.09	0.380	0.38
1536	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 3.32Km to 3.43Km).		IW/AC/1-13/09/876 Dt.3.10.09	L.Karnaveer Singh	5.10.09	4.11.09	0.400	0.4
1537	-d0- from 1127.45m to 1252.75m).		IW/AC/1-13/09/735 Dt.26.8.09	M.Chittaranjan Singh	28.8.09	6.9.09	0.380	0.38
1538	Maint. of Thiyam Leikai inter village road(SH:-Shingling 0m to 110m)		IW/AC/1-13/09/678 Dt.21.8.09	Kh.Nilachandra Singh	21.8.09	20.9.09	0.390	0.39

1539	-do- 220.00m to 330.00m).		IW/AC/1-13/09/676 Dt.21.8.09	Kh.Nilachandra Singh	21.8.09	20.9.09		0.390		0.39
1540	Maint. of Game village(SH:-Repairing of pot-holes for the portion 1.50 to 1.80Km).		IW/AC/1-13/10/458 Dt.	Ashing Kabui	4.10.09	3.11.09		0.970		0.97
1541	Impt. of FCS/FCI Godown(SH:-Shingling to side berm i)1006m to 1257.60m ii)753m to 1006m iii)501m to 753m iv)250m to 501m v)0m to 250m vi)1253.40 to 1379.05m vii)1127.40 to 1253.40m,viii)250.85 to 375.33m, ix)125.40 to 250.85m and x)125.40m		IW/AC/1-13/10/405-419 Dt.18.2.10	L.Koba Singh	27.2.10	26.1.11		13.860		13.86
1542	Maint. of Moirangmayum leirak(SH:-Mending of pot-holes for the portion 750m to 900m).		IW/AC/1-13/08/456 Dt.22.10.10	L.Kheda Singh	25.10.10	24.11.10		0.980		0.98
1543	Maint. of road from Khongnang Karak to Lilashingkhongnangkhang(SH:-P/L & SG).		IW/AC/1-13/09/231 dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4
1544	Maint. of Kakhulong road(SH:-Mending of pot-holes for the portion Pratap Galli to Usha Hall).		IW/AC/1-13/09/77 Dt.1.2.10	Y.Sunil Singh	4.2.10	3.3.10		0.390		0.39
1545	Maint. of road from Mutum Khongnangkhang to Lupa Marup(0 to 246m) at Northern side.		IW/AC/1-13/09/239 dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4
1546	Maint. of road from Chingakham Lampak to Laijing Ningthou lampak(SH:-P/L 2cm PC at the approach of culvert).		IW/AC/1-13/9/185 Dt.10.2.10	M.Indrajit Singh	13.2.10	12.3.10		0.390		0.39
1547	Maint. of side berms at Heibongpokpi Sanjenbam road(SH:-Mending of pot-holes from 1.00m to 1.10.00m).		IW/AC/1-13/9/185 Dt.10.2.10	A.Ajit Sharma	13.2.10	12.3.10		0.380		0.38
1548	Maint. of Khajiri over Leimakhong river.		IW/AC/1-13/09/250 Dt.18.3.10	S.Mani Singh	20.3.10	19.4.10		0.380		0.38
1549	Maint. of two culverts at 1.5Km to 2.20Km at Kamong Langoljam IVR.		IW/AC/1-13/09/249 Dt.18.3.10	S.Mani Singh	20.3.10	19.4.10		0.350		0.35
1550	-do- 246m to 489m at Northern side.		IW/AC/1-13/09/240 Dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4
1551	Maint. of Game Village complex(SH:-Repairing of pot-holes from 600 to 900m).		IW/AC/1-13/10/455 Dt.	Ashing Kabui				0.970		0.97
1552	Maint. of Phayeng Mayai Leikai to Sairenkhu via.Atong Khuman(SH:-Providing to shingle for 3.22Km to 3.32Km).		IW/AC/1-13/09/906 Dt.	G.Thaninjao R.Naga				0.380		0.38
1553	-do- 3.43 to 3.55Km		IW/AC/1-13/09/910 Dt.	do				0.380		0.38
1554	-do- 3.55 to 3.66Km.		IW/AC/1-13/09/911 Dt.	do				0.390		0.39
1555	-do- 3.66 to 3.77Km.		IW/AC/1-13/09/912 Dt.	do				0.400		0.4
1556	-do- 3.77 to 3.88Km.		IW/AC/1-13/09/915 Dt.	do				0.390		0.39
1557	-do- 3.88 to 3.99Km.		IW/AC/1-13/09/916 Dt.	do				0.400		0.4
1558	-do- 3.99 to 4.09Km.		IW/AC/1-13/09/7916 Dt.	do				0.390		0.39
1559	-do- 4.09 to 4.20Km.		IW/AC/1-13/09/921 Dt.	do				0.390		0.39

1560	-do- 4.20 to 4.31Km.		IW/AC/1-13/09/922 Dt.	do				0.380		0.38
1561	Maint. of Kamong Langoljam to Manamyang IVR 0.40 to 0.60Km.		IW/AC/1-13/09/316 dt.24.3.10	A.Tomba Singh	27.3.10	26.4.10		0.390		0.39
										66.38
	National Highway - II									
1562	Charge to NH-39 Imphal-Moreh Section 2009-10. (SH:- Constn. Of concrete Breast wall between Km 384.00)		EE/NH-II/WO/2009-10/ dt.	Ph. Adim	02-03-2010	16-03-2010		10.49	9.35	1.14
										1.14
	National Highway - III									
1563	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 421.234 to km 421.80)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48
1564	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 430.120 to km 430.160)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48
1565	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 422.080 to km 422.122)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48
1566	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 430.370 to km 430.417)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48
1567	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 422.220 to km 422.258)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48
1568	P.M's VISIT									
1569	Painting of central median from km 464.1388 to km 464.8895		Rs. 0.07 EE/NH-III/WO/2009-10/52 Dt. 12/01/09	Y.Sunil	15/1/09	10-2-2009		0.07	0	0.07
										2.47
	HIGHWAY SOUTH DIVISION									
1570	Impvt. Of Hiyangthang Kodompokpi Rd 1 to 3km		Rs.9,01,781/- EE/HS/Cont/WO/09-10 /3 Dt. 18-11-2009	Y.Dorenkumar	11-25-2009	2-15-2010		9.02	1.90	7.12
										7.12
	BISHNUPUR DIVISION									
1571	S/R to Sagang Sugnu road (SH:- Mending of pot-holes from 0-9.46km).		EE/BD/Cont/09-10/35 dt 1/12/09 Rs.4.79	Ph.Adim	12-1-2009	12-31-2009		4.79	2.32	2.47
1572	S/R to Ngaram foot hill (SH:- Mending of pot-holes from 0-1.76km).		EE/BD/Cont/09-10/46 dt 1/12/09 Rs.1.29	Th.Ahem	1/12/09	31/12/09		1.29	0.00	1.29
1573	S/R to Kumbi Saiton road (SH:- Mending of pot holes 0-12km).		EE/BD/Cont/09-10/37 dt 1/12/09 Rs.4.14	Kh.Khelendro Singh	1/12/09	11/01/10		4.14	0.00	4.14
										7.90
	UKHRUL DIVISION									
1574	Construction of R/Wall at District Hospital road Ukhrul	Record not traceable	EE/UD/WO/07/09-10 dt. 7/12/09 Rs. 915133.00	Vareiyo	13/12/2009	12/03/2009	Nil	Rs. 9.15	Rs. 2.16	7.09

											162.99
	MH- 4059										
	Senapati Division										
1587	Const. of D.C. Complex at Senapati (SH:Constn. of Dry RR masonry wall in front of P.W.D. office	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/09-10/102 Dt. 13/10/2009	A. Visapunii	10-20-2009	12-25-2009	1-8-2010	Rs. 0.50	Rs. 0.21	0.29	
1588	Construction of Guest House at Senapati (SH: Constn. of Pucca line drain around Guest House Senapati	26/90/2010-W(SPA) dt. 8/2/2011 Rs. 50.00 Lakhs	EE/SPT/WO/12-13/127 Dt.	K.S.Ngaile				Rs. 3.31	Rs. 2.14	1.17	
1589	Constn. of D.C. Complex at Senapati (SH: Constn. of line drain along Northern side of fencing of D.C. Complex.	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/09-10 Dt.12/02/2010	V.S. Nganingkhui	2-14-2010	8-13-2010	8-20-2010	Rs. 10.01	Rs. 9.71	0.3	
											1.76
	MH: 2059										
	Building Division - I										
1590	Improvement of Infrastructure for Chief Minister Complex at Babupara (Phase-I) (SH: Constn. Of Reception Cum Frisking Block (G+I).	Rs. 334.749 No. 26/138/2009-W dt 15/02/2010 (Sub-Component amount Rs. 57,61,799/-)	BD- I/CD/WO/2010-11/17 DT. 23-08-2010	M/S Allied Agencies	8-24-2010	2-23-2011	6-9-2022	56.447	48.122	8.325	
1591	Impvmt of Infrastructure at CM Complex at Babupara (Phase-I) (SH:- Construction of Security Barrack & Ressidential Building for CISF accomodation at CM Complex)	Rs. 334.75 No. 26/138/2009-W dt 05/02/2010 (Sub-Component amount Rs. 97,31,762/-)	BD- I/CD/WO/2010-11/16 DT. 23-08-2010	M/S Allied Agencies	8-24-2010	2-23-2011	6-9-2022	97.135	Rs. 92.550	4.585	
1592	Renovation of Budget Section room No. 20 (A-209) at PWD Complex, Khoyathong	Rs. 2.281 No. 26/28/2009-w dt 11/06/2009		Ramswarup Singh						2.204	
											15.114
	BISHNUPUR DIVISION										
1593	Constn. of Temporary Toilet for security personal in connection with the 15th Lok Sabha Election 2009.		EE/BD/Cont(NP)/09-10/79 dt 4/12/09 Rs.1.28	Kh.Khelendro Singh	4/12/09	14/12/09		1.28	0.00	1.28	
1594	Constn. of Temporary Toilet for Security personal at different places under Moirang Sub-Division in connection with the 15th Lok Sabha Election 2009.		EE/BD/Cont(NP)/09-10/90 dt 4/12/09 Rs.3.62	H.Achouba Singh	4/12/09	14/12/09		3.62	0.00	3.62	
1595	Constn.of of Temporary Latrine for the relief Camp Open in connection with Loktak operation at Terakhunou West, Thanga Salam Mandop and Terakhunou East.		EE/BD/Cont(NP)/09-10/93 dt 4/12/09 Rs.0.70	Th.Ahem	4/12/09	14/12/09		0.70	0.00	0.7	
1596	15th Lok Sabha Elections 2009 Construction of toilet kitchen & security post for security personnel 12 unit at Nambol, Oinam, Bpr constituency.		EE/BD/Cont(NP)/09-10/79 dt 4/12/09 Rs.4.35	Ph.Adim	4/12/09	14/12/09		4.35	0.00	4.35	
1597	Construction of type-IV quarter- 2 nos.(SH:- Constn. of compound fencing on the northern side of Divisional office of PWD at Bishnupur)		EE/BD/CONT/09-10/52 dt.04/12/09 Rs.2.50	Ph.Adim	4/12/09	12-28-2009		2.50	1.53	0.97	
1598	Construction of type-IV quarter- 2 nos.(SH:- Rehabilitation of storm damaged Zilla parishad office)		EE/BD/CONT/09-10/35 dt.10/12/09 Rs.1.64	Ph.Adim	12-10-2009	12-30-2009		1.64	0.00	1.64	
1599	Construction of drain along the old approach road to Mini Sectt(Right side)		EE/BD/CONT/09-10/9 dt.11/12/09 Rs.8.50	I.Shyamkishor Singh	12-11-2009	12-30-2009		8.50	1.98	6.52	

1600	Construction of drain along the old approach road to Mini Sectt(Right side) for 519 Rm		EE/BD/CONT/09-10/9 dt.11/12/09 Rs.8.51	Ph.Adim	12-11-2009	12-30-2009		8.50	0.00	8.5
1601	Construction of type-IV quarter at Bpr.- 2 nos.(SH:-Impvt. of building and campus of Divisional office of PWD at Bishnupur)		EE/BD/CONT/09-10/52 dt.04/12/09 Rs.5.74	Ph.Adim	12-4-2009	12-31-2009		5.74	0.00	5.74
										33.32
	Mechanical Division- II									
1602	Supply of Carpentry Raw Materials	Rs. 0.50 U.O. No.EE/MD-II/ST-7/09/204 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/77 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1603	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 205 dt.26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/78 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1604	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 206 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/79 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1605	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 207 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/80 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1606	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 208 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/81 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1607	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 209 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/82 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1608	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 300 dt. 29-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/83 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1609	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 304 dt. 2-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/84 DT.05-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1610	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 305 dt.2-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/85 DT.05-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50
1611	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 306 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/46 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1612	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 308 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/48 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1613	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 309 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/49 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49

1614	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 310 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/50 DT.7-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1615	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 311 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/51 DT.8-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1616	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 312 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/52 DT.8-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1617	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 313 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/53 DT.10-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1618	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 302 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/54 DT.10-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49
1619	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 301 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/55 DT.14-9-09	M. Bihari Singh	10-1-2009	10-1-2009	10-13-2009	0.49		0.49
1620	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 303 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/56 DT.16-9-09	M. Bihari Singh	10-1-2009	10-1-2009	10-13-2009	0.49		0.49
1621	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 320 dt. 11-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/57 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.49		0.49
1622	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 321 dt. 14-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/58 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.49		0.49
1623	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 322 dt. 15-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/59 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1624	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 323 dt. 16-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/60 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1625	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 324 dt. 17-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/61 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1626	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 325 dt. 17-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/86 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1627	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 326 dt. 22-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/87 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50

1628	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 327 dt. 23-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/88 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1629	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 328 dt. 24-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/89 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1630	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 329 dt. 28-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/90 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1631	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 330 dt.19-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/91 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1632	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 331(A) dt. 19-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/92 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1633	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 331 dt. 24-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/93 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1634	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 332 dt. 24-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/94 DT.04-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1635	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 333 dt. 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/95 DT.12-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1636	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 334 dt. 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/96 DT.20-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
1637	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 335 dt 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/97 DT.24-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50
										17.88
										66.31
	MH: 4216									
	BISHNUPUR DIVISION									
1638	Constn. Of Type-IV Qtr.Bishnupur 2nos.(SH:-Constn. Of compound encingon the Northern Side of Division Office of PWD at Bishnupur		EE/BD/CONT/09-10/52 dt. 4/12/2009 Rs.0.97	Ph. Adim	12-4-2010	12-24-2010		0.97	0	0.97
										0.97
	MH: 2216									
	BUILDING DIVISION-II									
1639	Major repairing of T-II/ Qtr (flat) 1 to 4 at Tribal colony at New checkon		EE/BD-II/Ct-2/2009-10/213, dt. 16/02/2010, Rs. 5.645/-	Somi Khangrah	2-16-2010	3-15-2010		5.645		5.645

1640	A/R & M/O to R/Qtr at L.H.C. (SH:- Repairing of T-III/E-58 to 68=11 Nos.)		EE/BD-II/Ct-2/2009-10/107, dt. 11/12/2009, 9.503/-	L. Amusana Rongmei	12-11-2009	3-10-2010		9.503		9.503
										15.148
	FY: 2010-2011									
	MH: 5054									
	Imphal West Division									
1641	Impt.of RIMS Rd. to Tarung Neikalong Tharon Tribal village,Lupa Marup,Thangmeiband Youth Centre PHLO Hijam Leikai, Lairenhan - jaba Leikai Sinam Leikai Lourungpurel Leikai &Chingkhamb lampal(SH:-P/L SG,WBM & PC at Chingakham).		IW/AC/1-13/10/8 Dt.1.4.10 Rs.31.97	M.Sharat Singh	3.4.10	2.10.10		32.50	24.21	8.29
1642	Impt.of RIMS Rd. to Tarung Neikalong Tharon Tribal village,Lupa Marup,Thangmeiband Youth Centre PHLO Hijam Leikai, Lairenhan - jaba Leikai Sinam Leikai Lourungpurel Leikai &Chingkhamb lampal(SH:-P/L 6.40Km to 6.70Km).		IW/AC/1-13/10/8 Dt.1.4.10 Rs.31.97	M.Sharat Singh	3.4.10	2.10.10		32.50	24.21	8.29
1643	Impt. of Diversion of Sewerage project.		IW/AC/1-13/10/7 Dt.1.4.10 Rs.28.05	Th.Nodiachand Singh	3.4.10	2.10.10		28.30	22.13	6.17
1644	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of RCC conduit for Masjid road and Kakhulong road)(SH:-PC with seal coat on Pratap Galli).	do	IW/AC/1-13/10/46 dt.19.4.10 Rs.0.99	L.Kheda Singh	19.4.10	18.4.10	2015	0.99		0.99
1645	Impt. of RIMS road to Tarung Neikalong Tharon Tribal village Lupa Marup Thangmeiband Youth Centre PHLO Hijam Leikai Lairenhanjaba Leikai Singm Leikai,Lourungpurel Leikai & Chingakham Lampak(SH:-P/L,SG,WBM & PC at Chingakham Lampak road).	No.42/124/09-W Dt.29.2.10	IW/AC/1-13/10/8 Dt. 1.4.10	M.Sharat Singh	3.4.10	2.10.10	2014	31.97	24.21	7.76
1646	Impt. of road from Minor Gate to Lamphel DC Office(SH:-Impt. of Uripok Ningthoukhongjam Leirak Rd)(Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	15.6.10		0.87		0.87
1647	Impt. of diversion of sewerage project(SH:-Re-section of road side drain from Yumnam Leirak to Watham Leirak,Fishery junction and providing ring culvert).		IW/AC/1-13/10/20 Dt.4.8.10	L.Sanjoy Singh	6.8.10	12.9.10		4.67		4.67
1648	Impvt. Of Khwairak Selungba road(SH:-Restoration of Sewerage pipe line 135m at RIMS road).	42/116/2009-W dt.23.2.2010 Rs.70.00	IW/AC/1-13/10/19 dt. 6.8.10 Rs. 4.442	G.Kakhangai Kabui	6.8.10	5.11.10	2021	4.442	2.000	2.442
1649	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Leikha rd.Changangei Awang Leikai 0 to 278.97m).	do	IW/AC/1-13/10/597 Dt.29.12.10 Rs.0.95	L.Kheda Singh	31.12.10	30.1.11	2015	0.95		0.95
1650	Impvt. of road NH-150 to FCS via. Ningthemkol(SH:- Shingling).		IW/AC/1-13/10/745 dt.14.1.11 Rs.0.970	W.Lalmani Singh	14.1.11	13.3.11	2015	0.970	0.273	0.697

1651	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-Iiii)	do	IW/AC/1-13/10/671 Dt.7.1.11 Rs.0.96	L.Kheda Singh	9.1.11	8.2.11	2014	0.96		0.96
1652	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-IV)	do	IW/AC/1-13/10/676 Dt.7.1.11 Rs.0.96	L.Kheda Singh	9.1.11	8.2.11	2014	0.96		0.96
1653	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-V)	do	IW/AC/1-13/10/670 Dt.7.1.11 Rs.0.97	L.Kheda Singh	9.1.11	8.2.11	2014	0.97		0.97
1654	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Tera Sapam Maning Leirak 0 to 2788.97m).	42/119/09-W Dt.23.2.10	IW/AC/1-13/10/677 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2014	0.95		0.95
1655	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Tera Sapam Maning Leirak (279.00m to 558.40m).	do	IW/AC/1-13/10/681 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2014	0.95		0.95
1656	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Ghari IVR 558.50m to 1117.50m).	do	IW/AC/1-13/10/693 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2015	0.95		0.95
1657	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 557.82m to 836.77m)	42/64/07-W dt.7.11.07 Rs.599.90	IW/AC/1-13/10/687 dt.7.1.11 Rs.0.950	L.Kheda Singh	7.1.11	6.3.11	2014	0.950	0.000	0.95
1658	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 0 to 278.90m)	42/64/07-W dt.7.11.07 Rs.599.90	-do-/682 dt.17.1.11 Rs.0.950	L.Kheda Singh	17.1.11	16.4.11	2014	0.950	0.000	0.95
1659	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-I)	42/64/07-W Dt.7.11.07	IW/AC/1-13/10/675 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2015	0.95		0.95
1660	Impt. of Sagolband Maklang road 9.70Km(SH:-Mending of pot holes and depression with BUSG and PC from ch. 5.50 to 6.50Km).		IW/AC/1-13/11/	Kh.Kalachand Singh	12.1.11	1.2.11		0.95		0.95
1661	Impt. of road from MI Office to Lamphelpat DC Office(SH:-Constn. of protection work left out portion from 0 to 267.50m)		IW/AC/1-13/10/28 Dt.16.2.11	Kh.Jiten Singh	19.2.11	8.3.11		12.71	12.22	0.49
1662	Impt. of BT road(SH:-Rigid pavement for left out portion of BT road Impt. of road for Allu Galli Impt. of road towards Assembly culvert Constn. of RCC drain at Irabot Bhavan and Constn. of 1m span RCC culvert 4.5m).		IW/AC/1-13/10/52 Dt.7.3.11 Rs.80.68	M.Mangi Singh	7.3.11	6.9.11		89.28	75.26	14.02
1663	Upgradation of road from Senjam Chirang to Kanto Lamkhai via. Khurkhul for a length of 3.40Km.		IW/AC/1-13/10/31 Dt.19.2.11	Th.Hesho	19.2.11	25.4.11		71.74	65.74	6
1664	Constn. of road for Sewerage project at Sorbol Thingel at Singjubung Leirak Tourangbam Leirak Gopalaji Leirak,Bachaspati Maning Leirak,Takhellambam Leikai and Khumanthem Leikai and Huidrom Leirak.	42.103/10-W Dt 2.3.11 Rs.150.00 lacs	IW/AC/1-13/11/64 Dt.31.03.11 Rs.137.00	P.Veini	31.3.11	20.4.11		150.00	138.20	11.8
1665	Upgradation of IVR in between SamusangUku and Iroishemba of Uripok Assembly Constituency.	42/113/10-W dt.31.1.011 100.00 lacs	IW/AC/1-13/61 Dt. 31.03.2011 Rs.100.00lacs	P.Veini	7.4.11	6.9.11		100.00	97.00	3

1681	Up gradation of Kaiphundai-Tousem road for the portion 38 to 45 Km (Sh:- P/L WBM Grade-II,47.00 to 52.00Km and WBM Grade-III,38.00 to 46.580 Km i/cConstn. of Kutcha line drain from 0 to 38 Km).	42/157/2012-W dt 19/02/2011 Rs.200.00	CT/7/TML/SPA/2010-11/6 dt 18/03/2011 Rs.85.29	N.H.Idaliang	Dt 24/03/2011	Dt.18/02/2012	Dt.18/02/2012	85.29	75.35	9.941
										9.941
	UKHRUL DIVISION									
1682	Upgradation of Ukhrul Town Eastern Circular road upto Somsai via St. Joseph College (left out portion)	No. 42/151/2010-W dt. 19/02/11 Rs. 200.00 Lakhs	EE/WO/07/2010-2011 dated 15/03/2011 Rs. 166.10 129.00	Jesse Vashum	21/03/2011	20/03/2012	Nil	Rs. 166.01	Rs. 162.78	Rs. 3.23
										Rs. 3.23
										143.71
	MH: 3054									
	National Highway - III									
	P.M's VISIT									
1683	Lane marking edge line marking from km 463.00 to km 464.00		Rs. 0.50 EE/NH-III/WO/2009-10/54 Dt. 5/4/10	Y.Sunil	4-10-2010	15/5/10		0.50	0	0.50
										0.50
	Imphal West Division									
1684	Maint. of Thangmeiband road(SH:-P/L,BUSG & PC 0.300m).		IW/AC/1-13/10/ 40 Dt.17.4.10	Kh.Kalachand Singh	20.4.10	19.5.10		0.960	Rs. 0.60	0.36
1685	Maint. of I.K.road(SH:-Providing to shingle at depression portion from3.00Km to 3.40Km).		IW/AC/1-13/10/ 70 Dt.19.4.10	H.Ranjit Singh	21.4.10	20.5.10		0.990		0.99
1686	Maint. of Phayeng Mayai Leikai to Sairenkul via. Atong Khuman(SH:-Providing toshingle for 3.12 to 3.22Km).		IW/AC/1-13/09/ 705 Dt.19.4.10	G.Thaninjao R.Naga	21.4.10	20.5.10		0.390		0.39
1687	Maint. of Game village complex(SH:-Repairing of pot-holes from 0Km to 0.300m).		IW/AC/1-13/11/150 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91
1688	-do- 1.80Km to 2.10Km).		IW/AC/1-13/11/145 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91
1689	Maint. of Lamphelpat road(SH:-Mending of pot-holes by sand shingle from 2.15Km to 2.30Km at MI DC road).		IW/AC/1-13/10/ 50 Dt.19.4.10	Kh.Nilachandra Singh	22.4.10	21.5.10		0.400		0.4
1690	Maint. of Game village complex(SH:-Repairing pot-holes for the portion from 2.10Km to 2.40Km).		IW/AC/1-13/11/149 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91
1691	Maint. of Salam IVR(SH:-Mending of pot-holes with stoen shingle for the portion from 600 to 750m).		IW/AC/1-13/10/ 231 Dt.12.5.10	S.Mani Singh	15.5.10	14.6.10		0.380		0.38
1692	do 450 to 600m.		IW/AC/1-13/10/ 230 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38
1693	do 300 to 450m.		IW/AC/1-13/10/ 229 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38
1694	do 150 to 300m.		IW/AC/1-13/10/ 227 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38
1695	do 0 to 150m.		IW/AC/1-13/10/ 225 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38

1696	Maint. of Heibongpokpi Khoriphaba road 0-16Km(SH:-Mending of pot-holes with stone shingle from ch. 7.00Km to 7.15Km).		IW/AC/1-13/10/224 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38
1697	Maint. of NH-53 to Heigrujam Maning Leikai(SH:-Shingling and side berm for 0.40 to 0.60Km)		IW/AC/1-13/10/400 Dt.17.5.10	Kh.Jiten Singh	25.5.10	24.6.10		0.390		0.39
1698	Maint. of NH-53 to Heigrujam Maning Leikai(SH:-Shingling and side berm for 0.60Km to 0.80Km)		IW/AC/1-13/10/401 Dt.17.5.10	Kh.Jiten Singh	25.5.10	24.6.10		0.390		0.39
1699	Maint. of road side drain for Urban-bye-pass road from 11.39Km to 14.90km).		IW/AC/1-13/10/267 Dt.14.5.10	K.Modhumangol Singh	17.5.10	16.6.10		0.390		0.39
1700	Maint. of Khonghampat Oksu road(SH:-Providing to shingling from 2095 to 2450m).		IW/AC/1-13/10/353 Dt.3.6.10	Murphy Thumra	5.6.10	4.7.10		0.990		0.99
1701	Maint. of Pheidinga Mayanglangjing road(SH:-Constn. of diversion wooden bridge over Lali river at Mayanglangjing Tamang).		IW/AC/1-13/10/355 Dt.3.6.10	M.Sharat Singh	6.6.10	5.7.10		0.390		0.39
1702	Maint. of Salam leikai Maning leirak(SH:-Mending of pot-holes).		IW/AC/1-13/10/556 Dt.2.11.10	I.Kulachandra Singh	5.11.10	4.12.10		0.950		0.95
1703	Maint. of Keishamthong Kabuikhul(SH:-Mending of pot-holes for the portion 0 to 250m).		IW/AC/1-13/10/557 Dt.2.11.10	I.Kulachandra Singh	4.11.10	3.12.10		0.960		0.96
1704	Maint. of Tabung pukhri Mapan road(SH:-:L,BUSG and PC 400m to 600m).		IW/AC/1-13/10/381 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.980		0.98
1705	-do- 200m to 400m.		IW/AC/1-13/10/380 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.950		0.95
1706	-do- (SH:-P/l 2cm. PC from 100m to 206m).		IW/AC/1-13/10/379 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.790		0.79
1707	-do- 0m to 100m.		IW/AC/1-13/10/370 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.740		0.74
1708	-do-(SH:-P/L WBM IRC Grade-II from 0 to 206m).		IW/AC/1-13/369 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.860		0.86
1709	Maint. of Tabung Pukhri Mapan road(SH:-Filling pot-holes by SG at 0 to 206m).		IW/AC/1-13/10/368 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.970		0.97
1710	Maint. of Khagempalli Naoremthong road(SH:-Mending of pot-holes for the portion 1000m to 1300m).		IW/AC/1-13/10/423 Dt.18.10.10	Kh.Nilachandra Singh	20.10.10	8.11.10		0.970		0.97
1711	Maint. of Moirangmayum leirak(SH:-Mending of pot-holes for the portion 1300m to 1700m).		IW/AC/1-13/10/422 Dt.18.10.10	Kh.Nilachandra Singh	20.10.10	8.11.10		0.950		0.95
1712	-do- 900m to 1300m).		IW/AC/1-13/10/421 Dt.18.10.10	Kh.Nilachandra Singh	22.10.10	8.11.10		0.960		0.96
1713	Maint. of Tairenpokpi to Maklang road via. Sairtenkhul(SH:-Providing to shingle from 0 to 0.10Km).		IW/AC/1-13/10/408 Dt.18.10.10	M.Indrajit Singh	21.10.10	22.11.10		0.390		0.39
1714	-do- from 0.705 to 0.810Km).		IW/AC/1/13/10/409 Dt.18.10.10	M.Indrajit Singh	21.10.10	22.11.10		0.390		0.39
1715	Maint. of Lamphelpat road(SH:-Mending of pot-holes by sand shingle from 2.30Km to 2.50Km at MI DC office road.		IW/AC/1-13/10/51 Dt.19.4.10	Kh.Nilachandra Singh	22.4.10	21.5.10		0.400		0.4

1716	Maint. of Malom Konthoujam IVR at 5.40 to 5.60Km.		IW/AC/1-13/09/ 173 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.390		0.39
1717	-do- at 5.20 to 5.40Km.		IW/AC/1-13/09/ 174 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.390		0.39
1718	-do- at 5.00 to 5.20Km.		IW/AC/1-13/09/ 175 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.400		0.4
1719	Maint. of Khonghampat Oksu road(SH:-Providing to shingling from 3165m to 3525m).		IW/AC/1-13/10/ 459 dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.980		0.98
1720	-do- from 3380m to 4240m.		IW/AC/1-13/10/ 472 Dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.380		0.38
1721	-do- from 3525m to 3880m.		IW/AC/1-13/10/ 460 dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.970		0.97
1722	-do- from 4240m to 4595m.		IW/AC/1-13/10/ 461 Dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.970		0.97
1723	Maint. of Patsoi Lamkhai to Pungjao Makhong road(SH:- o to 300m).		IW/AC/1-13/10/ 487 Dt.22.10.10	M/S Yumnam Constn.	25.10.10	24.11.10		0.970		0.97
1724	Maint. of Heibongpokpi Chaprou road(SH:-Shingling with sand gravel from 8.00 to 8.25Km).		IW/AC/1-13/10/ 474 Dt.22.10.10	W.Lalmani Singh	25.10.10	24.11.10		0.950		0.95
1725	-do- 8.25 to 8.50Km.		IW/AC/1-13/10/ 475 Dt.22.10.10	W.Lalmani Singh	25.10.10	24.11.10		0.960		0.96
1726	Restoration of FDR Patsoi Tabungkhok road(SH:-GSB,WBM and PC).		IW/AC/1-13/10/ 562 Dt.2.11.10	M.Ibotombi Singh	5.11.10	4.12.10		0.900		0.9
1727	Restoration of FDR Langjing Tabungkhok Changangei road(SH:-GSB/WBM & PC).		IW/AC/1-13/10/ 561 Dt.2.11.10	M.Ibotombi Singh	5.11.10	4.12.10		0.910		0.91
1728	Maint. of Patsoi Changangei road(SH:-Shingling 1809.90 to 2101.14m).		IW/AC/1-13/10/ 578 Dt.4.11.10	Apam Shimray	7.11.10	6.12.10		0.970		0.97
1729	Maint. of Urban-bye-pass road from 9.00 to 9.22Km(SH:-Providing to shingle etc).		IW/AC/1-13/10/ 577 dt.4.11.10	I.Kulachandra Singh	7.11.10	6.12.10		0.980		0.98
1730	do 9.220 to 9.430Km.		IW/AC/1-13/10/ 569 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.930		0.93
1731	do 9.430 to 9.649Km.		IW/AC/1-13/10/ 570 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.970		0.97
1732	do 9.649 to 9.864Km.		IW/AC/1-13/10/ 571 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.960		0.96
1733	do 9.864 tgo 10.084Km.		IW/AC/1-13/10/ 575 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.990		0.99
1734	Maint. of road from I.K.road to CAU at Urban-bye-pass.		IW/AC/1-13/10/19 Dt.20.11.10	Kh.Jiten Singh	23.11.10	22.5.11		14.950		14.95
1735	Maint. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-II).		IW/AC/1-13/10/ 595 Dt.29.12.10 Rs.0.96	L.Kheda Singh	31.12.10	28.1.11	2014	0.960		0.96
1736	Maint. of Game Village(SH:-Repairing of pot-holes for the portion from 1.50 to 1.80Km).		IW/AC/1-13/10/ 458 Dt.14.10.10	Ashing Kabui	24.10.10	23.11.11		0.960		0.96
1737	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 0 to 150m).		IW/AC/1-13/09/252 Dt.18.2.10 Rs.0.39	Ashing Kabui	20.2.10	5.3.10		0.390		0.39

1738	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 150m to 300m).		IW/AC/1-13/09/253 Dt.18.2.10 Rs.0.39	Ashing Kabui	20.2.10	5.3.10		0.390		0.39
1739	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 0 to 150m).		IW/AC/1-13/09/252 dt.18.2.10 Rs.0.39	L.Kheda Singh	18.2.10	17.3.10	2014	0.387	0.000	0.387
1740	Maint. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-II).		IW/AC/1-13/10/ 595 dt.29.12.10 Rs.0.960	L.Kheda Singh	29.12.10	28.1.11	2014	0.956		0.956
1741	Maint. of Heibongpokpi Khoriphaba road 16.00Km(SH:-Mending of pot holes and depression with stone shingles from ch. 0 to 0.500m).		IW/aC/1-13/10/744 Dt.14.1.11	T.Ibomcha Singh	22.1.11	21.2.11		0.390		0.39
1742	Maint. of Sayang to Goplaji Leirak(SH:-Shingling 565.70 to 1131.50m).		IW/AC/1-13/11/748 Dt.14.1.11	G.Kakhangai Kabui	23.1.11	22.2.11		0.970		0.97
1743	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.50Km to 0.708Km).		IW/AC/1-13/10/623 Dt.31.12.10	S.Sarat Singh	2.1.11	5.1.11		1.000		1
1744	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 1.50Km to 1.70Km).		IW/AC/1-13/10/616 Dt.31.12.10	S.Sarat Singh	2.1.11	13.1.11		0.990		0.99
1745	Maint. of Pheidinga Mayanglangjing road for the portion from 1.30Km to 1.50Km.		IW/AC/1-13/10/617 Dt.	S.Sarat Singh	2.1.11	13.1.11		0.990		0.99
1746	Maintenance of TakyelKoilom Lekairoad(SH:-Shingling 0 to 283.0m).		IW/AC/1-13/10/732 Dt.14.1.2011 Rs. 0.83	N.Jugindro Singh	14.1.11	13.2.11		0.830		0.83
1747	Maint. of Khagempalli Naoremthong road(SH:-Sand shingle on connecting road Khagempalli naoremthong and Thounaojam Leikai IVR 0 to 119m).		IW/AC/1-13/10/181 Dt.12.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38
1748	Maint. of Sambalei Sekpl road(SH:-Sand gravel).		IW/AC/1-13/10/700 Dt.10.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38
1749	Maint. of Khagempalli Naoremthong road(SH:-Sand shingle on connecting road Khagempalli naoremthong and Thounaojam Leikai IVR 119m to 236m).		IW/AC/1-13/10/699 Dt.10.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38
1750	Maint. of Tabungkhok Leirak(Awang)(SH:-Shingling 130 to 250m).		IW/AC/1-13/10/650 Dt.3.1.11	L.Bijoy Singh	5.1.11	4.2.11		0.380		0.38
1751	Maint. of Naoremthong Thongam Leirak(Awang) at Tabungkhok(SH:-Shingling 1002.10m to 1127.60m).		IW/aC/1-13/11/37 Dt.7.3.11	O.Robindro Singh	10.3.11	9.4.11		0.380		0.38
1752	Maint. of Tabungkhok Keisampat Lambi(SH:-Shingling).		IW/AC/1-13/10/644 Dt.3.1.11	A.Ajit Sharma	5.1.11	4.2.11		0.380		0.38
1753	Maint. of Tabungkhok Keisampat Lambi(SH:-Shingling).		IW/AC/1-13/10/801 Dt.21.1.11	A.Ajit Sharma	25.1.11	25.2.11		0.380		0.38
1754	Maint. of Game village (SH:-Repairing of pot-holes by sand shingle for 7.00Kmm to 7.250Km).		IW/AC/1-13/10/641 Dt.3.1.11	K.Modhumangol Singh	6.1.11	6.2.11		0.970		0.97
1755	Maint. of Game village (SH:-Repairing of pot-holes by sand shingle for 7.250Kmm to 7.50Km).		IW/AC/1-13/10/642 Dt.3.1.11	K.Modhumangol Singh	6.1.11	6.2.11		0.950		0.95
1756	Maint. of Urban-bye-pass road from 10.514Km to 10.733Km).		IW/AC/1-13/10/629 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.970		0.97

1757	-do- 10.733Km to 10.74Km.		IW/AC/1-13/10/ 630 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.980		0.98
1758	-do- from 10.294Km to 10.514Km(SH:-Providing of shingle etc).		IW/AC/1-13/10/ 631 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.960		0.96
1759	Maint. of Nagamapal road(SH:-Shingling).		IW/AC/1-13/11/ 719 Dt.12.1.11	M.Sharat Singh	15.1.11	14.2.11		0.400		0.4
1760	Maint. of Keishampat Thokchom Leikai connecting Mutumm Leirak(SH:-Sand gravel).		IW/AC/1-13/10/ 826 dt.3.2.11	W.Lalmani Singh	3.2.11	1.4.11	2015	0.970	Rs. 0.27	0.697
1761	Maint. of Solid Waste plant road from 2000m to 2155m(SH:-Shingling).		IW/AC/1-13/10/ 754 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97
1762	Maint.of Solid Waste Plant road 2135 to 2310-.50m).		IW/AC/1-13/10/ 755 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97
1763	Maint. of Solid Waste plant road from 2130.50m to 2465.75m(SH:-Shingling).		IW/AC/1-13/10/ 756 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97
1764	Maint. of Khurkhul Maning Leikai to Moibung Khunou road(SH:-Shingling with sand gravel from 1.64Km to 1.872Km).		IW/AC/1-13/10/ 762 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.950		0.95
1765	-do- 1.407Kmm to 1.64Km.		IW/AC/1-13/10/ 761 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.950		0.95
1766	-do- 1.17Km to 1.40Km.		IW/AC/1-13/10/ 760 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97
1767	Maint. of Khabam Bomdiar to Khabi IVR(SH:-Mending of pot-holes and depression with sand gravel at ch. 0 to 0.70Km).		IW/AC/1-13/11/ 63 Dt.23.5.11	M.Sharat Singh	25.5.11	24.6.11		0.380		0.38
1768	Maint. of Sayang to Gopalji leirak(SH:-Shingling 565.70 to 1131.50m).		IW/AC/1-13/11/ 748 Dt.14.1.11	G.Kakhangai Kabui	17.1.11	16.2.11		0.960		0.96
1769	Maint.of Pheidinga Mayanglangjing road(SH:-2cm. PC surfacing from 1.70 to 1.90Km).		IW/AC/1-13/10/ 607 Dt.31.12.10	Ch.Jiten Singh	1.1.11	30.2.11		0.980		0.98
1770	do 1.90Km to 2.10Km.		IW/AC/1-13/10/ 608 Dt.31.12.10	Ch.Jiten Singh	1.1.11	30.2.11		0.990		0.99
1771	Maint. of Ghari IVR(SH:-Impt. of NH-53 to Sport Complex)Phase-II		IW/AC/1-13/10/ 595 Dt.30.1.11	L.Kheda Singh	1.2.11	30.3.11	2014.00	0.960		0.96
1772	Maint. of Satellite road from 0 to 2.50 at Lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/10/ 743 Dt.14.1.11	Kh.Topen Singh	17.1.11	16.2.11		0.900		0.9
1773	Maint. of Sorbol Thingel road,Gopalaji Leirak and Tourangbamleirak.		IW/AC/1-13/11/ 248 Dt.22.1.11	I.Kulachandra Singh	18.8.11	17.9.11		0.960		0.96
1774	Maint. of Jail road(SH:-Clearance of drain and Mending pot-holes).		IW/AC/1-13/11/ 21 dt.24.9.11 Rs.3.12	Th.Rajgopal Singh	24.9.11	23.3.12		3.120		3.12
1775	Maint. of NH-53 to Heigrujam mamang Leikai(SH:-Shingling and side berm from 0.40 to 0.60Km).		IW/AC/1-13/	Kh.Jiten Singh				0.360		0.36
1776	-do- 0.60Km to 0.80Km.		IW/AC/1-13/	Kh.Jiten Singh				0.360		0.36
1777	Maint. of Kanglatombi Santipur subedar Basti road(SH:-Shingling).		IW/AC/1-13/	Kh.Jiten Singh				3.210		3.21
1778	Maint. of Kanglatombi Luwangasagal via. Mandir road(SH:-Providing to shingle from 1.20 to 2.35Km).		IW/AC/1-13/11/ 23 Dt.29.9.11	I.Jadubir Singh	1.10.11	1.1.12		4.840		4.84

1779	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.508Km to 0.708Km).		IW/AC/1-13/10/ 623 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1
1780	Maint.of Pheidinga to Mayanglangjing road(SH:-2cm. PC surfacing from 1.00 to 1.30Km).		IW/AC/1-13/10/ 618 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1
1781	Maint.of Pheidinga to Mayanglangjing road(SH:-2cm. PC surfacing from 1.30 to1.50Km).		IW/AC/1-13/10/ 617 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1
1782	-do- from 1.50m to 1.70Km.		IW/AC/1-13/10/ 616 dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1
1783	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.508Km to 0.708Km).		IW/AC/1-13/10/ 623 Dt.31.12.10	M.Sharat Singh	1.1.11	30.2.11		1.000		1
1784	Maint. of Alpine Bakery connecting to Chingakham lampak.		IW/AC/1-13/11/ 154 Dt.23.5.11	I.Kulachandra Singh	25.5.11	24.6.11		0.960		0.96
1785	do ch. 0 to 1.50Km.		IW/AC/1-13/11/ 141 Dt.23.5.11	I.Kulachandra Singh	25.5.11	24.6.11		0.970		0.97
1786	Maint. of Internal road of Game village(SH:-Repairing of pot-holes for 3.90 to 4.20Km).		IW/AC/1-13/10/ 635 Dt.3.1.11	Kh.Jiten Singh	6.1.11	6.2.11		0.380		0.38
1787	Maint. of Heibongpokpi Khoriphaba road 16Km(SH:-Mending of pot-holes on depression with stone shingle from ch. 0 to 0.500m).		IW/AC/1-13/10/ 744 Dt.14.1.11	T.Ibomcha Singh	17.1.11	16.2.11		0.390		0.39
1788	Maint. Of Lamphelpat area(SH:-Constn. of 1.00m span RCC slab culvert at the back side of BRTF Store camp).		-do-/10 Dt.22.10.11 Rs.4.56	Ashing Kabui	22.4.11	21.5.11		4.560	3.06	1.5
1789	Maint. Of Kanglatongbi Luwangsgal via.Mandir road(SH:-P/L to shingle from 2.35 to 3.50Km).		-do-/29 Dt.27.9.11 Rs.4.89	L.Karnaveer Singh	27.9.11	26.10.11	2013	4.840	3.244	1.596
1790	Maint. Of Phumlou Koutruk road(SH:-Providing to shingle from 2.33Km to 3.50Km).		IW/AC/1-13/11/30 Dt.27.9.11 Rs.4.82	L.Karnaveer Singh	27.9.11	27.10.11	2013	4.820	3.238	1.582
1791	Maint. Of Lamphelpat area(SH:-Constn. of 1.00m span RCC slab culvert in the front of sadar Hill Division Office).		IW/AC/1-13/11/11 Dt.22.10.11 Rs.4.56	L.Karnaveer Singh	22.10.11	21.11.11	2013	4.560	3.063	1.497
1792	Maint. of Lairenkabi Mamang Leikai IVR(SH:-Providing to shingle at bad stretches and wheel track from 0.76Km to 1.44Km).		IW/AC/1-13/11/ /26 Dt.27.9.11 Rs.4,78,167	Th.General Singh	27.9.11	28.10.11		4.780		4.78
1793	Maint. of Keishampat Thokchom Leikai connecting Mutum Leirak(SH:-Sand gravel)		IW/AC/1-13/12/ 826 Dt. 3.2.11 Rs.0.65	Th.General Singh	3.2.11	22.2.11		0.650		0.65
1794	Maint. of Lamdeng Ching Ani Karak to Taothong road(SH:-Providing to shingle from 1.14Km to 1.36Km).		IW/AC/1-13/11/ 123 Dt.16.5.11 Rs.0.97	Th.Janeshor Singh	18.5.11	17.6.11		0.970		0.97
1795	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 0.00Km to 0.20Km).		IW/AC/1-13/11/ 114 Dt.16.5.11 Rs.0.94	Th.Janeshor Singh	18.5.11	6.6.11		0.940		0.94
1796	Do from 0.20Km to 0.39Km).		IW/AC/1-13/11/ 115 Dt.16.5.11 Rs.0.95	Th.Janeshor Singh	18.5.11	17.6.11		0.950		0.95

1797	S/R to Malom Konthoujam road 0-6.00Km(SH:-Mending of pot-holes and depression with bituminous BUSG Macadam and PC from ch. 2.70Km to 3.15Km).		IW/AC/1-13/11/107 Dt.16.5.11 Rs.0.92	Th.Janeshor Singh	18.5.11	17.6.11		0.920		0.92
1798	Do from ch.3.15Kmm to 3.60Km.		IW/AC/1-13/11/108 Dt.16.5.11 Rs.0.95	Th.Janeshor Singh	18.5.11	17.6.11		0.950		0.95
1799	Do from ch. 3.60Km to 4.05Km).		IW/AC/1-13/11/109 Dt.16.5.11 Rs.0.80	Th.Janeshor Singh	18.5.11	17.6.11		0.800		0.8
1800	Do from ch. 5.40Km to 5.85Km.		IW/AC/1-13/11/113 Dt.16.5.11 Rs.0.97	Th.Janeshor Singh	18.5.11	17.6.11		0.970		0.97
1801	Maint. Of Moirangmayum Leirak(SH:-Mending of pot-holes connecting Kwakeithel Soibam leikai road and Moirangmayum Leirak)		IW/AC/1-13/10/740 Dt.14.1.11 Rs.0.97	Th.Janeshor Singh	16.1.11	15.2.11		0.970		0.97
1802	Maint. Of Khagempalli Naoremthong road(SH:-Mending of pot-holes Sayang Pukhri Mapal road).		IW/AC/1-13/10/738 Dt.14.1.11 Rs.0.97	Th.Janeshor Singh	16.1.11	15.2.11		0.970		0.97
1803	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle 300m to 600m).		IW/AC/1-13/10/702 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.960		0.96
1804	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle from Keishampat bridge point).		IW/AC/1-13/10/701 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.970		0.97
1805	Maint. Of Paona Bazar road(SH:-Mending of pot-holes on Photo Galli Handloom Ghari and Diamond Galli).		IW/AC/1-13/10/615 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.970		0.97
1806	Maint. of Takyel Kolom Leirak road(SH;-WBM 1285.7m to 1500.65m).		-do- /722 Dt.12.1.11Rs.0.96	Th.Janeshor Singh	14.1.11	13.2.11		0.960	0.46	0.5
1807	Maint. of Phayeng Kangjeibung to Sairenkhum via. Atong Khuman(SH:-Filling of pot-holes with some shingle 0 to 0.250Km).		IW/AC/1-13/11/56 Dt.7.4.11 Rs.0.94	Th.Janeshor Singh	9.4.11	11.4.11		0.940		0.94
1808	-do- 0.250Kmm to 0.550Km).		-do- /57 Dt.7.4.11 Rs.0.95	Th.Janeshor Singh	9.4.11	11.4.11		0.950		0.95
1809	-do- 0.550Km to 0.900Km).		-do- /263 Dt.5.9.11 Rs.0.94	Th.Janeshor Singh	7.9.11	17.9.11		0.940		0.94
1810	-do-from 0.900 to 1.200Km).		-do- /264 Dt.5.9.11 Rs.0.95	Th.Janeshor Singh	7.9.11	12.9.11		0.950		0.95
1811	-do- from 1.200Km to 1.500Km).		-do- /265 Dt.5.9.11 Rs.0.94	Th.Janeshor Singh	7.9.11	14.9.11		0.940		0.94
										128.345
THOUBAL DIVISION										
1812	M/O Sugunu Wapokpi Mayai Leikai & Maning Leikai road 0.50km (SH:- Shingling, WBM, PC culvert & 3m span slab culvert 1No & drain)	42/2/90-W (Pt-II) dt. 7/10/2010 Rs. 38.00 lakhs	EE/TBL/WO/R&B(NP)/10-11/418 dt. 29/12/2010 Rs.36.23	M/S Bh. Omnath chhetri	29/12/2010	28/3/2011		33.54	33.97	2.02
1813	M/O Wangjing Khangabok road (SH:- Widening, WBM & PC 2.10km to 3.80km).	26/25/2005-W dt. 16/12/2005 Rs. 100.00 Lakhs	EE/TBL/WO/R&B(NP)/10-11/394 dt. 23/12/2010 Rs. 97.69 lakhs	M/S Yunam Constn.	23/12/2010	20/3/2011		88.26	94.94	3.9

1814	M/O of road from Yairipok Bazar to Shikhong Bazar	42/184/2010-W dt 2/03/11 Rs. 15.92 lakhs	EE/TBL/WO/R&B(NP)/10-11/432 dt. 20/12/2010 Rs.15.81	Y. Thoiba Singh	20/12/2010	18/6/2011		14.05	4.00	10.57
										16.49
	BISHNUPUR DIVISION									
1815	M/o watha Lambi suspension bridge overw Khuga river.		EE/BD/CONT/W/O/10-11(NP)/9 dt. 03/05/11 Rs.4.92	K.Jibai Singh	5-3-2011	6-3-2011		4.92	1.51	3.41
										3.41
	UKHRUL DIVISION									
1816	M/O Jessami Soraphung Wahong road (SH:- Surface dressing/excavation from 22.00 - 23.85 km of Sarapung Wahong road).	Record not traceable	EE/UD/WO/07/2010-11/31 dt. 5/7/2011 Rs. 93753.00	Mingyao Ruivanao	13/07/2011	22/07/2011	Cont. Case 135 of 2016 W.P (c) No. 13 of 2016	Rs. 0.93	Rs. 0.00	0.93
1817	M/O Jessami Soraphung Wahong road (SH:- Surface excavation from 23.85 - 25.0 km of Sarapung Wahong road).	Record not traceable	EE/UD/WO/07/2010-11/30 dt. 5/7/2011 Rs. 93347.00	Mingyao Ruivanao	13/07/2011	22/07/2011	Cont. Case 135 of 2016 W.P (c) No. 13 of 2016	Rs. 0.93	Rs. 0.00	0.93
										1.86
										150.61
	MH: 4059									
	Senapati Division									
1818	Constn. of D.C. complex at Senapati (SH: Constn. of R/wall counterfort type)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/09-10/34 Dt. 27/04/2010	K.Lamchaopou	4-30-2010	10-20-2010	10-27-2010	Rs. 56.55	Rs. 55.82	0.73
1819	Constn. of D.C. Complex at Senapati (SH: Repair to broken fencing wall of present D.C. office Senapati) Portion-1	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/10-11/5 Dt.03/01/2011	Th.Hesho	1-5-2011	2-4-2011	2-11-2011	Rs. 0.48		0.48
1820	Constn. of D.C. Complex at Senapati (SH: Repair to broken fencing wall of present D.C. office Senapati) Portion-2	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/10-11/6 Dt.13/01/2011	A.Neli	1-15-2011	1-14-2011	1-21-2011	Rs. 0.27		0.27
										1.48
	MH: 2059									
	BUILDING DIVISION-II									
1821	Constn. Of Brick Masonary line drain of settlement office at L/Pat.		EE/BD-II/CT-2/2010-11/73, dt. 19/08/2010	L. jayanta Singh	8-19-2010	10-18-2010		4.772	4.772	0
1822	Repairing of Excise office complex bldg. at L/Pat.		EE/BD-II/CT-2/2010-11/137, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.827	4.827	0
1823	Constn. Of D.C.'s office bldg. at L/Pat (SH:- Providing and laying roof treatment of block-D and C.C. flooring).		EE/BD-II/CT-2/10-11/135, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.700	4.700	0
1824	Renovation of weight and Measures office at L/Pat.		EE/BD-II/CT-2/10-11/141, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.808	4.808	0
1825	Providing and laying C.C. flooring and ceiling of settlement office at L/Pat.		EE/BD-II/CT-2/10-11/74, dt. 19/08/2010	L. jayanta Singh	8-19-2010	11-18-2010		4.681	4.681	0
	MH: 4216									
	UKHRUL DIVISION									
	MH:4216&4059									
1826	Construction of Type IV Qtr. 2 Nos. at Phungyar	26/75/2010-W dt. 20/01/2011 Rs. Rs. 49.00 Lakhs,	EE/UDWO/07/2010-11/8 dated 26/02/2011	Mingyao Ruivanao	04/03/2011	31/12/2011	Nil		Rs.30.59	Rs.2.39

1827	Construction of S.D.O office at Phungyar (SH:- Construction of type II Qtr. 1 no).	26/74/2010-W dt. 20/1/2011 Rs. 30.00 Lakhs	EE/UDWO/07/2 010-11/9 dated 26/02/2011	Mingyao Ruivanao	04/03/2011	31/12/2011	Nil		Rs.18.80	Rs.0.39
										Rs.2.78
	MH: 2216									
	BUILDING DIVISION-II									
1828	M/o Government residential Qtr. at Lamphelpat (SH: Repair to T-II/A1 to 8 Nos. at Lamphelpat)	26/140/2009-W, Dt. 22/02/2011, Rs.5.010/-	BD-II/CT-II/10-11/160 dt.02/03/2011, Rs. 4.845/-	M Sharat Singh	3-2-2011	5-1-2011		4.845		5.01
1829	M/O to resdl. Qtr at L/Pat (SH:- Constn. Of septic tank 25 users capacity 2 (two) Nos. with sanitary repairs of T-II/A-31,32, 5 & 6).		EE/BD-II/Ct-2/2010-11/3, dt. 12/04/2010, Rs. 8.368/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		8.368		8.368
1830	M/O to resdl. Qtr. At L/Pat (SH:- Constn. Of Septic tank 25 users capacity 2 (two) Nos. with sanitary and repairs of T-III/A-33,34,3 & 4).		EE/BD-II/Ct-2/2010-11/4, dt. 12/04/2010, Rs. 8.034/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		8.034		8.034
1831	M/O Govt. R/Qtr at L/Pat (SH:- Constn. Of septic tank 25 users capacity 2 (two) nos. with sanitary fittings and repairs of T-III/A- 1,2, 17 & 18.		EE/BD-II/Ct-2/2010-11/5, dt. 12/04/2010, Rs. 7.611/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		7.611		7.611
1832	Maint. Of residential bldg under BD-II during 2010-11 (SH:- Impt. Of room 102 and 103 of old block and VIP of State Guest House at Sanjenthong .		EE/BD-II/Ct-2/2010-11/134, dt. 23/11/2010, Rs. 3.93/-	Th. Ratankumar Singh	11-23-2010	12-22-2010		3.930		3.93
1833	Re- constn. Of damage compound wall and garage and repairing of T-V/Qtr No. 5 at Sanjenthong officers colony.		EE/BD-II/Ct-2/2010-11/172, DT. 25/03/2011, Rs. 9.695/-	Th. Ratankumar Singh	3-25-2011	6-24-2011		9.695		9.695
1834	Re-constn. Of garage for Sub-division office at Sanjenthong officer colony.		EE/BD-II/Ct-2/2010-11/133, dt. 23/11/2010, Rs. 2.365/-	Th. Ratankumar Singh	11-23-2010	12-22-2010		2.365		2.365
1835	Re-constn. Of damage compound wall between T/V-6 & 7 at Sanjenthong officers colony		EE/BD-II/Ct-2/2010-11/174, dt. 28/03/2011, Rs. 9.692/-	Th. Ratankumar Singh	3-28-2011	6-27-2011		9.692		9.692
1836	A/R to the building of Directorate of Settlement office at L/Pat.		EE/BD-II/Ct-2/2010-11/6 dt. 12-4-2010, Rs. 8.996/-	N. Kiran Singh	12/4/2010	6-11-2010		8.996		8.996
1837	Maint. of T-V/Qtr No. E-4 at L/Pat.		EE/BD-II/Ct-2/2010-11/166, dt. 14/03/2011, Rs. 9.261/-	G Panmei	3-14-2011	6-13-2011		9.261		9.261
1838	Renovation of Qtr. No. T-IV/E-22 at L./Pat (SH:- Elevation of floor with glazed tiles flooring , ceiling,walls, raise up of the compound with cement concrete and compound wall with gate)		EE/BD-II/Ct-2/2010-11/36, dt. 26/04/2010, Rs. 6.827/-	Y. Brojen Singh	4-26-2010	6-25-2010		6.827		6.827
1839	M/O Govt. Resdl. Qtr. T/B No. 133 at NGV.		EE/BD-II/Ct-2/2010-11/52, dt. 30/04/2010, Rs. 3.415/-	Y. Brojen Singh	4-30-2010	5-29-2010		3.415		3.415
1840	Repairs to residential Qtr. No. T/B-46,47 and 48 at NGV, Meitei Langol.		EE/BD-II/Ct-2/2010-11/152, dt. 11/01/2011, Rs. 3.880/-	Y. Brojen Singh	1-11-2011	2-10-2011		3.880		3.88

1841	M/O Govt. R/Qtr at L/Pat. (SH:- Consn. Of septic tank 25 user capacity 2 (two) nos. with sanitary fitting and repairing of T-III/A-29,30, 7 & 8=4 nos of Qtrs.)		EE/BD-II/Ct-2/2010-11/171, dt. 25/03/2011, Rs. 8.181/-	Y. Brojen Singh	3-25-2011	5-24-2011		8.181		8.181
										95.265
	Electrical Division-I									
1844	Impvt. of IEI of garrage cum security barrack for Maisonate Flat no. 2 at B.P occupied by E. Dwijamani Singh, Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/10/36 dt. 18/03/2011 Rs.140901	Kh. Maimu	18/03/2011	6/04/2011		1.400	0	1.4
										1.4
										96.665
	FY: 2011-2012									
	MH: 5054									
	Imphal West Division									
1845	Impt. of Sewerage project(Left out portion)(SH:-Filling pipe line of Sewerage project at M.I.Road).		IW/AC/1-13/11/5 Dt.20.4.11 Rs.4.71	Th.Ibopishak Singh	22.4.11	21.5.11	2014	4.71	0.00	4.71
1846	Impt. of Sewerage prouect(Left out portion)(SH:-Filling pipe line of Sewerage project at Watham Leirak 0 to 180m).		IW/AC/1-13/11/4 Dt.20.4.11 Rs.4.89	Th.Ibopishak Singh	22.4.11	21.5.11	2014	4.84	0.00	4.84
1846	Consn. of damaged 2cm. Span slab culvert at 2.75Km on Moidangpok to Heigrujam via. IVR.		IW/AC/1-13/11/35 Dt.14.10.11	K.Jibon Singh	16.10.11	10.11.11		4.74	3.53	1.21
1847	Impt. of Khonghampat road with consn. of R/Wall.		IW/AC/1-13/11/25 Dt.23.12.11	Lenin Hirom	23.12.11	22.9.12		100.00	90.00	10
1847	Impt. of Sorbol Thingel to Cheiraoching with Thangmeibabd Youth Centre to Watham Leirak(SH:-Road work from 0 to 220m)		IW/AC/1-13/11/22 Dt.23.12.11	Kh.Kalacnahd Singh	23.12.11	27.1.12		65.40	61.92	3.48
1848	Upgradation of Lamdeng to Akham via. Lamdeng Makha Leikai	42/39/11-W dt.1.12.11 Rs.150.00	IW/AC/1-13/11/26 Dt.23.12.11 Rs.150.00	M.Bobo Singh	23.12.11	20.5.12		150.00	135.00	15
1848	Construction of 3(Three)Nos of 6.00m span RCC slab culvert on Ngairangbam maning Tanoukhul over Leimakhong stream at Khajiri Maning Club Mapa and at Khajiri Maning Pukhrambam Chingkhram Leikai.	42/42/11-W Dt.1.12.11 Rs.100.00	IW/AC/1-13/11/29 Dt.23.12.11 Rs.86.74	S.Sanjoy Singh	25.12.11	24.6.12		100.00	76.31	23.69
1849	Consn.of I.K.road(SH:-Providing to shingle for 1.685 to 1.905Km at Urban-bye-pass Ching Ani Karak to Lamdeng road).		IW/AC/1-13/11/162 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.76		0.76
1849	Impt. of Urban bye pass Rd. via. Neikalong and Tarung village Kangjabi Leirak(SH:-Providing to shingle bed stretches on Urban bye pass road from 6.12Km to 6.40Km).		IW/AC/1-13/11/206 Dt.26.5.11	M.Indrajit Singh	28.5.11	3.6.11		0.94		0.94
1850	Consn. of I.K.road(SH:-Providing to shingle for 1.905Km mto 2.11Km at urban bye pass Ching Ani Karak to Lamdeng road).		IW/AC/1-13/11/160 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.79		0.79
1850	-do-(SH:-Providing to Shingle for 1.47Km to 1.685Km at Urban bye pass ching Ani karak to Lamdeng road).		IW/AC/1-13/11/161 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.77		0.77

1851	Impt. of diversion road of Sewerage project 10-11(SH;-P/L,SG Watham Leirak D.C.road(Phase-III))		IW/AC/1-13/11/259 Dt.16.8.11 Rs.0.90	Kh.Khoneswor Singh	18.8.11	17.9.11		0.89		0.89
1851	Constn. of T.K.road Changangei to Tamphagei Kabui.		IW/AC/1-13/11/28 Dt Rs.86.76	Kh.Jiten Singh	23.12.11	21.9.12		86.76	81.51	5.25
1852	Impt.of Sorbon Thingel to Cheiraoching with Thangmeiband Youth Centre to Watham Leirak(SH;-Road work from 0 to 220m)	SS	IW/AC/1-13/11/22 Dt.23.12.11	Kh.Kalachand Singh	23.12.11	27.1.12		65.40	61.92	3.48
1852	Impt. of Sorbon Thingel to Cheiraoching with Thangmeiband Youth Centre to Watham Leirak(SH;-Constn. of RCC slab culvert and line drain).		IW/AC/1-13/11/23	M.Mangi Singh	13.12.11	15.1.12		21.88	20.46	1.42
1853	Impt. of diversion road of Shija Hospital road(SH:-P/L, WBM at Urban-bye-pass road 7.00 to 8.00Km)	42/13/10-W Dt.29.1.11	IW/AC/1-13/11/2 Dt.20.4.11	Kh.Jiten Singh	22.4.11	21.5.11	2014	8.00	6.176	1.824
1853	Impt. of diversion road of Shija Hospital road(SH:-P/L, WBM at Urban-bye-pass road 7.00 to 8.00Km)	42/13/10-W Dt.29.1.11	IW/AC/1-13/11/1 Dt.20.4.11	Kh.Jiten Singh	22.4.11	21.5.11	2014	8.33	6.348	1.982
1854	Impt. of Maharabi Tendongyan Khullem Leikai road left out portion.	42/40/11-W dt.9.12.11 Rs.150.00	IW/AC/1-13/11 41 dt.13.2.12	Lenin Hirom	13.2.12	28.4.12		150.00	135.00	15
1854	Upgradation of Lamsang Sekmai road.		IW/AC/1-13/11/42 Dt.13.2.12 Rs.400.00	T.Achouba Singh	13.12.12	13.5.12		400.00	360.00	40
1855	Upgradation of Khonghampat road with Constn. of R/W of depression portion 8.54Km(SH;-2cm. PC leftout portion.		IW/AC/1-13/11/66 Dt.18.2.12	Lenin Hirom	20.2.12	26.2.12		9.48	6.00	3.48
1846	Upgradation of road from Khongnang Anikarak to Watham leirak(SH:-P/L,BUSG & PC near Tarung village).		IW/AC/1-13/11/324 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	5.3.12		0.93		0.93
1847	-do-(SH:-P/L,BUSG and PC at Urban-bye-pass 50.00m to 100.00m).		IW/AC/1-13/11/334 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	22.2.12		0.94		0.94
1847	-do-(SH:-P/L,BUSG & PC at Urban bye pass 0 to 50m).		IW/AC/1-13/11/333 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	18.2.12		0.90		0.9
1848	-do-(SH:-P/L,BUSG and PC at Urban bye pass 100 to 150m).		IW/AC/1-13/11/326 Dt.14.2.12 Rs.0.97	Ksh.Amarjit Singh	14.2.12	26.2.12		0.97		0.97
1848	Constn. of T.K.road Changangei to Tamphagei Kabui.		IW/AC/1-13/11/52 Dt.16.2.12	Kh.Jiten Singh	16.2.12	15.8.12		40.76	39.31	1.45
1849	Upgradation of Lamsang Sekmai road.	42/38/11-W Dt.1.12.11 Rs.100.00	IW/AC/1-13/64/ Dt.18.2.12	S.Sanjoy Singh	20.2.12	1.3.12		9.60	4.00	5.6
1849	Impt. of Diversion Road for Sewerage Project(SH;-Re-Constn. of line drain at Kabrabam Leikai,Uripok).	42/120/09-W Dt.5.3.10 Rs.140.00	IW/AC/1-13/11/71 Dt.18.2.12 Rs.9.69	Ajon Gonmei	21.2.12	20.1.13		9.69	5.64	4.05
1850	Upgradation of road DC to Shija Hospital(SH;-Repairing pot-holes at Game village from 0m to 500m).	42/37/11-W Dt.9.12.11	IW/AC/1-13/12/18 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.70	7.063	2.637
1850	Upgradation of road DC to Shija Hospital(SH;-Repairing pot-holes at Game village from 500m to 1000m).	do	IW/AC/1-13/12/19 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.68	7.053	2.627
1851	Upgradation of road DC to Shija Hospital(SH;-Repairing of road around Nurse Hospital and Type-III Qtr.)	do	IW/AC/1-13/12/20 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.64	7.032	2.608

1851	Upgradation of road DC to Shija Hospital(SH:- Repairing of road around BD-III Office.	do	IW/AC/1- 13/12/28 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.63	7.032	2.603
1852	Upgradation of road DC to Shija Hospital(SH:- BUSG & 2cm. PC surface at Game village main road from 1.00Km to 1.50Km).	do	IW/AC/1- 13/12/30 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.38	7.032	2.484
1852	Upgradation of Nagamapal road(SH:- Repairing of I.K.road from 15.00Km to 15.80Km).	42/30/11-W Dt.23.12.11	IW/AC/1- 13/12/29 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.5.12	2014	9.47	6.943	2.527
										169.842
	Chandel Division									
1853	Upgradation of rd from Tuiyang bridge to Taret river Chandel	42/105/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/23(N) dt. 10- 5-2012; Rs. 8.683	Y. Jugindro	5-17-2012	12-21-2012	-	₹ 8.68	₹ 2.00	6.683
1854	Upgradation of internal road in and around District HQ Chandel	42/98/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/21(N) dt. 10- 5-2012; Rs. 8.688	Y. Jugindro	5-17-2012	11-11-2012	-	₹ 8.69	₹ 2.00	6.688
1855	Upgradation of road from DC Lamkhai to Leikun via Angkhel Chayang	42/99/2011-W dt. 30-12-2011	EE/CDL/WO/12- 13/22-(N) dt. 10- 5-2012; Rs. 8.688	Y. Jugindro	5-17-2012	6-4-2013	-	₹ 8.69	₹ 2.00	6.688
1856	Upgradation of road from Chandel to Chakpikarong via Modi Angthi Bolnidam	42/96/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/28(N) dt. 10- 5-2012; Rs. 8.687	Y. Jugindro	5-17-2012	12-9-2012	-	₹ 8.69	₹ 2.00	6.687
1857	Upgradation of road from Purum Pantha to Thounaojam via Purum Pantha	42/100/2011-W dt. 02-12-2011	EE/CDL/WO/12- 13/20(N) dt. 10- 5-2012; Rs. 8.683	Y. Jugindro	5-17-2012	11-12-2012	-	₹ 8.68	₹ 2.00	6.683
										33.429
	TAMENGLONG DIVISION									
1858	Impvt. of road from Tamei to Takou 0-25 Km.	42/134/2011-W dt 02/12/2011 Rs.100.00	CT/7/TML/SCA/ 2011-12/25 dt 20/03/2012 Rs.5.53	Gonmei Keiphapou	Dt 26/03/2012	Dt.31/03/2012	Dt.31/03/2012	5.53	0.95	4.10
1859	Constn. Of road from NH-53 to Okoklong.	42/124/2011-W dt 02/12/2011 Rs.100.00	CT/7/TML/SCA/ 2011-12/17 dt 05/03/2012 Rs.81.89	Th.Ahem	Dt 11/03/2012	Dt.10/03/2012	Dt.10/03/2012	81.89	9.61	3.90
1860	Constn. Of road from NH-53 to Nungkao.	42/122/2011-W dt 30/11/2011 Rs.100.00	CT/7/TML/SPA/ 2011-12/16 dt 05/03/2012 Rs.5.53	1.N.H.Idaliang 2.Gonmei Keiphapou	Dt 11/03/2012	Dt.12/04/2012	Dt.12/04/2012	5.53	0.85	15.00
										23.00
	Senapati Division									
1861	Upgradation of dist HQ. Road (Left out portion) 32.0Km (SH:- shingling W.B.M II-III & P.C. 90mm dia. Pipe culvert SG from 50 bedded hospital road junction to katomai junction to S.P Road to New TNK Colony via Church pt.SBI office pt. to Don Bosco & NH- 3	42/127/2011-W dt 29/11/2011 Rs. 200.00	EE/SPT/WO/11- 12/86	K.Lamchaopao Pao.	2-29-2012			₹ 92.45	Rs. 86.78	5.66
1862	Upgradation of Purul Akutpa to lakhamai road.	42/132/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPT/WO/11- 12 Dt.28/02/2012	K.S. Ngaile	3-3-2012	6-2-2012		₹ 86.81	Rs. 80.79	6.01
1863	Impnt of Laii to Laii Sarapi, Laii Kharasom bridge point (SH: Clearing jungle, falling tree, E/W in hill cutting 0-2.16 km, RCC ring culvert (6 Nos)	42/130/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPTD/WO/1 1-12/45 Dt.28/02/2012	L.S. Punii	3-2-2012	7-13-2012	6-9-2012	₹ 29.60	Rs. 29.13	0.47

1864	Upgradation of Tabuffii to Khezokhenoma (Let out portion) -8 km. (SH: Constn. Of RR masonry)	No. 42/129/2011-W dt. 29/11/2011 Rs. 200.00 lakhs	EE/SPTD/WO/1 1-12/84 Dt.28/02/2012	K.Lamchao Pou	3-2-2012	5-20-2012	7-20-2012	₹ 5.80		5.8
1865	Upgradation of District H/Q road left out portion	42/127/2010-W dt. 29/11/2011 Rs. 200.00	EE/SPT/WO/2 011-12/86 dt.20/02/2012 Rs.92.45,878/-	K.Lamchao Pou	22/2/2012	21/8/2012	5-27-2012	₹ 92.45	Rs. 70.00	22.45
1866	Upgradation of Khongdei Shimpung to Thiwa road (SH: E/W in hill cutting 4 to 10 km)	42/133/2011-W dt. 29.11.2011 Rs. 100.00	EE/SPT/WO/11-12/92 Dt.28/02/2012	K.S. Ngaile	3-3-2012	6-2-2012	8-28-2012	₹ 86.65	Rs. 80.81	5.84
1867	Upgradation of road from NH-39 to Mao Potato Farm (left out)	42/131/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPTD/WO/1 1-12/94 Dt.28/02/2012	L.D. Raini	3-2-2012	9-20-2012	6-9-2012	₹ 86.86	Rs. 76.55	10.3
										56.53
	THOUBAL DIVISION									
1868	Impt of Umathel Lamkhai to Kakching Khunou Bazar via Chekshapat - 4.50km(SH:- E/W in formation, Shingling,WBM, PC and Pipe culverts 600mm dia 5Nos 900mm dia 1no double row)	42/170/2011-W dt. 24/12/11 Rs. 1,87,82,106/-	EE/TBL/WO/R&B(State Plan)/11-12/29 dt. 12/3/12 , Rs. 83.10 lakh	Ph. Adim	12/3/2012	11/9/2013		83.10	87.00	5.29
1869	Impt of Umathel Lamkhai to Kakching Khunou Bazar via Chekshapat - 4.50km(SH:- E/W in formation, Shingling,WBM, PC and 900mm dia RCC Pipe culverts)(double rows)	42/171/2011-W dt. 24/12/11 Rs. 1,87,82,106/-	EE/TBL/WO/R&B(State Plan)/11-12/28 dt. 12/3/12 , Rs. 84.13 lakh	N. Ibochouba Singh	12/3/2012	11/9/2013		84.13	89.00	4.33
1870	Upgradation of road from Kakching Bazar to Wabagai Lamkhai - 4.30km (SH:- Widening of WBM, PC and Culverts)	42/57/2011-W dt. 1/12/2011 Rs. 200.00 lakhs.	EE/TBL/WO/SC A/11-12/95 Dt. 21/5/2012 Rs. 173.44 lakh	Haokhotinlan Vaiphei	21/5/2012	20/11/2013		173.44	189.78	3.99
1871	Upgradation of road from Thoubal Power House to Nepra Company Dam - 2.50km. (SH:- E/W, Shingling, WBM and PC with CD from 0m to 1340m)	42/58/2011-W dt. 30/11/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/88 Dt. 29/3/2012 Rs. 73.25 lakh	M/S Yumnam Contn.	29/3/2012	28/9/2013		73.25	75.92	5.46
1872	Upgradation of road from Thoubal Power House to Nepra Company Dam - 2.50km. (SH:- E/W, Shingling, WBM and PC with CD from 1340m to 2680m)	42/58/2011-W dt. 30/11/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/88 Dt. 29/3/2012 , Rs. 60.39 lakh	Y. Thoiba Singh	29/3/2012	28/9/2013		60.39	64.06	3.19
1873	Upgradation of approach road for Kakching Hospital , Kakching- 3.00km.(SH:- E/W in widening. Shingling WBM & PC at Chumnang to Langmeidong road via Hospital)	42/59/2011-W dt. 1/12/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/90 Dt. 29/3/2012, Rs.133.72 lakh	N. Gouradas Singh	29/3/2012	28/9/2013		133.72	144.85	4.39
1874	Impt of road from NH-39 to Amurijam, Thoubal Tomjing to Icham Khunou via Charangpat, Thoubal Yairipok to Bishnunaha Leirak Achouba, Yairipok Ningel to Bamon Leikai, Yairipok ningel to Bamon Leikai Mubarak, Heitropokpi to Khoirom and Khundongbam Leirak(i/c side drain)	42/62/2011-W dt. 1/12/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/77 Dt. 29/12/2012 , Rs. 133.71 lakh	O. Haridas Singh	29/3/2012	28/9/2013		133.71	145.43	3.86
1875	Upgradation of Wangjing Khangabok road (left out portion)	42/63/2011-W dt. 1/12/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SC A/11-12/87 Dt. 29/3/2012, Rs. 133.71 lakh	M/S Yunam Construction	29/3/2012	28/9/2013		133.71	144.73	4.49
1876	Upgradation of road in and around Wabagai	42/69/2011-W dt. 1/12/2011 Rs. 100.00 lakhs.	EE/TBL/WO/SC A/11-12/93 & 94. Dt. 11/5/2012 , Rs. 89.13 lakh	Md. Samsurddin & S. Saratchandra Singh	11/5/2012	10/5/2013		89.13	95.87	3.53

1877	Upgradation of Lilong road to Ngangou Mayai Leirakhong (SH: E/W in banking, sand gravel, W.B.M, P.C & pipe culvert)	42/70/2011-W dt. 30/11/2011 Rs. 100.00 lakhs.	EE/TBL/WO/SPA/11-12/69 Dt. 29/2/2012 , Rs. 89.37 lakh	L. Shyamkishore Singh	29/2/2012	28/2/2013		89.30	93.11	6.17
1878	Upgradation of road from Mayai Keithel to Phanjamkhong via Chandrakhong Heitupokpi to Heiroke Salam via Bamol Leikai, Bengi IVR. Thokchom to Uyal road. Heitropokpi loukol to Malom Leirongthel, Phouoibi Lamkhai to Leirongthel Leikai via Kakmayai & Heiroke Wangpokpi Lamkhai to Thokcham Bazar (SH:- Shingling, WBM & PC at Heitropokpi Loukol to Malom Leirongthel for 2.10Km).	42/67/2011-W dt. 1/12/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SCA/11-12/69 Dt. 29/2/2012 , Rs. 133.72 lakh	P. Deben Singh	29/2/2012	28/8/2013		133.72	145.11	4.16
1879	Upgradation of road in and around Wangjing Tenta(SH:- WBM & PC at Kairembikhok Lamkhai to Kairembikhok 1.75km)	42/68/2011-W dt. 30/11/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SCA/2011-12/85 dt.29/3/12, Rs. 133.75 lakh	L. Shyamkishore Singh	29/3/2012	28/9/2013		133.75	145.16	4.14
										53.0
	BISHNUPUR DIVISION									
1880	Const. of approach road of the portion Irang to Pump House via Junction	AA No. 42/34/2012 W dt. 25/3/2013; Rs.153.05	EE/BD/W.O.(SPA)/12-13 dt.29/4/13 Rs.132.97	Ajon Golmei	29/4/13	29/12/14		132.97	123.88	9.09
1881	Impmt. of Oinam Wangoi road	42/73/2011-W dt. 02-12-2011 ; Rs.100.00	EE/BD/W.O.(SPA)/11-12/ dt.29/11/11 Rs.86.86	Lenin Hirom	11-29-2011	9-29-2012		86.86	92.70	7.3
										16.39
	CHURACHANDPUR DIVISION									
1882	Impvt. Of Tuibong Head Quarter Ring road.	42/107/2011-W dt. 01/12/2011 (Rs. 150.00)	CHD/CT(5)/11-12/175 dt.20/12/2011 Rs.64.56	Thangboi Haokip	12-23-2011	12-20-2012	Nil	150.00	141.98	8.02
			CHD/CT(5)/11-12/176 dt.20/12/2011 Rs.64.64	Paokholal Haokip	12-23-2011	12-20-2012	Nil			
1883	Constn. Of Western Town Bye-Pass road from Tiddim road (K.Salbung) to I.B road 0-6 km.	42/108/2011-W dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/173 dt.23/12/2011 Rs. 174.28	PS Singson	12-28-2011	12-20-2012	Nil	200.00	187.06	12.94
1884	Constn. Of Churachandpur Town Bye-Pass Internal road, Western phase-II.	42/109/2011-10 dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/189 dt.23/12/2011 Rs.174.28	T.Pauminlian	12-28-2011	12-18-2012	Nil	200.00	187.06	12.94
1885	Impvt. Of Singhat to Zoukhonuan-20 km.	42/107/2011-10 dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/187(a) dt.23/12/2011 Rs.174.27	S.Khamthang	12-28-2011	12-24-2012	Nil	200.00	187.07	12.93
1886	Impvt. Of road from Tiddim road to New Zouvang.	42/107/2011-10 dt. 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/184(A) dt.23/12/2011 Rs.86.14	S.Khamthang	12-23-2011	12-20-2012	Nil	100.00	94.65	5.35
1887	Constn. Of road from Aina to Kolhen & S.Kholen to Mollungthu.	42/107/2011-10 dt. 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/192 dt.20/12/2011 Rs.43.44	T.Lala Vaiphei	12-23-2011	12-20-2012	Nil	100.00	93.80	6.2
			CHD/CT(5)/11-12/180 dt.20/12/2011 Rs.43.46	PS Singson	12-23-2011	12-20-2012	Nil			
1888	Constn. Of Town Bye-Pass road from Tiddim road Zouvang to Tipaimuk road Bungmual Phase-II.	42/107/2011-10 dt. 01/12/2011 (Rs. 150.00)	CHD/CT(5)/11-12/189 dt.23/12/2011 Rs.130.70	L.Thomte	12-28-2011	12-25-2012	Nil	150.00	140.30	9.7

1889	Impvt. Of road from D.Phailen to Gelmol via Taona Moul.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/177 dt.20/12/2011 Rs.86.28	Lelien Doungel	12-23-2011	11-23-2012	Nil	100.00	94.49	5.51
1890	Constn. Of road from Buoljang bridge point to Changpikot i/c constn. Of Minor bridge over Waikhuruk Pangngil.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/172 dt.20/12/2011 Rs.86.65	KC Chongsei	12-23-2011	11-20-2012	Nil	100.00	94.08	5.92
1891	Impvt. Of road from Khajang to Aibulon and NH-150 to Milongmun.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/179 dt.20/12/2011 Rs.85.44	V.Guite	12-23-2011	12-20-2012	Nil	100.00	95.43	4.57
1892	Constn. Of road from Santing to Lailong and Chiangpi to Chongkhozou.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/183 dt.20/12/2011 Rs.43.43	Kamsei Doungel	12-23-2011	12-20-2012	Nil	100.00	95.44	4.56
			CHD/CT(5)/11-12/178 dt.20/12/2011 Rs.42.00	Haukhotinlal	12-23-2011	12-20-2012	Nil			
1893	Constn. Pof road from Moulben to G.Monglen 8 km i/c culvert and drain.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/183 dt.20/12/2011 Rs.86.44	V.Guite	12-23-2011	7-29-2012	Nil	100.00	94.31	5.69
1894	Impvt. Of Pearson to Mission Compound- 3km	42/113/2011-W (SPA) Dt. 01/12/2011 (Rs.200.00)	CHD/CT(5)/11-12/188 dt.23/12/2011	T.Lala Vaiphei	12-28-2011	12-27-2012	Nil	200.00	180.00	20
										114.33
SADAR HILLS DIVISION										
1895	Upgradation of Sagolmang Saikul road (SH: E/W in widening, WBM & PC from 23.32 to 31.32 Km i/c CD work of 2 Nos. of 8.10m span diversion bridge 26.78 and 25.30Km)	43/135/2011-W dt.02.12.2011 A/A- Rs. 200.00 Lakh E/S- Rs. 180.00 Lakh	EE/SHD/CT(WO)/SCA (R) /2011-12/12 dt. 23/2/2012	Kamsei Doungel	27/2/2012	27/2/2013	N/A	174.38	159.95	14.43
1896	Impvt.of Pukhao Kanglatongbi 0.00 to 21.00 km.(left out portion)Lamkhayang to Imphal River.	42/136/2011-W dt.2.12.2011 A/A - Rs.150.00 lakh E/S - Rs.135.00 lakh	EE/SHD/CT(WO)/SCA (R)/2011-12/11 dt.23.2.2012 Rs.130.50 lakh	Haokhotinlen Vaiphei	27.02.2012	27.01.2013	N/A	134.23	125.36	24.64
1897	Constn.of road from Kalapahar to Phoibung via Haipi & Koubru Leikha to Gamnomphai via Tuijang,Laloi Cananphai.	42/139/2011-W dt.2.12.2011 A/A - Rs.100.00 lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/05 dt.24.2.2012	Thangjakhup Kipgen	28.02.2012	31.08.2012	N/A	89.49	77.26	22.74
		E/S - Rs.90.00 lakh	Rs.83.62 lakh							
1898	Constn.of road from Golai Bosti (NH-39) to Centre for Eastern Himalayang Orchid & Medical High Priority Research and Tuipajang to Jangmol.	42/140/2011-W dt.2.12.2011 A/A - Rs.100.00 lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/03 dt.24.2.2012	Tongkhohao Kipgen	18.02.2012	17.07.2012	N/A	89.49	84.75	15.25
		E/S - Rs.90.00 lakh	Rs.87.18 lakh							
1899	Improvement of road from Yaingangpokpi Vety.Office to Twisomjang Village.	42/141/2011-W dt.02.12.2011 A/A - Rs.100.00 Lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/ dt.28.02.2012 Rs. 86.92 Lakh	L.P.P Mate	28.02.2012	28.02.2013	N/A	89.49	78.95	11
1900	Improvement of Imphal Kangchup road	42/137/2011-W dt.02.12.2011 A/A - Rs. 150.00 Lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/14 dt.28.02.2012 Rs. 127.13 Lakh	P. Jibon Singh	02.03.2012	03.08.2012	N/A	134.23	73.63	62
										150.06
UKHRUL DIVISION										

1901	Impt. of road shangshak - Phungyar 10km (left out portion) (SH:- Premix carpetting i/c pot holes in damaged portion 28 to 34 km).	No. 42/88/2011-W dt. 23/12/2011 Rs. 200.00 Lakhs	EE/UD/WO/07/2011-2012/6(A) dt. 23/02/2012 Rs. 87,86,963.00	A.S. Kumar	01/03/2012	28/02/2013	Nil	Rs. 87.86	Rs. 82.70	Rs. 5.16
1902	Improvement of road from Alang to T.Hundung. (SH:- E/w in formatiom cutting from 12.15-16.00km)	No. 42/95/2011-W dt. 29/11/12 Rs. 100.00 Lakhs	EE/UD/WO/07/2011-2012/8 dt. 26/02/2012 Rs. 44,15,193.00	K.S. Ngaranmi	04/03/2012	03/03/2013	Nil	Rs.44.15	Rs.38.86	Rs. 5.29
1903	Improvement of road from Alang to T.Hundung. (SH:- E/w in formatiom cutting from 9.00 - 12.15Km)	No. 42/95/2011-W dt. 29/11/11 Rs. 100.00 Lakhs	EE/UD/WO/07/2011-2012/11 dt. 07/03/2012 Rs. 42,65,494.00	K.S. Ngaranmi	13/03/2012	12/03/2013	Nil	Rs.42.65	Rs.40.78	Rs. 1.87
1904	Impt. of road shangshak - Phungyar 10km (left out portion) (SH:- Premix carpetting i/c pot holes in damaged portion 12 to 15 km and 25-28 km).	No. 42/88/2011-W dt. 23/12/2011 Rs. 200.00 Lakhs	EE/UD/WO/07/2011-2012/6 dt. 22/02/2013 Rs. 85,75,406.00	L. Apam	28/02/2013	27/02/2014	Nil	Rs. 85.75	Rs. 71.30	Rs. 14.45
										Rs. 26.77
										Rs. 643.35
	MH: 3054									
	Imphal West Division									
1905	Maint. of Khabam Bomdiar to Khabi IVR(SH:- Mending of pot holes and depression with sand gravel at ch. 0.70 to 1.50Km).		IW/AC/1-13/11/156 Dt.23.5.11	North East Trading Corporation	2.6.11	1.7.11		0.380		0.38
1906	Maint. of Urban-bye-pass road to Lamdeng Makha leikai(SH:-Providing to shingle from work: Maint. of Urban bye pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.355Km to 1.58Km).		IW/AC/1-13/11/131 Dt.2.5.11	N.Kiran Singh	10.5.11	9.6.11		0.640		0.64
1907	Maint. of Loitang Sandum to Ukasoi road(SH:- Providing to Shingle from 0.372Km to 0.609Km).		IW/AC/1-13/11/322 Dt.14.10.11	M.Bobo Singh	16.10.11	15.11.11		0.970		0.97
1908	Maint. of Langol Housing complex internal road "G" Block(SH:-Repairing of pot holes by bituminous).		IW/AC/1-13/11/255 Dt.16.8.11	Kh.Khoneshowar Singh	18.8.11	17.9.11		0.970		0.97
1909	Maint. of Langol Housing complex internal road "H" Block(SH:-Repairing of pot holes by bituminous).		IW/AC/1-13/11/256 Dt.16.8.11	Kh.Khoneshowar Singh	18.8.11	17.9.11		0.970		0.97
1910	Maint. of Khagempalli Naoremthong road(SH:- Shingling on entry and exit along Khagempalli Naoremthong for the portion Kwakeithel to NH-53).		IW/AC/1-13/11/132 Dt.21.5.11	North East Trading Co-operation.	24.5.11	23.6.11		0.640		0.64
1911	Maint. of Khabam Bomdiar to Khabi IVR(SH:- Mending of pot-holes and depression with sand gravel at ch. 0.20 to1.50Km).		IW/AC/1-13/10/156 Dt.23.5.11	North East Trading Co-operation.	26.5.11	25.6.11		0.380		0.38
1912	Maint. of Keishamthong Kabuikhul(SH:-Sand shingle on bases).		IW/AC/1-13/11/241 Dt.11.8.11	Kh.Jiten Singh	15.8.11	14.9.11		0.920		0.92
1913	Maint. of Keishamthong Kabuikhul road(SH:- Providing sand shingle on Entry and Exit of Kabuikhul road).		IW/AC/1-13/11/240 Dt.11.8.11	Kh.Jiten Singh	15.8.11	14.9.11		0.870		0.87
1914	Maint. of Naoremthong Khagempalli Leirak(Awang) at Tabungkhok(SH:-Shingling 876.25 to 1002.10m).		IW/AC/1-13/11/49 Dt.9.4.11	O.Robindro Singh	12.4.11	11.5.11		0.380		0.38

1915	-do- 751.25 to 876.65m)		IW/AC/1-13/11/ 45 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1916	-do- 125 to 250m).		IW/AC/1-13/11/ 44 Dt.9.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1917	Maint. of Jail road(SH:-Shingling 0 to 250m).		IW/AC/1-13/11/ 43 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1918	Maint. of Naoremthong Industries land(SH:-Shingling 753.50m to 1006.0m).		IW/AC/1-13/11/ 50 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1919	-do- 501.50m to 753.50m)		IW/AC/1-13/11/ 36 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1920	Maint. of Moirang Hanuba IVR(SH:-Shingling 250m to 501.20m).		IW/AC/1-13/11/ 51 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1921	Maint.of Naoremthong Industries land(SH:-Shingling 250m to 501.50m).		IW/AC/1-13/11/ 38 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1922	-do- 0 to 250m).		IW/AC/1-13/11/ 42 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38
1923	Maint. of road side drain for Urban-bye-pass road from 11.045Km mto 11.39Km).		IW/AC/1-13/10/ 386 Dt.17.5.11	K.Modhumangol Singh	20.5.11	19.6.11		0.380		0.38
1924	Maint. of Sorbol Thingel road connecting Khwairak Selungba road.		IW/AC/1-13/11/ 249 Dt.16.8.11	I.Kulachandra Singh	20.8.11	19.9.11		0.970		0.97
1925	Maint. of Khoisnam Leikai road of Uripok.		IW/AC/1-13/11/ 306 Dt.14.10.11	Jesse Kamei	16.10.11	15.11.11		0.870		0.87
1926	Maint. of road near Central School to Grace Academy.		IW/AC/1-13/11/ 67 Dt.21.10.11	Ksh.AmarjitSingh	25.10.11	24.1.12		48.490	42.89	5.6
1927	Repairing of 50m long wooden Bridge at Moirangthong on Nambul river 2nd portion).		IW/AC/1-13/11/ 12 Dt.21.5.11	M.Sharat Singh	25.5.11	24.6.11		1.000		1
1928	-do- 1st portion.		IW/AC/1-13/11/ 128 Dt.21.5.11	M.Sharat Singh	25.5.11	24.6.11		0.980		0.98
1929	Maint. of Lamdeng Ching Ani Karak to Taothong road(SH:-Providing to shignel for 1.36Km to1.47Km).		IW/AC/1-13/11/ 126 Dt.21.5.11	Ksh.Chandrasah Singh	25.5.11	24.6.11		0.490		0.49
1930	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.58Km to1.80Km).		IW/AC/1-13/11/ 135 Dt.21.5.11	N.Kiran Singh	25.5.11	24.6.11		0.960		0.96
1931	-do- 1.80Km to		IW/AC/1-13/11/ 136 Dt.21.5.11	N.Kiran Singh	25.5.11	24.6.11		0.960		0.96
1932	Maint.of Lamdeng Ching Ani Kiarak to Taothong road(SH:-Providing to shingle from 2.11Km to 2.22Km).		IW/AC/1-13/11/ 170 Dt.23.5.11	M.Sharat Singh	25.5.11	24.6.11		0.390		0.39
1933	Maint. of Phayeng Mamang Leikai IVR connecting Phayeng Khaidem road(SH:-Providing to shingle at bed stretches wheel track and big depression from 0Km to 0.67Km).		IW/AC/1-13/11/24 Dt.	Th.General Singh	25.5.11	24.6.11		4.780		4.78
1934	Maint. of Kanglatongbi Luwangsabal via. Mandir road(SH:-Providing to shingle from 0Km to 1.20Km).		IW/AC/1-13/11/22 Dt.	I.Jadubir Singh	25.5.11	24.6.11		4.860		4.86
1935	Maint. of Awang Khunou road(SH:-Shingling on road side berm from 0 to 0.330Km).		IW/AC/1-13/11/ 280 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.970		0.97

1936	-do- fromm 0.330Km to 0.65Km.		IW/AC/1-13/11/ 279 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.940		0.94
1937	Maint. of Ngairangbam to Longa Koirang via. Tanou Khul road 0 to 4.21Km(SH:-Sand gravelling to lying portion from 3.50 to 3.699Km).		IW/AC/1-13/11/ 281 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.750		0.75
1938	-do- from3.699Km to 3.955Km.		IW/AC/1-13/11/ 284 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.960		0.96
1939	-do- from 3.955Km to 4.21Km.		IW/AC/1-13/11/ 283 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.960		0.96
1940	Maint. of Khoyum Sabal road(SH:-Raising up road surface bysand gravel from 1.352 to 1.60Km).		IW/AC/1-13/11/ 278 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.890		0.89
1941	-do- from 1.60 to 1.85Km.		IW/AC/1-13/11/ 282 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.890		0.89
1942	-do- from1.082 to 1.352Km		IW/AC/1-13/11/ 277 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97
1943	-do- from 0.812 to1.082Km.		IW/AC/1-13/11/ 276 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97
1944	d-o from 0.27Km to 0.542Km.		IW/AC/1-13/	N.Ibochouba Singh	10.9.11	9.10.11		0.760		0.76
1945	-do- from 0.542Km to 8.12Km		IW/AC/1-13/11/ 272 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97
1946	Maint. of Khoyum Sabal road(SH:-Raising up road surface by sand gravel from 0 to 0.27Km).		IW/AC/1-13/11/ 270 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.960		0.96
1947	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.355Km to 1.58Km).		IW/AC/1-13/11/ 131 Dt.2.5.11	N.Kumar Singh	5.5.11	4.6.11		0.980	0.35	0.63
1948	Maint. of Lairenkabi Mamang Leikai IVR(SH:-Providing to Shingle at bad stretches and wheel track from 0.76Km to 1.44Km).		IW/AC/1-13/10/ 26 Dt.27.9.11	Th.General Singh	30.9.11	29.12.11		4.780		4.78
1949	Maint. of Nodia Thaongkhong to Heigrum Thongkhong IVR(SH:-Mending of pot-holes and depression with stone shingle 1.00 to 2.00Km).		IW/AC/1-13/11/ 81 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.390		0.39
1950	do 0 to 1.00Km		IW/AC/1-13/11/ 80 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.380		0.38
1951	do 2.00 to 2.50Km.		IW/AC/1-13/11/ 82 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.400		0.4
1952	Maint. of Nambol Kamong road(SH:-Mending of pot-holes and shingling from 0 to 0.75Km).		IW/AC/1-13/11/ 32 Dt.7.4.11	H.Lalkanhai Sharma	10.4.11	9.5.11		0.390		0.39
1953	do 0.75Kmm to 1.50Km.		IW/AC/1-13/11/ 33 Dt.7.4.11	H.Lalkanhai Sharma	10.4.11	9.5.11		0.390		0.39
1954	Maint. of NH-53 Khumbong Khaidem Makha Leikai road(SH:-Mending of pot-holes with stone shingle at 0 to 1Km).		IW/AC/1-13/11/ 239 dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38
1955	Repairing of 50.0m Long wooden bridge at Moirangthong on Nambul River 1st portion.		IW/AC/1-13/11/ 127 Dt.21.5.11	M.Sharat Singh	24.5.11	23.6.11		0.960		0.96

1956	Repairing of 50.0m Long wooden bridge at Moirangthong on Nambul River 2nd portion.		IW/AC/1-13/11/ 128 Dt.21.5.11	M.Sharat Singh	24.5.11	23.6.11		0.970		0.97
1957	Maint. of Pheidinga Mayanglangjing(SH:-2cm PC surfacing from 2.10Km to 2.30Km).		IW/AC/1-13/11/ 304 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.970		0.97
1958	Maint. of Phayeng Khaidem road(SH:-Shingling from 1.575 to 1.881Km).		IW/AC/1-13/11/224,225 & 226 Dt.11.8.11	I.Kulachandra Singh	11.8.11	10.9.11	2013	1.140	0.766	0.374
1959	do 1Km to 2Km.		IW/AC/1-13/11/ 234 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.370		0.37
1960	do 2Km to 3Km		IW/AC/1-13/11/ 231 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.370		0.37
1961	do (SH:-Mending of pot-holes with stone shingles i/c pipe culvert at 2.30Km).		IW/AC/1-13/11/ 239 dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38
1962	do at 2Km.		IW/AC/1-13/11/ 238 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.390		0.39
1963	Maint. of Heigrujam Maning leikai road NH-53 Moidangpok Khunou(SH:-Mending of pot-holes and shingling 1 to 2Km).		IW/AC/1-13/11/ 230 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.390		0.39
1964	do 2 to 3Km.		IW/AC/1-13/11/ 275 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38
1965	Maint. of Konthoujam Makha Leikai Konthoujam Leirembi via. Konthoujam Lairembi to Sagoltongba Konthoujam road(SH:-Mending of pot-holes & shingling 0 to 1Km).		IW/AC/1-13/11/ 232 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.390		0.39
1966	do 1 to 2Km		IW/AC/1-13/11/ 236 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.400		0.4
1967	Maint. of Konthoujam Makha leikai Konthoujam Leirembi via. Konthoujam Lairembi to Sagoltongba Konthoujam road(SH:-Mending of pot-holes & shingling 2 to 3Km).		IW/AC/1-13/11/ 237 dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.380		0.38
1968	Maint. of Salam IVR 0 -1.82Km(SH:-Providing SG and WBM in the portion from ch 0.7385 to 0.8585Km).		IW/AC/1-13/11/ 286 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.950		0.95
1969	do ch.0.1618 to 0.7385Km).		IW/AC/1-13/11/ 303 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.960		0.96
1970	Maint. of Salam Luker IVR road(SH:-Constn. of damaged culvert and drain).		IW/AC/1-13/11/ 1 Dt.20.10.11	Y.Rockyson Singh	23.10.11	22.1.12		8.760	7.75	1.01
1971	Maint. of Heigrujam Lamkhai to Kamong Maning road(SH:-Shingling with sand gravel at 0 to 0.25Km).		IW/AC/1-13/11/ 294 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.940		0.94
1972	do 0.25 to 0.50Km.		IW/AC/1-13/11/295 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95
1973	do 0.50 to 0.75Km.		IW/AC/1-13/11/290 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.940		0.94
1974	do 0.75 to 1.00Km		IW/AC/1-13/11/289 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95
1975	do 1.00 to 1.25Km.		IW/AC/1-13/11/288 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95

1976	Maint. of Lamsang Patsoi road(SH:-Shingling on road side berm from 1.510 to 1.806Km).		IW/AC/1-13/11/296 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95
1977	do 1.806 to 2.103Km.		IW/AC/1-13/11/299 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.960		0.96
1978	do 2.103 to 2.402Km		IW/AC/1-13/11/300 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.960		0.96
1979	do 2.42 to 2.70km.		IW/AC/1-13/11/301 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.970		0.97
1980	do 2.70 to 3.00Km		IW/AC/1-13/11/305 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.970		0.97
1981	Maint. of Heigrujam to Longoljam road(SH:-Mending of side berm with stone shingle at 0.50 to 0.75Km).		IW/AC/1-13/11/569 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.930		0.93
1982	do 0.75 to 1.00Km.		IW/AC/1-13/11/574 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.950		0.95
1983	do 1.00 to 1.25Km.		IW/AC/1-13/11/575 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.950		0.95
1984	Maint. of Pheidinga Leimakhong road(left out portion from 0.705 to 1.06Km).		IW/AC/1-13/11/8 dt.15.4.11	T.Mohon Singh	15.4.11	1.5.11		6.410		6.41
1985	Maint. of Heibongpokpi Khoriphaba road(SH:-Mending of pot-holes and shingling from 9.00 to 10.00Km).		IW/AC/1-13/11/30 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.380		0.38
1986	do 10.00Km to 11.00Km.		IW/AC/1-13/11/31 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39
1987	do 11.00 to 13.00Km.		IW/AC/1-13/11/34 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39
1988	do 13.00 to 16.00Km.		IW/AC/1-13/11/35 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39
1989	Maint. of Patsoi Tabungkhok road(Phase-I).		IW/AC/1-13/11/96 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.960		0.96
1990	-do- Phase-II		IW/AC/1-13/11/97 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.970		0.97
1991	-do- Phase-III		IW/AC/1-13/11/99 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.970		0.97
1992	-do- Phase-IV		IW/AC/1-13/11/100 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.960		0.96
1993	Maintenance of Moidangpok Aheibam mLeikai Leirak.	SE-III/Accept (NP)/IW/11-12/5 Dt.20.10.11 Rs.30.00	IW/AC/1-13/11/82 Dt.20.10.11	P.Nilakanta	22.10.11	20.1.12		30.000		30
1994	Maint. of road near Central School to Grace Academy.		IW/AC/1-13/11/67 Dt.21.10.11	Ksh.AmarjitSingh	25.10.11	24.1.12		48.490	42.89	5.6
1995	Maint. of Moidangpok Aheibam Leikai Leirak-1Km.		IW/AC/1-13/11/82 Dt.20.10.11	P.Nilakanta Singh	23.10.11	22.9.12		29.990		29.99
1996	Maint. Of Moirangmayum Leirak(SH:-Mending of pot-holes connecting Kwakeithel Soibam leikai road and Moirangmayum Leirak)		IW/AC/1-13/10/740 dt.14.1.11 Rs.0.970	L.Kheda Singh	14.1.11	13.2.11	2014	0.970		0.97

1997	Maint. Of Khagempalli Naoremthong road(SH:-Mending of pot-holes Sayang Pukhri Mapal road).		IW/AC/1-13/10/ 738 dt.10.1.11 Rs.0.970	L.Kheda Singh	10.1.11	9.2.11	2014	0.972		0.972
1998	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle 300m to 600m).		IW/AC/1-13/10/ 702 dt.10.1.11 Rs.0.960	L.Kheda Singh	10.1.11	9.2.11	2014	0.949		0.949
1999	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle from Keishampat bridge point).		IW/AC/1-13/10/ 701 dt.10.1.11 Rs.0.970	L.Kheda Singh	10.1.11	9.2.11	2014	0.964		0.964
2000	Maint. of Khagempalli Naoremthong road(SH:-Mending of pot-holes Thiyam Leikai connecting Hall Nakal road).		IW/AC/1-13/09/739 dt.14.1.11 Rs.0.970	L.Kheda Singh	14.1.11	13.2.11	2014	0.976	-	0.976
2001	Maint. of Malom Konthoujam IVR(SH:-Shingling side berm with stone shingle at 5.285Km to 5.570Km).		IW/AC/1-13/11/ 371 Dt. 25.2.12	W.Kullachandra Singh	27.2.12	28.2.12		0.930		0.93
2002	Maint. Of Lamphelpat area CRPF Camp(SH:-SG,WBM & 2cm. PC from 0 to 445m).		IW/AC/1-13/11/23 Dt.11.5.12 Rs.17.47	L.Karnaveer	11.5.12	10.8.12	2013	17.470	11.755	5.715
2003	Maint. of Yumnam Leikai road connecting Capital Project (SH:-Shingling for side berm of Lamphel Traffic rotary to EVS Church from 0.179 km to 0.350km).		IW/AC/1-13/12/35 dt.2.5.12 Rs.0.97	W.Lalmani Singh	2.5.12	1.7.12	2015	0.970	0.273	0.697
2004	-do-(SH:-do- from 0.359km to 0.537 km).		IW/AC/1-13/12/35 dt.7.5.12 Rs.0.96	W.Lalmani Singh	7.5.12	6.7.12	2015	0.960	0.270	0.69
2005	Impvt. of road NH-150 to FCS via. Ningthemkol(SH:- Shingling).		IW/AC/1-13/10/745 dt.14.1.11 Rs.0.970	W.Lalmani Singh	14.1.11	13.2.11	2015	0.970	0.273	0.697
2006	Maint. of Keisham-pat Thokchom Leikai connecting Mutum Lierak(SH:-Sand gravel).		IW/AC/1-13/12/826 dt.3.2.11 Rs.0.65	W.Lalmani Singh	14.1.12	13.2.12	2015	0.650	0.184	0.466
										164.58
	Imphal East Division									
2007	Impvt. Of road from Kongba Keithel to Dahiram Leirak connecting Nh-39 via Khunou and Jubaraj palli (1.950 km - 2.435 km)	-	IE/CT(10)/W/2 011-12/82 Dt. 28/2/11 Rs. 8.54 lacs	N. Chonjon Singh	29/2/2012	25/7/12		4.000		4.00
2008	Impvt. Of Changamdabi water Supply to Yambem Central Palayground around Andro A/C.	-	IE/CT(10)/W/2 011-12/29 Dt. 28/2/12 Rs. 86.83 lacs	CH. Rajen Singh	28/2/12	27/2/13		10.000		10.00
2009	Impvt. Of Andro road 0-24 kms.	-	IE/CT(10)/W/2 011-12/31 Dt. 29/2/12 Rs. 130.19 lac	M/S Rangnamei Traders & Sales	29/2/12	31/5/12		20.000		20.00
2010	Impvt. Of Top Bengoon road (Top to Khewa 4 kms.)	-	IE/CT(10)/W/2 011-12/8 Dt. 23/12/11 Rs. 65.15 lacs.	L. Lokendro Singh	23/12/11	22/12/12		30.000		30.00

2011	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 0-3.20 km)	-	IE/CT(10)/W/2 011-12/89 dt. 4/2/2012 Rs. 22.42 lacs	P. Jibon Singh	14/2/12	in progress			5.000		5.00
2012	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 3.20 -7.00 km)	-	IE/CT(10)/W/2 011-12/90 dt. 14/2/2012 Rs. 23.11 lacs	- do -	14/2/12	- do -			5.000		5.00
2013	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 7.00 - 10.00 km)	-	IE/CT(10)/W/2 011-12/88 dt. 14/2/2012 Rs. 22.90 lac.	- do -	14/2/12	- do -			5.000		5.00
2014	M/o road from Gouranagar to Night Landing lighting tower on Nongei Ching (SH - Restoration of depressed stretches i/c filling of pot holes 0 - 3.50 km)	-	IE/CT(10)/W/2 011-12/86 dt. 14/2/2012 Rs. 22.65 lcs.	- do -	14/2/12	- do -			6.000		6.00
2015	M/o road from Gouranagar to Night Landing lighting tower on Nongei Ching (SH - Restoration of depressed stretches i/c filling of pot holes 3.50 - 7.00 km)	-	IE/CT(10)/W/2 011-12/87 dt. 14/2/2012 Rs. 21.62 lacs.	- do -	14/2/12	- do -			5.000		5.00
											90.00
	TAMENGLONG DIVISION										
2016	Construction of IVR from NH37 Noney Pt V to Noney Pt II (SH: Trace path cutting 0 to 4.40km)	48/7/2011-W 29/9/2011 Rs.10.00	CT/7/NP/2011- 12/9 Dt.15/11/2011 Rs.10.00	Ph Adai	Dt.21/11/2011	24/12/2011	24/12/2011		10.00	5.00	5.00
2017	M/O Noney Bazar road (SH: Shingling WBM, PC i.c pucca drain)	47/7/2011-w 29/9/2011 Rs.20.00	CT/7/NP/2011- 12/8 Dt.15/11/2011 Rs.19.41	Ajon Gonmei	Dt.21/11/2011	23/12/2011	23/12/2011		19.41	10.00	9.41
2018	Filling pot hole in TML divn. (SH: M/O TML Khongsang road 0 to 39 km)(SH: clearance of jungle from 2 to 36kmand pot hole filling at selected stretches)	48/7/2011-W 29/9/2011 Rs.15.00	CT/7/NP/2011- 12/7 Dt.31/10/2011 Rs.15.00	Athui Gonmei	Dt.6/11/2011	28/11/2011	28/11/2011		15.00	0.00	15.00
2019	M/O Tamei to Chalton 0 to 33 km (SH: Clearance of land slips from 10 to 33km)	42/217/2011-W 24/3/2012 Rs.7.15	CT/7/TML/NP/ 2011-12/32 Dt.3/4/2012 Rs.6.95	Bhopen Naorem	Dt.9/04/2012	25/04/2012			6.95	0.00	6.95

2020	M/O Chaton to Kuilong road (SH: Clearance of land slips from 39-54km)	42/217/2011-W 3/4/2012 Rs.3.76	CT/7/TML/NP/ 2011-12/35 Dt.3/4/2012 Rs.3.76	Bhopen Naorem	Dt.9/04/2012	25/04/2013		3.76	0.00	3.76
2021	M/O road from Tamenglong Khunjao to Barak Bridge 11.50km (SH: Clearance of land slips in between 3.50 to 11.50 km) in connection with 10th General Assembly Election 2012.	42/217/2011-W 24/3/2012 Rs. 4.43	CT/7/TML/ NP/2011-12/33 Dt.3/4/2012 Rs. 4.43	Bhopen Naorem	Dt.9/04/2012	20/04/2012		4.43	0.00	4.43

2026	M/O Ngathem Leikai S/Bridge	42/189/2010-W dt 8/2/2011 Rs. 6.00	EE/TBL/WO/R& B(NP)/10-11/62 dt 24/2/11 Rs 5.93	L. Shyamkishore Singh	24/2/2011	20/5/2011		0.00	0.00	5.37
2027	M/O Thoubal Mayang Imphal road. (SH:- Constn. of line drain from 3.050 to 5.00km on Southern side)	48/07/2011-W dt 29/9/2011 Rs. 300.0	EE/TBL/WO/R& B(NP)/11-12/14 dt. 13/12/11 Rs.115.69	M/S Yumnam Construction	13/12/2011	12/3/2012		108.19	108.19	6.71
2028	M/O Thoubal Mayang Imphal road. (SH:- Constn. of line drain from 2.495 to 5.00km on Northern side)	48/07/2011-W dt 29/9/2011 Rs. 300.0	EE/TBL/WO/R& B(NP)/11-12/15 dt. 13/12/11 Rs. 171.90	M/S Yumnam Construction.	13/12/2011	12/12/2012		160.10	160.10	1.21
2029	M/O Thoubal M.I road (SH:- Constn. Of line drain 2.450km to 5.00km)	48/07/2011-W dt 29/9/2011 Rs. 300.0	EE/TBL/WO/R& B(NP)/11-12/15 Rs.171.89	M/S Yumnam Construction.	13/12/2011	12/12/2012		162.81	162.81	8.13
2030	M/O Thoubal M.I road (SH:- Constn. Of line drain 3.05km to 5.00km)	48/07/2011-W dt 29/9/2011 Rs. 300.0	EE/TBL/WO/R& B(NP)/11-12/14 dt. 13/12/2011	M/S Yumnam Construction.	13/12/2011	12/12/2012		109.48	109.48	5.56
2031	M/O Keirak Muslim road.(SH:- WBM and PC)	27/40/2011-W dt 1/10/2011 Rs. 10.00	EE/TBL/WO/13- F/Maint/11- 12/497 dt. 22/10/11 Rs.9.71	M. Koireng Singh	22/10/2011	20/4/2012		3.50	3.50	5.56
2032	M/O road from Thongam to Sarik Konjil (SH:- WBM & PC)	No. 42/7/2011-W dt. 29/09/2011 Rs. 50.00	EE/TBL/WO/R& B(NP)/11-12/18 dt. 13/12/11 Rs. 86.87	Apam Shimaray (Th.Somokanta)	13/12/2011	12/4/2012		46.05	46.05	3.35
2033	M/O road from Langmeidong Naya Bazar to Tezpur (SH:- WBM & PC)	No. 42/7/2011-W dt. 29/09/2011 Rs. 50.00	EE/TBL/WO/R& B(NP)/11-12/22 dt. 13/12/11 Rs. 48.56	Apam Shimaray (Th.Somokanta)	13/12/2011	12/4/2012		19.59	19.59	25.92
										61.81
	Senapati Division									
2034.	Filling pot holes in SPT Divn. (SH: Filling pot holes on Maram Purul at 21.0 km)	No. 48/7/2011- W(NP) dt. 29/9/2011 Rs. 20.00 lakhs	EE/SPT/WO/11- 12/ 72 Dt.22/11/2011	Ng. Thaiho	11-26-2011	1-25-2012	2-2-2012	Rs. 1.93	Rs. 1.27	0.66
2035.	M/o of road from Senapati to Oklong 0-23 km (SH: P/L sand gravel on bad stretches in between 5 km to 15 km)		EE/SPT/WO/20 11-12/2 dt 16/1/2012 Rs. 24,20,178/-	Th. Hesho				₹ 24.20		24.2
2036.	M/o of road from Molkon to Khamsom 15 km (SH: P/L sand gravel on bad stretches in between 5 km to 13 km & resectioning of kutcha drain)		EE/SPT/WO/20 11-12/4 dt 16/1/2012 Rs. 17,67,203/-	Th. Hesho				₹ 17.67		17.67
2037.	M/o of road from Koide junction to Maiba (SH: P/L sand gravel on bad stretches in between 0 km to 8 km)		EE/SPT/WO/20 11-12/5 dt 16/1/2012 Rs. 24,64,159/-	Th. Hesho				₹ 24.64		24.64

2038.	M/o of road from Senapati to Oklong (SH: P/L sand gravel on bad stretches in between 15km to 23km)		EE/SPT/WO/2011-12/152 dt 16/1/2012 Rs. 23,58,216/-	Th. Hesho				₹ 23.58		23.58
										90.75
	National Highway - I									
2039	AR & Mo to NH-39 Maram Imphal section (SH:- Rehabilitation of damaged pavement i/c repairing of pot holes in reaches from km 278.00 to km 281.00 and from km 285.00 to km 290.500)	NIL	No.CT/4/NH-1/2011-12/01 dt 4-11-2011 Rs 5979210 /-	Ksh. Basanta Singh	11-7-2001	2-18-2002	8-16-2021	60	51.22	8.57
										8.57
	Court case									
	HIGHWAY SOUTH DIVISION									
2040	Maintenance of road from Hiyangthang makha to Irom Meijrao.		Rs. 58,32,624/- EE/HS/Cont/W 0/11-12/2 dt. 03/01/2013	M. Chaoba Singh	1-10-2013	4-6-2013		56.97	25.00	31.97
										31.97
	BISHNUPUR DIVISION									
2041	O/C road for the portion 63 to 93km for the year 2011-12		EE/BD/Cont/W. O(NP)/12-13/1 dt.24/12/12 Rs.10.67	P. Jatishwar singh	1-2-2013	1-15-2013	5-12-2015	10.67		10.67

											10.67
	CHURACHANDPUR DIVISION										
2042	Maintenance of Khuga Ring road(SH: Shingling for the portion 0.00-3.50 km)	-	CHD/CT(5)/11-12/ dt.12/04/2011 (Rs.14.24)	S.Khamthang	4-19-2011	5-23-2011	8-22-2022	14.24	8.61	5.63	
2043	Maintenance of Khuga Ring road(SH: Shingling for the portion 3.50-7.00 km)	-	CHD/CT(5)/11-12/ dt.12/04/2011 (Rs.14.24)	Hauminlian	4-19-2011	6-10-2011	8-22-2022	14.24	6.23	8.01	
2044	Maintenance of road from Muallum to Hiangmual -10 km ((SH: Shingling for the portion 6.00-10.00 km)	-	CHD/CT(5)/11-12/ dt.12/04/2011 (Rs.23.83)	S.Khamthang	4-19-2011	6-10-2011	8-22-2022	23.83	16.22	7.61	
2045	Maintenance of road from Sangaikot to Gangpimual via Mongbung	-	CHD/CT(5)/11-12/40 dt.25/01/2012 (Rs.35.28)	Ph. Adim	2-6-2012	3-20-2012	8-22-2022	35.28	0.00	35.28	
2046	Maintenance of road from Singngat to Buksau	-	CHD/CT(5)/11-12/39 dt.25/01/2012 (Rs.34.67)	Ph. Adim	2-6-2012	3-8-2012	8-22-2022	34.67	0.00	34.67	
2047	Maintenance of Thingkeu-Henglep road 0-31.20 km (SH: Dry Boulder pitching on wheeltrack at serious portion from 10.50 - 17.10 km)	-	CHD/CT(5)/11-12/38 dt.25/01/2012 (Rs.34.08)	Ph. Adim	2-6-2012	3-26-2012	8-22-2022	34.08	0.00	34.08	
2048	Maintenance of Thingkeu-Henglep road 0-31.20 km (SH: Dry Boulder pitching on wheeltrack at serious portion from 20.64 - 29.34 km)	-	CHD/CT(5)/11-12/40 dt.25/01/2012 (Rs.34.48)	Ph. Adim	1-6-2012	3-4-2012	8-22-2022	34.48	0.00	34.48	
											159.76
	UKHRUL DIVISION										
2049	M/O Staff Quarter at Ukhrul (SH:- Sanitary installation i/C Septic tank and Soak pit)	Record not traceable	EE/UD/AC/WO/07/11-12/38 dt. 11/10/11 Rs. 65,265	H. Shangam	17/11/2011	16/11/2011	Nil	Rs. 0.67		0.67	
2050	M/o road from Lingguira to Seipaikhor 0 - 2.48 km (SH:- Providing and laying shingles at bed stretches and damp portion).	Record not traceable	EE/UD/WO/07/2010-11/3 dt. 22/09/11 Rs. 96789.00	K.S. Ngaranmi	28/09/2011	27/12/2011	Nil	Rs. 0.96		0.96	
2051	Filling of pot holes in Ukhrul Division.	Record not traceable	EE/UD/WO/2011-12/1 Dated 10/11/11 Rs. 14,68,596.00	Mingyao Ruivanao	16/11/2011	15/05/2012	Cont. Case (c) No. 28 of 2015 W.P (c) No. 724 of 2014	Rs. 19.02	Rs. 7.21	7.47	
2052	M/o road from Phungrei to Kendriya Vidalaya Ukhrul 1 km (SH:- Formation widening shingling WBM R/Wall cross drainage).	Record not traceable	EE/UD/WO/07/2011-12/3 dt. 10/11/2011 Rs. 1903053.00	Mingyo Ruivanao	16/11/2011	5-15-2012	Nil	Rs. 19.03		19.03	
2053	M/O road from New Heaven to Lamlang Gate (SH:- Jungle clearance, resectioning of side drain and providing granular materials in between 45.30 to 61.50km).	Record not traceable	EE/UD/WO/07/2011-12/22 dt. 25/2/2012 Rs. 19,27,200.00	S.N. Pavei	02/03/2012	02/06/2012	Cont. Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015	Rs. 18.00	Nil	19.27	
2054	M/O road from Lamlang Gate to Phadang 0 - 20km. (SH:- Providing granular materials in between 0 - 20km).	Record not traceable	EE/UD/WO/07/2011-12/21 dt. 25/2/2012 Rs. 10,70,600.00	S.N. Pavei	02/03/2012	02/06/2012	Cont. Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015	Rs. 10.00	Nil	10.70	

2055	M/O Somdal to Maichon road 0 - 8 km (SH:- P/L of Shingle i/c Kutcha drain form 0 - 8 km and construction of RCC ring culvert 900 mm dia NP - 3 14 Nos).	Record not traceable	EE/UD/WO/07/2011-12/5 dated 28/11/11 Rs. 97,07,705.00	Asui Muivah	12-5-2012	6-16-2013	Contempt Case No. 193 of 2018 W.P (c) 236 of 2016	Rs. 96.61	Rs. 86.62	9.99
										68.09
										760.22
	MH: 4059									
	THOUBAL DIVISION									
2056	Construction of Veterinary Office at Heirok	26/130/2011-W dt. 27/3/2011 Rs. 50,00,000/-	EE/TBL/WO/PA B(Bldg)/11-12/553 dt. 18/5/2012 . Rs. 44.27 lakh	P. Deben Singh	18/5/2012	17/11/2012		44.27	30.07	14.20
										14.20
	Senapati Division									
2057	Constn. of D.C. complex at Senapati (SH: Providing wooden stage floor for Multipurpose Hall)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/11-12/67 Dt. 04/11/2011	K.Lamchaopou	11-15-2011	2-21-2012	2-28-2012	Rs. 13.81	Rs. 11.33	2.48
										2.48
										16.68
	MH: 2059									
	BISHNUPUR DIVISION									
2058	Construction of temporary shed for Independence Day Celebration,2011 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/2 dt.07/08/11 Rs.2.30	Ph.Adim	8-7-2011	8-11-2011		2.30	nil	2.30
2059	Construction of temporary shed for Republic Day Celebration,2012 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/3 dt.14/01/12 Rs.2.40	Ph.Adim	1-14-2012	1-24-2012		2.40	nil	2.40
2060	Construction of temporary shed for Independence Day Celebration,2012 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/4 dt.06/08/12 Rs.2.40	Ph.Adim	8-6-2012	8-10-2012		2.40	nil	2.40
2061	Construction of barricade for strong room & counting hall for General Election to Manipur Legislative assembly 2012 at Bishnupur Mini Secretariate		EE/BD/CONT/1 1-12/8 dt.27/12/11 Rs.3.15	Ph.Adim	12-27-2011	1-10-2012		3.15	nil	3.15
										10.25
	Electrical Division-I									
2062	S/R to IEI in the room No. 196 presently occupied by Addl. Secy. (Home) at Old Sectt.	26/189/2011-W dt. 30/3/2012 Rs.	EE/ED-I/AC(WO)/12/1 dt. 5/6/12 Rs	Th. shantikumar	5/6/12					1.5
2063	Rectification of faulty existing compound lighting system of New and Old Sectt. i/c renovation of IEI in the Drivers' room of Manipur Sectt. (Old) and providing earth connection in the power line system & other room no. 222 and 223 of Old Sectt. South Block.	26/189/2011-W dt. 30/3/2012	EE/ED-I/AC(WO)/12/2 dt. 5/6/12	Kh. Maimu	5/6/12					3.52

2064	Provision of façade lighting of Manipur Legislative Assembly Building, Imphal.	26/189/2011-W dt. 30/3/2012	EE/ED-I/AC(WO)/12/6 dt. 5/6/12	Kh. Maimu	5/6/12	-				Rs. 0.00	2.38
2065	S/R to IEI in the office rooms of Directorate of Transport, Imphal.	26/43/2012-W	EE/ED-I/AC(WO)/12/10 dt. 18/10/12	Ch. Mangi	18/10/12	-				Rs. 0.00	6
2066	A/A to IEI in the room No. 233 occupied by Principal Secretary (Works/Transport) at annexe building at Old. Sectt., Imphal.	GOM 26/31/2011-W		Ch. Mangi	-	-				Rs. 0.00	1.52
2067	Renovation of IEI i/c installation of A/C in the Manipur Bhavan S.P. Marg at New Delhi.	28.58 As directed by the higher authority		Ch. Mangi	-	-				Rs. 0.00	1.93
2068	Installation of additional A/C & cabling of EPBAX & TV in the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		M/S Doren	-	-				Rs. 0.00	1.58
2069	Renovation of IEI in staff quarter, security barrack & terrace i/c yard lighting in the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		Ch. Mangi	-	-				Rs. 0.00	6.68
2070	Providing installation & commissioning of 180 KVA silent (desiel) generating set at the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		Ch. Mangi	-	-				Rs. 0.00	5.45
2071	Installation of A.C. and flood light at the office of the Chief Electoral Office at Lamphelpat.	G.O.M. No. 26/2/09-W		Ch. Mangi	-	-				Rs. 0.00	1.13
2072	Renovation of IEI in the room No. 5 (Northern Block) and staff rooms occupied by Commissioner (Works) at New Sectt.	26/24/09-W		Ch. Mangi	-	-				Rs. 0.00	1.36
2073	Providing of Bridge lighting of newly constructed Singjamei Bridge, Imphal.	2059-PW(NP) Approved list f or the year 2007-08		Ch. Mangi	-	-				Rs. 0.00	2.83
2074	Providing IEI in the re-construction of Home & Cabinet section office at Old Sect., Imphal.	As directed by the higher authority		Ch. Mangi	-	-				Rs. 0.00	1.62
2075	Improvement of IEI in the Sub-Judges Office at CJM Complex at Lamphelpat.	2059-PW(NP) Approved list f or the year 2007-08		Ch. Mangi	-	-				Rs. 0.00	0.66
2076	Installation of Air Conditoiner and minor repairing to the IEI in the VIP suite No. I of State Guest House at Babupara occupied by Commissioner (Works).	26/86/2009-W		Ch. Mangi	-	-				Rs. 0.00	1.42
											39.58
Mechanical Division- II											
2077	Supply of RCC Raw materials	Rs. 0.49 CE/M&E/APPRO/2 011-12/208 dt.18-11-11	Rs. 0.49 EE/MD-II/ST-4/RCC/11/23 dt. 21-11-2011	Aquarius	11-25-2011	11-25-2011	11-25-2011	0.49			0.49
2078	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/209 dt.18-11-11	Rs. 0.50 EE/MD-II/ST-4/RCC/11/24 dt. 22-11-2011	Aquarius	11-27-2011	11-27-2011	11-27-2011	0.50			0.50
2079	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/210 dt.18-11-11	Rs. 0.50 EE/MD-II/ST-4/RCC/11/25 dt. 23-11-2011	Aquarius	11-28-2011	11-28-2011	11-28-2011	0.50			0.50

2080	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/211 dt.18- 11-11	Rs. 0.50 EE/MD-II/ST- 4/RCC/11/26 dt. 24-11-2011	Aquarius	11-30-2011	11-30-2011	11-30-2011	0.50		0.50
										1.99
										51.82
	MH: 4216									
	THOUBAL DIVISION									
2081	Construction of type - IV Qrt at Kakching SDO.	26/99/2011-W dt 24/12/2011 Rs. 34.00 Lakh	EE/TBL/WO/Ho using/(P)/2011- 12/30 Dt. 24/3/12 ,Rs. 29.93 lakh	Kh. Muhindro Singh (Y. Shyam Singh)	24/3/2012	22/3/2013		29.93	30.9	2.77
										2.77
	UKHRUL DIVISION									
	MH:4216&4059									
2082	M/O Staff qtr. at Ukhrul (SH:- Sanitary installation septic tank and sock pit)	Record not traceable	EE/UD/WO/07/ 2011-2012/38 dt. 11/10/2011 Rs. 65265.00	17/10/2011	H. Shangam	17/10/2011	16/12/2011			0.6527
										0.653
										3.42
	MH: 2216									
	BUILDING DIVISION-II									
2083	Reapiring of R/bldg. of T-IV/ Qtr No. 5 occupied by Smut Niangheillam, staff nurse at sanjenthong Officer colony and Major Repairing of T- II (old) / Qtr No. 19 to 20 at Tribal colony	26/79/2011-W dt.20/3/2012 Rs.7.712/-	BD-II/CT-2/12- 13/114 dt. 08/03/2013, Rs. 7.397/-	M Bobo Singh	3-8-2013	5-7-2013		7.397	3.282	4.43
2084	Maint. Of Govt. Qtr. at NGV Meitei Langol (SH:- Maint. Of T-B Qtrs 39 to 45=7 Nos)		EE/BD-II/Ct- 2/2011-12/49, dt. 31/10/2012, Rs. 7.814/-	Somi Khangrah	10-31-2012	12-30-2012		7.814		7.814
										12.244
	Electrical Division-I									
2085	Impvt of IEI in the CBI office cum residence at Lamphelpat.(SH:- Providing of IEI in the newly constructed office building of CBI, Imphal at Lamphelpat.	Approved list 2007 08	EE/ED- I/AC(WO)/10/3 8 dt. 28/04/2011 Rs.213253/-	A. Binamchandra	28/04/2011	17/05/2011		2.13		2.13
										2.13
	UKHRUL DIVISION									
2086	Repairing of IB at Tolloi.	Record not traceable	EE/UD/WO/07/ 2014-15/30 dt. 25/04/2015 Rs. 54,000.00	Jesse Vashum	01/05/2015	30/07/2015	Nil			0.53
										0.53
										14.904
	FY: 2012-2013									
	MH: 5054									
	Imphal West Division									
2087	Impmt. of NH-53 Yengkhom Leirak to Lukram Leirak(SH:-WBM and PC 50Km).	42/189/11-W dt.20.3.12	IW/AC/1- 13/11/ 2 Dt.11.4.12	I.Geet Singh	19.4.12	18.5.12		78.10	43.16	34.94
2088	Upgradation of Nagamapal road.	42/30/11-W dt.23.12.11 Rs.464.00	IW/AC/1- 13/12/ 33 Dt.27.4.12	M.Mangi Singh	30.4.12	25.12.12		55.69	6.54	49.15

2089	Impt. of RIMS road left out portion(SH:-Road work)(SH:-BUSG & 2cm. At L/pat ring road at bed stretches connecting Staff Qtr.)	42/218/11-W dt.27.3.12	IW/AC/1-13/12/49 Dt.25.4.12	Kh.Jiten Singh	27.4.12	26.7.12		12.18		12.18
2090	Impt. of Soram Leirak(SH:-RR line drain at Rashiklal to connecting Khoyathong Lamphelpat rod).		IW/AC/1-13/12/33 Dt.25.4.12	M.Mangi Singh	27.4.12	14.6.12		3.63		3.63
2091	Constn. of TK Changangei Kabui(SH:-Shingle of side berm 0 to 1650m).	42/151/11-W dt.24.12.11 Rs.46.94	IW/AC/1-13/12/31 Dt.25.4.12	M.Mangi Singh	27.4.12	16.5.12		3.92		3.92
2092	Impt. of diversion road for sewerage project(SH:-WBM and line drain at BT road).		IW/AC/1-13/11/17 Dt.17.4.12	M.Mangi Singh	19.4.12	18.6.12		13.11	11.32	1.79
2093	Upgradation of Yumnam Leirak road connecting to Capital Project(SH:-Shingling for side berm at Lamphel Traffic rotary to EVS Church from 0.179Km to 0.359Km).	42/218/11-W Dt.27.3.12	IW/AC/1-13/12/35 Dt.2.5.12 Rs.0.0.97	W.Lalmani Singh	4.5.12	18.5.12	2015	0.97		0.97
2094	Construction of T.K.(Changangei Tamphagei Kabui)(SH:-Shingling to road North/side ISKON).	42/41/11-W Dt.1.12.11	IW/AC/1-13/12/52 Dt. 2.5.12	W.Lalmani Singh	4.5.12	3.7.12	2015	3.79		3.79
2095	-do-(SH:-do- from 0.359Kmm to 0.537Km).	42/218/11-W Dt.27.3.12	IW/AC/1-13/12/35 Dt.7.5.12 Rs.0.96	W.Lalmani Singh	4.5.12	20.5.12	2015	0.96		0.96
2096	Impt. of Moirang Leirak left out portion Kuraomakhong Sayang road Thangjam Leirak i/c connecting road NH-150 & Sayang road(SH:-Mending of sand shingle Meino Leirak & Kangabam Leikai of Sagolband).	42/45/11-W Dt.1.12.11	IW/AC/1-13/12/45 Dt. 25.4.12	S.Mani Singh	27.4.12	26.10.12	2015	3.07		3.07
2097	Constn. of T.K.road(Changangei Tamphagei kabui)(SH:-SG to Yaorang road Patsoi part-IV).	42/41/11-W Dt.1.12.11	IW/AC/1-13/12/44 Dt. 25.4.12	S.Mani Singh	27.4.12	26.5.12	2015	2.58		2.58
2098	Construction of T.K.(Changangei Tamphagei Kabui)(SH:-Providing shingling to Robindro Leirak at Sangaibrou).	41/41/11-W Dt.1.12.11	IW/AC/1-13.12/34 Dt. 25.4.12	M.Sharat Singh	27.4.12	16.5.12	2015	4.81		4.81
2099	Constn. of T.K.(Changei to Tamphagei Kabui)(SH:-Shingling Rd.North side of ISKON).	42/41/11-W dt.1.12.11 Rs.100.00	IW/AC/1-13/12/52 DSt.2.5.12	M.Sharat Singh	10.5.12	9.6.12		3.79		3.79
2100	Constn. of T.K.(Changei to Tamphagei Kabui)(SH:-Providing shingling to Robindro Leirak at Sangaibrou).		IW/AC/1-13/12/34 Dt.25.5.12	M.Sharat Singh	3.6.12	2.7.12		4.81		4.81
2101	Constn.of road side Drain of Thangjam Leirak connecting Ingudam LeirakKuraomakhongSaikhom Mamang to SayangLampak.		IW/AC/1-13/12/68 Dt.07.01.13 Rs.14.52 laacs	N.Lalit Singh	9.1.13	8.12.13		14.52	9.84	4.68
										135.07
	THOUBAL DIVISION									
2102	Impt. of road from Tairen Makhong to Tolen Khun via Hangamthabi & Lilong Dam to Laiphrakpam (SH:- E/W, Shingling, WBM & PC).	42/20/2012-W(SPA) dt 25/3/2013 Rs. 90.00 Lakhs	EE/TBL/WO/SPA/Rd/12-13/101 Dt. 10/4/2014 ,Rs. 79.84 lakh	S.K Constn.	10/4/2014	8/4/2015		78.84	81.86	7.14

SADAR HILLS DIVISION										
2115	Impvt.of Internal Ring Road of Saikul Town - 0.00 to 5.00 km.	42/17/2012-W/SPA dt. 26/03/2013 A/A- Rs. 150.00 E/S- Rs. 135.00 Lakh	EE/SHD/CT(WO)/SPA (R) /2012-13/17 dt. 10/4/2013 Rs.130.91 lakh	Ng. Durjit Singh	18/4/2013	17/4/2014	N/A	134.23	118.75	31.25
2116	Impvt.of road from Jangmol to Kholjang -2 km.(SH: Shingling,WBM & P.C)	42/16/2012-W/SPA dt.26.3.2013 A/A - Rs.150.00 lakh	EE/SHD/CT(WO)/SPA (R)/2012-13/16 dt.10.4.2013	Haokhotinlen Vaiphei	15.04.2013	15.03.2014	N/A	134.23	121.83	28.17
		E/S - Rs.135.00 lakh	Rs.130.85 lakh							
2117	Impvt. Of road from Saikul to Hangoipat.	NH-12031/05/2013/MN/CRF/NH-8,dt.21.3.2013	EE/SHD/CT(WO)/CRF (R)/2012-13/19 dt.28.4.2013 Rs.283.45 lakh	Th.Praphulla Singh	04.10.2013	03.10.2014	N/A	283.24	270.63	12.61
		A/A - Rs.300.00 lakh								
										72.03
										392.77
	MH: 3054									
Imphal West Division										
2118	Maint. of Sagolband Maklang road(SH:-Shingling side berm from ch. 3852 to 4.121Km).		IW/AC/1-13/11/ 390 Dt.1.3.12	N.Ibochouba Singh	4.3.12	3.4.12		0.950		0.95
2119	Maint. of Urban bye pass road(SH:-P/L BUSG & PC from 5.40km to 5.50Km).		IW/AC/1-13/12/ 89 Dt.7.5.12 Rs.0.97	A.Dhanachandra Singh	9.5.12	8.6.12		0.970		0.97
2120	-do- 5.50Km to 5.60Km.		IW/AC/1-13/12/ 90 Dt.7.5.12	A.Dhanachandra Singh	9.5.12	8.6.12		0.980		0.98
2121	-do- 5.30Km mto 5.40Km		IW/AC/1-13/12/ 91 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96
2122	-do- from 6.20Km to 6.30Km).		IW/AC/1-13/12/ 106 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96
2123	-do- from 7.20Km to 7.35Km		IW/AC/1-13/12/ 107 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96
2124	-do- from 7.00Km to 7.20Km		IW/AC/1-13/12/ 108 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.970		0.97
2125	Maint. of road side drain for Urban-bye-pass road from 10.70Km mto 11.045Km).		IW/AC/1-13/10/ 387 Dt.17.5.12	K.Modhumangol Singh	20.5.12	19.6.12		0.380		0.38
2126	Maint. of Road/drain in around parade ground 1st M.R. in connection with Independent day celebration 2012		IW/AC/1-13/12/ 39 Dt.12.2.12	N.Thoiba Singh	15.12.12	11.5.12		1.750		1.75
2127	Maint. of approach road to Konthoujam School(SH:-Shingling from 0 to 0.185Km).		IW/AC/1-13/11/ 418 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.880		0.88
2128	Maint. of approach road to Khajiri School(SH:-Shingling from 0 to 0.176Km) in connectionwith 10th Assembly election,2012.		IW/AC/1-13/11/ 417 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.880		0.88
2129	Maint. of approach road to Khajiri School(SH:-Shingling from 0.175Kmm to 0.353Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/11/ 416 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.900		0.9

2130	Maint. of approach road to Thaoroijam Primary School(SH:-Shingling from 0 to 0.215Km).		IW/aC/1-13/11/ 428 Dt.12.3.12	W.Kulla-chandra Singh	15.3.12	14.4.12		0.960		0.96
2131	Maint. of Sagolband Maklang road(SH:-Shingling of side berm from ch. 3.582Km to 3.852Km).		IW/AC/1-13/11/ 385 Dt.1.3.12	W.Kulla-chandra Singh	4.3.12	3.4.12		0.440		0.44
2132	Maint. of Tourangbam Leirak connecting RIMS road on the north and UK road on the South and its Bye lane.		IW/AC/1-13/12/ 49 Dt.28.12.12	P.Veini	30.12.12	29.1.13		9.700	8.030	1.67
2133	Maint. of road connecting Sorbon Thingel road on the east at Kabrabam Leikai on the North Western side.		IW/AC/1-13/12/ 80 Dt.28.12.12	P.Veini	30.12.12	29.1.13		4.830	2.080	2.75
2134	Maint. of Urban-bye-pass road(SH:-P/L,BUSG and PC 5.00Km to 5.30Km).		IW/AC/1-13/12/ 7 Dt.21.4.12	Ph.Adim	25.4.12	24.5.12		0.980		0.98
2135	Maint. of Urban-bye-pass road(SH:-P/L,BUSG and PC 4.00Km to 4.50Km).		IW/AC/1-13/12/ 5 Dt.21.4.12	Ph.Adim	25.4.12	24.5.12		0.980		0.98
2136	Mending of pot-holes under Imphal West Division(SH:-I.K.road for 0.70 to 2.50Km).		IW/AC/1-13/12/ 14 Dt.20.12.12	B.Rajeshwar Sharma	25.12.12	24.1.13		9.730		9.73
2137	Maint. of road from Urban-bye-pass to RIMS Traffic Rotary via. Fishery Junction.		IW/AC/1-13/12/ 27 Dt.13.5.12	H.Boby Sharma	15.5.12	14.4.13		18.890	14.870	4.02
2138	Maint. of Urban-bye-passw road(SH:-P/L,BUSG & Pcf from 6.10Km mto 6.30Km).		IW/AC/1-13/13/ 95 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97
2139	Maint. of Khaidem to Konthoujam Makha Leikai(SH:-Shingling 0 to 3.20Km).		IW/AC/1-13/11/37 dt.25.2.12	W.Kullachandra Singh	25.2.12	24.5.12	2015.00	16.530	9.720	6.81
2140	Maint. of Urban-bye-pass road(SH:-P/L,BUSG & PC from 5.90Km to 6.00Km).		IW/AC/1-13/12/ 77 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97
2141	-do- from 6.00Kmt to 6.10Km.		IW/AC/1-13/12/ 96 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97
2142	Maint. of Taothong Apheiba road at Lamsang(SH:-P/L,SG from 0.205 to 0.405)		IW/AC/1-13/08/162 Dt.	Th.Nobin Singh	10.5.12	9.6.12		0.380		0.38
2143	Maint. of Langol Housing complex road(SH:-Providing to shingle for depression portion 0 to 160m at Type "C" Qtr. Road).		IW/AC/1-13/12/ 63 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.950		0.95
2144	-do- 160m to 270m.		IW/AC/1-13/12/ 64 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.950		0.95
2145	-do- 270m to 435m.		IW/AC/1-13/12/ 65 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.980		0.98
2146	-do- 435m to 580m.		IW/AC/1-13/12/ 66 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.970		0.97
2147	-do- 58m to 742m		IW/AC/1-13/12/ 68 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.970		0.97
2148	-do- portion 742m to 885m at Type "C" Qtr. Road.		IW/AC/1-13/12/ 69 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.960		0.96
2149	-do- portion 885m to 1020m at Type "C"Qtr. road.		IW/AC/1-13/12/ 70 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.910		0.91
2150	maint. of Fishery Junction to RIMS Traffic rotary(SH:-Providing to shingle for length 1.30Km).		IW/AC/1-13/12/ 2 Dt.11.4.12	I.Jadubir Singh	14.4.12	13.7.12		4.810		4.81

2151	Maint. of Phayeng to Sanjenbam road(SH:-Providing to shingle with sand gravel from 1.15Km to 2.30Km).		IW/AC/1-13/12/ 12 Dt.26.4.12	W.Brainy Singh	29.4.12	28.10.12		10.720		10.72
2152	Maint. of Phayeng Kangjeibung to Maklang road via. sairem khul road(SH:-SG with sand gravel from 7.63Km to 8.98Km).		IW/AC/1-13/12/ 29 Dt.2.5.12	Y.Sunil Singh	5.5.12	4.8.12		5.060	Rs. 3.28	1.78
2153	Maint. of M.I.Office Gate to connecting around Lamphelpat area Ring road at L/pat(SH:-Earth work in banking).		IW/AC/1-13/12/ 5 Dt.21.4.12	Murphy Thumra	24.4.12	23.7.12		4.650	Rs. 2.14	2.51
2154	Maint. of Urban-bye-pass road(SH:-P/L,BUSG & PC 4.50Km to 5.00Km).		IW/AC/1-13/12/ 6 Dt.21.4.12	Ph.Adim	24.4.12	23.5.12		0.980		0.98
2155	Maint. of Sagolband Maklang road(SH:-Repairing of Salam bridge at ch. 2.322Km and Maklang Bridge ch. 5.837Km).		IW/AC/1-13/12/ 55 Dt.2.5.12	Y.Rockyson Singh	5.5.12	4.6.12		0.780		0.78
2156	Maint. of approach road to Khajiri School(SH:-Shingling from 0.353Km to 0.529Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/12/ 12 Dt.21.4.12	W.Kullachandra Singh	24.4.12	23.5.12		0.930		0.93
2157	Maint. of approach road to Moidangpok School(SH:-Shingling from 0 to 0.180Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/12/ 11 Dt.21.4.12	W.Kullachandra Singh	24.4.12	23.5.12		0.880		0.88
2158	Maint. of approach road to Moidangpok School(SH:-Shingling from 0.370Km to 0.550Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/	W.Kullachandra Singh				0.880		0.88
2159	Maint. of Sagolband Maklang road(SH:-Mending of side berm with stone shingle at 6.44Km to 6.66Km).		IW/AC/1-13/12/ 54 Dt.2.5.12	Y.Rockyson Singh	5.5.12	4.6.12		0.960		0.96
2160	Maint. of Sagolband Maklang road(SH:-Mending of side berm with stone shingles at 6.00Km to 6.22Km).		IW/AC/1-13/12/ 57 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.940		0.94
2161	do 6.22 to 6.44Km.		IW/AC/1-13/12/ 56 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.940		0.94
2162	Maint. of Heigrujam to Longoljam road(SH:-Mending of side berm with stone shingle at 0.66Km to 0.88Km).		IW/AC/1-13/12/ 58 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.960		0.96
2163	M/O Heinoubok Tabungkhok Road (Salamm Lambi)		IW/AC/1-13/12/ 4 Dt.11.04.2012 Rs.9,57,751/-	N.Jugindro Singh	11.04.12	10.7.12	2017	9.577		9.577
2164	Maintenance of Tabungkhok Thongam Leirak(AWang) (900.00m to 203.00m) and Changeito T.K.Road(SH:-Shingling).		IW/AC/1-13/12/ 3 Dt.11.4.2012 Rs.9,61,906/-	N.Jugindro Singh	11.4.12	10.7.12	2017	9.619		9.619
2165	Maint. of Langol Housing Complex road (SH:-Providing to shingle for depression portion 0 to 160m at Type "C" Qtr. Road.		-do- /63 Dt.5.5.12 Rs.95,962	P.Ibotombi Singh	7.5.12	8.6.12		0.950		0.95
2166	-do- 160m to 270m at Type "C" Qtr. Road.		-do- /64 Dt.5.5.12 Rs.96,561	do	7.5.12	6.6.12		0.960		0.96

2167	-do- 270m to 435m at Type "C" Qtr. Road.		-do- /65 Dt.5.5.12 Rs.98,960	do	7.5.12	6.6.12		0.980		0.98
2168	-do- 435m to 580m at Type "C" Qtr. Road.		-do- /66 Dt.5.5.12 Rs.98,001	do	7.5.12	6.6.12		0.980		0.98
2169	-do- 580m to 742m at Type "C" Qtr. Road.		-do- /68 Dt.5.5.12 Rs.97,161	do	7.5.12	6.6.12		0.970		0.97
2170	-do- 742m to 885m at Type "C" Qtr. Road.		-do- /69 Dt.5.5.12 Rs.96,122	do	7.5.12	6.6.12		0.960		0.96
2171	-do- 885m to 1020m at Type "C" Qtr. Road.		-do- /70 Dt.5.5.12 Rs.91,094	do	7.5.12	6.6.12		0.910		0.91
2172	Maint. of Khabi to Heigrumam IVR(SH:- Shingling 0 to 3.30Km).		IW/AC/1- 13/12/ 120 Dt.17.5.12 Rs.17.35	W.Lalmani Singh	11.4.12	13.4.12	2015.00	17.350	5.925	11.425
2173	Maint. of Khamral Mana Inghol road(SH:- Providing to shingle for depression portion and wheel track from 1.34Km to 1.47Km).		IW/AC/1- 13/12/ 39 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697
2174	-do-(SH:-do- from 1.05Km to 1.20Km).		IW/AC/1- 13/12/ 40 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697
2175	-do-(SH:-do- from 1.20Kmm to 1.34Km).		IW/AC/1- 13/12/ 41 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697
2176	-do-(SH:-do- from 1.47Km to 1.61Km).		IW/AC/1- 13/12/ 45 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697
2177	-do-(SH:-do- from 1.61Km to 1.76Km).		IW/AC/1- 13/12/ 46 Dt.2.5.12 Rs.0.99	do	2.5.12	1.7.12	2015	0.990	0.273	0.717
2178	Maint. of Khagempalli Naoremthong road(SH:- Mending of pot-holes Thiyam Leikai connecting Hall Nakal road).		IW/AC/1- 13/09/739 Dt.14.2.11 Rs.0.97	do	16.1.11	15.2.11		0.970		0.97
2179	Maint. of Khaidem to Konthoujam Makha Leikai(SH:-Shingling 0.00 to 3.20Km).		IW/AC/1- 13/11/ 121 Dt. 11.4.12	do	13.4.12	24.5.12		16.530		16.53
2180	Maint. of Phayeng Kangjeibung to Maklang road via. Sairenkhul road(SH:-SG with sand gravel from 4.354Km to 5.71Km).		IW/AC/1- 13/12/ 27 Dt.2.5.12	Y.Sunil Singh	4.5.12	14.5.12	2014	9.490	0.95	8.54
2181	Maint. of Phayeng Kangjeibung to Maklang road via. Sairenkhul road(SH:-SG with sand gravel from 5.71Km to 7.63Km).		IW/AC/1- 13.12/28 Dt. 2.5.12	do	4.5.12	20.5.12	2014	9.440	0.94	8.5

2182	Maintenance of Phayeng Kangjeibung to Maklong road via. Sairenkul road(SH:-SG with sand gravel from 3.00Kmm to 4.354Km).		IW/AC/1-13/12/26 Dt.2.5.12 Rs.9.48	M. Bobo Singh	4.5.12	9.5.12	2014.00	9.480	0.95	8.53
2183	S/R to Imphal Kangchup road(SH:-2cm. PC from 10.32Km to 10.91Km for a length of 590m).		IW/AC/1-13/12/291 Dt.13.3.13 Rs.4.85	G.Panmei	13.3.13	12.4.13		4.850		4.85
2184	S/R to I.K.road(SH:-2cm. PC for 11.30Km to 11.860Km for a length of 560m).		IW/AC/1-13/12/290 Dt.12.3.13 Rs.4.84	G.Panmei	14.3.13	13.4.13		4.840		4.84
2185	Clearance of drain for Sagolband A/C		IW/AC/1-13/12/95 Dt.13.3.13	Y.Ranbir Singh	15.3.13	14.9.13		11.040		11.04
										182.566
	National Highway - II									
2186	Maintenance of road from Imphal to M.U. Gate No. 2 (SH:- Widening of side berm etc.)		EE/NH-II/WO/2013-14/7 dt. 20/02/2014	M/s L. Singh	02-03-2014	6-17-2014		44.82	0	44.82
										44.82
	Imphal East Division									
2187	Improvement of road from NH-150 to Imphal Saikul and Kongba River bund via Naoroibam leirak Khomidok Ipum Mapal Masajid road karong road Salam Leirak Thoudam Saikhom Bamon Heyang khongiom Leirak.	-	IE/CT(10)/W/2012-13/13 dt. 16/4/2013 Rs. 88.04 lacs.	G. Gokulchandra Singh	16/4/13	15/4/14		20.000		20.00
2188	Impvt. Of road leading to Sawombung Kabui pungdongbam via Yourabung & Itham Nungoi i/c 1 m slab culvert on Itham Nungoi road.	-	IE/CT(10)/W/2012-13/4 dt. 6/4/2013 Rs. 88.12 lacs	M/S Rangnamei Traders & Sales	6-4-2013	5-4-2014		15.000		15.00
2189	Impvt. Of Ngariyan Chingkhong to Andro Santipur.	-	IE/CT(10)/W/2012-13/ dt. 8/4/2013 Rs. 87.93 lacs	CH. Rajen Singh	8-4-2013	31/5/13		20.000		20.00
2190	Impvt. Of road Ayangpalli Yonglan road to Naharup Thongkhong.	-	Rs. 88.32 lacs	Kh. Tomchou Singh	8-4-2013	30/5/13		20.000		20.00
2191	M/o road under Thongju A/C (filling of pot holes at Thongju part I & II Mongkhanglambi, Torban Kshetri leikai Khongman Zone I -V (East West) constn. of culvert at Khongman Makha with reatining wall at Bashikhong.	-	IE/CT(10)/W/2012-13/41 Dt. 18/3/13 Rs. 110.10	IB Constn.	18/3/2013	in progress		10.000		10.00
2192	M/o Pong road & Tinseed road i/c extension of slab culvert along the road connecting D.C. - Pong road.	-	IE/CT(10)/W/2012-13/39 Dt. 8/3/13 Rs. 31.68 lac	CH. Rajen Singh	8-3-2013	in progress		6.000		6.00
										91.00
	THOUBAL DIVISION									
2193	M/O Thoubal Mayang Imphal road (SH:- Strengthening in between 10.50km to 15.00km)(SH:- Strengthening in betwn 10.50km to 12.70km)	No. 52/3/2012-W (Pt) dt 14/1/2013 Rs. 250.00	EE/TBL/WO/R&B(NP)/12-13/39 dt 8/3/13 Rs.107.69	K. Lamchaopao	8/3/2013	7/3/2014		107.69	220.00	25.86
2194	M/O Thoubal Mayang Imphal road (SH:- Strengthening in between 10.50km to 15.00km)(SH:- Strengthening in betwn 12.70km to 15.00km)	No. 52/3/2012-W (Pt) dt 14/1/2013 Rs. 250.00	EE/TBL/WO/R&B(NP)/12-13/40 dt 8/3/13 Rs. 121.03	Md. Nashir Shah	8/3/2013	7/3/2014		121.03	227.27	20.34

2195	M/O road from Heirok to Ukhongsang - 6.00Km (S.H:- Widening with Shingling, WBM, PC, & Culverts in between 0.00km to 2.50km)	42/53/2012-W dt 31/01/2013 Rs. 89,42,431/-	EE/TBL/WO/Rd /NP/12-13/46 dt. 18/3/2013 Rs. 86,81,680/-	S.N. Pavei	18/3/2012	17/3/2014	Case (C) No. 246 of 2016(Ref. W.P (C) No. 306 of 2015			
2196	M/O Shikhong to Ingourok Road - 3.50km(SH: Constn of retaining wall at Ingourok)	42/53/2012-W dt 31/01/2013 Rs. 59,71,998/-	EE/TBL/WO/Rd /NP/12-13/47 dt. 18/3/2013 Rs. 57,97,198/-	S.N. Pavei	18/3/2012	17/3/2014				
HIGHWAY SOUTH DIVISION										
2197	Construction of Retaining Wall at Sekmajjin Bazar Road Junction.		Rs. 19,81,702/- EE/HS/Cont/W O/NP/12-13/22 dt. 18/03/2013	Kh. Premkumar Singh				19.77	10.00	9.77
					3-22-2013	6-8-2013				
2198	Constn. of Water Sports Complex at Komlakhong (SH: App. Road & Slab culvert)		Rs. 28,33,205/- EE/HS/Cont/W O/NP/12-13/6 dt. 08/03/2013	Kh. Nirnjoy Singh				28.33	26.18	2.15
					3-15-2013	6-14-2014				

46.2

2199	M/o Naorem Leikai Road.		Rs. 19,43,175/- EE/HS/Cont/W O/NP/12-13/26 dt. 26/03/2013	N. Bijoy Singh				19.43	0.00	19.43
					3-28-2013	5-27-2013				
2200	Court case									
2201	M.O Iramsiphai inter village roads (SH:- Shingling & WBM & 1m span slab culvert)		Rs. 19,40,679/- EE/HS/Cont/W O/NP/2012- 13/3 dt. 06/03/2013	N. Khomeiton Singh	3-13-2013	3-26-2013		19.37	15.44	3.93
										35.28
	BISHNUPUR DIVISION									
2202	M/O Kwasiphai IVR(SH:-Recasting/extension of the existing damaged 1m span culvert at 1.45km)		EE/BPR/W.O/1 2-13/6 dt. 02/02/13 Rs.1.18	Ph.Adim	2-2-2013	3-2-2013		1.18	nil	1.18

2203	M/o Ngakchoupokpi to Potsangbam ODR(SH:-Constn. Of 1m span RCC slab culvert at 4.80km)		EE/BD/Cont/12-13/501 dt 17/01/13 Rs.2.74	Ph. Adim	17/01/13	27/02/13		2.74	nil	2.74
										3.92
	Senapati Division									
2204.	M/o road from molkon to Khamasom (SH: P/L sand gravel on bad stretches in between 5km - 13 km and re- sectioning of kutcha drain).	32/209/2018-W(21) dt. 8/03/2019 Rs. 18.202	SE-III/TS(NP)/SPT/11-12/5 Dt. 26/12/12	Th. Hesho	1-1-2012	1-1-2012	1-8-2012	Rs. 17.64	-	17.64
										17.64
	TAMENGLONG DIVISION									
2205	M/O Tamenglong HQ road during 2012-13 (SH: P/L pot hole mending with PC from 0 (District Council Junction) to 5km (farm land	53/3/2012-W(pt) 14/1/2013 Rs.10.00	CT/7/NP/2012-13/7 Dt.11/2/2013 Rs.10.00	G. Kakhngai Kabui	Dt.17/02/2013	08/03/2013	08/03/2013	10.00	0.00	10.00
2206	M/O Tamenglong HQ ring road (SH: Raising up depressed portion of road and filling up pot holes for different reaches of roads)	53/3/2012-W(pt) 14/1/2013 Rs.30.00	CT/7/NP/2012-13/10 Dt.13/2/2013 Rs.30.00	NH Idaliang	Dt.19/02/2013	12/03/2013	12/03/2013	15.00	0.00	30.00
2207	M/O Tamei HQ road (SH: Raising up depressed portion of road and filing up pot holes for different reaches of roads)	52/3/2012-W(pt) 12/3/2013 Rs.15.00	CT/7/NP/2012-13/12 Dt.12/3/2013 Rs.15.00	Z Kaigailungpou	Dt.18/3/2013	20/04/2013	20/04/2013	15.00	0.00	15.00
2208	M/O Azoram (30km) to Makru bridge point (9.49km)(SH: Clearing of jungle, clearance of land slips)	52/3/2012-W(pt) 14/1/2013 Rs.20.00	CT/7/NP/2012-13/13 Dt.12/3/2013 Rs.20.00	Z Kaigailungpou	Dt.18/3/2013	20/04/2014	20/04/2014	20.00	0.00	20.00
										75.00
	UKHRUL DIVISION									
2209	Mending of pot holes under Ukhrul Division.	52/3/2012-W(pt) 14/1/2013	EE/UD/WO/07/2012-13/3 dt. 20/2/2013 Rs. 9,70,023.00	L. Jayanta Singh	07/03/2013	06/04/2013	Cont. Case No. 268 of 2014 W.P 481 of 2014	Rs. 9.70	Rs. 2.41	7.28
2210	M/O Tengnoupal Sahangshak road 0-200km (SH:- Sand gravel on badly damaged stretches 116 - 124.70 km).	Record not traceable	EE/UD/WO/07/2012-13/27 dt. 27/2/13 Rs. 2409350.00	Mingyao Ruivanao	06/03/2013	05/06/2013	Cont. Case No. 135 of 2016 W.P 13 of 2016	Rs. 24.05	Nil	24.05
										31.33
	MH: 4059									
	Senapati Division									
2211	Constn. of D.C. Complex at Senapati (Providing Campus beautification to Division Office 1/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO12-13/118 Dt 13/12/2012	K.S.Ngaile	12-20-2012	3-5-2013	3-12-2013	Rs. 7.99	Rs. 6.45	1.53
2212	Constn. of D.C. complex at SPT (SH: constn. of R/ wall at back side of Division office No.1/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO12-13/121 Dt.13/12/2012	V.S. Nganingkhui	12-15-2012	3-14-2012	3-21-2012	Rs. 27.64	Rs. 6.50	21.14
2213	Constn. of D.C. Complex at Senapati (SH: Constn. of R/wall and compound fencing with brick on Western side)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO12-13/120 Dt 18/12/2012	K.S.Ngaile	12-20-2012	3-17-2013	3-24-2013	Rs. 8.55	Rs. 4.54	4.00
										26.67
										554.43
	MH: 2059									

	Electrical Division - I									
2214	Renovation of IEI in the Office room no. 81 Ground Floor Ministers' Block newly allotted to the Hon'ble Parliamentary Secretary (MOBC & SC/ST-Tech) at the New Secretariat, Manipur.	26/103/12-W dt. 23/02/2013	EE/ED-I/AC(WO)/12/6 dt. 5/6/2012	Ch. Mangi	5/6/2012	-	-	Rs. 0.00	4.02	
2215	Providing lightning arrester and flood light at the main court building of Cheirap Court, Imphal.	26/103/12-W dt. 23/02/2013		Ch. Mangi	-	-		Rs. 0.00	2.66	
									6.68	
	BISHNUPUR DIVISION									
	MH:2059- PW(NP)									
2216	Renovation of Mini Secretariat building for computerisation of land records.		EE/BD/WO/12-13/10 dt. 16/9/13 Rs.4.67	Md. Dhia Ur Rahman Khan	9-16-2013	10-10-2013		4.67	nil	4.67
2217	Construction of temporary shed for Republic Day Celebration,2013 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/11-12/5 dt.17/01/13 Rs.2.50	Ph.Adim	1-17-2013	1-22-2013		2.50	nil	2.5
2218	Construction of temporary shed for Republic Day Celebration,2014 at Bishnupur Mini Stadium ground.		EE/BD/WO/12-13/11 dt. 16/9/13 Rs.4.37	Md. Dhia Ur Rahman Khan	9-16-2013	9-21-2013		4.37	2.19	2.18
										9.35
	TAMENGLONG DIVISION									
2219	Improvement of IB at Tamenglong (SH: Repair of IB and construction of RR masonry retaining wall at IB compound western side)	26/37/2012-W(NP) Dt.14/1/2013 Rs.10.24	CT/7/TML/NP/2012-13/06 Dt.7/2/2013 Rs.9.93	Sh. Brajamani Sharma	Dt.20/1/2013	12/08/2013	12/08/2013	9.93	0.00	10.24
										10.24
										26.27
	MH: 4216									
	BUILDING DIVISION-II									
2220	Over all repairing of T-IV/Qtr No. 1 (PP) at Sanjenthong officers colony		EE/BD-II/Ct-2/2011-12/50 dt. 31/10/2012, Rs. 15.851/-	Somi Khangrah	10-31-2012	1-30-2013		15.851		15.851
2221	Major repairing of T-IV/Qtr No. 1 to 3 at Tribal colony at New Checkon.		EE/BD-II/Ct-2/2012-13/51 dt. 31/10/2012, Rs. 6.210/-	Somi Khangrah	10-31-2012	12-30-2012		6.210		6.21
2222	Maint. of T-III/SIB-2 at Lamphelpat i/e IEI	26/85/2012-W(NP), Dt. 02/03/2013, Rs.9.998/-	EE/BD-II/CT-II/12-13/181 dt.08/03/2013, Rs. 9.706/-	Th. Kumar Mangang	3-8-2013	6-7-2013		9.706	4.812	5.816
2223	M/o Govt. Qtr. T-III/A-9 & 10 (SH: Constn. of compound wall with gate of solution and eastern side of the quarter)	26/167/2012-W(NP), Dt. 23/03/2013, Rs.7.380/-	EE/BD-II/CT-II/12-13/230 dt.26/03/2013, Rs. 7.164/-	Ahao Rungsung	3-26-2013	6-25-2013		7.164		7.38
2224	Maint. of Govt. Qtr No.T/B-119 at NGV.		EE/BD-II/Ct-2/2012-13/5, dt. 22/01/2014, Rs. 3.882/-	S. Deban Singh	1-22-2014	2-21-2014		3.882		3.882
2225	Maint. of R/Qtr No. T-V/G-9 at L/Pat		EE/BD-II/Ct-2/2012-13/151, dt. 08/03/2013, Rs. 6.335/-	Haokhotinlen Vaiphei	3-8-2013	5-7-2013		6.335		6.335

2251.	Impt of Maram Peren road to Maram Khullen (SH:Shingling W.B.M, P.C. retaining wall & extension of existing 2.0m span R.C.C slab culvert pipe culvert).	42/32/2012-W(SPA) dt. 27/3/2013 Rs. 150.00	EE/SPT/WO/13-14/133(A) Dt. 18/07/13	K.S Ngaile	7-22-2013	1-21-2014	1-27-2014	₹ 130.22	Rs. 121.36	8.86
2252.	Impt of Mao to Kedima via Pudunamei & Katafiimai road (SH: E/W in widening formation & shingling from Kedima to Pudunamei (Incoming route) 1st portion	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 200.00	EE/SPTD/WO/13-14/145 Dt.14/03/2014	M/s Exotic Contrator Pvt. Ltd.	3-15-2014	11-18-2014		₹ 93.67	Rs. 79.83	13.84
2253.	Impt of Mao to Kedima via Pudunamei & Katafiimai road (SH: E/W in widening formation & shingling from Kedima to Pudunamei (Incoming route) 2nd portion.	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 200.00	EE/SPTD/WO/13-14/146 Dt.14/03/2014	D.Pukeho Mao	3-15-2014	9-29-2014	11-25-2014	₹ 89.64	Rs. 80.54	9.1
2254.	Impt. Of road from Upper Shajouba to Lower Shajouba (SH: WBM & PC 0 to 1.893 km- 1st portion	42/50/2013-W dt 27/03/2013 Rs. 150.00	EE/SPTD/WO/13-14/147 Dt.14/03/2014	D. Pukeho Mao	3-15-2014	9-30-2014	10-6-2014	₹ 59.65	Rs. 49.75	9.89
2255.	Constn. Of rd. From Phuba Thapham to Yolliphao (SH: E/W in formation cutting 0 - 3.5 km)	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 150.00	CT/1/SPT/W.O/13-14/151 Dt. 15/3/14	L.T. Talu	3-18-2014	6-17-2014	6-24-2014	₹ 51.97	Rs. 44.06	7.91
										75.21
	BISHNUPUR DIVISION									
2256	Improvement of Potshangbam Mamang & Maning road.	42/30/2013-W dt.5/3/2014 Rs.100.00	EE/BD/Cont/W.O(SPA)/ 13-14/51 dt. 03/03/14 Rs.10.00	Kalanchung	03/03/14	03/10/14		10.00	8.83	1.17
2257	Yengkhum Leirak to Kabui via Naorem Leirak via Mutum Budhi Mapa Ishat Maril Lambi via Achangbam Mamang and Kabui to NH-150 via Ward No. 4, MI - Bishnupur (Toubul Side) culvert & E/W.	42/30/2013-W dt.5/3/2014 ; Rs.100.00 lacs	EE/BD/Cont/W.O (SPA)/ 13-14/51 dt. 03/03/15 Rs.10.00	Ph. Adim	03/03/15	03/09/15		10.00	8.83	1.17
										2.34
	CHURACHANDPUR DIVISION									
2258	Impvnt. Of road from Mualnuam to Dialkhai 0 to 10 km.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/ Dt.25/4/2013	V.Guite	5-2-2013	5-1-2014	Nil	150.00	142.08	7.92
2259	Impvnt. Of road from Singngat to Teikot 0 to 8 km.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/6 Dt.25/4/2013 (127.36)	S.Khamthang	5-2-2013	5-1-2014	Nil	150.00	142.68	7.32
2260	Impvnt. Of road from J.T road (Hmarkholien) to Kharkhuplien 0 to 10 km	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)2012-13/7 Dt.26/4/2013 (128.37)	Rolland Ralsun	5-3-2013	5-2-2014	Nil	150.00	141.55	8.45
2261	Impvnt. Of JNV road at Tuinom Churachandpur	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/3 dt.25/4/2013 (128.31)	Chinzakhup	5-2-2013	5-1-2014	Nil	150.00	141.61	8.39
2262	Impvnt.of road from Moldak to Kolhen 0-12 km for diversion of existing Thingkeu-Henglep road connectivity these two village.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/8 Dt.26/4/2013	T.Lala Vaiphei	5-3-2013	5-2-2014	Nil	150.00	141.57	8.43

2263	Impvt. Of Internal road of Churachandpur District Hd. Quarter.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/4 Dt.26/4/2013 (128.31)	P.Tongthang	5-3-2013	5-2-2014	Nil	150.00	141.61	8.39
2264	Impvt. Of Internal road from Phaimol village to Lamlai village.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/5 Dt.25/4/2013 (33.66)	Lunkhoneh	5-2-2013	5-1-2014	Nil	150.00	146.51	3.49
2265	Constn. Of bridge over leimatak river at leimatk.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2013-14	L.Paokholun Mate	12-23-2011	7-29-2012	Nil	150.00	146.52	3.48
										55.87
	UKHRUL DIVISION									
2266	Improvement of road from NH-150 to Mova Cave left out portion (SH:- Shingling WBM & PC)	No./ 42/38/2013-W Dated 5/3/2014 Rs. 150.00 Lakhs	EE/UD/WO/SPA /2013-2014/1 dt. 27/2/2014 Rs. 1,35,00,000.00	Mingyao Ruivanao	05/03/2014	04/03/2015	Nil	Rs.150.00	Rs.135.00	Rs.15.00
2267	Construction of road from Awangkasom to Poi (Left out portion).	No. 42/36/2013-W Dated 5/3/2014 Rs. 150.00 Lakhs	EE/UD/WO/SPA / 2013-2014/6 dt. 10/03/2014 Rs. 135,00,000.00	G. Kakhngai Kabui	16/03/2014	15/03/2015	Nil	Rs.150.00	Rs.87.12	47.87904
										Rs.62.88
	Chandel Division									
2268	Impvt. of road from Machi to NH-02 (Khangsin)		No.EE/CDL/WO /2013-14/0 dt. 18/07/2013	Paresh Jojo	7-24-2013	1-17-2014	-	₹ 130.19	₹ 116.67	13.52
										13.52
										290.72
	MH: 3054									
	Imphal West Division									
	MH: 3054									
2269	Maint. of Sagolband Maklang road 9.70Km(SH:- Mending of pot-holes & depression with SG,WBM and PC from ch. 0 to 6.80Km).	43/30/13-W dt. 20.3.13 Rs.32.01	IW/AC/1-13/13/76 Dt.12.4.13 Rs.31.51	Kh.Bira Singh	23.2.13	22.7.13	2015	31.500	22.010	9.49
2270	Maint. of road side drain for Urban-bye-pass road from 10.35Km to10.70Km).		IW/AC/1-13/10/ 269 Dt.14.5.13	K.Modhumangol Singh	17.4.13	16.5.13		0.380		0.38
2271	maint. of Heinoubok Salam Lambi(SH:- Shingling 0m to 90m).		IW/AC/1-13/13/ 6 Dt.9.12.13	Y.Ranbir Singh	12.12.13	11.1.14		0.410		0.41
2272	Maint. of road Langjing Achouba Maning Lambi i/c 1m span slab culvert.		IW/AC/1-13/13/ 28 Dt.18.2.14	K.Modhumangol Singh	20.2.14	19.3.14		24.190	24.070	0.12
2273	Clearance of drain at Bazar area,Imphal.		IW/AC/1-13/12/ 43 Dt.10.1.14	Y.Ranbir Singh	13.1.14	12.4.14		5.150		5.15
2274	Function of Republic Day, 2014.		IW/AC/1-13/10/ 68 Dt.20.2.14	S.Jotin Singh	23.2.14	22.8.14		4.840		4.84
2275	Maintenance of Nambol to ironthong 600m.	52/66/13-W Dt.10.1.14 Rs.10.00	IW/AC/1-13/13/ 40 Dt.19.2.14 Rs.9.70	S.Sanjoy Singh	21.2.14	20.3.14		10.000		10
2276	Maint. of Nambol Bazar to Irong Thong 600m.		IW/AC/1-13/13/ 40 Dt.19.2.14	S.Sanjoy Singh	21.2.14	20.3.14		9.700		9.7
2277	Maint. of Sekmai Kangjeibung(SKYC).ring road.		IW/AC/1-13/13/ 19 Dt.	Khailun Baite	19.2.14	22.2.14		24.260	9.65	14.61
2278	Maint. of Lamsang Khonghampat road(Left out portion).		IW/aC/1-13/14/ 63 Dt.20.2.14	Kh.Muhindro Singh	27.2.14	12.5.14		96.630	93.63	3

2287	Maintenance of Iroisalam IVR (SH:- E/W in formation and laying of R.C.C. pipe culvert).		Rs. 29,10,923/- EE/HS/Cont/W O/3054/13- 14/15 dt. 18/03/2014	Kh. Premkumar Singh	2-22-2014	3-20-2014		29.03	12.00	17.03
2288	M/O Phoubakchao Chagadaba Leirak.		Rs. 14,55,989/- EE/HS/Cont/W O/3054/13- 14/39 dt. 18/02/2014	B. Rajeshwor Sharma	2-23-2014	3-27-2014		14.47	6.95	7.52

2289	M/O Approach rd. & slab culvert at Komlakhong (Phumdi Removal).		Rs. 29,10,923/- EE/HS/Cont/W O/3054/13- 14/25 dt. 18/02/2014	Kh. Premkumar Singh					25.93	11.93	14.00
					2-20-2015	3-18-2015					
2290	M/O Phoubakchao Khokmakhong		Rs. 14,55,024/- EE/HS/Cont/W O/3054/13- 14/40 dt. 18/02/2014	B. Rajeshwor Sharma	2-22-2014	3-28-2014			14.50	6.95	7.55
											46.10
	TAMENGLONG DIVISION										
2291	M/O road from Kaiphundai Tousem	52/66/2013-W 10/1/14 Rs. 40.00	CT/7/NP/2013- 14/13 Dt.28/2/2014 Rs.40.00	Athui Gonmei	Dt.6/03/2014	20/03/2014	20/03/2014		40.00	20.00	20.00
											20.00
	Senapati Division										

2292.	M/o approach road to Guest House & Residential quarter at Mao	51/3/2003-W(Pt) dt 4/2/2014 Rs. 10.00	CT/1/SPTD/13-14/139 Dt.25/02/2014	M. Ashiho Pfuze	2-26-2014	5-15-2014	5-22-2014	Rs. 9.47	Rs. 8.99	0.47
										0.47
										176.02
	MH:4059									
	Chandel Division									
2293	Impvt. Of ADC Complex at Moreh(Restoration work)	Rs.252.98 lakhs 25/29/2010-W dt 14-02-2013	Rs. 96.19 lakhs EE/CDL/WO/2013-14/3 dt 22-04-2013	Y. Jugindro Singh	4-29-2013	-	-	₹ 96.18	₹ 79.00	17.00
										17.00
	MH: 2059									
	BUILDING DIVISION-II									
2294	Overall painting and sanitary works of Manipur Press Club.	26/10/2013-W(NP) dt. 15/01/2014 Sl. No. 14, Rs. 45.000/-	EE/BD-II/CT-II/2013-14/86 Dt. 17/02/2014, Rs. 43.689/-	Ksh Chandrahas/ AS Aring	2-17-2014	5-16-2014		43.689	35.000	10.00
2295	Repairing of compound wall and construction of drains inside the Manipur Press Club.	26/10/2013-W(NP) dt. 15/01/2014 Sl. No. 46, Rs. 8.000/-	EE/BD-II/CT-II/2013-14/88 Dt. 17/02/2014, Rs. 7.688/-	AS Aring	2-17-2014	5-16-2014		7.688		8.00
										18.00
	THOUBAL DIVISION									
2296	Repairing of Thoubal Court Building (Ground floor)	26/243/2014-W dt. 7/1/2015 Rs. 25,00,000/-	EE/TBL/WO/Judy/2013-14/67 dt. 27/2/2014 Rs. 22.00 lakh	Y. Thoiba Singh (W. Sanjit singh)	27/2/2014	26/5/2014		22.00	13.74	10.08
										10.08
	TAMENGLONG DIVISION									
2297	Renovation of IB at Tamenglong HQ.	26/10/2013-W Dt.15/1/2014 Rs. 14.50	CT/7/TML/NP/2013-04/16 Dt.28/2/2014 Rs.14.073	NH Idaliang	Dt.21/1/2014	03/06/2014	03/06/2014	14.07	0.00	14.50
2298	Repairing of IB at Tamei with compound fencing	26/10/2013-W Dt.15/1/14 Rs.20.00	CT/7/TML/NP/13-14/17 Dt.7/2/2013 Rs.19.40.997/-	K Putla	Dt.21/1/2014	28/07/2015	28/07/2015	19.40	0.00	20.00
										34.50
	BISHNUPUR DIVISION									
2299	M/o District Hospital at Bishnupur(SH:- Repairing of male ward and female ward toilet)		EE/BD/CONT/13-14/15 dt.17/06/13 Rs.1.64	Ph.Adim	6-17-2013	6-27-2013		1.64	nil	1.64
										1.64
	Electrical Division - I									
2300	Maintenance of IEI in the public prosecutor's office, old library building, petition writers hall, oath commissioner office, legal service authority office, etc. at Cheirap Court Complex, Uripok.	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi	-	-			Rs. 0.00	1.50
2301	Improvement of room occupied by Parliamentary Secretary M. Prithiviraj at New Secretariat including IEI (SH:- Complete renovation of IEI in the office chamber of Parliamentary Secretary M. Prithiviraj in New Sectt.).	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi	-	-			Rs. 0.00	7.40

2313	Impvt. of IEI in the T/IV Qtr. (New) No.3 at babupara occupied by Md. Helaluddin	Approved list 2007-08		Ch. Mangi	-	-			Rs. 0.00	1.316
2314	Repairing of IEI of T-V/Qtr. No. 8 occupied by M. Hemanta Singh, Hon'ble MLA. At Babupara.	Approved list 2007-08	EE/ED-I/AC(WO)/13/31 dt. 14/03/2013	Ch. Mangi	14/03/2013	-			Rs. 0.00	0.485
2315	M/O IEI of T-V Qtr. No. 1 & 2 at BP(SH-Constn. of garrage) occupied by Shri Brajabidhu Singh Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/8	Ch. Mangi	-	-			Rs. 0.00	0.485
2316	Impvt of IEI of security Tower and additional security barrack for T-VII/6 occupied by shri M. Oken Singh ,MLA.	Approved list 2007-08		Ch. Mangi	-	-			Rs. 0.00	0.485
2317	Impvt. of IEI of garrage cum security barrack for chummary's Flat no. 5 & 6 at B.P presently occupied by I. Hemochandra Singh, Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/83 dt. 30/03/2013 Rs 1,88,311/-	Ch. Mangi	30/03/2013	4-5-2013		1.88	Rs. 0.00	0.97
2318	Impvt. of IEI of garrage cum security barrack for T-IV(New) at BP occupied by Kh. Ratankumar Singh Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/78 dt. 30/03/2013 Rs 1,88,311/-	Ch. Mangi	30/03/2013	4-5-2013		1.88	Rs. 0.00	1.85
2319	Impvt. of IEI in the Govt. residential Qtr. No. T-VII Qtr. No. 1 occupied by Hon'ble MLA Shri M. Prithivraj Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED-I/AC(WO)/13/59 dt. 16/03/2013 Rs 1,88,300/-	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2320	Impvt. of IEI in th T-V Qtr. No. 4 occupied by the Hon'ble MLA Md. Amin Shah, Kshetrigao A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/33 dt. 14/03/2013 Rs 1,88,311/-	A. Binamchandra	14/03/2013	20/03/2013		1.88	1.06	0.94
2321	Impvt. of IEI in the Misonate Flat No. 1 occupied by Hon'ble MLA N. Loken Singh at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/61 dt. 19/03/2013 Rs 1,88,300/-	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94
2322	Impvt. of IEI in the B. P. Qtr. No. 5 occupied by Hon'ble MLA K. Ranjit Singh, Sugnu A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/64 dt. 19/03/2013 Rs 188302/-	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94
2323	Impvt. of IEI in the B.P. Qtr. No. 13, occupied by Hon'ble MLA Shri Ginsuanhau at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/51 Dt. 16/03/2013 Rs 188302	Ch. Mangi	3-16-2013	22/03/2013		1.88	1.06	0.94
2324	Impvt. of IEI in the Minister Flat No. 5 occupied Hon'ble MLA P. Brojen Singh, Wangiing Tentha A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/79 dt. 15/05/2013 Rs 188310	Kh. Maimu	15/05/2013	21/05/2013		1.88	1.06	0.94
2325	Impvt. of IEI in the T-IV (Old) Qtr. No. 5 occupied by Hon'ble MLA Md. Abdul Nazir at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/37 dt. 19/02/2014 Rs 188311	Ch. Mangi	19/03/2014	10/03/2014		1.88	1.06	0.94
2326	Impvt. of IEI in the T-IV (Old) Qtr. No. 3 occupied by Hon'ble MLA M.K. Preshow at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/58 dt. 16/03/2013 Rs 188311	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2327	Impvt. of IEI in the T-IV (Old) Qtr. No. 8 occupied by Hon'ble MLA D. Korungthang at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/65 dt.19/03/2013 Rs 188311	Kh. Maimu	19/03/2013	25/03/2013			1.06	0.94

2328	Impvt. of IEI in the T-IV (Old) Qtr. No. 6 occupied by Hon'ble MLA S. Bira Singh, Kumbi A/C at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/5 7 dt. 16/03/2013 Rs 188311	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2329	Impvt. of IEI in the T-IV(Old) Qtr. No. 2, occupied by Hon'ble MLA Shri Yanthong Haokip at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 1 dt. 23/03/2013 Rs 188311	Ch. Mangi	23/03/2013	29/03/2013		1.88	1.06	0.94
2330	Impvt. of IEI in the T-V Qtr. No. 3, occupied by Hon'ble Minister (Ind.) Shri Govindas Konthoujam at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 2 dt. 19/03/2013 Rs 188316	Ch. Mangi	19/03/2013	25/03/2013		1.88	1.06	0.94
2331	Impvt. of IEI in the B.P. Qtr. No. 15 occupied by the Hon'ble Minister (Forest) Shri Th. Devendra Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 5 dt. 14/03/2013 Rs 188302	Ch. Mangi	14/03/2013	20/03/2013			1.06	0.94
2332	Impvt. of IEI in the T-V Qtr. No. 2 occupied by Hon'ble MLA Shri Y. Surchandra Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 0 dt. 20/03/2013 Rs 188316	Ch. Mangi	20/03/2013	26/03/2013		1.88	1.06	0.94
2333	Impvt. of IEI in the T-V Qtr. No. 1 occupied by Hon'ble MLA Shri M. Kunjo Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 4 dt. 14/03/2013 Rs 188316	Ch. Mangi	14/03/2013	20/03/2013		1.88	1.06	0.94
2334	Impvt. of IEI in the T-VII Qtr. No. 1 occupied by Hon'ble MLA T.N. Haokip at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 2 dt. 26/03/2013 Rs 188318	Ch. Mangi	26/03/2013	29/03/2013		1.88	1.06	0.94
2335	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/CP-3 occupied by Shri Samuel Risom, MLA, 44-Ukhrul (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 9 dt. 16/03/2013 Rs 188223	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2336	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/CP-1 occupied by Shri Victor Keishing, MLA, at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 5 dt. 16/03/2013 Rs 188223	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2337	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/CP-2 occupied by Shri L. Nandakumar Singh, MLA, 10-Uripok A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/5 2 dt. 16/03/2013 Rs 188293	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2338	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/E-2 occupied by Shri Francis Ngajokpa, A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 0 dt. 19/03/2013 Rs 188223	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94
2339	Impvt. of IEI in the Govt. residential Qtr. No. T-V/E-9 occupied by Shri L. Dikho, MLA, Mao A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 6 dt. 19/03/2013 Rs 188116	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94
2340	Impvt. of IEI in the Govt. residential Qtr. No. T-V/CP occupied by Shri N. Madhunimai Singh, SDPO Imphal West, Manipur at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 3 dt. 19/03/2013 Rs 188116	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94

2341	Impvt. of IEI in the Govt. residential Qtr. No. T-V/G-15 occupied by Shri Rajesh Loona, Head State-Governance Mission Team, Manipur at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 4 dt. 26/03/2013 Rs 188116	Ch. Mangi	26/03/2013	1/04/2013		1.88	1.06	0.94
2342	Impvt. of IEI in the Govt. residential Qtr. No. T-V/G-11 occupied by Shri N. Herojit Meitei, MPS, Addl. SP (Law & Order), Imphal West at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 7 dt. 16/03/2013 Rs 188116	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2343	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/G-1 occupied by Shri Dr. V. Alexender Pao, MLA, 47-Karong A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 6 dt. 16/03/2013 Rs 188227	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2344	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/G-5 occupied by Shri T. Manga Vaiphei, MLA, 57-Henglap A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 8 dt. 16/03/2013 Rs 188227	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94
2345	Renovation of IEI in the Qtr. No. T-VI/G-3 at Lamphelpat.	26/242/2014-W		Ch. Mangi	-	-			0.00	2
2346	Renovation of IEI in the Govt. residential Qtr. Type - II, No. 1 (A-Block) at Lamphelpat.	26/242/2014-W		Ch. Mangi	-	-			0.00	2
2347	Renovation of IEI in the Type-IV (Old) No. 2 at Babupara occupied by the Hon'ble Chairman, PDA, Shri Dr. Loken Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/2 7 dt. 13/03/2013 Rs 96235	Ch. Mangi	13/03/2013	19/03/2013		0.96	0.00	0.97
2348	Impvt. of IEI in the Govt. residential Qtr. No. T-VII Qtr. No. 2 occupied by Hon'ble MLA Shri Th. Shyamkumar Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 3 dt. 26/03/2013 Rs 188316	A. Binamchandra	26/03/2013	1/04/2013		1.88	1.06	0.94
2349	Impvt. of IEI in the Govt. residential Qtr. No. T-V Qtr. No. 2 occupied by Hon'ble MLA Shri N. Biren Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED- I/AC(WO)/13/1 2 dt. 09/09/2013 Rs 188310	Ch. Mangi	09/09/2013	15/09/2013		1.88	1.06	0.94
2350	Impvt. of IEI in the T-IV (New) Qtr. No. 3 occupied by Hon'ble MLA Hon'ble MLA Kh. Devendro Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 dt. 15/07/2013 Rs 188311	Kh. Maimu	15/07/2013	21/07/2013		1.88	1.06	0.94
2351	Impvt. of IEI in the Misonate Flat No. 2 occupied by Hon'ble MLA E. Chand Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 6 dt. 30/03/2013 Rs 188300	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94
2352	Impvt. of IEI in the Type-V Qtr. No. 5 occupied by Hon'ble MLA T. Mangibabu, Thanga A/C at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 7 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94
2353	Impvt. of IEI in the Chummary flat No. 6 at Babupara occupied by Hon'ble MLA I. Hemochandra Singh, Singjamei A/C.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 3 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94
2354	Impvt. of IEI in the T-IV(Old) Qtr. No. 7 occupied by Hon'ble MLA Janghamlung Panmei at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 1 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94
2355	Impvt. of IEI in the T-VII Qtr. No. 2 occupied by Hon'ble MLA Md. Fazur Rahim at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 0 dt. 30/03/2013 Rs 188318	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94

2356	Impvt. of IEI in the T-VI Qtr. No. 1 occupied by Hon'ble MLA K. Meghachandra at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 7 dt. 24/03/2013 Rs 188318	Ch. Mangi	24/03/2013	26/03/2013		1.88	1.06	0.94
2357	Installation of room air-conditioner in the Minister Flat No. 8 occupied by Hon'ble MLA I. Ibohanbi Singh, Oinam A/C at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 dt. 08/07/2013 Rs 188286	Kh. Maimu	08/07/2013	14/07/2013		1.88	1.06	0.94
2358	Impvt. of IEI in the T-IV(New) Qtr. No. 4 & 5 occupied by Hon'ble MLA W. Brajabidhu Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 dt. 19/08/2013 Rs 188311	Ch. Mangi	19/08/2013	25/08/2013		1.88	1.06	0.94
2359	Impvt. of IEI in the T-IV(New) Qtr. No. 1 & 2 occupied by Hon'ble Minister (Works) Dr. Kh. Ratan Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 8 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94
2360	Impvt. of IEI in the A.E. Qtr. No. 3, occupied by Hon'ble MLA Shri K. Sarat Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 2 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94
2361	Impvt. of IEI in the C.S. Qtr. Occupied by Hon'ble Minister (Home) Shri Gaikhangam at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 3 dt. 15/03/2013 Rs 188302	Ch. Mangi	15/03/2013	21/03/2013		1.88	1.06	0.94
2362	Impvt. of IEI in the Ministers' Flat No. 10 occupied by Hon'ble MLA K. Thamarjit Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/1 4 dt. 07/01/2014 Rs 188310	Ch. Mangi	07/01/2014	13/01/2014		1.88	1.06	0.94
2363	Impvt. of IEI in the T-IV(Old) Qtr. No. 1 occupied by Hon'ble MLA Th. Lokeshwor Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 9 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94
2364	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/CP-4 occupied by Shri Z. Kikhonbou Newmai, MLA, 52-Tamei A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 6 dt. 19/02/2014 Rs 188166	Kh. Maimu	19/02/2014	5/03/2014		1.88	1.06	0.94
2365	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/CP-3 occupied by Shri Vungzagi Vaite, MLA, 56-Thanolon A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 4 dt. 30/03/2013 Rs 188223	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94
2366	Impvt. of IEI in the Govt. residential Qtr. No. T-V/E-1 occupied by Shri Lhukhosei Zou, Chairman ADC & DRDA, Chandel at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 6 dt. 15/04/2013 Rs 188116	Ch. Mangi	15/04/2013	21/04/2013		1.88	1.06	0.94
2367	Impvt. of IEI in the Govt. residential Qtr. No. T-V/E-5 occupied by Shri S.T. Nunglung Victor, MLA, Chandel A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 5 dt. 26/03/2013 Rs 188116	A. Binamchandra	26/03/2013	1/04/2013		1.88	1.06	0.94
2368	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/G-1 occupied by Smt. Memcha Kipgen, MLA, Kangpokpi (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 5 dt. 30/03/2013 Rs 188223	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94
2369	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/CP No. 2 occupied by Shri Dr. Chaltonlien Amo, MLA, Tipaimukh (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 8 dt. 22/04/2013 Rs 188223	Kh. Maimu	22/04/2013	28/04/2013		1.88	1.06	0.94

	MH: 3054									
	Imphal West Division									
2381	Maintenance of road and side drain at Langol Game village to Iroishemba(Urban-bye-pass).	52/26/14-W Dt.23.1.15	IW/AC/1-13/14/29 Dt. 2.3.15 Rs.29.11	H.Brainny Singh	2.3.15	17.3.15		30.000	10.00	20.00
2382	Maint. of road side drains at Langol Game village to Iroisemba(Urban bye pass).	52/16/14-W Dt.23.1.15	IW/AC/1-13/14 dt.2.3.15 Rs.29.108	H.Brainny Singh	10.3.15	9.5.15		30.000	10.00	20.00
2383	M/O Khwairak Selungba Road	52/26/14-W dt.7.1.015	IW/AC/1-13/14/31 Dt.9.3.15 Rs. 53.39 lacs.	Kh.Gandhi Singh	9.3.15	18.3.15		55.000	36.80	18.20
										58.20
	HIGHWAY SOUTH DIVISION									
2384	Maintananc of road from Heirangoithong VDF camp to Langthabal Mantrikhong.		Rs. 14,55,315/- EE/HS/Cont/W O/3054/2013-14/2 dt. 17/03/2014	N. Ratan Singh	3-21-2014	5-20-2014		14.55	7.00	7.55
2385	Maintanance of Khagempalli Naoremthong Road 0 to 1.20km.		Rs. 69,75,464/- EE/HS/Cont/W O/3054/2014-15/18 dt. 19/03/2014	Letpao Haokip	3-23-2014	5-29-2015		69.76	65.00	4.76
			Rs. 65,97,164/- EE/HS/Cont/W O/3054/2014-15/19 dt. 19/03/2014	G. Kakhangai Kabui	3-23-2014	5-30-2015		65.97	50.99	14.98
			Rs. 24,46,268/- EE/HS/Cont/W O/3054/2014-15/20 dt. 19/03/2014	Ashing Kabui	3-23-2014	5-31-2015		24.01	24.01	0.00

2386	M/O IMI road (SH: Widening leftout portion from 22.12km to 22.345km).		Rs. 77,65,961/- EE/HS/Cont/W O/3054/2014- 15/12 dt. 09/03/2015	O. Premjit Singh	3-16-2015	4-30-2015		77.66	60.00	17.66
2387	M/O Awa Palli road i/c 3m span slab culvert.		Rs. 10,00,000/- EE/HS/Cont/W O/3054/14- 15/25 dt. 08/03/2014	Kh. Niranjay	3-15-2014	4-20-2014		10.00	5.00	5.00

2388	M/O Mutum Yangbi IVR (SH:- E/W)		Rs. 10,00,000/- EE/HS/Cont/W O/3054/13- 14/7 dt. 17/02/2014	Kiyamuddin	2-21-2014	4-17-2014		9.71	5.00	4.71
2389	M/O Nejam Leirak via Jahe Leirak Konuma, Phoubakchao Awang Masjid Leirak and M/O Helal Salam i/c 1m span slab culvert at		Rs. 29,08,610/- EE/HS/Cont/W O/3054/14- 15/23 dt. 19/03/2015	B.Rajeshwor Sharma	3-25-2015	3-27-2015		29.09	23.99	5.10

2390	Reconstruction of pucca drain at Thounaojam Leirak (both eastern and western side) - 400m i/c Chanambam Mamang Salam Leirak.		Rs. 48,54,265/- EE/HS/Cont/W O/3054/14- 15/25 dt. 19/03/2015	B.Rajeshwor Sharma	3-25-2015	3-30-2015		48.54	34.39	14.15
2391	M/O Nameirakpam Leirak Konchak Mamang, Chirom Ningthoujam Leirak via Khumujam Leirak Khewa Loukol taba and Khuman Maheikol Mamang Leirak and M/O Kokchai river bund road i/c Yangoi Khongban road.		Rs. 48,50,072/- EE/HS/Cont/W O/3054/14- 15/24 dt. 19/03/2015	B.Rajeshwor Sharma				48.50	31.52	16.98
					3-20-2015	3-29-2015				
										90.89
	National Highway - III									
2392	Construction of Barricade from Airport exit to Minuthong in connection with the visit of Hon'ble Prime Minister of India Shri Narendra Modi on 30th Nov. 2014		Rs. 15.00 EE/NH- III/WO/MO/201 4-15/79 Dt. 09.03.2015	Y. Jugindro singh	11-1-2014	11-30-2014		14.54	11.00	4.00

											43.816
	MH: 2059										
	BUILDING DIVISION-II										
2403	Raising up of courtyard and repairing of drain and sump of Manipur Press Club.	26/243/2014-W dated 07/01/2015 Rs. 9.800/-	EE/BD-II/CT-II/14-15/13 dt.18/02/2015, Rs. 9.509/-	Chungte Koireng	2-18-2015	4-17-2015		9.509		9.8	
											9.8
	MH: 2216										
	BUILDING DIVISION-II										
2404	Maintenance of Govt. Qtr. No. T/B-6 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 4.00/-	BD-II/CT-II/13-14/38 dt.23/01/2014, Rs. 3.882/-	P Gaikhangthai	1-23-2014	3-22-2014		3.882	2.120	1.88	
2405	Maintenance of Govt. Qtr. No. T/B-23 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 4.00/-	BD-II/CT-II/13-14/14 dt.22/01/2014, Rs. 3.882	P Gaikhangthai	1-22-2014	3-21-2014		3.882	2.120	1.88	
2406	Maintenance of Govt. Qtr. No. T/B-109, 110 & 111 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 10.000/-	BD-II/CT-II/13-14/36 dt.23/01/2014, Rs. 9.708/-	P Gaikhangthai	1-23-2014	4-22-2014		9.708	5.300	4.70	
2407	Overall repairing of Qtr No. 2/Type-IV (DP) at Sanjenthong officers colony and constn of compound wall including drain and IEL.	26/242/2014-W, Dt. 07/01/2015, Rs.35.00/-	BD-II/CT-II/14-15/40 dt.04/03/2015, Rs. 28.604/-	L. Tarpon Singh	3-4-2015	9-3-2015		28.604	18.550	16.45	
2408	Maint. Of Govt. Qtr. No. Type-IV/E-41 at Lamphelpat (SH: Repairs to flooring, ceiling, door, window & painting and Septic tank with sanitary fitting)	26/242/2014-W(NP), Dt. 19/01/2015, Rs.4.500/-	EE/BD-II/CT-II/13-14/52 dt.17/02/2014, Rs. 4.368/-	Pasel Molun	1-17-2014	4-16-2014		4.368	2.390	2.11	
2409	M/O Type-V/G-6 at Lamphelpat occupied by Soreiphy Vashum, DFO.	26/242/2014-W(NP), Dt. 19/01/2015, Rs. 6.000/-	BD-II/CT-2/13-14/64 dt.17/02/2014, Rs. 5.825/-	P Gaikhangthai	2-17-2014	4-16-2014		5.825	3.180	2.82	
2410	M/o Govt. Qtr. No. T/B-95 & 96 at NGV.	26/242/2014-W(NP), Dt. 19/01/2015, Rs. 7.00/-	BD-II/CT-2/13-14/27 dt.22/01/2014, Rs. 6.792/-	Kh. Premkumar Singh	1-22-2014	3-21-2014		6.792	3.710	3.29	
2411	Construction of Generator Shed for Chief Secretary bungalow at Sanjenthong Officer's Colony.	26/242/2014-W, Dt. 07/01/2015 Sl. No. 13, Rs. 5.00/-	BD-II/CT-2/2014-15/9 dt. 18/02/2015, Rs. 4.307/-	Allied Agencies	2-18-2015	4-17-2015		4.307	2.650	2.35	
2412	Repairing of T-IV/Qtr. No. 15 & 16 occupied by Shri Ibomcha Singh, EE/Thoubal Division, PWD at Majorkhul.	26/242/2014-W dt 07/01/2015, Rs. 10.00/-	EE/BD-II/CT-II/14-15/17 dt.18/02/2015, Rs. 9.703/-	AK Ranjit	2-18-2015	5-17-2015		9.703	6.300	3.70	
2413	Renovation of Hon'ble Chief Justice and Judge Bungalows of Manipur.	26/242/2014-W dated 07/01/2015, Rs. 7.50/-	EE/BD-II/CT-II/14-15/12 dt.18/02/2015, Rs. 7.28	AK Ranjit	2-18-2015	6-17-2015		7.280	4.980	2.52	
2414	Renovation of Chowkidar Qtr. of BD-II Office at Lamphelpat.	26/242/2014-W dated 07/01/2015, Rs. 7.600/-	EE/BD-II/CT-II/14-15/11 dt.18/02/2015, Rs. 7.361/-	AK Ranjit	2-18-2014	4-17-2015		7.361	5.030	2.57	
											44.27
	FY: 2015-16										
	MH: 5054										
	Imphal West Division										
2415	Impt. of Iroishemba Bridge to Lamdeng Solid Waste left out portion.	44/3/15-W Dt.30.3.16	IW/16/SD-II/11 Dt.14.4.16	i)M/S HVS Constn. ii)W.Sanaton Meitei	14.4.16	13.1.17		575.00	463.09	111.91	

2416	Impt. of road from Keishampat to Maharani Bridge(SH:-Constn. of cross drainage eastern side of Nambul River).	42/44/15-W Dt.22.3.16	IW/16/SD-1/2 Dt.9.4.16	M.Sharat Singh	9.4.16	6.7.16		174.99	164.59	10.4
										122.31
	Imphal East Division									
2417	Impvt. of Imphal Saikul road (2.40 km. to 20.00 km) (SH:- Strengthening the existing pavement from 2.40 km. to 6.20 km) - Portion -I.	Rs. 1640.15 lac 42/40/2015-W dt. 20/03/2016	Rs. 286.402 lac. IE/CT(10)/W/2 015-16/16 dt. 12/04/2016	Kh. Kalachand Singh	19.4.16	18.4.17	-Nil -	334.536	334.536	334.536
2418	- do - (SH:- Strengthening the existing pavement from 6.20 km. to 10.00 km) - Portion -II)		Rs. 289.477 lac. IE/CT(10)/W/2 015-16/15 dt. 12/04/2016	M/S Rangnamei Constn. & Sales.	19.4.16	18.4.17	-	332.898	332.898	332.898
2419	- do - (SH:- Strengthening the existing pavement from 10.00 km. to 13.350 km i/c constn. of 4m span RCC slab culvert at Yumnam Khunou) - Portion -III		Rs. 291.176 lac. IE/CT(10)/W/2 015-16/17 dt. 14/04/2016	M/s Continantal Constn. & Co.	21.4.16	20.4.17	-	326.097	326.097	326.097
2420	- do - (SH:- Strengthening the existing pavement from 13.350 km to 16.350 km. i/c constn. of 6m span RCC slab culvert at Yumnam Khunou) - Portion -IV		Rs. 279.151 lac. IE/CT(10)/W/2 015-16/18 dt. 14/04/2016	L. Tarpon Singh	21.4.16	20.4.17	-	311.952	277.637	185
2421	Impvt. of Imphal Saikul road (2.40 km. to 20.00 km) (SH:-strengthening the existing pavement from 16.350 km. to 19.980 km) - Portion -V		Rs.291.425 lac. IE/CT(10)/W/2 015-16/19 dt. 14/04/2016	M/S L. Singh & Co.	21.4.16	20.4.17	-	325.667	312.911	312.911
										1491.442
	THOUBAL DIVISION									
2422	Upgradation of rd. from NH-39 to Haoreibi Makha Leikai via Kaleikhong to Nganglou 6.00km (SH:- SG, WBM & PC).	42/24/2015-W dt. 12/01/2016 Rs. 100.00 lakhs.	EE/TBL/WO/Rd &B(P)/2015-16/74 dt. 16/01/2016 Rs. 89.16 lakh	Aakifah Infrastructure Pvt. Ltd.	16/1/2016	15/1/2017		88.16	93.68	5.32
2423	Upgradation of Lilong road to Ngangou Mayai Lairabakhong (SH:- SG, WBM & PC).	42/24/2015-W dt. 12/01/2016 Rs. 20.00 lakhs.	EE/TBL/WO/Rd &B(P)/2015-16/75 dt. 16/01/2016 Rs. 17.19 lakh	P. Deban Singh	16/1/2016	15/1/2017		16.19	13.77	5.32
2424	Constn. of bore cast site piles RCC retaining wall (SH:- E/W along Arong river at Athokpam makha ward No. 7).	42/24/2015-W dt. 12/01/2016 Rs. 100.00 lakhs.	EE/TBL/WO(SD F)/2009-10/190 dt. 25/03/2012 , Rs. 89.36 lakh	G. Kakhangai Kabui	25/3/2012	20/3/2013		88.36	94.29	4.71
										15.35
	Building Division - I									
2425	Construction of two numbers of Foot Overhead Bridges in and around Imphal City at B.T. Road.	26/6/2013-W dt. 17-11-2014	EE/BD-I/F-Bridge/2014-15/442 dt. 24-08-2015	M/s Simplex Projects Ltd.	9-2-2015	7-1-2016		274.800		274.8
										274.8
	National Highway - I									
2426	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-I)	NIL	CT-4/NH-1/2010-11/32 dated 10-2-2016 Rs.25496229	HVS	2-17-2016	4-26-2016	NIL	254.96	234.98	19.98
2427	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-II)	NIL	CT-4/NH-1/2010-11/33 dated 10-2-2016 Rs.25436427	W . Sanaton	2-17-2016	4-22-2016	Nil	254.36	185.08	69.28

2428	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-III)	NIL	CT-4/NH-1/2010-11/34 dated 10-2-2016 Rs.19916997	K. Modhumangol Singh	2-17-2016	4-24-2016	NIL	199.16	172.69	26.47
										115.73
	National Highway - II									
2429	Strip Widening of NH-2 (Old NH-39) with B.T. From km 323.33 to km 326.66 (SH: widening of existing BT surface upto the edge of road side drain alongwith extension off the RCC slab culverts and recontruction of the damaged side drains from km 323.33 to km 326.66)	52/55/2015-W dt. 2/2/2016 Rs. 1949.96 lakh	EE/NH-II/WO/2015-16/ dt. 11/2/2016 Rs. 2,96,28,140/-	Shri L. Mani Singh	2-11-2016	6-3-2016		296.28	229.21	67.07
2430	Construction of median of NH-2 (Old 39) from km 323.15 to km 326.660 (SH : Construction of Central Road Median from km 323.15 to km 326.660)	52/55/2015-W dt. 2/2/2016 Rs. 163.57 lakh	EE/NH-II/WO/2016-17/ dt. 11/2/2016 Rs. 1 42.11.185/-	M/s H.V.S. Construction Materials (P) LTD	2-11-2016	6-10-2016		142	94.41	47.7
										114.77
										2134.40
	MH: 3054									
	Imphal West Division									
2431	M/O T.G.HigherSece. School inter Road(SH- Premix carpet.	42/211/16-W Dt 19.12.16	IW/AC/1-13/16/33 Dt.21.12.16	W.Sanaton Meitei	21.12.16	30.12.16		5.370	4.00	1.37
2432	Maint. of road from Moirang leirak(Popular High School to Meino Leirak).	42/50/15-W dt. 5.3.16	IW/AC/1-13/16/17 Dt.15.3.16	M.Sharat Singh	18.3.16	17.9.16		14.560		14.56
										15.93
	HIGHWAY SOUTH DIVISION									
2433	Maintenance of Road from Sekmajijn Khordak (Pot holes)	Rs. 20.00 lakhs 42/50/2015-W dt. 05-03-2016	Rs. 19,41,104/- EE/HS/Cont/W 0/3054/2015-16/1 dt. 14/03/2016	Kh. Premkumar Singh	3-19-2016	4-15-2016		19.90	0.00	19.9
2434	Construction of pucca drain along the Southern side of Bengoon Leirak achouba from IMI road to nergau pucca walli masjid via madina hotel-650 m - (phase-I).	Rs. 15,00,000/- 42/50/2015-W dt. 05-03-2016	Rs. 14,55,389/- EE/HS/Cont/W 0/3054/15-16/2 dt. 14/03/2016	Ashing Kabui	3-19-2016	4-18-2016		14.10	0.00	14.1
2435	Construction of pucca drain along the southern side of Bengoon Leirak Achouba from IMI road to Nergau pucca walli Masjid via Madina Hotel-650m) (Phase - II)	Rs. 15,00,000/- 42/50/2015-W dt. 05-03-2016	Rs. 14,55,769/- EE/HS/Cont/W 0/3054/15-16/5 dt. 15/03/2016	Kh. Robenta Singh	3-22-2016	4-21-2016		14.56	0.00	14.56
2436	M/O Suspension Bridge at Dhaballo Khong.		Rs. 6,77,819/- EE/HS/Cont/W 0/3054/15-16/6 dt. 15/03/2016	Kh. Robenta Singh	3-23-2016	4-20-2016		6.78	0.00	6.78
										55.34
	THOUBAL DIVISION									
2437	M/O roaf from Thongjao to Elangkgangpoki & Waikhong to Thongjao	52/26/2014-W dt. 27/2/2015 Rs. 20,00,000/-	EE/TBL/WO/R&B(NP)/2014-15/43 dt. 10/3/2015	K. Lamchao Pao (Tek Tek Thongjao)	10/3/2015	9/9/2015		17.52	14.45	4.97
2438	M/O road from Sekamijin Khunou to Laphupat Tera	52/26/2014-W dt. 7/1/2015 Rs. 50,00,000/-	EE/TBL/WO/R&B(NP)/2014-15/34 dt. 2/3/2015	Apam Shimray (Th.Somokanta)	2/3/2015	1/3/2016		44.62	28.91	18.87

											23.84
	TAMENGLONG DIVISION										
2439	M/O road from NH37 (Khunji Bazar) to NE Railway Bridge Point PH-II	42/50/2015-W 5/3/2016 Rs.1950000	CT/7/NP/2015- 16/14 Dt.15/3/2016 Rs.1855291.00	Kh. Menao Singh	Dt.21/03/2016	25/04/2016	25/04/2016	18.55	18.55	0.95	
										0.95	
	National Highway - I										
2440	Ordinary repair to NH-39, mao-Imphal section during 2015-16 (SH: Construction of water trap arrangement at Km 263.480)	NIL	CT-4/NH-1/2015- 16/13 dt 1-2-16 Rs 446347.00	Haokhotinlen Vaiphei	2-11-2016	3-25-2016	8-18-2022	4.46	3.00	1.46	
2441	-do- (SH : Resectioning of drains and side berm in between Km 235.800 to Km 239.00).	NIL	CT-4/NH-1/2015- 16/14 dt 1-2-16 Rs 446176.00	L. Krishno Sharma	1-15-2016	1-29-2016	8-18-2022	4.46	2.00	2.46	
2442	-do- (SH: Clearance of raised side berm from km. 315.100 to km. 316.800 and km. 317.00 to km. 317.600).	NIL	CT-4/NH-1/2015- 16/18 dt 1-2-16 Rs 178447.00	Kh. Gandhi Singh	7-11-2016	3-29-2016	8-18-2022	1.78	1.00	0.78	
2443	-do- (SH: Rehabilitation of damaged road pavement from Km. 309.00 to Km. 311.446 and Km 313.024 to Km. 318.840).	NIL	CT-4/NH- 1/2015-16/19 dt 1-2-16 Rs 1766743	O. Dhamen Singh	12-12-2015	2-6-2016	Nil	17.66	5.30	12.36	
2444	-do- (SH: Rehabilitation of damaged pavement in between km. 304.00 and km. 309.00).	NIL	CT-4/NH-1/2015- 16/20 dt 1-2-16 Rs. 621997	Kh. Gandhi Singh	2-11-2016	5-1-2016	8-18-2022	6.21	2.00	4.21	
2445	-do- (SH : Restoration of damaged pavement at Km. 222.500 to Km 222.682)	NIL	CT-4/NH-1/2015- 16/21 dt 1-2-16 Rs.3122038	O. Dhamen	1-11-2016	2-22-2016	Nil	31.22	9.40	21.82	
2446	-do- (SH : Resectioning of drains and side berm in between Km. 239.00 to km. 263.00).	NIL	CT-4/NH-1/2015- 16/23 dt 3-2-16 Rs.1783885	Y. Sunil	2-13-2016	3-4-2016	8-18-2022	17.83	5.00	12.83	
2447	-do- (SH: Filling of pot holes from Km 263.000 to Km 272.00).	NIL	CT-4/NH-1/2015- 16/24 dt 3-2-16 Rs.892442	Lunsat Kipgen	2-13-2016	3-26-2016	8-18-2022	8.92	3.00	5.92	
2448	-do- (SH: Rehabilitation of damaged pavement at selected stretches in between Km 272.000 and km 274.310).	NIL	CT-4/NH-1/2015- 16/25 dt 3-2-16 Rs.891984	Haokhotinlen Vaiphei	2-11-2016	3-25-2016	8-18-2022	8.91	4.00	4.91	
2449	-do- (SH: Resectioning of roadside drain i/c removal of raised side berm and jungle cutting from Km 276.300 to Km 290.500).	NIL	CT-4/NH-1/2015- 16/26 dt 3-2-16 Rs.2588511	Kh. Gandhi Singh	2-13-2016	4-8-2016	8-18-2022	25.88	8.00	17.88	
2450	-do- (SH: Restoration of damaged pavement at selected Structures from Km 274.370 to Km 279.50 and from Km 283.540 to Km 287.000)“	NIL	CT-4/NH-1/2015- 16/27 dt 3-2-16 Rs.4458327	Haokhotinlen Vaiphei	2-13-2016	3-20-2016	8-18-2022	44.58	10.00	34.58	
2451	-do- (SH: Rehabilitation of damaged road pavement and depression at selected stretches from Km 0.000 and 15.350)“	NIL	CT-4/NH-1/2015- 16/28 dt 3-2-16 Rs.4909167	B. Rajeshwor Sharma	2-13-2016	3-29-2016	8-18-2022	49.09	14.00	35.09	
2452	-do- (SH: Resectioning of roadside drain i/e removal of raised side berm and jungle cutting from Km 263.00 to Km 274.310)“.	NIL	CT-4/NH-1/2015- 16/29 dt 3-2-16 Rs.2409709	B. Rajeshwor Sharma	2-13-2016	4-1-2016	8-18-2022	24.09	7.00	17.09	
2453	-do- (SH: Construction of water trap arrangement at Km 268.305 and Km. 268.510 and providing steel frame arrangement at km 267.995)“.	NIL	CT-4/NH-1/2015- 16/30 dt 3-2-16 Rs.891945	M. Daniel	2-13-2016	3-17-2016	8-18-2022	8.91	3.00	5.91	

										177.30
	National Highway - II									
2454	A/R & M/O to NH-39 Imphal Moreh section for the year 2015-16 in the state of Manipur (SH:- Clearance of jungle and cutting of raised berm from km. 344.00 to km. 394.00)		EE/NH-II/WO/15-16/8 dt. 17/11/2015 Rs. 44,61,474/-	Ph.Adim	11-17-2015	3-23-2016		44.61	0	44.61
2455	-do- (SH:- Painting of centre median with cement plaster of damaged faces from Km. 320.320 to km. 360.00 & removing of debris in the chocked stretch of existing drain from km, 323.300 to km. 326.50)		EE/NH-II/WO/15-16/5 dt. 10/11/2015 Rs. 44,71,525/-	Kh. Premkumar Singh	12-17-2015	12-16-2015		44.71	0	44.71
2456	-do- (SH:- Repairing and restoration of pavement in the stretch from km. 334.00 to Km. 338.00)		EE/NH-II/WO/15-16/ dt. 17/11/2015 Rs. 13,22,789/-	O.Ibotomba Singh.	12-1-2015	1-31-2016		13.22	0	13.22
2457	-do- (SH:-Rehabilitation of 1m span water trap culvert at Heecham yaicham Pat, Old Thumbuthong,New Thumbuthong, Super market & Thongam Leikai and excavation of unlined drain at km.337.500)		EE/NH-II/WO/15-16/9 dt. 17/11/2015 Rs. 8,88,502/-	Ph. Adim	11-17-2015	3-25-2016		8.88	0	8.88
2458	-do- (SH:- E/work in banking for parking place at km. 389.00)		EE/NH-II/WO/15-16/7 dt. 17/11/2015 Rs. 11,83,369/-	Ph. Adim	11-18-2015	12-20-2015		11.83	0	11.83
2459	-do- (SH:- Pot holes mending from Km. 338.00 to km. 365.00)		EE/NH-II/WO/15-16/6 dt. 17/11/2015 Rs. 44,59,938/-	Y.Thoiba Singh	11-17-2015	3-28-2016		44.59	0	44.59
										167.84
	National Highway - III									
2460	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH:- Clearance of the side-berm and adjoining peripheral areas and re-sectioning of kutcha drain at selected stretches from km. 402.00 to km. 421.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 13.36 EE/NH-III/WO/2015-16/MO/98 dt. 18/11/2015	M. Gune Singh	11-18-2015	1-17-2016		13.36		13.36
2461	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH:- Restoration of damaged pavement & patch repairing from km 433.00 to km 447.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 19.63 EE/NH-III/WO/2015-16/WO/97 dt. 18/11/2015	Kh.Prem Kumar Singh	11-23-2015	2-22-2016		19.63		19.63
2462	M/O to NH-150 from Km 402.00 to Km 448.00 Churachandpur-Yaingangpokpi section (SH:Shingling on side berm at Nambol Bazar area from Km 448.454 to Km 448.710 (Ccpur side) and Km 448.535 to 443.320 (Imphal side)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 3.63 EE/NH-III/WO/2015-16/MO/104 Dt. 18/11/2015	James Laishram	18/11/2015	17/12/2015		3.63		3.63
2463	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH:- Clearance of the side-berm and adjoining peripheral areas and re-sectioning of kutcha drain at selected stretches from km. 402.00 to km. 421.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 13.38 EE/NH-III/WO/2015-16/MO/102 Dt. 18/11/2015	O.Open Singh	18/11/15	1-17-2016		13.38		13.38

2464	M/O to NH-53/NH-37 for the year 2015-16 (SH: Construction of traffic round about at Tera Bazar,Km 2.50, Tera Loukrapam Leikai Km 2.80 on NH-150 and Kwakeithel at Km 460.550 on NH-150)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 3.75 EE/NH-III/WO/2015-16/MO/100 Dt.18/11/2015	W.Sanaton Meitei	18/11/2015	17/12/2015		3.77		3.77
2465	M/o to NH-150 (Churachandpur - Yaingangpokpi) section (SH:- Restoration of damaged pavement from km 469.300 to km 471.00.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 4.39 EE/NH-III/WO/2015-16/MO/101 Dt.18/11/2015	S.Jugeshwar Singh	18/11/2015	17/01/2016		4.39		4.39
2466	M/o to NH-150 Imphal-Yaingangpokpi section for the portion from Km 463.00 to Km 488.00 (SH: Clearance of side berm,road side jungles and resectioning of Kutcha Drain in between Km 467.00 to Km488.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 22.30 EE/NH-III/WO/2015-16/MO/103 Dt.18/11/2015	N.Ratan Singh	18/11/2015	17/02/2016		24.11		24.11
2467	M/O to NH-150 from Churchandpur-Yaingangpokpi sectionfor the portion from Km 402.00 to Km 488.00 (SH: Restoration of damaged pavement from Km 467.00 to Km 468.850 and repairing of central road median, footpath including painting from km 462.660 to km 464.640)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 21.24 EE/NH-III/WO/2015-MO/96 Dt.12/11/2015	N. Ratan Singh	11-12-2015	1-11-2016		23.15		23.15
2468	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH:- Restoration of damaged pavement & patch repairing from km 455.600 to km 463.00.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 8.93 EE/NH-III/WO/2015-16/MO/99 Dt.18/11/2015	H.V.S Construction Material Pvt.Ltd	18/11/2015	17/02/2016		8.93		8.93
2469	M/O to NH-150 from Churchandpur-Yaingangpokpi sectionfor the portion from Km 402.00 to Km 488.00 (SH: Restoration of damaged pavement and patch repair from Km 447.00 to 455.600)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 14.28 EE/NH-III/WO/2015-16 MO/110 Dt.18/11/2015	N. Ratan Singh	11-18-2015	2-17-2016		14.28		14.28
2470	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (Restoration of damaged pavement and patch repair from km. 421.00 to km 433.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 22.31 EE/NH-III/WO/2015-16/ MO/101(A) Dt.18/11/2015	N. Ratan Singh	11-18-2015	1-17-2016		22.31		22.31
										150.94
										592.14
	MH: 2216									
	BUILDING DIVISION-II									
2471	M/o T-V/Qtr. No. 2 at Babupara.	No. 26/149/2015-W(NP), Dt. 05/03/2016 & Rs. 5,00,000/-	EE/BD-II/CT-II/15-16/21 dt.25/03/2016		3-25-2016	6-24-2016				
2472	Repairing of Qtr. no. T-IV/E-40 at Lamphelpat occupied by A. Tombikanta Singh, Secretary, Election.	No. 26/149/2015-W(NP), Dt. 05/03/2016 Rs. 9,952/-	BD-II/CT-II/15-16/44 dt.10/03/2016, Rs. 9,662/-	Y Brojen Singh	3-10-2016	6-9-2016		9.662	1.000	8.952
2473	M/o Type-II/A-8 Lamphel Sanakeithel	26/149/2015-W(NP) dated 05/03/2016, Rs.5,000/-	BD-II/CT-II/15-16/4 dt.10/03/2016, Rs. 4,852/-	Th. Bikram Singh	3-10-2016	5-9-2016		4.852		5

2474	M/o Govt. Qtr. No. T/B-85 at NGV.	26/149/2015-W(NP), Dt. 05/03/2016 Sl. No. 8, Rs. 5.270/-	BD-II/CT-2/2015-16/8 dt. 10/03/2016, Rs. 5.116/-	Y Brojen Singh	3-10-2016	5-9-2016		5.116	1.000	4.27
2475	M/o earthquake damaged Qtr. No. T-II/A-11 at Lamphelpat.	26/149/2015-W(NP), Dt. 05/03/2016 Sl. No. 12, Rs. 5.00/-	BD-II/CT-2/2015-16/23 dt. 10/03/2016, Rs. 4.849/-	Y Brojen Singh	3-10-2016	5-9-2016		4.849	1.000	4
2476	M/o repairs of S.O's Qtr. No. 4/B, 2nd MR Gate, Imphal occupied by Gangte.	26/149/2015-W(NP) dated 05/03/2016, Rs. 3.00/-	EE/BD-II/CT-II/15-16/34 dt.10/03/2016, Rs. 2.912/-	AK Ranjit	3-10-2016	5-9-2016		2.912	0.500	2.5
2477	M/o Sub-Division No. IV office Bldg. Division No. II, PWD, Manipur at Lamphelpat.	26/189/2016-W(NP) dated 26/11/2016, Rs. 14.526/-	EE/BD-II/CT-II/16-17/25 dt.06/12/2016, Rs. 14.090/-	AK Ranjit	12-6-2016	3-5-2017		14.090	4.600	9.926
2478	Repairing of MLA Hostel No. 14 at Majorkhul.	26/149/2015-W(NP) dt 05/03/2016, Rs. 6.900/-	EE/BD-II/CT-II/15-16/45 dt.10/03/2016, Rs. 6.696/-	AK Ranjit	3-10-2016	6-9-2016		6.696	3.000	3.9
										38.548
	FY: 2016-17									
	MH: 5054									
	Imphal West Division									
2479	Impt. of Lambal Road.	43/48/16-W Dt.3.11.16	IW/16/SD-II/18 Dt. 26.11.16	G.Panmei	26.11.16	25.5.17		50.00	37.50	12.5
2480	Impt. of Khullem Leikai internal drain.	43/49/16-W Dt.3.11.16	IW/16/SD-II/22 Dt.6.12.16	Th.Rajesh Singh	6.12.16	5.8.17		40.00	20.00	20
2481	Lamlongei to Heibongpokpi-4Km.	43/258/16-W Dt.22.11.16	IW/16/SD-II/30 Dt.22.2.16	Adim Kamei	22.2.16	21.2.17		15.00	8.00	7
2482	Improvement of IVRs in the Municipality areas of Uripok A/C.	43/43/16-W Dt.25.10.16	IW/16/SD-I/21 Dt.26.11.16	W.Sonajit Singh	26.11.16	25.11.17		200.00	150.00	50
2483	Impvt. Of Road from Khoyathong traffic point to Lilashingkhongnangkhang traffic point (2nd portion).	42/46/16-W Dt.26.12.16	IW/16/SD-II/32 Dt.31.12.16	M/S HVS Constn. Materials Pvt.Ltd.	31.12.16	30.6.17		384.00	317.00	67
										156.5
	Imphal East Division									
2484	Impvt. of IVR's in and around Lamlai A/C (SH-NH-150 (Nongada) to Chingnungkok IVR, Nongada IVR & Tellou IVR).	Rs. 282.830 lac 43/243/2016-W dt. 05/12/2016	Rs.245.698 lac. IE/CT(10)/W/1 6-17/72 dt. 31/12/2016	M/S Rangnamei Construction & Sales	7.1.17	6.1.18	-	274.57	205.00	69.568
2485	Impvt. of Pangei Ring Road.	Rs. 20.00 lac 43/19/2016-W dt. 18/10/2016	Rs. 17.895 lac IE/CT(10)/W/1 6-17/30 dt. 18/11/2016	P. Poireinganba Meetei	25.11.16	24.5.17	-	20.00	11.50	8.498
2486	Impvt. of Tangkham Ring Road.	Rs. 35.00 lac 43/20/2016-W dt. 17/11/2016	Rs. 31.319 lac IE/CT(10)/W/1 6-17/51 dt. 17/12/16	P. Poireinganba Meetei	24.12.16	23.6.17	-	35.00	27.00	7.999
2487	Impvt. of Khundrakpam Ithai Mapal road.	Rs. 20.00 lac 43/24/2016-W dt. 18/10/2016	Rs. 17.896 lac IE/CT(10)/W/1 6-17/31 dt. 18/11/2016	P. Poireinganba Meetei	25.11.16	24.5.17	-	20.00	11.50	8.499
2488	Impvt. of Kabongput & Kharason IVR.	Rs. 106.730 lac 43/245/2016-W dt. 05/12/2016	Rs. 92.718 lac. IE/CT(10)/W/1 6-17/67 dt. 27/12/2016	M/s Rangnamei Construction & Sales	3.12.16	2.12.17	-	103.61	70.00	33.612

2489	Impvt. of Laishram Leirak 300 m. with Consn. of Slab culvert at Sabungkhok Khunou.	Rs. 55.00 lac 43/26/2016-W dt. 18/12/2016	Rs. 47.785 lac IE/CT(10)/W/1 6-17/73 dt. 31/12/2016	M/s Rangnamei Construction & Sales	7.1.17	6.6.17	-	53.40	46.00	7.400
2490	Impvt. of IVR's in and around Lamlai A/C (SH-Sekta to Loushangkhong IVR, Huidrom IVR, Napet Palli IVR & Nungoi IVR).	Rs. 219.590 lac 43/244/2016-W dt. 05/12/2016	Rs. 190.829 lac. IE/CT(10)/W/1 6-17/74 dt. 31/12/2016	M/s Rangnamei Construction & Sales	7.1.17	6.1.18	-	219.59	130.00	89.590
2491	Constn. of Slab Culvert 5 m span RCC culvert, Chana, 5 m span at Lamlai Karthong, 4 m span at Lamlai Maning Leikai, 5 m span at Sheijang Teramakhong, constn. of pucca line drain on both sides from yaingangpokpi Bazar to Thamnapokpi.	Rs. 200.00 lac 43/28/2016-W dt. 18/11/2016	Rs. 173.754 lac IE/CT(10)/W/1 6-17/58 dt. 17/12/16	M/s Rangnamei Construction & Sales	24.12.16	23.12.17	-	200.00	128.50	71.500
2492	Impvt. of IVR from Tinsid road to Popular High School along Kongba River western side with Black Topping.	Rs. 44.15 lakh 43/9/2016-W dt. 18-11-2016	Rs. 38.340 lakh IE/CT(10)/W/1 6-17/63 dt. 17/12/2016	M/s Rangnamei Construction & Sales	24.12.16	23.6.17	-	44.15	25.00	19.150
2493	Impvt. of IVR from Tinsid road to Popular High School along Kongba River western side with Black Topping.	Rs. 44.15 lakh 43/9/2016-W dt. 18-11-2016	Rs. 38.340 lakh IE/CT(10)/W/1 6-17/63 dt. 17/12/2016	L. Lokendro Singh	24.12.16	23.6.17	-	44.15	25.00	19.150
2494	Impvt. of Moirangkampu Sajeb Maning Lambi IVR, Yambem Leikai IVR via Tinsid road to Ningthoujam Leirak Mapa along western bank Iril river via River bank to Chingkhei Guru Community Hall.	Rs. 62.000 lac 43/4/2016-W dt. 18/11/2016	Rs. 55.466 lac IE/CT(10)/W/1 6-17/62 dt. 17/12/2016	Rajendro Haobamcha	24.12.16	23.6.17	-	62.00	37.00	25.000
2495	Impvt. of road in and around Yaiskul A/C.	Rs. 199.999 lac 43/240/2016-W dt. 04/11/2018	Rs. 173.757 lac. IE/CT(10)/W/1 6-17/52 dt. 17/12/2016	G. Kakhangai Kabui	24.12.16	23.6.17	-	194.17	172.00	22.173
2496	Impvt. of Tinsid Road (MDR).	Rs. 287.100 lac 43/247/2016-W dt. 05/12/2016	Rs. 249.328 lac. IE/CT(10)/W/1 6-17/50 dt. 17/12/2016	Kh. Kalachand Singh	24.12.16	23.6.17	-	287.10	206.00	81.100
										463.24
	HIGHWAY SOUTH DIVISION									
2497	Impvt. of Jaganath Leirak, Pishum Leirak, Ngakraba Leirak, Manipur College Awang Lambi, Oinam Leirak, Irom Leirak, Kshetri Leikai & Yengkhom Leirak, Maibam Leirak, Kongkham Leirak, Leishangthem Leirak, Oinam Thingel, Okram Leirak, Pishumthong to Hiyangthang Torban Lambi, Pishumthong to Yumnam Leikai Makha Lambi, Chirom Leikai, Singjamei Keithel road, Liwa road and Waikhom Leikai Leirak Achouba.	43/64/2016-W Dt. 18/11/2016 Rs. 2,60,00,000/-	EE/HS/Cont/W 0/5054/16- 17/5 Dt. 30/12/2016 Rs. 2,25,88,028/-	W. Imo Singh	11-3-2016	5-1-2018		Rs. 256.47	Rs. 220.00	36.47
2498	Impvt. of Singjamei Thongam Leikai road up to Sougrakpam Leirak (SH: WBM, BM & SDBC)	43/250/2016-W Dt. 05/12/2016 Rs. 1,29,37,000/-	EE/HS/Cont/W 0/5054/16- 17/14 Dt. 09/01/2017 Rs. 1,12,11,012/-	Ph. Adai	1-16-2017	1-15-2019		125.14	Rs. 50.00	75.14
2499	Improvement of Kwakeithel Ningthemcha Karong Road 1.00km to 2.20km.	43/252/2016-W Dt. 05/12/2016 Rs. 1,74,61,000/-	EE/HS/Cont/W 0/5054/16- 17/7 Dt. 02/01/2017 Rs. 1,51,78,706/-	Ashing Kabui	1-3-2017	1-2-2018		169.62	Rs. 142.00	27.62

2500	Impvt. of Keishampat Mutum Leirak, IVR connecting Kangabam Leikai to Thiyam Leikai, Leimajam Leikai PYDC to Khwairakpam Leikai culvert i/c connecting roads, Road connecting Nepra Menjor field to S. Kumar residence i/c Oja Mangi Lambi, Leimajam Leirak, Leimajam Leikai to Meino Leirak, Laishom Leirak, Hodam Leirak, Road connecting Hodam Leirak to IMI road via Elangbam Leikai, Manging Longjam Leirak, Thangjam Leirak, Kangajam Leirak, IVR from Ngangom Leikai to Ningthemcha Karong road via Oinam Leikai, Tomal Singh Leirak, Akham Leikai IVR, Nongthombam Leirak and other connecting roads i/c 4 nos. of 1m span culvert.	43/65/2016-W Dt. 05/12/2016 Rs. 2,00,00,000/-	EE/HS/Cont/W 0/5054/16-17/12 Dt. 03/01/2017 Rs. 1,73,95,608/-	Ashing Kabui	1-3-2017	7-2-2018	149.28	Rs. 123.50	25.78	
							Total :-		165.01	
THOUBAL DIVISION										
2501	Impvt. of Mini Bridge at Charangpat over Arong River	43/85/2016-W dt. 17/11/2016 A/A Rs. 30.00 lacs E/S Rs. 14.00 lacs.	EE/TBL/WO/R&B(P)/2016-17/163 dt. 3/12/2016 , Rs. 26.41 lakh	M/S Hi-Tech. Constn.	3/12/2016	2/6/2017	26.41	26.50	3.13	
2502	Impvt. of IVR at Phouden Mathak Leikai.	43/84/2016-W(A) dt. 17/11/2016 A/A Rs. 30.00 lakhs. E/S Rs. 14.00 lacs.	EE/TBL/WO/R&B(P)/2016-17/164 dt. 6/12/2016 , Rs. 26.81 lakh	M/S Hi-Tech. Constn.	6/12/2016	6/6/2017	26.81	26.00	3.58	
2503	Impvt. of IVR at Bamol Leikai.	43/76/2016-W dt. 17/11/2016 A/A Rs. 30.00 lacs & E/S Rs. 10.00 lacs	EE/TBL/WO/R&B(P)/2016-17/162 dt. 3/12/2016 , Rs. 26.84 lakh	H. Romen Singh	3/12/2016	2/6/2017	26.84	24.00	5.37	
2504	Impvt. of IVR at Babu Bazar & Khong Ahanbi (Left out portion) with drain	43/77/2016-W dt. 17/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 7.00lacs.	EE/TBL/WO/R&B(P)/2016-17/153 dt. 3/12/2016 , Rs. 21.96 lakh	Suranjoy Sanasam	3/12/2016	2/6/2017	21.96	16.00	8.05	
2505	Impvt. of IVR at Amurijam	43/83/2016-W dt. 19/10/2016 A/A Rs. 15.00 lakhs. E/S Rs. 7.00 lacs.	EE/TBL/WO/R&B(P)/2016-17/165 dt. 9/12/2016 , Rs. 13.26 lakh	P. Menjor Singh	9/12/2016	8/6/2017	13.26	12.00	2.68	
2506	Impvt. of IVR at Phouden Kabarstan road.	43/75/2016-W dt. 19/10/2016 A/A Rs. 20.00 lacs & E/S Rs. 9.00 lacs	EE/TBL/WO/R&B(P)/2016-17/142 dt. 30/11/2016 , Rs. 17.88 lakh	H. Romen Singh	30/11/2016	29/5/2017	17.88	18.50	1.34	
2507	Impvt. of Yairipok Sikhong road. 8.00km.	43/87/2016-W dt. 8/11/2016 A/A Rs. 50.00 lacs.& E/S Rs. 25.00 lacs	EE/TBL/WO/R&B(P)/2016-17/134 Dt. 28/11/2016 , Rs. 44.67 lakh	G. Gakhangai Kabui	28/11/2016	27/11/2017	44.67	38.00	10.74	
2508	Impvt. of road from Hijam Khunou to Aripat via Ukhongsang	43/92/2016-W dt. 8/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 12.00lacs.	EE/TBL/WO/R&B(P)/2016-17/117 Dt. 21/11/2016 , Rs. 22.34 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017	22.34	12.00	11.63	

2509	Impvt. of road from Sikhong Bazar to Ingourok (SH- Widening of Road with E/W, SG, Wbm & PC)	43/92/2016-W(A) dt. 8/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 12.00lacs.	EE/TBL/WO/R&B(P)/2016-17/118 Dt. 21/11/2016 , Rs. 22.33 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017		22.33	12.00	11.63
2510	Constn. of 6m Span RCC Slab Culvert at Inganglok.	43/91/2016-W dt. 8/11/2016 A/A Rs. 25.00 lacs & E/S Rs. 12.00 lacs	EE/TBL/WO/R&B(P)/2016-17/155 Dt. 3/12/2016 , Rs. 22.06 lakh	Ashing Kabui	3/12/2016	2/5/2017		22.06	23.00	1.79
2511	Impvt. of road from Litan to Inganglok - 1.00km.	43/94/2016-W dt. 24/10/2016 A/A Rs. 15.00 lacs.& E/S Rs. 8.00 lacs	EE/TBL/WO/R&B(P)/2016-17/130 Dt. 30/11/2016 , Rs. 13.40 lakh	N. Bishworjit Singh	30/11/2016	29/5/2017		13.40	12.00	2.68
2512	Constn. of Pipe Culverts - 3Nos at Dhaka road.	43/89/2016-W dt. 24/10/2016 A/A Rs. 5.00 lakhs. E/S Rs. 3.00lacs.	EE/TBL/WO/R&B(P)/2016-17/129 Dt. 30/11/2016 Rs. 4.44 lakh	N. Bishworjit Singh	30/11/2016	29/2/2017		4.44	3.00	1.79
2513	Impvt. of 5m Span RCC Slab Culvert at Ukhongsang	43/93/2016-W dt. 24/10/2016 A/A Rs. 15.00 lacs & E/S Rs. 8.00 lacs	EE/TBL/WO/R&B(P)/2016-17/119 Dt. 21/11/2016 , Rs. 13.40 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017		13.40	8.00	6.26
2514	Impvt. of Waikhong Leirak Achouba - 1.75km.	43/114/2016-W dt. 7/11/2016 A/A Rs. 45.00 lacs.& E/S Rs. 23.00 lacs	EE/TBL/WO/R&B(P)/2016-17/180 Dt. 29/12/2016 Rs. 40.24 lakh	Th. Somokanta Singh	29/12/2016	28/12/2017		40.24	23.00	19.69
2515	Impvt. of road from Hiyanglam Waikhom Leikai to Hiranmei left Bank - 6.05km.	43/115/2016-W dt. 7/11/2016 A/A Rs. 155.00 lakhs. E/S Rs. 77.00lacs.	EE/TBL/WO/R&B(P)/2016-17/132 Dt. 30/11/2016 , Rs. 138.08 lakh	Apam Shimary	30/11/2016	29/11/2017		138.08	117.00	34.00
2516	Impvt. of road in and around Kakching Khunou - 14.063km	43/110/2016-W dt. 29/10/2016 A/A Rs. 169.00 lacs& E/S Rs. 85.00 lacs	EE/TBL/WO/R&B(P)/2016-17/131 Dt. 30/11/2016 , Rs. 150.57 lakh	H. Kunjeshor Singh	30/11/2016	28/3/2017		150.57	150.57	16.49
										140.85
BISHNUPUR DIVISION										
2517	Impvt. of IVR NH-150 to Sadu Chiru Waterfall via Leimaram .	43/249/2016-W dt. 5/12/2016 ; Rs.218.00 lacs	EE/BPR/W.O/PI an/16-17/20 dt.20-12-16 Rs.189.40	R.K Fortune Developers	12-20-2016	5-20-2017		189.40	25.00	171.20
2518	Upgradation of roads in Ward no. 4,5,6,7 in Oinam via Mongkhang Leikai to Pat taba via Keirakpam Santa Mapa to Pump house at Yangoi macha.	43/122/2016-W dt. 18/10/2016; Rs.100.00 lacs	EE/BPR/W.O/PI an/16-17/1 dt.18-11-16 Rs.86.87	G.Kakhangai	11-18-2016	10-18-2017		86.87	82.00	16.68
2519	Construction of 6 meter span culvert at Laisoi Hiran on Bishnupur Mayng Imphal at Toubul Mamang.	43/123/2016-W dt. 18/10/2016 ; Rs.125.21 lacs	EE/BPR/W.O/PI an/16-17/2 dt.18-11-16 Rs.108.78	G.Panmei	11-18-2016	11-18-2017		108.78	87.00	37.82

2520	Impt. Of Sanjenbam Pukhrabam ODR	43/121/2016-W dt. 5/11/2016; Rs.107.36 lacs	EE/BPR/W.O/PI an/16-17/9 dt.29-11-16 Rs.93.27	O.Premjit Singh	11-29-2016	10-29-2017		93.27	101.00	6.36
2521	Impt. Of IVR from Leimapokpam Lai Thangjing Mapa to Hindi lampak via Khongnang Ani Karak	43/120/2016-W dt. 5/11/2016 ; Rs.92.61 lacs	EE/BPR/W.O/PI an/16-17/10 dt. 29-11-16 Rs.92.61	O.Premjit Singh	29-11-16	10-29-2017		80.46	87.00	5.61
2522	Impt. Of road at Bishnupur Ward No. 1,4,7,8,9 & 11.	43/124/2016-W dt. 16/11/2016; Rs.120.00 lacs	EE/BPR/W.O/PI an/16-17/15 dt.29-11-16 Rs.104.25	Th. Jiten Singh	11-29-2016	7-29-2017		104.25	100.00	20.00
2523	Impt. Of Kwasisphai road from NH-150 to Khoijuman Bailey Bridge with Inter Village Road	43/125/2016-W dt. 16/11/2016; Rs.80.00 lacs	EE/BPR/W.O/PI an/16-17/14 dt.29-11-16 Rs.69.50	Th.Jiten Singh	11-29-2016	4-29-2017		69.5	67.00	13.00
2524	Upgradation of road in and around Moirang Municipal Council.	43/126/2016-W dt. 17/11/2016; Rs.100.0 lacs	EE/BPR/W.O/PI an/16-17/11 dt.29-11-16 Rs.86.88	M.Raju Singh	11-29-2016	10-29-2017		86.88	85.00	15.00
2525	Upgradation of roads in Tronglaobi, Ngangkhalaikai & Phubala Panchayat area	43/127/2016-W dt. 17/11/2016; Rs.65.00 lacs	EE/BPR/W.O/PI an/16-17/12 dt.29-11-16 Rs.56.47	M.Raju Singh	11-29-2016	10-29-2017		56.47	56.00	9.00
2526	Improvement of road from Khomjin to Thanga chinglak via Thanga Tongbram	43/129/2016-W dt.4/11/16 Rs.100.00	EE/BPR/W.O/PI an/16-17/ 3 dt.22/11/16 Rs.86.88	T.Bhumeshwar Singh	11-22-2016	10-29-2017		86.88	91.00	9.00
2527	Impt of Ring road Moirang Khunou Makha Leikai -1.20km	43/132/2016-W dt.4/11/16 Rs.60.00	EE/BPR/W.O/PI an/16-17/ 6 dt.22/11/16 Rs.52.06	Th. Ahem	11-22-2016	6-15-2017		55.34	54.81	5.00
2528	Impvt. of Kumbi Saiton road from Litan Pokpi to Mahadeva Lai Mapa Left out portion	43/134/2016-W dt. 07/11/2016 ; Rs.50.00 lacs	EE/BPR/W.O/PI an/16-17/8 dt.28-11-16 Rs.43.44	Ph.Kanta Singh	11-28-2016	12-06-17		43.44	45.00	5.00
2529	Impt. Of Wangoo Ring road from Wangoo Bazar to Sandangkhang Manipur River Bank- 1.50 km	43/137/2016-W dt. 03/12/2016 ; Rs.37.00 lacs	EE/BPR/W.O/PI an/16-17/19 dt.19-12-16 Rs.32.14	A.S Aring	12-19-2016	12-06-17		32.14	31.00	6.00
2530	Constn. Of pucca drain from Daithaolong Bazar to Satudai Phase-II	43/138/2016-W dt. 07/11/2016 ; Rs.70.00 lacs	EE/BPR/W.O/PI an/16-17/17 dt. 6-12-16 Rs.60.81	Ph.Adai	12-6-2016	12-06-17		60.81	64.00	6.00

2531	Impvt. of approach road and cement concrete drain at Gongpung (Khoupum BDO Office Complex)	43/140/2016-W dt. 07/11/2016 ; Rs.30.00 lacs	EE/BPR/W.O/Plan/16-17/16 dt. 06-12-16 Rs.26.06	Ph.Adai	12-6-2016	12-06-17		26.06	20.00	10.00
2532	Impvt. of road from Gaidimjang to Duiparik road (SH:- Earth filling and widening)	43/139/2016-W dt. 07/11/2016; Rs.50.00 lacs	EE/BPR/W.O/Plan/16-17/18 dt. 6-12-16 Rs.43.44	Ph.Adai	6-12-16	12-06-17		43.44	47.00	3.00
2533	Constn. Of RCC Bridge over Duigumpang River from Tathuak road via cemetery road to Block Road at Gaidimjang	43/256/2016-W dt. 19/12/2016 ; Rs.30.00 lacs	EE/BPR/W.O/Plan/16-17/21 dt.03-01-17 Rs.25.99	Thuijingam Gangmei	1-3-2017	12-06-17		25.99	21.50	8.50
2534	Impvt. of Moirang Sendra road (SH:- Constn. of retaining wall on eastern side)(SH:- Pot hole mending on Moirang Sendra road from 0.0 km to 1.02 chainage in connection with 7th Sangai Festival-2016)	42/76/2012-W(SPA) dt. 25-03-13; Rs.229.00 lacs	EE/BPR/W.O/16-17/6 dt. 06-10-16 Rs.4.84	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84
2535	Impvt. of Moirang Sendra road (SH:- Constn. of retaining wall on eastern side) (SH:- Pot hole mending & beautification of median, side berm from km 1.02 to 2.14 chainage)		EE/BPR/W.O/16-17/7 dt. 06-10-16 Rs.4.84	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84
2536	Impvt. of road in Moirang Municipal Area(Phase-II)(SH:- Impvt. of Moirang Kumbi road from km 0.240 to km 0.460 chainage)	42/72/2012-W(SPA) dt. 25-03-13; Rs.100.00 lacs	EE/BPR/W.O/16-17/8 dt. 06-10-16 Rs.4.82	M.Raju Singh	06-10-16	06-11-16		4.82	nil	4.82
2537	Impvt. of Keibul road connecting Thanga Tongbram(SH:- Shingling of Kiyam Sribon road).	42/70/2012-W(SPA) dt. 25-03-13; Rs.100.00 lacs	EE/BPR/W.O/16-17/9 dt. 06-10-16 Rs.4.82	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84
										366.51
	Jiribam Division									
2538	Construction of Bailey Suspension Bridge over Barak river at Tipaimukh for connecting Taithu and Paiphunmuan	42/18/2014-W dt.28.12.2016 (Revised) Rs.706.00	i) E/ID/CT(8)/2015/51 Dt.28.03.2015 & Rs.77.53916 ii) EE/ID/CT(8)/2015/52 Dt.28.03.2015 & Rs.79.3004 iii) EE/ID/CT(8)/2015/53 Dt.28.03.2015 & Rs.59.30557	1. M/s MM Construction 2. Y. Sunil Singh 3. Y. Jugindro Singh	04.04.2015	30.10.2021	N/A	₹ 631.77	₹ 600.00	106.00
										106.00
	TAMENGLONG DIVISION									
2539	Improvement of road from Rangkhung to Khebuching	43/145/2016-W dt.08-11-2016 Rs100.00	CT/7/TML/P/2016-17/5 & 6 dt.20/12/2016 Rs.86.88	R.K.Fortune Development Pvt.Ltd. & Pousuamlung Gangmei	Dt.26/12/2016	Dt.13/09/2018	Dt.13/09/2018	86.88	83.00	17.00

2540	Improvement of road from District Council Junction to Mini Secretariat	43/146/2016-W dt 08-11-2016 Rs.100.00	CT/7/TML/P/20 16-17/7 dt.20/12/2016 Rs.86.82	Pousuamlung Gangmei	Dt.26/12/2016	Dt.22/05/2017	Dt.22/05/2017	86.82	90.00	10.00
2541	Improvement of road from New Takou to Old Takou -9.00km.	43/141/2016-W dt.08-11-2016 Rs.100.00	CT/7/TML/P/20 16-17/8 dt.20/12/2016 Rs.86.66	R.K.Fortune Development Pvt.Ltd.	Dt.26/12/2016			86.66	90.00	10.00
2542	Improvement of IVR from Noney Pt. IV (Ch) to Noney Part-III(Ch)	43/148/2016-W dt.08-11-2016 Rs.35.00	CT/7/TML/P/20 16-17/3 dt.20/12/2016 Rs.30.37	Ph.Adai	Dt.26/12/2016	Dt.15/03/2017	Dt.15/03/2017	30.37	30.00	5.00
2543	Construction of bridge over Khundai river at Okoklong.(Sh:- Construction of 8m Span RCC Slab culvert).	43/257/2016-W dt.19-12-2016 Rs.50.00	CT/7/TML/P/20 16-17/12 dt.30/12/2016 Rs.42.62	Ph.Adai	Dt.5/01/2017	Dt.10/04/2017	Dt.10/04/2017	42.62	16.50	23.50
2544	Improvement of road from Atengba to Longchai village – 6kms.	43/142/2016-W Dt.18/11/2016 Rs.50.00	CT/7/TML/P/20 16-17/9 Dt.20/12/2016 Rs. 43.07	Z. Kaigailungbou	Dt.26/12/2016	Dt.6/02/2019	Dt.6/02/2019	43.07	42.00	8.00
2545	Improvement of road from Inem village to New Magulong village – 5kms.	43/143/2016-W Dt.18/11/2016. Rs. 50.00	CT/7/TML/P/20 16-17/11 Dt.20/12/2016 Rs.43.27	Z. Kaigailungbou	Dt.26/12/2016	Dt.7/02/2019	Dt.7/02/2019	43.27	46.00	4.00
2546	Improvement of road from Njukaok to Kangihang- 5kms.	43/144/2016-W Dt.18/11/2016. Rs.50.00	CT/7/TML/P/20 16-17/10 Dt.20/12/2016 Rs. 42.92	Z. Kaigailungbou	Dt.26/12/2016	Dt.8/02/2019	Dt.8/02/2019	42.92	46.00	4.00
										81.50
Senapati Division										
2547.	Impvt. Of IVR St. Mary's convent to District Hospital Senapati	43/186/2016-W dt. 5.12.2016 Rs. 60.00	EE/SPT/WO/20 16-17/31 dt. 20.12.2016	R.N. Enoch	31.12.2016	31.03.2017	4-7-2017	Rs. 52.12	Rs. 30.00	22.12
2548.	Impvt. Of road from National Highway to Mt. Everest College via Emesiiphro (SH: Drainage Black top	43/178/2016-W dt 9.11.2016 Rs. 15.00	EE/SPT/WO/20 16-17/15 dt. 02.12.2016	L. T.Talu	01.01.2017	31.03.2017	3-7-2017	Rs. 13.03	Rs. 5.0	8.03
2549.	Impvt. Of road from Khongdei shimpfung to Thiwa	43/179/2016-W dt. 9.11.2016 Rs. 15.00	EE/SPT/WO/20 16-17/16 dt. 02.12.2016	L. T.Talu	09.12.2016	08.03.2017	3-15-2017	Rs. 12.97	Rs. 5.0	7.97
2550.	Impvt. Of IVR from Makhan centre to St. Xavier School	43/182/2016-W dt 18/10/2016 Rs. 15.00	EE/SPT/WO/20 16-17/17 dt. 02.12.2016	Heni Dailu	09.12.2016	31.03.2017	4-7-2017	Rs. 13.03	Rs. 13.03	1.97
2551.	Impvt. Of IVR Magadui to Rozing ground	43/181/2016-W dt. 26.10.2016 Rs. 20.00	EE/SPT/WO/20 16-17/18 dt. 20.12.2016	Elias Howmai	27.12.2016	31.03.2017	4-7-2017	Rs. 17.37	Rs. 15.11	4.89
2552.	Impvt. Of Road from Makhan Lovadzingho NH-2 to Nelo via Makhan Khunou & Mariena Village (SH: E/W in widening & Eroded portion from 3.00 km to 3.5km	43/187/2016-W dt. 5.12. 2016 Rs. 30.00	EE/SPT/WO/20 16-17/19 dt. 20.12.2016	Heni Dailu	27.12.2016	31.03.2017	4-7-2017	Rs. 25.70	Rs. 20.00	10
2553.	Impvt. Of IVR from Kajampao to Raboitangkang	43/180/2016-W dt. 17.11.2016 Rs. 40.00	EE/SPT/WO/20 16-17/20 dt. 20.12.2016	Elias Howmai	27.12.2016	26.03.2016	4-1-2016	Rs. 34.75	Rs. 20.50	19.5
2554.	Impvt. Of road from Ngambuihak to Takril River.	43/183/2016-W dt. 17.11.2016 Rs. 40.00	EE/SPT/WO/201 6-17/21 dt. 20/12/2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 40.00	Rs. 20.50	19.5
2555.	Impvt. Of IVR from MP Road to Police Station Willong	43/184/2016-W dt. 12.11.2016 Rs. 40.00	EE/SPT/WO/20 16-17/22 dt. 20/12/2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 34.64	Rs. 20.57	19.43
2556.	Impvt. Of IVR from Raboi to Tingjang P/F	43/185/2016-W dt. 17.11.2016 Rs.40.00	EE/SPT/WO/20 16-17/23 dt. 20.12.2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 34.74	Rs. 20.60	19.4

2557.	Impvt. Of road from Rikhumei Taphou via Takamei Senapati Ring Road (SH:- E/W Phase-I)	43/177/2016-W dt 5.12. 2016 Rs. 155.00	EE/SPT/WO/20 16-17/24 dt. 26.12.2016	C.L. Athot	-do-	-do-	4-7-2017	Rs. 9.99	Rs. 0.50	9.49
2558.	Impvt. Of road from Rikhumei Taphou via Takamei Senapati Ring Road (SH:- E/W Phase-II 0.53 to 5.690 km)	43/177/2016-W dt 5.12. 2016 Rs. 155.00	EE/SPT/WO/20 16-17/25 dt. 26.12.2016	L. T.Talu	01.01.2017	31.03.2017	4-7-2017	Rs. 124.00	Rs. 4.50	119.5
2559.	Impvt. Of road from Punanamei to Shajouba - 7km (SH: E/W in widening formation 0 to 0.745km)	43/189/2016-W dt 5.12. 2016 Rs. 70.00	EE/SPT/WO/20 16-17/26 dt. 26.12.2016	Andy Pamei	01.01.2017	31.03.2017	4-7-2017	Rs. 9.78	Rs. 0.25	9.53
2560.	Impvt. Of road from Punanamei to Shajouba - 7km (SH: E/W in widening formation 0 to 0.910km)	43/189/2016-W dt 5.12. 2016 Rs. 70.00	EE/SPT/WO/20 16-17/27 dt. 26.12.2016	Andy Pamei	01.01.2016	31.03.2017	4-7-2017	Rs. 5.02	Rs. 0.25	4.77
										276.1
	CHURACHANDPUR DIVISION									
2561	Impvt. Of road from Thamnapokpi to Khoirentak	43/194/2016-W dt 24/10/2016 (Rs.90.00)	CHD/CT(5)/201 6-17/161 dt.29/11/2016	T Lala Vaiphei	12-9-2016	6-8-2017	Nil	90.00	68.00	22.00
2562	Impvt. Of Minor bridge over Patkun stream at Songda	43/196/2016-W dt 7/10/2016 (Rs. 20.00)	CHD/CT(5)/201 6-17/150 dt.21/11/2016 (Rs.17.3758)	Genlal Khaute	11-28-2016	5-27-2017	Nil	20.00	13.00	7.00
2563	Impvt. Of Aina-Nungsai road Phase-II	43/197/2016-W dt 24/10/2016 (Rs.50.00)	CHD/CT(5)/201 6-17/160 dt.29/11/2016 (Rs.43.437)	Genlal Khaute	12-9-2016	6-8-2017	Nil	50.00	47.00	3.00
2564	Impvt. Of Henglep-Thingkeu road	52/23/2016-W dt 26/10/2016 (Rs.300.00)	CHD/CT(5)/201 6-17/ 154 dt.24/11/2016 (Rs.96.76)	L Thomte	12-5-2016	12-4-2017	Nil	300.00	261.40	38.60
			CHD/CT(5)/201 6-17/ 151 dt.24/11/2016 (Rs.88.596)	Lhunkhomang Manlun	12-5-2016	12-4-2017	Nil			
			CHD/CT(5)/201 6-17/ 155 dt.24/11/2016 (Rs.30.503)	Chinzakhup	12-5-2016	12-4-2017	Nil			
			CHD/CT(5)/201 6-17/ 153 dt.24/11/2016 (Rs.44.687)	Lunkhoneh	12-5-2016	12-4-2017	Nil			
										70.60
	SADAR HILLS DIVISION									
2565	Impvt of Kholjang to K. Sajal Road	43/153/2016-W Dt.05.11.2016 A/A Rs.199.99 lakhs E/S Rs. 60.00								
	i. (SH : Construction of Pucca drain, Constn of R Wall, E/W in Hill Cutting and Constn of RCC pipe Culvert - 10 Nos.)		EE/SHD/CT(WO)/Plan (R) /2016-17/05 dt. 17/9/2017 Rs. 77.05 Lakh	Lunsat Kipgen	22/11/2016	21/5/2017	N/A	178.96	63.41	13.65
	ii.(SH: Shingling, WBM and PC)		EE/SHD/CT(WO)/Plan (R) /2016-17/06 dt. 17/9/2017 Rs. 96.67 Lakh	Haokhotinlen Vaiphei	22/11/2016	21/5/2017			107.89	0.12
										13.77
	UKHRUL DIVISION									

2566	Improvement of Chasad Kamjong Nambisha road 0.25 km (SH:- Clearance of landslips, resectioning of road side drain & surface dressing 0 - 25.00km)	No. 43/165/2016-W dated 20/10/2016 Rs. 20.00 Lakhs	EE/UD/WO/SP/ 2016-2017/3 dated 23/12/2016 Rs. 16,97,055.00	C. Keishing	29/12/2016	28/05/2016	Nil	Rs.16.96	Rs.12.50	4.47
2567	Improvement of road from Nambisha – Kangpat Kullen 30km. (SH:- Clearance of landslips, resectioning of road side drain & surface dressing 0 - 12.00km)	43/166/2016-W 17/11/2016 Rs. 25.00 lakhs	EE/UD/WO/SP/ 2016-2017/4 dated 24/12/2016 Rs. 21,06,073.00	C. Keishing	30/12/2016	01/03/2017	Nil	Rs.21.04	Rs.15.00	6.06
2568	Improvement of Leiting Hangkow road 0 - 12km. (SH:- Clearance of landslips, resectioning of road side drain & surface dressing 0 - 12.00km)	43/168/2016-W dated 19/10/2016 Rs. 20.00 Lakhs	EE/UD/WO/SP/ 2016-2017/6 dated 24/12/2016 Rs. 17,37,312.00	C. Keishing	30/12/2016	01/03/2017	Nil	Rs.17.36	Rs.12.50	4.89
2569	Improvement of Shingta Shakok road 0 - 20 km (SH:- Clearance of landslips, resectioning of road side drain 0 - 20.00km).	43/171/2016-W dated 29/10/2016 Rs. 20.00 Lakhs	EE/UD/WO/SP/ 2016-2017/9 dated 30/12/2016 Rs. 16,88,587.00	C. Keishing	06/01/2017	05/03/2017	Nil	Rs.16.87	Rs.12.50	7.50
2570	Improvement road at Ukhrul District HQ, Ukhrul	No. 44/4/2015-W Dated 5/2/2016 Rs. 100.00 Lakhs	EE/UD/WO/SP/ 2015-2016/7 dated 05/03/2016 Rs. 85,32,538.00	Mingyao Ruivanao	01/03/2016	10/03/2017	Nil	Rs.85.32	Rs.50.53	29.87
2571	Improvement of Tegnoupal Shangshak road. (SH:- Construction of Breast Wall at Kasom Khullen HQ).	No. 43/163/2016-W dated 29/10/2016 Rs. 10.00 Lakhs	EE/UD/WO/SP/ 2016-2017/1 dated 23/12/2016 Rs. 8,66,334.00	Paresh Jojo	29/12/2016	28/03/2017	Nil	Rs.8.66	Rs.7.00	3.00
2572	Improvement of Tegnoupal Shangshak road. (SH:- Construction of Retaining Wall at Kasom Khullen near Church).	No. 43/164/2016-W dated 29/10/2016 Rs. 10.00 Lakhs	EE/UD/WO/SP/ 2016-2017/2 dated 23/12/2016 Rs. 8,68,324.00	Paresh Jojo	29/12/2016	28/03/2017	Nil	Rs.8.68	Rs.7.00	3.00
2573	Improvement of road from Molnom to Mulam 11.70km.	No. 43/173/2016-W Dated 5/12/2016 Rs. 45.00 Lakhs	EE/UD/WO/SP/ 2016-2017/16 dated 31/12/2016 Rs. 38,46,916.00	Tamshing Vashum	06/01/2017	24/07/2017	Nil	Rs.38.46	Rs.25.00	
2574	Construction of IVR from Phadang to Maichon 8 - 13 km. (SH:- Earth in formation widening 8.00 - 13.36 km.)	No. 43/262/2016-W dated 3/12/2016 Rs. 60.00 Lakhs	EE/UD/WO/SP/ 2016-2017/12 dated 30/12/2016 Rs. 51,98,704.00	Mingyao Ruivanao & Co.	06/01/2017	05/01/2018	Nil	Rs.55.79	Rs.60.00	
2575	Improvement of Eastern Ring road from New District Hospital to Hungpung High School 0 - 10 km.	No. 43/172/2016-W dated 5/12/2016 Rs. 40.00 Lakhs	EE/UD/WO/SP/ 2016-2017/15 dated 31/12/2016 Rs. 34,73,893.00	Tamshing Vashum	06/01/2017	05/01/2018	Nil	#####	Rs.0.50	
2576	Improvement of Kamjong Phungyar road 0 - 33.80 km. (SH:- Providing WBM & BT from Huimin junction to Bungpa Khunou) (left out portion).	No. 43/161/2016-W dated 17/11/2016 Rs. 100.00 Lakhs	EE/UD/WO/SP/ 2016-2017/13 dated 30/12/2016 Rs. 86,87,125.00	C. Keishing	06/01/2017	20/01/2018	Nil	Rs.39.09	Rs.69.00	31.00

2577	Impt. of road from Kasom Khullen to Kashung. (SH:- Clearance of landslips, resectioning of road side drain 75.50 - 100.00km).	No. 43/162/2016-W dated 17/11/2016 Rs. 30.00 Lakhs.	EE/UD/WO/SP/2016-2017/14 dated 31/12/2016 Rs. 26,05,986.00	C. Keishing	06/01/2017	25/01/2018	Nil	Rs.26.05	Rs.25.00	5.00
										94.79
										1769.85
	MH: 3054									
	Imphal West Division									
2578	Painting of Road Medians from Khongnang Karak to I.K.road via. Thangmeiband.	42/182/16-W Dt.14.12.16	IW/AC/1-13/16/3 Dt.22.12.16	K.Santabiren Singh	22.2.16	1.12.18		22.040	17.00	5.04
2579	Maintenance of Malom Bazar to Railway Station Road.	42/151/16-W Dt.19.11.16	IW/AC/1-13/16/4 Dt.22.12.16	M.Choijot Singh	22.12.16	10.1.17		15.000	10.00	5.00
2580	Mending of pot holes from Kwakeithel Bazar(NH-150)to Tera Bazar (NH-37).	42/88/016-w Dt.20.10.016	IW/AC/1-13/16/1 dt.25.11.016	H.Dorendro Singh	28.11.16	27.1.17		8.000	3.73	4.27
2581	Maint. of approach road to MLA Qtr. at Majorokhul.	42/155/16-W dt.5.12.16	IW/AC/1-13/17/6 dt.22.12.16	M.Zainul Abdin shah	22.12.16	21.1.17		19.990	17.990	2.00
2582	M/O road at Salam LeikaiMayai Leirak(SH:- SG,WBM & PC).	42/223/16-W dt.31.12.016	IW/AC/1-13/16/12 Dt.18.3.17	M.Sharat Singh	18.3.17	1.1.18		19.160	8.00	11.16
										27.47
	Imphal East Division									
2583	M/o BOAT approach road (left out portion)	Rs. 34.499 lac 42/197/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/89 Dt. 31/12/2016 Rs. 33.465 lac	W. Sanaton Meetei	4.1.2017	3.4.2017	-	33.465	16.000	17.465
2584	Constn. of Railing at BOAT and M/o road at BOAT.	Rs. 24.994 lac 42/195/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/70 Dt. 31/12/2016 Rs. 24.266 lac	W. Sanaton Meetei	4.1.2017	3.4.2017	-	33.465	10.000	23.465
2585	Widening and strengthening Govidaji approach road (left out portion).	Rs. 25.500 lac 42/198/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/71 Dt. 31/12/2016 Rs. 24.701 lac	S. Deban Singh	4.1.2017	3.4.2017	-	33.465		33.465
2586	M/o approach road to FCI Godown at Porompat.	Rs. 73.223 lac 42/126/2016-W dt. 01-12-2016	IE/CT(10)/W/2 016-17/50 Dt. 15/12/2016 Rs. 71.005 lac	K. Lamchao Pao	15.12.2016	14.6.2017	-	71.005	61.000	10.005
2587	Ural Chiru IVR.	2/139/2016-W dt. 25/03/2017 Rs. 185.094	IE/CT(10)/W/2 016-17/83 Dt. 31/12/2016 Rs. 179.703 lacs	L. Romesh Meetei.	31.12.2016	30.12.2017	-	179.703	127.000	52.703
										137.103
	HIGHWAY SOUTH DIVISION									
2588	Maint. of Kwakeithel Ningthemcha Karong Road 0km to 1.00km.	Rs. 1,12,16,400/- 42/210/2016-W dt.03/01/2016.	Rs. 1,08,97,170/- EE/HS/Cont/W 0/3054/16-17/11 dt. 26/03/2017	B. Rajeshwor Sharma	4-3-2017	6-22-2017		108.56	0.00	108.56
										108.56
	THOUBAL DIVISION									
2589	M/O road from Wangjing Bazar to Heirok Litan (SH:- BMS & Semi Dense Carpet)(Wangjing Heirok road 1.65km to 2.75km)	42/26/2015-W dt. 17/10/2015 Rs. 250.00 lacs	EE/TBL/WO/R&B(P)/2015-16/67 dt. 16/01/2016	HVS Constn. Materials Pvt. Ltd.(Self)	16/1/2016	15/1/2017		223.35	246.00	3.58

2603	A/R of Division Office No.2 and Multipurpose Hall of Mini Sectt. Complex at BPR	26/224/2016-W(NP) dt.13/12/16; Rs.17.196 lacs	EE/BPR/W.O/N P(B)/16-17/3 dt.19-12-16 Rs.16.09	Y.Sunil Singh	12-19-2016	2-10-2017		16.69	5.00	12.2
2604	A/R of Division Office No.3 and Multipurpose Hall of Mini Sectt. Complex at BPR	26/224/2016-W(NP) dt.13/12/16; Rs.14.995 lacs	EE/BPR/W.O/N P(B)/16-17/4 dt.19-12-16 Rs.14.55	Y.Sunil Singh	19-12-16	2-10-2017		14.55	5.00	9.99
2605	Construction of water reservoirs with pump houses-4 nos. of Mini Sectt. Complex at Bishnupur(Phase-I)	26/124/2016-W(NP) dt.19/11/16; Rs.19.99 lacs	EE/BPR/W.O/N P(B)/16-17/1 dt.03-12-16 Rs.19.42	K.Jibai Singh	12-3-2016	2-8-2017		19.42	10.00	9.99
2606	Construction of water reservoirs with pump houses-5 nos. of Mini Sectt. Complex at Bishnupur(Phase-II)	26/124/2016-W(NP) dt.19/11/16; Rs.19.99 lacs	EE/BPR/W.O/N P(B)/16-17/2 dt.03-12-16 Rs.19.41	K.Jibai Singh	12-3-2016	2-8-2017		19.41	10.00	9.99
										42.17
	Electrical Division - II									
2607	Providing outdoor panel board and extra Air-conditioner i/c outdoor lighting of Manipur Bhavan, Guwahati.	26/123/2016-W(NP) dt. 20/12/2016 Rs. 46.069 lakh	EE/ED-II/AC(WO)/2016-17/2536 dt. 02/01/2017 Rs. 45,10,830/-	Kh. Maimu Singh.	9/1/2017	24/1/2017		46.069	17.720	28.349
										28.349
										138.685
	MH: 2216									
	BUILDING DIVISION-II									
2608	Repairing /Constn. of Qtr. No. 5 Type-V at Babupara occupied by T. Mangibabu Singh, Hon'ble MLA.	No. 26/287/2016-W(NP), Dt. 26/03/2017 & Rs. 28.294/-	EE/BD-II/CT-II/16-17/114 dt.29/03/2017, Rs. 24.123/-	Ph Adim	3-29-2017	9-28-2017		24.123	7.000	21.294
2609	Repairing of Govt. Qtr. T-D/7 & 8 at NGV.	26/139/2016-W(NP), dated 22/11/2016, Rs. 9.557/-	EE/BD-II/CT-II/16-17/14 dt.28/11/2016, Rs. 9.278/-	W Sanaton Meitei	11-28-2016	1-27-2017		9.278	1.500	8.057
2610	Repairing of Govt. Qtr. T-D/11 & 12 at NGV.	26/139/2016-W(NP), dated 22/11/2016, Rs. 9.675/-	EE/BD-II/CT-II/16-17/15 dt.28/11/2016, Rs. 9.393/-	W Sanaton Meitei	11-28-2016	1-27-2017		9.393	1.000	8.675
2611	M/o T-VII/CP-2 occupied by Dr. Chaltolian Amo (SH: Constn. of Compound wall)	26/143/2016-W(NP) dt 21/12/2016, Rs. 22.935/-	EE/BD-II/CT-II/16-17/111 dt.21/03/2017, Rs. 22.267/-	Vanlal Eng	3-21-2017	5-20-2017		22.267		22.935
2612	Repairing of Qtr. no. T-VII/Qtr. No. 2 occupied by Hon'ble MLA Shri Th. Shyamkumar Singh along with DI Road.	26/259/2016-W(NP), Dt. 24/12/2016, Rs. 13.237/-	EE/BD-II/WO/16-17/89 dt.29/12/2016, Rs. 12.851/-	Ch. Rajen Singh	12-29-2016	3-28-2017		12.851	6.340	6.897
2613	M/o Govt. Qtr. T-V/E-10 occupied by L. Kailun, IPS at Lamphel.	26/146/2016-W(NP), Dt. 28/11/2016, Rs. 19.756/-	EE/BD-II/WO/2016-17/82/36 dt.07/12/2016, Rs. 19.181/-	AS Aring	12-7-2016	5-6-2017		19.181	7.260	12.496
2614	Renovation of T-III/C-11 at Lamphel.	26/151/2016-W(NP), Dt. 28/11/2016, Rs. 4.053/-	EE/BD-II/WO/2016-17/34 dt.07/12/2016, Rs. 3.932/-	Ph Adim	12-7-2016	2-6-2017		3.932	1.280	

2615	Repairing of T-V/Qtr. No. 4 (Flat) at Sanjenthong officer's Colony occupied by Shri Khuplen Lhouvum, MPS.	26/195/2016-W(NP), Dt. 29/11/2016, Rs. 13.344/-	EE/BD-II/WO/2016-17/97(1) Dt. 31/12/2016, Rs. 12.955/-	L. Sanjoy Singh	12-31-2016	4-30-2017		12.955		13.344
										93.698
	FY: 2017-18									
	MH: 5054									
	Imphal West Division									
2616	Impt. of road at Tharon, Grace Colony Guigalong, NIYOC, Neikalong and Meishnam Lairembi at thangmeiband.	43/238/17-W Dt.21.3.18	IW/17/SD-II/43 Dt.29.3.19	Gonmei Keiphapao	29.3.18	28.3.19		99.979	97.50	2.479
2617	Impvt. Of RIMS road from Nagamapal Junction to RIMS Rotary	43/262/17-W Dt.23.3.18	IW/17/SD-II/51 Dt.6.4.18	Th.Rajeshwor Singh	6.4.18	5.10.19		295.00	289.42	5.576
2618	Improvement of Watham Leirak	43/261/17-W Dt.23.3.18	IW/17/SD-II/51 Dt.6.4.18	Th.Rajeshwor Singh	6.4.18	5.10.19		65.00	45.00	20
2619	Impvt. Of road from Wapokpi at Langjing Bazar to Changangei Connecting NH-150.	43/259/17-W Dt.23.3.18	IW/17/SD-III/48 Dt.6.4.18	M/s Romen Enterprises	6.4.18	5.4.19		250.00	242.54	7.456
2620	Impvt. Of road with Black topping from Pheidinga to Leimakhong(Army Hd.Qtr.)Phase-I.	43/253/17-W Dt.23.3.18	IW/17/SD-II/53 Dt.6.4.18	Th.Ojit Singh	6.4.18	5.10.19		232.10	229.00	3.1
										38.611
	Imphal East Division									
2621	Painting/Colouring of road divider i/c footpath from Chingmeirong Khongang Karak to Khurai Bridge.	43/168/2017-W dt. 31/01/2018 Rs. 15.00 lac	IE/CT(10)/W/1 7-18/11 dt. 17/02/2018 Rs. 13.026 lacs	A. Kholendro Singh	24.2.18	23.8.18	-	15.00	7.50	7.500
2622	Constn. of 2 nos. of 6 m. span RCC slab culvert at Nagaram.	46/97/2017-W dt. 28/02/2018 Rs. 76.00 lac	IE/CT(10)/W/1 7-18/45 dt. 08/03/2018 Rs. 66.003 lacs	Mingyao Ruivanao	15/3/18	14/3/19	-	75.71	67.00	8.711
2623	Impvt. of road from Minuthong Hatta crossing to JNIMS Gate.	43/203/2017-W dt. 07/03/2018 Rs. 110.49 lac	IE/CT(10)/W/1 7-18/64 dt. 08/03/2018 Rs. 95.990 lacs	Gaikhunlung Panmei	15/3/18	14/3/19	-	110.49	75.00	35.490
2624	Impvt. of Yonglan Road.	43/193/2017-W dt. 01/03/2018 Rs. 30.61 lac	IE/CT(10)/W/1 7-18/69 dt. 08/03/2018 Rs. 26.562 lacs	Ng. Birjit Singh	15.3.18	14.9.18	-	30.61	30.00	0.610
2625	Impvt. of road from NH-39 to Keishamthong Bridge (near Krishna Premi Oil City).	43/223/2017-W dt. 08/03/2018 Rs. 18.37 lac.	IE/CT(10)/W/1 7-18/80 dt. 08/03/2018 Rs. 15.954 lacs	A. Priyokumar Singh	15.3.18	14.9.18	-	18.37	9.00	9.370
2626	Impvt. of Tinseed road from Km. 0.19 (Lamlong Bazar) to Km. 2.50.	43/296/2017-W dt. 26/02/2018 Rs. 300.00 lac	IE/CT(10)/W/1 7-18/106(A) dt. 19/03/2018 Rs. 260.460 lacs	M/s S.K. Constn.	26.3.18	26.3.19	-	300.00	155.00	145.000
2627	Impvt. of Imphal Saikul road from 0.20 km. (Lamlong bridge) to 2.40 km. (Khomidok).	43/298/2017-W dt. 26/02/2018 Rs. 173.965 lac	IE/CT(10)/W/1 7-18/110(A) dt. 28/03/2018 Rs. 138.309 lacs	Md. Abdul Kashim	5.4.18	4.4.19	-	173.97	110.00	63.965
2628	Impvt. of Tinseed road from Km. 2.59 to 4.20 km.	43/297/2017-W dt. 26/02/2018 Rs. 300.00 lac	IE/CT(10)/W/1 7-18/111(A) dt. 29/03/2018 Rs. 256.230 lacs	M/s S.K. Constn.	4.4.18	3.4.19	-	300.00	150.00	150.000
2629	Impvt. of road Ragailong internal road.	43/273/2017-W dt. 23/03/2018 Rs. 13.00 lac	IE/CT(10)/W/1 7-18/113 dt. 29/03/2018 Rs. 11.293 lacs	Th. Shantikumar Singh	4.4.18	3.10.18	-	13.00	7.00	6.000

2630	Impvt. of Tinseed road from Km. 4.20 km. to 6.20 km.	43/298/2017-W dt. 26/02/2018 Rs. 260.00 lac	IE/CT(10)/W/1 7-18/118(A) dt. 29/03/2018 Rs. 225.170 lacs	M/s RK. Imocha & Sons.	5.4.18	4.4.19	-	260.00	135.00	125.000
2631	Impvt. of approach road leading to Jawahar Navodaya, Imphal East (SH:- WBM & PC).	43/229/2017-W dt. 21/03/2018 Rs. 74.00 lac	IE/CT(10)/W/1 7-18/120 dt. 31/03/2018 Rs. 64.266 lacs	M. Zainul Abdin Shah	7.4.18	6.10.18	-	74.00	65.00	9.000
2632	Extension road on both side at Atom Leirak and Repairing of both sides drain at Atom Leirak.	52/62/2017-W dt. 27/03/2018 Rs. 23.25 lac	IE/CT(10)/W/1 7-18/122 dt. 09/04/2018 Rs. 20.197 lacs	Th. Rajeshwor Singh	14.4.18	13.10.18	-	23.25	15.00	8.250
2633	Impvt. of road in and around Kongba Nandeibam Leikai, 5/37 (Thongju).	43/276/2017-W dt. 23/03/2018 Rs. 52.839 lac	IE/CT(10)/W/1 7-18/124 dt. 09/04/2018 Rs. 45.878 lacs	M. Chojot Singh	16.4.18	15.10.18	-	52.84	30.00	22.839
2634	Impvt. of road Dewland internal road.	43/246/2017-W dt. 23/03/2018 Rs. 53.90 lac	IE/CT(10)/W/1 7-18/132 dt. 09/04/2018 Rs. 46.828 lacs	A. Priyokumar Meitei	16.4.18	15.10.18	-	53.90	45.90	8.000
2635	Impvt. of Krishna Premi Oil (SH:- Constrn. of line drain, Bachaspatimayum).	52/59/2017-W dt. 27/03/2018 Rs. 69.834 lac	IE/CT(10)/W/1 7-18/134 dt. 09/04/2018 Rs. 12.859 lacs	A. Priyokumar Meitei	16.4.18	15.10.18	-	69.834	25.00	44.834
2636	Impvt. of road from Keishamthong Bridge to Krishna Premi Oil (SH:- Constrn. of line drain).		IE/CT(10)/W/1 7-18/135 dt. 09/04/2018 Rs. 47.808 lacs	L. Romesh Meitei.	16.4.18	15.10.18	-			
2637	Impvt. of road from Tribal Market to Minuthong Torban road.	43/248/2017-W dt. 23/03/2018 Rs. 82.16 lac	IE/CT(10)/W/1 7-18/136 dt. 09/04/2018 Rs. 71.256 lacs	Th. Ojit Singh	16.4.18	15.10.18	-	82.160	79.63	2.531
2638	Impvt. of road and Constrn. of drain including R/Wall at Athokpam Leirak. (Thongju).	43/251/2017-W dt. 23/03/2018 Rs.53.709 lac	IE/CT(10)/W/1 7-18/140 dt. 09/04/2018 Rs. 45.650 lacs	Th. Rajeshwor Singh	16.4.18	15.10.18	-	53.709	34.00	19.709
2639	Impvt. of road at Sairom Leirak.	43/251/2017-W dt. 23/03/2018 Rs. 43.275 lac	IE/CT(10)/W/1 7-18/141 dt. 09/04/2018 Rs. 35.557 lacs	Th. Rajeshwor Singh	16.4.18	15.10.18	-	43.275	40.00	3.275
2640	Impvt. of approach road from Sanjenbam to Gouranagar vice-versa Gouranagar Mahadeva Repeater Station (Baruni) from 4.00 km. to 7.50km.	43/293/2017-W dt. 29/03/2018 Rs. 246.28 lac	IE/CT(10)/W/1 7-18/144 dt. 11/04/2018 Rs. 213.949 lacs	Gaikhonlung Panmei	18.4.18	17.4.19	-	246.280	120.00	126.280
2641	Constrn. of drain and clearance of chock drain in and around Hatta Kangjeibung Andro Parking and New Checkon, Nongpok Inkhol.	43/244/2017-W dt. 22/03/2018 Rs. 50.038 lac	IE/CT(10)/W/1 7-18/146 dt. 11/04/2018 Rs. 43.471 lacs	Rajendro Haobamcha	18.4.18	17.10.18	-	50.038	41.00	9.038
										805.40
	HIGHWAY SOUTH DIVISION									
2642	Impvt. of Moirangpurel U-turn (Ring road), Akham Leikai (Dr. Joykumar Leirak) i/c culvert and drain, Nganapi Thong to Thokchom Leikai road, Potshangbam Leirak, Tonaba Mani Leirak, Irom Pukhri Mapal Road with Ragumani Road, Elangbam Leikai Marine Drive road and Keishamthong Longjam Leirak.	43/140/2017-W Dt. 28/02/2018 Rs. 100.00	EE/HS/Cont/W O/5054/17-18/12 Dt. 06/03/2018 Rs. 86,99,230/-	N. Ibochouba Singh	3-11-2018	3-10-2019		97.31	Rs. 65.00	32.31
2643	Impvt. of road from Haobam Marak Kellimakhong to Pishumthong Ningom Leirak with Culvert i/c Ngangom Leikai road, Oinam Leikai road and road connecting Oinam Leirak to Ningom Leirak.	46/62/2017-W Dt.13/02/2018 Rs. 100.00	EE/HS/Cont/W O/5054/17-18/13 Dt. 06/03/2018 Rs. 86,91,730/-	N. Ibochouba Singh	3-11-2018	3-10-2019		98.34	Rs. 80.00	18.34

2644	Constr. Of 10m span Minor Bridge over Merakhong river at Malom Hawairou.	43/302/2017-W Dt. 26/02/2018 Rs. 120.00	EE/HS/Cont/W 0/5054/17- 18/18b Dt. 25/06/2018 Rs.1,01,35,378/-	Mingyao Ruivanao	7-2-2018	7-1-2020	114.14	Rs. 110.81	3.33
2645	Impvnt. Of Okram Leirak, Mayengbam Kolup Lambi (Okram Leirak) community Hall leirak, left out portion of Waikhom Leikai road and construction of RCC drain at Oinam Thingel and Waikhom Leikai i/c culvert.	43/239/2017-W dt. 22/03/2018 Rs. 206.81	EE/HS/Cont/W 0/5054/17- 18/14 Dt. 05/04/2018 Rs.1,79,87,496/-	Ksh. Rajen Singh	4-16-2018	4-15-2020	200.96	Rs. 180.00	20.96
2646	Impvnt. Of Irom Leirak Kshetrimayum and Thiyam Leirak Tomal Lambi, Karam Leirak, Yunnam Leikai Aribam Leikai, Singjamei Supermarket Lambi and construction of RCC drain at Thongam Leikai Road.	43/240/2017-W dt. 22/03/2018 Rs. 193.10	EE/HS/Cont/W 0/5054/17- 18/15 Dt. 05/04/2018 Rs.1,67,89,715/-	Ksh. Rajen Singh	4-16-2018	4-15-2020	187.54	Rs. 181.00	6.54
HIGHWAY SOUTH DIVISION									
CRF 2017-18									
2647	Improvement of road from Heirangoithong to NH:137(A) via M.U. Northern Gate.	52/28/2017-W(CRF) Dt. 11/10/2017 Rs. 3,99,97,138/-	CE/PWD/Tender/CRF/ 2017- 18/4110(a) Dt. 22/03/2018 Rs. 2,79,74,798,27/-	R.K. Fortune Developers Pvt. Ltd.	3-23-2018	9-22-2019	383.89	Rs. 248.00	135.89
									217.37
THOUBAL DIVISION									
2017-18 MH:5054 R & B (P) One Time Special Assistance of CPS									
2648	Impnt. of IVR from Kiyam Lai Leirak to Tangjeng Achouba.	43/85/2017-W dt. 6/2/2018 A/A Rs. 30.00 lacs.& E/S Rs. 15.00 lacs	EE/TBL/WO/P/2017-18/1 dt. 26/2/2018 , Rs. 26.79 lakh	L. Jarma Singh	26/2/2018	25/2/2019	26.79	21.00	8.05
2649	Impvnt. of roads in and around Thoubal Wangmataba, Kshetrileikai, Thoubal Awang Leikai, Thoubal Achouba, Thoubal Mayai Leikai, Tangjeng, Kiyam Litanpok, Kiyam Wangma Taba, Haokha Mamang, Babu Bazar, Haokha Leithagol, Phouden, Phouden Mathak Leikai and Phouden Kairembi. (SH: Roads in and around Thoubal Wangmataba, Kshetrileikai, Thoubal Awang Leikai, Thoubal Achouba and Thoubal Mayai Leikai).	43/119/2017-W dt. 2/2/2018 A/A Rs. 60.00 lacs.& E/S Rs. 30.00 lacs	EE/TBL/WO/R&B(P)/2017-18/246 dt. 13/03/2018 Rs. 53.62 lakh	Th. Brojen Singh.	13/3/2018	12/6/2018	53.62	45.00	13.42
2650	Impvnt. Of Road from Wangpokpi Bridge to Wabaching Taba-2.50km	43/270/2017-W dt. 23/3/2018 A/A Rs. 198.50	EE/TBL/WO/Rd &B(P)/2017-18/47 dt. 12/04/2018 , Rs. 172.44 lakh	H. Romen Singh	12/4/2018	11/4/2019	177.16	177.50	18.95
									40.42
BISHNUPUR DIVISION									
2651	Improvement of road from NH-150 to Ningthoukhong Kha Lambi,Ibudhou Oknarel lambi & Ibudhou Panganba Lambi(SH- WBM & PC).	43/65/2017-W dt.02/02/2018; Rs.75.00 lacs	EE/BPR/W.O/PI an/17-18/28 dt.07-03-18 Rs.65.34	Th.Jiten Singh	3-7-2018	7-7-2018	65.34	62.50	12.5
2652	Improvement of road from NH-150 to Upokpi Maning Lambi.	43/66/2017-W dt. 02/02/2018 ; Rs.25.00 lacs	EE/BPR/W.O/PI an/17-18/12 dt. 28-02-18 Rs.21.72	Th.Jiten Singh	28-02-18	28-05-18	21.72	24.27	0.73

2653	Improvement of connecting road from NH-150 to Ningthoukhong Mayai lambi (Fisheries Road)(SH :-WBM & PC).	46/19/2017-W dt. 05/02/2018 ; Rs.75.00 lacs	EE/BPR/W.O/Plan/17-18/26 dt.07-03-18 Rs.65.26	Th.Jiten Singh	3-7-2018	7-7-2018		65.26	62.50	12.5
2654	Improvement of road from NH-150 to Thinungei Mamang Mayai Lambi.	46/20/2017-W dt. 05/02/2018 ; Rs.25.00 lacs	EE/BPR/W.O/Plan/17-18/11 dt. 28-02-18 Rs.21.72	Th.Jiten Singh	2-28-2018	20-05-18		21.72	24.27	0.73
									Total	26.46
NONEY DIVISION										
2655	Impvt. Of approach road from Nungba Bazar to newly constructed SDO/BDO office, Nungba (SH:- Shingling, WBM & CD works).	A/A Rs. 50.00 No. 46/166/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/166/2017-W dt. 09/02/2018	ND/WO/2017-18/8 RS. 43.43 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-15-2018	N/A	44.73	50.00	Nil
2656	Impvt. Of IVR from Khoupum PHC to Gaidimjang-II (SH: Widening & CD works)	A/A Rs. 50.00 No. 46/77/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/77/2017-W dt. 09/02/2018	ND/WO/2017-18/6 RS. 43.28 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-17-2018	N/A	44.57	50.00	Nil
2657	Impvt. Of IVR from Satuidai Part-I to Khoupum Chingkao (SH: E/W & CD works)	A/A Rs. 50.00 No. 46/78/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/78/2017-W dt. 09/02/2018	ND/WO/2017-18/5 RS. 43.58 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-17-2018	N/A	44.88	50.00	Nil
2658	Impt. of Loktak down steam approach road from Thangal Helipad to Leimatak Bridge, Taosang Khunou (SH:- GSB, Drainage & Slab Culvert)	A/A Rs. 50.00 No. 43/167/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 43/167/2017-W dt. 09/02/2018	ND/WO/2017-18/7 RS. 43.43 lakhs dt. 23/03/2018	Gaingam Panmei	3-23-2018	9-20-2018	N/A	44.73	50.00	Nil
SADAR HILLS DIVISION										
2659	Impvt.of road from Kanglatongbi I.B (NH-2) to Khengjang Village.	43/230/2017-W dt.17.3.2018 A/A Rs. 70 E/S Rs. 35.00	EE/SHD/CT(WO)/R&B (P) /2017-18/18 dt. 30/3/2018 Rs. 60.85 Lakh	Haokhotinlen Vaiphei	4-4-2018	3-10-2018	N/A	62.64	68.00	2.00
2660	Impvt.of IVR from Mayangkhang Ningthoupham to Phungtang Zang.	43/224/2017-W dt.1.3.2018 A/A Rs.37.00 E/S Rs. 18.50	EE/SHD/CT(WO)/R&B (P) /2017-18/14 dt. 19/3/2018 Rs. 32.43 Lakh	P.Gaidimlung R Naga	24/3/2018	23/9/2018	N/A	33.11	36.70	0.30
2661	Black Topping of approach road from NH-2 to Kangpokpi High School Ground (Temporary Helipad) passing through DC Office Kangpokpi.	43/169/2017-W dt.7.2.2018 A/A Rs. 70 E/S Rs. 35.00	EE/SHD/CT(WO)/R&B (P) /2017-18/10 dt. 28/2/2018 Rs. 41.25 Lakh	Tongkhohao Kipgen	3-3-2018	3-4-2018	N/A	62.64	69.60	0.40
2662	Impvt.of road from NH-2 to North East Ethno Medical Research centre,Eastern Himalaya Orchid Jene Conservation centremKVK office fiem Complex and Cemetry riad at Hengbung.	43/268/2017-W dt.23.3.2018 A/A Rs. 120 E/S Rs. 15.00	EE/SHD/CT(WO)/R&B (P) /2017-18/27 dt.15/6/2018 Rs. 104.24 Lakh	L.Romesh Meetei	20/6/2018	20/12/2018	N/A	107.38	119.50	0.50
2663	Constr.of Hongmahn (Khongbal Tangkhul Village) to Kullakapung under Saikul A/C.	43/266/2017-W dt.23.3.2018 A/A Rs. 45.47 E/S Rs. 10.00	EE/SHD/CT(WO)/R&B (P) /2017-18/18 dt. 13/3/2018 Rs. 39.56 Lakh	L.Apam	4-4-2018	3-10-2018	N/A	40.69	30.00	15.47
										18.67
Senapati Division										
2664.	Impt. Of IVR from Chawanamei Khunou to Mao Pungdung (SH: WBM & PC)	Rs. 40.00 Lakhs No.46/81/2017-W dt. 01-03-2018	No. EE/SPT/WO/2017-18/8 dated.	Ch. Iboyaima Singh					20.00	20.00

2680	Impvt. Of approach road to Singjamei Bridge.	113.63 No.46/88/2017-W Dt.22-3-2018 MH:-5054	No.EE/Bridge- Divn/W.O./2017- 18/286 Dt.16-4- 2018 Rs.99,49,014/- Dt.16-04-2018	L.Baleshwor Singh	23-04-2018	1-14-2019	N/A	99.49	0	113.63
2681	Construction of Bridge over Kongba River at Uchekon Kongba.	AA: 300.00 43/227/2017-W Dt.01/03/2018 ES: 150.00 MH:- 5054	No.EE/Bridge- Divn/W.O./2017- 18/287 Dt.16-4- 2018 Rs.2,63,26,526/- Dt.18-04-2018	L. Baleshwor Singh	25-4-2018	4-20-2020	N/A	263.26	0	176.52
										290.15
	Tengnoupal Division									
2682	Impvt. Of road from NH-39 to Kwatha Village. (SH: Hill cutting, GSB & Kutcha Drain 3.99-9.48 km).	Rs. 220.00 (AA) & Rs. 110.00 (ES), No. 43/180/2017- W, dt, 28/02/2018.	Rs. 1,91,08,168/- No.EE/CDL/WO /2017-18/11(E , dt., 15/03/2018.	M/s. G. Thaninjao R. Naga & Sons.	3-15-2018	6-28-2018	6-28-2018	₹ 196.86	₹ 216.00	4.00
										4.00
	UKHRUL DIVISION									
2683	Improvement of road from NH-202 to Halang Azetang.	No. 43/226/2017- W dated 28/02/2018 Rs. 27.00 Lacs	EE/UD/WO/SP/ 2017-2018/8 dated 20/03/2018 Rs. 23,43,628.00	K.S. Ngaranmi	3-17-2018		Nil	Rs.24.05	Rs.13.50	Rs.13.38
2684	Improvement of road from Marem to Peh.	No. 46/113/2017- W dated 08/02/2018 Rs. 20.00 Lacs	EE/UD/WO/SP/ 2017-2018/7 dated 22/02/2018 Rs. 18,53,521.00	K.S. Ngaranmi	3-17-2018		Nil	Rs.18.63	Rs.10.58	Rs.10.24
2685	Improvement of road from Kharasom to Laiyii Bridge 0-14km.	No. 43/210/2017- W dated 26/02/2018Rs. 100.00 Lacs	EE/UD/WO/SP/ 2017-2018/10 dated 20/03/2018 Rs. 86,62,703.00	K.S. Ngaranmi	17/03/2018		Nil	Rs. 88.45	Rs.49.20	Rs.49.65
2686	Improvement of road between Kuingai Tusom road (SH:- Construction of 6 m span slab culvert).	No 46/112/2017- W dated 28/02/2018Rs. 80.00 Lacs	EE/UD/WO/SP/ 2017-2018/9 dated 20/03/2018 Rs. 68,69,293.00	K.S. Ngaranmi	3-17-2018	30/10/2018	Nil	Rs.71.61	Rs.80.00	Rs.18.63
2687	Improvement of NH- 202 Junction to Khuilungtang, Dungrei, Hungpung road 0 - 2.26 km.	No. 43/211/2017- W dated 26/02/2018 Rs. 254.00 Lacs	EE/UD/WO/SP/ 2017-2018/40 dated 12/04/2018 Rs. 2,20,62,429.00	S.N. Pavei	18/04/2018	18/04/2019	Nil	Rs.221.84	Rs.200.00	Rs.47.91
2688	Improvement of road between Chingjaroi CV to Peh. (SH: Construction of Suspension Bridge over Rangazak river).	No. 43/162/2017- W dated 24/02/2018 Rs. 73.00 Lacs	EE/UD/WO/SP/ 2017-2018/11 dated 20/03/2018 Rs. 63,50,165.00	K.S. Ngaranmi	17/03/2018		Nil	Rs.63.50	Rs.73.00	

2689	Improvement of link road Ukhrul Town - 12.00 km.	No. 43/209/2017-W dated 26/02/2018 Rs. 300.00 Lacs	EE/UD/WO/SP/2017-2018/13 dated 20/03/2018 Rs. 2,60,71,608.00	K.S. Ngaranmi	17/03/2018	16/09/2018	Nil	Rs.261.73	Rs.248.00	Rs.44.48
2690	Improvement and black topping of all existing roads within the Pettigrew College, Campus.	No. 46/117/2017-W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/2017-2018/17 dated 21/03/2018 Rs. 86,84,566.00	R.S Surrender	22/03/2018	21/03/2019	Nil	Rs.89.16	Rs.95.97	
2691	Construction and black topping of ring road inside the 33 acre periphery of Pettigrew College, Ukhrul.	No. 43/228/2017-W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/2017-2018/18 dated 21/03/2018 Rs. 86,83,823.00	R.S Surrender	22/03/2018	21/03/2019	Nil	Rs.89.66	Rs.95.96	
2692	Improvement of road from NH-202 junction to Shiroi	Rs. 230.37 Lakhs No. 43/308/2017-W dated 26/02/2018	Rs. 2,00,14,582.00 No. EE/UD/WO/2017-2018/1 dated 25/04/2018	Mingyao Ruivanao	02/05/2018	01/11/2019	Nil	Rs.201.47	Rs.214.00	Rs.11.14
2693	Improvement of Eastern and Western circular Road (Left out portion) Phase - I.	No. 43/309/2017-W dated 26/02/2018 Rs. 212.559 lakhs	Rs. 1,84,20,756.00 EE/UD/WO/2017-2018/41 dated 12/04/2018	Paothan Luikham	19/04/2018	18/04/2020	Nil	Rs.185.93	Rs.160.00	Rs.47.78
2694	Construction of road from Nambashi Khullen to Tengnoupal block via Kasom Khullen block and Yongkhul Village - 16 km.	No. 46/114/2017-W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/2017-2018/15 dated 20/03/2018 Rs. 86,77,868.00	M/S Paman Enterprises	26/03/2018	20/07/2018	Nil		Rs.50.00	
										Rs. 243.21
Chandel Division										
2695	Impvt.of link road within Moreh Town (SH: Gate No. 2 road and Gurudwar road)	Rs. 150.00 No. 43/213/2017-W dt. 28/02/2018.	No.EE/CDL/WO/2017-18/16 dt. 23/3/2018	Hemkhopao	3-12-2018			₹ 155.70	₹ 138.70	17.00
2696	Impvt.of link road within Moreh Town (SH: Govt. Higher Secondary approach road)	-do-	No.EE/CDL/WO/2017-18/17 dt. 29/3/2018	Hemkhopao	3-12-2018			₹ 46.21	₹ 40.14	6.07
										23.07
										1,981.37
MH: 3054										
Imphal West Division										
2697	Maint. of Shija Hospital road.	42/156/16-W dt.5.12.16	IW/AC/1-13/17/9 dt.2.1.17	M.Zainul Abdin shah	2.1.17	1.4.17		16.490	15.29	1.2
2698	Maint. of Khumanthem Leikai Maning Leirak.	CE/AA3054/17-18/6 dt.10.8.17	IW/AC/1-13/17/4 dt.24.10.17	S.Sarat Singh	24.10.17	23.12.17		4.980	4.10	0.88
2699	Maint. of road from Iroishemba to Zoo(SH;- Shingling).	32/171/17-W dt.20.11.17	IW/AC/1-13/17/17 Dt.1.12.17	S.Sarat Singh	1.12.17	1.2.18		20.000	10.00	10
2700	Maint. of road from Zoo to Langol thongak lairembi(SH;-shingling).	32/173/17-W dt.20.11.17	IW/AC/1-13/17/18 Dt.1.12.17	S.Sarat Singh	1.12.17	1.2.18		20.000	10.00	10

2701	Mending of pot holes on New Assembly road Watham Leirak, Sanakeithel road Khwairak selungba road i/c RIMS Traffic Rotary I.K.road Thangal Bazar and Takyel Road.	32/46/17-W dt. 10.1.18	IW/AC/1-13/17/28 Dt.30.1.18	M.Sharat Singh	30.1.18	29.6.18		30.000	15.00	15
2702	Maint.of Rajen Dresses road Chamber road New alugalli yard.	32/178/17-W dt.28.2.18	IW/AC/1-13/17/42 Dt.8.3.18	W.Sanaton Meitei	8.3.18	7.5.18		50.140	37.00	13.14
2703	Maint. of connecting roads at National Game village zone-II & zone-III.	32/139/17-W dt.1.3.18	IW/AC/1-13/17/41 Dt.8.3.18	W.Sanaton Meitei	8.3.18	7.12.18		58.130	50.00	8.13
2704	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 150m to 300m).		IW/AC/1-13/09/253 dt.18.2.18	L.Kheda Singh	18.2.18	17.3.18	2014	0.387	0.000	0.387
										58.737
Imphal East Division										
2705	Constn. of pucca drainin and around of Madrasa, Epum road.	32/501/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/70 dt.07/04/17 Rs. 19.4040 lacs	Md. Abdul Kashim	14.4.17	13.10.17	WP(C) No. 734 of 2021.	19.400	5.000	14.4
2706	Constn. of pucca drain at Epum road (Southern side) connecting with Imphal Saikul Road.	Rs. 20.00 lac 32/499/2017-W dt. 22/03/2018	Rs. 19.404 lac. IE/CT(10)/W/1 7-18/76 dt.07/04/2018	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.400		19.4
2707	Maint. of Epum Road (Southern Side) connecting with Imphal-Saikul road (0.00 - 0.52 km).	Rs. 20.00 lac 32/508/2017-W dt. 22/03/2018	Rs. 19.411 lac. IE/CT(10)/W/1 7-18/75 dt.07/04/18	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.411		19.411
2708	Constn. of pucca drain from Heikrumakhong to Kabrastan road.	32/548/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/69 dt.07/04/17 Rs. 17.4040 lacs	Md. Abdul Kashim	14.4.17	13.10.17	- do -	17.400	5.000	12.4
2709	M/o road connecting Heikrumakhong Bazar to Kairang road.	32/498/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/67 dt.07/04/18 Rs. 19.402 lacs	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.400		19.4
2710	Constn. of 3.00 m span RCC slab culvert at Ayangpalli Road.	32/200/2017-W dt. 06/01/2018	IE/CT(10)/W/1 7-18/18 dt. 22/01/18 Rs. 55.946 lacs	S. Deban Singh	22.1.2018	21.7.2018	-	55.946	43.000	12.946
2711	M/o Idigah road (0.60 km. to 1.00 km.)	32/205/2017-W dt. 15/03/2018	IE/CT(10)/W/1 7-18/41 dt. 24/03/18 Rs. 10.789 lacs	S. Sarat Singh	24.3.18	23.9.18	-	10.789	10.700	0.089
2712	Main. of road from Minuthong to Lamlong Bridge via Khuman Lampak.	32/223/2017-W dt. 31/01/2018 81.350	IE/CT(10)/W/1 7-18/20 dt. 17/02/18 Rs. 78.980 lacs	Th. Rajeshwor Singh	17.2.18	16.5.18	-	78.980	55.000	23.98
2713	Constn. of 2m. Span culvert and drain at Landham Leirak Manung Corner.	32/283/2017-W dt. 17/01/2018 18.24	IE/CT(10)/W/1 7-18/22 dt. 17/02/18 Rs. 17.686 lacs	M/s Th. Ksherdichand	17.2.18	16.5.18	-	78.980	18.240	60.74
2714	Impvt. of road at Thambalkhong Laishram Leirak with the Constn. of 1.5m span RCC slab culvert under Kshetrigao A/C.	32/201/2017-W dt. 06/01/2018 54.134	IE/CT(10)/W/1 7-18/19 dt. 22/01/18 Rs. 49.656 lacs	S. Deban Singh	22.1.18	21.4.18	-	49.656	38.000	11.656
2715	Repairing of approach Kshetri Bengoon Awang.	32/426/2017-W dt. 01/03/2018 18.936	IE/CT(10)/W/1 7-18/41 dt. 20/03/18 Rs. 18.375 lacs	S.N. Pavei	20.3.18	19.5.18	-	18.376	10.000	8.376
2716	Impvt. of Imphal Yairipok road (SH:- from 15.00 km. to 18.50 km.)	32/521/2017-W dt. 26/03/2018 145.014	IE/CT(10)/W/1 7-18/65 dt. 06/04/18 Rs. 140.787 lacs	M. Zainul Abdin Shah	6.4.18	5.4.19	-	140.787	98.000	42.787

2717	Impvt. of road from Waiton to Pourabi via Wairi Maniyaiskul.	32/162/2017-W dt. 28/03/2018 76.153	IE/CT(10)/W/1 7-18/36 dt. 08/03/18 Rs. 73.928 lacs	W. Kunjababu Khaba	8.3.18	7.3.18	-	73.928	40.000	33.928
2718	M/o internal approach road from Museum via IRB office upto Old British Guest House at the Western side of Kangla inner Moat.	32/505/2017-W dt. 24/03/2018 54.108	IE/CT(10)/W/1 7-18/62 dt. 05/04/18 Rs. 52.487 lacs	M/s Continantel Constn. & Co.	5.4.18	4.10.18	-	52.487	43.000	9.487
2719	M/o road from Dingku road to Minuthong.	32/322/2017-W dt. 22/03/2018 19.990	IE/CT(10)/W/1 7-18/44 dt. 23/03/18 Rs. 19.372 lacs	M. Mangi Singh	23.3.18	22.6.18	-	19.372	9.000	10.372
2720	Constn. of road between Sekmai Parao to Bridge on the Koirengi Sekmai road.	32/159/2017-W dt. 21/03/2018 42.311	IE/CT(10)/W/1 7-18/88 dt. 09/04/18 Rs. 41.076 lacs	Rollan Rolsum	9.4.18	8.10.18	-	41.076		41.076
2721	M/o Aribam Leikai road at Periphery of Nongpok Maheikol School and Constn. of drain along its length.	32/203/2017-W dt. 19/03/2018 18.19	IE/CT(10)/W/1 7-18/55 dt. 28/03/18 Rs. 17.657 lacs	M. Zainul Abdin Shah	28.3.18	27.6.18	-	17.657	14.190	3.467
2722	Constn. of 5(five) culvert around Porompat Road No. 2.	32/287/2017-W dt. 28/02/2018 56.703	IE/CT(10)/W/1 7-18/35 dt. 08/03/2018 Rs. 55.043 lacs	M. Zainul Abdin Shah	8.3.18	7.9.18	-	55.043	27.000	28.043
2723	Impvt. of Angom Leikai road to Hidam Leikai road i/c constn. of pucca drain.	32/355/2017-W dt. 13/03/2018 32.800	IE/CT(10)/W/1 7-18/40 dt. 20/03/18 Rs. 31.842 lacs	Md. Dhia-Ur- Rahman Khan.	20.3.18	19.6.18	-	31.832	20.000	11.832
2724	Impvt. of road with drains starting from Chongabi to Jubrajpalli.	32/320/2017-W dt. 28/02/2018 136.860	IE/CT(10)/W/1 7-18/70 dt. 08/03/2018 Rs. 132.864 lacs	W. Sanaton Meitei	8.3.18	7.9.18	-	132.864	100.000	32.864
2725	Constn. of 1.5 m. span RCC slab culvert at 9.80 km (Near Sambei) on Imphal-Saikul road	32/414/2017-W dt. 24/03/2018 19.999	IE/CT(10)/W/1 7-18/68 dt. 06/04/18 Rs. 19.409 lacs	Rajendro Haobamcha	6.4.18	5.7.18	-	19.409	15.000	4.409
2726	M/o road from Chumbreithong to Khabam Phijam Leirak.	32/371/2017-W dt. 19/03/2018 43.111	IE/CT(10)/W/1 7-18/99 dt. 09/04/18 Rs. 41.841 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	41.841	40.000	1.841
2727	Constn. of 6m span RCC slab culvert at Kairang Meitek Field centre on Naga River Loukhong Maril.	32/370/2017-W dt. 19/03/2018 43.962	IE/CT(10)/W/1 7-18/98 dt. 09/04/18 Rs. 42.675 lacs	T. Ibomcha Singh	9.4.18	8.7.18	-	42.675	34.150	8.525
2728	Constn. of pucca drain at Paumai Colony ring road Chingmeirong, Imphal.	32/432/2017-W dt. 21/03/2018 40.542	IE/CT(10)/W/1 7-18/56 dt. 29/03/18 Rs. 39.361 lacs	K. Inakhunba Meitei	29.4.18	28.10.18	-	39.361	30.000	9.361
2729	M/o Imphal-Saikul road (SH:- Clearance of land slip, kutcha drain, hill cutting with restoration of road pavement & protection work).	32/434/2017-W dt. 28/02/2018 34.142	IE/CT(10)/W/1 7-18/95 dt. 09/04/18 Rs. 33.147 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	33.147	22.000	11.147
2730	M/o Dolaithabi internal road.	32/434/2017-W dt. 28/02/2018 58.710	IE/CT(10)/W/1 7-18/97 dt. 09/04/18 Rs. 57.007 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	57.007	32.000	25.007
2731	Constn. of 3m span RCC culvert at 10.80 km on Imphal-Saikul road.	32/434/2017-W dt. 28/02/2018 28.090	IE/CT(10)/W/1 7-18/46 dt. 29/03/2018 Rs. 27.561 lacs	W. Kunjababu Khaba	29.4.18	28.10.18	-	27.561	17.000	10.561
2732	Impvt. of road from Pukhao to Mapao Kuki village - 3.00 km.	32/434/2017-W dt. 28/02/2018 57.091	IE/CT(10)/W/1 7-18/96 dt. 09/04/18 Rs. 55.421 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	55.421	30.000	25.421
2733	Constn. of line drain at Ngathokpi, IVR Northern side (350 m).	32/269/2017-W dt. 28/02/2018 15.259	IE/CT(10)/W/1 7-18/40 dt. 08/03/18 Rs. 14.813 lacs	Ng. Durjit Singh	8.3.18	7.6.18	-	14.813	10.000	4.813

2734	Constn. of line drain at Ngathokpi, IVR Northern side (400 m).	32/270/2017-W dt. 28/02/2018 17.439	IE/CT(10)/W/1 7-18/39 dt. 08/03/18 Rs. 16.914 lacs	Ng. Durjit Singh	8.3.18	7.6.18	-	16.914	10.000	6.914
2735	Repairing of Approach Road of Ngathokpi Bridge.	32/321/2017-W dt. 20/03/2018 17.226	IE/CT(10)/W/1 7-18/45 dt. 23/03/18 Rs. 16.702 lacs	S. Sarat Singh	23.3.18	22.6.18	-	16.702	10.000	6.702
2736	M/o drain from Chatukini's side to Pheija Leitong and maintenance of drain Chatukini Mamang to Koirou Labuk.	32/256/2017-W dt. 27/03/2018 29.869	IE/CT(10)/W/1 7-18/63 dt. 06/04/18 Rs. 28.998 lacs	S. Sarat Singh	6.4.18	5.10.18	-	28.998	28.998	0
2737	Constn. of 2 nos. of 1.5m span RCC slab culvert at Takhel.	32/407/2017-W dt. 24/03/2018 13.276	IE/CT(10)/W/1 7-18/91 dt. 09/04/18 Rs. 12.889 lacs	H. Manoj Singh	9.4.18	8.7.18	-	12.889	10.000	2.889
2738	M/o road from Tinsid Ching to Shangjabi (SH:- 0.00 km. to 0.40 km).	32/407/2017-W dt. 24/03/2018 16.820	IE/CT(10)/W/1 7-18/89 dt. 09/04/18 Rs. 16.330 lacs	H. Manoj Singh	9.4.18	8.7.18	-	16.330	10.000	6.33
2739	M/o road from Tinsid Ching to Shangjabi (SH:- 0.400 km. to 0.800 km).	32/407/2017-W dt. 24/03/2018 16.820	IE/CT(10)/W/1 7-18/90 dt. 09/04/18 Rs. 16.330 lacs	H. Manoj Singh	9.4.18	8.7.18	-	16.330	10.000	6.33
2740	M/o Takhel Mamang Leikai IVR (SH:- 0.00 km. to 0.50 km).	32/407/2017-W dt. 24/03/2018 18.663	IE/CT(10)/W/1 7-18/86 dt. 09/04/18 Rs. 18.088 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.088	10.000	8.088
2741	M/o Takhel Mamang Leikai IVR (SH:- 0.50 km. to 1.00 km).	32/407/2017-W dt. 24/03/2018 18.745	IE/CT(10)/W/1 7-18/85 dt. 09/04/18 Rs. 18.199 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.199	10.000	8.199
2742	M/o Takhel Mamang Leikai IVR (SH:- 1.00 km. to 1.50 km).	32/407/2017-W dt. 24/03/2018 18.745	IE/CT(10)/W/1 7-18/87 dt. 09/04/18 Rs. 18.199 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.199	10.000	8.199
2743	M/o maintenance & colouring of footpaths road median in and around Hatta Kangjeibung (SH:- Repairing & colouring of Kangla Fort).	32/483/2017-W dt. 22/03/2018 34.342	IE/CT(10)/W/1 7-18/49 dt. 27/03/18 Rs. 33.327 lacs	S.N. Pavei	27.3.18	26.6.18	-	33.327	25.000	8.327
2744	M/o NSC Public Ground approach road.	32/501/2017-W dt. 24/03/2018 19.700	IE/CT(10)/W/1 7-18/60 dt. 03/04/18 Rs. 19.124 lacs	Th. Rajeshwor Singh	3.4.18	2.7.18	-	19.124	12.000	7.124
2745	Miscellaneous constn. in connection with General Election to the 16th Lok Sabha -2014.	32/474/2017-W dt. 20/03/2018 46.755	IE/CT(10)/W/1 7-18/96 dt. 09/04/18 Rs. 45.337 lacs	Rajendro Haobamcha	9.4.18	8.7.18	-	45.337	26.000	19.337
2746	Constn. of barricade in counting halls, major repairing of strong rooms at DIC office i/c Impvt. of passage, constn. of temporary shed for receiving polled "Ballot boxes" and constn. of temporary shed at Dispersal portion for Imphal Municipal Corporation	32/246/2017-W dt. 29/01/2018 18.429	IE/CT(10)/W/1 7-18/97 dt. 09/04/18 Rs. 17.890 lacs	Rajendro Haobamcha	9.4.18	8.7.18	-	41.841	17.889	23.952
2747	M/o road from Kshetrigao Idigah road to Top western side of Iril River.	32/284/2017-W dt. 21/03/2018 19.970	IE/CT(10)/W/1 7-18/43 dt. 23/03/18 Rs. 19.380 lacs	Md. Abdul Kashim	23.3.18	22.6.18	-	19.380	8.000	11.38
2748	Constn. of pucca drainin and around of Madrasa, Epum road.	32/501/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/70 dt. 07/04/18 Rs. 19.4040 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404	5.000	14.404
2749	Constn. of pucca drain from Heikrumakhong to Kabrastan road.	32/548/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/69 dt. 07/04/18 Rs. 17.4040 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	17.404	5.000	12.404

2750	Constn. of pucca drain at Epum road (Nothern side) connecting with Imphal Saikul Road (0.52).	32/500/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/94 dt. 09/04/18 Rs. 19.4040 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	19.404	10.000	9.404
2751	M/o road connecting Heikrumakhong Bazar to Kairang road.	32/498/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/67 dt. 07/04/18 Rs. 19.402 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404
2752	Maintenance of road connecting Heikrumakhong Bazar to Epum road.	32/497/2017-W dt. 22/03/2018 51.260	IE/CT(10)/W/1 7-18/80 dt. 09/04/18 Rs. 49.763 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	49.763	15.000	34.763
2753	Constn. of pucca drain at Epum road (Southern side) connecting with Imphal Saikul Road.	Rs. 20.00 lac 32/499/2017-W dt. 22/03/2018	Rs. 19.404 lac. IE/CT(10)/W/1 7-18/76 dt. 07/04/2018	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404
2754	Constn. of pucca drain from Heikrumakhong Bazar to Umang connecting Kairang road.	32/514/2017-W dt. 22/03/2018 12.000	IE/CT(10)/W/1 7-18/69 dt. 07/04/18 Rs. 11.230 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	11.230		11.23
2755	Impvnt. of road from Heingangthong to 7th MR gate Khabeisoi.	32/508/2017-W dt. 22/03/2018 37.000	IE/CT(10)/W/1 7-18/79 dt. 09/04/18 Rs. 35.887 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	35.887	20.000	15.887
2756	Maint. of Epum Road (Southern Side) connecting with Imphal-Saikul road (0.00 - 0.52 km).	Rs. 20.00 lac 32/508/2017-W dt. 22/03/2018	Rs. 19.411 lac. IE/CT(10)/W/1 7-18/75 dt. 07/04/18	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404
2757	Construction of Retaining wall along Heingangthong near 7th MR Gate Khabeisoi.	32/510/2017-W dt. 22/03/2018 34.470	IE/CT(10)/W/1 7-18/82 dt. 09/04/18 Rs. 33.451 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	33.451		33.451
2758	Constn. of slab culvert in and around Khomidok.	32/511/2017-W dt. 22/03/2018 46.017	IE/CT(10)/W/1 7-18/81 dt. 09/04/18 Rs. 44.673 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	44.673	15.000	29.673
2759	Construction of RCC Slab Culvert of 1m span (2 nos.), 2m span (1no.) and 5m span(1no.) along Heingangthong to 7th MR Gate Khabeisoi.	32/509/2017-W dt. 22/03/2018 55.200	IE/CT(10)/W/1 7-18/78 dt. 09/04/18 Rs. 53.524 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	55.524		55.524
2760	M/o Laishram Leirak No. 1 at East Side of Ayangpalli.	26/802/2017-W dt. 24/03/2018 Rs. 20.00	IE/CT(10)/W/1 7-18/89 dt. 09/04/18 Rs. 19.546 lacs	M/S Eshen Interprises.	9.4.18	8.7.18	-	19.546		19.546
2761	M/o R.K. Leirak Kshetrigao.	32/506/2017-W dt. 22/03/2018 Rs. 14.962	IE/CT(10)/W/1 7-18/90 dt. 09/04/18 Rs. 14.561 lacs	M/S Eshen Interprises.	9.4.18	8.7.18	-	14.561		14.561
2762	Mending of pot holes in and around Yaiskul A/C.	32/251/2017-W dt. 01/03/2018 Rs. 29.410	IE/CT(10)/W/1 7-18/34 dt. 9.4.18 Rs. 37.123 lacs	Ng. Birjit Singh	9.4.18	8.7.18	-	37.123	15.000	22.123
										972.692
	HIGHWAY SOUTH DIVISION									
2763	M/O Luwangleima Leirak 1.10 Km and Khoni Leirak, 0.48 km to Shantipur.	Rs. 47,26,532/- 32/424/2017-W Dt. 01-03-2018	Rs. 41,52,511/- EE/HS/Cont/W O/3054/2017- 18/15a dt. 23/03/2018	Hemkhopao Haokip	3-30-2018	2-26-2019		39.74	32.50	7.24
										7.24
	THOUBAL DIVISION									
2764	M/O Lilong Litan Makhong to Oinam Barrage-6.54km	Rs.52.93 32/266/2017-W dt.28/02/2018	EE/TBL/WO/R& B(NP)/2017- 18/30 dt.15/03/2018	M. Zainulabdin Shah	15/3/2018	14/9/2018		46.82	48.50	3.96

2780	M/o Sandangkong Southern side Pinjabati High School lambi connecting Sagang Sugnu Road	32/33/2017-W dt. 10/07/2017 ; Rs.25.00 lacs	EE/BPR/W.O/N P/17-18/5 dt.31/10/17 Rs.24.26	W. Sanaton Meitei	10-31-2017	12-31-2017		24.26	15.00	9.99
2781	M/o Khordak Dam to Khangadong IVR road.	32/26/2017-W dt. 19/06/2017 ; Rs.19.21 lacs	EE/BPR/W.O/N P/17-183 dt.31/10/17/ Rs.18.65	M. Chojot Singh	31/10/17/	21/11/17/		18.65	14.42	4.79
2782	Mending of pot holes Moirang Lamkhai (NH-150) to Moirang Bazar for a length of 1.35km	32/226/2017-W dt. 28/02/2018; Rs.20.00 lacs	EE/BPR/W.O/N P/17-18/4 dt.09/03/18 Rs.19.42	Ph. Adim	3-9-2018	5-9-2018		12.42	9.48	2.94
2783	Improvement of Moirang Sendra road from 0 to 2.14km.	43/62/2017-W dt.15/1/18 Rs.94.32	EE/BPR/W.O/PL AN/ 17-18/ 16 dt.1/3/18 Rs.81.20	Lunkhopao Haokip	3-1-2018	10-20-2018		84.4	87.27	7.30
2784	M/o road around Thanga Hillock (SH:- GSB from 0km to 2.3km)	32/227/2017-W dt. 17-02-18 ; Rs.17.92 lacs	EE/BPR/W.O/N P/17-18/6 dt.09/03/18 Rs.17.40	Th. Ahem	3-9-2018	4-9-2018		17.92	5.00	12.92
2785	Mending of pot holes of Moirang Sendra Road - 2.14km	32/57/2017-W dt. 22-03-18 ; Rs.19.98 lacs	EE/BPR/W.O/N P/17-18/13 dt.24/03/18 Rs.19.39	K. Jibai Singh	3-24-2018	5-24-2018		16.12	15.45	0.67
2786	Mending of pot holes in and around Circuit House , Bishnupur Hd. Qtr., Bishnupur.	32/58/2017-W dt. 24-03-18; Rs. 20.00 lacs	EE/BPR/W.O/N P/17-18/14 dt.23/03/18 Rs.19.42	K. Jibai Singh	3-23-2018	4-23-2018		19.42	15.00	5.00
										43.61
	NONEY DIVISION									
2787	M/o Khoupum Valley Link road from Tenkonjang to Gahtao via Longkhoi, Taosemjang, Duithangjang, Satuidai, KPM-Taodaijang, Gaidimjang-II & Gahtao- 10km	A/A Rs.18,58,700.00 vide No. 32/261/2017-W dt. 17/02/2018 E/S Rs.18,58,700.00 vide No. 32/261/2017-W dt. 17/02/2018	ND/WO/2017-18/3 Rs. 18.04 lakhs dt. 23/02/2018	T. Sanajaoba Singh	3-30-2018	3-31-2019	N/A	18.58	14.00	4.58
2788	M/o approach road from Noney to Haochong - 15km	A/A Rs.19,37,400.00 Lakhs vide No. 32/262/2017-W dt. 01/03/2018 E/S Rs.19,37,400.00 Lakhs vide No. 32/262/2017-W dt. 01/03/2018	ND/WO/2017-18/4 Rs. 18.80 lakhs dt. 12/03/2018	T. Sanajaoba Singh	3-18-2018	3-28-2019	N/A	19.37	14.00	5.37
2789	M/o road in between Kabui Khullen to Kabui Khullen Part- I (SH:- Constn of 1m span slab culvert 2nos and RCC Ring Culvert - 4nos)	A/A Rs.11,64,600.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.11,64,600.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/9 Rs. 11.30 lakhs dt. 24/03/2018	Ph. Adim	3-31-2018	3-28-2019	N/A	11.64	8.00	3.64

2790	M/o road to Mukti Khullen (SH:- Construction of 1m span slab Culvert-5nos)	A/A Rs.15,58,400.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.15,58,400.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/10 Rs. 15.13 lakhs dt. 24/03/2018	Ph. Adim	3-31-2018	3-29-2019	N/A	15.58	9.80	5.78
2791	M/o road from Kekru to Samjang-II.	A/A Rs.13,87,300.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.13,87,300.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/11 Rs. 13.46 lakhs dt. 24/03/2018	Th. Ratan Kumar	3-31-2018	3-23-2019	N/A	13.86	9.30	4.56
2792	M/o road from Namthan Longjang via Duiathanlong IVR Longjang (Thangal) village (SH:- Constn of 1m span slab culvert- 4 nos)	A/A Rs.13,61,800.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.13,61,800.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/12 Rs. 13.22 lakhs dt. 24/03/2018	Th. Ratan Kumar	4-3-2018	3-31-2019	N/A	13.61	11.30	2.31
2793	M/O road from Naga Ching to Thagra-15km (Formation cutting, Surface dressing & Kutcha drain).	A/A Rs. 13,57,200 No. 32/415/2017-W dt. 21/03/2018 E/S Rs. 13,57,200 No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/13 Rs. 13.17 lakhs dt. 24/03/2018	Md. Abdul Kashim	3-31-2019	3-20-2019	N/A	13.57	8.00	5.57
2794	M/o road from Namdai to Lainingkhul Leikai - 2km (SH:- Hill cutting, surface dressing, kutcha drain & GSB)	A/A Rs.10,55,900.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.10,55,900.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/14 Rs. 10.25 lakhs dt. 24/03/2018	Kalanchung	3-31-2018	3-30-2019	N/A	10.55	7.30	3.25
2795	M/o approach road from NH-37 to DC Office, Noney.	A/A Rs.10,06,700.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.10,06,700.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/15 Rs. 9.77 lakhs dt. 24/03/2018	Kalanchung	3-31-2018	3-31-2019	N/A	10.06	7.20	2.86

2802	M/O road from Sugnu to Chakpikarong via Serou Bridge 0-14 km(SH: Mending of pot holes)	Rs. 102.355 Lakhs 32/481/2017-W dt. 22/3/2018	Rs. 97.08 Lakhs EE/CDL/WO/20 17-18/15(A) DT. 26-4-2018	L Manimohon	3-20-2018	6-11-2018	-	₹ 97.08	₹ 86.00	11.08
2803	M/O road from Mombi to S.Lhangnom(kutchra drain, GSB)	Rs. 60.08 Lakhs 32/481/2017-W dt. 22/3/2018	Rs. 58.32 Lakhs EE/CDL/WO/20 18-19/10 DT. 26-4-2018	Hemkhopao	4-30-2018	9-26-2018	-	₹ 58.32	₹ 37.50	20.82
2804	M/O road from Sarang Tampak to Teijang ,0 - 7 km(kutchra drain, GSB, RCC pipe culvert, 900mm dia 10nos)	Rs. 60.95 Lakhs 32/480/2017-W dt. 23/3/2018	Rs. 59.18 lakhs EE/CDL/WO/20 18-19/7 DT. 26-4-2018	Hemkhopao	4-30-2018	9-20-2018	-	₹ 59.18	₹ 39.50	19.68
2805	M/O road from Utangpokpi to Khumjang 0.00-4.0km(SH: Providing Hill cutting, GSB & RCC ring Culvert, 900mm dia 4 nos)	Rs. 60.85 Lakhs 32/482/2017-W dt. 23/3/2018	Rs. 59.90 lakhs EE/CDL/WO/20 18-19/9 dt. 26-04-2018	Hemkhopao	4-30-2018	9-22-2018	-	₹ 59.90	₹ 38.50	22.35
2806	M/O road from Tera to Phaijang ,0 - 5 km(hll cutting,kutchra drain, GSB, RCC pipe culvert, 900mm dia 4nos)	Rs. 60.67 lakhs 32/479/2018-W dt. 22-03-2018	Rs. 58.90 lakhs EE/CDL/WO/20 18-19/8 dt 26- 04-2018	Hemkhopao	4-30-2018	9-20-2018		₹ 58.90	₹ 39.50	19.4
										93.33
Senapati Division										
2807.	M/O road at District Hq.	32/232/2017-w Rs 29,99,942 L	EE/SPT/WO/20 18-19/31 Dt. 7/4/2018	D.Pukeho Mao				₹ 30.00	₹ 10.50	19.49
										19.49
SADAR HILLS DIVISION										
2808	Maintenance of Kangpokpi Internal Ring Road 0.00 to 9.00 Km (SH: Mending of Potholes at Kangpokpi Town District HQ)	32/35/2017-W dt. 13/07/2017 Rs. 29.99 lakh	EE/SHD/CT(WO)/R&B(NP)/201 7-18/01 dt.12/10/2017 Rs. 29.09 Lakh	Shri. Thangjakhup Kipgen, 1st Class Contractor	10-17-2017	4-16-2018	N/A	26.84	7.00	22.99
2809	Maintenance of Bailey bridge over Irang River at makui Golai to Lanka Road	32/444/2017-W dt. 01/03/2018 Rs. 20.00 lakh E/S- Rs 10.00 lakhs	EE/SHD/CT(WO)/R&B(NP)/201 7-18/13 dt.19/03/2018 Rs. 19.44 Lakh	Ajon Gonmei, SPI Class Contractor	3-23-2018	8-22-2018	N/A	17.9	10.00	10.00
2810	Manitainance of IVR from NH-2 to K. Gamnom	32/264/2017-W dt. 28/02/2018 Rs. 25.00 lakh E/S- Rs 12.50 lakhs	EE/SHD/CT(WO)/R&B(NP)/201 7-18/12 dt.16/03/2018 Rs. 24.27 Lakh	Tongkhohao Kipgen, SPI Class Contractor	3-21-2018	6-20-2018	N/A	22.37	0.00	25.00
										57.99
TAMENGLONG DIVISION										
2811	M/O road from Barak Bridge point(20Km) to Makru Bridge point (48 Km)on Tamenglong-Tousem-Haflong road(Sh:-Jungle cutting,Surface dressing and Shingling at depression stretches).	32/254/2018-W dt 21-03-2018 Rs.48.94	CT/7/TML/NP/ 2017-18/21 dt.26/03/2018 Rs.47.51	Gonmei Keiphapou	Dt.1/04/2018	Dt.1/06/2018	Dt.1/06/2018	47.51	40.50	8.44
2812	Rehabilitation of Suspension Bridge over Barak river at 15.00Km on Tamenglong-Tousem-Haflong road,	32/253/2018-W dt 22-03-2018 Rs.32.85	CT/7/TML/NP/ 2017-18/12 dt.26/03/2018 Rs.31.84	Guigui Kamei	Dt.1/04/2018	Dt.28/09/2018	Dt.28/09/2018	31.84	26.00	6.85
2813	M/O road from Old Takou to New Kadi(Kadi-II)-8.00Km.	32/493/2017-W dt 22-03-2018 Rs.42.24	CT/7/TML/NP/ 2017-18/23 dt.29/03/2018 Rs.41.01	Guigui Kamei	Dt.4/04/2018	Dt.22/05/2018	Dt.22/05/2018	41.01	34.00	8.22
2814	M/O road from New Khunpung to Lenglong-8.0	32/494/2017-W dt 22-03-2018 Rs.43.22	CT/7/TML/NP/ 2017-18/24 dt.29/03/2018 Rs.41.96	Guigui Kamei	Dt.4/04/2018	Dt.15/04/2018	Dt.15/04/2018	41.96	34.00	9.22

2815	M/O road from Kuilong (III)to Kuilong(I)-7.00Km.	32/492/2017-W dt 22-03-2018 Rs.42.50	CT/7/TML/NP/ 2017-18/25 dt.29/03/2018 Rs.41.26	Guigui Kamei	Dt.4/04/2018	Dt.10/06/2018	Dt.10/06/2018	41.26	34.00	8.5
2816	M/O Kaiphundai-Tousem road 0-56.00Km.	32/495/2017-W dt 22-03-2018 Rs.47.90	CT/7/TML/NP/ 2017-18/26 dt.29/03/2018 Rs.46.51	Guigui Kamei	Dt.4/04/2018	Dt.7/09/2018	Dt.7/09/2018	46.51	36.00	11.9
										53.13
	CHURACHANDPUR DIVISION									
2817	Maintenance of road within Lajangphai Village, Churachandpur i/c culverts	32/487/2017-W, dt.- 22/03/2018 (Rs.24.23)	CHD/CT(5)2017- 18/329 Dt.14/04/2018 (Rs.23,398)	L. Paokholun Mate	4-16-2018	4-14-2019	Nil	24.23	20.33	3.898
2818	Maintenance of road from Phoisan Veng to ECA Church, Phailen i/c Culverts	32/488/2017-W, dt.- 22/03/2018 (Rs.49.97)	CHD/CT(5)2017- 18/330 Dt.14/04/2018 (Rs.47,314)	Chinzakhup	4-16-2018	4-14-2019	Nil	49.97	45.50	4.47
2819	Maintenance of road within Zion Veng, Molnom Churachandpur i/c Culverts	32/489/2017-W, dt.- 22/03/2018 (Rs.47.04)	CHD/CT(5)2017- 18/332 Dt.14/04/2018 (Rs.45,668)	Chinzakhup	4-16-2018	4-14-2019	Nil	47.04	44.87	2.168
2820	Maintenance of road from Bisanphai to Gelmol Road i/c Culverts	32/490/2017-W, dt.- 22/03/2018 (Rs.47.56)	CHD/CT(5)2017- 18/332 Dt.14/04/2018 (Rs.46,173)	Lunkhoneh	4-16-2018	4-14-2019	Nil	47.56	45.89	1.673
2821	Impvt. Of Sagang to Dampi IVR (Earthwork & Shingling)	32/486/2017-W Dt.22-03-2018 (Rs.65.66)	CHD/CT (5)/2017- 18/277 dt.31/01/2018 (Rs.63.32)	M/S DK Mang Haokip & Sons	2-7-2018	1-12-2019	Nil	65.66	58.00	7.66
										19.869
	UKHRUL DIVISION									
2822	Mending of pot holes of Western ring road of Ukhurul town.	No. 32/122/2017- W dated 20/12/2017 Rs. 999109.00	EE/UD/WO/ 2017-2018/5 dated 29/12/2017 Rs. 9,70,009	RS. Surrender	04/01/2018	03/04/2018	Nil	Rs. 9.70	Rs. 9.70	
2823	Mending of pot holes Ukhurul Town for the portion from Jessami to Petrol Pump at Kasomtang	No. 32/122/ 2017-W dated 20/12/2017 Rs. 1997061.00	EE/UD/WO/ 2017-2018/4 dated 29/12/2017 Rs. 19,38,894.00	Mingyao Ruivanao	04/01/2018	03/04/2018	Nil	Rs. 19.97	Rs. 19.97	
2824	M/O road from Wanglee to Namlee village 7.00 km	No. 32/59/2017-W dated 19/03/2018 Rs. 20.00 Lakhs	EE/UD/WO/MO / 2017-2018/21 dated 21/03/2018 Rs. 19,41,470.00	M/S Paman Enterprises	27/03/2018	26/06/2016	Nil	Rs. 19.33	Rs. 11.00	8.33
2825	Mending of pot holes of Eastern ring road of Ukhurul town.	No. 32/209/ 2017-W dated 28/02/2018 Rs. 15.20 Lakhs	EE/UD/WO/MO / 2017-2018/20 dated 21/03/2018 Rs. 14,76,165.00	RS. Surrender	27/03/2018	26/06/2016	Nil	Rs. 14.76	Rs. 5.00	9.76
2826	M/O IVR of New Cannan Village - 3 km	No. 32/221/ 2017-W dated 15/03/2018 Rs. 9.60 Lakhs	EE/UD/WO/MO / 2017-2018/19 dated 21/03/2018 Rs. 9,31,496.00	Pharung Awungshi Chihankui	27/03/2018	26/06/2016	Nil	Rs. 9.32	Rs. 9.60	

2836	Construction of Toilet & Urinal both Ladies and Gents at SDC Office Complex, Lilong Chajing.	26/630/2017-W dtd. 28/02/18 Rs. 12.55 lakhs	EE/HS/Cont/W 0/3054/17- 18/14, dtd. 08/03/2018 Rs. 10.82027 L	N.Inao Meitei	3-15-2018	7-6-2018		12.47	10.00	2.47
										2.47
THOUBAL DIVISION										
2837	Construction of Compound Wall Fencing and Main Gate for SDO office,Lilong (SH: Western and Southern side)	Rs. 21.94/- 26/303/2017-W dt.03/01/2018	EE/TBL/WO/BI dg(P)/2017- 18/219 dt.31/01/2018, Rs.19.41 lakh	Shri L. Shyamkishore Singh	31/1/2018	30/1/2019		19.41	15.00	6.21
2838	Construction of Lilong CD Block(SH: Constrn.of BDO Office)	Rs. 300.00/- 26/658/2017-W dt.12/03/2018	EE/TBL/WO/BI dg(P)/2018- 19/43 dt.11/04/2018	M/S Aakifah Infrastructure PVT. Ltd	11/4/2018	10/4/2019		53.09	9.00	45.04
2839	Construction of Lilong CD Block(SH: Constrn.of Compound Fencing and Gate)	.-do-	EE/TBL/WO/BI dg(P)/2018- 19/44 dt.11/04/2018	Th. Brojen Singh	11/4/2018	10/4/2019		56.35	37.90	22.43
2840	Construction of Lilong CD Block(SH: Constrn.of Type IV Qtr.)	.-do-	EE/TBL/WO/BI dg(P)/2018- 19/45 dt.11/04/2018	K. Santabiren Singh	11/4/2018	10/4/2019		25.12	6.00	19.75
2841	Construction of Lilong CD Block(SH: Constrn.of Garage,CC Drain, Land Development and Approach Road)	.-do-	EE/TBL/WO/BI dg(P)/2018- 19/46 dt.11/04/2018	Y. Jugindro Singh	11/4/2018	10/4/2019		29.08	7.10	22.73
2842	Construction of Wangjing Tentha CD Block.	Rs. 299.99/- 26/751/2017-W Dt. 23/03/2018	EE/TBL/WO/BI dg(P)/2017- 18/271 dt.09/04/2018, Rs. 244.34 lakh	Shri N. Babu Singh	9/4/2018	8/4/2020		260.16	162.50	114.75
										230.91
BISHNUPUR DIVISION										
2843	Construction of CD Block at Nambol.	26/677/2017-W dt. 20/03/2017 ; Rs.299.99 lacs	EE/BPR/W.O/P(B) /17-18/1-3 dt.17-07-19 Rs.247.52	Md. Dhia-Ur- Rahman Khan, W.Khelen Singh & Ashing Kabui	7-17-2019			247.52	32.5	29.38
										29.38
Jiribam Division										
2844	Constn. Of Compound fencing (Left out portion) for Guest House at Jiribam i/c approach road.	26/714/2017-W Dated 23.03.2018 Rs.45.79	i) EE/ID/WO/201 8/35 Dt.04/04/2018 & Rs.22.44373 ii) EE/ID/WO/201 8/34 Dt.31/03/2018 & Rs. 10.00000	1) Ashing Kabui 2) T. Premjit Meitei	07.04.2018	16.08.2018	N/A	₹ 40.98	₹ 41.50	4.29

2845	Improvement of PWD Guest House at Jiribam	26/753/2017-W Dated 28.03.2018 Rs.30.64	EE/JD/WO/2018/36 Dt.05.04.2018 Rs.25.15972	Th. Ojit Singh	12.04.2018	10.10.2018	N/A	₹ 27.42	₹ 23.00	7.64
										11.93
Imphal East Division										
2846	Construction of CD Block at Kshetrigao.	26/748/2017-W dt. 24/03/2018 Rs. 299.990	IE/CT(10)/W/1 7-18/145 dt. 11/04/18 Rs. 236.238 lacs	Rajendro Haobamcha	18.4.18	17.4.19	-	224.397	89.730	134.667
2847	Construction of Heingang CD Block.	26/676/2017-W dt. 13/03/2018 Rs. 299.999	IE/CT(10)/W/1 7-18/101 dt. 11/04/18 Rs. 236.194 lacs	Kh. Kalachand Singh	18.4.18	17.4.19	-	299.999	299.999	0
2848	Impvt. of BDO office, internal road and compound wall at Sawombung.	26/570/2017-W(Pt.) dt. 21/03/2018 Rs. 68.670	IE/CT(10)/W/1 7-18/28 dt. 23/04/18 Rs. 59.659 lacs	M/s Rangnamei Constn. & Sales	30.4.18	29.10.18	-	60.002	56.700	3.302
										137.969
KAKCHING DIVISION										
2849	Constn. Of Sub- Register Office, Kakching	26/560/2017-W, dt.28/02/2018 Rs 125.381/-	EE/KCG/WO/BI dg(P)/17-18/01 dt.21/03/2018	K.Manglemjao Singh	3-21-2018	9-18-2019		Rs. 125.381	Rs. 125.381	0
2850	Constn. OF SDC Office, Kakching	26/560/2017-W, dt 28/02/2018 & Rs.126.315/-	EE/KCG/WO/BI dg(P)/17-18/02 dt.23/03/2018	K.Manglemjao Singh	3-23-2018	9-29-2019		Rs. 103.581	Rs. 102.875	0.706
2851	Construction of SDO Office at Waikhong, Kakching District	26/659/2017-W(pt) dt 17/3/2018 & Rs 126.667/-	EE/KCG/WO/BI dg/17-18/09, dt.28-05-2019 & Rs.100.95/-	K.Manglemjao Singh	5-28-2019	3-30-2020		Rs. 126.670	Rs. 126.670	0
										0.706
NONEY DIVISION										
2852	Impvt. Of TD Block at Khoupum (SH: Block bldg, Drainage, Toilet and Fencing repair)	A/A Rs. 19.98 No. 26/590/2017-W dt. 31/01/2018 E/S Rs. 3.00 No. 26/590/2017-W dt. 31/01/2018	ND/WO/2017- 18/1 Rs. 14.89 lakhs dt. 09/02/2018	Damchuilung Gangmei	2-12-2018	7-25-2018	N/A	15.33	11.00	8.98
2853	Impvt. Of TD Block at Nungba (SH: Block bldg, Drainage, Toilet and Fencing repair)	A/A Rs. 20.00 No. 26/591/2017-W dt. 31/01/2018 E/S Rs. 3.00 No. 26/591/2017-W dt. 31/01/2018	ND/WO/2017- 18/2 Rs. 17.13 lakhs dt. 09/02/2018	Damchuilung Gangmei	2-12-2018	8-1-2018	N/A	17.64	11.00	9.0
										17.98
SADAR HILLS DIVISION										
2854	Infrastructure development of Kangpokpi District.	26/328/2017-W Dt.21.3.2018 Rs.220.00 lakhs								
2855	i. (SH : Renovation of Inspection Bunglow)		EE/SHD/CT(WO)/Building/2017- 18/22(A) dt. 17/05/2018 Rs. 94.42 Lakh	Tongkhohao Kipgen, SPI Class Contractor	5-22-2018	5-22-2019	N/A		85.00	34.02
2856	ii.(SH: Constn.of Staff Qrtr.)		EE/SHD/CT(WO)/Building/2017- 18/22(B) dt. 17/05/2018 Rs. 81.42 Lakh	Thangjakhup Kipgen, 1st Class Contractor	5-22-2018	5-22-2019	N/A	196.87	75.00	25.98

2857	Impvt.of TD Block at Saikul (SH : Block Bldg.,Drainage,Toilet and Fencing repair)	26/668/2017-W Dt.8.3.2018 Rs.20.00 lakhs	EE/SHD/CT(WO)/TD(Building)/2017-18/16 dt. 29/03/2018 Rs. 19.42 Lakh	N. Naocha Singh, Contractor	4-4-2018	10-3-2018	N/A	17.9	19.00	1.00
2858	Impvt.of TD Block at Kangpokpi	26/769/2017-W Dt.24.3.2018 Rs.20.00 lakhs E/S- Rs. 3.00 lakhs	EE/SHD/CT(WO)/Building/2017-18/23 dt. 25/05/2018 Rs. 19.45 Lakh	Tongkhohao Kipgen, SPI Class Contractor	5-30-2018	11-30-2019	N/A	17.9	9.50	10.50
2859	Constn.of T.D Block at Bungte Chiru	26/708/2017-W Dt.21.3.2018 Rs.299.99 lakhs	EE/SHD/CT(WO)/Building/2017-18/26 dt. 12/06/2018 Rs. 243.48 Lakh	Ph. Adim, SPI Class Contractor	6-17-2018	6-17-2020	N/A	268.45	284.00	15.99
2860	Constn.of T.D Block at Lungtin	26/752/2017-W Dt.24.3.2018 Rs.299.99 lakhs	EE/SHD/CT(WO)/Building/2017-18/23 dt.28/5/2018 Rs. 242.76 Lakh	M/S Kadam Construction, 1st Class Contractor	6-2-2018	6-2-2020	N/A	268.45	266.00	33.99
2861	Constn.of Pucca Brick Wall Fencing with Iron Gate with Santry Post at D.C Office,Kangpokpi.	26/493/2017-W Dt.20.3.2018 Rs.150.00 lakhs	EE/SHD/CT(WO)/Building(P)/2017-18/25 dt.12/6/2018 Rs. 148.32 Lakh	Tongjahao S. Kipgen, Spl Class Contractor	6-17-2018	12-17-2019	N/A	134.23	100.00	50.00
										171.48
	Senapati Division									
2862	Impvt. of TD block Paomata	26/639/2017-W dt. 6/3/2018 Rs. 19.981 Lakhs	EE/SPT/WO/2017-18/11 dated 20/03/2018	K. Lamchao Pou					19.50	0.481
2863	Impvt. of TD block Purul	26/640/2017-W dt. 06/03/2018 Rs. 19.99 lakhs	No. EE/SPT/WO/2017-18/12 dated 20/03/2018	K. S. Ngaile					9.50	10.49
										10.971
	Chandel Division									
2864	Const. of Profile roofs at Divisional Office at Chandel(Block,-C)	Rs. 196.62 26/384/2017-W dt 13-03-2018	Rs. 48.03 lakhs EE/CDL/WO/2017-18/21 dt. 23-03-2018	Hemkhopao	4-4-2018	12-3-2018	-	₹ 48.03	₹ 18.89	29.14
2865	Impvt. Of TD Block at Chandel	Rs. 20.00 26/670/2017-W dt 12-03-2018	Rs. 17.36 EE/CDL/WO/2018-19/6 DT. 26-4-2018	Hemkhopao	3-20-2018	6-12-2018	-	₹ 17.36	₹ 11.00	6.36
										35.50
	Kamjong Division									
2866	Improvement of TD Block at Kasom Khullen. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/604/2017-W dt. 01/02/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/1 dt. 26/02/2018 ₹ 17,37,2012.39	M/s Paman Enterprises	3-5-2018	4-19-2019	NIL	₹ 17.89	₹ 17.00	3.00
2867	Improvement of TD Block at Phungyar. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/603/2017-W dt. 01/02/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/2 dt. 26/02/2018 ₹ 17,37,209.64	Ningshen Ringold	3-5-2018	4-22-2019	NIL	₹ 17.89	₹ 20.00	0.00428
2868	Improvement of TD Block at Kamjong. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/572/2017-W dt. 21/03/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/7 dt. 25/04/2018 ₹ 17,41,172.00	Mingyao Ruivanao	3-5-2018	4-24-2019	NIL	₹ 17.90	₹ 15.00	5.00
										8.00428
	CHURACHANDPUR DIVISION									
2869	Constn. Of TD Block, Kangvai	26/654/2017-W dt. 20/3/2018 (Rs.299.68)	CHD/CT(5)2017-18/315 Dt. 29/3/2018	M/S DK Mang Haokip & Sons	3-29-2018	4-13-2020	Nil	299.68	67.00	232.68

2870	Impvt. of Multi-Purpose Hall , Peace Ground, Tuibong, Churachandpur (SH:Providing roof ceiling and panelling of wall)	26/757/2017-W Dt. 24-3-2018 (Rs.66.62)	CHD/CT(5)/201 7-18/322 dt. 7/04/2018	L Paokholun Mate	4-9-2018	10-8-2018	Nil	66.62	38.00	28.62
										261.3
	Tengnoupal Division									
2871	Infrastructure Devt. Of Tengnoupal (SH: Constn. Of SP & DC office at Tengnoupal District i/c Constn. Of Staff Office for DC, Security Barrack for DC's Bungalow, Staff Quarter and retaining wall at around DC office at Tengnoupal).	RS. 294.158 (AA) & Rs. 100.00 (ES), No. 26/605/2017-W, dt. 08-03-2018.	Rs. 1,93,52,546/- No.EE/TPL/CD/ WO/2017- 18/15, dt. 13-04- 2018.	H. Manoj Singh	4-13-2018	3-7-2020	3-7-2020	₹ 263.21	₹ 276.00	18.158
2872	TD Block at Machi (SH: Block building, drainage, toilet & fencing repair)	Rs. 20.00 (AA) & Rs.3.00 (ES), No. 26/671/2017-W, dt. 12-03-2018.	Rs. 17,37,319/- No.EE/TPL/CD/ WO/2017- 18//7, dt. 23-03- 2018	Hemkhopao Haokip	3-23-2018	8-28-2018	8-28-2018	₹ 17.89	₹ 11.00	9.00
										27.158
	Building Division-III									
2873	Construction of Office and Workshop building for Mechanical Division No.-I & II at Kongba Lairenpat.(SH: - Constn. of Workshop building for Mechanical Division I & II)	No.26/61/2017-W Dt.23.09.2017 (₹ 771.694 lakh)	No.EE/BD- III/WO/Mech/1 8-19/1 dt. 21-05-2018 (₹ 88, 44,025/-).	Th. Rajeshwar Singh	12-17-2019	7-5-2022	NA	88.48	₹ 52.70	₹ 35.78
										35.78
										1186.20
	MH: 2059									
	BUILDING DIVISION-II									
2874	Repairing of the Office Bldg. of SDC Sekmai.	No. 26/432/2017- W, Dt. 16/01/2018 & Rs. 18.898/-	EE/BD-II/CT- II/17-18/67 dt.12/01/2018, Rs. 18.348/-	L. Joy Sharma	1-12-2018	4-11-2018		18.348	10.000	8.898
2875	Renovation of guest House VIP room occupied by Principal Secretary and Office rooms of Hakim, Under Secretary & Legal Advisor	No. 26/780/2017- W, Dt. 31/03/2018 & Rs. 19.919/-	EE/BD-II/CT- II/18-19/193 dt.06/04/2018, rs. 19.338/-	Abdul Kashim	4-6-2018	7-5-2018		19.338		19.919
2876	Renovation of Weight and Measures Office bldg at L/pat.	No. 26/569/2017- W, Dt. 22/03/2018 & Rs. 19.761/-	EE/BD-II/CT- II/17-18/185 dt.05/04/2018, Rs. 16.549/-	K. Santabiren Singh	4-5-2018	7-4-2018		16.549		19.761
2877	Reconstn. Of Compound Wall of DC Office Complex, Imphal West	No. 26/155/2017- W, Dt. 07/03/2018 & Rs. 158.925/-	EE/BD-II/CT- II/17-18/19 dt.05/04/2018 & EE/BD-II/CT- II/17-18/18 dt.05/04/2018, Rs. 150.357/-	P Gaikhangthai/ Ashing Kabui	4-5-2018	4-4-2019		150.357	124.620	34.305
2878	Repairing of Family Court building at Lamphelpat.	No. 26/716/2017- W, Dt. 22/03/2018 & Rs. 18.355/-	EE/BD-II/CT- II/17-18/162 dt.24/03/2018, Rs. 18.355/-	N Naocha Singh	3-24-2018	6-23-2018		18.355	15.000	3.355
2879	Repairing of Election office, Manipur at Lamphelpat.	No. 26/789/2017- W, Dt. 24/03/2018 & Rs. 24.928/-	EE/BD-2/CT- 2/18-19/32 Dt. 19/04/2018, Rs. 24.938/-	G Panmei	4-19-2018	7-18-2018		24.938	8.000	16.928
2880	Renovation of Weight and Measure Office Building at Lamphelpat(SH: Land Development, approach road and repairing of office building)	No. 26/790/2017- W, Dt. 24/03/2018 & Rs. 29.755/-	EE/BD-II/CT- II/18-19/14 dt.05/04/2018, Rs. 28.888/-	G Panmei	05/042018	7-4-2018		28.888		29.755

2881	Renovation of Sub-Registrar office at Lamphelpat (SH: Repairing of the office building)	No. 26/787/2017-W, Dt. 24/03/2018 & Rs. 24.646/-	EE/BD-II/CT-2/18-19/29 Dt. 19/04/2018, Rs. 23.928/-	G Panmei	4-19-2018	7-18-2018		23.928	8.000	16.646
2882	Renovaion of taxation Office at North AOC, Imphal.	No. 26/785/2017-W, Dt. 24/03/2018 & Rs. 24.992/-	EE/BD-II/CT-2/18-19/30 Dt. 19/04/2018, Rs. 24.264/-	G Panmei	4-19-2018	7-18-2018		24.264		24.992
2883	Repairing of BD-II building at Lamphelpat (SH: Southern Block)	No. 26/791/2017-W, Dt. 24/03/2018 & Rs. 19.468/-	EE/BD-II/CT-2/18-19/31 Dt. 19/04/2018, Rs. 18.901/-	G Panmei	4-19-2018	7-18-2018		18.901	8.000	11.468
2884	Repairing of BD-II office building at Lamphelpat. (SH: Northern Block)	No. 26/788/2017-W, Dt. 24/03/2018 & Rs. 19.481/-	EE/BD-II/CT-2/18-19/33 Dt. 19/04/2018, rs. 18.954/-	G Panmei	4-19-2018	7-18-2018		18.954	8.000	11.481
2885	Maintenance of Govt. Polytechnic, Takyel, Imphal (SH: Front wall and drain)	26/798/2017-W, Dt. 24/03/2018, rs. 21.875/-	EE/BD-II/CT-2/18-19/34 Dt. 19/04/2018, Rs. 21.238/-	G Panmei	4-19-2018	7-18-2018		21.238		21.875
2886	Maintenance of Govt. Quarter No. T-IV/CP-47 & E-39 at Lamphelpat.	No. 26/800/2017-W, Dt. 24/03/2018 & Rs. 20.000/-	EE/BD-II/CT-II/18-19/27 Dt. 19/04/2018, Rs. 19.338/-	Mayengbam Bobo Singh	4-19-2018	7-18-2018		19.338	5.000	15
										234.383
THOUBAL DIVISION										
2887	M/o PWD. Office Building, Thoubal Division, Thoubal.	26/386/2017-W: Dated 27/12/2017, A/A amounting to Rs.19.69/- lakhs & E/S Rs. 10.00 lakhs	EE/TBL/WO/NP /2017-18/210 dt. 18/01/2018 ,Rs. 17.25 lakh	L. Shyamkishore Singh(W. Tomba)	18/1/2018	17/6/2019		17.25	10.00	8.67
2888	Khongjom Day Celebration for the year, 2018	26/302/2018-W dt. 08/03/2018 A/A Rs. 31.43 lacs. & also accord E/S Rs. 29.00/- lakhs Vide No. 26/302/2018-W(Pt) 20/03/2020 (Copy enclosed)	EE/TBL/WO/K-Day/2018-19/25 Dt. 18/11/2019 ,Rs. 27.82 lakh	K. Inakhunba Meitei	18/11/2019	17/12/2019		27.82	29.00	2.17
2889	Major repairing of SDC Office Bldg. Khongjom.	26/224/2017-W dt. 11/10/2017 A/A Rs. 20.00 lacs. & E/S Rs. 9.00 lacs.(Copy enclosed)	EE/TBL/WO/NP /2017-18/229 Dt. 17/02/2018 ,Rs. 17.52 lakh	P. Deben Singh	17/2/2018	16/10/2019		17.52	10.00	8.95
2890	Renovation of Heirok SDC Office Complex, Heirok.	26/411/2017-W dt. 24/4/2018, A/A - Rs. 18.20, E/S Rs. 10.00	EE/TBL/WO/NP /2017-18/267 dt. 07/04/2018 ,Rs. 16.06 lakh	L. Shyamkishore Singh	17/4/2018	16/10/2018		16.06	13.00	4.65
2891	Construction of Boundary Fencing and renovation of Office Complex of SDO Waikhong.	26/90/2017-W dt. 10/01/2018 A/A Rs. 70.27/-	EE/TBL/WO/NP /2017-18/228 dt. 17/02/2018 ,Rs. 62.58 lakh	K. Manglemjao Singh.	17/2/2018	16/8/2018		62.58	40.00	27.09
2892	Construction of 10 (ten) rooms Office Building for upcoming Panchayat Election in Sept.2017 at Kakching. of SDO Waikhong.	26/135/2017-W dt. 06/01/2018, A/A-Rs. 60.00/- lakhs E/S Rs. 15.00/- lakhs	EE/TBL/WO/NP /2017-18/227 dt. 17/02/2018 ,Rs. 53.57 lakh	K. Manglemjao Singh.	17/2/2018	16/8/2018		53.57	45.00	13.42

2893	Impvt. of D.C. Office Building, Thoubal (civil work).	26/460/2017-W: Dated 19/03/2018, A/A Rs. 54.21 E/S Rs. 25.00	EE/TBL/WO/BI dg(P)/2017-18/269 dt. 09/04/2018 , Rs. 48.22 lakh	Northern Construction	9/4/2018	8/4/2019		48.22	51.49	2.43
2894	Repairing of the Office Bldg. of the SDO, Kakching.	26/687/2017-W Dt. 28/02/2018, A/A Rs. 15.00/-	EE/TBL/WO/NP /2017-18/255 dt. 14/03/2018 Rs. 13.40 lakh	L. Shyamkishore Singh	14/3/2018	13/6/2018		13.40	10.00	4.47
2895	Repairing of SDC Office Bldg. at Irong Chesaba.	26/371/2017-W dt. 19/02/2018, A/A - Rs. 20.00/- lakhs & E/S Rs. 16.00/- lakhs	EE/TBL/WO/BI dg(NP)/2017-18/248 dt. 14/03/2018 , Rs. 17.54 lakh	L. Shyamkishore Singh	14/3/2018	13/6/2018		17.54	16.00	3.58
										75.43
	BISHNUPUR DIVISION									
2896	Annual repairing of Sub-Division-II Office, Bishnupur Division, PWD, Manipur	26/104/2017-W dt.10/01/2018 ; Rs.30.00 lacs	EE/BPR/W.O/N P(B)/17-18/5 dt. 20-02-18 Rs.29.13	N. Prem Singh	20-02-18	20-04-18		29.130	12.00	18.00
2897	Construction of temporary shed for Republic Day Celebration,2018 at Bishnupur Mini Stadium Ground.	26/710/2017-W dt. 22-03-18; Rs. 10.60 lacs	EE/BPR/W.O/N P(B)/16-17/6 dt. 29-03-18 Rs.10.29	Ph. Adim	29-03-18	31-03-18		10.290	0	10.60
2898	Construction of temporary shed for Independence Day Celebration,2018 at Old Mini Secretariat Parade Ground, Bishnupur.	-	EE/BPR/W.O/N P(B)/16-17/7 dt. 08-08-18 Rs.7.266	Ph. Adim	8-8-2018	8-12-2018		7.266	0	7.48
										36.08
	Electrical Division - II									
2899	Providing IEI in the SDO Office Sawombung.	26/722/2017-W dt. 22/02/2018 Rs. 5.828 lakh	EE/ED-II/AC(WO)/201 6-17/2613 dt. 26/3/2018 Rs. 5.64 985/-	Ch. Mangi Singh	26/3/2018	4/4/2018		5.828	5.215	3.717
2900	Providing IEI in the SDC Office Sawombung.	- do - Rs. 6.563 lakh.	EE/ED-II/AC(WO)/201 6-17/2614 dt. 26/3/2018 Rs. 6.36 219/-	- do -	26/3/2018	4/4/2018		6.563	5.873	4.163
2901	Providing IEI in the DBO Office i/c Computer Room Sawombung.	- do - Rs. 8.823 lakh	EE/ED-II/AC(WO)/201 6-17/2615 dt. 26/3/2018 Rs. 8.55 259/-	- do -	26/3/2018	4/4/2018		8.823	7.895	5.723
2902	Providing IEI in the Sub-Registrar Office, Sawombung.	- do - Rs. 3.983 lakh	EE/ED-II/AC(WO)/201 6-17/2616 dt. 26/3/2018 Rs.3.86 119/-	- do -	26/3/2018	4/4/2018		3.983	3.564	2.583
2903	Providing IEI in the Assistant -Registrar, Co-operative Society Office, Sawombung.	- do - Rs. 5.187 lakh	EE/ED-II/AC(WO)/201 6-17/2617 dt. 26/3/2018 Rs. 5.02 870/-	- do -	26/3/2018	4/4/2018		5.187	4.642	3.387
2904	Providing IEI in the NIC Office, Sawombung.	- do - Rs. 5.236 lakh	EE/ED-II/AC(WO)/201 6-17/2618 dt. 26/3/2018 Rs. 5.07 628/-	- do -	26/3/2018	4/4/2018		5.236	4.685	3.386
2905	Providing gate lighting i/c compound lighting in the complex of Girls Hostel for IIIT, Mantripukhri.	26/629/2017-W dt. 23/03/2018 Rs. 7.889 lakh	EE/ED-II/AC(WO)/201 6-17/2619 dt. 27/3/2018 Rs. 7.65 972/-	- do -	27/3/2018	31/3/2018		7.889	7.060	4.389

2915	Constr. Of Meeting Hall & Parking Lot at SDO Office Kakching	26/510/2017-W dt 29/1/2018 Rs. 20.00 Lakh	EE/TBL/WO/BI dg(P)/2017-18/226 Dt. 16/2/18	Shri K. Manglemjao Singh	16/2/2018	15/8/2018		17.88	15.00	4.47
										4.47
	KAKCHING DIVISION									
2916	Constr. Of Residential Qtr. of SDO,Kakching at DC Complex Kakching - Type-IV	26/686/2017-W dt28-02-2018 & Rs.50.22/-	EE/KCG/W.O./BI dg/2018-19/10, dt.04-04-2018 & Rs.49.56/-	L.Shyamkishore Singh	4-4-2018	9-10-2020		Rs. 50.220	Rs. 28.500	21.72
2917	Constr. Of Residential Qtr. of ADC,Kakching at DC Complex Kakching (Type-V)	26/686/2017-W dt 28/2/2018 & Rs 64.416/-	EE/KCG/W.O./BI dg/2018-19/11, dt.04-04-2019 & Rs.51.38/-	K.Lamchao pao	4-4-2019	9-10-2020		Rs. 64.420	Rs. 64.420	0
										21.72
										26.19
	MH: 2216									
	BUILDING DIVISION-II									
2918	Renovation of Qtr. No. 15 at Babupara.(Ex-CM)	No. 26/316/2016-W(NP) Dated 25/03/2017 & Rs. 81.002/-	EE/E/BD-II/CT-2/18-19/16 Dt. 16/04/2018, Rs. 78.637/-	K Santabiren Singh, Y Jugindro Singh, Y Sunil, P gaikhangthai, G Panmei	4-16-2018	4-15-2019		78.637	20.000	61.002
2919	Repairing of Govt. Qtr. No. T-V/Qtr. No. 3 at Baupara occupied by Govindas, Hon'ble MLA.	26/31/2017-W(NP). Dt. 16/05/2017, Rs. 19.894/-	EE/BD-II/CT-II/16-17/19 dt.06/09/2017, Rs. 16.596/-	Th. Jiten Singh	9-6-2017	12-5-2017		16.596	10.000	9.894
2920	Major repairing of Quarter No. T-VII/Qt. No. 2 occupied by Fasur Rahim, Hon'ble MLA at Babupara.	26/387/2017-W, Dt. 04/01/2018, Rs.19.671/-	EE/BD-II/CT-II/17-18/98 dt.09/02/2018, Rs. 16.433/-	Md. Tamijuddin	2-9-2018	4-8-2018		16.433	10.000	9.671
2921	Maintenance of Govt. Qtr No. Type-VII/CP-2 at Lamphelpat.(Dr. Chaltolian Amo, MLA)	26/26/2017-W(NP), Dt 16/05/2017, Rs. 19.978/-	EE/BD-II/CT-II/16-17/11 dt.05/09/2017, Rs. 17.396/-	Vanlal Eng	9-5-2017	12-4-2017		17.396	10.000	9.978
2922	Major repairing of Minister Flat no. 9 occupied by Shri Arthur Kanngam, Hon'ble MLA at Babupara.	26/758/2017-W, Dt. 24/03/2018, Rs. 19.365/-	EE/BD-II/CT-II/17-18/180 dt.28/03/2018, Rs.15.511/-	RS Surrender	3-28-2018	6-27-2018		15.511	10.000	9.365
2923	Major repairing of Govt. Qtr. No. T-IV/(Old) Qtr. No. 2 at Baupara occupied by Yamthang Haokip, Hon'ble MLA.	26/60/2017-W(NP), Dt. 16/05/2017, Rs. 19.985/-	EE/BD-II/CT-II/17-18/15 dt.06/09/2017, Rs. 17.363/-	Lunkhoneh	9-6-2017	12-5-2017		17.363	10.000	9.985
2924	Major repairing of Quarter No. T-VII/Qtr. No. 1 occupied by T.N. Haokip, Hon'ble MLA at Babupara.	26/396/2017-W, Dt. 06/01/2018 , Rs. 19.836/-	EE/BD-II/CT-II/17-18/68 dt.12/01/2018, Rs. 16.433/-	Lunkhopao Haokip	1-12-2018	4-11-2018		16.433	10.000	9.836
2925	Major renovation of Bungalow No. 3 at Lalashing Khongnangkhong.(Sushildro Singh, MLA)	26/38/2017-W, Dated 16/05/2017, Rs. 20.00/-	EE/BD-II/CT-II/16-17/14 dt. 05/09/2017, Rs. 16.499/-	W Sanaton Meitei	9-5-2017	1-4-2018		16.499	10.000	10
2926	Major repairing of Qtr. No. T-V/E-5 at Lamphelpat.(ST Nunghlung Victor, MLA)	26/318/2016-W(NP) Dated 25/03/2018, Rs. 19.858/-	EE/BD-II/WO/17-18/23 dt. 07/09/2017, Rs. 17.179/-	G Panmei	9-7-2017	12-6-2017		17.179	10.000	9.858
2927	M/o Govt. Qtr. T-III/CP-37 & 40 at L/pat.	26/501/2017-W, Dt. 31/01/2018, Rs. 19.818/-	EE/BD-2/CT-2/17-18/89 dt.09/02/2018, Rs. 19.24/-	W Ratankumar Singh	2-9-2018	5-8-2018		19.240		19.818
2928	M/o Govt. Qtr. No. T-B/64 at NGV.	No. 26/223/2017-W, Dt. 11/10/2017 & Rs. 4.104/-	EE/BD-II/CT-II/17-18/37 dt.11/12/2017, Rs. 3.985/-	Th Prem Singh	12-11-2017	10/03/2018.		3.985		4.104

2929	M/o Govt. Qtr. No. T-B/38 at NGV.	No. 26/223/2017-W, Dt. 11/10/2017 & Rs. 4.121/-	EE/BD-II/CT-II/17-18/39 dt.11/12/2017, Rs. 4.002/-	Th Prem Singh	12-11-2017	10/03/2018.		4.002		4.121
2930	M/o T-III/H-16 & 17 Govt. Qtr. at LHC.	No. 26/223/2017-W, Dt. 11/10/2017 & 4.873/-	EE/BD-II/CT-II/17-18/38 dt.05/12/2017, Rs. 4.336/-	N. Naocha Singh	12-5-2017	3-4-2018		4.366		4.873
2931	M/o T-III/H-23 to H-26 Government residential Qtr. at LHC.	No. 26/282/2017-W, Dt. 18/10/2017 & Rs. 1.1988/-	EE/BD-II/CT-II/17-18/29 dt.05/12/2017, Rs. 1.1.639/-	N. Inao Meitei	12-5-2017	3-4-2018		11.639	8.000	3.988
2932	M/o Govt. Qtr. T-II/C-4,6,12,21 & 23 at Lamphelpat.	No. 26/258/2017-W, Dt. 21/12/2017 & Rs. 19.813/-	EE/BD-II/CT-II/17-18/56 dt.09/01/2018, Rs. 19.236/-	Genlal Khaute	1-9-2018	4-8-2018		19.236	7.000	12.813
2933	M/o Govt. Qtr. No. T-A/20 at NGV.	No. 26/385/2017-W, Dt. 28/12/2017 & Rs. 10.018/-	EE/BD-II/CT-II/17-18/97 dt.09/02/2018, Rs. 9.726/-	WTM Constn.	2-9-2018	5-8-2018		9.726	4.000	6.018
2934	M/o T-VII/G-1 Govt. Residential Qtr. at Lamphelpat (SH: Constn. Of Garage, Waiting shed and Kitchen).	No. 26/284/2017-W, Dt. 21/03/2018 & Rs. 34.514/-	EE/BD-II/CT-II/17-18/24 dt.11/12/2017, Rs. 33.307/-	Haokhotinlen Vaiphei	12-11-2017	3-10-2017		33.307	20.000	14.514
2935	M/o T-V/E-8 occupied by Peter Salam, MCS (SH: Constn. of compound wall).	No. 26/308/2017-W, Dt. 23/12/2017 & Rs. 14.386/-	EE/BD-II/CT-II/17-18/33 dt.05/12/2017, Rs. 13.967/-	S. Dilipkumar Singh	12-5-2017	3-4-2018		13.967		14.386
2936	M/o T-VII/E-3 Qtr. at Lamphelpat, Imphal.	No. 26/403/2017-W, Dt. 03/01/2018 & Rs. 7.031/-	EE/BD-II/CT-II/17-18/61 dt.10/01/2018, Rs. 6.826/-	Th. Rajeshwor Singh	1-10-2018	3-9-2018		6.826	5.000	2.031
2937	M/o Govt. Qtr. Type-III/CP-41,42 & 43 at Lamphelpat.	No. 26/402/2017-W, Dt. 03/01/2018 & Rs. 17.990/-	EE/BD-II/CT-II/17-18/60 dt.10/01/2018, Rs. 17.466/-	Th. Rajeshwor Singh	1-10-2018	3-9-2018		17.466	16.891	1.099
2938	M/o Govt. Qtr. T-II/A-26 to A-28 at Lamphelpat.	No. 26/435/2017-W, Dt. 03/01/2018 & Rs. 11.923/-	EE/BD-II/CT-II/17-18/58 dt.10/01/2018, Rs. 11.576/-	SN Pavei	1-10-2018	4-9-2018		11.576	5.000	6.923
2939	M/o T-III/F-39 to 44, Government residential quarter at Langol Housing complex.	No. 26/276/2017-W, Dt. 03/01/2018 & Rs. 19.110/-	EE/BD-II/CT-II/17-18/66 dt.10/01/2018, Rs. 18.553/-	Th. Rajeshwor Singh	1-10-2018	4-9-2018		18.553		19.11
2940	M/o T-III/F-45 to 50, Government residential quarter at Langol Housing complex.	No. 26/276/2017-W, Dt. 03/01/2018 & Rs. 19.283/-	EE/BD-II/CT-II/17-18/84 dt.18/01/2018, Rs. 18.722/-	Th. Rajeshwor Singh	1-18-2018	4-17-2018		18.722		19.283
2941	M/o Govt. Qtr. No. T-C/29 & 30 at NGV.	No. 26/300/2017-W, Dt. 04/01/2018 & Rs. 8.064/-	EE/BD-II/CT-II/17-18/85 dt.18/01/2018, Rs. 7.380/-	N Naocha Singh	1-18-2018	4-17-2018		7.380		8.064
2942	M/o Govt. Qtr. T-IV/C1 to C3 at Lamphelpat.	No. 26/407/2017-W, Dt. 04/01/2018 & Rs. 17.959/-	EE/BD-II/CT-II/17-18/71 dt.17/01/2018, Rs. 17.436/-	Th. Rajeshwor Singh	1-17-2018	4-16-2018		17.436	7.792	10.959
2943	Special repairing MLA flat No. 5 Western Block at Babupara, occupied by MD. Salauddin Khan, Project Officer, MOBC.	No. 26/247/2017-W, Dt. 23/10/2017 & Rs. 4.942/-	EE/BD-II/CT-II/17-18/80 dt.17/01/2018, Rs. 4.798/-	MD. Dhia-Ur-Rahman Khan	1-17-2018	3-16-2018		4.798		4.942
2944	M/o Govt. Qtr. T-III/4 & 5 (New) at Tribal Colony.	No. 26/451/2017-W, Dt. 08/01/2018 & Rs. 9.755/-	EE/BD-II/CT-II/17-18/72 dt.11/01/2018, Rs. 9.471/-	W. Sanaton Meitei	1-11-2018	3-10-2018		9.471	3.880	5.875

2945	M/o T-II/A-34,35 & 36 at Langol Housing Complex.	No. 26/433/2017-W, Dt. 08/01/2018 & Rs. 6.449/-	EE/BD-II/CT-II/17-18/102 dt.09/02/2018, Rs. 5.820/-	Th. Rajeshwor Singh	2-9-2018	5-8-2018	5.820		6.449
2946	Repairing of Govt. Qtr. No. T-II/C-1 to 3 at Lamphelpat.	No. 26/511/2017-W, Dt. 16/01/2018 & Rs. 14.870/-	EE/BD-II/CT-II/17-18/95 dt.09/02/2018, Rs. 14.436/-	Thongam Ksheerdichand Singh	2-9-2018	4-8-2018	14.436	6.000	8.87
2947	M/o Govt. Qtr. T-II/A-61 & 62 at L/pat.	No. 26/526/2017-W, Dt. 17/01/2018 & Rs. 10.355/-	EE/BD-II/CT-II/17-18/86 dt.24/01/2018, Rs. 10.154/-	R.K Achousana	1-17-2018	4-16-2018	10.054		10.355
2948	Repairing of Qtr. No. T-II/CP-17 to 19 at Lamphelpat.	No. 26/466/2017-W, Dt. 11/01/2018 & Rs. 14.776/-	EE/BD-II/CT-II/17-18/70 dt.17/01/2018, Rs. 14.346/-	Th. Nodiachand Singh	1-17-2018	4-16-2018	14.346	10.000	4.776
2949	M/o T-V/E-2 Govt. Qtr. at Lamphelpat.	No. 26/512/2017-W, Dt. 31/01/2018 & Rs. 11.608/-	EE/BD-II/CT-II/17-18/94 dt.09/02/2018, Rs. 11.270/-	Thongam Ksheerdichand Singh	2-9-2018	5-8-2018	11.270	6.000	5.608
2950	Repairing to Govt. Qtr. No. T-II/CP-20,27 & 28 at Lamphelpat.	No. 26/518/2017-W, Dt. 03/02/2018 & Rs. 13.795/-	EE/BD-II/CT-II/17-18/94 dt.09/02/2018, Rs. 13.393/-	L. Baleshwar Singh	2-9-2018	5-8-2018	13.393	12.000	1.795
2951	Repairing and filling up of water logging area surrounding of the bldg T-V/Qtr. No. 4 at Sanjenthong Officer's Colony.	No. 26/409/2017-W, Dt. 31/01/2018 & Rs. 7.676/-	EE/BD-II/CT-II/17-18/101 dt.09/02/2018, Rs. 7.453/-	Ch. Tiken Singh	2-9-2018	5-8-2018	7.453		7.676
2952	M/o Govt. Qtr. No. T-III/H-11,12 & CP-1 at Lamphelpat.	No. 26/544/2017-W, Dt. 05/02/2018 & Rs. 14.688/-	EE/BD-II/CT-II/17-18/96 dt.09/02/2018, Rs. 14.261/-	Th Rajeshwor	2-9-2018	5-8-2018	14.261	7.000	4.75
2953	M/o Govt. Qtr. T/C-5,8 & 9 at Lamphelpat.	No. 26/502/2017-W, Dt. 31/01/2018 & Rs. 14.882/-	EE/BD-II/CT-II/17-18/90 dt.09/02/2018, Rs. 14.440/-	Th Rajeshwor	2-9-2018	5-8-2018	14.440	10.000	4.882
2954	M/o T-II/A-4,5 & 6 at Langol Housing Complex.	No. 26/413/2017-W, Dt. 31/01/2018 & Rs. 6.359/-	EE/BD-II/CT-II/17-18/93 dt.09/02/201, Rs. 6.174/-	M/S Continental Construction & Co.	2-9-2018	5-8-2018	6.174	4.000	2.359
2955	Maintenance of Govt. Qtr. No. T-II/B-18 to 20 at Lamphelpat.	No. 26/464/2017-W, Dt. 09/03/2018 & Rs. 11.530/-	EE/BD-II/CT-II/17-18/132 dt.13/03/2018, Rs. 11.194/-	W. Sanaton Meetei	3-13-2018	6-12-2018	11.194	5.000	6.53
2956	Maintenance of T-III/H-18 to 23 Govt. Resdl. Qtr. At LHC.	No. 26/476/2017-W, Dt. 09/03/2018 & Rs. 19.571/-	EE/BD-II/CT-II/17-18/145 dt.13/03/2018, Rs. 19.002/-	Kh Gandhi	3-13-2018	6-12-2018	19.002		19.571
2957	M/o Qtr. No. T-B/40,41,50 & 93 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 19.972/-	EE/BD-II/CT-II/17-18/187 dt.30/03/2018, Rs. 19.390/-	M/S Delta Enterprises	3-30-2018	6-29-2018	19.390	8.170	11.802
2958	M/o Qtr. No. T-C/37,38,39 & 40 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 19.950/-	EE/BD-II/CT-II/17-18/188 dt.30/03/2018, Rs. 19.369/-	M/S Delta Enterprises	3-30-2018	6-29-2018	19.369		19.95
2959	M/o Qtr. No. T-B/27,28,83 & 92 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 10.965/-	EE/BD-II/CT-II/17-18/189 dt.30/03/2018, Rs. 19.384/-	M/S Delta Enterprises	3-30-2018	6-29-2018	19.384	6.450	4.515
2960	Minor repairing of Govt. Qtr. At Takyelpat for accommodation of Director of Manipur State Film Institute.	No. 26/417/2017-W, Dt. 01/03/2018 & Rs. 4.948/-	EE/BD-II/CT-II/16-17/48 dt.07/12/2016, Rs. 4.804/-	Y. Jugindro Singh	12-7-2016	3-6-2016	4.804		4.948

2961	Minor repairing of Govt. Qtr. At Takyelpat for accommodation of VC of MTU	No. 26/417/2017-W, Dt. 01/03/2018 & Rs. 4.987/-	EE/BD-II/CT-II/16-17/49 dt.07/12/2016, Rs. 4.842/-	Y. Jugindro Singh	12-7-2016	3-6-2016		4.842		4.987
2962	Repairing of Qtr. No. T-II/CP-14 to 16 at Lamphelpat.	No. 26/467/2017-W, Dt. 23/03/2018 & Rs. 14.831/-	EE/BD-II/CT-II/17-18/182 dt.06/13/2018, Rs. 14.399/-	Ashing Kabui	12-6-2018	3-5-2018		14.399		14.831
2963	M/o Govt. Qtr. T-II/B-27 and 28 at Lamphelpat.	No. 26/481/2017-W, Dt. 22/03/2018 & Rs. 8.078/-	EE/BD-II/CT-II/17-18/161 dt.24/03/2018, Rs. 7.843/-	Murphy Thumrah	3-24-2018	6-23-2018		7.843	5.000	3.078
2964	Constr. Of Chowkidar Qtr. RCC line drain, Land Development and Shinging of approach road of the office of sadar Hills Division, PWD, Manipur at Lamphelpat.	No. 26/465/2017-W, Dt. 24/03/2018 Rs. 46.578/-	EE/BD-II/CT-II/17-18/199 dt.04/04/2018, Rs. 42.941/-	Thangjakhup Kipgen	4-4-2018	10-3-2018		42.941		46.578
2965	M/o T-III/F-56,57 & 58 Govt. Residential Qtr. At LHC.	No. 26/545/2017-W, Dt. 22/03/2018 & Rs. 9.247/-	EE/BD-II/CT-II/17-18/174 dt.24/03/2018, Rs. 7.945/-	W. Sanaton Meitei	3-24-2018	6-23-2018		7.945		9.247
2966	M/o T-III/H-30,31 & 39 Government Residential Qtr. at LHC.	No. 26/405/2017-W, Dt. 19/03/2018 & Rs. 9.416/-	EE/BD-II/CT-II/17-18/157 dt.23/03/2018, Rs. 9.142/-	S.N. Pavei	3-23-2018	6-22-2018		9.142	7.321	2.095
2967	M/o T-III/G-4 & 5 Govt. residential Qtr. at LHC	No. 26/380/2017-W, Dt. 26/12/2017 , Rs. 5.009/-	EE/BD-II/CT-II/17-18/51 dt.02/01/2018, Rs. 4.950/-	M Sharat Singh	1-2-2018	4-1-2018		4.950		5.009
										513.171
	Electrical Division - I									
2968	Installation of split type room Air-Conditioner in the Qtr. No. T-V/15 at babupara occupied by Hon,ble Ex-CM O.Ibobi Singh	26/84/2017-W dt. 13/06/2017	EE/ED-I/AC(WO)/17/88 dt. 01/03/2018 Rs.970631/-	Ch. Mangi	01/03/2018	3-20-2018		9.7	Rs. 0.00	10.07
2969	Renovation of IEI in the Govt. Residential Qtr. Type-VI/G-3 occupied by Hon'ble Parliamentary Secretary (Works/Agri/Seri/MI/CADA). Imphal West at Lamphelpat.	26/357/2017-W dt. 22/12/2017	EE/ED-I/AC(WO)/18/80 dt. 08/02/2018 Rs. 10,62,220	Ch. Mangi	08/02/2018	2-27-2018		10.62	Rs. 5.00	6.37
2970	Renovation of IEI in the Govt. Residential Qtr. Type-II Qtr. No. 32 (A-Block) at Lamphelpat.	26/688/2017-W dt. 28/02/2018	EE/ED-I/AC(WO)/17/19 dt. 07/01/2017 Rs.139266/-	Ch. Mangi	07/01/2017	1-16-2017		1.39	Rs. 0.00	1.39
										17.83
										531.001
	FY: 2018-19									
	MH: 5054									
	Imphal West Division									
2971	Impvt. of Tiddim road(Phojing Chingmang) to Konthoujam Malom Road(Ahallup Bamdiar) via. Yarou Bamdiar.	43/28/2018-W Dt.28.2.19	IW/19/SD-III/6 Dt.12.11.19	M/s G.Thaninjao R.Naga & Son's	12.11.19	11.11.20		150.00	146.00	4.00
2972	Impvt. Of Shantipur to Driver Colony,Co-operative to Prem Nagar IVR.	43/25/18-W Dt.22.2.19	IW/19/SD-II/1 Dt.7.11.19	Metram Constn. Pvt.Ltd.	7.11.19	6.11.20		150.00	145.70	4.30

3000	Impvt. of road in Keishamthong A/C (SH:- Ningom Leirak to Khagempalli Road , Elangbam Leikai Marine Drive Road, Keishamthong Top Leirak, Keishampat Thiyam Leikai Road, Huidrom Leikai Road and Maibam Leirak (Left out portion), Irom Pukhri Mapal Road i/c Raghumani Leirak, Nepra Menjor Parotha Leirak connecting Killing field, Road connecting Hodam Leirak to Khagempalli Ningom Leirak Junction, Thouda Bhabok road, Kwakeithel Bazaar to AMUCO office, Akham Leikai, Kangjam Leirak road and Keishampat Mutum Leirak road.)	43/32/2018-W dt.05/3/2019 Rs. 150.00	EE/HS/Accept/5 054/18-19/7 Dt. 11/12/2019 Rs. 1,30,25,320/-	M. Sharat Singh	12-18-2019	12-17-2020	149.2	Rs. 60.00	89.20
3001	Impvt. of road in Naoriya A/C (SH:- Haobam Marak Keisam Leikai, Yangam Leirak and Tongbram Leirak, Langthabal lep High School Leirak connecting Sorokhaibam Leirak, Saobam Leirak, Moirangningthou Leirak, Saikhom Leirak, Pukhrabam Leirak and Ngangbam Leirak and Ningthemcha Karong Lai Leirak)	43/33/2018-W dt.08/3/2019 Rs. 150.00	EE/HS/WO/505 4/ 2018-19/6 Dt. 28/05/2019 Rs. 1,30,16,115/-	Mingyao Ruivanao	5-4-2019	5-3-2021	149.95	Rs. 147.50	2.45
3002	Improvement of road in Singjamei A/C (SH:- Liwa road upto Chanam Pukhri Mapa - 0.90 Km, Singjamei Chirom Leikai road, Laipanganba Leirak, Sapam Leirak, Chongtham Leikai and Shiva Oil Mil road)	43/34/2018-W dt.01/3/2019 Rs. 150.00	EE/HS/Accept/5 054/18-19/1a dt.04-12-2019 Rs. 1,30,42,835/-	Ksh. Rajen Singh	12-11-2019	12-10-2020	145.71	Rs. 75.00	70.71
3003	Impvt. of Wangoi A/C (SH: Thambalnu Approach Road, Wangoi road, Samurou Makha Khwainingthou Leirak, Mutum Phibou Ayekpam Leirak, Mutum Phibou Waikhom Leirak, Top Uripok Leirak, Mutum Phibou Awang Leikai Oja Nabakishore Leirak, Paobitek Chowrai Masjid Leirak, Iram Siphai Laishalam Leirak and construction of cross drainage works under Samurou Municipal Council)	43/35/2018-W dt.02/3/2019 Rs. 150.00	EE/HS/WO/505 4/ 2018-19/5 Dt. 28/05/2019 Rs. 1,30,31,197/-	Apam Shimray	5-4-2019	11-3-2020	143.41	Rs. 140.00	3.41
3004	Impvt. of road in Mayang Imphal A/C (SH:- Police Station Mamang (Hamilton Bridge Road) road, Phoubakchao Water Supply to Thokchom Mapa Taba i/c Sekmaiijin to Komlakhong, Nejam Leirak , Uchiwa Awang Leirak, Nimaichand Leirak, Khok Makhong, Haokhom Leirak, Kakyel Khong and Laishram Leirak road).	43/36/2018-W dt.08/3/2019 Rs. 150.00	EE/HS/WO/505 4/ 2018-19/4 Dt. 28/05/2019 Rs.1,30,29,061/-	K. Basu Singh	5-4-2019	11-3-2020	149.6	Rs. 140.00	9.60
									175.37
	KAKCHING DIVISION								
3005	Impvt. of road at Hiyanglam A/C (SH:- Waikhong-Thongjao Ring Road, Lamjao Makha Leikai Maning Ring Road, Lamjao Sorokhaibam Leirak I.V.R., Lamjao Laishram Leirak I.V.R. and Hiyanglam Warakhong road).	Rs.150.00/-, 43/52/2018-W dt. 8/3/2019	EE/KCG/Ten- Accept/R&B(P)/2 019-20/01, dt.04-11-2019 & Rs.130.52/-	N.Babu Singh	11-4-2019	4-30-2020	Rs. 150.000	Rs. 88.500	61.50

3006	Improvement of road from Serou Lamkhai to Serou Part- I.	Rs.150.00/-, 43/56/2018-W dt. 9/3/2019	EE/KCG/W.O./R &B(P)/2019- 20/14, dt.29-05-2019 & Rs.132.24/-	Kh.Muhindro Singh	5-29-2019	6-21-2020		Rs. 150.000	Rs. 90.000	60.00
3007	Improvement of road at Keirak Tomal Makhong Pareng .	43/54/2018-W dt. 8/3/2019 Rs. 30.00/-	No.EE/KCG/AGR T/R&B/(P)2019- 20/2 dt.15/11/2019 & Rs.26.12/-	Md. Tamijuddin	11-15-2019	8-2-2020		Rs. 30.000	Rs. 20.000	10.00
										131.50
	Jiribam Division									
3008	Impvt. of road from Sonapur East to Yarolpokpi i/c Constn. of RCC Culvert, 4m span	43/67/2018-W Dtd 08.03.2019 Rs.100.00	EE/ID/WO/ 2019/45 Dt.27.05. 2019 Rs.86.86775	Pradip Roy	03.06.2019	20.02.2022	N/A	₹ 89.49	₹ 98.00	2.00
3009	Impvt. of Chandranathpur Village to Islamabad with culverts	43/68/ 2018 - W Dtd. 08/03/2019 Rs. 50.00	EE/ID/WO/ 2019/44 Dt.27.05.2019 Rs.43.43678	Pradip Roy	03.06.2019	20.02.2022	N/A	₹ 44.74	₹ 49.00	1.00
										3.00
	NONEY DIVISION									
3010	Construction of Diversion road from Kekru Naga to Longpi.	A/A Rs. 75.00 43/85/2018-W dt. 08/03/2019 E/S Rs. 25.00 43/85/2018-W dt. 08/11/2019	ND/WO/2018- 19/8 Rs. 64.79 lakhs dt. 8/11/2019	Thuijingam Gangmei	11-15-2019	11-5-2020	N/A	66.73	57.00	18.00
3011	Construction of road from Taosang to Lubanglong	A/A Rs. 75.00 No. 43/84/2018-W dt. 04/03/2019 E/S Rs. 25.00 No. 43/84/2018-W dt. 06/11/2019	ND/WO/2018- 19/3 Rs. 65.16 lakhs dt. 06/11/2019	Gonmei Keiphapou	11-13-2019	10-10-2020	N/A	67.11	54.00	21.00
										39.00
	Senapati Division									
3012.	Impt. of road at Senapati DC road upto Taphou Army Camp-2.5km	43/229/2019-w Rs 75.00L	EE/SPT/WO/20 20-21/06 Dt. 9/11/2018	Elias Haomei					₹ 25.00	50.00
3013.	Impvt. Of TT Laii Kharamsom road (left out portion) (SH: E/W in surface dressing, WBM and Kutcha line drain 10.70 to 12.20 km.)	CT/1/SPTD/08/09 /400 dt. 20/12/08 Rs. 2776370	27,76,370	K. Lamchaopou	22-12-08	3-17-2009	3-24-2009	27.41		27.41
										77.41
	SADAR HILLS DIVISION									
3014	Impvt.of road from Kangchup Singda to Bethel Village left out portion via Nakhujang village.	43/101/2018-W dt.8/3/2019 A/A Rs. 150.00 Lakh E/S Rs. 17.00 Lakh	EE/SHD/CT(WO)2018-19/2 dt. 9/3/2019 Rs. 44.72 Lakh	Haokhotinlen Vaiphei	10-3-2019	10-9-2019	N/A	134.23	27.00	23.00
3015	Impvt.of road from NH-2 (NH-39) to Taloulong village (SH :WBM with Black Topping)	43/102/2018-W dt.8/3/2019 A/A Rs. 100.00 Lakh E/S Rs. 33.00 Lakh	EE/SHD/CT(WO)5054/2018- 19/1 dt. 9/3/2019 Rs. 89.47 Lakh	Haokhotinlen Vaiphei	10-3-2019	10-9-2019	N/A	89.49	53.00	47.00

3016	Construction of road with Black Topping from Saikul Bazar (Police Station) to Makokching Village.	43/103/2018-W dt.28/2/2019 A/A Rs. 50 E/S Rs. 25.00	EE/SHD/CT(WO)/5054/2019-20/2 dt. 2/12/2019 Rs. 44.72 Lakh	Tinkholhing	7-12-2019	7-11-2020	N/A	44.74	44.00	6.00
3017	Construction of road with Black Topping from Ekou to Ekou Mulam Nepali Basti	43/104/2018-W dt.8/3/2019 A/A- Rs. 50.00 Lakh E/S- Rs. 25.00 Lakh	EE/SHD/CT(WO)/5054/2019-20/3 dt. 2/12/2019 Rs. 44.72 Lakh	Ng.Durjit Singh	7-12-2019	7-11-2020	N/A	44.74	44.00	6.00
3018	Impvnt.of road Network at Keithelmanbi Village.	43/105/2018-W dt.8/3/2019 A/A- Rs. 150.00 Lakh	EE/SHD/CT(WO)/5054/2019-20/1 dt. 12/11/2019 Rs. 133.90 Lakh	Tongjahao S Kipgen	18/11/2019	18/2/2021	N/A	134.23	115.00	35.00
										117.00
	TAMENGLONG DIVISION									
3019	Impvnt. of road from Eleng to Chaton.-7Km(Sh:- Providing Surface dressing ,Kutcha line drain & GSB)	43/88/2018-W dt.09-03-2019 Rs.30.00	CT/7/TML/P/20 18-19/32 dt.23/03/2019 Rs.26.02	W.Imo Singh	Dt.29/03/2019	Dt.10/06/2019	Dt.10/06/2019	26.02	20.00	10.00
3020	Impvnt. of road from Old Lenglong to New Lenglong IVR-5Km(Sh:- Providing Surface dressing ,Kutcha line drain & GSB)	43/87/2018-W dt.02-03-2019 Rs.30.00	CT/7/TML/P/20 18-19/33 dt.23/11/2019 Rs.26.00	W.Imo Singh	Dt.29/03/2019	Dt.20/12/2020	Dt.20/12/2020	26.00	15.00	15.00
3021	Impvnt. of road from Ndetning to Kuliong -II IVR-5Km(Sh:-Providing Surface dressing ,Kutcha line drain & GSB)	43/86/2018-W dt.01-03-2019 Rs.30.00	CT/7/TML/P/20 18-19/34 dt.23/03/2019 Rs.26.00	W.Imo Singh	Dt.29/03/2019	Dt.20/01/2020	Dt.20/01/2020	26.00	15.00	15.00
3022	Impvnt. of road from Thiulon to Vanchengphai IVR.(Sh:-Providing Surface dressing,Kutcha line drain & GSB).	43/89/2018-W dt.05-03-2019 Rs.30.00	CT/7/TML/P/20 18-19/35 dt.23/03/2019 Rs.26.04	P.Gaikhangthai	Dt.29/03/2019			26.04	14.00	16.00
3023	Impnt. of road from Ningdi to Chrinapeng IVR.(Sh:-Providing Surface dressing,Kutcha line drain & GSB).	43/90/2018-W dt.28-02-2019 Rs.30.00	CT/7/TML/P/20 18-19/39 dt.23/03/2019 Rs.26.06	P.Gaikhangthai	Dt.29/03/2019			26.06	15.00	15.00
										71.00
	Pherzawl									
3024	Construction of road from J-T road to Muolkhangthol village (4 Km) with construction of 2 Culverts	43/69/2018-W dt. 01/3/2019 Rs. 80.00	EE/Ph-D/Tdr/2019/2 Dt. 11/11/2019 Rs.69.55722	Rolland Ralsun	18/11/2019	18/08/2020	NA	71.59	48.00	32.00
3025	Construction of road from Phaileinthang Punji Bazar to Sungakhal Village	43/70/2018-W dt. 01/3/2019 Rs. 40.00	EE/Ph-D/Tdr/2019/3 Dt. 11/11/2019 Rs.34.88476	Rolland Ralsun	18/11/2019	18/08/2020	NA	35.79	39.00	1.00
										33.00
	CHURACHANDPUR DIVISION									
3026	Construction of 8m span bridge over Tuilelon stream at Tuining.	43/77/2018-W Dt. 28-2-2019 (Rs.80.00)	CHD/CT(5)/201 9-20/48 dt. 11/11/2019	L Paokholun Mate	5-31-2019	5-30-2020	Nil	80.00	67.00	13.00
										13.00
	Tengnoupal Division									
3027	Impvnt. Of road within Kanemrum to Salemram via Girls Hostel	Rs. 55.000 (AA) & Rs. 20.00 (ES), No.43/80/2018-W, dt., 08/03/2019.	Rs. 47,31,139/- No.TPL/CD/WO /2018-19/17, dt., 09/03/2019.	Kopuning Dangsawa	3-9-2019	7-10-2019	7-10-2019	₹ 49.21	₹ 38.00	17.00
3028	Impvnt. Of road from Menou to Khunbi.	Rs. 85.00 (AA) & Rs. 30.00 (ES), No.43/79/2018-W, dt., 08/03/2019.	Rs. 73,67,002/- No.TPL/CD/WO /2018-19/16, dt., 09/03/2019.	Kopuning Dangsawa	3-9-2019	7-10-2019	7-10-2019	₹ 76.06	₹ 62.00	23.00

										40.00
										1364.61
	MH: 3054									
	Imphal West Division									
3029	M/O IVR at Salam Leikai to Naorem Mamang	32/157/18-W (4) dt.8-3-2019	IW/AC/1-13/19/19 dt.24.12.19	K.Jiban Singh	24.12.19	23.3.20		20.000		20.00
3030	M/O IVR at Salam Leikai	32/157/2018-W(5) dt.8-3-2019	IW/AC/1-13/19/23 dt.24.12.19	W.Khellen Singh	24.12.19	23.6.20		10.000		10.00
3031	Maintenance of Lamsang Khurkhul road near Mayanglangjing High School	0.32/157/2018-(8) dt.8-3-2019	IW/AC/1-13/19/22 dt.24.12.19	W.Khellen Singh	24.12.19	23.3.20		5.000		5.00
3032	M/O Gopalji Leirak, Uripok	32/157/2018-W(9) dt.8-3-2019	IW/AC/1-13/19/6 dt.23.12.19	P.Joyshanker Singh	23.12.19	22.6.20		19.990	8.00	11.99
3033	M/o of road Takhelambam Leikai internal roads	32/157/2018-W(10) dt.8-3-2019	IW/AC/1-13/19/24 dt.26.12.19	Kh.Kalachand Singh	26.12.19	25.12.20		19.100	6.00	13.10
3034	M/o roads Pukhrambam leikai, Thangjam leirak.	32/157/2018-W(11)dt.8-3-2019	IW/AC/1-13/19/29 dt.26.12.19	H.Dorendro Singh	26.12.19	25.6.20		15.000	10.00	5.00
3035	M/O of Bijoygobinda Internal roads	32/157/2018-W(12) dt.8-3-2019	IW/AC/1-13/19/28 dt.26.12.19	H.Dorendro Singh	26.12.19	25.6.20		20.000	12.00	8.00
3036	M/O of Nambulan Jail road internal road	32/157/2018-W(13) dt.8-3-2019	IW/AC/1-13/19/27 dt.26.12.19	H.Dorendro Singh	26.12.19	25.12.20		16.000	10.00	6.00
3037	M/o of road Mantri Leikai Maning Leirak	32/157/2018-W(14) dt.8-3-2019	IW/AC/1-13/19/25 dt.26.12.19	Kh.Kalachand Singh	26.12.19	25.6.20		20.000	7.00	13.00
3038	M/o Internal road Taobungkhok mayai to Patsoi lambi taba.	32/157/2018-W(15) dt.8-3-2019	IW/AC/1-13/19/10/23.12.19	S.N.Pavei	23.12.19	22.4.250		18.990	4.00	14.99
3039	Constn. Of RCC culvert near Maharaja Golai Phumlou at sekmai	32/157/2018-W(17) dt.8-3-2019	IW/AC/1-13/19/13 dt.24.12.19	Kh.Kalachand Singh	24.12.19	23.6.20		10.000	4.00	6.00
3040	Painting of road Median from Oriental college to Maharani Bridge in connection with Sangai festival 2018	32/157/2018-W(21) dt.8-3-2019	IW/AC/1-13/19/11 dt.23.12.19	P.Joyshanker Singh	23.12.19	22.3.20		8.000	8.00	
3041	Restoration of Norther Kangla gate to Khuyathong	32/157/2018-W(22) dt.8-3-2020	IW/AC/1-13/19/7 dt.23.12.19	Ch.Arunkumar Singh	23.12.19	22.6.20		20.000		20.00
3042	M/o road from ICAR to Urban Bye Pass	32/205/2018-W(3) dt.8-3-2019	IW/AC/1-13/19/16 dt.24.12.19	W.Khellen Singh	24.12.19	23.6.20		20.000	7.00	13.00
3043	M/o road from Iroishemba Bridge to Lamdeng Chingmei 0 Km to 2.00 Km	32/205/2018-W(4) dt.8-3-2019	IW/AC/1-13/19/21 dt.24.12.19	W.Khellen Singh	24.12.19	23.3.20		4.000		4.00
3044	Repairing and painting of road medians and kerbs from Khongnang Karak to Maharani Bridge via Nagamapal	32/205/2018-W(23) dt.8-3-2019	IW/AC/1-13/19/5 dt.23.12.19	M.Rojen Singh	23.12.19	22.2.20		5.000	2.00	3.00
3045	Maintenance of approach road of Trade cum permanent exhibition complex Lamboikhongnangkhong Uripok in connection with Sangai Festival 2018.	32/205/2018-W(24) dt.8-3-2019	IW/AC/1-13/19/3 dt.23.12.19	M.Rojen Singh	23.12.19	22.1.20		4.000	2.00	2.00
3046	Painting of road median from BT road upto Naoremthong including Fly over in connection with Sangai Festival 2018	32/205/2018-W(25) dt.8-3-2019	IW/AC/1-13/19/4 dt.23.12.19	M.Rojen Singh	23.12.19	22.3.20		16.740	5.00	11.75
3047	Maintenance of road at Meinam Leikai at Thangmeiband A/C	32/223/2018-W dt.8-3-2019	IW/AC/1-13/19/2 dt.23.12.19	M/s Northern Constn.	23.12.19	22.6.20		18.000		18.00

3048	M/O road from Maklang Maning to Sabal Leikai	32/188/18-W(2) dt.8.3.19	IW/AC/1-13/19/30 dt.14.12.20	K.Jibon Singh	14.12.20	13.12.21		35.000	6.30	28.70
3049	M/o Phayeng to Maklang via Tairenpokpi and Sairem Khul	32/188/18-W(3) dt.8.3.19	IW/AC/1-13/19/24 dt.4.12.20	M/s H.Kan Singh	4.12.20	3.6.21		30.000		30.00
3050	M/o of road Thingom Leikai and Khwai Ningthou Leikai	32/188/18-W(4) dt.8.3.19 Rs.35.00	IW/AC/1-13/19/25 dt.4.12.20	H.Dorendro Singh	4.12.20	3.12.21		35.000	24.00	11.00
3051	M/o of Road Mayaikoibi Thounaoujam leirak	32/188/18-W(5) Dt.8.3.19	IW/AC/1-13/1926 dt.4.12.20	H.Dorendro Singh	4.12.20	3.12.21		74.000	50.00	24.00
3052	M/o of Mutum Leirak and Naorem Leirak Patsoi part-I	32/188/18-W(6) Rs.8.3.19	IW/AC/1-13/19/28 dt.4.12.20	W.Sanaton Meieitei	4.12.20	3.6.21		32.000	10.00	22.00
3053	M/o of Road Monsang Lambi 1km	32/189/18-W Rs.8.3.19	IW/AC/1-13/19/13 dt.13.11.20	W.Sanaton Meieitei	13.11.20	12.7.21		22.000	5.00	17.00
										317.53
Imphal East Division										
3054	Constn. of drain from Ningom Leirak to Sairom Leirak.	32/203/2018-W(4) 08-03-2019 Rs. 19.200	IE/CT(10)/W/1 9-20/94 dt. 23/12/2019 Rs. 16.668 lacs	Hemkhopao	23.12.19	22.6.20	-	18.63	5.48	13.15
3055	Impvt. of road in and around Lilando Lampak Maning with drainage system.	32/203/2018-W(5) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/46 dt. 23/12/2019 Rs. 17.347 lacs	M/s Continental Constn. & Co.	23.12.19	22.6.20	-	19.39		19.39
3056	Impvt. of road in and around Brindabon Leirak.	32/212/2018-W(1) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/36 dt. 23/12/2019 Rs. 17.358 lacs	A. Bijoykumar Singh	23.12.19	22.6.20	-	19.40		19.40
3057	Impvt. of road at Thongam Maning Leirak with drainage system.	32/212/2018-W(2) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/55 dt. 23/12/2019 Rs. 17.373 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.41	6.00	13.41
3058	Impvt. of road at Thongbam Leirak with drainage system.	32/212/2018-W(3) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/45 dt. 23/12/2019 Rs. 17.369lacs	M/s Continental Constn. & Co.	23.12.19	22.6.20	-	19.41		19.41
3059	Impvt. of road at Wangkhem Leirak with drain repairing.	32/212/2018-W(4) 08-03-2019 Rs. 11.600	IE/CT(10)/W/1 9-20/44 dt. 23/12/2019 Rs. 10.056 lacs	L. Romesh Singh	23.12.19	22.6.20	-	11.24		11.24
3060	Impvt. of road in and around Nameirakpam Leirak.	32/203/2018-W(6) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/86 dt. 23/12/2019 Rs. 17.373 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41	6.00	13.41
3061	Impvt. of road in and around Kongba Irong maning with drainate system.	32/203/2018-W(7) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/53 dt. 23/12/2019 Rs. 17.370 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41		19.41
3062	Impvt. of road in and around Kongba Irong mamang with drainate system.	32/203/2018-W(5) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/52 dt. 23/12/2019 Rs. 17.352 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39		19.39
3063	Impvt. of road in and around Bashikhong Torban with drainage system.	32/212/2018-W(6) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/26 dt. 23/12/2019 Rs. 17.354 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39	2.00	17.39
3064	Impvt. of road in and around Okram Chuthek water supply with drainage system.	32/212/2018-W(7) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/113 dt. 23/12/2019 Rs. 17.374 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.42		19.42

3065	Impvt. of road in and around Kangngujam lai lampak with drainae system.	32/212/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/115 dt. 23/12/2019 Rs. 17.351 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39	6.00	13.39
3066	Impvt. of road in and around Kongba Irong mamang with drainate system.	32/212/2018-W(9) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/52 dt. 23/12/2019 Rs. 17.352 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39		19.39
3067	E/w for sinking portion eastern side of Bashikhong.	32/212/2018-W(10) 08-03-2019 Rs. 15.000	IE/CT(10)/W/1 9-20/37 dt. 23/12/2019 Rs. 13.024 lacs	S. Sarat Singh	23.12.19	22.6.20	-	14.55	2.00	12.55
3068	Constn. of Retaining wall on Eastern Side of Ningomthongjao.	32/212/2018-W(25) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/59 dt. 23/12/2019 Rs. 8.679 lacs	W. Khelen Singh	23.12.19	22.3.20	-	9.70	5.00	4.70
3069	Impvt. of road in and around Torban kshetri leikai to Akampat with drainage system.	32/212/2018-W(11) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/54 dt. 23/12/2019 Rs. 17.339 lacs	Kh. Kalachand Singh	23.12.19	22.6.20	-	19.38		19.38
3070	Impvt. of road in and around Western side of Khongman zone I and II with drainage system.	32/212/2018-W(12) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/111 dt. 23/12/2019 Rs. 17.349 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.39	7.00	12.39
3071	Impvt. of road in and around Khongman zone IV with drainage system.	32/212/2018-W(13) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/107 dt. 23/12/2019 Rs. 17.346 lacs	Y. Dorendro Singh	23.12.19	22.6.20	-	19.38		19.38
3072	Impvt. of road in and around National Children school with drainage system.	32/212/2018-W(14) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/105 dt. 23/12/2019 Rs. 6.682 lacs	Y. Dorendro Singh	23.12.19	22.3.20	-	47.47		47.47
3073	Impvt. of road in and around Khongman zone-V with drainage system.	32/212/2018-W(15) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/106 dt. 23/12/2019 Rs. 17.364 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.40		19.40
3074	Impvt. of road in and around NYTHC club with drainage system.	32/212/2018-W(16) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/58 dt. 23/12/2019 Rs. 17.359 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.40	2.00	17.40
3075	Impvt. of road in and around Kongba student club with drainage sysgem.	32/212/2018-W(17) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/114 dt. 23/12/2019 Rs. 17.291 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.32		19.32
3076	Constn. & repairing of drain at Kongba Makha Nandeibam Leikai (Women group).	32/212/2018-W(18) 08-03-2019 Rs. 12.750	IE/CT(10)/W/1 9-20/48 dt. 23/12/2019 Rs. 10.940 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	12.23		12.23
3077	Impvt. of road in and around Kongba bazar with drainage system.	32/212/2018-W(19) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/51 dt. 23/12/2019 Rs. 17.368 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41	4.70	14.71
3078	Impvt. of road in and around Uchekon Laimoriba Makha with drainage system.	32/212/2018-W(20) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/50 dt. 23/12/2019 Rs. 17.369 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	19.41	4.70	14.71
3079	Impvt. of road from Takhok bridge to Irilbung bridge.	32/212/2018-W(21) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/28 dt. 23/12/2019 Rs. 17.356lacs	M. Sharat Singh	23.12.19	22.6.20	-	19.40	7.50	11.90
3080	Constn. of road side drain along Langdum Lamkhai to Waithou road.	32/147/2018-W(2) 08-03-2019 Rs. 11.110	IE/CT(10)/W/1 9-20/21 dt. 23/12/2019 Rs. 9.643 lacs	Md. Abdul Kashim	23.12.19	22.3.20	-	10.78	6.00	4.78

3081	Constn. of road median from RDS upto Andro parking.	32/212/2018-W(22) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/27 dt. 23/12/2019 Rs. 17.355lacs	Ashing Kabui	23.12.19	22.6.20	-	19.39	13.50	5.89
3082	Constn. of Pandal for 13th and 15th August, 2018.	32/212/2018-W(23) 08-03-2019 Rs. 6.000	IE/CT(10)/W/1 9-20/44 dt. 23/12/2019 Rs. 5.210 lacs	S. Sarat Singh	23.12.19	22.3.20	-	5.82	5.93	
3083	M/o side berm at Singjamei Bridge to Kongba road Ch. 0.00 km. to 2.00 km.	32/213/2018-W(1) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/75 dt. 23/12/2019 Rs. 17.153 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.17		19.17
3084	M/o side berm at Singjamei Bridge to Kongba road Ch. 2.00 km. to 4.10 km.	32/213/2018-W(2) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/77 dt. 23/12/2019 Rs.18.082 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	20.21		20.21
3085	M/o side berm at Singjamei Bridge to Kongba road Ch. 4.10 km. to 6.00 km.	32/213/2018-W(3) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/76 dt. 23/12/2019 Rs. 17.153 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.17		19.17
3086	M/o side berm at Singjamei Bridge to Kongba road Ch. 6.80 km. to 8.00 km.	32/213/2018-W(4) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/ dt. 23/12/2019 Rs. 17.153 lacs		23.12.19	22.6.20	-	19.17		19.17
3087	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 0.00km. to 2.00km.	32/213/2018-W(5) 08-03-2019 Rs. 19.390	IE/CT(10)/W/1 9-20/38 dt. 23/12/2019 Rs. 16.817 lacs	Hemkhopao	23.12.19	22.6.20	-	18.79	10.00	8.79
3088	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 2.00km. to 4.10km.	32/213/2018-W(6) 08-03-2019 Rs. 19.680	IE/CT(10)/W/1 9-20/39 dt. 23/12/2019 Rs. 17.096 lacs	Hemkhopao	23.12.19	22.6.20	-	19.11	10.00	9.11
3089	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 4.10km. to 6.00km.	32/213/2018-W(7) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/40 dt. 23/12/2019 Rs. 17.168 lacs	Hemkhopao	23.12.19	22.6.20	-	19.19	10.00	9.19
3090	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 6.00km. to 8.00km.	32/213/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/41 dt. 23/12/2019 Rs. 17.311 lacs	Hemkhopao	23.12.19	22.6.20	-	19.35	10.00	9.35
3091	M/o side berm at MU Gate mapa to Lilong Bridge via Pal Ahanbi Ch. 8.00km. to 10 km.	32/212/2018-W(30) 08-03-2019 Rs. 18.717	IE/CT(10)/W/1 9-20/42 dt. 23/12/2019 Rs. 16.241 lacs	Hemkhopao	23.12.19	22.6.20	-	18.15	9.00	9.15
3092	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 0.00km. to 2.00 km.	32/213/2018-W(31) dt. 08/03/2019 Rs. 19.790	IE/CT(10)/W/1 9-20/66 dt. 23/12/2019 Rs. 17.160 lacs	W. Khelen Singh	23.12.19	22.6.20	-	19.18		19.18
3093	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 2.00km. to 4.10 km.	32/213/2018-W(32) dt. 08/03/2019 Rs. 19.840	IE/CT(10)/W/1 9-20/91 dt. 23/12/2019 Rs. 17.199 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.22		19.22
3094	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 4.10km. to 6.00 km.	32/213/2018-W(33) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/89 dt. 23/12/2019 Rs. 17.157 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.17		19.17
3095	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 6.00km. to 7.00 km.	32/213/2018-W(34) dt. 08/03/2019 Rs. 13.017	IE/CT(10)/W/1 9-20/90 dt. 23/12/2019 Rs. 11.281 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	12.61		12.61
3096	M/o side berm at Sanjenthong to Singjamei Kongba road Ch. 0.00km. to 1.90 km.	32/213/2018-W(35) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/92 dt. 23/12/2019 Rs. 17.180 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.20		19.20

3097	M/o side berm at Sanjenthong to Singjamei Kongba road Ch. 1.90km. to 4.00 km.	32/213/2018-W(36) dt. 08/03/2019 Rs. 19.893	IE/CT(10)/W/1 9-20/93 dt. 23/12/2019 Rs. 17.257 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.29		19.29
3098	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 0.00 km to 2.40 km.	32/213/2018-W(37) dt. 08/03/2019 Rs. 19.913	IE/CT(10)/W/1 9-20/96 dt. 23/12/2019 Rs. 17.275 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.31		19.31
3099	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 2.40 km to 5.00 km.	32/213/2018-W(38) dt. 08/03/2019 Rs. 19.903	IE/CT(10)/W/1 9-20/95 dt. 23/12/2019 Rs. 17.295 lacs	W. Khelen Singh	23.12.19	22.6.20	-	19.33		19.33
3100	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 2.40 km to 5.00 km.	32/213/2018-W(39) dt. 08/03/2019 Rs. 19.934	IE/CT(10)/W/1 9-20/99 dt. 23/12/2019 Rs. 17.269 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.30		19.30
3101	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 0.00 km. to 2.00 km.	32/213/2018-W(40) dt. 08/03/2019 Rs. 19.945	IE/CT(10)/W/1 9-20/97 dt. 23/12/2019 Rs. 17.307 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.34		19.34
3102	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 2.00 km. to 4.10 km.	32/213/2018-W(41) dt. 08/03/2019 Rs. 19.955	IE/CT(10)/W/1 9-20/98 dt. 23/12/2019 Rs. 17.333 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.37		19.37
3103	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 4.10 km. to 6.00 km.	32/213/2018-W(42) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/88 dt. 23/12/2019 Rs. 17.178 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.20		19.20
3104	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 6.00 km. to 8.00 km.	32/213/2018-W(43) dt. 08/03/2019 Rs. 19.986	IE/CT(10)/W/1 9-20/103 dt. 23/12/2019 Rs. 17.333 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.37		19.37
3105	Mending of potholes of Singjamei Kongba road.	32/203/2018-W(3) dt. 08/03/2019 Rs. 6.57	IE/CT(10)/W/1 9-20/23 dt. 23/12/2019 Rs. 5.707 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.38		6.38
3106	M/o side berm at Arapti to Langdum Ch. 0.00 km. to 2.00 km.	32/213/2018-W(44) dt. 08/03/2019 Rs. 18.763	IE/CT(10)/W/1 9-20/101 dt. 23/12/2019 Rs. 16.289 lacs	S. Deban Singh	23.12.19	22.6.20	-	18.20	6.00	12.20
3107	M/o side berm at Arapti to Langdum Ch. 2.00 km. to 4.00 km.	32/213/2018-W(45) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/102 dt. 23/12/2019 Rs. 17.210 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.23		19.23
3108	M/o side berm at Arapti to Langdum Ch. 4.50 km. to 7.00 km.	32/213/2018-W(46) dt. 08/03/2019 Rs. 19.850	IE/CT(10)/W/1 9-20/100 dt. 23/12/2019 Rs. 17.224 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.25		19.25
3109	M/o side berm at Langdum road Ch. 0.00 km. to 2.00 km.	32/213/2018-W(9) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/61 dt. 23/12/2019 Rs. 17.216 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.24		19.24
3110	M/o side berm at Langdum road Ch. 2.00 km. to 4.50 km.	32/213/2018-W(10) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/72 dt. 23/12/2019 Rs. 17.210 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.23		19.23
3111	M/o side berm at Langdum road Ch. 4.50 km. to 7.00 km.	32/213/2018-W(11) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/73 dt. 23/12/2019 Rs. 17.224 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.25		19.25
3112	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 0.00 km. to 2.00 km.	32/213/2018-W(12) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/68 dt. 23/12/2019 Rs. 17.229 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.25		19.25

3113	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 2.00 km. to 4.50 km.	32/213/2018-W(13) dt. 08/03/2019 Rs. 18,997	IE/CT(10)/W/1 9-20/69 dt. 23/12/2019 Rs. 16,485 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.42	18.42
3114	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 4.50 km. to 7.00 km.	32/213/2018-W(14) dt. 08/03/2019 Rs. 19,484	IE/CT(10)/W/1 9-20/70 dt. 23/12/2019 Rs. 16,891 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.88	18.88
3115	M/o Waithou to Imphal Yairipok road via Langdum Ch. 0.00 km. to 1.20 km.	32/213/2018-W(15) dt. 08/03/2019 Rs. 17,465	IE/CT(10)/W/1 9-20/85 dt. 23/12/2019 Rs. 15,110 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	16.89	16.89
3116	M/o Waithou to Imphal Yairipok road via Langdum Ch. 1.20 km. to 2.65 km.	32/213/2018-W(16) dt. 08/03/2019 Rs. 19,697	IE/CT(10)/W/1 9-20/74 dt. 23/12/2019 Rs. 17,062 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.07	19.07
3117	M/o Waithou to Imphal Yairipok road via Langdum Ch. 2.65 km. to 4.07 km.	32/213/2018-W(17) dt. 08/03/2019 Rs. 19,290	IE/CT(10)/W/1 9-20/81 dt. 23/12/2019 Rs. 16,710 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.67	18.67
3118	M/o Waithou to Imphal Yairipok road via Langdum Ch. 4.07 km. to 5.50 km.	32/213/2018-W(18) dt. 08/03/2019 Rs. 19,425	IE/CT(10)/W/1 9-20/82 dt. 23/12/2019 Rs. 16,811 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.79	18.79
3119	M/o Waithou to Imphal Yairipok road via Langdum Ch. 5.50 km. to 6.92 km.	32/213/2018-W(19) dt. 08/03/2019 Rs. 19,290	IE/CT(10)/W/1 9-20/83 dt. 23/12/2019 Rs. 16,622 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.58	18.58
3120	M/o Waithou to Imphal Yairipok road via Langdum Ch. 6.92 km. to 8.36 km.	32/213/2018-W(20) dt. 08/03/2019 Rs. 19,561	IE/CT(10)/W/1 9-20/84 dt. 23/12/2019 Rs. 16,949 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.94	18.94
3121	M/o Waithou to Imphal Yairipok road via Langdum Ch. 8.36 km. to 9.66 km.	32/213/2018-W(21) dt. 08/03/2019 Rs. 18,921	IE/CT(10)/W/1 9-20/78 dt. 23/12/2019 Rs. 16,370 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.29	18.29
3122	M/o Waithou to Imphal Yairipok road via Langdum Ch. 9.66 km. to 10.66 km.	32/213/2018-W(22) dt. 08/03/2019 Rs. 14,554	IE/CT(10)/W/1 9-20/71 dt. 23/12/2019 Rs. 12,592 lacs	S. Sarat Singh	23.12.19	22.6.20	-	14.07	14.07
3123	M/o Waithou to Imphal Yairipok road via Langdum Ch. 10.66 km. to 12.00 km.	32/213/2018-W(23) dt. 08/03/2019 Rs. 19,503	IE/CT(10)/W/1 9-20/79 dt. 23/12/2019 Rs. 16,873 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.86	18.86
3124	M/o side berm at New Thongbuthong to Imphal Yairipok road Ch. 0.00 km. to 1.50 km.	32/213/2018-W(24) dt. 08/03/2019 Rs. 18,705	IE/CT(10)/W/1 9-20/65 dt. 23/12/2019 Rs. 16,873 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.86	18.86
3125	M/o side berm at New Thongbuthong to Imphal Yairipok road Ch. 1.50 km. to 2.50 km.	32/213/2018-W(25) dt. 08/03/2019 Rs. 12,470	IE/CT(10)/W/1 9-20/64 dt. 23/12/2019 Rs. 10,851 lacs	W. Khelen Singh	23.12.19	22.6.20	-	12.13	12.13
3126	M/o side berm at Old Thongbuthong to Imphal Yairipok road via Mange Makhong Ch. 0.00 km. to 1.50 km.	32/213/2018-W(26) dt. 08/03/2019 Rs. 12,470	IE/CT(10)/W/1 9-20/80 dt. 23/12/2019 Rs. 10,851 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	12.13	12.13
3127	M/o side berm at Old Thongbuthong to Imphal Yairipok road via Mange Makhong Ch. 1.50 km. to 2.50 km.	32/213/2018-W(27) dt. 08/03/2019 Rs. 18,705	IE/CT(10)/W/1 9-20/62 dt. 23/12/2019 Rs. 16,261 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.17	18.17
3128	M/o side berm at Singjamei Kongba road Ch. 0.00 km. to 1.50 km.	32/213/2018-W(28) dt. 08/03/2019 Rs. 18,705	IE/CT(10)/W/1 9-20/63 dt. 23/12/2019 Rs. 16,274 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.19	18.19

3129	M/o side berm at Singjamei Kongba road Ch. 1.50 km. to 2.50 km.	32/213/2018-W(29) dt. 08/03/2019 Rs. 12.470	IE/CT(10)/W/1 9-20/67 dt. 23/12/2019 Rs. 10.849 lacs	W. Khelen Singh	23.12.19	22.6.20	-	12.12		12.12
3130	M/o suspension bridge connecting between Heikrumakhong to Lairikyengbam Awang Leikai.	32/215/2018-W(4) dt. 08/03/2019 Rs. 10.000	IE/CT(10)/W/1 9-20/17 dt. 23/12/2019 Rs. 8.657 lacs	Th. Ramananda Singh	23.12.19	22.6.20	-	9.67		9.67
3131	Constn. of pucca line drain at Kairang Muslim Roadside.	32/195/2018-W(1) dt. 08/03/2019 Rs. 15.170	IE/CT(10)/W/1 9-20/14 dt. 23/12/2019 Rs. 13.138 lacs	M/s KIM & Sons Constn. & Equipt	23.12.19	22.6.20	-	14.68	2.00	12.68
3132	Constn. of 1.00m span RCC slab culvert at Luwangsangbam Sanjenbam Leirak Road.	32/215/2018-W(5) dt. 08/03/2019 Rs. 8.750	IE/CT(10)/W/1 9-20/56 dt. 23/12/2019 Rs. 7.592 lacs	M/s KIM & Sons Constn. & Equipt	23.12.19	22.6.20	-	8.48	2.00	6.48
3133	Constn. of 1.00m span RCC slab culvert at Shanlamching road.	32/215/2018-W(6) dt. 08/03/2019 Rs. 8.000	IE/CT(10)/W/1 9-20/110 dt. 23/12/2019 Rs. 6.939 lacs	Kh. Kalachand Singh	23.12.19	22.6.20	-	7.75	7.75	0.00
3134	Constn. of 2.0m span RCC slab culvert at Koirengai FCI Godown Gate approach road.	32/215/2018-W(2) dt. 08/03/2019 Rs. 17.430	IE/CT(10)/W/1 9-20/22 dt. 23/12/2019 Rs. 15.141 lacs	Kh. Premeshor Singh	23.12.19	22.6.20	-	16.92	5.00	11.92
3135	Repairing of suspension bridge of Leirensajik Awang Leikai to Heikrumakhong.	32/215/2018-W(8) dt. 08/03/2019 Rs. 13.000	IE/CT(10)/W/1 9-20/13 dt. 23/12/2019 Rs. 11.284 lacs	M/s KIM & Sons Constn. & Equipt	23.12.19	22.6.20	-	12.61	2.00	10.61
3136	Repairing of suspension bridge at Heingang over Imphal river at Ibemcha High School Mapa.	32/215/2018-W(7) dt. 08/03/2019 Rs. 11.000	IE/CT(10)/W/1 9-20/12 dt. 23/12/2019 Rs. 9.539 lacs	M/s KIM & Sons Constn. & Equipt	23.12.19	22.6.20	-	10.66	2.00	8.66
3137	M/o road from CMC to Achanbigei road side berm Shingling.	32/215/2018-W(3) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/11 dt. 23/12/2019 Rs. 17.358 lacs	M/s KIM & Sons Constn. & Equipt	23.12.19	22.6.20	-	19.40	2.00	17.40
3138	M/o Thoidingjam Leirak under Kshetrigao A/C.	32/146/2018-W(2) 08-03-2019 Rs. 19.520	IE/CT(10)/W/1 9-20/9 dt. 23/12/2019 Rs. 16.958 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	18.95	2.00	16.95
3139	M/o road from Kshetrimayum Leirak Top Western side of Iril River.	32/146/2018-W(4) 08-03-2019 Rs. 19.990	IE/CT(10)/W/1 9-20/5 dt. 23/12/2019 Rs. 17.260 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	19.29	2.00	17.29
3140	M/o 2 nos. suspension bridges under Kshetrigao A/C.	32/146/2018-W(2) 08-03-2020 Rs. 16.000	IE/CT(10)/W/1 9-20/7 dt. 23/12/2019 Rs. 13.904 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	15.54	2.00	13.54
3141	M/o road Chingmeirong West 0.50 km.	32/146/2018-W(6) 08-03-2019 Rs. 18.000	IE/CT(10)/W/1 9-20/16 dt. 23/12/2019 Rs. 15.636 lacs	Meetei Constn. Private Ltd.	23.12.19	22.6.20	-	17.47	6.00	11.47
3142	Extension of retaining wall at Takhok bridge.	32/212/2018-W(24) 08-03-2019 Rs. 8.580	IE/CT(10)/W/1 9-20/60 dt. 23/12/2019 Rs. 7.427 lacs	Hemkhopao	23.12.19	22.6.20	-	8.30	7.00	1.30
3143	M/o Yairipok-Keithelmanbi road (SH:- Clearance of land slip in between 16.00 to 17.00)	32/146/2018-W 08-03-2019 Rs. 4.970	IE/CT(10)/W/1 9-20/57 dt. 23/12/2019 Rs. 4.315 lacs	Kh. Nabakumar Singh	23.12.19	22.6.20	-	4.82	2.00	2.82
3144	M/o road from L.P. School and Langdum bazar.	32/147/2018-W(4) 08-03-2019 Rs. 16.000	IE/CT(10)/W/1 9-20/18 dt. 23/12/2019 Rs. 13.898 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	15.53	8.00	7.53

3145	M/o road from School Leirak to Khomdon.	32/147/2018-W(3) 08-03-2019 Rs. 18.280	IE/CT(10)/W/1 9-20/20 dt. 23/12/2019 Rs. 15.880 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	17.75	9.50	8.25
3146	M/o road at Kiyamgei Maning Leikai, Laishram Leikai and Angom Leikai.	32/198/2018-W 08-03-2019 Rs. 6.450	IE/CT(10)/W/1 9-20/47 dt. 23/12/2019 Rs. 5,594 lacs	L. Romesh Singh	23.12.19	22.6.20	-	6.25	6.25	0.00
3147	Repairing of RCC slab culvert at Wangkhem.	32/147/2018-W(1) 08-03-2019 Rs. 4.190	IE/CT(10)/W/1 9-20/19 dt. 23/12/2019 Rs. 3.475 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	3.88	3.88	0.00
3148	Constr. of Idigah road Phase-II.	32/147/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/2 dt. 23/12/2019 Rs. 17.373 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.41	4.00	15.41
3149	Repairing of Pukhao Naharup suspension bridge.	32/213/2018-W(47) 08-03-2019 Rs. 10.390	IE/CT(10)/W/1 9-20/104 dt. 23/12/2019 Rs. 9.000 lacs	P. Gaikhangthai	23.12.19	22.6.20	-	10.06	10.00	0.06
3150	Repairing of Sagolmang-Wakhong suspension bridge.	32/213/2018-W(48) 08-03-2019 Rs. 10.538	IE/CT(10)/W/1 9-20/109 dt. 23/12/2019 Rs. 9.127 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	10.20	5.00	5.20
3151	Repairing of Uyumpok suspension bridge.	32/213/2018-W(49) 08-03-2019 Rs. 9.734	IE/CT(10)/W/1 9-20/112 dt. 23/12/2019 Rs. 8.455 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	9.45	5.00	4.45
3152	Repairing of Tiger camp-lamboikhul suspension bridge.	32/213/2018-W(50) 08-03-2019 Rs. 10.604	IE/CT(10)/W/1 9-20/108 dt. 23/12/2019 Rs. 9.191 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	10.27	5.00	5.27
3153	M/o river at Yumnam Khunou Awang Leikai 2.0 km.	32/213/2018-W(51) 08-03-2019 Rs. 19.849	IE/CT(10)/W/1 9-20/87 dt. 23/12/2019 Rs. 17.130 lacs	L. Bijoy Singh	23.12.19	22.6.20	-	19.14	8.00	11.14
3154	M/o road connecting Tinseed road and Top Khongnangkhang.	32/147/2018-W(10) 08-03-2019 Rs. 18.000	IE/CT(10)/W/1 9-20/15 dt. 23/12/2019 Rs. 15.629 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	17.47	12.00	5.47
3155	M/o road from Khurai Ahongei to RDS crossing.	32/203/2018-W(1) 08-03-2019 Rs. 7.000	IE/CT(10)/W/1 9-20/24 dt. 23/12/2019 Rs. 6.080 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79
3156	M/o road from Minuthong Hatta to New Checkon trafic.	32/203/2018-W(2) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/25 dt. 23/12/2019 Rs. 8.686 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	9.71		9.71
3157	M/o Porompat road No. I from Old Checkon crossing to Ayangpalli road crossing.	32/146/2018-W(1) 08-03-2019 Rs. 15.000	IE/CT(10)/W/1 9-20/1 dt. 23/12/2019 Rs. 13.013 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	14.54	4.54	10.00
3158	Mending of potholes from Ayangpalli road to Naharup bridge.	32/147/2018-W(9) 08-03-2017 Rs. 7.000	IE/CT(10)/W/1 9-20/6 dt. 23/12/2019 Rs. 6.080 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79
3159	Mending of potholes from Kongba bridge to Yonglan Leirak.	32/147/2018-W(7) 08-03-2017 Rs. 7.000	IE/CT(10)/W/1 9-20/3 dt. 23/12/2019 Rs. 6.079 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79
3160	Mending of potholes at Porompat Road No.-II.	32/147/2018-W(6) 08-03-2018 Rs. 7.000	IE/CT(10)/W/1 9-20/4 dt. 23/12/2019 Rs. 6.082 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.80		6.80

3161	Mending of potholes from Porompat Water Supply to Top Khongnang khong bridge.	32/147/2018-W(5) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/8 dt. 23/12/2019 Rs. 8.686 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	9.71	3.70	6.01
3162	Painting/colouring of road divider from Chingmeirong Khongnang Karak to Lamlong Bridge and Minuthong Hatta to New Checkon Traffic Point.	32/146/2018-W(7) 08-03-2019 Rs. 4.000	IE/CT(10)/W/1 9-20/10 dt. 23/12/2019 Rs. 3.471 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	3.88	3.88	0.00
3163	Constrn. of drain at Leitanthem Maning Leirak to Kakwa Police station.	32/201/2018-W(1) 08-03-2019 Rs. 26.200	IE/CT(10)/W/2 0-21/50 dt. 19/12/2020 Rs. 22.585 lacs	W. Khelen Singh	19.12.20	18.3.21	-	25.24	7.42	17.82
3164	Constrn. of Waikhom Mamang drain.	32/210/2018-W(1) 08-03-2019 Rs. 30.00	IE/CT(10)/W/2 0-21/76 dt. 19/12/2020 Rs. 26.059 lacs	W. Khelen Singh	19.12.20	18.6.21	-	29.12		29.12
3165	Constrn. of both side drain at Oinam Leirak to Sagolsem Leirak via Thongam Leirak.	32/201/2018-W(2) 08-03-2019 Rs. 32.400	IE/CT(10)/W/2 0-21/75 dt. 19/12/2020 Rs. 28.146 lacs	Th. Rajeshwor Singh	19.12.20	18.3.21	-	31.45		31.45
3166	Constrn. of Pheijaleitong Makha Maning side drain.	32/201/2018-W(3) 08-03-2019 Rs. 35.610	IE/CT(10)/W/2 0-21/77 dt. 19/12/2020 Rs. 30.646 lacs	S. Sarat Singh	19.12.20	18.6.21	-	34.25	10.00	24.25
3167	Impvnt. of road at Salam with drainage system.	32/210/2018-W(2) 08-03-2019 Rs. 25.000	IE/CT(10)/W/2 0-21/15(a) dt. 19/12/2020 Rs.21.646 lacs	S. Sarat Singh	19.12.20	18.3.21	-	24.19	7.30	16.89
3168	Impvnt. of road at Chatukini mamang to Koirou labuk with drainage system.	32/210/2018-W(3) 08-03-2019 Rs. 40.000	IE/CT(10)/W/1 7-18/60 dt. 06/04/18 Rs. 28.998 lacs	S. Sarat Singh	6.4.18	5.7.21	-	32.41	11.60	20.81
3169	Impvnt. of road at Nameirakpam Dhruba Leirak.	32/210/2018-W(4) 08-03-2019 Rs. 42.680	IE/CT(10)/W/2 0-21/82 dt. 28/12/2020 Rs. 37.036 lacs	Z. Kaigailungbung	28.12.20	27.6.21	-	41.39	12.00	29.39
3170	Impvnt. of road at Kitna Panung Leirak with drainage system.	32/210/2018-W(5) dt. 08/03/2019 Rs. 37.880 lac	IE/CT(10)/W/2 0-21/93 dt. 28/12/2020 Rs. 32.859 lacs.	Th. Ojit Singh	28.12.20	27.6.21	-	36.72		36.72
3171	Impvnt. of road at Ningombam Leirak with drainage system.	32/210/2018-W(6) dt. 08/03/2019 Rs. 29.300	IE/CT(10)/W/2 0-21/74 dt. 19/12/2020 Rs. 25.285 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	28.26		28.26
3172	Impvnt. of road at LP School Awang Leirak with drainage system.	32/210/2018-W(7) dt. 08/03/2019 Rs. 28.340	IE/CT(10)/W/2 0-21/49 dt. 19/12/2020 Rs. 24.613 lacs	M. Chojot Singh	19.12.20	18.6.21	-	27.51		27.51
3173	Impvnt. of road at Mill leirak i/c culvert and drainage system.	32/210/2018-W(8) dt. 08/03/2019 Rs. 26.870 lac	IE/CT(10)/W/2 0-21/72 dt. 19/12/2020 Rs. 23.305 lacs	W. Khelen Singh	19.12.20	18.6.21	-	26.04		26.04
3174	Impvnt. of road at Kshetrimayum leirak with drainage sysem.	32/210/2018-W(9) dt. 08/03/2019 Rs. 37.270	IE/CT(10)/W/2 0-21/46 dt. 15/12/2020 Rs. 32.334 lacs	Th. Rajeshwor Singh	15.12.20	14.6.21	-	36.13	13.00	23.13
3175	Impvnt. of road at Brahmacharimayum leirak, Sanasam Leirak and Chanam leirak with drainage system.	32/210/2018-W(10) dt. 08/03/2019 Rs. 36.440	IE/CT(10)/W/2 0-21/16 dt. 11/11/2020 Rs. 31.279 lacs	Th. Rajeshwor Singh	11.11.20	10.6.20	-	34.95	12.00	22.95
3176	Impvnt. of road at Keikumakhong, Lisham and Nameirakpam leirak with drainage system (Atom leirak).	32/212/2018-W(11) dt. 08/03/2019 Rs. 31.240	IE/CT(10)/W/2 0-21/91 dt. 28/12/2020 Rs. 27.134 lacs.	W. Khelen Singh	28.12.20	27.3.21	-	30.32		30.32

3177	Impvt. of road at Atom leirak with repairing of drainage system.	32/210/2018-W(12) dt. 08/03/2019 Rs. 36.260 lac	IE/CT(10)/W/2 0-21/96 dt. 28/12/2020 Rs. 28.749 lacs.	W. Khelen Singh	28.12.20	27.6.21	-	32.13		32.13
3178	Impvt. of road at Khangembam Leirak with drainage system.	32/210/2018-E(13) 08-03-2019 Rs. 24.840	IE/CT(10)/W/2 0-21/67 dt. 19/12/2020 Rs. 21.562 lacs	Ashing Kabui	19.12.20	18.6.21	-	24.10		24.10
3179	Impvt. of road at Bashikhong Kochin Leirak with drainage system.	32/210/2018-W(14) 08-03-2019 Rs. 33.000	IE/CT(10)/W/2 0-21/100 dt. 28/12/2020 Rs. 28.666 lacs	Th. Ojit Singh	28.12.20	27.6.21	-	32.03		32.03
3180	Impvt. of road at Laikon water supply leirak i/c culvert and drainage system.	32/210/2018-W(15) 08-03-2019 Rs. 22.720	IE/CT(10)/W/1 9-20/49 dt. 23/12/2019 Rs. 19.735 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	22.05		22.05
3181	Constn. of R/wall at Khunou awang Nongmaithem to Sapam Thongkhong.		IE/CT(10)/W/2 0-21/92 dt. 28/12/2020 Rs. 28.353 lacs	Th. Rajeshwor Singh	28.12.20	27.6.21	-	31.68		31.68
3182	Constn. of R/wall and drain at SYUC club ground.	32/210/2018-W(17) 08-03-2019 Rs. 28.510	IE/CT(10)/W/2 0-21/69 dt. 19/12/2020 Rs. 24.741 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	27.65	7.00	20.65
3183	Constn. of main drain at Angourok palli.	32/210/2018-W(18) 08-03-2019 Rs. 26.450	IE/CT(10)/W/2 0-21/68 dt. 19/12/2020 Rs. 22.966 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	26.67	7.00	19.67
3184	Impvt. of road from Thangjengkong to Takhok pali at Takhok Mayai.	32/210/2018-W(19) 08-03-2019 Rs. 36.150	IE/CT(10)/W/2 0-21/95 dt. 28/12/2020 Rs. 31.399 lacs.	Th. Rajeshwor Singh	28.12.20	27.6.21	-	35.09		35.09
3185	Impvt. of road from Uchekon Loumanbi Oinam Mapa to Loumanbi Uku.	32/210/2018-W(20) 08-03-2019 Rs. 30.510	IE/CT(10)/W/2 0-21/80 dt. 28/12/2020 Rs. 26.483 lacs	Th. Kheerdichand Singh	28.12.20	27.6.21	-	29.60	10.00	19.60
3186	Constn. of drain from Budhachandra college to Hatta Kangjeibung.	32/190/2018-W(3) 08-03-2019 Rs. 39.000	Rs.32.977 lac. IE/CT(10)/W/2 0-21/48 dt. 03/11/2020	L. Romesh Meetei	3.11.20	2.6.20	-	36.86	19.00	17.86
3187	Constn. of drain from CC Higher Secondary school to Hatta Kangjeibung.	32/190/2018-W(2) 08-03-2019 Rs. 40.000	Rs.34.722 lac. IE/CT(10)/W/2 0-21/47 dt. 03/11/2020	L. Romesh Meetei	3.11.20	2.6.20	-	38.80	19.64	19.16
3188	Impvt. of road at Tokpam Leirak, Kongba.	32/210/2018-W(21) 08-03-2019 Rs. 30.000	IE/CT(10)/W/2 0-21/13 dt. 06/11/2020 Rs. 26.061 lacs	M. Zainul Abdin Shah	6.11.20	5.6.20	-	29.12	15.50	13.62
3189	Impvt. of road from MU main gate to Pal Ahanbi.	32/137/2018-W 08-03-2019 Rs. 53.000	IE/CT(10)/W/2 0-21/107 dt. 28/12/2020 Rs. 46.045 lacs.	Rajendro Haobamcha	28.12.20	27.6.21	-	51.46	18.00	33.46
3190	Re-Constn. and clearance of drain in and around Hatta Kangjeibung and New Checkon.	32/190/2018-W(1) 08-03-2019 Rs. 30.000	IE/CT(10)/W/1 9-20/ dt. Rs. 26.483 lacs.	L. Romesh Meetei			-	29.60	14.70	14.90
3191	Impvt. of road Kongba to Pangong Thong I/E.	32/191/2018-W(2) dt. 08/03/2019 Rs. 50.000	IE/CT(10)/W/2 0-21/7 dt. 06/11/2020 Rs. 42.952 lacs	A. Dhanajit Singh	6.11.20	5.5.21	-	48.00		48.00
3192	M/o Khongchai Veng Road.	32/194/2018-W(2) dt. 08/03/2019 Rs. 30.000	IE/CT(10)/W/2 0-21/4 dt. 06/11/2020 Rs. 26.002 lacs	M/s KIM & Sons Constn. & Equipt	6.11.20	15.5.21	-	29.06	19.53	9.53

3193	Impvt. of Godown Gate (NH-2) to Luwangsangbam Maning Leikai (Leftout portion)	32/194/2018-W(3) dt. 08/03/2019 Rs. 30.100		Rajendro Haobamcha			-	29.23	9.00	20.23
3194	Impvt. of road from Luwangsangbam Mamang Leikai (Haotabi) to Liberal College Gate (Left out portion).	32/194/2018-W(1) dt. 08/03/2019 Rs. 20.150	IE/CT(10)/W/2 0-21/5 dt. 06/11/2020 Rs. 17.506 lacs	M/s KIM & Sons Constn. & Equipmt	6.11.20	5.3.21	-	19.56	10.00	9.56
3195	Earth work around Mutum Leirak at Kongba to Panthoibi Sanglen.	32/191/2018-W(1) 08-03-2020 Rs. 45.450	IE/CT(10)/W/2 0-21/6 dt. 06/11/2020 Rs. 39.483 lacs	A. Dhanajit Singh	6.11.20	5.3.21	-	44.12		44.12
3196	M/o NH-32 to Bengoli Colony and AT Line 1km.	32/191/2018-W(3) 08-03-2020 Rs. 40.000	IE/CT(10)/W/2 0-21/106 dt. 28/12/2020 Rs. 34.731 lacs.	M. Zainul Abdin Shah	28.12.20	27.6.21	-	38.81		38.81
3197	M/o road Moirangshari 1.20 km.	32/262/2018-W 08-03-2019 Rs. 35.000	IE/CT(10)/W/2 0-21/51 dt. 19/12/2020 Rs. 30.051 lacs	Kh. Shamungou Singh	19.12.20	18.6.21	-	33.58	15.00	18.58
3198	Constn. of Kutcha drain from Waithou to Langdum (SH:- From 10.00 km. to 15.00 km.)	32/210/2018-W(22) 08-03-2020 Rs. 27.360	IE/CT(10)/W/2 0-21/73 dt. 19/12/2020 Rs. 23.759 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	26.55	17.50	9.05
3199	M/o Thayong to Andro road for CM visit.	32/244/2018-W(1) 08-03-2019 Rs. 30.000	IE/CT(10)/W/2 0-21/109 dt. 05/01/2021 Rs. 24.499 lacs.	L. Romesh Meetei.	5.1.21	4.7.21	-	27.38		27.38
3200	Constn. of wooden barricades from Shangakpham to Luwangsangbam Khongnang Makhong for Prime Minister visit at Luwangsangbam sport complex.	32/193/2018-W(1) 08-03-2019 Rs. 95.340	IE/CT(10)/W/2 0-21/94 dt. 28/12/2020 Rs. 82.785 lacs.	Kh. Kalachand Singh	28.12.20	27.6.21	-	92.51	20.00	72.51
3201	Impvt. of Phaknung Sangomsang road.	32/244/2018-W(2) 08-03-2019 Rs. 24.000	IE/CT(10)/W/2 0-21/97 dt. 28/12/2020 Rs.20.842 lacs.	Gaikhonlung Panmei	28.12.20	27.6.21	-	23.29		23.29
3202	M/o internal road inside Mantripukhri CRPF, Camp.		IE/CT(10)/W/2 0-21/66 dt. 19/12/2020 Rs. 20.636 lacs.	Th. Ojit Singh	19.12.20	18.6.21	-	23.06	15.00	8.06
3203	M/o Porompat Road No. 1.	32/193/2018-W(2) 08-03-2019 Rs. 25.000	IE/CT(10)/W/1 9-20/116 dt. 23/12/2019 Rs. 21.704 lacs	P. Poireinganba Meetei	23.12.19	22.6.21	-	24.25	7.50	16.75
										2549.22
BISHNUPUR DIVISION										
3204	M/o Wangoo Shantipur Awang IVR(SH:- E/W in banking & GSB)	32/202/2018-W(21) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/7 dt.23/12/19 Rs.17.37	T.Sanjaoba Singh	12-23-2019	2-11-2020		17.37	15.00	5.00
3205	M/o Thangalawai Sabal Leikai to Kangsoibi road 1.10km(SH:- E/W in banking & GSB)	32/202/2018-W(14) dt. 08-03-19; Rs. 20.00	EE/BPR/W.O/N P/18-19/18 dt.23/12/19 Rs.17.38	Ph. Kanta	12-23-2019	2-10-2020		12	0.00	12.00
3206	M/o Keirenphabi Mamang to Farmtaba road - 2.10km(SH:- GSB)	32/202/2018-W(18) dt. 08-03-19; Rs.19.99	EE/BPR/W.O/N P/18-19/22 dt.23/12/19 Rs.17.37	M/S MIS & Sons	12-23-2019	2-15-2020		17.37	12.00	7.99
3207	Construction of 1(one) nos. 1 m span RCC culvert at Old Age Home at Nachou, Ward No.4	32/202/2018-W(30) dt. 08-03-19; Rs.7.00 lacs	EE/BPR/W.O/N P/18-19/12 dt.23/12/19 Rs.6.07	Th.Jiten Singh	12-23-2019	2-13-2020		6.07	3.00	4.00
3208	Construction of culvert at Nachou Panthong, VDF Camp(Ward No.6)	32/202/2018-W(29) dt. 08-03-19; Rs. 12.00	EE/BPR/W.O/N P/18-19/13 dt.23/12/19 Rs.10.42	Th.Jiten Singh	12-23-2019	2-13-2020		10.42	3.50	8.50

3209	M/o Ngaikhong Khullen IVR	32/202/2018-W(11) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/10 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020	17.38	7.00	12.94
3210	M/o Utlou SAI northern side gate IVR to Keisham Leirak via Utlou Keinapam and Hao Hingon Leikai (SH:- GSB)	32/187/2018-W(1) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/3 dt.23/12/19 Rs.17.37	N.Prem Singh	12-23-2019	2-13-2020	17.37	5.00	14.93
3211	M/o of Nambol Langpok Paonam Leirak to Laiharaopham (400m)	32/187/2018-W(2) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/2 dt.23/12/19 Rs.17.37	N.Prem Singh	12-23-2019	2-13-2020	17.37	5.00	14.93
3212	M/o Leimaram Makha Leikai IVR to Irengbam (SH:- GSB)	32/202/2018-W(8) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/4 dt.23/12/19 Rs.17.38	Elias Howmai	12-23-2019	2-13-2020	17.38	6.00	13.94
3213	M/o Ngaikhong Siphai IVR	32/202/2018-W(9) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/8 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020	17.38	7.00	12.94
3214	M/o Ngaikhong Sabal IVR	32/202/2018-W(12) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/6 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020	17.38	7.00	12.94
3215	M/o side berm from Toubul Bazar to Pattaba	32/202/2018-W(10) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/11 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-16-2020	17.38	7.00	12.94
3216	M/o side berm from NH-150 to Khoijuman	32/202/2018-W(13) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/12 dt.23/12/19 Rs.17.37	Ph. Adim	12-23-2019	2-13-2020	17.37	7.00	12.94
3217	M/o IVR from Ishok to Nambol Kongkham through Nambol Kongkham through Nambol river bank (SH:- GSB)	32/202/2018-W(5) dt.08/03/ 2019 ;Rs.20.00	EE/BPR/W.O/N P/18-19/13 dt.23/12/19 Rs.17.37	Md. Dhia-Ur Rahman Khan	12-23-2019	2-10-2020	17.37	0.00	20.00
3218	M/o IVR from Kabowakching high School to Kabowakching Awang Leikai and Kabowakching Maning Leikai (SH:GSB).	32/202/2018-W(6) dt. 08/03/2019 Rs.20.00	EE/BPR/W.O/N P/18-19/1 dt.23/12/19 Rs.17.37	Englandsana Longjam	12-23-2019	2-13-2020	17.37	6.50	13.43
3219	Constrn. Of Kakyai Mamang Leikai ,Kakyai Mayai Leikai and Kakyai Maning Leikai (SH:- GSB)	32/202/2018-W(7) dt.08/03/ 2019 ; Rs.20.00	EE/BPR/W.O/N P/18-19/14 dt.23/12/19 Rs.17.37	Ajon Gonmei	12-23-2019	2-18-2020	17.37	0.00	20.00
3220	M/o Khordak Mayai Leikai IVR	32/202/2018-W(20) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/19 dt.23/12/19 Rs.17.37	Ph. Kanta Singh	12-23-2019	2-7-2020	17.37	0.00	20.00
3221	Impvt. of Sanjenbam Pukhrabam ODR	32/202/2018-W(34) dt.08/03 /2019 Rs.7.00	EE/BPR/W.O/N P/18-19/15 dt.23/12/19 Rs.6.07	O.Premjit Singh	12-23-2019	2-4-2020	6.07	5.20	1.76
3222	Constrn. Of Kakyai Mamang Leikai Meijrao Taba Lambi and Keiren Kabui Leimapokpam Awang IVR (WBM & PC)	32/202/2018-W(35) dt. 08- 03-19 Rs.20.00	EE/BPR/W.O/N P/18-19/26 dt.23/12/19 Rs.17.38	O.Premjit Singh	12-23-2019	2-13-2020	17.38	4.00	15.94
3223	Impvt. of IVR from Leimapokpam Lai Thangjing Mapa to Hindi Lampak via Khongnang ani Karak.	32/181/2018-W(4) dt.08/03/ 2019 Rs.24.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.19.27	O.Premjit Singh	3-6-2021	5-6-2021	19.27	6.40	15.71
3224	M/o of pot hole mending Moirang Kumbi road from Kumbi Bridge to Wangoo bridge.	32/181/2018-W(11) dt. 08-03-19; Rs.24.74	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.20.24	Kh.Muhindro Singh	3-6-2021	4-16-2021	20.24	8.00	16.74
3225	Constrn. Of Naorem Makha Leikai to Naorem Irom Yumpham (WBM & PC)	32/181/2018-W(1) dt. 08-03-19; Rs.30.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.25.49	O.Premjit Singh	3-6-2021	5-26-2021	25.49	8.50	20.79

3226	Mending of pot holes in and around New Mini Secretariat Complex, Bishnupur.	32/202/2018-W(36) dt. 08-03-19; Rs.15.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.12.08	Ph.Adim	3-6-2021	4-16-2021		12.08	0.00	1.50
3227	Impvt. of road from Utlou MDR to Utlou Mamang Keisham Leikai (SH:- e/w in banking, GSB, WBM 2 layers & 2 nos. of 1m span RCC slab culverts with switch gates)	32/181/2018-W(3) dt. 08-03-19; Rs.60.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.51.19	W.Sanaton Meitei	3-6-2021	5-6-2021		51.19	10.00	48.74
3228	Impvt. of road in between Nambol Hiyangthang road to Malom Chingphu road (SH:- Providing and laying GSB, WBM 2 layers & PC)	32/181/2018-W(5) dt. 08-03-19; Rs.30.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.25.66	M.Sharat Singh	3-6-2021	5-6-2021		25.66	16.00	13.44
3229	Impvt. of road from Utlou MDR to New Water Supply pond (SH:- e/w in banking, GSB, WBM 2 layers & 2 nos. of 1m span RCC slab culverts)	32/181/2018-W(12) dt. 08-03-19; Rs.40.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.34.27	N.Prem Singh	3-6-2021	5-6-2021		34.27	8.00	31.32
										385.36
Chandel Division										
3230	M/O of road from Berukhudam to Khambathel via Wangkhera.	Rs. 30.00 32/197/2018-W dated 08/03/2019	EE/CDL/LOC/30 54/2020-21/14 Dt. 23-11-2020	Chungkhollen			-	₹ 24.93	₹ 19.00	5.93
3231	M/O of road from Berukhudam to Khambathel via Wangkhera.(SH: clearance of berms)		EE/CDL/LOC/30 54/2020-21	M/S Hemkhopao Agency			-		-	4.98
3232	M/O road from Japhou to Seri road 0-1.50km	Rs. 19.50 lakhs 32/148/2018-W(4) DT. 8-3-2019	Rs. 16.89 lakhs EE/CDL/CW/20 19-20/3 DT 23-12-2019	Shongsir Chungkhollen	12-23-2019			₹ 13.54	₹ 12.00	1.54
										12.45
National Highway - III										
3233	M/O to NH-150 Churachandpur Yaingangpokpi Section for the portion from Km 402.00 to Km 488.00 for the year 2017-18 (SH: Painting and renovation of central median, footpath, wall of Kekrupat for the portion from km 456.543 to km 465.200)	Rs. 23.83/- Lakh No. 32/243/2018-W Dt. 8/03/2019	Rs. 20.67 No. EE/NH-III/WO/MO/2018-19/10 (A) Dt. 27/09/2018	Md. Abdul Kasim	9-27-2018	10-6-2018		21.32	10.00	13.83
										10.00
Bridge Division										
3234	Demolition of aprons at Salanthong.	AA: 12.75 32/214/2018-W(1) Dt.08/03/2019 MH:-3054 ES: 11.19	No.EE/Bridge-Divn/CoW/2020/294 Dt.28-3-2020 Rs.11,18,992/- Dt.28-03-2020	K. Inakhunba Meitei	04-04-2020	20-05-2020	N/A	11.18	0.00	11.19
3235	Demolition of the existing old abutments at Lamlong Bridge.	AA: 7.95 32/214/2018-W(2) Dt.08/02/2019 MH:-3054 ES: 6.98	No.EE/Bridge-Divn/CoW/2020/295 Dt.28-3-2020 Rs.6,97,613/- Dt.28-03-2020	K. Inakhunba Meitei	28-03-2020	10-05-2020	N/A	6.97	0.00	6.98

3236	Repairing of Old Koirengi RCC Bridge.	AA: 10.00 32/214/2018-W(3) Dt.08/03/2019 MH:-3054 ES: 9.71	No.EE/Bridge-Divn/CoW/2020 /293 Dt.28-3-2020 Rs.8,69,155/- Dt.28-03-2020	K. Inakhunba Meitei	28-03-2020	20-05-2020	N/A	8.69	0.00	9.71
3237	M/O of Bailey Bridge over Imphal river at Chura Sugnu Road	AA: 30.00 No.32/150/2018-W Dt. 8-3-2019 MH:-3054 ES: 9.00	No.EE/Bridge-Divn/CoW/2020 /296 Dt.24-11-2020 Rs.26,06,154/- Dt.24-11-2020	W. Sanaton Meitei	24-11-2020	23-05-2021	N/A	26.06	20.00	9.00
3238	Rehabilitation of RCC bridge at Longa Koireng (SH: Left Out Portion)	AA: 45.18 No.32/150/2018-W Dt. 8-3-2019 MH:-3054 ES: 9.23	No.EE/Bridge-Divn/CoW/2020 /300 Dt.5-12-2020 Rs.39,22,535/- Dt. 05-12-2020	L. Romesh Meetei	03-12-2020	4-20-2021	N/A	39.22	30.00	9.23
3239	Demolition of the existing old abutments and piers at Old Thumbuthong Bridge	AA: 20.47 32/199/2018-W Dt. 8/3/2019 MH:-3054 ES: 17.96	No.EE/Bridge-Divn/CoW/2020 /299 Dt.5-12-2020 Rs.17,96,318/- Dt.05-12-2020	L. Baleshwor Singh	05-12-2020	11-20-2021	N/A	17.96	0.00	17.96
										64.07
	HIGHWAY SOUTH DIVISION									
3240	Construction of drainage from Chongtham Leirak Opposite AIR station to Thokchom Leirak opposite N. Tomchou Hr. Sec. School.	Rs. 20,00,000/- 32/220/2018-W(3) dt. 08/03/2019	Rs. 17,36,608/- EE/HS/Accept/3 054/18-19/8 dt. 11/02/2020	L. Ashok Singh	2-15-2020	4-24-2020		19.36	12.50	6.86
3241	M/O Drain Manipur College Road (Northern Side of Chinga Hill)	32/220/2018-W(6) Dt. 21/12/19 RS.15.40 Lakhs	EE/HS/Commence/3054/18-19/8, Dt. 15/3/20, RS.13.37.520/-	Rajendro Haobamcha	3-22-2020	5-14-2020		15.38	9.00	6.38
3241	M/O road from Heirangoithong Torban Lambi Towards Mantrikhong and Lai Khagemba	32/211/2018-W Dtd. 08/03/19 RS. 30,00,000/-	EE/HS/Accept/3 054/19-20/5 Rs.25,61,199/-	N.Inao Meitei	11-14-2020	11-13-2021		29.80	20.00	9.8
										23.04
	THOUBAL DIVISION									
3242	M/O roads in and around of the District Hospital, Thoubal	32/245/2018-W(5) dt. 08/03/2019 A/A Rs. 19.50 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/52 dt. 21/12/2019	Kh. Leishabi Singh.	21/12/2019	20/3/2020			4.00	11.59
3243	M/O Lilong Leihaokhong Road to New Idigah Complex - 2.50Km	32/245/2018-W(9) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/63 dt. 21/12/2019	W. Khelen Singh	21/12/2019	19/02/2020		17.88	5.00	13.42
3244	Lilong Turel Ahanbi Aboton Mapa to Sagaol Loukol	32/245/2018-W(10) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/64 dt. 21/12/2019	W. Khelen Singh	21/12/2019	20/3/2020			5.00	3.42

3245	M/O Moijing Litanpok Makha Leikai Road	32/145/2018-W(11) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/50 dt. 21/12/2019	L. Surjit Singh	21/12/2019	19/02/2020		17.88	5.00	13.42
3246	M/O Interlinked road of Charangpat Mamang Leikai to Maning Leikai	32/245/2018-W(12) dt. 08/03/2019 A/A Rs. 19.86 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/316 dt. 21/12/2019	W. Khelen Singh	21/12/2019	18/4/2020		17.66		17.66
3247	Repairing of Suspension Bridge over Heirok River at Wangjing Heitupokpi.	32/245/2018-W(22) dt. 08/03/2019 A/A Rs. 5.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/62 dt. 21/12/2019	Th. Brojen Singh	21/12/2019	20/3/2020		4.45		4.45
										63.96
	KAKCHING DIVISION									
3248	Repairing of Irong Chesaba Suspension bridge over Imphal River	Rs 5.75/- Vide No.32/247/2018-W(4) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/29 Dt 4/1/2020 & Rs.4.96/-	Th Rajeshwor Singh	1-4-2020	3-4-2020		Rs. 5.750	Rs. 0.000	5.75
3249	M/O Santhel Suspension bridge over Imphal River	Rs 4.73/- Vide No.32/247/2018-W dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/28 Dt 4/1/2020 & Rs.4.10/-	Th Rajeshwor Singh	1-4-2020	3-10-2020		Rs. 4.730	Rs. 0.000	4.73
3250	M/o road from Kakching Khunou Lamkhai to Kakching Bazar	Rs 7.00/- Vide No.32/247/2018-W(5) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/26 Dt 4/1/2020 & Rs.6.08/-	Th Rajeshwor Singh	1-4-2020	3-18-2020		Rs. 7.000	Rs. 0.000	7.00
3251	Reconstruction of 1.5 m Span slab culvert at Ch.38.7 km Burma Sugnu Road in between Lamjao and Langmeidong.	Rs 16.92/- Vide No.32/246/2018-W(3) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/19 Dt 4/1/2020 & Rs.14.699/-	Ch Sunder Singh	1-4-2020	3-28-2020		Rs. 16.920	Rs. 5.500	11.42
3252	M/O Road Wangoo Hodam Leirak IVR	Rs 20.00/- Vide No.32/247/2018-W(2) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/23 Dt 4/1/2020 & Rs.17.37/-	Th Ojit Singh	1-4-2020	4-30-2020		Rs. 20.000	Rs. 0.000	20.00
3253	Impvt. of Wabagai Lamkhai to Sugnu State Highway between 6.00 km to 6.03 km bazar	Rs 6.77/- Vide No.32/246/2018W(5) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/20 Dt 4/1/2020 & Rs.5.88/-	Ch Sunder Singh	1-4-2020	5-3-2020		Rs. 6.770	Rs. 2.500	4.27
3254	M/O Thingel Awang Canal road Wabagai	Rs 16.00/- Vide No.34/246/2018-W(2) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/30 Dt 4/1/2020 & Rs.13.90/-	Th Ojit Singh	1-4-2020	5-19-2020		Rs. 16.000	Rs. 15.530	0.47
3255	Repair of Suspension Bridge at Sekmaiin Khunou, Arong Khunou, Police Area and Arong Khunjao	Rs 10.00/- Vide No.32/246/2018-W(4) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/20 Dt 4/1/2020 & Rs.8.687/-	Ch Sunder Singh	1-4-2020	5-20-2020		Rs. 10.000	Rs. 0.000	10.00
3256	M/o of road from Kakching Wairi Bamol Pareng length of about 0.40 km	Rs 15.00/- Vide No.32/247/2018-W(3) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/22 Dt 4/1/2020 & Rs.12.74/-	H Manoj Singh	1-4-2020	5-22-2020		Rs. 15.000	Rs. 0.000	15.00
3257	M/O Road from Wangoo Pakhangba Chingjil to Naranchingkhei	Rs 20.00/- Vide No.32/247/2018-W(1) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/27 Dt 4/1/2020 & Rs.17.26/-	Th Ojit Singh	1-4-2020	5-25-2020		Rs. 20.000	Rs. 0.000	20.00

3258	M/o road from Wangoo Naranching to Warukok Ithai Dam via Terapur	Rs 22.00/- Vide No.32/255/2018-W(1) dt. 8.3.2019	EE/KCG/CT-II/R&B(NP)/2020-21/95 Dt 6/1/2021 & Rs.19.11/-	L Manimohon Singh	1-6-2021	1-30-2021		Rs. 22.000	Rs. 12.000	10.00
										108.64
	Jiribam Division									
3259	M/o road from Kashimpur Village to Ahmedabad from 0Km to 2 Km (first portion)	32/221/2018-W(1) Dated 08.03.2019 Rs.19.991	EE/JD/WO/2019/58 Dt.06.01.2020 Rs.17.36902	Pradip Roy	14.01.2020	04.05.2020	N/A	₹ 17.89	₹ 9.00	10.991
3260	M/o road from Kashimpur Village to Ahmedabad from 2Km to 4 Km (second portion)	32/221/2018-W(2) Dated 08.03.2019 Rs.19.985	EE/JD/WO/2019/60 Dt.06.01.2020 Rs.17.36759	T. Premjit Meitei	13.01.2020	31.01.2020	N/A	₹ 17.88	₹ 12.00	7.985
3261	Repairing of PWD IVR from Police training centre to Yarolpokpi 0 to 2.00 Km	32/221/2018-W(12) Dated 08.03.2019 Rs.20.00	EE/JD/WO/2019/59 Dt.06.01.2020 Rs.17.37212	Pradip Roy	13.01.2020	05.05.2020	N/A	₹ 17.90	₹ 9.00	11
3262	M/o road from JT Road (Goakhal Point) to Nungsiek Punji village - 4 Km	32/297/2018-W(41) Dt. 08.03.2019 Rs.20.00	EE/JD/WO/2019/46 Dt.27.05.2019 Rs.17.373	T. Premjit Meitei	03.06.2019	30.06.2019	N/A	₹ 17.90	Nil	20
3263	M/o road from Patchao village to Aglapur	32/221/2018-W(15) Dt. 08.03.2019 Rs.17.74	EE/JD/WO/2019/56 Dt.06.01.2020 Rs.15.41658	Ashing Kabui	13.01.2020	12.03.2020	N/A	₹ 15.87	Nil	17.74
3264	M/o road from Motbung to Baljuri Village- 1.45 Km	32/221/2018-W(4) Dt. 08.03.2019 Rs.19.99	EE/JD/WO/2019/50 Dt.06.01.2020 Rs.17.36521	M. Chojot Singh	13.01.2020	12.03.2020	N/A	₹ 17.89	Nil	19.99
										87.706
	NONEY DIVISION									
3265	Repair of project road from Thangal to Taosang Khunou for the portion from Leimatak Bridge to Taosang Khunou - 1 km	Rs. 24.77 Lakhs 32/192/2018-W(1) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/29 Rs. 21.50 dt. 10/11/2020	Gaikhonlung Panmei	11-13-2020	3-29-2021	N/A	22.14	12.50	12.27
3266	Maintenance of road from Namgajang to Taodajiang	Rs. 24.93 Lakhs 32/192/2018-W(3) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/30 Rs. 21.66 dt. 20/11/2020	Md. Abdul Kashim	11-28-2020	3-1-2021	N/A	22.30	14.00	10.93
3267	Maintenance of road from Taosemjang to Thuithangjang Satudai	Rs. 24.65 Lakhs 32/192/2018-W(2) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/30 (A) Rs. 21.42 dt. 20/11/2020	Md. Abdul Kashim	11-27-2020	2-5-2021	N/A	22.06	7.00	17.65
3268	M/O approach road from Kekru village to Longpi village -20 Km (SH:- Clearing jungle, surface dressing and GSB)	A/A Rs. 19.24 No. 32/218/2018-W(4) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-4) dt. 21/12/2019	ND/WO/2018-19/17 Rs. 16.70 lakhs dt. 23/12/2019	Gonmei Keiphapou	11-27-2019	2-3-2020	N/A	17.20	11.00	8.24
3269	M/O road from Namkaolong part-II to Namkalong Part -I 4 Km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.00 No. 32/218/2018-W(1) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-1) Dt. 21/12/2019	ND/WO/2018-19/16 Rs. 15.63 lakhs dt. 23/12/2019	Ashing Kabui	12-28-2019	2-25-2020	N/A	17.09	13.00	5.00

3270	M/O road from Namkalong to Khoupum village- 3 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 15.82 No. 32/218/2018-W(10) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-10) dt. 21/12/2019	ND/WO/2018-19/19 Rs. 13.74 lakhs dt. 23/12/2019	Ashing Kabui	12-28-2019	3-1-2020	N/A	14.15	11.00	5.82
3271	M/o road from Cachar road to Jaolempangthok -10 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.35 No. 32/218/2018-W(6) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-6) dt. 21/12/2019	ND/WO/2018-19/15 Rs. 15.93 lakhs dt. 23/12/2019	T. Sanajaoba Singh	11-28-2019	3-1-2020	N/A	16.40	4.00	14.35
3272	M/O road from Namkalong to Khoupum village- 8 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.90 No. 32/218/2018-W(8) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-8) dt. 21/12/2019	ND/WO/2018-19/10 Rs. 16.40 lakhs dt. 23/12/2019	Ashing Kabui	12-23-2019	2-2-2020	N/A	16.89	13.00	5.90
3273	M/o road from Nungba Bazar to Bethany - 4 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 16.72 No. 32/218/2018-W(13) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-13) dt. 21-12-2019	ND/WO/2018-19/21 Rs. 14.52 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-27-2019	2-20-2020	N/A	14.95	10.00	6.72
3274	M/o road from Noney to Kabui Khullen- 20 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing)	A/A Rs. 19.90 No. 32/218/2018-W(12) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-12) dt. 21/12/2019	ND/WO/2018-19/9 Rs. 16.84 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	3-10-2020	N/A	17.34	6.00	13.90
3275	M/o Noney(Longmai) to Old Thangal road 20.20 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing)	A/A Rs. 19.72 No. 32/218/2018-W(11) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-11) dt. 21/12/2019	ND/WO/2018-19/14 Rs. 17.12 lakhs dt. 23/12/2019	T. Sanajaoba Singh	12-30-2019	3-5-2020	N/A	17.63	4.00	15.72
3276	M/o road from Thangal village to Lengpan Cemetary at Thangal Village - 4km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 17.14 No. 32/218/2018-W(9) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-9) dt. 21/12/2019	ND/WO/2018-19/18 Rs. 14.87 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	3-5-2020	N/A	15.31	10.00	7.14
3277	M/o approach road to Tenkonjang HS at Noney (SH:- P/Laying GSB and construction of kutcha drain in hill side)	A/A Rs. 14.51 No. 32/218/2018-W(7) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-7) dt. 21/12/2019	ND/WO/2018-19/12 Rs. 12.60 lakhs dt. 23/12/2019	Abdul Kashim	12-30-2019	2-26-2020	N/A	12.97	8.00	6.51

3278	M/o road from Nungba to Taodajang village 10 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 19.43 No. 32/218/2018-W(2) dt. 08/03/2019 E/S Rs. 2.00 34/6/2019-W(N-2) dt. 21/12/2019	ND/WO/2018-19/20 Rs. 16.87 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	2-21-2020	N/A	17.37	9.50	9.93
3279	M/o IVR from Duithanjang to Satuidai part -II - 4 km (SH:- Surface dressing, Kutcha drain & GSB)	A/A Rs. 6.05 No. 32/218/2018-W(3) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-3) dt. 21/12/2019	ND/WO/2018-19/11 Rs. 5.25 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-30-2019	3-15-2020	N/A	5.40	5.25	0.80
3280	M/o road from Mukti K. To Mukti Samjang-II - 4 km (SH:- Clearing jungle, surface dressing and GSB)	A/A Rs. 8.87 No. 32/218/2018-W(5) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-5) dt. 21/12/2019	ND/WO/2018-19/13 Rs. 7.70 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-31-2019	2-27-2020	N/A	7.93	7.70	1.17
										142.05
	Senapati Division									
3281.	M/o road from NH-2 to Don Bosco College, Maram Centre	32/209/2018-W(23) dt 8/3/2019 Rs. 2.711	EE/SPT/WO/2018-19/1 Dt. 23/12/2019	Th. Rajeshwar Singh				2.711		2.711
3282.	M/o road from Senapati to Oklong 0 - 23.00 Km (SH: P/L GSB on bad stretches in between 0 - 23.00 Km)	32/209/2018-W(22) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/2018-19/2 Dt. 23/12/2019	Th. Rajeshwar Singh				20.000		20.000
3283.	M/o road from Willong Khunou tyo Gham Paddy field	32/209/2018-W(24) dt 8/3/2019 Rs. 2.564	EE/SPT/WO/2018-19/3 Dt. 23/12/2019	Th. Rajeshwar Singh				2.564		2.564
3284.	M/o road from Koide junction to Maiba (SH: P/L sand gravel on bad stretches in between 0km - 8 km).	32/209/2018-W(20) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/2018-19/4 Dt. 23/12/2019	N. Manoj Singh				20.000		20.000
3285.	Black topping from NH-2 to Shomai Taheizang Village, Senapati District, Manipur	32/209/2018-W(43) dt 8/3/2019 Rs. 15.00	EE/SPT/WO/2018-19/5 Dt. 23/12/2019	M. Bimolchand Singh				15.000		15.000
3286.	M/o road from Kachai Thiwa Ngari Lishang road 0-25 km (SH: Clearance of jungle, clearance of land slip, re-sectioning of side drain 15-25 km)	32/209/2018-W(33) dt 8/3/2019 Rs. 5.083	EE/SPT/WO/2018-19/6 Dt. 23/12/2019	Th. Ojit Singh				5.083		5.083
3287.	M/o Kachai Thiwa road 25.50 - 28.50 km (SH: E/w in formation cutting)	32/209/2018-W(35) dt 8/3/2019 Rs. 4.289	EE/SPT/WO/2018-19/7 Dt. 23/12/2019	Th. Rajeshwar Singh				4.289		4.289
3288.	The work of road repairing from NH-2 to Okhro lkhro	32/209/2018-W(44) dt 8/3/2019 Rs. 15.00	EE/SPT/WO/2018-19/8 Dt. 23/12/2019	Th. Rajeshwar Singh				15.000		15.000
3289.	M/o road from molkon to Khamasom -15 Km	32/209/2018-W(21) dt 8/3/2019 Rs. 18.202	EE/SPT/WO/2018-19/9 Dt. 23/12/2019	N. Manoj Singh				18.202		18.202

3290.	Impvt. Of Kachai(Tingsong junction) Ngamju(SH: mending of potholes, raising depressed portion by shingle in between 0-2.00 Km)	32/209/2018-W(26) dt 8/3/2019 Rs. 3.00	EE/SPT/WO/20 18-19/10 Dt 23/12/2019	N. Manoj Singh				3.000		3.000
3291.	M/o road Purul Lakhamai Phaibung road 0-27 Km	32/209/2018-W(27) dt 8/3/2019 Rs. 5.186	EE/SPT/WO/20 18-19/11 Dt 23/12/2019	N. Manoj Singh				5.186		5.186
3292.	Impvt of TT Laii Kharasom road(left out portion)(SH: Providing WBM Gr-II from 16-18.125 Km)	32/209/2018-W(15) dt 8/3/2019 Rs. 19.493	EE/SPT/WO/20 18-19/12 Dt 24/12/2019	Kh. Kalachand Singh				19.493		19.493
3293.	Impvt of rural hospital to Rabunamei 1.5 km (SH: Shingling and kutcha line drain)	32/209/2018-W(11) dt 8/3/2019 Rs. 5.628	EE/SPT/WO/20 18-19/13 Dt 24/12/2019	Kh. Kalachand Singh				5.628		5.628
3294.	Maintenance for Kapengho to Chawainu road	32/209/2018-W(42) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/20 18-19/14 Dt 24/12/2019	Kh. Kalachand Singh				20.000		20.000
3295.	M/o road from Laii to Laii Shirafii (SH: Cross drainage & shingling 0-6.6 km)	32/209/2018-W(7) dt 8/3/2019 Rs. 10.507	EE/SPT/WO/20 18-19/15 Dt 24/12/2019	N. Manoj Singh				10.507		10.507
3296.	M/o road from Kayum UJB School to Race camp (SH: Shingling 0-1.5 Km)	32/209/2018-W(14) dt 8/3/2019 Rs. 2.786	EE/SPT/WO/20 18-19/16 Dt 24/12/2019	Kh. Kalachand Singh				2.786		2.786
3297.	Impvt of IB Tungjoy	32/209/2018-W(16) dt 8/3/2019 Rs. 10.567	EE/SPT/WO/20 18-19/17 Dt 24/12/2019	M. Bimolchand Singh				10.567		10.567
3298.	M/o road from Shirong to Lakhamai - 15 km	32/209/2018-W(25) dt 8/3/2019 Rs. 5.186	EE/SPT/WO/20 18-19/18 Dt 24/12/2019	M. Rajen Singh				5.186		5.186
3299.	Impvt of Mao Pudunamei road (SH: Filling up depression with SG at Mao - Chawainu road)	32/209/2018-W(9) dt 8/3/2019 Rs. 6.354	EE/SPT/WO/20 18-19/19 Dt 24/12/2019	Kh. Kalachand Singh				6.354		6.354
3300.	Impvt of Mao Pudunamei road (SH: P/L, shingling on road side berm 1-4 Km)	32/209/2018-W(8) dt 8/3/2019 Rs. 5.807	EE/SPT/WO/20 18-19/20 Dt 24/12/2019	M. Bimolchand Singh				5.807		5.807
3301.	M/o Kataphymai to Laii road (SH: Repairing bad stretches & depressed wheel track from 36-43 km)	32/209/2018-W(10) dt 8/3/2019 Rs. 10.517	EE/SPT/WO/20 18-19/21 Dt 24/12/2019	Kh. Kalachand Singh				10.517		10.517
3302.	M/o Maram Purul road 0-20 km(SH: Clearance of jungle, re-section of kutcha drain & CP/L)	32/209/2018-W(39) dt 8/3/2019 Rs. 5.455	EE/SPT/WO/20 18-19/22 Dt 26/12/2019	Ksh. Basanta Singh				5.455		5.455
3303.	FDR to Maram Purul road (SH: Mending potholes by shingling in between 4-11.50 Km)	32/209/2018-W(36) dt 8/3/2019 Rs. 3.726	EE/SPT/WO/20 18-19/23 Dt 26/12/2019	Ksh. Basanta Singh				3.726		3.726
3304.	M/o Maram Purul road 0-20 km(SH: Clearance of jungle, re-section of side drain 0-20 Km & Clearance of land slip)	32/209/2018-W(38) dt 8/3/2019 Rs. 4.067	EE/SPT/WO/20 18-19/24 Dt 26/12/2019	M. Bimolchand Singh				4.067		4.067
3305.	M/o UT Chingmei Khullen 35-70 Km (SH: Shingling & kutcha line drain 66-70 Km)	32/209/2018-W(30) dt 8/3/2019 Rs. 5.426	EE/SPT/WO/20 18-19/25 Dt 26/12/2019	Ksh. Basanta Singh				5.426		5.426

3306.	M/o road Senapati Phaibung road from Senapati to Khamasom (SH: Filling wheel track and potholes and P/work etc for the portion 20-24 km)	32/209/2018-W(31) dt 8/3/2019 Rs. 2.311	EE/SPT/WO/20 18-19/26 Dt. 26/12/2019	M. Bimolchand Singh				2.311		2.311
3307.	FDR to Maram Purul road (SH: Mending potholes by shingling in between 11.50-18 Km)	32/209/2018-W(37) dt 8/3/2019 Rs. 2.997	EE/SPT/WO/20 18-19/27 Dt. 26/12/2019	Th. Ojit Singh				2.997		2.997
3308.	M/o UT Chingmei Khullen road 35-70 Km (SH: kutcha line drain, shingling up wheel track & protection works 3 Nos. for the protection 65-70 Km)	32/209/2018-W(29) dt 8/3/2019 Rs. 5.671	EE/SPT/WO/20 18-19/28 Dt. 27/12/2019	Ksh. Basanta Singh				5.671		5.671
3309.	M/o UT Chingmei Khullen road 35-70 Km (SH: Mending potholes by WBM 45-50 Km)	32/209/2018-W(28) dt 8/3/2019 Rs. 7.362	EE/SPT/WO/20 18-19/29 Dt. 27/12/2019	Ksh. Basanta Singh				7.362		7.362
3310.	M/o road from Ngari river to Ngari Lishang 9 km (SH: Clearance of jungle, clearance of land slips, re-sectioning of side drain and shingling)	32/209/2018-W(32) dt 8/3/2019 Rs. 3.274	EE/SPT/WO/20 18-19/30 Dt. 27/12/2019	Kh. Kalachand Singh				3.274		3.274
3311.	Impvmt of road from NH-39 to Nazareth School (SH: Shingling, WBM, PC & Boulder sausage)	32/209/2018-W(1) dt 8/3/2019 Rs. 3.792	EE/SPT/WO/20 18-19/31 Dt. 27/12/2019	N. Manoj Singh				3.792		3.792
3312.	Impvmt of TT Laii road (SH: P/L shingling on bad stretches 29-33 Km)	32/209/2018-W(17) dt 8/3/2019 Rs. 5.918	EE/SPT/WO/20 18-19/32 Dt. 27/12/2019	Kh. Kalachand Singh				5.918		5.918
3313.	Impvmt of rural hospital and Chawainu road (SH: SG 1.5 km)	32/209/2018-W(3) dt 8/3/2019 Rs. 4.186	EE/SPT/WO/20 18-19/33 Dt. 27/12/2019	M. Rojen Singh				4.186		4.186
3314.	M/o road Laii to Laii Shiraffii road (SH: Surface dressing & shingling 5-7.9 Km)	32/209/2018-W(5) dt 8/3/2019 Rs. 6.343	EE/SPT/WO/20 18-19/34 Dt. 27/12/2019	M. Rojen Singh				6.343		6.343
3315.	Impvmt of TT Laii Kharasom road (SH: WBM & PC in selected stretches)	32/209/2018-W(19) dt 8/3/2019 Rs. 20.000	EE/SPT/WO/20 18-19/35 Dt. 27/12/2019	M. Rojen Singh				20.000		20.000
3316.	Impvmt of road from TT Laii road to Tabuffii - 1.5 Km (SH: shingling & kutcha line drain)	32/209/2018-W(12) dt 8/3/2019 Rs. 5.59	EE/SPT/WO/20 18-19/36 Dt. 27/12/2019	Th. Ojit Singh				5.590		5.590
3317.	M/o road to Laii Kharasom road (SH: Surface dressing & shingling 0-5 km)	32/209/2018-W(4) dt 8/3/2019 Rs. 5.075	EE/SPT/WO/20 18-19/37 Dt. 27/12/2019	Th. Ojit Singh				5.075		5.075
3318.	Impvmt of Paomata centre to Tungam (SH: Surface dressing & shingling in between 0-4.5 km)	32/209/2018-W(6) dt 8/3/2019 Rs. 4.975	EE/SPT/WO/20 18-19/38 Dt. 27/12/2019	M. Rojen Singh				4.975		4.975
3319.	Const. of road from Pudunamei to Shajouba via Chawainu connecting TT Laii road 60 km (SH: E/w in formation cutting & CD work 4.5-6.21 Km)	32/209/2018-W(13) dt 8/3/2019 Rs. 14.678	EE/SPT/WO/20 18-19/39 Dt. 27/12/2019	Th. Ojit Singh				14.678		14.678
3320.	Impvmt of Tungjoy to Laii road (SH: Filling up depression with sand shingle at Paomata centre to Tungam Affii via Tungam Khullen)	32/209/2018-W(18) dt 8/3/2019 Rs. 4.924	EE/SPT/WO/20 18-19/40 Dt. 27/12/2019	M. Rojen Singh				4.924		4.924

3321.	Impvt of Maram Purul road 0-20 km (SH: E/w in widening to MDR standard, shingling, P/work & 900 mm dia RCC pipe culvert)	32/209/2018-W(40) dt 8/3/2019 Rs. 15.132	EE/SPT/WO/20 18-19/41 Dt 27/12/2019	Th. Ojit Singh				15.132		15.132
3322.	Rehabilitation of damage stretches of lower Shajouba	32/209/2018-W(2) dt 8/3/2019 Rs. 4.626	EE/SPT/WO/20 18-19/42 Dt 27/12/2019	M. Rojen Singh				4.626		4.626
3323.	Maintenance of road Maram Purul to Lakhamai Phaibung road (SH: Mending potholes in between 0-19 km)	32/209/2018-W(34) dt 8/3/2019 Rs. 5.083	EE/SPT/WO/20 18-19/43 Dt 27/12/2019	N. Manoj Singh				5.083		5.083
3324.	M/O Senapati HQ Colonies Road i/c side drain (1.50 Km) at Senapati HQ.	32/200/2018-W dt 8/3/2019 Rs 48.30 Lakhs		D.Pukeho Mao				₹ 48.30		48.300
3325.	M/o road from Makhel keibi to Besho (SH: Surface dressing and shingling for the portion 6.30 km. to 10.50 km)	32/394/2017-W dt.21-03-2018 Rs.25,68,947/-	EE/SPT/WO/20 17-18/32 dt.07/04/2018 Rs.24,88,558/-	D. Pukeho Mao	25-03-18	24-09-18		₹ 25.68	₹ 24.60	0.400
3326.	M/o TT Laii Kharasom road (SH: Surface dressing and shingling for the portion 12.30 to 16.30 km)	32/395/2017-W dt.21-03-2018 Rs.27,44,981/-						₹ 27.44	₹ 27.44	5.410
3327.	Impt. Of road from Emefiithumei to Kasori Potato Farm (0-2.50 km) (SH: Providing, shingling 2.50 km)	46/115/2017-W dt.16-03-2018 Rs.50.00 lac						Rs. 50.00	-	50.000
										452.601
	Pherzawl									
3328	M/o road from J-T road to Ankhasuo via Khangbor village- 4 Km with Construction of Culvert - 1 No.	32/297/2018-W (46) dt. 8/03/2019 Rs. 20.00	EE/Ph-D/Tdr/2019-20/6 Dt. 23/12/2020 Rs.17,37,329	P.Tongthang	30/12/2020	29/03/2021	NA	17.90	7.00	13.00
3329	Impvt. Of road from Pherzawl to Tensong- 3 Km (SH: Surface dressing and Shingling)	32/204/2018-W(1) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/8 Dt. 23/12/2019 Rs.17,38,553	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3330	Improvement of road from Sipiukon to Tipaimukh- 4 Km (SH: Surface dressing and Shingling)	32/204/2018-W(2) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/13 Dt. 23/12/2019 Rs.17,41,180	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3331	M/O road from Lungthulien (TPK road to Senvon 6.0 Km- 12 Km (SH: Mending of potholes and depression)	32/204/2018-W(3) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/14 Dt. 23/12/2019 Rs.17,38,718	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3332	M/O road from Lungthulien (TPK road to Senvon 0.0 Km- 6.00 Km (SH: Mending of potholes and depression)	32/204/2018-W(4) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/15 Dt. 23/12/2019 Rs.17,38,252	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3333	Improvement of road from Sipiukon to Tipaimukh- 9 Km (SH: Widening of side drain)	32/204/2018-W(5) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/9 Dt. 23/12/2019 Rs.17,46,193	M/S Adim Kamei	30/12/2019	29/06/2020	NA	17.90	6.00	14.00
3334	M/O road from Tuisen to J. Phaimoul via Buangmun- 4.0 Km (SH: Surface dressing and Shingling)	32/204/2018-W(6) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/6 Dt. 23/12/2019 Rs.17,37,845	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3335	M/O road from Khajang to Aibuon- 10 Km (SH: Clearance of Landslips, re-sectioning of side drain and mending of potholes and depression)	32/204/2018-W(7) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/11 Dt. 23/12/2019 Rs.17,40,149	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00

3336	M/O road from Mualnuam to Tuivai (SH: Clearance of Landslips, Surface dressing and side drain)	32/204/2018-W(8) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/12 Dt. 23/12/2019 Rs.17.41258	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3337	M/O road from Dialkhai to Tuivai (SH: Clearance of Landslips, Surface dressing and Side drain)	32/204/2018-W(9) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/10 Dt. 23/12/2019 Rs.17.46533	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
3338	Construction of new roads from Tuolbung to Thingpan via H. Maulien village.	32/204/2018-W(10) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/7 Dt. 23/12/2019 Rs.17.46389	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00
										207.00
CHURACHANDPUR DIVISION										
3339	FDR to Thingkeu - Henglep road 0-31.50 Km (SH: Clearance of landslips, Dry stone pitching on wheel tracks)	32/121/2018-W Dt. 8-3-2019 (Rs.90.00)	CHD/CT(5)/201 8-19/46 dt. 18/11/2019	Lienmang Gangte	11-25-2019	5-3-2020	Nil	90.00	55.00	35.00
										35.00
Tengnoupal Division										
3340	M/o road from Wasaphai to Lai-Haraoching.	Rs.19.90 (AA) & Rs. 2.00 (ES), No.32/207/2018-W(1), dt. 08-03-2019.	Rs. 17,28,893/- No.TPL/WO/2019-20/167-A, dt. 23-12-2019.	Paojalal Haokip	5-29-2019	1-11-2020	1-11-2020	₹ 17.80	₹ 13.00	6.9
3341	Constn. of drainage works within Muslim Nagar, Moreh Ward No.5.	Rs. 55.09, No.32/206/2018-W(2), dt., 08/03/2019.	Rs. 49,29,756/- No.SE-III/EE/TPL/WO/2018-19/02, dt. 05/11/2020	Md. Abdul Kashim	11-5-2020	2-11-2021	2-11-2021	₹ 49.29	₹ 16.00	39.09
3342	Rehabilitation of bridge over Khujairok bridge near Gurudwara Temple at Moreh	Rs. 25.00, No.32/206/2018-W(1), dt. 08-03-2019.	Rs. 21,72,718/- No.EE(TPL)/LoC/2020-21/04, dt. 09-11-2020.	Paojalal Haokip	11-9-2020	12-18-2021	12-18-2021	₹ 22.37	₹ 9.50	15.5
										61.49
										4520.114
MH: 4059										
BUILDING DIVISION-II										
3343	Major improvement of State Guest House, Babupara, Imphal (Phase-II).	No. 26/56/2018-W dt. 08/03/2019 Rs. 297.574/-	EE/BD-II/CT-2/19-20/15 Dt. 07/06/2019 & EE/BD-II/CT-2/18-20/15 Dt. 07/06/2019, Rs. 258.126/-	O. Premjit Singh	6-7-2019	6-6-2020		258.126	267.810	29.764
3344	Beautification and steel grill fencing at Sanjenthong Officer Colony	No. 26/139/2018-W, Dt. 8/03/2019 Rs. 50.000/-	EE/BD-II/LOC/2019-20/06 dt. 27/03/2020, Rs. 43.426/-	Elias Howmai	3-27-2020	26/09/202		43.426	37.155	12.834
3345	Impvmt. Of Children park at Sanjenthong	No. 26/140/2018-W, Dt. 8/03/2019 Rs. 50.000/-	EE/BD-II/LOC/2019-20/07 dt. 27/03/2020, Rs. 43.426/-	Elias Howmai	3-27-2020	26/09/202		43.426	37.155	12.834
3346	Addition and alteration of Manipur Bhavan, SP Marg, New Delhi	No. 26/90/2018-W, Dt. 20/03/2019 Rs. 139.274/-	EE/BD-II/CT-2/19-20/14 Dt. 07/06/2019, Rs. 106.924/-	O. Premjit SIngh	6-7-2019	12-6-2019		106.924		139.274
3347	Addition and Alteration of Bir Tikendrajit House, Chanakyapuri New Delhi	No. 26/91/2018-W, Dt. 20/03/2019 Rs. 294.733/-	EE/BD-II/CT-2/19-20/16 Dt. 07/06/2019 & EE/BD-II/CT-2/19-20/20 Dt. 07/06/2019, Rs. 226.260/-	O. Premjit Singh/ P Gaikhangthai	6-7-2019	12-6-2019		226.260		294.733

3348	Construction of Chowkidar Qtr., canteen, vehicle shed RCC Slab Culvert, Gates, Land Development & Black Topping for employment Exchange at L/pat.	No.26/207/2018-W, Dt.8/03/2019 Rs. 104.990/-	EE/BD-II/LOC/2020-21/09 dt. 21/11/2020, Rs. 83.411/-	Th. Rajeshwor Singh	11-21-2020	11-20-2021		83.411		104.99
3349	Major Improvement of State guest house, Babupara, Imphal (Phase-I)	No.26/55/2018-W, Dt.26/02/2019 Rs. 299.665/-	EE/BD-II/CT-2/19-20/16 Dt. 07/06/2019 & EE/BD-II/CT-2/19-20/17 Dt. 07/06/2019, Rs. 229.607/-	O. Premjit Singh/ P Gaikhangthai	6-7-2019	12-6-2019		229.607	180.000	119.665
										714.094
	Imphal East Division									
3350	Construction of Rest House at Jubaraj Palli Maya.	26/188/2018-W(1) dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/20-21/4 dt. 06/11/2020 Rs. 86.476 lacs	W. Sanaton Meitei	13.11.20	12.11.21		95.671	50.000	45.671
										45.671
	KAKCHING DIVISION									
3351	Construction of compound wall fencing 2(two) nos. gates, line drain Culvert & Approach road of Sub-Register & SDC Office at Kakching	26/108/2018-W dt.09-03-2019 & Rs.49.334/-	EE/KCG/W.O./Bldg(P)/2019-20/16, dt.06-06-2019 & Rs.42.18/-	K.Manglemjao Singh	6-6-2019	7-21-2019		Rs. 49.330	Rs. 25.000	24.33
3352	Reconstruction of compound wall fencing , 2 nos. of Gates, Line Drain and Land Development at IB, Kakching.	26/107/2018-W, dt. 3/9/2019 & Rs 50.22/-	EE/KCG/WO/Bldg(P)/19-20/15 dt.06/06/2019	K.Manglemjao Singh	6-6-2019	12-4-2020		Rs. 43.786	Rs. 43.786	0
										24.33
	THOUBAL DIVISION									
3353	Construction of Sub-Division Office of Thoubal Division, PWD, Manipur.	26/146/2018-W Dt. 08/03/2019 A/A Rs. 50.00 lakhs	EE/TBL/LOC/Bldg(P)/2020-21/05 dt. 23/12/2020 Rs. 44.61 lakh	Elias Hawmei	23/12/2020	12/12/2021		41.5	30.00	14.66
3354	Land Development, Public Toilet and Repairing of Approaching road in SDO Lilong Complex.	26/116/2018-W Dt. 09/03/2019 A/A Rs. 49.256 lakhs & E/S Rs. 10.00 lakhs	EE/TBL/LOC/Bldg(P)/2019-20/315 Dt. 15/04/2020 , Rs. 43.89 lakh	N. Mohendro Singh.	15/4/2020	14/4/2021		43.89	44.33	4.22
										18.88
	NONEY DIVISION									
3355	Repair of SDC Office Noney.	A/A Rs. 20.00 No. 26/185/2018-W dt. 08/03/2019 E/S Rs. 5.00 No. 26/185/2018-W dt. 08/03/2019	ND/WO/2018-19/2 Rs. 15.39 lakhs dt. 28/05/2019	Ph. Adai	5-31-2019	11-20-2019	N/A	15.39	20.00	Nil
	TAMENGLONG DIVISION									
3356	Impvt. Of TD Block at Tamei (SH:- Block building, drainage, Toilet and Fencing repair)	26/623/2017-W dt.19/02/2018 Rs. 20.00	CT/7/TML/P/2017-18/8 dt.26/03/2018 Rs.20.00	K. Lamchaopou	Dt. 01/04/2018	Dt.20/07/2018	Dt.20/07/2018	20.00	9.50	10.495
3357	Impvt. Of TD Block at Tousem (SH:- Block building, drainage, Toilet and Fencing repair)	26/622/2017-W dt.19/02/2018 Rs. 20.00	CT/7/TML/P/2017-18/9 dt.26/03/2018 Rs.20.00	K. Lamchaopou	Dt. 01/04/2018	Dt.11/01/2019	Dt.11/01/2019	20.00	9.50	10.495
										20.99
	Senapati Division									
		26/608/2017-W dt. 23/03/2018 Rs.	No. EE/SPT/WO/20	K. Lamchao Pou						

3358	Constn. of TD block Phaibung Khullen.	299.99 lakhs	No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	M/S Exotic Contractor Pvt. Ltd					54.50	245.49
			No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	Ng. Lah						
			No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	P. Johnson Samo						
3359	Impt. Of T.D. Block at Tadubi (SH: Block Building, Drainage, Toilet and Fencing repair)	26/677/2017-W(Pt II) dt.23-03-2018 Rs.20.00 lakh	No. EE/SPT/WO/2018-19/33 dt.07-4-2018	D. Pukeho	13-10-18	12-10-18	10-19-2018	₹ 20.00	-	20
3360	Constn.. of TD block Song-Song	26/760/2017-W dt. 23/03/2018 Rs. 299.99 lakhs	No. EE/SPT/WO/2017-18/34 dated 18/04/2018	M/S Exotic Contractor Pvt. Ltd					88.30	211.69
3361	Constn.. of TD block Willong.	26/706/2017-W dt. 23/03/2018 Rs. 299.99 lakhs	No. EE/SPT/WO/2017-18/35 dated 30/05/2018	D. Pukeho Mao					48.30	251.69
										728.87
	Pherzawl									
3362	Construction of Transit Hostel at Pherzawl District HQ (Phase-I)	26/200/2018-W dt. 8-3-2019 Rs. 147.065	EE/Ph-D/Tdr/2019/4 Dt. 11/11/2019 Rs.107.77219	M/S G. Thaninjao R. Naga & Sons	18/11/2019	In Progress	NA	53.04	50.65	96.415
										96.415
	Electrical Division - I									
3363	Renovation of IEL in the residential and non-residential buildings i/c compound lighting and replacement/ repairing of A/C inside the Hon'ble CM Complex at Babupara	26/186/2018-W dt. 18/3/2019 Rs. 15.00	EE/ED-I/AC(WO)/19/9 dt. 4/3/19 Rs 12,60,337/-	Kh. Maimu Singh	4/3/19	24/3/19		12.60	13.00	2.00
										2.00
	Tengnoupal Division									
3364	Impvt. Of Guest House (Building) at Moreh.	Rs. 42.00, No. 26/188/2018-W, dt. 08/03/2019.	Rs. 30,04,894/- No.SE-III/EE(TPL)/WO/2018-19/01, dt. 05-11-2020	Th. Ojit Singh	11-10-2020	8-28-2021	8-28-2021	₹ 37.58	₹ 33.50	8.5
										8.5
										1659.75
	MH: 2059									
	BUILDING DIVISION-II									
3365	Renovation of SDO office Building Lamsang, Haorang Sabal	No. 26/18/2019-W, Dt. 27/08/2019, Rs. 20.129/-	EE/BD-II/LOC/2019-20/01 dt. 06/02/2020, Rs. 17.404/-	P Gaikhangthai	2-6-2020	5-5-2020		17.404	10.000	10.129
										10.129
	Building Division - I									
3366	Construction of Office Chamber for the parliamentary Secretaries at the First Floor of Darshan Hall at C.M. Complex.	Rs. 34.819 26/81/2018-w dt. 8-01-2019	EE/BD-I/CD/WO/2018-19/30 dt. 23-02-2019	--do--	2-28-2019	3-27-2019	8-11-2022	Rs. 33.804	Rs. 27.950	5.854
3367	Construction of Anti-Corruption Cell at First Floor to the entrance above the Security Check Control office near parking of C.M. Complex Babupara.	Rs. 37.484 26/81/2018-w dt. 8-01-2019	EE/BD-I/CD/WO/2018-19/31 dt. 23-02-2019	--do--	2-28-2019	3-27-2019	8-11-2022	Rs. 36.390	Rs. 29.670	6.72

3368	Renovation and Extension of Guest House, Kitchen at Chief Minister's Complex at Babupara, Imphal.	Rs. 26.409 26/81/2018-w dt. 8-01-2019	EE/BD- I/CD/WO/2018- 19/23 dt. 23-02- 2019	--do--	2-23-2019	3-22-2019	8-11-2022	Rs. 25.640	Rs. 21.600	4.04
3369	Construction of CRPF Kitchen cum Store & Dinning Hall near Security barrack Chief Minister's Complex at Babupara.	Rs. 38.699 26/81/2018-w dt. 8-01-2019	EE/BD- I/CD/WO/2018- 19/33 dt. 23-02- 2019	--do--	2-28-2019	4-27-2019	8-11-2022	Rs. 37.571	Rs. 31.420	6.151
3370	Renovation of Room No. 215 - Gf allotted to Sri. V. Hankhalian Minister at Old Secretriare (Annexe) Building, Imphal.	26/74/2018-w(2) dt. 4-03-2019 Rs. 12.194 & Rs. 8.500	EE/BD- I/CD/WO/2019- 20/61 dt. 29-06- 2019 Rs. 10.594	V. Hangkhalian	6-29-2019	7-28-2019		10.594		10.594
3371	Renovation of office chamber Shri Dr. Radheshyam Singh, Minister, room No. 317 & 318 - 3rd floor Western Block New Secretariat, Imphal.	26/74/2018-w(4) dt. 4-03-2019 Rs. 9.035	BD- I/CD/WO/2019- 20/ dt. 29-06- 2019 Rs. 7.850	Kh. Bira Singh	6-29-2019	7-28-2019		7.849		7.849
3372	Renovation/Repairing of Room No. 405, 4th floor for Shri Awangbow Newmai, Parliamentary Secretary at Western Block, New Secretariat.	26/74/2018-w(2) dt. 4-03-2019 Rs. 13.994 & Rs. 9.800	EE/BD- I/CD/WO/2019- 20/42 dt. 28-05- 2019 Rs. 12.158	W. Imo Singh	5-28-2019	6-27-2019		12.158		12.158
3373	Renovation of office chamber, staff room, conference hall of Hon'ble Minister Shri Losi Dikho at Annex Building at Old Secretariat (South Block), Imphal.	26/74/2018-w(2) dt. 4-03-2019 Rs. 11.662 & Rs. 8.150	BD- I/CD/WO/2019- 20/51 dt. 20-06- 2019 Rs. 10.132	VS. Nganingkhui	6-20-2019	7-19-2019		10.132		10.132
3374	Renovation of office chamber Hon'ble Minister Smt. Nemcha Kipgen Room No. 218, 2nd floor Western Block at New Secretariat.	26/74/2018-w(2) dt. 4-03-2019 Rs. 6.594 & Rs. 4.600	BD- I/CD/WO/2019- 20/55 dt. 25-06- 2019 Rs. 5.729	--do--	6-25-2019	7-24-2019		5.729		5.729
3375	Erection of Propping with earthquake damage Minister Block building New Secretariat, Imphal.	26/275/2018-w dt. Dt. 29-03-2019 Rs. 7.088	EE/BD- I/CM/Tender- Accept/2019- 20/28 dt 08-01- 2020 Rs. 6.156	Ashing Kabui	1-11-2020	2-10-2020		6.156		6.156
3376	Face lifting of PWD office building block - A & D at khoyathong, Imphal.	Rs. 11.480 No. 26/436/2018-w dt 29/01/2018		L. Jarma Singh						8.6
3377	Construction of infrastructures in connection with the inauguration and laying of foundation stone by Prime Minister of india at Hapta Kangjeibung, Manipur.	Rs. 112.987 No. 26/181/2018-w dt 08/03/2019		L.S. Asheli					Rs. 100.000	12.987
										96.97
	Electrical Division - I									
3378	Renovation of IEI in the newly modified Office rooms No. 38(Annex Block) occupied by Hon'ble Minister MAHUD, Town Planning, Forest & Environment, Horticulture, Soil Conservation including staff rooms at Manipur Secretariat (North Block) Imphal.	26/562/2017-W 19/03/2018 Rs.10.096	EE/EDI/AC (WO)/2018/98 dt.24/03/2018 Rs. 9,80,165/-	Ch. Mangi	24/03/2018	28/03/2018		9.80	0	10.96
										10.96
	Electrical Division - III									
3379	Impvt. Of IEI in the Manipur Bhavan Roland Road, Kolkata	30.650 no. 26/632/2017 -W dt 28/03/2018	EE/ED- III/AC(WO)/201 8-19/1 dt 9/4/2018	Ch.G7:G13 Mangi Singh	4-12-2018	5-12-2018	5-13-2018	29.715	0	30.65
3380	A/A of IEI & replacement of LED lighting in the DLO 4 nos. & Security barracks 2 nos. i/c security in the Mini Sectt., Complex at Senapati	56.010 no. 26/567/2017-W dt 21/3/2018	EE/ED- III/AC(WO)/201 8-19/11 dt 21/4/2018	Kh. Maimu Singh	4-24-2018	5-24-2018	5-25-2018	49.997	8.000	48.01

3394	Constr. Of Type- I Qtr at Waikhong, Kakching District, Manipur	26/657/2017-W(Pt), dt:2/28/2018 & Rs19.63/-	EE/KCG/WO/Ho using (Plan) 17-18/03 dt.23/03/2018	K.Manglemjao Singh	3-23-2018	9-13-2018			Rs. 0.000	Rs. 0.000	0
	MH: 2216										
	BUILDING DIVISION-II										
3395	Renovation of toilet and construction of Chowkidar cum sweeper's quarter and development of yard for transit hostels at Sanjenthong Officer's Colony	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 22.339/-	EE/BD-II/CT-II/18-19/23 dt. 18/03/2019, Rs. 16.519/-	Th Rajeshwor	3-18-2019	6-17-2019			16.519	14.370	7.969
3396	Maintenance of T-VI/G-1 NIA office at Lamphelpat (SH: Repairing of Main building, garage, C.C Pavement & compound wall)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 26.930/-	EE/BD-II/CT-II/18-19/21 dt. 18/03/2019, Rs. 23.263/-	Th Surjit Singh	3-18-2019	6-17-2019			23.263		26.93
3397	Maintenance of Govt. Qtr. No. T-CP/23 i/c constn. of compound wall & IEI at Lamphelpat	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 25.620/-	EE/BD-II/CT-II/18-19/19 dt. 18/03/2019, Rs. 20.719/-	P Joyshanker Singh	3-18-2019	6-17-2019			20.719	11.577	14.043
3398	M/o Low cost T/III-7(A&B) at DMC Campus (SH: Constrn. of Extension room)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 27.918/-	EE/BD-II/CT-II/18-19/16 dt. 18/03/2019, Rs. 24.242/-	Th Surjit Singh	3-18-2019	6-17-2019			24.242		27.918
3399	Maintenance of T-VI/CP-1 occupied by K. Leishiyo Hon'ble MLA at Lamphelpat (SH: Compound wall and RCC drain)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 27.859/-	EE/BD-II/CT-II/18-19/22 dt. 18/03/2019, Rs. 24.203/-	Th Surjit Singh	3-18-2019	6-17-2019			24.203		27.859
3400	M/o Govt. Qtr. T-II/A-16, 18, 19 & 75 at Laphelpat.	No. 26/325/2018-W(4), Dt. 02/03/2019, Rs. 21.889/-	EE/BD-II/CT-II/2018-19/24 dt. 20/03/2019, Rs. 17.853/-	P Gaikhangthai	3-20-2019	6-19-2019			17.853		21.889
3401	Repairing of Govt. Qtr. No. T-IV/E-10, 12 & 13 at Lamphelpat.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 37.760/-	EE/BD-II/LOC/2020-21/12 dt. 07/12/2020, Rs. 30.937/-	WTM Constn.	12-7-2020	6-6-2021			30.937	33.000	4.76
3402	Construction of Extension room of Professor Qtr. No. 8 (A&B) at DMC Campus.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 54.513/-	EE/BD-II/LOC/2020-21/10 dt. 05/12/2020, Rs. 41.822/-	Th. Biren Singh	12-5-2020	6-4-2021			41.822		54.513
3403	Construction of Extension room of Professor Qtr. No. 5 (A&B) at DMC Campus.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 50.144/-	EE/BD-II/LOC/2020-21/11 dt. 05/12/2020, Rs. 38.636/-	Th. Biren Singh	12-5-2020	6-4-2021			38.636		50.144
3404	M/o Govt. Qtr. T-II/A-45, 46 & T-III/B-16 at Lamphelpat	No. 26/328/2018-W, Dt. 08/03/2019, Rs. 19.463/-	EE/BD-2/CT-2/18-19/13 dt. 27/05/2019, Rs. 16.773/-	O Premjit Singh	5-27-2019	8-26-2019			16.773		19.463
3405	M/o Govt. Qtr. T-II/B-23, 24 & T-III/A-36 at Lamphelpat	No. 26/328/2018-W(2), Dt. 08/03/2019, Rs. 19.541/-	EE/BD-2/CT-2/18-19/10 dt. 20/03/2019, Rs. 16.821/-	P Gaikhangthai	3-20-2019	6-19-2019			16.821		19.541
3406	M/o Govt. Qtr. T-II/B-17, 22 & T-III/A-37 at Lamphelpat	No. 26/328/2018-W(3),Dt. 08/03/2019, Rs. 19.566/-	EE/BD-2/CT-2/18-19/09 dt. 20/03/2019, Rs. 16.831/-	P Gaikhangthai	3-20-2019	6-19-2019			16.831		19.566
3407	Renovation of T-VI/CP-1 Qtrs at Lamphelpat occupied by Hon'ble MLA Shri K. Leishiyo	No. 26/325/2018-W(2), Dt. 02/03/2019, Rs. 88.454/-	EE/BD-II/LOC/2020-21/15 dt. 10/12/2020, Rs. 69.611/-	Ningshen Ringold	12-10-2020	8-9-2021			69.611		88.454

3408	Renovation of Qtr. No. T-VI/G-5 at L/pat	No. 26/325/2018-W(3), Dt. 02/03/2019, Rs. 19.939/-	EE/BD-II/LOC/2020-21/06 dt. 18/11/2020, Rs. 17.156/-	M Sharat Singh	11-18-2020	5-17-2021		17.156		19.939
										402.988
	Electrical Division - I									
3409	Renovation of IEI for Qtr. Type-VI/CP-4, occupied by Shri, Khashim Vashum MLA 45-Chingai AC Manipur at Lamphelpat.	26/520/2017-W dt. 05/02/2018	EE/ED-I/AC(WO)/18/83 dt. 21/02/2018 Rs. 9.43.997/-	Kh. Maimu	21/02/2018	3-2-2018		9.43	0	9.72
3410	Renovation of IEI for the Qtr. Type-VI/CP-1 occupied by Shri K. Leishiyo, Parliamentary Secy. PHED Printing & Stationary, Horticulture & Soil Conservation at Lamphelpat.	26/367/2017-W dt. 03/01/2018	EE/ED-I/AC(WO)/18/60 dt. 17/11/2018 Rs. 6,22,291	Ch. Mangi	17/11/2018	2-5-2018		6.22	5.5	0.91
										10.63
										413.618
	FY: 2019-20									
	MH: 5054									
	National Highway - III									
3411	Construction of Drop Gates at the entry point of subsidiary roads to NH-02 and Barricades at different locations along the NH-02 from Airport Exit to Maibam Lotpa Ching in connection with the visit of the Hon'ble Prime Ministers of India & Japan on 17th December 2019	Rs. 24.76 lakhs /- No. 43/422/2019-W Dt. 17/03/2020	Rs. 21.50 No. EE/NH-III/WO/MO/2020-21/27 dt. 09/11/2020	Md. Abdul Kasim Special Class Contractor, Khurai Khomidok, Imphal East District, Manipur.	12-13-2019	12-16-2019		22.38	10.00	14.76
3412	Constrn. of drop gates and barricades along the roads at different locations of NH-150 from Km 456.543 (Airport Exit Gate) to Km 463.250 (Kangla Western Gate) in connection with the visit of Hon'ble Prime Minister of India on 4th January 2019.	Rs. 43.87/- Lakh No. 43/316/2019-W Dt. 16/03/2020	Rs. 38.11 No. EE/NH-III/WO/MO/2018-19/131 Dt. 01/01/2019	Md. Abdul Kasim Special Class Contractor, Khurai Khomidok, Imphal East District, Manipur.	1-1-2019	1-3-2019		39.25	25.00	18.87
										33.63
	Imphal West Division									
3413	Impvt. of road at Uripok A/C(SH:-Aheibam Leirak road,Samu Leirak road,Kshetrimayum Leirak road,Member Leirak road,heisnam Leirak road and Ahantham Leirak road).	43/24/2018-W dt.21.6.2019	CE/PWD-e-tender/IW/19-20/1824 dt. 19.3.20	Kh.Kalachand Singh	19.3.20	18.3.21		150.00	125.00	25.00
3414	Impvt. of road Kangjabi to Thingel at Thangmeiband.	43/71/2019-W dt. Dt.4.3.20	IW/20/SE-II/19 Dt. 24.11.20	Kh.Kalachand Singh	24.11.20	23.5.21		25.00	7.00	18.00
3415	Impvt. of Yumnam Leikai road at Thangmeiband i/c 1m span RCC slab culvert.	43/72/2019-W dt.17.3.20	IW/20/SD-II/42 dt. 7.12.20	M/S Northern Construction	7.12.20	6.6.21		24.00		24.00
3416	Impvt. of road at Ngasekpa Leikai Thangmeiband.	43/73/2019-W dt. 12.2.20	IW/20/SD-II/38 dt. 4.12.20	M/S Northern Construction	4.12.20	3.6.21		20.00		20.00
3417	Impvt. of Kabrabam Leikai road at Thangmeiband from New Assembly road(old DMC road)-750m.	43/74/2019-W dt.12.2.20	IW/20/SD-II/40 dt. 7.12.20	Ajon Gonmei	7.12.20	6.6.21		15.63		15.63

3418	Improvement of Iroisemba to CAU via. Urban Bypass road.	43/76/2019-W dt. 23.3.20	IW/20/SD-II/49 dt. 17.12.20	S.N.Pavei	17.12.20	16.6.21		35.00	30.38	4.62
3419	Improvement of Diversion road for Sangai Festival,2019 from Trade centre Lamboikhongnangkhang to Chongtham Leirak.	43/77/2019-W dt. 4.3.20	IW/20/SDE-I/10 Dt.18.11.20	H.Dorendro Singh	18.11.20	17.11.21		35.000	10.00	25.00
3420	Improvement of road from Loitang Khunou spinning mill to Khurkhul Awang Leikai via. Khurkhul Makha Leikai.	43/108/2019-W dt. 17.3.20	IW/20/SD-II/24 dt. 26.11.20	M/s H.Kan Singh	26.11.20	25.11.21		90.00	70.00	20.00
3421	Improvement of road from Lamsang Bazar to Tharoijam.	43/111/2019-W dt. 17.3.20	IW/20/SD-II/18 Dt. 24.11.20	L.Jarma Singh	24.11.20	23.11.21		105.00	98.97	6.03
3422	Improvement of Taothong Maning leikai to Lamkhai.	43/112/2019-W dt. 17.3.20	IW/20/SD-II/16 Dt. 24.11.20	L.Jarma Singh	24.11.20	23.5.21		40.00	12.00	28.00
3423	Improvement of IVR from Salam bridge to Yumjao Lairembi via. Tharoijam Maning.	43/113/2019-W dt. 17.3.20	IW/20/SD-II/14 Dt. 24.11.20	M/s G.Thaninjao R.Naga & Son's	24.11.20	23.5.21		40.00	25.00	15.00
3424	Impvt. of IVR at Taothong mamang leikai to Maning leikai(SH:- WBM & Premix carpeting-3km(Completed).	43/115/2019-W dt. 17.3.20	IW/20/SD-II/15 Dt.24.11.20	L.Jarma Singh	24.11.20	23.11.21		90.00	40.00	50.00
3425	Constn. of retaining wall road side protection at Mayanglangjing High school Mapa.	43/117/2019-W dt. 21.3.20	IW/20/SD-II/47 dt.14.12.20	M/s G.Thaninjao R.Naga & Son's	14.12.20	13.6.21		20.00	10.00	10.00
3426	Improvement of road in and around Patsoi part-I.	43/119/2019-W dt. 17.3.20	IW/20/SD-III/5 dt. 13.11.20	W.Sanaton Meetei	13.11.20	12.11.21		80.00	60.00	20.00
3427	Improvement of road in and around Patsoi Part-II,III & IV.	43/120/2019-W dt. 17.3.20	IW/20/SD-III/4 Dt.13.11.20	M/s Romen Enterprises	13.11.20	12.11.21		80.00		80.00
3428	Restoration of Thangal Bazar pipe lying side.	43/306/2019-W dt. 4.3.20	IW/20/SD-1/25 Dt. 28.11.20	H.Dorendro Singh	28.11.20	27.5.21		51.76	25.00	26.76
3429	Clearance of drain & RCC slab culvert around Thangal Bazar.	43/307/2019-W dt. 17.3.20	IW/20/SD-II/11 Dt.21.11.20	Y.Brajamani Singh	21.11.20	20.11.21		47.00	22.00	25.00
3430	Impvt./Black topping of approach internal road & drill yard of Manipur Fire Service Hq Imphal.	43/309/2019-W dt. 17.3.20	IW/20/SD-1/6 dt. 13.11.20	W.Sanaton Meetei	13.11.20	12.5.21		30.00	10.00	20.00
3431	Impvt. of Monsang Lambi 0 to 3km.	43/311/2019-W dt. 17.3.20	IW/20/SD-III/7 Dt.13.11.20	M/s WTM Constn.	13.11.20	12.11.21		75.00	70.00	5.00
3432	Impvt. of ICM road,Lamphel.	43/320/2019-W dt. 28.3.20	IW/20/SD-II/45 dt. 14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		40.00	12.00	28.00
3433	Impvt. of Khuyathong Lamphelpat road.	43/326/2019-W dt. 12.2.20	IW/20/SD-II/41 dt. 7.12.20	M/s Khumukcham Constn.	7.12.20	6.3.21		20.00		20.00
3434	Impvt. of road from Uripok Bachaspati leikai IVR road.	43/327/2019-W dt. 28.3.20	IW/20/SD-1/46 Dt.14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		20.00	7.00	13.00
3435	Constn. of retaining wall at Pheidinga.	43/330/2019-W dt. 4.3.20	IW/20/SD-II/39 dt. 7.12.20	Th.Ojit Singh	7.12.20	6.12.21		107.00	45.00	62.00
3436	Consltn. Of RCC culvert and line drain at DM College campus.	43/334/2019-W dt. 17.3.20	IW/20/SD-II/12 Dt. 21.11.20	Y.Brajamani Singh	21.11.20	20.8.21		65.00	30.00	35.00
3437	Impvt. of Irabot Bhavan road.	43/430/2019-W dt. 17.3.20	IW/20/SD-1/13 Dt. 23.11.20	M.Bimolchand Singh	23.11.20	22.9.21		35.10	20.00	15.00
3438	Impvt. of Shija Hospital road.	43/424/2019-W dt. 17.3.20	IW/20/SD-II/2 Dt. 13.11.20	P.Joyshanker Singh	13.11.20	12.11.21		50.00		50.00
3439	Impvt. of road from Kwakeithel Thiyam awang leikai to Sambalei Sekpin road.	43/423/2019-W dt. 17.3.20	IW/20/SD-1/9 dt.13.11.20	P.Joyshanker Singh	13.11.20	12.11.21		35.00	33.76	1.24

3440	Construction of retaining wall at Kanglatombi crematorium road and restoration of damaged portion at kanglatombi crematorium road.	43/105/2019-W dt. 17.3.20	IW/20/SD-II/4 dt. 21.11.20	M/s H.Kan Singh	21.11.20	20.11.21		123.00	100.00	23.00
3441	Impvt. of Mayanglangjing Pheidinga road - 4km(1st phase).	43/107/2019-W dt. 17.3.20	IW/20/SD-II/3 dt.21.11.20	M/s Meitram Constn. Pvt.Ltd.	21.11.20	20.5.22		120.00	110.00	10.00
3442	Improvement of Game village.	43/318/2019-W dt. 18.3.20	EE/IW/20/SD-II/5 dt. 7.12.20	Kh.Kalachand Singh	7.12.20	6.6.22		170.00	119.00	51.00
3443	Widening of existing road from IK road to Lamboikhong-nangkhong.	43/322/2019-W dt. 4.3.20	18/1/CE/PWD/ BIDS/IW/02/20 19-20/2203 dt.5.12.20	Kh.Jiten Singh	20.12.20	19.12.21		200.00	115.00	85.00
										831.28
Imphal East Division										
3444.	Impvt. of road at Ibudou Thongju lakpa leirak, Makha Bamol leirak, Chungkham maning leirak, Kharibam Chungkham mamang leirak and Pheijaleitong makha maning including culvert and drainage system.	43/37/2019-W dt. 16/03/2020 Rs. 52.560	IE/CT(10)/W/2 0-21/66 dt. 01/12/2020 Rs. 45.657 lacs	Th. Ojit Singh	8.12.20	7.6.21	-	50.983	18.00	32.983
3445.	Impvt. of road at Athokpam Mapa, Thokchom Mapa, Okram Mapa, Nongmeikapam leirak (Awang), Ningthoujam Mapa, Nunglepam leirak including R/wall drain and back filling of Retaining wall.	43/40/2019-W dt. 16/03/2020 Rs. 63.690	IE/CT(10)/W/2 0-21/105 dt. 28/12/2020 Rs. 55.605 lacs	W. Khelen Singh	5.1.21	5.7.21	-	61.779	26.00	35.779
3446.	Constn. of Retaining wall and culvert at Atom leirak.	43/46/2019-W dt. 16/03/2020 Rs. 48.170	IE/CT(10)/W/2 0-21/76 dt. 28/12/2020 Rs. 41.591 lacs	Th. Ojit Singh	5.1.21	5.7.21	-	46.725	19.00	27.725
3447.	Impvt. of left out road side R/wall of Khongman Moat.	43/48/2019-W dt. 16/03/2020 Rs. 242.00	IE/CT(10)/W/2 0-21/112 dt. 05/01/2021 Rs. 208.960 lacs	Md. Dhia-Ur-Rahman Khan	12.1.21	11.1.22	-	234.740	233.00	1.740
3448.	Re-constn. of Traffic Junction at RDS crossing.	43/102/2019-W dt. 16/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/74 dt. 24/12/2020 Rs. 78.181 lacs	U. Ibomcha Singh	31.12.20	30.6.21	-	87.300	37.79	49.510
3449.	Impvt. Road including Constn. of drainage system in and around Uchekon Nongchup and Nongpok GP.	43/282/2019-W dt. 16/03/2020 150.00	IE/CT(10)/W/2 0-21/116 dt. 01/02/2021 Rs. 130.304 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500	60.00	85.500
3450.	Impvt. Road including Constn. of drainage system in and around Bashikhong GP and Khongman GP.	43/283/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/117 dt. 01/02/2021 Rs. 130.312 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	145.500	60.00	85.500
3451.	Impvt. Road including Constn. of drainage system in and around Thongju Part I & II.	43/291/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/115 dt. 01/02/2021 Rs. 130.293 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500		145.500
3452.	Impvt. of road including constn. of drainage system in and around Singjamei Torban Kshetri Leikai G.P.	43/297/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/118 dt. 01/02/2021 Rs. 130.289 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500		145.500
3453.	Constn. of pucca drain from Pureiromba Khongnangkhong to New Checkon Traffic point (Left out portion).	43/431/2019-W Dt. 17/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/60 dt. 23/11/2020 Rs. 30.401 lacs	M. Bimolchand Singh	30.11.20	29.5.21	-	33.950	14.00	19.950

3454.	Constn. works of Drainage system on both side of the road connecting Old Checkon bazar to the E.E. Club compound, Ahongei (Ukhrul road) crossing (SH: RCC drain) - 1 kms.	43/64/2019-W dt. 17/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/96 dt. 28/12/2020 Rs. 38.852 lacs	W. Khelen Singh	5.1.21	4.6.21	-	43.650		43.650
3455.	Impvt. of road connecting Old Checkon Bazar to Eastern Educational Club Compound, Khurai Ahongei (Ukhrul road) crossing (SH: Elevation of road surface, WBM and premix carpeting) - 1 kms.	43/65/2019-W dt. 17/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/95 dt. 28/12/2020 Rs. 30.398 lacs	W. Khelen Singh	5.1.21	4.6.21	-	33.950		33.950
3456.	Impvt. of I.V.R. from Khurai Chingangbam Leirak to Ayangpalli via Rajani Leirak.	43/93/2019-W dt. 17/03/2020 Rs. 21.00	IE/CT(10)/W/2 0-21/115 dt. 01/03/2021 Rs. 18.133 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	20.370		20.370
3457.	Impvt. of Khurai Thoudam Leikai IVR.	43/94/2019-W dt. 17/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/114 dt. 01/03/2021 Rs. 52.116 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	58.200	51.46	6.740
3458.	Impvt. of KR Lane IVR with drain.	43/95/2019-W dt. 17/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/117 dt. 05/01/2021 Rs. 52.084 lacs	Meitram Constn. Pvt. Ltd.	12.1.21	11.6.22	-	58.200		58.200
3459.	Impvt. of road at Leishemba Leirak, Gaffer leirak to Public Hospital road, Tribal market New Lambulane road, Tongbram Leirak under Wangkhei A/C.	43/98/2019-W dt. 17/03/2020 Rs. 57.00	IE/CT(10)/W/2 0-21/110 dt. 01/03/2021 Rs. 49.496 lacs	S. Sarat Singh	8.3.21	7.9.21	-	55.290		55.290
3460.	Constn. of drain in and around Wangkhei A/C.	43/99/2019-W dt. 17/03/2020 Rs. 160.00	IE/CT(10)/W/2 0-21/125 dt. 01/03/2021 Rs. 138.925 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	155.200	40.00	115.200
3461.	Impvt. of road in and around Wangkhei A/C.	43/100/2019-W dt. 17/03/2020 Rs. 170.00	IE/CT(10)/W/2 0-21/126 dt. 01/03/2021 Rs. 147.535 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	164.900	35.00	129.900
3462.	Impvt. of road from NH-2 (Old NH-39) to commando complex road via pitce flowing corporation (left out portion) and Ragailong I.V.R.	43/198/2019-W dt. 17/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/53 dt. 19/12/2020 Rs. 21.717 lacs	Rajendro Haobamcha	26.12.20	25.6.21	-	24.250	10.00	14.250
3463.	Impvt. of Tiny Tots' School road and Namdulong road.	43/292/2019-W dt. 17/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/112 dt. 01/03/2021 Rs. 43.437 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	48.500	48.54	
3464.	Constn. of 2 nos. of RCC Bridge over Kongba river at Heiningmakhong and Hijam Nakan.	43/393/2019-W dt. 28/03/2020 Rs. 36.00	36.000				-	34.920		34.920
3465.	Impvt. of road and drain at Adhikarimayum leirak, Club leirak, Sapam leirak, Samurailatpam leirak, Wangkhem leirak, Machikabam leirak, Brahmacharimayum and Kongbrailatpam leirak.	43/444/2019-W dt. 28/03/2020 Rs. 79.65	IE/CT(10)/W/2 0-21/103 dt. 28/12/2020 Rs. 69.081 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	77.260	32.00	45.260
3466.	Impvt. of road and drain at Thoudam Leirak and Naorem Makha Leirak of Khongman Zone II & III.	43/445/2019-W dt. 28/03/2020 Rs. 42.15	IE/CT(10)/W/2 0-21/104 dt. 28/12/2020 Rs. 36.574 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	40.885	17.00	23.885
3467.	Constn. of Kshetrimayum drain and culvert with road at RK leirak Torban Kshetri Leikai.	43/446/2019-W dt. 28/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/72 dt. 19/12/2020 Rs. 25.915 lacs	Th. Rajeshwor Singh	26.12.20	25.6.21	-	29.100		29.100

3468.	Constn. of 6 nos. of Bridge at Khongman Moat.	43/447/2019-W dt. 28/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/119 dt. 01/02/2021 Rs.130.038 lac	Md. Dhia-Ur- Rahman Khan	8.2.21	7.2.22	-	145.500	145.00	0.500
3469.	Impvnt. of road and drain in and around Thongju Part - II (Ward No. 5/13).	43/448/2019-W dt. 28/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/109 dt. 28/12/2020 Rs. 43.412 lacs	W. Khelen Singh	5.1.21	4.7.21	-	48.500	20.00	28.500
3470.	Impvnt. of road and Constn. of drain culvert Retaining wall in and around 5/35 Uchekon Nongchup G/P.	43/449/2019-W dt. 28/03/2020 Rs. 58.65	IE/CT(10)/W/2 0-21/77 dt. 28/12/2020 Rs. 50.304 lacs	Th. Ojit Singh	5.1.21	4.7.21	-	56.890		56.890
3471.	Constn. of drain, shingling of road and Constn. of 2 nos. of culvert in and around 5/36 Uchekon Nongchup G/P.	43/450/2019-W dt. 28/03/2020 Rs. 33.00	IE/CT(10)/W/2 0-21/78 dt. 28/12/2020 Rs. 28.348 lacs	Th. Ojit Singh	5.1.21	4.7.21	-	32.010		32.010
3472.	Removal of marshy soil from Khongman moat.	43/451/2019-W dt. 28/03/2020 Rs. 87.00	IE/CT(10)/W/2 0-21/79 dt. 28/12/2020 Rs. 75.509 lacs	Md. Dhia-Ur- Rahman Khan	5.1.21	4.7.21	-	84.390	50.00	34.390
3473.	Impvnt. of road at RK leirak, Thongam leirak, Wangkheimayum leirak, Thaodem leirak, Sagolsem leirak, Thoudam leirak, Thingujam leirak, Thokchom leirak including culvert, R/wall and drainage system.	43/403/2019-W dt. 27/03/2020 Rs. 73.90	IE/CT(10)/W/2 0-21/107 dt. 28/12/2020 Rs. 64.201 lacs	W. Khelen Singh	5.1.21	4.7.21	-	71.683	30.00	41.683
3474.	Impvnt. of road from NH-102 to SEVA club.	43/404/2019-W dt. 27/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/106 dt. 28/12/2020 Rs. 60.765 lacs	W. Khelen Singh	5.1.21	4.7.21	-	67.900	28.00	39.900
3475.	Impvnt. of road and Lishram leirak with drainage system.	43/407/2019-W dt. 27/03/2020 Rs. 89.31	IE/CT(10)/W/2 0-21/88 dt. 28/12/2020 Rs. 77.577 lacs	Y. Brajamani Singh	5.1.21	4.7.21	-	86.631	40.00	46.631
3476.	Constn. of drain on Western side of Hapta Kangeibung.	43/419/2019-W dt. 27/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/93 dt. 28/12/2020 Rs.43.369 lacs	Elias Hawmai	5.1.21	4.7.21	-	48.500		48.500
3477.	Impvnt. of road from Nepram leirak Sarda LP School to Koirou Labuk (Koirou mayai lambi) with drainage system.	43/405/2019-W dt. 19/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/108 dt. 28/12/2020 Rs. 69.477 lacs	W. Khelen Singh	5.1.21	4.7.21	-	77.600	32.00	45.600
3478.	Impvnt. of road at Mongkhang Lambi Manung with R/wall.	43/406/2019-W dt. 19/03/2020 Rs. 76.36	IE/CT(10)/W/2 0-21/102 dt. 28/12/2020 Rs. 66.234 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	73.720	30.00	43.720
3479.	Impvnt. of road at Thokchom leirak, Sapam leirak, Amakcham leirak, Thenbajam leirak, Thiyam leirak, Keisam leirak, Leimapokpam leirak, Laishram leirak, Athokpam leirak including drainage system.	43/408/2019-W dt. 19/03/2020 Rs. 93.36	IE/CT(10)/W/2 0-21/69 dt. 15/12/2020 Rs. 72.392 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	90.210	26.00	64.210
3480.	Constn. of retaining wll for the Mongkhang Lambi under ward No. 5/22 and 5/23.	43/411/2019-W dt. 19/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/101 dt. 28/12/2020 Rs. 78.155 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	87.300	36.00	51.300
3481.	Impvnt. of road from Minuthong to RDS Crossing.	43/413/2019-W dt. 23/03/2020 Rs. 120.00	IE/CT(10)/W/2 0-21/123 dt. 01/03/2021 Rs. 104.248 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	116.400	25.00	91.400
3482.	Constn. of 2nos. of 12m RCC culvert 4m RCC culvert connecting Haraorou via Tangkham at Khundrakpam and Pangei.	43/3/2019-W dt. 23/03/2020 Rs. 110.00	IE/CT(10)/W/2 0-21/99 dt. 28/12/2020 Rs. 95.409 lacs	Raman Chihansung	5.1.21	4.1.22	-	106.700	85.00	21.700
3483.	Impvnt. of Keibi ring road (2km.)	43/1/2019-W dt. 21/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/56(a) dt. 07/11/2020 Rs. 60.804 lacs	P. Poireinganba Meetei	15.11.20	14.7.21	-	67.900	12.00	55.900

3484.	Impvt. of Yumnam patlou ring road 1km.	43/2/2019-W dt. 21/03/2020 Rs. 30.00	Rs. 26.063 lac IE/CT(10)/W/2 0-21/23(a) dt. 13/11/2020	P. Poireinganba Meetei	20.11.20	19.7.21	-	29.100	8.00	21.100
3485.	Impvt. of RCC bridge over Kongba river at Iranpham - 12 km.	43/26/2019-W dt. 21/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/39 dt. 06/11/2020 Rs. 59.385 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	67.900	20.00	47.900
3486.	Constn. of RCC bridge over Khabeisoi Maril in front of 7th MR - 15 m.	43/23/2019-W dt. 23/03/2020 Rs. 150.00	Rs.128.356 lac. IE/CT(10)/W/2 0-21/136 dt. 01/03/2021	Md. Nashir Shah	8.3.21	7.3.22	-	145.500		145.500
3487.	Construction/Rehabilitation of suspension bridge over Iiril river at Kangla Siphai Khurai Imphal East.	43/24/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/80 dt. 28/12/2020 Rs. 69.631 lacs	M/s RK. Imocha & Sons.	5.1.21	4.7.21	-	77.600		77.600
3488.	Constn. of RCC bridge over Kongba river at Thongam Leirak - 12 m.	43/25/2019-W dt. 23/03/2020 Rs. 120.00	Rs.102.652 lac. IE/CT(10)/W/2 0-21/137 dt. 01/03/2021	Md. Nashir Shah	8.3.21	7.3.22	-	116.400		116.400
3489.	Impvt. of road from Wakha to Cultural University - 3.00 km.	43/27/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/35 dt. 06/11/2020 Rs. 69.274 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	77.600	30.00	47.600
3490.	Impvt. of road from Naharup Thong to Makha pat Eastern Side - 1.50 kms.	43/28/2019-W dt. 23/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/37 dt. 06/11/2020 Rs. 43.338 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	48.500	29.00	19.500
3491.	Impvt. of road from Angom Thong to Kongba Bridge - 2.5 kms.	43/29/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/40 dt. 06/11/2020 Rs. 69.163 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	77.600	24.00	53.600
3492.	Impvt. of road at Thawanthaba road - 1.00 kms.	43/30/2019-W dt. 23/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/42 dt. 06/11/2020 Rs. 30.401 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	33.950	11.00	22.950
3493.	Impvt. of road at Machahal - 1.50 kms.	43/31/2019-W dt. 23/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/38 dt. 06/11/2020 Rs. 43.425 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	48.500	29.00	19.500
3494.	Impvt. of road at Top Maning Lambi.	43/32/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/36 dt. 06/11/2020 Rs. 52.127 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	58.200	35.00	23.200
3495.	Impvt. of road from Porompat road No. 1 (1.2 km - 2.2 km and 2.22 km. to 3.30 km.)	43/33/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/81 dt. 28/12/2020 Rs. 69.477 lacs	Md. Abdul Kashim	5.1.21	4.7.21	-	77.600		77.600
3496.	Impvt. of Kongba to Naharup Pangong road.	43/35/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/41 dt. 06/11/2020 Rs. 51.922 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	58.200	43.00	15.200
3497.	Impvt. of Keikhu Kabui IVR road - 1 km.	43/36/2019-W dt. 23/03/2020 Rs. 37.31	IE/CT(10)/W/2 0-21/45 dt. 06/11/2020 Rs. 26.034 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	36.191	9.00	27.191
3498.	Impvt. of road at Laishram leirak -I, including R/wall and drainage system.	43/39/2019-W dt. 23/03/2020 Rs. 52.23	IE/CT(10)/W/2 0-21/59 dt. 23/11/2020 Rs. 45.360 lacs	M. Bimolchand Singh	30.11.20	29.5.21	-	51.633	21.00	30.633
3499.	Constn. of drain from Pheijaleitong to Salam Uku (E/S).	43/41/2019-W dt. 23/03/2020 Rs. 44.07	IE/CT(10)/W/2 0-21/68 dt. 12/12/2020 Rs. 38.262 lacs	Rajendro Haobamcha	17.12.20	16.6.21	-	42.748	18.00	24.748
3500.	Impvt. of road at Khongnang leirak, Moirangthem leirak, Ibudhou Wangbren and Chanamkhong leirak including R/wall and drainage system.	43/42/2019-W dt. 23/03/2020 Rs. 43.69	IE/CT(10)/W/2 0-21/70 dt. 17/12/2020 Rs. 37.944lacs	Th. Rajeshwor Singh	24.12.20	23.6.21	-	42.379	14.00	28.379

3501.	Impvt. of road at Okram Leikai including culvert, drainage system and other roads.	43/43/2019-W dt. 23/03/2020 Rs. 42.71	IE/CT(10)/W/2 0-21/67 dt. 12/12/2020 Rs. 36.970 lacs	Th. Rajeshwor Singh	17.12.20	16.6.21	-	41.429	14.00	27.429
3502.	Impvt. of road for Ideal college, Akampat with drainage system.	43/44/2019-W dt. 23/03/2020 Rs. 40.00	IE/CT(10)/W/2 0-21/75 dt. 28/12/2020 Rs. 34.745 lacs	M. Chojot Singh	5.1.21	4.7.21	-	38.800		38.800
3503.	Constn. of culvert at Monkhang lambi and Thoudam.	43/45/2019-W dt. 23/03/2020 Rs. 52.00	IE/CT(10)/W/2 0-21/100 dt. 28/12/2020 Rs. 45.140 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	50.440	16.00	34.440
3504.	Constn. of wing wall for the existing 8 m span Mini bridge over Kongba bridge.	43/50/2019-W dt. 23/03/2020 Rs. 46.27	IE/CT(10)/W/2 0-21/33 dt. 06/11/2020 Rs. 40.149 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	44.882		44.882
3505.	Constn. of Sandang Shemba Maring Football ground to village cemetery 1 km.	43/52/2019-W dt. 23/03/2020 Rs. 28.500	IE/CT(10)/W/2 0-21/31 dt. 06/11/2020 Rs. 24.758 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	27.645	24.75	2.895
3506.	Impvt. of road from Keirao Salam.	43/53/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/30 dt. 06/11/2020 Rs. 52.126 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	58.200	52.12	6.080
3507.	Impvt. of road at Phunal Maring.	43/54/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/27 dt. 06/11/2020 Rs. 26.062 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.06	3.040
3508.	Impvt. of road at Kiyamgei Muslim.	43/55/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/3 dt. 06/11/2020 Rs. 26.056 lacs	S. Ranbir Singh	13.11.20	12.7.21	-	29.100	24.00	5.100
3509.	Repairing of Bridges under Keirao A/C.	43/56/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/28 dt. 06/11/2020 Rs. 26.056 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.05	3.050
3510.	Impvt. of road at Chanam Sandrok.	43/57/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/29 dt. 06/11/2020 Rs. 26.060 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.06	3.040
3511.	Impvt. of road at Chanam Kanarok.	43/58/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/51 dt. 06/11/2020 Rs. 26.0599 lacs	M/s L.K. & Sons	13.11.20	12.7.21	-	29.100	13.00	16.100
3512.	Impvt. of Phurailatpam Leirak Yaiskul.	43/88/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/32 dt. 06/11/2020 Rs. 25.956 lacs	M. Zainul Abdin Shah	13.11.20	12.7.21	-	29.100		29.100
3513.	Singling of road and Constn. of side berm in and around Yaiskul A/C.	43/92/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/71 dt. 17/12/2020 Rs. 26.060 lacs	Th. Rajeshwor Singh	24.12.20	23.6.21	-	29.100	10.00	19.100
3514.	Constn. of RCC culvert and line drain from Imphal Indian Army War Cemetry upto Wangkhei Khunou, Imphal East.	43/96/2019-W dt. 23/03/2020 Rs. 75.00	IE/CT(10)/W/2 0-21/116 dt. 05/01/2021 Rs. 64.840 lacs	Meitram Constn. Pvt. Ltd.	12.1.21	11.7.21	-	72.750		72.750
3515.	Impvt. of road from JNV Yaralpat to Lamjing Meira ching via Nongpok ching (1.8 km) left out portion.	43/281/2019-W dt. 23/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/44 dt. 06/11/2020 Rs. 60.804 lacs	A. Dhanajit Singh	13.11.20	12.6.21	-	67.900	30.00	37.900
3516.	Impvt. of road JNV Culvert to Robinhood road, Yaralpat.	43/284/2019-W dt. 23/03/2020 Rs. 100.00	IE/CT(10)/W/2 0-21/34 dt. 06/11/2020 Rs. 86.769 lacs	A. Dhanajit Singh	13.11.20	12.11.21	-	97.000	30.00	67.000
3517.	Impvt. of Porompat road No. II.	43/285/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/43 dt. 06/11/2020 Rs. 69.487 lacs	A. Dhanajit Singh	13.11.20	12.6.21	-	77.600	35.00	42.600

3518.	Both side Expansion of road from Andro parking to Kongba Bazar.	43/300/2019-W dt. 23/03/2020 Rs. 34.21	IE/CT(10)/W/2 0-21/2 dt. 06/11/2020 Rs. 29.721 lacs	M. Sharat Singh	13.11.21	12.6.21	-	33.184	13.00	20.184
3519.	Impvt. of road from Rising Sunclub to Heibong Makhong.	43/68/2019-W dt. 19/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/90 dt. 28/12/2020 Rs. 43.439 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	48.500	17.50	31.000
3520.	Constn. of road from Urup Naokal to Arapti Shantinagar.	43/69/2019-W dt. 19/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/91 dt. 28/12/2020 Rs. 42.501 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	48.500	18.00	30.500
3521.	Impvt. of road from Basketball Ground to Mange Makhong.	43/91/2019-W dt. 19/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/89 dt. 28/12/2020 Rs. 52.145 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	58.200	17.50	40.700
3522.	Impvt. of road Achanbigei internal road - 2.5 km.	43/395/2019-W dt. 16/03/2020 Rs. 75.00	IE/CT(10)/W/2 0-21/7 dt. 06/11/2020 Rs. 65.134 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	72.750	65.13	7.620
3523.	Impvt. of road from Maibakhul to Mongjam.	43/396/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/12 dt. 06/11/2020 Rs. 60.787 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	67.93	
3524.	Impvt. of road Khabam Lamdaibung to Achanbigei Awang Leikai.	43/397/2019-W dt. 16/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/11 dt. 06/11/2020 Rs. 78.167 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	87.300	78.17	9.130
3525.	Impvt. of road from Koirengi Sekmai road Oil Pump to Mongjam.	43/398/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/18 dt. 06/11/2020 Rs. 60.799 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	60.80	7.100
3526.	Impvt. of Heingang Awang Leikai to Mongjam.	43/399/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/22(a) dt. 06/11/2020 Rs. 60.807 lacs	Ch. Arunkumar Singh	13.11.20	12.5.21	-	67.900	13.01	54.890
3527.	Impvt. of road from Ahallup Awang Leikai to Don Bosco Ahallup road along river bank cum road 2.7 km.	43/400/2019-W dt. 16/03/2020 Rs. 81.00	IE/CT(10)/W/2 0-21/10 dt. 06/11/2020 Rs. 70.354 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	78.570	70.36	8.210
3528.	Impvt. of road in and around Nagaram i/c construction of pucca line drain near Little Clinic Hospital (SH:- B - Impvt. of road in Nagaram Block - B leirak to Fairyland).	43/401/2019-W dt. 16/03/2020 Rs. 135.00	Rs. 72.432 lac. IE/CT(10)/W/2 0-21/121 dt. 05/01/2021	Mingyao Ruivanao	12.1.21	11.1.22	-	130.950	60.00	70.950
3529.	- do - (SH:- A - Impvt. of road in Nagaram Block-A i/c Hyundai road & (SH:-C - Constn. of pucca line drain near Little Clinic approach road).		Rs. 44.733 lac. IE/CT(10)/W/2 0-21/122 dt. 05/01/2021	Raman Chihansung	12.1.21	11.7.21	-			
3530.	Impvt. of NH-102 to Assam Rifles gate connecting Cathedral Church.	43/402/2019-W dt. 16/03/2020 Rs. 85.00	IE/CT(10)/W/2 0-21/14 dt. 06/11/2020 Rs. 73.839 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.11.21	-	82.450	82.52	
3531.	Impvt. of Tera Karong to Potsangbam Lamkhai via Nillakuthi i/c 2 m span culvert - 2 nos.	43/4/2019-W dt. 16/03/2020 Rs. 100.00	IE/CT(10)/W/2 0-21/13 dt. 06/11/2020 Rs. 86.867 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.11.21	-	97.000	86.89	10.110
3532.	Impvt. of road from NH-2 to Koirengi BSF entrance gate.	43/5/2019-W dt. 16/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/22 dt. 06/11/2020 Rs. 21.698 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	24.250	24.25	0.002
3533.	Impvt. of road from Khabam Laiharaoupham to Ngathem Leirak.	43/6/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/17 dt. 06/11/2020 Rs. 60.780 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	67.92	
3534.	Impvt. of Kairang bailey bridge Thongkhong to Kairang Muslim awang leikai.	43/7/2019-W dt. 16/03/2020 Rs. 55.00	IE/CT(10)/W/2 0-21/8 dt. 06/11/2020 Rs. 47.777 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	53.350	53.39	

3535.	Impvt. of road at Chumbreithong near North point school i/c line drain.	43/8/2019-W dt. 16/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/16 dt. 06/11/2020 Rs. 26.603 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	29.100	29.73	
3536.	Constn. of 4 m span RCC slab culvert at Maiba Khul.	43/10/2019-W dt. 16/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/57(a) dt. 07/11/2020 Rs. 21.741 lacs	C. Keishing	12.11.20	11.5.21	-	24.250	24.27	
3537.	Constn. of 5 nos. of 1.00m span RCC slab culvert on Khomidok road.	43/11/2019-W dt. 16/03/2020 Rs. 40.25	IE/CT(10)/W/2 0-21/15 dt. 06/11/2020 Rs. 34.955 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	39.042	39.06	
3538.	Constn. of pucca line drain on both sides of road from Lairikyengbam Mayai Leirak upto Maning Chutehk Leirak.	43/12/2019-W dt. 16/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/21 dt. 06/11/2020 Rs. 43.430 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	48.500	43.00	5.500
3539.	Constn. of 1.5 m span RCC slab culvert at Laipham Khunou and 2.0 m RCC slab culvert near Kabui Khul.	43/13/2019-W dt. 16/03/2020 Rs. 31.95	IE/CT(10)/W/2 0-21/9 dt. 06/11/2020 Rs. 27.748 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	30.991	27.75	3.241
3540.	Impvt. of Lairikyengbam Hokey Union Ground road.	43/14/2019-W dt. 16/03/2020 Rs. 40.00	IE/CT(10)/W/2 0-21/6 dt. 06/11/2020 Rs. 34.706 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	38.800	34.72	4.080
3541.	Impvt. of Kairang Lamdaibung to Water supply road with 1.0m RCC slab culvert.	43/15/2019-W dt. 16/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/98 dt. 28/12/2020 Rs. 56.469 lacs	Mingyao Ruivanao	5.1.21	4.7.21	-	63.050	56.47	6.580
3542.	Constn. of R/wall at Ahallup to Mantripukhri road.	43/16/2019-W dt. 16/03/2020 Rs. 62.36	IE/CT(10)/W/2 0-21/63 dt. 24/11/2020 Rs. 54.175 lacs	Kh. Premeshor Singh	1.12.20	30.6.21	-	60.489	60.55	
3543.	Constn. of 6 nos. of 1.5m span RCC culvert in between Achanbigai Awang Leikai to Achanbigai Makha Leikai.	43/18/2019-W dt. 16/03/2020 Rs. 55.89	IE/CT(10)/W/2 0-21/20 dt. 06/11/2020 Rs. 48.553 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	54.213	48.55	5.663
3544.	Constn. of 3 nos. of 1.5m span culvert in between Koirengai to Mongjam.	43/19/2019-W dt. 16/03/2020 Rs. 27.50	IE/CT(10)/W/2 0-21/26 dt. 06/11/2020 Rs. 23.866 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	26.675	23.87	2.805
3545.	Constn. of 2 nos. of 1.5m span slab culvert at Maibakhul.	43/20/2019-W dt. 16/03/2020 Rs. 20.88	IE/CT(10)/W/2 0-21/25 dt. 06/11/2020 Rs. 18.113 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	20.254	20.24	0.013
3546.	Impvt. of road Khongchai veng road at Laipham Khunou 2 km.	43/21/2019-W dt. 16/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/5 dt. 06/11/2020 Rs. 56.446 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	63.050	56.91	6.140
3547.	Constn. of 6m RCC slab culvert over Naga river at Laipham Khunou Mamang Leikai Salanthong i/c approach road.	43/22/2019-W dt. 16/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/19 dt. 06/11/2020 Rs. 43.419 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	48.500	43.43	5.070
3548.	Constn. and black topping of 0 - 1 km. road from IGAR South (Eastern side) to Lamlonlei Loukhong Maril i/c Constn. of 4 m. span RCC slab culvert at Lamlonglei Loukhong.	43/287/2019-W dt. 16/03/2020 Rs. 49.45	IE/CT(10)/W/2 0-21/50 dt. 06/11/2020 Rs. 42.943 lacs	S.N. Pavei	13.11.20	12.5.21	-	47.966		47.966
3549.	Impvt. of road from Andro Bazar to Andro Khunou Tarongthel - 8 kms.	43/60/2019-W dt. 13/03/2020 Rs. 200.00	IE/CT(10)/W/2 0-21/142 dt. 26/02/2021 Rs. 165.065 lacs	Kh. Nabakumar Singh	5.3.21	4.3.22	-	194.000		194.000
3550.	Impvt. of road from Andro Kharam Leikai IVR road - 2.50 km.	43/61/2019-W dt. 13/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/55(a) dt. 07/11/2020 Rs. 56.468 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	63.050	65.00	
3551.	Impvt. of road at Ningthounai Idigah road - 3.00 km.	43/62/2019-W dt. 13/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/55 dt. 07/11/2020 Rs. 69.496 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	77.600	35.00	42.600

3552.	Impvt. of road from Thamnapokpi bridge to Sanasabi - 6 km.	43/66/2019-W dt. 13/03/2020 Rs. 200.00	IE/CT(10)/W/2 0-21/122 dt. 01/03/2021 Rs. 173.751 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	194.000		194.000
3553.	Impvt. of Nepet Andro road from Nongdam upto Thayong - 5 km.	43/67/2019-W dt. 13/03/2020 Rs. 175.00	IE/CT(10)/W/2 0-21/124 dt. 01/03/2021 Rs. 151.962 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	169.750		169.750
3554.	Constn. of road side drain of Ngariyan - Andro junction upto important fire of Andro (both side).	43/392/2019-W dt. 13/03/2020 Rs. 95.00	IE/CT(10)/W/2 0-21/56 dt. 07/11/2020 Rs. 82.532 lacs	Kh. Nabakumar Singh	14.11.20	13.11.21	-	92.150	35.00	57.150
3555.	Impvt. of road from Kairang Lamkhai to Kairang Muslim Road (Left out portion).	43/9/2019-W dt. 13/03/2020 Rs. 15.00	IE/CT(10)/W/2 0-21/24 dt. 06/11/2020 Rs. 13.009 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	14.550	14.54	0.012
3556.	Constn. of road side berm at Laipham khunou makha leikai.	43/17/2019-W dt. 13/03/2020 Rs. 13.41	IE/CT(10)/W/2 0-21/23 dt. 06/11/2020 Rs. 11.638 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	13.008	13.01	0.003
3557.	Constn. of 2 m span slab culvert at Don Bosco Ahallup road to Kairang.	43/110/2019-W dt. 13/03/2020 Rs. 13.00	IE/CT(10)/W/2 0-21/62 dt. 24/11/2020 Rs. 11.273 lacs	Kh. Premeshor Singh	1.12.21	12.2.22	-	12.610	12.62	
3558.	Constn. of 1.5 m span culvert 2 nos. at Khabam Phijam Leirak.	43/109/2019-W dt. 13/03/2020 Rs. 16.00	IE/CT(10)/W/2 0-21/61 dt. 24/11/2020 Rs. 13.876 lacs	Kh. Premeshor Singh	1.12.21	12.2.22	-	15.520	15.53	
3559.	Impvt. of road at Laikhuram leirak with drainage system, Kongba Kshetri leikai.	43/47/2019-W dt. 07/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/65 dt. 01/12/2020 Rs. 43.433 lacs	Th. Rajeshwor Singh	8.12.20	7.6.21	-	48.500	17.00	31.500
3560.	Impvt. of road and drainage system of Aribam Leikai under Yaiskul A/C.	43/89/2019-W dt. 07/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/49 dt. 06/11/2020 Rs. 39.904 lacs	M. Zainul Abdin Shah	13.11.20	12.2.21	-	43.650	15.00	28.650
3561.	Impvt. of Mandalay leirak with drainage system under Yaiskul A/C.	43/90/2019-W dt. 07/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/52 dt. 07/11/2020 Rs. 39.090 lacs	K. Lamchapao	14.11.20	13.2.21	-	43.650		43.650
3562.	Constn. and black topping of 0 - 1 km. road from IGAR South (Eastern side) to Lamlongei Loukhong Maril i/c Constn. of 4 m. span RCC slab culvert at Lamlongei Loukhong.	43/287/2019-W dt. 16/03/2020 Rs. 49.450	IE/CT(10)/W/2 0-21/50 dt. 06/11/2020 Rs. 42.943 lacs	S.N. Pavei	13.11.20	12.2.21	-	47.966		47.966
3563.	Impvt. of Keirao Makting road (0.00 to 2.50 km.)	43/288/2019-W dt. 07/03/2020 Rs. 78.00	IE/CT(10)/W/2 0-21/53 dt. 07/11/2020 Rs. 67.762 lacs	N. Ratan Singh	13.11.20	12.5.21	-	75.660	23.00	52.660
3564.	Impvt. of Keirao Makting road Kairam palli.	43/289/2019-W dt. 07/03/2020 Rs. 64.00	IE/CT(10)/W/2 0-21/54 dt. 07/11/2020 Rs. 55.601 lacs	N. Ratan Singh	13.11.20	12.5.21	-	62.080	20.00	42.080
3565.	Impvt. of road from Khongnang ani karak to Chingmeirong connecting NH-2 via Classic Grande Hotel.	43/324/2019-W dt. 07/03/2020 Rs. 32.11	Rs. 27.858 lac. IE/CT(10)/W/2 0-21/61(a) dt. 24/11/2020	Rajendro Haobamcha	1.12.20	30.3.21	-	31.147		31.147
3566.	Impvt. of Mao Baptist Church road, Dewlahland - 300 m.	43/228/2019-W dt. 10/03/2020 Rs. 10.00	IE/CT(10)/W/2 0-21/1 dt. 06/11/2020 Rs. 8.686 lacs	Asho Kayina	13.11.20	12.2.21	-	9.700	5.00	4.700
3567.	Constn. of 2 nos. of 1.5m span slab culvert at Duigaipangiang Village.	43/293/2019-W dt. 10/03/2020 Rs. 11.35	IE/CT(10)/W/2 0-21/97 dt. 28/12/2020 Rs. 9.843 lacs	Mingyao Ruivanao	3.1.21	2.4.21	-	11.009	5.00	6.009
3568.	Constn. of Retaining wall 100m and 2 nos. 1.5m span RCC culvert on Western side of Konok Khongnangkhong.	43/49/2019-W dt. 16/03/2020 Rs. 47.00	IE/CT(10)/W/2 0-21/92 dt. 28/12/2020 Rs. 40.765 lacs	Elias Hawmai	3.1.21	2.4.21	-	45.590	19.00	26.590

3569.	Impvt. of road in Sainik School Compound.	43/59/2019-W dt. 16/03/2020 Rs. 182.30	IE/CT(10)/W/2 0-21/111 dt. 05/01/2021 Rs. 149.893 lacs	S.N. Pavei	12.1.21	11.1.22	-	176.540	30.00	146.540
3570.	Impvt. of Sajiwa Jail Road connecting NH-102.	43/290/2019-W dt. 16/03/2020 Rs. 34.10	IE/CT(10)/W/2 0-21/57 dt. 07/11/2020 Rs. 29.567 lacs	S. Deban Singh	13.11.20	12.2.21	-	33.077	15.00	18.077
3571.	Impvt. of road from Nongda (Napet Andro Road) Nongdam to Mafou Dam from 0.00 to 14.00 km.	43/63/2019 dt. 31/03/2020 Rs. 1096.14	IE/CT(10)/W/2 0-21/138 dt. 05/01/2021 Rs. 952.256 lacs	Kh. Kalachand Singh	12.01.21	11.01.23	-	1063.256	200.00	863.256
3572.	Impvt. of road from Kekrupokpi to Sadu Yengkhuman road.	43/296/2019-W dt. 16/03/2020 Rs. 23.50	IE/CT(10)/W/2 0-21/47 dt. 06/11/2020 Rs. 20.404 lacs	L. Bijoy Singh	13.11.20	12.2.21	-	22.795	14.00	8.795
3573.	Maintenance and colouring of road and road median in and around Hatta Kangjeibung and Kangla in connection with Sangai Festival 2019-20.	43/298/2019-W dt. 16/03/2020 Rs. 59.79	IE/CT(10)/W/2 0-21/94 dt. 28/12/2020 Rs. 51.936 lacs	Elias Hawmai	3.1.21	2.4.21	-	57.996	32.00	25.996
3574.	Impvt. of road from Krishna Premi Oil Pump to Keishamthong and constn. of drain from Hiruhanba to Keishamthong.	43/301/2019-W dt. 16/03/2020 Rs. 63.07	IE/CT(10)/W/2 0-21/111 dt. 01/03/2021 Rs. 54.782 lacs	A. Priyokumar Meetei	8.3.21	7.9.21	-	61.178		61.178
3575.	Impvt. of road from Leima Keithel to Thambalkhong and maint. of Thambalkhong bridge.	43/34/2019-W dt. 16/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/46 dt. 06/11/2020 Rs. 30.394 lacs	P. Deben Meetei	13.11.20	12.2.21	-	33.950	20.00	13.950
3576.	Impvt. of road at Brahmapur Adhikarimayum Leirak with Drainage system.	43/103/2019-W dt. 16/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/73 dt. 24/12/2020 Rs. 39.089 lacs	U. Ibomcha Singh	1.1.21	31.4.21	-	43.650		43.650
3577.	Mending of potholes in and around Hatta Kangjeibung in connection with Sangai Festival 2019.	43/299/2019-W dt. 16/03/2020 Rs. 20.97	IE/CT(10)/W/2 0-21/83 dt. 28/12/2020 Rs. 18.215 lacs	L. Romesh Meetei.	3.1.21	2.4.21	-	20.341	6.50	13.841
3578.	Impvt. of internal road of 2nd Manipur Rifles i/c constn. of pucca drain.	43/331/2019-W dt. 17/03/2020 Rs. 90.16	IE/CT(10)/W/2 0-21/118 dt. 04/02/2021 Rs. 78.218 lacs	Kh. Kalachand Singh	11.2.21	10.2.22	-	87.455	30.00	57.455
3579.	Constn. of road at Ningombam leirak Road with drainage system.	43/38/2019-W dt. 23/03/2020 Rs. 37.31	IE/CT(10)/W/2 0-21/58 dt. 23/11/2020 Rs. 32.395 lacs	M. Bimolchand Singh	30.11.20	28.2.21	-	36.191	15.00	21.191
3580.	Impvt. of road from Nongmeibung Leirak (western side) to Southern side of pung road - 500 m.	43/97/2019-W dt. 16/03/2020 Rs. 15.00	IE/CT(10)/W/2 0-21/119 dt. 05/01/2021 Rs. 13.025 lacs	S. Sarat Singh	12.1.21	11.4.21	-	14.550		14.550
3581.	Earth filling on Western side of Khongman Moat.	43/410/2019-W dt. 15/06/2020 Rs. 175.00	IE/CT(10)/W/2 0-21/114 dt. 01/02/2021 Rs. 151.985 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	169.750	100.00	69.750
3582.	Earth filling on Eastern side of Khongman Moat.	43/409/2019-W dt. 15/06/2020 Rs. 125.00	IE/CT(10)/W/2 0-21/113 dt. 01/02/2021 Rs. 108.373 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	121.250	80.00	41.250
										5944.54
	Jiribam Division									
3583	Impvt. of Jiribam Tipaimukh (JT Road) 0-4.00 Kms	43/202/2019-W Dtd 17.03.2020 Rs.160.00	EE/ID/Tdr/ 2019-20/2 Dt.01.12.2020 Rs.137.4755579	Pradip Roy	01.12.2020	08.04.2021	N/A	₹ 143.18	₹ 100.00	60.00

3584	Protection work of Taithu Bridge	43/394/2019-W Dtd 21.03.2020 Rs.15.00	EE/JD/Tdr/ 2019-20/3 Dt.01.12. 2020 Rs.12.98642	M/s MM Construction	01.12.2020	30.06.2021	N/A	₹ 13.42	₹ 0.00	15.00
3585	Impvnt. of road from Vidyanagar (near sports complex) to Alipur connecting Dibong Khunou village for a length of 1.00 km	43/199/2019-W Dtd 16.03.2020 Rs.35.00	EE/JD/LOC/ 2019-20/7 Dt.25.11. 2020 Rs.27.39484	Kh. Kalachand Singh	25.11.2020	30.11.2021	N/A	₹ 31.32	₹ 0.00	35.00
3586	Impvnt. of road from Dibong Khunou to Patchao Jiri College Rd - 2 Kms	43/204/2019-W Dtd 16.03.2020 Rs.50.00	EE/JD/LOC/ 2019-20/6 Dt.25.11. 2020 Rs.43.43877	P. Sunikanta Singh	25.11.2020	24.12.2021	N/A	₹ 44.74	₹ 0.00	50.00
3587	Preparations of Republic Day Celebration on 26th January,2020	26/396/2019-W Dtd 24.12.2019 Rs.2.00	EE/JD/WO/ 2019-20/1 Dt.16.01. 2020 Rs.1.78	T. Premjit Meitei	21.01.2020	24.01.2020	N/A	₹ 1.79	₹ 0.00	2.00
										162.00
	HIGHWAY SOUTH DIVISION									
3588	Constn of drain from Mayokfa to Wishen Maril via Langjam Leirak and Longjam Leikai i/c 2 nos.of 1.00m span culvert.	43/84/2019-W dt. 22/6/2020 Rs. 75.00	EE/HS/Accept/5 054/19-20/20 Dt. 07/11/2020 Rs. 64.49.163/-	L. John Singh	11-14-2020	5-13-2021		71.89	Rs. 0.00	71.89
3589	Impvnt. Of Thangjam Leirak, Leimajam Leikai Hodam Leirak, Thouda Bhabok road and Huidrom Leikai.	43/85/2019-W dt. 22/6/2020 Rs. 75.00	EE/HS/Accept/5 054/19-20/19 Dt. 07/11/2020 Rs. 65.33.910/-	L. John Singh	11-16-2020	11-15-2021		72.89	Rs. 0.00	72.89
3590	Impvnt. Of road from Malom to Konthoujam via Hawairou lambi	43/118/2019-W dt. 7/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/13 Dt. 05/11/2020 Rs. 70.42.680/-	Mingyao Ruivanao	11-12-2020	5-11-2021		79.7	Rs. 24.00	55.7
3591	Impvnt. Of Langthabal Mantrikhong	43/121/2019-W dt. 17/3/2020 Rs. 45.00	EE/HS/Accept/5 054/19-20/4 dt. 04-11-2020 Rs. 48.16.370/-	L. Kheda Singh	11-11-2020	8-10-2021		44.02	Rs. 40.30	3.72
3592	Constn. Of drain at Singjamei Thongam Leikai left out portion	43/123/2019-W dt. 4/3/2020 Rs. 55.00	EE/HS/Accept/5 054/19-20/4 dt. 04-11-2020 Rs. 48.16.370/-	N. Inao Meitei	11-11-2020	8-10-2021		54.95	Rs. 49.52	5.43
3593	Impvnt. Of Langthabal Kunja Makha Leikai	43/433/2019-W dt. 16/3/2020 Rs. 35.00	EE/HS/Accept/5 054/19-20/1 Dt. 04/11/2020 Rs. 29.81.625/-	N. Inao Meitei	11-11-2020	11-10-2021		34.92	Rs. 31.98	2.94
3594	Impvnt. Of IVR road from Mekola to Lairenjam Makha-1.50 Km	43/128/2019-W dt. 17/3/2020 Rs. 60.00	EE/HS/Accept/5 054/19-20/17 Dt. 07/11/2020 Rs. 52.32.083/-	M/S SSS Motors	11-14-2020	5-13-2021		58.26	Rs. 17.00	41.26
3595	Impvnt. Of Blacktopping road from Laishram Leikai Awang Machin to Lairenjam leirak from Leikai via Bamon Mamang Loitongbam leirak-3 Km with pucca drain (0.5 Km) and one slab culvert.	43/129/2019-W dt. 7/3/2020 Rs. 100.00	EE/HS/Accept/5 054/19-20/16 Dt. 07/11/2020 Rs. 88,19,403/-	M/S Delta Enterprises	11-14-2020	11-13-2021		98.55	Rs. 14.00	84.55
3596	Impvnt. Of internal roads Yumnam Huidrom connecting Wangoi to Mutum Phibou IVR - 5.00 Km	43/131/2019-W dt. 7/3/2020 Rs. 175.00	EE/HS/Accept/5 054/19-20/30 Dt. 15/01/2021 Rs. 1.49.92.103.78/-	Kh. Kalachand Singh	1-22-2021	7-21-2022		167.54	Rs. 149.74	17.8
3597	Impvnt.of road connecting Awapalli to Khelakhong Khongjil (Uchiwa Wangbal)Suspension bridge mapa (1.07 Km)	43/132/2019-W dt. 7/3/2020 Rs. 40.00	EE/HS/Accept/5 054/19-20/9 Dt. 05/11/2020 Rs. 35,43,809/-	N. Ratan Singh	11-12-2020	5-11-2021		39.59	Rs. 12.50	27.09
3598	Impvnt. Of Phakchao Chakataba Leirak 2.00 Km	43/133/2019-W dt. 7/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/7 Dt. 05/11/2020 Rs. 70.88.322/-	L. Ashok Singh	11-12-2020	11-11-2021		79.19	Rs. 24.00	55.19

3599	Impvt. Of road in and around Mayang Imphal A/C	43/135/2019-W dt. 7/3/2020 Rs. 60.00	EE/HS/Accept/5 054/19-20/8 Dt. 05/11/2020 Rs. 53.13.352/-	L. Ashok Singh	11-12-2020	11-11-2021	59.37	Rs. 23.00	36.37
3600	Impvt. Of road Mongsangei Maning Lambi to Waisen Taba Lambi	43/351/2019-W dt. 7/3/2020 Rs. 43.04	EE/HS/Accept/5 054/19-20/12 Dt. 05/11/2020 Rs. 37.92.627/-	Mingyao Ruivanao	11-12-2020	5-11-2021	41.95	Rs. 0.00	41.95
3601	Impvt. Of Keishamthong Elangbam Leikai Leirak Achouba	43/353/2019-W dt. 16/3/2020 Rs. 30.00	EE/HS/Accept/5 054/19-20/18 Dt. 07/11/2020 Rs. 26.05.107/-	Y. Sunil Singh	11-14-2020	5-13-2021	28.95	Rs. 0.00	28.95
3602	Impvt. of left-out portion of Manipur University ring road to NH-102	43/434/2019-W dt. 16/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/2 Dt. 04/11/2020 Rs. 70.85.270/-	Th. Ojit Singh	11-11-2020	11-10-2021	79.71	Rs. 32.00	47.71
3603	Impvt. Of road from Pishumthong to Yumnam Leikai Makha turban lambi including approach roads under Ward No. 15 and Singamei Police Stand to Pishumthong.	43/412/2019-W dt. 16/3/2020 Rs. 150.00	EE/HS/Accept/5 054/19-20/32 Dt. 27/01/2021 Rs. 1,24,55,299.95/-	Ksh. Rajen Singh	2-3-2021	8-2-2022	148.61	Rs. 20.00	128.61
3604	Impvt. of road from Sapam Leikai to Waikhom leikai under Ward No. 17	43/437/2019-W dt. 16/3/2020 Rs. 150.00	EE/HS/Accept/5 054/19-20/33 Dt. 27/01/2021 Rs. 1,29,09,111.51/-	Ksh. Rajen Singh	2-3-2021	8-2-2022	149.63	Rs. 20.00	129.63
							Total :-		851.68
	THOUBAL DIVISION								
3605	Impvt. of road from Lilong Litan Makhong Turel Ahanbi Road to Lilong Dam - 4.50Km.	43/167/2019-W dt. 13/03/2020 A/A Rs. 150.00 Lakhs & E/S Rs 50.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/46 dt. 12/01/2021, Rs. 131.57 lakh	Md. Dhia-ur Rahman Khan	12/1/2021	11/1/2022	133.76		133.76
3606	Impvt. of Lilong Chaobok Arapti Ibo Samsir Ali Salam to Turel Makhong Khabarstan Roadf via Mamang Loukol - 2.00km..	43/168/2019-W dt. 13/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 20.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/10 dt. 19/12/2020 , Rs.52.63 lakh	Md. Kheiruddin	19/12/2020	18/12/2021	38.53		38.53
3607	Impvt. of Lilong Nganglou Road.	43/186/2019-W dt. 13/03/2020 A/A Rs. 30.00 Lakhs & E/S Rs 10.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/22 dt. 29/12/2020 , Rs. 26.31 lakh	Md. Kheiruddin	29/12/2020	8/4/2021	26.82		26.82
3608	Impvt. of road at from Lilong Litan Makhong Turel Ahanbi Road (Alia Madrassa) to Lilong Dam (Nungei).	43/185/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 15.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/18 dt. 16/12/2020 , Rs. 43.85 lakh	Md. Dhia-ur Rahman Khan	16/12/2020	18/2/2021	44.37	14.75	31.54
3609	Impvt. of Lilong Kaleikhong road - 1.20km.	43/189/2019-W dt. 13/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 20.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/20 dt. 29/12/2020 , Rs. 52.65lakh	H. Romen Singh	29/12/2020	28/12/2021	53.60	5.88	48.43
3610	Impvt. of Lilong Arapti approach road.	43/188/2019-W dt. 16/03/2020 A/A Rs. 27.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/32 dt. 28/12/2020, Rs. 23.73 lakh	Md. Kheiruddin	28/12/2020	27/3/2021	23.91	8.00	17.00
3611	Impvt. of road from (i) Leishangthem Wangmatataba Bridge to Khekman Wangmatataba road and (ii) Moijing Idigah road.	43/452/2019-W dt. 18/03/2020 A/A Rs. 150.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/02 dt. 17/12/2020 Rs. 70.17 lakh	N. Babu Singh	17/12/2020	16/6/2021	72.25		72.25

3611			EE/TBL/WO/LOC/Road(P)/2020-21/04 dt. 16/12/2020 , Rs. 61.40 lakh	Th. Ojit Singh	16/12/2020	15/6/2021		61.85		61.85
3612	Impvt. of road at Thoubal Okram Mamang Leikai and Okram Maning Singam Leirak - 1.40km.	43/171/2019-W dt. 17/03/2020 A/A Rs. 48.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/12 dt. 15/12/2020 , Rs. 42.10 lakh	Y. Thoiba Singh	15/12/2020	14/6/2021		42.29		42.29
3613	Impvt. of road from Moijing Meena Bazar to Khekman Keibung Bazar through Leingojil road - 2Km.	43/172/2019-W dt. 17/03/2020 A/A Rs. 60.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/14 dt. 21/12/2020 , Rs. 52.63 lakh	A.S Aring	21/12/2020	20/12/2021		45.00		45.00
3614	Impvt. of Athokpam Mayai Leikai Hijam Leirak road	43/183/2019-W dt. 17/03/2020 A/A Rs. 80.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/08 dt. 11/12/2020 , Rs. 70.18 lakh	Kh. Leishabi Singh	11/12/2020	10/12/2021		63.00		63.00
3615	Impvt. of Wangbal Awang Labuk road and Reconstruction of 4m Span Slab Culvert over the Nongdambi River.	43/184/2019-W dt. 17/03/2020 A/A Rs. 80.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/05 dt. 08/12/2020 , Rs. 70.39 lakh	N. Mohendro Singh	08/12/2020	07/12/2021		58.00	29.00	25.95
3616	Construction of Shiphai Leikai IVR.	43/173/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 17.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/34 dt. 26/12/2020 , Rs. 43.86 lakh	M/S Hi-Tech. Construction	26/12/2020	25/12/2021		31.37		31.37
3617	Impvt. of Bishnunaha Bamon Leirak IVR	43/174/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 16.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/40 dt. 05/01/2021 , Rs. 43.79 lakh	L. Jarma Singh.	5/1/2021	4/1/2022		44.51		44.51
3618	Impvt. of IVR from Tangjeng Achouba to Litanpok	43/176/2019-W dt. 13/03/2020 A/A Rs.48.00 Lakhs & E/S Rs 16.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/42 dt. 05/01/2021 , Rs. 42.08lakh	Kh. Leishabi Singh	5/1/2021	4/1/2022		42.43		42.43
3619	Impvt. of road at Thoubal Khunou Mathak Lambi - 2.00km.	43/187/2019-W dt. 21/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 15.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/44 Dt. 12/01/2021 , Rs. 52.17 lakh	Th. Ibochouba Singh.	12/1/2021	10/1/2022		42.95	10.00	32.95
3620	Impvt. of road Singa Mathak Leikai IVR	43/175/2019-W dt. 22/06/2020 A/A Rs. 50.00 Lakhs	EE/TBL/LOC/Road(P)/2020-21/38 dt. 05/01/2021 , Rs. 43.98 lakh	M/S Hi--Tech. Construction.	5/1/2021	4/1/2022		44.42		44.42
3621	Constn. of Bamon Leikai Oli Leirak IVR, Haokha Maning Thokchom Leirak IVR and left out portion of Thongjam Leirak IVR.	43/169/2019-W dt. 03/07/2020 A/A Rs. 48.00 Lakhs	EE/TBL/LOC/Road(P)/2020-21/36 dt. 04/01/2021 , Rs. 42.08 lakh	M/S Hi--Tech. Construction.	4/1/2021	3/1/2022		30.06		30.06
3622	Impvt. of road from (i) NH-39 to Sansak Road. (ii). Saram Tankhul to Water Supply, Salungpham.	43/453/2019-W dt. 18/03/2020 A/A Rs. 250.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/47 Dt. 27/01/2021 , Rs. 198.26 lakh	Md. Dhia-ur Rahman Khan	27/1/2021	25/7/2022		160.95	50.00	110.95
										943.11
	BISHNUPUR DIVISION									
3623	Impvt. of road from Langolpokpi Kabui to Balamang Khul Maning to Bamol Thingel Kabor Wakching.	43/439/2019-W dt. 15/6/2020; Rs.80 lacs	EE/BPR/W.O/PLAN/19-20/8 dt.05-03-21 Rs.67.61	O.Premjit Singh	3-5-2021	11-5-2021		67.61	0.00	54.09

3624	Impvt. Of road from Kongkham Lamdaipung to Naorem IVR via Nambol Wooden Bridge and S. Kula Women College-3 Km	43/136/2019-W dt. 17/3/2020; Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/9 dt.05-03-21 Rs.67.94	O.Premjit Singh	3-5-2021	11-5-2021		67.94	0.00	77.96
3625	Impvt.of road from Nambol Hiyangthang road to Laitonjam IVR via Hospital Nakal & Khori Leikai - 2 Km	43/137/2019-W dt. 17/3/2020; Rs.50 lacs	EE/BPR/W.O/PL AN/19-20/10 dt.05-03-21 Rs.42.03	O.Premjit Singh	3-5-2021	11-5-2021		42.3	0.00	48.23
3626	Impvt.of Chandeshwar road from Kwakeithel Chingphu road to Pukhrambam Sanjenbam road - 3 Km	43/138/2019-W dt. 17/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/11 dt.05-03-21 Rs.75.95	P.Sunikanta Singh	3-5-2021	11-5-2021		75.95	17.00	45
3627	Impvt.of Sagolpat to Saiton Awang Leikai Mayai Lambi IVR -2.9 Km (SH:- GSB and CD works)	43/142/2019-W dt. 23/3/2020; Rs.49.93 lacs	EE/BPR/W.O/PL AN/19-20/1 dt.06-11-20 Rs.42.16	Ph.Adim	11-6-2020	11-5-2021		42.16	0.00	23.19
3628	Constn. Of RCC Bridge over Merakhong river at Ngangou Mapa	43/143/2019-W dt. 17/3/2020; Rs.100.00 lacs	EE/BPR/W.O/PL AN/19-20/12 dt.05-03-21 Rs.67.47	W.Khelen Singh	3-5-2021	11-5-2021		67.47	0.00	30
3629	Impvt. of Maibam Chingning IVR starting from NH-150 Japanese War Memorial to Leimaram Lamkhai (NH-150) - 2.5 Km	43/440/2019-W dt. 15/6/2020; Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/13 dt.05-03-21 Rs.67.69	N.Prem Singh	3-5-2021	11-5-2021		67.69	17.00	50
3630	Constn of road from Haokrambam High School Mapa to Kabowakching Khunou via Balaramkhul Maning and Mamang - 2 Km	43/145/2019-W dt. 31/3/2020; Rs.58.44 lacs	EE/BPR/W.O/PL AN/19-20/14 dt.05-03-21 Rs.49.46	N.Prem Singh	3-5-2021	11-5-2021		49.46	20.00	36.75
3631	Construction of Naorem Iron Yumpham IVR (Premix Carpetting) from Iron Bridge over Nambol River to last portion of Village adjoining Oinam Leikai and Kangjeibung Mapan (3 Kms)	43/146/2019-W dt. 31/3/2020;Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/15 dt.05-03-21 Rs.67.22	Md.Dhia Ur Rahman Khan	3-5-2021	11-5-2021		67.22	20.50	54.62
3632	Constn. Of R/R drain from Lam Ahingba Machin W/No. 8 to Sumairou tab, Constn. Of Retaining Wall and R/R drain at Keinou Thongkha Mayai Lambi and Constn. Of R/R drain at Panthoibi Mamang.	43/147/2019-W dt. 23/3/2020; Rs.150 lacs	EE/BPR/W.O/PL AN/19-20/16 dt.05-03-21 Rs.127.32	K.Jbai Singh	3-5-2021	11-5-2021		127.32	57.00	89.09
3633	Impvt. Of road from Keinou Thongkhong 150 NH to Lam Ahingba Awang Leirak.	43/148/2019-W dt. 23/3/2020; Rs.120 lacs	EE/BPR/W.O/PL AN/19-20/17 dt.05-03-21 Rs.93.02	W.Khelen Singh	3-5-2021	11-5-2021		93.02	35.00	45
3634	Constn. Of 6 metre span slab culvert at Leimaram Awang Leikai (SH:- R/R retaining wall)	43/149/2019-W dt. 23/3/2020; Rs 65 lacs	EE/BPR/W.O/PL AN/19-20/18 dt.05-03-21 Rs.54.22	T.Sanjaoba Singh	3-5-2021	11-5-2021		54.22	49.00	13.22
3635	Constn. Of roads in Bishnupur Municipal Ward No. 8 connecting Toubul road and Ward No. 6 2.8 Km	43/151/2019-W dt. 31/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/19 dt.05-03-21 Rs.74.96	Th.Jiten Singh	3-5-2021	11-5-2021		74.96	25.00	30.11

3636	Impvt. Of road at Bishnupur Awang Leikai - 2 Km	43/152/2019-W dt. 17/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/3 dt.06-11-20 Rs.74.46	Ph.Adim	11-6-2020	11-5-2021		74.46	20.00	19.34
3637	Impvt. Of road at Bishnupur Mamang leikai - 1 Km	43/153/2019-W dt. 17/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/4 dt.06-11-20 Rs.33.57	Ph.Adim	11-6-2020	11-5-2021		33.57	0.00	22.46
3638	Impvt. Of Municipality roads (Mayai leikai IVR, Moirangthem Leijubam IVR, Thoya Mamang IVR, Patlou Mamang IVR, Chingei Lampak IVR)	43/154/2019-W dt. 21/3/2020; Rs.75 lacs	EE/BPR/W.O/PL AN/19-20/20 dt.05-03-21 Rs.63.84	Ph.Kanta Singh	3-5-2021	11-5-2021		63.84	75.00	
3639	Impvt. Of Keibul Lamjao Lairibam Leirak, Haoreng-Tongbram leirak, Mathak Mayum leirak, Heiga leirak and bamon leirak under Moirang Sub Division.	43/155/2019-W dt. 27/3/2020; Rs.100 lacs	EE/BPR/W.O/PL AN/19-20/21 dt.05-03-21 Rs.78.03	T.Sanjaoba Singh	3-5-2021	11-5-2021		78.3	20.00	9.52
3640	Impvt. Of road from Moirang Lamkhai to Sendra Foothill.	43/156/2019-W dt. 23/3/2020; Rs.30.40 lacs	EE/BPR/W.O/PL AN/19-20/22 dt.05-03-21 Rs.26.41	A.Dhanajit Singh	3-5-2021	11-5-2021		26.41	8.00	15.81
3641	Impvt. Of Thangalawai Khongnangmakhong to Sabal leikai Ring road-2.1 Km (SH:WBM & PC)	43/157/2019-W dt. 27/3/2020; Rs.62 lacs	EE/BPR/W.O/PL AN/19-20/24 dt.05-03-21 Rs.52.74	T.Bhumeswar Singh	3-5-2021	11-5-2021		54.32	25.00	35.7
3642	Impvt.of Moirang Khunou Haogrampat IVR 450m	43/159/2019-W dt. 16/3/2020; Rs.13 lacs	EE/BPR/W.O/PL AN/19-20/25 dt.05-03-21 Rs.11.00	T.Bhumeswar Singh	3-5-2021	11-5-2021		11	0.00	11
3643	Impvt. Of Moirang Huiem Leikai ring road-500m	43/160/2019-W dt. 16/3/2020; Rs.15 lacs	EE/BPR/W.O/PL AN/19-20/26 dt.05-03-21 Rs.12.74	T.Sanjaoba Singh	3-5-2021	11-5-2021		12.74	0.00	12.74
3644	Constn. Of Thanga Chingningthou to Chingkha road	43/161/2019-W dt. 27/3/2020; Rs.93.51 lacs	EE/BPR/W.O/PL AN/19-20/27 dt.05-03-21 Rs.77.84	T.Sanjaoba Singh	3-5-2021	11-5-2021		77.84	61.00	
3645	Impvt. Of IVR from Torbung Primary School road to Kumbi saiton road- 1 Km	43/162/2019-W dt. 23/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/28 dt.05-03-21 Rs.34.08	T.Sanjaoba Singh	3-5-2021	11-5-2021		21.00	20.00	1.00
3646	Impvt.of Kumbi Lamlong road to Kumbi Setupur 1.00 km	43/163/2019-W dt. 23/3/2020; Rs. 40 lacs	EE/BPR/W.O/PL AN/19-20/29 dt.05-03-21 Rs.33.74	P.Sunikanta Singh	3-5-2021	11-5-2021		27.00	0.00	27.00
3647	Constn. Of L/drain at Naodakhong (left out portion)	43/164/2019-W dt. 23/3/2020; Rs 30 lacs	EE/BPR/W.O/PL AN/19-20/30 dt.05-03-21 Rs.23.83	Kalachand	3-5-2021	11-5-2021		23.83	6.00	
3648	Impvt.of road from Kumbi Bridge to Pengba farm 2 km	43/165/2019-W dt. 23/3/2020; Rs 40 lacs	EE/BPR/W.O/PL AN/19-20/31 dt.05-03-21 Rs.33.80	Kh.Kalachand	3-5-2021	11-5-2021		15.00	0.00	15.00

3649	Impvt.of road at Kumbi Sagolpat to Saiton Awang Leikai -1.50 km	43/166/2019-W dt. 23/3/2020; Rs.45 lacs	EE/BPR/W.O/PL AN/19-20/32 dt.05-03-21 Rs.38.00	P.Sunikanta Singh	3-5-2021	11-5-2021		21.00	0.00	21.00
3650	Impvt. Of road from NH-150 to Loktak Brigade HQ via Lokoi Pat(0.73 meter)	43/346/2019-W dt. 17/3/2020; Rs.22 lacs	EE/BPR/W.O/PL AN/19-20/33 dt.05-03-21 Rs.18.61	N.Jugeshwar Singh	3-5-2021	11-5-2021		18.61	0.00	18.6
3651	Impvt. Of approach road of Mini Secretariat Complex, Bishnupur from Tiddim road.	43/347/2019-W dt. 16/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/5 dt.06-11-20 Rs.31.42	H.Brainny Singh	11-6-2020	11-5-2021		31.42	20.00	13.51
3652	Impvt. Of road from Thongjaorok Bridge Makhong BPR -5 to Public Ground with retaining wall (Southern side of Thongjaorok stream) BPR-5	43/348/2019-W dt. 16/3/2020; Rs.20 lacs	EE/BPR/W.O/PL AN/19-20/6 dt.06-11-20 Rs.16.63	Ph.Adim	11-6-2020	11-5-2021		16.63	6.50	10.81
3653	Impvt. Of road of Mayai Leikai, BPR ward No. 10 i/c RR drain	43/349/2019-W dt. 27/3/2020; Rs.87 lacs	EE/BPR/W.O/PL AN/19-20/7 dt.06-11-20 Rs.72.18	Ph.Adim	11-6-2020	11-5-2021		72.18	21.00	31.74
3654	Impvt. of Ningthoukhong Awang Khunou road, Awang Leikai road adjoining in Ward No. 9 & 10 (SH:- Shingling, WBM & PC)	43/443/2019-W dt. 31/3/2020; Rs.100 lacs	EE/BPR/W.O/PL AN/19-20/35 dt.05-03-21 Rs.80.14	Th.Jiten Singh	3-5-2021	11-5-2021		80.14	25.00	38.71
3655	Constn. Of 1.5m RCC span slab culvert at Bishnupur Mamang leikai	43/454/2019-W dt. 23/3/2020; Rs.9 lacs	EE/BPR/W.O/PL AN/19-20/36 dt.05-03-21 Rs.7.81	Ph.Adim	3-5-2021	11-5-2021		7.81	5.00	3.34
3656	Impvt. of Nambol Sabal Leikai Road(SH:- GSB, WBM, 25mm semi dense bituminous concrete, line drain and retaining wall.	43/4/2020-W dt. 8/1/21; Rs.69.56 lacs	EE/BPR/W.O/PL AN/19-20/38 dt.05-03-21 Rs.55.95	K.Irabanta Singh	3-5-2021	11-5-2021		55.95	0.00	44.76
										949.3
	Building Division-III									
3657	Construction of road side drain along ne ATC Building and rising of road levelin front of New OPD Block for JNIMS, Porompat.	No.43/47/2019-W Dt. 09/03/2020 (₹ 31.15 lakh)	No.EE/BD-III/LCW/2020-21/1 Dt. 02.01.2021 (₹ 26, 67,188/-).	M. Bimolchand Singh	02.01.2021	11.03.2021	NA	₹ 21.31	0	21.31
										21.31
	TAMENGLONG DIVISION									
3658	Improvement of road from Lamblaba to Upper Songpram-12.00 Km.	43/237/2019-W dt.16-3-2020 Rs.49.35	CT/7/TML/P/20 19-20/3 dt.11/11/2020 Rs.42.87	P.Gaikhangthai	Dt.17/11/2020	Dt.6/02/2021	Dt.6/02/2021	42.87	35.00	14.35
										14.35
	Senapati Division									
3659.	Impvt. Of Maram Phaibung Road via Koide, Purul and Lakhamai - 40 km	No.43/97/2018-W dt. 9th March 2019 Rs. 150.00 lakhs	No. EE/SPT/WO/ 2019-20/1 dated 14/11/2019	K. S. Ngaile				₹ 150.00	123.00	27.00

3660.	Impt. of road from Taphou Pudunamei to Chris tian colony, Senapati.	43/98/2018-w Rs 50.00 L	EE/SPT/WO/20 19-20/05 Dt. 20/11/2019	D.Pukeho Mao			₹ 50.00	₹ 13.00	37.00
3661.	Impt. of road from Emesiiphro to Taphou Ngathang	43/99/2018-w Rs 60.00 L	EE/SPT/WO/20 19-20/06 Dt. 20/11/2019	D.Pukeho Mao			₹ 60.00	₹ 16.00	44.00
3662.	Construction of road from Rabunamei to Shajouba (Hill Cutting and WBM 2.5km)	No.43/95/2018-W dt. 1st March 2019 Rs. 125.00 lakhs	No. EE/SPT/WO/ 2019-20/7 dated 20/11/2019	M/S Exotic Contractor Pvt. Ltd.			₹ 125.00	123.00	2.00
									110.00
	KAKCHING DIVISION								
3663	Impvt. Of road from Sekmai Barrage to Kakching Wairi -1.42 km	43/345/2019-W dt. 19/3/2020 Rs.40.00/-	No.EE/KCG/CT- II/2020-21/60 dt 26/11/2020 & Rs.34.70/-	K. Manglemjao Singh	11-26-2020	1-25-2021	Rs. 40.000	Rs. 20.000	20.00
3664	Impvt. Of road from Wangoo Lamkhai to Wangoo Bridge - 6.00 km	Rs.155.00/-, 43/343/2019-W dt. 19/3/2020	EE/KCG/CT- II/2020-21/46, dt.24-11-2020 & Rs.77.27/-	L.Manimohan. Singh	11-24-2020	2-13-2021	Rs. 155.000	Rs. 70.000	85.00
			EE/KCG/CT- II/2020-21/47, dt.24-11-2020 & Rs.57.35/-	Y.Thoiba.Singh					
3665	Impvt. Of road from Kakching Hospital to Kakching town - 2 km	43/344/2019-W dt. 16/3/2020 Rs.50.00/-	No.EE/KCG/CT- II/2020-21/41 dt 21/11/2020 & Rs.43.43/-	W.Khelen Singh	11-21-2020	2-15-2021	Rs. 50.000	Rs. 30.000	20.00
3666	Impvt. Of road, drain i/c culverts in and around Hiyanglam A/C under Kakching District.	Rs.250.00/-, No.43/194/2019- W dt. 19/3/2020	EE/KCG/CT- II/2020-21/73, dt.07-12-2020 & Rs.88.39/-	Ch.Sunder Singh	12-7-2020	2-17-2021	Rs. 250.000	Rs. 100.000	150.00
			EE/KCG/CT- II/2020-21/74, dt.07-12-2020 & Rs.71.36/-	Kh.Muhindro Singh					
			EE/KCG/CT- II/2020-21/72, dt.07-12-2020 Rs.57.44/-	N.Babu Singh					
3667	Impvt. Of Langmeidong ring road.	Rs. 180.00/- ,No.43/95/2019-W dt. 19/3/2020	EE/KCG/CT- II/2020-21/75, dt.07-12-2020 & Rs.86.75/-	Ch.Sunder Singh	12-7-2020	2-22-2021	Rs. 180.000	Rs. 90.000	90.00
			EE/KCG/CT- II/2020-21/76, dt.07-12-2020 & Rs.86.77/-	N.Babu Singh					
3668	Constn. Of 2m & 6m span RCC culvert at New NH-102 near BSF camp at Pallel over Lamtong Khong Canal.	43/335/2019-W dt. 19/3/2020 Rs.45.35/-	No.EE/KCG/CT- II/2020-21/61 dt 26/11/2020 & Rs.39.41/-	K.Manglemjao Singh	11-26-2020	4-5-2021	Rs. 45.350	Rs. 25.000	20.35
3669	Impvt. Of road from Serou Lamkhai to Serou Part-I, II & III (15.00 Km)	Rs.250.00/-, No.43/197/2019- W dt. 19/3/2020	EE/KCG/CT- II/2020-21/69, dt.03-12-2020 & Rs.68.66/-	Ch.Sunder Singh	12-3-2020	7-3-2021	Rs. 250.000	Rs. 60.000	190.00
			EE/KCG/CT- II/2020-21/70, dt.03-12-2020 & Rs.73.91/-	K.Manglemjao Singh					
			EE/KCG/CT- II/2020-21/68, dt.03-12-2020 & Rs.74.55/-	Kh.Muhindro Singh					
3670	Impvt. Of road from Kakching Wairi Bamon Pareng and Kakching Turel Wangma Hall Pareng 1 km	43/192/2019-W dt. 17/3/2020 Rs.35.00/-	No.EE/KCG/CT- II/2020-21/63 dt 26/11/2020 & Rs.30.38/-	Y.Achou Singh	11-26-2020	9-22-2021	Rs. 30.000	Rs. 0.000	30.00

3671	Impvt/Black topping of Kakching Garden ring road (southern side) length of about 1/2 km	43/191/2019-W dt. 17/3/2020 Rs.25.00/-	No.EE/KCG/CT-II/2020-21/104 dt 08/01/2021 & Rs.21.71/-	Y.Achou Singh	1-8-2021	10-15-2021		Rs. 25.000	Rs. 0.000	25.00
3672	Impvt. Of road from Thoibi Bazar to Laikol, Irengband	43/190/2019-W dt. 17/3/2020 Rs.30.00/-	No.EE/KCG/CT-II/2020-21/103 dt 08/01/2021 & Rs.26.05/-	Y.Achou Singh	1-8-2021	10-20-2021		Rs. 30.000	Rs. 0.000	30.00
3673	Impvt. Of Wabagai-Sugnu road(27.40 km) in selected stretches.	43/196/2019-W dt. 19/3/2020 Rs.200/-	EE/KCG/CT-II/2020-21/83, dt.07-12-2020 & Rs.95.53/-	Kh.Muhindro Singh	12-7-2020	2-9-2022	Rs. 200.000	Rs. 50.000	150.00	
			EE/KCG/CT-II/2020-21/71, dt.03-12-2020 & Rs.78.14/-	Ch.Sunder Singh	12-3-2020	2-9-2022				
810.35										
Tengnoupal Division										
3674	Construction of Vehicle Scanner at Khudengthabi.	Rs. 131.320 (AA) & Rs. 43.00 (ES), No.43/371/2019-W, dt. 16-03-2020.	Rs. 1,13,91,015.08/- No.TPL/WO/2019-20/245, dt. 16-03-2020.	Hemkhopao Haokip	3-16-2020	3-10-2021	3-10-2021	₹ 117.49	₹ 85.00	46.32
3675	Construction of road from Christian Compound to langol Village - 4.5 km.	Rs. 60.000 (AA) & Rs.20.00 (ES), No.43/212/2019-W, dt. 16/03/2020.	Rs. 52,72,749/- No.EE(TPL)/SE-III/LoC/2020-21/15, dt. 27-01-2021.	S. Pishak Singh	1-27-2021	6-19-2021	6-19-2021	₹ 53.69	₹ 50.00	10.00
3676	Constn. Of Cross drainage at Kwatha Lamkhai to Kwatha Khunou.	Rs. 70.000 (AA) & Rs.23.00 (ES), No.43/369/2019-W, dt. 16/03/2020.	Rs. 57,31,405.21/- No.EE(TPL)/SE-III/LoC/2020-21/07, dt. 18-01-2021	M/s. G. Thaninjao R. Naga & Sons.	18-01-2021	6-19-2021	6-19-2021	₹ 62.63	₹ 45.00	25.00
3677	Impvt. Of Court Road Moreh, Tengnoupal Division.	Rs. 104.000 (AA) & Rs. 34.00 (ES), No.43/374/2019-W,dt. 16/03/2020.	Rs. 90,19,944/- No.EE(TPL)/SE-III/LoC/2020-21/17, dt. 27-01-2021.	Y. Jugindro Singh	1-27-2021	12-18-2021	12-18-2021	₹ 93.05	₹ 52.100	51.90
3678	RCC Slab decking over Khujairok river near Guruduwara Temple Moreh.	Rs. 15.000 (AA) & Rs. 5.00 (ES),No.43/376/2019-W,dt. 23/03/2020.	Rs. 12,99,697/- No.EE(TPL)/LoC/2020-21/10, dt. 18-01-2021	Thangjam Romeo	18-01-2021	12-18-2021	12-18-2021	₹ 13.41	₹ 0.00	15.00
148.22										
UKHRUL DIVISION										
3679	Impvt. of IVR from Sirarakhong to Sinakeithel via Ngalakong Impvt - 14 km	Rs. 100.00 No. 43/257/2019-W dated 18/03/2020	Rs. 86,87,717.00 No. EE/UD/WO/SP/R & B/2019-2020/1 dated 10/11/2020	Raman Chihansung	17/11/2020	16/11/2021	Nil	Rs.89.47	Rs.80.00	19.99
3680	Impvt. of IVR from Phadang to Lamlang Gate, Ukhrul.	Rs. 100.00 No. 43/217/2019-W dated 18/03/2020	Rs. 86,87,430.00 No. EE/UD/WO/SP/R & B/2019-2020/9 dated 11/12/2020	Raman Chihansung	12/12/2020	17/11/2021	Nil	Rs.87.88	Rs.76.00	22.21

3700	Development and Implementation of Management Information System in PWD, Manipur	Vide No. 26/429/2017-W dt 9-3-2018. Rs. 156.46 Lakh	No. 22/PD/EAP/PR OC-C/2014/01 Dated 05-03-2019. Rs. 125.1864 lakh	X-treme Wave	4-29-2019	9-30-2022	8-24-2022	139.6864	100	39.6864
										39.6864
	Chandel Division									
3701	Impvt. Of Unapal road(sand gravel,WBM and PC) 2.50km	Rs. 80.00 lakhs 43/313/2019-W dt 16-03-2020	Rs. 69.155 lakhs EE/CDL/LOC/50 54/2020-21/ Dt. 16-11-2020	N. Ratan Singh	11-16-2020	10-12-2021	-	₹ 69.16	₹ 35.00	34.15
3702	Impvt of Chiiphur Lok to Pallel Chandel rd via Liwa Sarei Village(SH: 6m span slab culvert - 1 no., 1.5m span RCC slab Culvert - 3 nos, 900mm dia pipe culvert -4 nos)	Rs. 150.00 43/365/2019-W dt 19-03-2020	Rs. 80.624 lakhs EE/CDL/LOC/50 54/2020-21/13 dt. 18/11/2020	Raman Chihansung	11-25-2020		-	₹ 48.00	₹ 42.00	6.00
3703	Impvt of Chiiphur Lok to Pallel Chandel rd via Liwa Sarei Village(SH:Hill cutting and line drain)	Rs. 150.00 43/365/2019-W dt 19-03-2020	Rs. 48.41 lakhs EE/CDL/LOC/50 54/2020-21/12 Dt. 18-11-2020	M/s Hemkhopao Agency	11-25-2020			₹ 30.00	₹ 24.00	6.00
3704	Improvement of road from Diksempa to Khumji."(SH: 1.50m span RCC slab culvert - 3 Nos.)	Rs. 150.00 lakhs 43/363/2019-W dt 16-03-2020	Rs. 43.96 lakhs EE/CDL/LOC/50 54/2020-21/8 Dt. 13-11-2020	Paresh Jojo	11-20-2020			₹ 18.00	₹ 18.00	
3705	Improvement of road from Diksempa to Khumji."(SH: Hill cutting, Kutcha drain & Shingling)	Rs. 150.00 lakhs 43/363/2019-W dt 16-03-2020	Rs. 85.90 lakhs EE/CDL/LOC/50 54/2020-21/7 Dt. 13-11-2020	Sk. Lovehring Lamkang	11-20-2020			₹ 48.00	₹ 33.00	15.00
3706	Impvt. Of road from Chandel to Kangbal on Chandel Umathel Road".(SH: Shingling, WBM Grade -III, Ring Culvert)	Rs. 90.00 lakhs No. 43/364/2019-W dated 16/03/2020	Rs. 77.93 lakhs EE/CDL/LOC/50 54/2020-21/ Dt. 17-11-2020	Sk. Lovehring Lamkang	11-25-2020			₹ 53.70	₹ 32.00	21.70
3707	Impvt of road in and around DC Complex Chandel	Rs. 40.00 lakhs 43/366/2019-W dt 16-03-2020	Rs. 34.51 lakhs EE/CDL/LOC/50 54/2020-21/10 Dt. 13-11-2020	Sk. Lovehring Lamkang	11-20-2020			₹ 25.00	₹ 20.00	5.00
3708	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Sugnu Bazar to Zouveng)	Rs. 150.00 43/207/2019-W dt. 23-03-2020.	EE/CDL/LOC/50 54/2020-21/1 dt. 9/11/2020; Rs 34.74 lakhs	M/s Haokip Construction	11-16-2020			₹ 4.00	₹ 4.00	
3709	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Kotsopai to Gamlen)		EE/CDL/LOC/50 54/2020-21/3 dt. 16/11/2020; Rs. 36.93 lakhs	Lunkhopao Haokip	11-16-2020			₹ 36.93	₹ 14.00	22.93
3710	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Khulmi bazar to Sugnu Chakpikarong road)		EE/CDL/LOC/50 54/2020-21/2 dt. 9/11/2020; Rs. 58.014 lakhs	A. Ningthemjao	11-16-2020			₹ 58.01	₹ 20.00	38.01

3711	Impvmt of road black topping with line drain in and around Aihang village		EE/CDL/LOC/50 54/2020-21/4 Dt. 09/11/2021 Rs.92.67 Lakhs	A. Ningthemjao	11-9-2020			₹ 92.67	₹ 35.00	57.67
3712	Impvmt of expansion and black topping within Langching village		EE/CDL/LOC/50 54/2020-21/5 Dt. 9-11-2020 Rs. 51.63 lakhs	M/s Haokip Construction	11-16-2020			₹ 5.00	₹ 5.00	
3713	Impvmt of road from Wangoo Lamkhai to Komsen	Rs. 60.00 43/209/2019-W dt. 23-03-2020.	Rs.52.022 EE/CDL/LOC/50 54/2020-21/10 dt. 16/11/2020	D. Kowar	11-16-2020			₹ 10.00	₹ 10.00	
										206.46
										12028.01
	MH: 3054									
	Imphal West Division									
3714	Maintenance of Khurkhul to Sekmai Lamkhai.	35/21/19-W dt.13.3.20	IW/AC/1- 13/20/11 dt.13.11.20	M/s H.Kan Singh	13.11.20	12.5.21		19.000		19.00
3715	Maintenance of Lilasing Khongnang-khong to Sinam Leikai road.	35/12/19-W dt.13.3.10	IW/AC/1- 13/20/23 dt.4.12.20	M/s Khumukcham Constn.	4.12.20	3.6.21		18.500		18.50
3716	Maintenance of internal road Taobungkhok Mayai Leikai to Patsoi Lambi taba.	35/24/19-W dt.13.3.20	IW/AC/1- 13/20/12 dt.13.11.20	W.Sanaton Meetei	13.11.20	12.5.21		18.500	4.00	14.50
3717	Painting of road median from BT road upto Naoremthong including fly over in connection with Sangai Festival 2019.	35/104/19-W dt.13.3.20	IW/AC/1- 13/20/19 dt. 24.11.20	Kh.Kalachand Singh	24.11.20	23.1.21		5.000	4.00	1.00
3718	Maintenance of Takyel industry road in connection with Sangai Festival, 2019.	35/106/19-W dt.13.3.20	IW/AC/1- 13/20/20 dt. 24.11.20	M/s Delta Enterprises	24.11.20	23.2.21		10.000	4.00	6.00
3719	Maintenance of internal road of Manipur central Jail, Imphal.	35/88/19-W dt.20.3.20	IW/AC/1- 13/20/10 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.9.21		19.900	6.50	13.49
3720	Maintenance of different roads in Sagolband A/C.	35/16/19-W dt.13.3.20	IW/AC/1- 13/20/16 dt. 20.11.20	H.Dorendro Singh	20.11.20	19.9.21		19.000	12.00	7.00
3721	Maintenance of Sagolband Maklang road in connection with Pineapple Festival, 2019.	35/1/19-W dt.16.3.20	IW/AC/1- 13/20/17 dt. 21.11.20	M/s Meitram Constn. Pvt.Ltd.	21.11.20	20.5.21		19.000		19.00
3722	Maintenance of Khwairak Selungba road connecting to IK road & Rims road.	35/13/19-W dt. 19.3.20	IW/AC/1- 13/20/29 dt. 14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		18.000	3.00	15.00
3723	Maintenance of road from Awang Potsangbam Makha leikai to Awang leikai.	35/22/19-W dt. 31.3.20	IW/AC/1- 13/20/22 dt. 3.12.20	P.Joyshanker Singh	3.12.20	2.6.21		18.500	3.00	15.50
3724	Construction of approach road with side drain connecting Takhellam-bam Leikai road, Takhellambam leikai.	35/178/19-W dt.30.3.20	IW/AC/1- 13/20/14 dt. 18.11.20	H.Brainay Singh	18.11.20	17.11.21		19.500	9.00	10.50
3725	Maint. Of Laishram Leirak(SH:-Shingling on road from CBI Office to Kombirei road.	32/297/18-W(21) dt.8.3.19	IW/AC/1- 13/20/4 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		10.000		10.00
3726	Maint. Of Makoi Kabui Khul.	32/297/18-W(22) dt.8.3.19	IW/AC/1- 13/20/3 dt.10.11.20	M.Sharat Singh	10.11.20	9.2.21		10.000	5.00	5.00
3727	Maint. Of Dharmasala area(SH:-Mending of pot holes).	32/297/18-W(23) dt.8.3.19	IW/AC/1- 13/20/2 dt. 10.11.20	M.Sharat Singh	10.11.20	9.5.21		8.630	5.00	3.63
3728	Maint. Of MG Avenue road.	32/297/18-W(24) dt. 8.3.19	IW/AC/1- 13/20/1 dt. 10.11.20	M.Sharat Singh	10.11.20	9.5.21		8.680	5.00	3.68
3729	Constn. of clearance of RR line drain from Langol view to Baptist Church.	32/297/18-W(25) dt. 8.3.19	IW/AC/1- 13/20/9 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		15.000		15.00

3730	Maint. Of IVR Kangjabi Leirak.	32/297/18-(26) dt. 8.3.19	IW/AC/1-13/20/5 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		13.000		13.00
3731	Constn. of protection work at Kadangband bridge.	32/297/18-(27) dt. 8.3.19	IW/AC/1-13/20/6 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00
3732	Constn. Of protection work for approach road in Eastern side of Kadangband bridge.	32/297/18-(28) dt. 8.3.19	IW/AC/1-13/20/7 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00
3733	Constn. of protection work for approach road in Western side of Kadangband bridge.	32/297/18-(29) dt. 8.3.19	IW/AC/1-13/20/8 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00
3734	Maint. Of road in and around Lamphel Lawn Tennis Stadium.	32/297/18-(30) dt. 8.3.19	IW/AC/1-13/20/21 dt. 28.11.20	S.Romesh Singh	28.11.20	27.5.21		20.000	14.69	5.31
										210.11
Imphal East Division										
3735.	M/o Sagolshem leirak Chando mapa road and drain.	35/116/2019-W 05-03-2020 Rs. 19.20 lacs	Rs. 16.692 lac IE/CT(10)/W/2 0-21/8 dt. 17/07/2020	S. Sarat Singh	17.7.20	16.10.20	-	18.653		18.653
3736.	M/o road at Khuraijam Tomba leirak, road at Nodiachand leirak, road at Ningombam Sanajaoba and Omor leirak, road at Nameirakpam Ningthou leirak, road at Huidrom Jiten leirak, road at Sagolsem Arunkumar leirak, road at Soibam Kumar leirak.	35/117/2019-W 05-03-2020 Rs. 13.67 lac.	IE/CT(10)/W/2 0-21/20 dt. 13/11/2020 Rs. 11.866 lacs	L. Romesh Meetei.	13.11.20	12.2.21	-	13.260	8.304	4.956
3737.	M/o road at Gurumayum leirak, road at Akoijam leirak, road at Ramanda leirak, road at Kojiam Nobin leirak.	35/119/2019-W 05-03-2020 Rs. 11.41 lac	IE/CT(10)/W/2 0-21/21 dt. 13/11/2020 Rs. 9.904 lacs	L. Romesh Meetei.	13.11.20	12.2.21	-	11.088	6.824	4.264
3738.	Constn. of drain between Haobam leirak and Thiyam leirak upto Akampat.	35/144/2019-W 05-03-2020 Rs. 7.60 lac.	IE/CT(10)/W/2 0-21/24 dt. 13/11/2020 Rs. 14.332 lacs	M. Chojot Singh	13.11.20	12.2.21	-	16.016		16.016
3739.	Constn. of drain between Nongthombam Mangi and Puyam Angou, drain between Laikhuram Janaki and Moirangthem Thambal Devi.	35/151/2019-W 05-03-2020 Rs. 17.25 lacs.	IE/CT(10)/W/2 0-21/38 dt. 13/11/2020 Rs. 14.924 lacs	Th. Rajeshwor Singh	13.11.20	12.2.21	-	16.679		16.679
3740.	Constn. of drain between Laikhuram Thoibi Devi & Seram Santosh, drain between Konsam Jibon and Huiem Ngouba.	35/152/2019-W 05-03-2020 Rs. 11.81 lac.	IE/CT(10)/W/2 0-21/37 dt. 13/11/2020 Rs. 10.255 lacs	Th. Rajeshwor Singh	13.11.20	12.2.21	-	11.460		11.46
3741.	M/o road at Thoidingjam leirak, drain between Manihar and Inoucha, road at Pangambam leirak, road and drain at Konthoujam leirak, Approach road at Ucheckon Multipurpose hall repairing of Wanglen canal.	35/157/2019-W 05-03-2020 Rs. 19.39 lacs.	IE/CT(10)/W/2 0-21/55 dt. 19/12/2020 Rs. 16.838 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	18.816	4.500	14.316
3742.	M/o road at Wahengbam Keteshwor leirak, road at Wahengbam Chitaranjan leirak, road at Wahengbam Debanath leirak, road at Wanghengbam Dilip leirak, road at Wahengbam Koton leirak, road at Chongtham Naobi leirak.	35/158/2019-W 05-03-2020 Rs. 12.99 lacs.	IE/CT(10)/W/2 0-21/59 dt. 19/12/2020 Rs. 11.283 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	12.609	3.000	9.609
3743.	Constn. of drain between Sapam Mangi Devi to Laishram Jugindro, drain between S. Joykumar and Ibopishak, Laishram and Moirangthem leirak, drain between Sagolsem Neela and Atom Bijoy.	35/159/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/60 dt. 19/12/2020 Rs. 17.375 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	19.417	5.000	14.417

3744.	M/o road and drain at Thokchom Khoibi leirak, road at Laishram leirak, road at Sagolsem leirak, road at Thokchom Gouramani leirak.	35/160/2019-W 05-03-2020 Rs. 18.50 lacs.	IE/CT(10)/W/2 0-21/58 dt. 19/12/2020 Rs. 16.069 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	17.957	4.500	13.457
3745.	M/o road at Pangabam Arun leirak, road at Nongthombam Dhiren leirak, road at Sapam Asangbi to Nongthombam Rakesh, road side drain at Kulla mapa, road sanasam Amuthoi sing, Repairing of drain between Thounaojam Thouba sing and Sanasam Amuthoi sing, road at Loitongbam Biramangol leirak, Road at Th. Ajit leirak.	35/161/2019-W 05-03-2020 Rs. 12.37 lacs.	IE/CT(10)/W/2 0-21/57 dt. 19/12/2020 Rs. 10.749 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	12.012	3.000	9.012
3746.	Mending of potholes from Old Thumbuthong to Singjamei Kongba road with Sangai Festival 2019.	35/168/2019-W 05-03-2020 Rs. 14.15 lacs.	IE/CT(10)/W/2 0-21/86 dt. 28/12/2020 Rs. 12.292 lacs	N. Devendro Singh	28.12.20	27.3.21	-	13.736	3.000	10.736
3747.	Mending of potholes at Imphal Sagolmang Saikul road.	35/173/2019-W 05-03-2020 Rs. 19.68 lacs.	IE/CT(10)/W/2 0-21/71 dt. 19/12/2020 Rs. 17.085 lacs	W. Kunjababu Khaba	19.12.20	18.6.21	-	21.992	14.000	7.992
3748.	Patches repairing from Minuthong to Konungmamang Traffic point.	35/174/2019-W 05-03-2020 Rs. 15.60 lacs.	IE/CT(10)/W/2 0-21/87 dt. 28/12/2020 Rs. 13.533 lacs	N. Devendro Singh	28.12.20	27.3.21	-	17.433	3.000	14.433
3749.	Impvt. of road from MU Main Gate to Pal Ahanbi (SH:- Shingling & WBM, premix carpeting).	35/176/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/24 dt. 13/11/2020 Rs. 17.371 lacs	L. Romesh Meetei	13.11.20	12.2.21	-	19.412	13.000	6.412
3750.	Impvt. of road from MU Main Gate to Pal Ahanbi (SH:- Premix Carpeting).	35/177/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/23 dt. 13/11/2020 Rs. 17.371 lacs	L. Romesh Meetei	13.11.20	12.6.21	-	19.412	13.000	6.412
3751.	Impvt. of road in and around Konok Pukhri.	35/115/2019-W 30-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/78 dt. 28/12/2020 Rs. 17.353 lacs	Elias Howmai	28.12.20	27.6.21	-	19.392		19.392
3752.	Constn. of R/wall at Konok Pukhri.	35/114/2019-W 30-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/77 dt. 28/12/2020 Rs. 17.374 lacs	Elias Howmai	28.12.20	27.6.21	-	19.415		19.415
3753.	M/o road at R.K. Leirak, Culvert at Lairembi mamang.	35/155/2019-W 30-03-2020 Rs. 16.09 lacs.	IE/CT(10)/W/2 0-21/44 dt. 15/12/2020 Rs. 13.969 lacs	C. Keishing	15.12.20	14.6.21	-	15.610		15.61
3754.	M/o road and drain Athokpam Naocha leirak, Heiningshubam drain, road and drain Keisham Bimol, road at Bamon leirak.	35/156/2019-W 30-03-2020 Rs. 15.81 lacs.	IE/CT(10)/W/2 0-21/45 dt. 15/12/2020 Rs. 13.734 lacs	C. Keishing	15.12.20	14.6.21	-	15.348		15.348
3755.	Painting Median along Hatta Minuthong road.	35/175/2019-W 30-03-2020 Rs. 10.00 lacs.	IE/CT(10)/W/2 0-21/16 dt. 11/11/2020 Rs. 7.357 lacs	N. Debendro Singh	11.11.20	10.5.21	-	8.221		8.221
3756.	M/o road and drain at Ningombam Leirak.	35/107/2019-W 06-03-2020 Rs. 11.50 lacs.	IE/CT(10)/W/2 0-21/17 dt. 11/11/2020 Rs. 9.987 lacs	Yengkokpam Enterprises Pvt.Ltd.	11.11.20	10.5.21	-	12.851		12.851
3757.	Constn. of Puyam Machin drain repairing with culvert.	35/108/2019-W 06-03-2020 Rs. 12.00 lacs.	IE/CT(10)/W/2 0-21/48 dt. 19/12/2020 Rs. 10.396 lacs	M. Chojot Singh	19.12.20	18.6.21	-	11.618		11.618
3758.	Constn. of drain between thokchom and Ngangom.	35/109/2019-W 06-03-2020 Rs. 16.56 lacs.	IE/CT(10)/W/2 0-21/101 dt. 28/12/2020 Rs. 15.783 lacs	W. Khelen Singh	28.12.20	27.6.21	-	17.638	7.000	10.638

3759.	Constn. of 4 nos. of culvert drain at Sagolshem, Oinam, Tinsubam and Thongam leirak, Impvt. of oinam leirak to sagolshem leirak via thongam leirak.	35/110/2019-W 06-03-2020 Rs. 19.50 lacs.	IE/CT(10)/W/2 0-21/64 dt. 19/12/2020 Rs. 16.922 lacs	Elias Howmai	19.12.20	18.6.21	-	18.810	18.81	
3760.	M/o road and drain at Brindabon leirak.	35/111/2019-W 06-03-2020 Rs. 14.00 lacs.	IE/CT(10)/W/2 0-21/84 dt. 28/12/2020 Rs. 12.163 lacs	N. Devendro Singh	28.12.20	27.6.21	-	13.592	13.592	
3761.	M/o road at Thongam Gosai leirak, road and drain at Jila leirak, road and drain at Moirangthem leirak.	35/112/2019-W 06-03-2020 Rs. 8.02 lacs.	IE/CT(10)/W/2 0-21/88 dt. 28/12/2020 Rs. 6.964 lacs	N. Devendro Singh	28.12.20	27.6.21	-	7.782	7.783	0.001
3762.	M/o road and drain at Nongmeikapam leirak (Makha), road at Thokchom Kunjabihari mapa.	35/118/2019-W 06-03-2020 Rs. 16.76 lacs.	IE/CT(10)/W/2 0-21/8 dt. 06/11/2020 Rs. 14.555 lacs	S. Sarat Singh	6.11.20	5.5.21	-	16.265	16.265	
3763.	M/o road and E/W at Toijam Amuba leirak, Drain between Toijam Amuba and Athokpam.	35/120/2019-W 06-03-2020 Rs. 15.75 lacs.	IE/CT(10)/W/2 0-21/41 dt. 13/11/2020 Rs. 13.673 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	15.280	15.28	
3764.	Protection work at Kajipat Khong.	35/121/2019-W 06-03-2020 Rs. 18.00 lacs.	IE/CT(10)/W/2 0-21/40 dt. 13/11/2020 Rs. 15.632 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	17.469	17.469	
3765.	M/o road at Ningombam Ibohal leirak, road at Nameirakpam Ibotombi, R/W at Nameirakpam mapa, road at Nameirakpam leirak, road at Khundrakpam leirak, road at Ningombam Brojendro and Goroba.	35/122/2019-W 06-03-2020 Rs. 9.58 lacs.	IE/CT(10)/W/2 0-21/65 dt. 19/12/2020 Rs. 8.319 lacs	N. Debendro Singh	19.12.20	18.6.21	-	9.296	9.296	
3766.	M/o road and drain at Maimom Nobin leirak Bashikhong torban Ningombam Mera Bashikhong torban drain.	35/123/2019-W 06-03-2020 Rs. 12.87 lacs.	IE/CT(10)/W/2 0-21/13 dt. 11/11/2020 Rs. 10.987 lacs	Yengkokpam Enterprises Pvt. Ltd.	11.11.20	10.5.21	-	12.278	4.000	8.278
3767.	Constn. of drain at Eastern border of Maibam Dijen Singh, road at sapat Ibotombi and Jayenta Thongjam, road at Ningombam Hemanta Kumar Leirak, Drain at Bamon leirak, road and R/wall at Okram Nageshwor leirak, road at Nameirakpam Ibohal, road at Hobendor Okrami, road and drain at Ningombam Bihari, road at Kangujam samungou.	35/124/2019-W 06-03-2020 Rs. 20.37 lacs.	IE/CT(10)/W/2 0-21/36 dt. 13/11/2020 Rs. 17.682 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	19.760	19.76	
3768.	Constn. of drain between Kangujam Ibemcha and Ningombam Ibochouba, Panung Uku Shutter, culvert and drain, road at Ningombam and Khongupcham.	35/125/2019-W 06-03-2020 Rs. 15.41 lacs.	IE/CT(10)/W/2 0-21/35 dt. 13/11/2020 Rs. 13.383 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	14.956	14.956	
3769.	Constn. of drain through pond at Kitna Panung.	35/126/2019-W 06-03-2020 Rs. 10.00 lacs.	IE/CT(10)/W/2 0-21/43 dt. 13/11/2020 Rs. 8.684 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	9.704	9.704	
3770.	M/o road and drain at Sanasam leirak.	35/127/2019-W 06-03-2020 Rs. 12.59 lacs.	IE/CT(10)/W/2 0-21/44 dt. 13/11/2020 Rs. 10.932 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	12.217	12.217	
3771.	Constn. of drain at Khundrakpam and Wahengbam, drain at Thongam and Nongmeikapam, drain at Amakcham leirak and Ongnam.	35/128/2019-W 06-03-2020 Rs. 12.20 lacs.	IE/CT(10)/W/2 0-21/47 dt. 17/12/2020 Rs. 10.595 lacs	Th. Rajeshwor Singh	17.12.20	16.6.21	-	11.840	11.84	
3772.	Constn. of road and drain at Athokpam leirak to Akampat.	35/130/2019-W 06-03-2020 Rs. 9.17 lacs.	IE/CT(10)/W/2 0-21/42 dt. 13/11/2020 Rs. 7.966 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	8.902	8.902	

3773.	M/o road at Aribam leirak-II, Narayan Advertising Agency road, road at Hidangmayum leirak-I, road at Hidangmayum leirak-II, road at Hidangmayum leirak-III, road at Aribam leirak-II, road at Aribam leirak-I.	35/140/2019-W 06-03-2020 Rs. 16.63 lacs.	IE/CT(10)/W/2 0-21/22 dt. 13/11/2020 Rs. 14.436 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	16.132		16.132
3774.	M/o road of Bachaspatimayum Kulla road, Chongthem to Hijam leirak drain, Bachaspatimayum Binodini road, Ningombam, Somorendro leirak, Sh. Sikandar road.	35/141/2019-W 06-03-2020 Rs. 11.02 lacs.	IE/CT(10)/W/2 0-21/25 dt. 13/11/2020 Rs. 9.571 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	10.696	4.000	6.696
3775.	M/o drain at Konthoukhong leirak.	35/142/2019-W 06-03-2020 Rs. 17.81 lacs.	IE/CT(10)/W/2 0-21/9 dt. 06/11/2020 Rs. 15.466 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	17.283	7.000	10.283
3776.	M/o road at Chongthem leirak, road at Ningombam leirak, road at Moirangthem leirak, road at Athokpam leirak.	35/143/2019-W 06-03-2020 Rs. 19.71 lacs.	IE/CT(10)/W/2 0-21/63 dt. 19/12/2020 Rs. 17.116 lacs	N. Debendro Singh	26.12.20	25.6.21	-	19.127		19.127
3777.	Earth filling at Khongman Atom leirak, Sapam Tiken leirak, Drain between Keisham and sapam leirak.	35/145/2019-W 06-03-2020 Rs. 9.80 lacs.	IE/CT(10)/W/2 0-21/62 dt. 19/12/2020 Rs. 8.510 lacs	N. Debendro Singh	26.12.20	25.6.21	-	7.275		7.275
3778.	Constn. of drain between Kshetrimayum & Okram & Arapti, road Pangambam Mamang, drain Pangambam Maning.	35/146/2019-W 06-03-2020 Rs. 15.61 lacs.	IE/CT(10)/W/2 0-21/27 dt. 13/11/2020 Rs. 13.557 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	15.150		15.15
3779.	Constn. of drain between Waikhom leirak Macha and Waikhom Medha.	35/147/2019-W 06-03-2020 Rs. 15.37 lacs.	IE/CT(10)/W/2 0-21/26 dt. 13/11/2020 Rs. 13.353 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	14.922		14.922
3780.	M/o road and drain at Ningombam Ranjit leirak.	35/148/2019-W 06-03-2020 Rs. 11.12 lacs.	Rs. 9.659 lac. IE/CT(10)/W/2 0-21/103 dt. 28/12/2020	Yengkokpam Enterprises Pvt. Ltd.	4.1.21	3.7.21	-	10.794		10.794
3781.	M/o road Nandeibam Bimolchand leirak, road Sairem Umajit leirak, drain Thingujam and Lairikyengbam, R/W at Priyokumar leirak and Omar leirak, drian at Y. Kunjar leirak, drain Omar leirak.	35/149/2019-W 06-03-2020 Rs. 12.790	IE/CT(10)/W/2 0-21/34 dt. 13/11/2020 Rs. 11.109 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	12.414		12.414
3782.	M/o road and R/W between Amakcham Ibopishak leirak and Sairem Achoubi leirak, road Sairem Achoubi leirak.	35/150/2019-W 06-03-2020 Rs. 13.480	IE/CT(10)/W/2 0-21/39 dt. 13/11/2020 Rs. 11.705 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	13.080		13.08
3783.	M/o Nandeibam leirak outlet with one ukru between L. Santosh and L. Brojen Kongba Makha, Repairing one outlet at Chongabi.	35/153/2019-W 06-03-2020 Rs. 11.28	IE/CT(10)/W/2 0-21/56 dt. 19/12/2020 Rs. 9.782 lacs	Th. Ojit Singh	26.12.20	25.6.21	-	10.931	3.000	7.931
3784.	Repairing of Kongba Bridge near Kongba bazar.	35/154/2019-W 06-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/61 dt. 19/12/2020 Rs. 13.030 lacs	L. Romesh Meetei.	26.12.20	25.6.21	-	14.561	3.500	11.061
3785.	Constn. of drain at Nameirakpam Ananta leirak, Drain at Naoroibam Oken naken, road and drain at Thongjam Premila leirak.	35/162/2019-W 06-03-2020 Rs. 15.91	IE/CT(10)/W/2 0-21/29 dt. 13/11/2020 Rs. 13.810 lacs	Th. Rajeshwor Singh	20.11.20	19.5.21	-	15.433		15.433
3786.	Constn. of drain at Mohan sing, Athokpam side drain, road at Moirangthem leirak, road and drain at Amakcham leirak, Mutum leirak drain.	35/163/2019-W 06-03-2020 Rs. 16.08	IE/CT(10)/W/2 0-21/23 dt. 13/11/2020 Rs. 13.970 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	15.611		15.611

3787.	M/o road and drain repairing at Laishram leirak, road at Moirangthem leirak, drain at Langpoklapam leirak, road at Pangabam leirak, drain repairing at Pangabam leirak.	35/164/2019-W 06-03-2020 Rs. 13.98	IE/CT(10)/W/2 0-21/28 dt. 13/11/2020 Rs.12.177 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	13.608		13.608
3788.	Constn. of drain Thokchom Dolen and Sorenshangbam Shama, drain Thokchaom Dolen and Dhananjay, road at Moirangthem Dhiren leirak, road at Sanasam leirak.	35/165/2019-W 06-03-2020 Rs. 17.57	IE/CT(10)/W/2 0-21/33 dt. 13/11/2020 Rs. 15.252 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	17.044		17.044
3789.	M/o road and drain at Thiyam leirak.	35/166/2019-W 06-03-2020 Rs. 18.09	IE/CT(10)/W/2 0-21/45 dt. 13/11/2020 Rs. 15.705 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	17.550		17.55
3790.	Constn. of drain at Khongbantabam Sanahal, drain N. Tangkhai leirak, Sanasam Rajbapu leirak.	35/167/2019-W 06-03-2020 Rs. 11.00	IE/CT(10)/W/2 0-21/32 dt. 13/11/2020 Rs. 9.557 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	10.680		10.68
3791.	Impvt. of road from Sanjenthong Officer Colony to Pureilomba Khongnangkhang.	35/169/2019-W 06-03-2020 Rs. 15.96	IE/CT(10)/W/2 0-21/85 dt. 28/12/2020 Rs. 13.778 lacs	S. Sarat Singh	4.1.21	3.7.21	-	15.397	5.000	10.397
3792.	M/o Merry Leirak road.	35/20/2019-W 30-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/108 dt. 05/01/2021 Rs. 16.492 lacs	Yengkokpam Enterprises Pvt.Ltd.	12.1.21	11.7.21	-	18.430		18.43
3793.	Constn. of RCC drain (150 m) from Wairokpm leirak to Harinath road under IMC ward no. 18.	35/73/2019-W(pt) 19-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/27 dt. 28/12/2020 Rs. 13.692 lacs		4.12.20	3.7.21	-	15.301		15.301
3794.	M/o Lamlai Kanguchingjil road.	35/11/2019-W 29-03-2020 Rs. 17.50	IE/CT(10)/W/2 0-21/52 dt. 19/12/2020 Rs. 15.201 lacs	M/s Rangnamei Constn. & Sales	26.12.20	25.6.21	-	16.987		16.987
3795.	M/o Heingangkhang road.	35/4/2019-W 26-02-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/12(a) dt. 06/11/2020 Rs. 15.637 lacs	Md. Abdul Kashim	13.11.20	12.5.21	-	17.474	6.000	11.474
3796.	M/o Koirengai Kabui Khul road.	35/2/2019-W 04-03-2020 Rs. 20.00	IE/CT(10)/W/2 0-21/3 dt. 06/11/2020 Rs. 17.333 lacs	M/s KIM & Sons Constn. & Equipt	13.11.20	12.5.21	-	19.370	10.000	9.37
3797.	M/o Heingang Panthoibi Lampak river side road.	35/3/2019-W 04-03-2020 Rs. 20.00	IE/CT(10)/W/2 0-21/2 dt. 06/11/2020 Rs. 17.368 lacs	M/s KIM & Sons Constn. & Equipt	13.11.20	12.5.21	-	19.409	10.000	9.409
3798.	M/o Angom Kangla Sangomsang road Yumjao Lairembi mapa.	35/5/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/19 dt. 12/11/2020 Rs. 15.634 lacs	L. Romesh Meetei	19.11.20	18.6.21	-	17.471	16.000	1.471
3799.	M/o road from Porompat road No. 1 to road No. 2 500m under Kshetrigao A/C.	35/6/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/30 dt. 13/11/2020 Rs. 15.636 lacs	M. Zainul Abidin Shah	20.11.20	19.5.21	-	17.473	12.000	5.473
3800.	Constn. of drain between Nongthombam and Thongbam, Nongthombam and Khoisnam Chingkhei Lamphei to Pheija Leitong, Inao ex-member drain.	35/7/2019-W 04-03-2020 Rs. 19.41	Rs. 16.856 lac IE/CT(10)/W/2 0-21/47(a) dt. 17/11/2020	S. Sarat Singh	24.11.20	23.5.21	-	18.837	15.000	3.837
3801.	Constn. of drain northern side of Kakwa Lamdaibung road (meira sang to pukhri achouba).	35/8/2019-W 04-03-2020 Rs. 11.10	IE/CT(10)/W/2 0-21/31 dt. 13/11/2020 Rs. 9.642 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	10.775		10.775
3802.	M/o Andro Bazar to Andro Khunou to Tarongthel 8 km.	35/10/2019-W 04-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/15 dt. 07/11/2020 Rs. 16.504 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	18.443		18.443

3803.	M/o Heijingang Thangapat mapan road Southern side.	35/19/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/14 dt. 06/11/2020 Rs. 15,625 lacs	M. Zainul Abdin Shah	13.11.20	12.5.21	-	17.461	8.700	8.761
3804.	M/o potholes at Imphal Sagolmang Saikul road.	35/57/2019-W 04-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/70 dt. 19/12/2020 Rs. 16,996 lacs	W. Kunjababu Khaba	26.12.20	25.6.21	-	18.993	10.000	8.993
3805.	M/o approach road at Kangla Museum at Kangla moat in connection with Sangai Festival 2018.	35/103/2019-W 04-03-2020 Rs. 10.00	IE/CT(10)/W/2 0-21/18 dt. 12/11/2020 Rs. 8,685 lacs	L. Romesh Meetei.	19.11.20	18.5.21	-	9.705	5.830	3.875
3806.	Constn. of drain at Southern side of Boro Makhonglambi.	35/113/2019-W 17-03-2020 Rs. 13.50	IE/CT(10)/W/2 0-21/83 dt. 28/12/2020 Rs. 11,725 lacs	N. Devendro Singh	4.1.21.	3.7.21	-	13.103		13.103
3807.	Constn. of Mantripukhri Lamlongei drain.	35/193/2019-W 17-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/11 dt. 06/11/2020	W. Sanaton Meitei	13.11.20	12.5.21	-	14.559	10.000	4.559
3808.	Constn. of Heingang Chonthabi road.	35/194/2019-W 17-03-2020 Rs. 17.00	IE/CT(10)/W/2 0-21/10 dt. 06/11/2020 Rs. 15,352 lacs	W. Sanaton Meitei	13.11.20	12.5.21	-	17.156	16.500	0.656
3809.	M/o road at Moirangthem leirak, road at Ningombam leirak, road at Seram leirak.		IE/CT(10)/W/2 0-21/81 dt. 28/12/2020 Rs. 6,595 lacs	Th. Rajeshwor Singh	4.1.21.	3.7.21	-	7.370		7.37
3810.	Repairing of hanging bridge (Urup & Arapti) - 4 Nos.		IE/CT(10)/W/2 0-21/54 dt. 19/12/2020 Rs. 16,079 lacs	N. Somendro Meetei	26.12.20	25.6.21	-	17.968	6.000	11.968
3811.	Repairing of hanging bridge (Urup & Arapti).	35/9/2019-W 15-06-2020 Rs. 18.50	IE/CT(10)/W/2 0-21/54 dt. 19/12/2020 Rs. 16,079 lacs	N. Somendro Meetei	26.12.20	25.6.21	-	19.968	5.000	14.968
3812.	M/o road at Top Opposite EYDA club.	35/189/2019-W 15-06-2020 Rs. 19.00	Rs. 16,512 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	18.452	5.700	12.752
3813.	M/o Mayanglambam Maning Leirak Kshetrigao.	35/190/2019-W 15-06-2020 Rs. 19.00	Rs. 16,291 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	18.205	5.700	12.505
3814.	M/o road from Thambalkhong Thong to Laishram leikai Western side of Kongba River.	35/191/2019-W 15-06-2020 Rs. 20.00	Rs. 17,562 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	19.626	6.000	13.626
3815.	Impvnt. of road in and around Rising sun club with drainage system	32/297/2018-W(1) 08-03-2019 Rs. 20.000	Rs. 17,327 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	L. Romesh Meetei	27.11.20	26.5.21	-	19.363	6.000	13.363
3816.	M/o road from Nongada Makha leikai to Shantipur (SH:- P/SG, WBM, PC E/W banking i/c providing pipe culvert).	32/297/2018-W(6) 08-03-2019 Rs. 11.174					-	10.058		10.058
3817.	M/o road from Nongada Makha leikai to Shantipur (SH:- Constn. of pucca drain).	32/297/2018-W(7) 08-03-2019 Rs. 16.458					-	15.645		15.645
3818.	M/o Dingku road (SH:- Filling of pot holes/depression 0.00 to 0.50 km.	32/297/2018-W(8) 08-03-2019 Rs. 5.090					-	4.247		4.247
3819.	M/o Khuman Palli road (SH:- Clearance of side berms and road median).	32/297/2018-W(9) 08-03-2019 Rs. 4.710					-	4.347		4.347

3820.	Mending of pot hole from New Thumbuthong to Singjamei Kongba road via Takhelkhong in connection with Sangai Festival.	32/297/2018-W(10) 08-03-2019 Rs. 16.947						-	14.998		14.998
3821.	Mending of pot hole and painting of road divider / median in and around Hatta Kangla.	32/297/2018-W(11) 08-03-2019 Rs. 20.000						-	19.167	6.000	13.167
3822.	Mending of pot hole and painting of road divider / median in and around Hatta Kangjeibung.	32/297/2018-W(12) 08-03-2019 Rs. 20.000						-	19.461	6.000	13.461
3823.	Impvt. of road and construction of 2m span RCC slab culvert at Laiphrok Maning.	32/297/2018-W(13) 08-03-2019 Rs. 20.000	Rs. 17.327 lac. IE/CT(10)/W/2 0-21/13 dt. 20/11/2020					-	19.369	0.000	19.369
3824.	M/o IVR at Leikolching Village.	32/297/2018-W(14) 08-03-2019 Rs. 20.000	Rs. 17.353 lac. IE/CT(10)/W/2 0-21/12 dt. 06/11/2020	Th. Ojit Singh				-	19.392	8.000	11.392
3825.	Impvt. of road / leirak with 2 culverts at War Cemetary, Wangkhei Khunou and Purana Rajbari, Nongmeibung.	32/297/2018-W(15) 08-03-2019 Rs. 20.000	IE/CT(10)/W/2 0-21/86 dt. 28/12/2020 Rs. 17.165	S. Sarat Singh				-	19.182	6.000	13.182
3826.	Removal and clearance of rubbish and grasses from Kangla Helipat and RDS school in connection with the visit of Hon'ble Prive Minister of India Shri Narendra Modi on 4th Jan., 2019.	32/297/2018-W(16) 08-03-2019 Rs. 15.977						-	15.788	5.000	10.788
3827.	M/o road from Khundrakpam to Heining Makhong.	32/297/2018-W(17) 08-03-2019 Rs. 20.000	Rs. 17.887 lac. IE/CT(10)/W/2 0-21/45 dt. 28/11/2020	Th. Homiyo				-	19.989	15.000	4.989
3828.	Impvt. of approach road from Purana Rajbari-I to Mani Vision House i/c construction of pucca drain.	32/297/2018-W(19) 08-03-2019 Rs. 12.720	IE/CT(10)/W/2 0-21/84 dt. 28/12/2020 Rs. 11.033 lacs	S. Deban Singh				-	12.329	4.000	8.329
3829.	Constn. of Retaining wall near YGC, Kongba Kshetri leikai.	32/297/2018-W(20) 08-03-2019 Rs. 20.000	IE/CT(10)/W/2 0-21/105 dt. 28/12/2020 Rs. 17.323 lacs.	N. Gourdas Singh				-	19.358		19.358
3830.	Maintenance of side berm at Thongju A/C (SH: Singjamei bridge to Kongba road Ch. 6.8 Km. to 8.00 Km).	32/296/2018-W 08-03-2019 Rs. 20.000		S. Sarat Singh				-	19.296		19.296
3831.	M/o road and drain at Maimom Nobin Leirak Bashikhong torban Ningombam near Bashikhong torban drain.	35/123/2019-W 06-03-2020 Rs. 12.870	IE/CT(10)/W/2 0-21/102 dt. 28/12/2020 Rs. 11.170 lacs.	L. Lokendro Singh				-	12.482	8.480	4.002
											1147.572
	HIGHWAY SOUTH DIVISION										
3832	M/O Moirangpural Santi road 300 m	Rs. 15,00,000/- 35/12/2019-W Dt. 13/03/2020	Rs. 13,19,287/- EE/HS/Accept/3 054/19-20/21 dt. 09/11/2020	N. Ratan Singh		11-16-2020	4-21-2021		14.93	6.00	8.93
3833	M/O Govindagram Awang Leikai Road.	Rs. 19.00 lakhs 35/28/2019-W Dt. 13/03/2020	Rs. 15,95,237/- EE/HS/Accept/3 054/ 19-20/28 dt. 11/11/2020	Kh. Kalachand Singh		11-18-2020	2-17-2021		17.80	0.00	17.8
3834	M/o Kodampokpi Mayai Leikai, Lamdong matai Lampak Nakal Lambi & Kodompokpi Mamang Leikai Ring road.	Rs. 18.00 lakhs 35/27/2019-W Dt. 27/06/2020	Rs. 13,19,287/- EE/HS/Accept/3 054/ 19-20/26 dt. 11/11/2020	Ashing Kabui		11-18-2020	12-15-2020		17.46	13.00	4.46

3835	Maintenance of Lilong Hiyangthang Road from NH-102 connecting NH-137(A)	35/25/2019-W Dtd. 13/03/20 Rs. 18.00 Lakhs	EE/HS/Accept/3 054/19-20/24 Rs.15,94,260/-	N.Inao Meitei	11-14-2020	2-19-2021	17.98	14.00	3.98
3836	M/o of Langthabal Kunja Leirak Macha connecting Kanglei Mini Theatre	35/26/2019-W Dtd. 13/03/20 Rs. 19.00 Lakhs	EE/HS/Accept/3 054/19-20/27 Rs.16,83,809/-	N.Inao Meitei	11-14-2020	2-26-2021	18.99	16.00	2.99
3837	Construction of drain at Kangang Leirak mapa (both side) 500 m long 3 ft wide	35/29/2019-W Dtd. 20/03/20 Rs. 18.50 Lakhs	EE/HS/Accept/3 054/19-20/22 Rs.15,70,830/-	KIM & Sons Construction & Equipment	11-18-2020	2-16-2021	18.41	6.00	12.41
3838	Drain work Ngakraba Leirak left side including H. Bhubon to T. Imocha (100 ft) area and S. Nitai to L. Gandhi area (400 ft), L. Gandhi area to main drain Ngakraba Leirak (100) ft.	35/18/2019-W Dtd. 13/03/20 Rs. 19.00 Lakhs	EE/HS/Accept/3 054/19-20/23 Rs.15,80,060/-	M/S Eishen Enterprises	11-16-2020	2-12-2021	18.91	8.00	10.91
									61.48
	THOUBAL DIVISION								
3839	M/O Daru Lulu Maning Idiga road	35/36/2019-W dt. 27/06/2020 A/A Rs. 19.10/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/12 dt. 05/01/2021	Md. Dhia-ur Rahman Khan	5/1/2021	4/3/2021	17.07	6.50	11.23
3840	M/O Thounaojam Pakhongkhong Leirak	35/37/2019-W dt. 27/06/2020 A/A Rs. 19.50/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/06 dt. 17/12/2020	N. Babu Singh	17/12/2020	15/3/2021	17.44		17.44
3841	M/O of Lamding Khumanthem Leikai (Mamang Achouba, Hari) Leirak.	35/41/2019-W dt. 27/06/2020 A/A Rs. 19.20/-Lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/04 dt. 14/12/2020	N. Jugindro Singh	14/12/2020	12/3/2021	17.07		17.07
3842	M/O Interlinked road of Charangpat Mamang Leikai to Maning Leikai.	35/38/2019-W dt. 27/06/2020 A/A Rs. 15.00/-Lakhs.	EE/TBL/LOC/Road(NP)/2020-21/10 Dt. 06/01/2021	L. Jarma Singh	6/1/2021	12/3/2021	13.30		13.30
3843	Construction of 5m Span RCC Culvert at Salungham Sapam Leirak	35/39/2019-W dt. 27/06/2020 A/A Rs. 19.00/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/02 dt. 07/12/2020	Th. Sanathoi Singh	7/12/2020	6/3/2021	16.53		16.53
3844	M/O Langathel Moirang Leirak road	35/40/2019-W dt. 27/06/2020 A/A Rs. 18.50/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/08 dt. 28/12/2020	Th. Brojen Singh	28/12/2020	26/3/2021	16.05		16.05
3845	M/O Haji Hayad Ali Mapa to Nganglou Loukol	32/297/2018-W(44) dt. 08/03/2019 A/A Rs. 19.20/-lakhs	EE/TBL/LOC/Road(NP)/2020-21/16 dt. 18/01/2021	Elias Howmai	18/01/2021	17/1/2022	7.76		7.76
3846	M/O road from NH-39 to Turel Ahanbi Aribam Salam	32/297/2018-W(43) dt. 08/03/2019 A/A Rs. 20.00/-lakhs	EE/TBL/LOC/Road(NP)/2020-21/14 dt. 18/01/2021	Elias Howmai	18/01/2021	17/1/2022	7.90		7.90
									107.28
	BISHNUPUR DIVISION								
3847	M/o of Thounaojam IVR from Pukhrabam Sanjenbam Road Nambul Bridge	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 rs.15.59	O.Premjit Singh	3-6-2021	4-26-2021	15.59	5.20	12.69
3848	Oinam Ring Road from NH to Oksoipat taba 4km	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.15.67	T.Sanjaoba Singh	3-6-2021	4-6-2021	15.67	6.00	11.98

3849	M/o of road from Moirang Panthong/Panshang Leikai to Omba junction.	35/32/2019-W dt. 30/03/20 ; Rs.19.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.15.70	A.Dhanajit Singh	3-6-2021	3-26-2021		15.70	0.00	19.00
3850	M/o of road from Komjin to Khunjem Chingjin.	35/32/2019-W dt. 30/03/20 ; Rs.20.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.16.14	T.Sanjaoba Singh	3-6-2021	4-16-2021		16.61	14.50	2.11
3851	Improvement of road from AR gate to Pengba Farm office at Haotak	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.15.35	Md.Iquebal Khan	11-4-2020	12-23-2020		15.81	0.00	17.66
3852	M/o road from Phougakchao Ikhai Mamang Leikai to Torbung Mamang Leikai	35/35/2019-W dt. 30/03/20; Rs.19.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.16.19	Md.Iquebal Khan	11-4-2020	12-23-2020		16.68	0.00	18.64
3853	M/o Moirang Kumbi road from Kumbi bridge to Wangoo bridge(SH:-GSB)	35/186/2019-W dt. 17/03/20 ; Rs.19.50 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.16.41	Md.Iquebal Khan	11-4-2020	12-23-2020		15.2	8.00	8.99
										91.07
	TAMENGLONG DIVISION									
3854	Repairing of Inem New Magulong road 0-9.00 Km(Sh:-Clearance of land slips and kutcha drain at selected stretches from 0-9.00Km).	35/93/2019-W dt 02-03-2020 Rs.9.12	CT/7/TML/NP/ 2019-20/2 dt.04/03/2020 Rs.7.92	Kh.Manahor Singh	Dt.06-03-2020	Dt.18-03-2020	Dt.18-03-2020	7.92	5.00	14.14
3855	Repairing of Barak Bridge at Namtiram (Sh:-Replacement of damaged wooden decking and providing steel hangers).	35/92/2019-W dt 02-03-2020 Rs.10.02	CT/7/TML/NP/ 2019-20/3 dt.04/03/2020 Rs.8.70	Kh.Manahor Singh	Dt.08-03-2020			8.70	5.00	8.94
3856	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- -Clearance of land slips and kutcha drain at selected stretches from 25.00-50.00Km).	35/95/2019-W dt 02-03-2020 Rs.20.00	CT/7/TML/NP/ 2019-20/3 dt.04/03/2020 Rs.7.92	Kh.Gandhi Singh	Dt.08-03-2020			7.92	7.00	17.89
3857	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- Clearance of land slips and Kutcha drain at selected stretches from 0-15.00Km).	35/94/2019-W dt 02-03-2020 Rs.20.00	CT/7/TML/NP/ 2019-20/5 dt.31/03/2020 Rs.17.21	B.Rajeswor Sharma	Dt.08-03-2020			17.21	7.00	20.00
3858	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- -Clearance of land slips and kutcha drain at selected stretches from 15.00-25.00Km).	35/93/2019-W dt 02-03-2020 Rs.19.82	CT/7/TML/NP/ 2019-20/6 dt.31/03/2020 Rs.13.03	Y.Sunil Singh	Dt.08-03-2020			13.03	7.00	20.00
3859	M/O road from Songpram to Bhalok 0-14.00Km.	35/66/2019-W dt 02-03-2020 Rs.19.00	CT/7/TML/WO/ NP/2019-20/7dt.19/09/2020 Rs.16.50	Sansimang Kamei	Dt.08-03-2020			16.50	12.00	15.00
										95.97
	Bridge Division									
3860	Reconstruction of Bailey bridge over Imphal river at Wangoo.	AA: 140.00 No.43/389/2019-W Dt.17-3-2020 MH:- 3054 ES: 87.82	No.EE/Bridge-Divn/CoW/2020 /303 Dt.17-12-2020 Rs.1,20,86,735.94/- Dt. 17-12-2020	Md. Abdul Kashim	17-12-2020	2-6-2020	N/A	₹ 120.00	50.00	87.82
										50.00
	KAKCHING DIVISION									
3861	M/O of Wabagi Thingel Leikai road 3 Km	Rs 19.50/- No.35/12/2019-W dt 13/03/2020	No. EE/KCG/CT- II/2020-21/34 dt 19/11/2020 & Rs.16.94/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	12-15-2020		Rs. 19.500	Rs. 14.000	5.50

3862	Construction with shingling of IVR Sekmajin water supply to Ngakhapat Suspension Bridge about 1.50 Km	Rs 19.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/51 dt 24/11/2020 & Rs.16.50/-	K. Lamchao Pou	11-24-2020	1-5-2021		Rs. 19.000	Rs. 7.000	12.00
3863	Construction of 2m RCC Culvert and road side drain at Sugnu Municipal Council ward no.8 opposite Awang mandop to Pukhri Taba	Rs 10.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/35 dt 19/11/2020 & Rs.8.67/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	1-30-2021		Rs. 10.000	Rs. 6.000	4.00
3864	M/O of Tarunghoubi road i/c Pipe culvert	Rs 10.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/36 dt 19/11/2020 & Rs.8.65/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	4-5-2021		Rs. 10.000	Rs. 6.000	4.00
3865	Rehabilitation Of kakching Wairi Suspension Bridge	Rs 10.75/- No.35/44/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/89 dt 13/12/2020 & Rs.9.33/-	K. Manglemjao Singh	12-13-2020	4-12-2021		Rs. 10.750	Rs. 0.000	10.75
3866	M/o of Road from ITI Kakching to Lousipat	Rs 10.00/- No.35/45/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/88 dt 13/12/2020 & Rs.8.68/-	K. Manglemjao Singh	12-13-2020	4-15-2021		Rs. 10.000	Rs. 0.000	10.00
3867	M/O of Waheng Loukol to Thoubal khong at Hiyanglam tera Pishak 1.2 Km	Rs 20.00/- No.35/46/2019-W dt 13/03/2020	No.EE/KCG/CT- II/2020-21/52 dt 24/11/2020 & Rs.17.37/-	Ch. Sunder Singh	11-24-2020	5-1-2021		Rs. 17.370	Rs. 0.000	17.37
										63.62
	Senapati Division									
3868.	M/o road from NH-02 to Okhro Ikhro	No.35/61/2019-W dated 19/03/2020 Rs. 18.5 lakhs	No. EE/SPT/WO/ 2020-21/33 dated 20/02/2020	M/S Exotic Contractor Pvt. Ltd.				₹ 18.50	6.0	12.50
										12.50
	Tengnoupal Division									
3869	Retaining wall at Island Village	Rs. 18.50 (AA) & Rs. 5.55 (ES), No.35/53/2019-W, dt. 20/03/2020.	Rs. 16,06,902/- No.EE(TPL)/LoC /2020-21/11, dt. 18-01-2021.	Thangjam Romeo	1-18-2021	12-18-2021	12-18-2021	₹ 16.55	₹ 5.00	13.50
										13.50
	UKHRUL DIVISION									
3870	M/O of road from Hingyol Village to Khayang village under Ukhrul	Rs. 17.90 Lakhs No. 35/182/2019- W dated 17/03/2017	EE/UD/WO/Mai nt/R & B /2019- 2020/1 dated 07/11/2020 Rs. 15,53,305.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 15.99	Rs. 9.00	8.87947
3871	M/O of road from Hingyol Village to Molnom village under Ukhrul	Rs. 19.20 Lakhs No. 35/181/2019- W dated 17/03/2017	EE/UD/WO/Mai nt/R & B /2019- 2020/2 dated 07/11/2020 Rs. 16,67,148.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.17	Rs. 9.50	9.67
3872	M/O Shirui Ground for Shirui Lily Festival 2019.	Rs. 20.00 Lakhs No. 35/78/2019-W dated 17/03/2020	EE/UD/WO/Mai nt/R & B /2019- 2020/3 dated 07/11/2020 Rs. 17,36,756.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.00	Rs. 10.50	8.5
3873	M/O of road from Jalembung village to Khayang village under Ukhrul	Rs. 18.85 Lakhs No. 35/183/2019- W dated 17/03/2017	EE/UD/WO/Mai nt/R & B /2019- 2020/4 dated 07/11/2020 Rs. 16,36,381.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 16.87	Rs. 9.00	9.87

3874	M/O of road from Molnom village to Pashong under Ukhrul Division.	Rs. 19.67 Lakhs No. 35/180/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/5 dated 07/11/2020 Rs. 17,08,818.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.60	Rs. 9.50	10.1
3875	M/O of road from Sanakeithel to Pashong under Ukhrul Division.	Rs. 18.90 Lakhs No. 35/179/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/6 dated 07/11/2020 Rs. 16,41,539.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 16.91	Rs. 15.20	3.71
3876	M/O Awangkasom to Chingai road 0 - 14 km	Rs. 19.00 Lakhs No. 35/56/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/7 dated 21/11/2020 Rs. 16,50,409.00	K.S. Ngaranmi	28/11/2020	27/05/2021	Nil	Rs. 16.97	Rs. 3.50	15.47
3877	M/O road from Raisu to Changta village, Ukhrul District.	Rs. 18.00 Lakhs No. 35/195/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/9 dated 10/12/2020 Rs. 15,62,591.00	Raman Chihansung	17/12/2020	16/03/2021	Nil	Rs. 16.08	Rs. 7.50	10.47415
3878	Improvement of Bakshi Ground Approach road with Drain	Rs. 35.00 Lakhs No. 35/192/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/10 dated 10/12/2020 Rs. 30,38,580.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 30.73	Rs. 9.00	25.34
3879	M/O road from Harkuikathel tang to Ringuira road via St. Mary School.	Rs. 20.00 Lakhs No. 35/55/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/11 dated 10/12/2020 Rs. 17,37,231.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 17.37	0	17.37
3880	M/O of Phalee to Torah Village.	Rs. 17.00 Lakhs No. 35/80/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/12 dated 10/12/2020 Rs. 14,76,711.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 15.21	Rs. 12.50	4.49848
										123.8821
	Chandel Division									
3881	M/O road from DC Complec to Assam Rifles	Rs. 19.00 lakhs No. 35/50/2019-W dated 13/03/2020	Rs. 17.027 lakhs EE/CDL/LOC/20 20-21/4 dt. 16/11/2020	Sk. Lovehring Lamkang	11-23-2020			₹ 8.87	₹ 4.00	4.87
3882	Repairing of suspension bridge at Monsang Pantha	Rs. 15.00 lakhs No. 35/50/2019-W dated 13/03/2020	Rs. 12.995 lakhs EE/CDL/LOC/30 54/2020-21/4 dt. 16/11/2020	D. James	11-23-2020			₹ 12.90	₹ 3.60	9.3
3883	Impvnt. Of road in and around Hnathem..	Rs. 20.00 lakhs 35/185/2019-W dated 30/03/2020	Rs. 17.33 lakhs EE/CDL/LOC/30 54/2020-21/8 Dt 16-11-2020	HL. Lovingson	11-23-2020			₹ 7.91	₹ 4.00	3.91
3884	M/O road from MantriPantha Church to KhupruRalham 0-4.50km	Rs. 40.00 lakhs 32/194/2018-W(1) dated 08/03/2019	Rs. 24.193 lakhs EE/CDL/LOC/30 54/2020-21/9 Dt 16-11-2020	Sk. Lovehring Lamkang	11-23-2020			₹ 9.68	₹ 5.00	4.68

3896	M/o of Chura-Sugnu to Sangaikot Sub Division HQ 3Km	35/73/2019-W dated 17-03-2020 (Rs.19.00)	CHD/CT(5)/2019-20/12 Dt. 03/11/2020 (Rs. 16.50)	M/S Lhunkhomang Manlun Agency	11-3-2020	2-2-2021	Nil	19.00	8.00	11.00
3897	M/o of road from Molsang to S.Nabil village (Widening and Shingling) 4 Km	35/70/2019-W dated 19-03-2020 (Rs.19.00)	CHD/CT(5)/2019-20/13 Dt. 03/11/2020 (Rs. 16.50)	Lienmang Gangte	11-3-2020	2-2-2021	Nil	19.00	8.00	11.00
3898	M/o Paldai to Singngat - 3 Km	32/297/2018-W(46) dated 8-03-2019 (Rs.20.00)	CHD/CT(5)/2019-20/13 Dt. 03/11/2020 (Rs. 17.357)	M/S Lhunkhomang Manlun Agency	11-17-2020	5-15-2021	Nil	20.00	8.00	12.00
3899	M/O of Tiddim road, K Salbung point to DC Office via SDO office Tuibong and M. Songgel village including left out portion	35/72/2019-W dated 17-03-2020 (Rs. 19.00)	CHD/CT(5)/2019-20/17 Dt.17/11/2020 (Rs. 16.505)	M/S DK Mang Haokip & Sons	11-17-2020	2-16-2021	Nil	19.00	5.70	13.30
										47.30
										2145.68
	MH: 4059									
	BUILDING DIVISION-II									
3900	Construction of SADO (Agri office Building), Imphal West at Salam	No. 26/19/2019-W, Dt. 28/08/2019, Rs. 56.516/-	EE/BD-II/LOC/2019-20/04 dt. 10/02/2020, Rs. 42.826/-	Meitram Construction Pvt. Ltd.	2-10-2020	8-9-2020		42.826	50.860	5.656
3901	Constn. of SDC Office complex at Salam Keikhu	No. 26/19/2019-W(1), Dt. 28/08/2019, Rs. 223.229/-	EE/BD-II/LOC/2019-20/02 dt. 10/02/2020, Rs. 173.271/-	Meitram Construction Pvt. Ltd.	2-10-2020	2-9-2021		173.271	66.960	111.623
3902	Construction of Manipur Lokayukta Office Building at DC Imphal West Complex, Lamphelpat.	26/28/2019-W Dt. 30/12/2019, Rs. 1618.000/-	EE/BD-II/LOC/2020-21/16 Dt. 06/02/2021, Rs. 1204.419/-	Md Nashir Shah	2-6-2021	8-5-2022		1,204.419		1618.000
3903	Construction of Gate and security tower cum rest shed for security guards and drivers on Northern side of Directorate complex at North AOC i/c Drains for Lakayukta Manipur.	26/398/2019-W dt. 24/12/2019 Sl. No. 1, Rs. 79.627/-	EE/BD-II/LOC/2019-20/1A dt. 08/07/2019, Rs. 64.559/-	G Panmei	7-8-2019	1-7-2020		64.559		79.627
3904	Constn. of 4th floor at Northern Block of Directorate Complex bldg., North AOC, Imphal to be temporarily occupied by Lok Ayukta, Manipur.	26/398/2019-W dt. 24/12/2019 Sl. No. 6, Rs. 59.999/-	EE/BD-II/LOC/2019-20/1B dt. 08/07/2019, Rs. 45.346/-	G Panmei	7-8-2019	1-7-2020		45.346		59.999
3905	Construction of Overhead tank at Directorate Complex near 2nd MR, Imphal.	No. 26/400/2019-W dt. 24/12/2019 Sl. No. 3, Rs. 35.000/-	EE/BD-II/LOC/2019-20/1C, dt. 08/07/2019, Rs. 24.010/-	G Panmei	7-8-2019	10-7-2019		24.010		35.000
3906	Periodic renovation of Transit Hostel & Guest House at Sanjenthong Officer's Colony.	No. 26/390/2019-W dt. 24/12/2019 Sl. No. 1, Rs. 50.000/-	EE/BD-II/LOC/2021-22/12 dt. 21/07/2021, Rs. 42.29/-	O. Premjit Singh	7-21-2021	12-20-2022		42.290	25.000	25.000
										1934.905
	THOUBAL DIVISION									
3907	Construction of Compound Wall around Division Office, PWD, Thoubal.	26/116/2018-W Dt. 09/03/2019 A/A Rs. 49.256 lakhs & E/S Rs. 10.00 lakhs	EE/TBL/LOC/BI dg(P)/2019-20/315 Dt. 15/04/2020 , Rs. 43.89 lakh	N. Mohendro Singh.	15/4/2020	14/4/2021		43.89	44.33	4.22
										4.22
	Imphal East Division									
3908	Constn. of Toilet Block for BDO/SDC Office at Sawambung.	26/106/2018-W dt. 08-03-2019 Rs. 17.640	IE/CT(10)/W0/19-20/42 dt. 16/03/2020 Rs. 15.311	K. Jibai Singh	23.3.20	22.9.20	-	17.110		17.11

3909	Constn. of Temporary Election Cell (Tpt) at Palace Compound in connection with the Forth coming General Election to the 16th Lok Sabha, 2014.	26/188/2018-W(3) dt. 08-03-2019 Rs. 33.140	IE/CT(10)/W/2 0-21/48 dt. 06/11/2020 Rs. 28.785 lacs	P. Jibon Singh	13.11.20	12.2.21	-	32.167		32.167
3910	Constn. of SDO Keirao Bitra (SH:- Constn. of SDO & SDC office and land deelopment).	26/170/2018-W dt. 08-03-2019 Rs. 212.380	IE/CT(10)/W/1 9-20/23 dt. 16/03/2020 Rs. 184.523 lacs	Hemkhopao	22.3.20	21.3.21	-	175.273	100.000	75.273
3911	Constn. of Heingang CD Block (SH:- Constn. of Bank Type-IV (Qtr).	26/219/2018-W dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/2 0-21/123 dt. 05/01/2021 Rs. 75.341 lacs	Rajendro Haobamcha	12.1.21	11.1.22	-	75.775		75.775
3912	Procurement I.T. Equipment for PWD Data Collection.	26/219/2018-W dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/2 0-21/124 dt. 05/01/2021 Rs.86.871 lacs	Ranbir Singh	12.1.21	11.1.22	-	97.078		97.078
										297.403
Senapati Division										
3913	Repairing. of IB at Mao.	26/198/2018-W dt. 08/03/2019 Rs. 75.00 lakhs	No. EE/SPT/WO/20 19-20/04 dated 20/11/2019	M/S Exotic Contractor Pvt. Ltd					45.00	30.00
										30.00
Electrical Division - II										
3914	Providing Security lighting and Compound lighting in security risks in the DC office complex at Kakching.	26/266/2019-W dt. 24/12/2019 Rs. 18.14 lakh	EE/ED-II/AC(WO) /2020-21/25 dt. 15/3/2021 Rs. 14.76.945/-	Ch. Mangi Singh	15/3/2021	4/4/2021		18.14	16.233	18.14
										18.14
										2284.668
MH: 2059										
THOUBAL DIVISION										
3915	Republic Day Celebration for the year, 2020 at Chaoyaima Higher Secondary School Ground Complex, Thoubal.	25/257/2019-W dt. 24/12/2019, A/A Rs. 5.00 lakh			15/1/2020	24/1/2020				4.47
3916	Khongjom Day Celebration for the year, 2019	25/258/2019-W dt. 24/12/2019, A/A Rs. 32.00 lakh			6/4/2019	21/4/2019				28.64
										33.11
Building Division - I										
3917	Resectioning line drain in between the back side of Electrical Building to Education cell at PWD complex, Khoyathong.	Rs. 12.020 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2019-20/14 dt. 22-02-2020	M. Bimolchand Singh	2-22-2020	5-21-2020				12.02
3918	Renovation of Office Bldg. Divn. No.-I, PWD Complex, Khuyathong	Rs. 14.900 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2019-20/13 dt. 22-02-2020	M. Bimolchand Singh						9.99
3919	Renovation of room for the Work Section at Secretariat Western Block.	Rs. 5.392 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2021-22/42 dt. 20-09-2021	Th. Ratankumar Singh	9-20-2021	10-19-2021				5.39
3920	Renov. Of Office rooms for the Officer's & Staff at G/Floor Block-A & 1st floor Block D at PWD Complex, Imphal.	Rs. 15.400 26/132/2019 - W dt. 24/12/2019		Kh. Bira Singh						15.40
3921	Repulic Day Celebration 2020 at Kangla.	Rs. 11.000 26/120/2019 - W dt. 24/12/2019	EE/BD-I/CDA/Tender-Accept/2019-20/29 dt. 24-01-2020	--do--	1-24-2020	1-26-2020	8-12-2022			11.00

3922	Removal of Garbage from the PWD office located at Khoyathong during the year 2018-19.	Rs. 1.788 26/120/2019 - W dt. 24/12/2019		TACDEF						1.74
3923	Removal of Garbage from the PWD office located at Khoyathong during the year 2019-20.	Rs. 1.788 26/120/2019 - W dt. 24/12/2019		--do--						1.79
3924	Renovation of Eastern Compound wall, main gate and platform at PWD Complex, Khuyathong.	Rs. 25.000 26/120/2019 - W dt. 24/12/2019	EE/BD-I/Tender Accept/2020- 21/15 dt. 18-11- 2020	Kangla Constn. Pvt. Ltd.	11-19-2020	12-18-2020			Rs. 10.000	15.00
3925	Constn. of temporary Pandal for celebration of Patroits' Day Celebration, 2019 at B.T. Park, Imphal.	Rs. 4.918 26/120/2019 - W dt. 24/12/2019	EE/BD- I/CD/WO/2019- 20/64 dt. 09-08- 2019	Kh. Bira Singh	8-9-2019	8-12-2019	8-12-2022			4.92
3926	Constn. of temporary Pandal, erection of Karnat, laying of carpet etc. for observation of Nupilal 12th Dec., 2019-20	Rs. 4.251 26/120/2019 - W dt. 24/12/2019	EE/BD-I/Tender Accept/2019- 20/27 dt. 11-12- 2019 Rs. 3.693	--do--	12-11-2019	12-12-2019				4.25
										81.50
	Electrical Division - I									
3927	Renovation of IEI in the office room no. 407-A, 407-B, 407-C and Corridor occued by Hon;ble Parliamentary secy. Edn./ (YAS) at manipur Secretariat (Westerm Block) Imphal.	26/76/2018-W dt. 5/01/19 Rs. 8.272	EE/ED- I/AC(WO)/19/1 1 dt. 4/13/19 Rs. 7,18,731/-	Ch. Mangi	13/04/19	23/04/19		7.18	Rs. 5.790	2.482
										2.482
	Electrical Division - II									
3928	Providing lighting arrangement in the requisite stalls for the Sangai Festival, 2017 at Hafta Kangeibung, Konung Lampak, Imphal East.	26/275/2019-W dt. 24/12/2019 Rs. 24.00 lakh	EE/ED- II/AC(WO)/202 0-21/21 dt. 8/3/2021 Rs. 20,85,098/-	- do -	8/3/2021	18/3/2021		24.000	21.477	14.00
3929	Complete renovation of IEI i/c solar street lighting in the Guest House, Shirui at Ukhrul.	26/287/2019-W dt. 24/12/2019 Rs. 62.846 lakh	EE/ED- II/AC(WO)/ 2021-22/54 dt. 16/11/2021 Rs. 54,60,003/-	- do -	22/11/2021	12'12'2021		62.846	56.238	20.00
3930	Impvt. of IEI i/c replacement of existing fixtures bulb by energy saving & MCCB's DB in the TD Block at Samulamlan.	26/280/2019-W dt. 24/12/2019 Rs. 4.100 lakh	EE/ED- II/AC(WO)/ 2021-22/19 dt. 13/07/2021 Rs. 3,47,516/-	Rishikanta Irom	19/7/2021	8/8/2021		4.100	3.669	4.10
3931	Impvt. of IEI in the Single Room Transit Hostel Block A & B in the Mini Sectt. Complex at Thoubal.	26/293/2019-W dt. 24/12/2019 Rs. 16.550 lakh	EE/ED- II/AC(WO)/ 2021-22/10 dt. 15/5/2021 Rs. 14,37,849/-	Ch. Mangi Singh	21/5/2021	7/6/2021		16.550	14.810	16.55
3932	Providing yard lighting in the BDO & NIC Office complex at Sawombung.	26/280/2019-W dt. 24/12/2019 Rs. 9.660 lakh	EE/ED- II/AC(WO)/ 2021-22/4 dt. 7/05/2021 Rs. 8,39,252/-	Ch. Mangi Singh	14/5/2021	3/6/2021		9.660	8.644	9.66
3933	Providing Gate lighting i/c compound lighting in the SDO & SDC Office Complex at Sawombung.	- do - Rs. 11.090 lakh	EE/ED- II/AC(WO)/ 2021-22/3 dt. 7/05/2021 Rs. 9,63,489/-	Ch. Mangi Singh	14/5/2021	3/6/2021		11.090	9.924	11.09
3934	Providing AC's in the DC office and Guest Houe at Jiribam.	26/280/2019-W dt. 24/12/2019 Rs. 18.680 lakh	EE/ED- II/AC(WO)/ 2021-22/5 dt. 7/5/2021 Rs. 16,22,901/-	Ch. Mangi Singh	14/5/2021	3/6/2021		18.68	16.716	18.68
3935	Impvt. of IEI i/c replacement of existing fixtures bulb by energy saving & MCCB's DB in the security barrack for Treasury office and security lighting at Jiribam.	26/287/2019-W dt. 24/12/2019 Rs. 15.610 lakh	EE/ED- II/AC(WO)/ 2021-22/6 dt. 10/5/2021 Rs. 13,56,182/-	Ch. Mangi Singh	14/5/2021	3/6/2021		15.610	13.969	15.61

3936	Providing additional compound lighting in the southern side of the DC office complex and two rooms transit hostel at Jiribam.	26/287/2019-W dt. 24/12/2019 Rs. 19.900 lakh	EE/ED-II/AC(WO)/2021-22/7 dt. 10/5/2021	Ch. Mangi Singh	14/5/2021	3/6/2021		19.900	17.808	19.90
3937	Providing compound lighting in the Complex of DC Office at Kakching.	26/286/2019-W dt. 24/12/2019 Rs. 13.450 lakh	EE/ED-II/AC(WO)/2021-22/30 dt. 17/7/2021 Rs. 11.68.523/-	Ch. Mangi Singh	23/7/2021	12/8/2021		13.450	12.036	13.45
143.04										
Electrical Division - III										
3938	Renovation of IEL in the SDO Office at Tadubi	3.894 no. 26/374/2018-W dt. 7/3/2017	EE/ED-III/AC(WO)/2019-20/20 dt. 20/3/2019	Ch. Mangi Singh	3-21-2019	4-19-2019	4-21-2019	3.384	Nil	3.894
3939	Renovation of IEL in the SDO Office at Gamphazol	3.786 no. 26/374/2018-W dt. 7/3/2017	EE/ED-III/AC(WO)/2019-20/21 dt. 20/3/2019	Ch. Mangi Singh	3-21-2019	4-19-2019	4-21-2019	3.289	Nil	3.786
7.68										
267.81										
MH: 4216										
BUILDING DIVISION-II										
3940	Construction of compound wall, septic tank, ground sump with overhead tank for Qtr. No.1/Type-VII occupied by Shri T.N. Haokip, MLA at Babupara	No. 26/4/2019-W, Dt. 11/06/2019 Rs. 36.129/-	EE/BD-II/LOC/2019-20/08 dt. 30/03/2020, Rs. 31.038/-	Lunkhopao Haokip	3-30-2020	29/09/202		31.038	22.900	13.229
3941	Constn. of Govt. Qtr. Type-V/F No. 4 at Sanjenthong Officer's Colony occupied by Shri O. Lukhoi (MLA)	No. 26/20/2019-W(1), Dt. 24/08/2019, Rs. 167.160/-	EE/BD-II/LOC/2019-20/05 dt. 26/02/2020, Rs. 120.479/-	Md Nashir Shah	2-26-2020	2-25-2021		120.479	50.000	67.16
80.389										
Electrical Division - I										
3942	Construction of Garage cum Security Barrack for Type-IV (New) Qtr. No. 4 occupied by Hon'ble Shri K. Robindro Singh MLA, Mayang Imphal A/C (SH:- Providing IEL in the Garage cum Security barrack for Type-IV (New) Qtr. 4 No. at Babupara, Imphal.	26/119/2018-W dt. 23/02/2019 Rs. 42.291 lakh (Both Civil & Elect)	No. EE/ED-I/AC(WO)/2020/14 Dt. 30/12/2020. Rs. 4,27,339/-	ch. Mangi Singh	30/12/2020.	12/01/2021.		4.27	Rs. 0.00	4.27
4.27										
84.659										
MH: 2216										
BUILDING DIVISION-II										
3943	Renovation of Qtr. No. Type-VI/CP-3 occupied by Hon'ble Minister Shri. Vungzagin Valte at Lamphelpat.	AAEXRF-601/13/2021-WD-WD, Dt. 17/03/2021, Rs. 27.011/-	EE/BD-II/LOC/2020-21/19 dt. 26/02/2021, Rs. 20.965/-	K Lamchao Pou	2-26-2021	6-25-2021		20.965	20.000	7.011
7.011										
Building Division - I										
3944	Procurement of furniture items for Circle Offices, PWD Complex Khuyathong, Imphal.	Rs. 5.919 26/148/2019-W dt. 24-12-2019	EE/BD-I/CDA/Tender-Accept/2020-21/ dt. 07-11-	Ksh. Basanta Singh	3-15-2013	9-14-2013		5.298		5.298
5.298										
Electrical Division - I										

3945	Constr. of Choukidar Qtr. RCC line drain, Land Development and Shingling of approach road of the office of Sadar Hills Division, PWD Manipur at Lamphelpat. (SH:- Providing of IEI in the Choukidar Qtr. 1no. of Sadar Hills Division, PWD Manipur at Lamphelpat.)	26/688/2017-W dt. 28/02/2020	No. EE/ED-I/AC(WO)/2020/09 dt. 07/02/2020 Rs. 1,61,658/-	Ch. Mangi	7/2/20	16/2/20		1.61	Rs. 0.00	1.62
										1.62
Electrical Division - II										
3946	Renovation of IEI in the office building of DIC and Girls Hostel i/c gate lighting and compound lighting at Porompat.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/15 dt. 13/07/2021 Rs. 6,95,343/-	Rishikanta Irom	19/7/2021	8/8/2021		8.000	7.159	8.00
3947	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps and MCCB's in the DC bungalow at Ukhrul i/c compound lighting.	26/267/2019-W dt. 24/12/2019 Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/27 dt. 15/07/2021 Rs. 13,03,186/-	Ch. Mangi Singh	21/7/2021	10/8/2021		15.000	13.423	15.00
3948	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the SDO Qtr. at Singhat i/c solar compound lighting.	- do - Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/16 dt. 13/7/2021 Rs. 13,03,186/-	Ch. Mangi Singh	19/7/2021	8/8/2021		15.000	13.423	15.00
3949	Complete renovation of IEI in the Type - II Qtr. (twin) 1 no. at MPSC, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 4.00 lakh	EE/ED-II/AC(WO)/2021-22/18 dt. 13/7/2021 Rs. 3,47,516/-	Ch. Mangi Singh	19/7/2021	8/8/2021		4.000	3.579	4.00
3950	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the T/III Qtrs. No. 1 to 4 T/IV Qtrs. No. 1 to 4 T/V Qtrs. No. 1 to 7, T/VI Qtrs. No. 1 to 5, T/VII Qtrs. No. 1 to 3 i/c street lighting at Sanjenthong Officer Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/13 dt. 13/07/2021 Rs. 13,03,186/-	Ch. Mangi Singh	19/7/2021	8/8/2021		15.000	13.423	15.00
3951	Repairing of IEI in the T/V (4) Qtrs. Occupied by N. Sonzalian, Chief Conservator of Forest at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/31 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3952	Repairing of IEI in the T/V (3) Qtrs. Occupied by P. Vaiphei (Principal Secy.), at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/32 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3953	Repairing of IEI in the T/V Flat No. 3 occupied by Shri Waikhom Toren Meitei, Jidicial Magistrate at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/33 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3954	Repairing of IEI in the T/V (5) occupied by Angam Kamei, S.P. Chandel at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/34 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3955	Repairing of IEI in the T/IV PP-2 at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 12.00 lakh	EE/ED-II/AC(WO)/2021-22/39 dt. 20/07/2021 Rs. 10,42,549/-	Ch. Mangi Singh	26/7/2021	15/8/2021		12.000	10.738	12.00
3956	Repairing of IEI in the T-IV/PP Qtr. No. 1 at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/40 dt. 20/07/2021 Rs. 6,95,033/-	Ch. Mangi Singh	26/7/2021	15/8/2021		8.000	7.159	8.00

3957	Repairing of IEI in the T-B IV (I) occupied by Maranchan Luikhram, IAS Addl. Secy. Cum Director (TPTI) at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 4.00 lakh	EE/ED-II/AC(WO)/2021-22/35 dt. 19/07/2021 Rs. 3,47,516/-	Ch. Mangi Singh	25/7/2021	14/8/2021		4.000	3.579	4.00
3958	Repairing of IEI in the T/V F (4) occupied by Shri Khuplen Lhouvam, MPS AC 7th Bn. M.R. at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/36 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3959	Repairing of IEI in the T/V F 3 occupied by Tonen Meitei, Magistrate at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/37 dt. 20/07/2021 Rs. 6,08,153/-	Ch. Mangi Singh	26/7/2021	15/8/2021		7.000	6.264	7.00
3960	Repairing of IEI in the T/V, PP3 occupied by Gopimohon, Joint Director Edn. (S) at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/38 dt. 20/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00
3961	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps in the DC bunglow i/c compound lighting at Jiribam.	26/267/2019-W dt. 24/12/2019 Rs. 16.00 lakh	EE/ED-II/AC(WO)/2021-22/20 dt. 13/7/2021	Ch. Mangi Singh	19/7/2021	8/8/2021		16.000	14.318	16.00
3962	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps in the T/IV (T) 1 no., T/III Qtrs. 4 nos. for Revenue Department at Jiribam.	26/267/2019-W dt. 24/12/2019 Rs. 12.00 lakh	EE/ED-II/AC(WO)/2021-22/21 dt. 14/7/2021 Rs. 10,42,550/-	Ch. Mangi Singh	20/7/2021	9/8/2021		12.000	10.738	12.00
3963	Impvt. of IEI in the residential Qt.s of Hon'ble Minister (Works) & Chief Secretary i/c replacement of street light fixtures (between DGP Qtrs. & Chief Secretary Qtrs.) at Sanjenthong Officers' Colony.	26/240/2019-W dt. 24/12/2019 Rs. 15.320 lakh	EE/ED-II/AC(WO)/2021-22/28 dt. 15/7/2021 Rs. 13,30,987/-	Ch. Mangi Singh	21/7/2021	10/8/2021		15.320	13.709	15.32
3964	Renovation of IEI in the ADC Office, ADC Qtr. T/III Qtrs. 3 nos., Barrack type Qtrs. 1 no. & Solar Compound at Pherzawl District.	26/267/2019-W dt. 24/12/2019 Rs. 20.00 lakh	EE/ED-II/AC(WO)/2021-22/29 dt. 17/7/2021 Rs. 17,37,582/-	Ch. Mangi Singh	23/7/2021	22/8/2021		20.000	17.897	20.00
3965	Providing AC in the staff Qtr. Chowkidar and Domitory Block for Manipur Bhavan, Gauhati.	26/267/2019-W dt. 24/12/2019 Rs. 16.670 lakh	EE/ED-II/AC(WO)/2021-22/17 dt. 13/7/2021 Rs. 14,48,274/-	Ch. Mangi Singh	19/7/2021	18/8/2021		16.670	14.917	16.67
										203.99
										217.92
	FY: 2020-21									
	MH: 5054									
	Imphal East Division									
3966.	Impvt. of road in and around Nilakuthi Village IVR.	43/225/2020-W dt. 13/03/2021 Rs. 85.00	IE/CT(10)/W/2 1-22/1 dt. 14/03/2022 Rs. 73.658 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	85.000	85.00	0.000
3967.	Impvt. of road from Heingang Achanbigei Thongkhong to Heingang Awang leikai river side road.	43/298/2020-W dt. 13/03/2021 Rs. 40.98	IE/CT(10)/W/2 1-22/2 dt. 14/03/2022 Rs. 35.593 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.6.22	-	40.980	40.98	0.000
3968.	Constrn. of line drain from Ahallup road Eastern side drain.	43/360/2020-W dt. 13/03/2021 Rs. 76.00	IE/CT(10)/W/2 1-22/3 dt. 14/03/2022 Rs. 65.953 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	76.000	76.00	0.000
3969.	Black topping in and around Heingang Kangjeibung lampak.	43/352/2020-W dt. 13/03/2021 Rs. 35.00	IE/CT(10)/W/2 1-22/4 dt. 14/03/2022 Rs. 30.359 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	35.000	35.00	0.000

3970.	Impvt. of Kairang Muslim Thongkhong to Kairang Muslim Lamkhai.	43/302/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/5 dt. 14/03/2022 Rs. 43.395 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3971.	Impvt. of road from Koirengai Bazar under Ring Road.	43/228/2020-W dt. 13/03/2021 Rs. 60.00	IE/CT(10)/W/2 1-22/6 dt. 14/03/2022 Rs. 52.108 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	60.000	60.00	0.000
3972.	Impvt. of road from Koirengai IVR to Mongjam Thong Leirak.	43/301/2020-W dt. 13/03/2021 Rs. 70.00	IE/CT(10)/W/2 1-22/7 dt. 14/03/2022 Rs. 60.706 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	70.000	70.00	0.000
3973.	Impvt. of IVR in and around Laipham Khunou.	43/351/2020-W dt. 13/03/2021 Rs. 86.00	IE/CT(10)/W/2 1-22/8 dt. 14/03/2022 Rs. 74.718 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	86.000	86.00	0.000
3974.	Constn. of Line Drain at Tangkhul Avenue.	43/299/2020-W dt. 13/03/2021 Rs. 67.000	IE/CT(10)/W/2 1-22/9 dt. 14/03/2022 Rs. 58.183 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	67.000	67.00	0.000
3975.	Impvt. of road in and around Luwangasangbam Mayai leikai IVR road.	43/348/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/10 dt. 14/03/2022 Rs. 43.421 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3976.	Impvt. of road at Mongjam Leikha to Mongjam water supply mapa.	43/353/2020-W dt. 13/03/2021 Rs. 56.00	IE/CT(10)/W/2 1-22/11 dt. 14/03/2022 Rs. 48.555 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	56.000	56.00	0.000
3977.	Impvt. of road at Nagaram Block D.	43/233/2020-W dt. 13/03/2021 Rs. 40.00	IE/CT(10)/W/2 1-22/12 dt. 14/03/2022 Rs. 34.714 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	40.000	40.00	0.000
3978.	Impvt. of Maibakhul to Mongjam IVR.	43/229/2020-W dt. 13/03/2021 Rs. 65.00	IE/CT(10)/W/2 1-22/13 dt. 14/03/2022 Rs. 56.366 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	65.000	65.00	0.000
3979.	Black topping at Mantripukhri Lamlongei internal road.	43/347/2020-W dt. 13/03/2021 Rs. 60.00	IE/CT(10)/W/2 1-22/14 dt. 14/03/2022 Rs. 51.983 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	60.000	60.00	0.000
3980.	Mending of pothole and extension of side berm of Sawombung to Sagolmang 12 km. and Mending of pot hole at Imphal Saikul road.	43/231/2020-W dt. 13/03/2021 Rs. 98.65	IE/CT(10)/W/2 1-22/15 dt. 14/03/2022 Rs. 85.637 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	98.650	98.65	0.000
3981.	Impvt. of internal road from Salanthong to Lamlong Bridge at LYL river side.	43/295/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/16 dt. 14/03/2022 Rs. 43.366 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3982.	Impvt. of IVR at Laipham Khunou Mamang Leikai Soibam Lampak - 1.3 Km.	43/304/2020-W dt. 13/03/2021 Rs. 45.00	IE/CT(10)/W/2 1-22/17 dt. 14/03/2022 Rs. 39.035 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	45.000	45.00	0.000
3983.	Strengthening of Koirengai Bridge Approach road.	43/230/2020-W dt. 13/03/2021 Rs. 30.00	IE/CT(10)/W/2 1-22/18 dt. 14/03/2022 Rs. 26.051 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	30.000	30.00	0.000

3984.	Strengthening of road by providing GSB from Thokchom Leirak to Heingang.	43/300/2020-W dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/19 dt. 14/03/2022 Rs. 12.975 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	15.000	15.00	0.000
3985.	Black topping in and around Heingang Mayai leikai IVR.	43/349/2020-W dt. 13/03/2021 Rs. 54.00	IE/CT(10)/W/2 1-22/20 dt. 14/03/2022 Rs. 46.559 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	54.000	54.00	0.000
										0.00
	SADAR HILLS DIVISION									
3986	Impvt.of road from Army road to Khun Khu Kuki - 3kms.	43/245/2019-W(Pt) dt.18/01/2021 A/A Rs. 90.00 Lakh E/S- Rs. 2.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/30 dt. 18/8/2021 Rs. 78.21 Lakh	M/S S.K. Construction	18/8/2021	18/8/2022	N/A	80.54	2.00	88.00
3987	Impvt.of road from Chiningkhol village to Parengba Khunao- 4 kms.	43/246/2019-W(Pt) dt.18/01/2021 A/A Rs. 120.00 Lakh E/S- Rs. 2.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/31 dt. 28/8/2021 Rs. 93.83 Lakh	Ph. Adim	3-9-2021	3-9-2022	N/A	107.38	2.00	118.00
										206.00
	Senapati Division									
3988.	Construction of road from Oinam to Thei Pt. I	No. 43/414/2019-W dt.23-03-2020 Rs. 216.79 lakhs	EE/SPT/WO/20 20-21/01 dated 29-09-2020	Mohammad Nashir Shah				₹ 216.79	0	216.79
3989.	Construction of road from Oinam to Thei Pt. II	No. 43/415/2019-W dt.23-03-2020 Rs. 211.12 lakhs	EE/SPT/WO/20 20-21/02 dated 29-09-2020	Mohammad Nashir Shah				₹ 211.12	0	211.12
3990.	Impt. of road from Katomei to Donbosco convent-1.5km	43/232/2019-w Rs36.00L	EE/SPT/WO/20 20-21/05 Dt. 9/11/2020	Th.Hesho				₹ 36.00	₹ 5.00	31.00
3991.	Impt. of road from Senapati Bridge to Maralong-1.5km.	43/231/2019-w Rs26.00L	EE/SPT/WO/20 20-21/06 Dt. 9/11/2020	Th.Hesho				₹ 26.00	₹ 5.00	21.00
3992.	Constn. Of IVR from Makhan Khuman to Ralou, 2.5 km approx.	No. 43/100/2018-W dt.5-03-2019 Rs. 40.00 lakhs	No. EE/SPT/WO/2019-20/3 dated 20/11/2020	D. Pukeho Mao				₹ 40.00	27.5	12.50
3993.	Impt. Of road from Sholitokho to Chawanamei Khullen (SH: WBM & PC)	Rs. 20.00 Lakhs No.46/82/2017-W dt. 02-03-2018	No. EE/SPT/WO/20 17-18/5 dated 19/12/2020	Ch. Iboyaima Singh				₹ 20.00	10.00	10.00
3994.	Improvement of road from St. Joseph School, Koide village to Purul Rosofii – 5 km	No.43/223/2019-W dated 16th March 2020 Rs. 80.00 lakhs	No. EE/SPT/WO/20 20-21/07 dated 10/12/2020					₹ 80.00	33.00	47.00
3995.	Improvement of road from Purul Village to Lakhamai Village– 15 km	No.43/222/2019-W dated 16th March 2020 Rs. 100.00 lakhs	No. EE/SPT/WO/20 20-21/08 dated 10/12/2020	K. Lamchao Pou				₹ 100.00	68.50	31.50
3996.	Improvement of IVR from Khongdei Ngawar to Kachai village	No.43/221/2019-W dated 16th March 2020 Rs. 100.00 lakhs	No. EE/SPT/WO/20 20-21/09 dated 15/12/2020	C. L. Athot				₹ 100.00	77.00	23.00
3997.	Improvement of road from Khongdei Shimpung to Thiva via Thiva Songdo - 5 km	No.43/221/2019-W dated 16th March 2020 Rs. 80.00 lakhs	No. EE/SPT/WO/20 20-21/10 dated 15/12/2020	C. L. Athot				₹ 80.00	50.00	30.00
3998.	Constn. Of road from Keize to Thingba Khunou 12km	No. 43/386/2019-W dt.7-03-2020 Rs. 100 lakhs	EE/SPT/WO/20 20-21/11 dt.15-12-2020	Ng Thaiho				₹ 100.00	85.00	15.00

3999.	Constn. Of road from Elite Christian English School to Village Cemetery at Thingba Khunou Village 2km.	No. 43/238/2019-W dt.7-03-2020 Rs. 57.60 lakhs	EE/SPT/WO/20 20-21/12 dt.15-12-2020	Ng Thaiho				₹ 57.60	50.00	7.60
4000.	Renovation of village road from NH-2 to Church Hill, Mayangkhang.	43/436/2019-w Rs 64.50 L	EE/SPT/WO/20 20-21/14 Dt. 19/12/2020	D.Pukeho Mao				₹ 64.50	₹ 27.00	37.50
4001.	Impvt. of Kayinu to Mao ring road via ICCP-4.5km	No. 43/236/2019-W dt.23-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/19 dt.19-12-2020	Dilbung Kowar				₹ 100.00	30.00	70.00
4002.	Constn. Of IVR from Ihilo to Khipo at Makhan 4km	No. 43/235/2019-W dt.7-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/20 dt.19-12-2020	Dilbung Kowar				₹ 100.00	30.00	70.00
4003.	Impvt. of approach road to Mao IB	No. 43/225/2019-W dt.07-03-2020 Rs. 30.00 lakhs	EE/SPT/WO/20 20-21/22 dt.07-01-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 30.00	15.00	15.00
4004.	Impvt. of NH- 102(A) to Saranamai Village - 4km.	No. 43/227/2019-W dt.07-03-2020 Rs. 120.00 lakhs	EE/SPT/WO/20 20-21/24 dt.05-02-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 120.00	33.00	87.00
4005.	Black topping of road from Nh2 to Emesiiphro 3km	43/239/2019-w Rs50.00L	EE/SPT/WO/20 20-21/25 Dt. 17/2/2021	Th.Hesho				₹ 50.00	₹ 15.00	35.00
4006.	Impt. of old road from RCC bridge, Senapati to Samaritan Public School, Ankailongdi-2km	43/435/2019-w Rs70.00 L	EE/SPT/WO/20 20-21/28 Dt. 20/2/2021	Th.Hesho				₹ 70.00	₹ 13.00	57.00
4007.	Impt. of road from Katomei centre to Saizii Little Flower school.3km	43/234/2019-w Rs48.00L	EE/SPT/WO/20 20-21/29 Dt.20/2/2021	Th.Hesho				₹ 48.00	₹ 8.00	40.00
4008.	Black Topping from NH-2 Mao Gate to Rural Hospital via song song to Kalinamai	No. 43/224/2019-W dt.07-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/23 dt.07-03-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 100.00	25.00	75.00
4009.	Construction of road from Tingsong Khunou to Maichon Border Bridge Pt. I (0-3 km)	No. 43/416/2019-W dt.23-03-2020 Rs. 210.26 lakhs	EE/SPT/WO/20 20-21/38 dt.08-03-2021	D. Pukeho Mao				₹ 210.26	0	210.26
4010.	Construction of road from Tingsong Khunou to Maichon Border Bridge Pt. II (3-6 km)	No. 43/418/2019-W dt.23-03-2020 Rs. 211.26 lakhs	EE/SPT/WO/20 20-21/39 dt.08-03-2021	S. N. Pavei				₹ 211.26	0	211.26
4011.	Impvt. of NH-102(A) to Tabufii village-3 km.	No. 43/226/2019-W dt.07-03-2020 Rs. 95.00 lakhs	EE/SPT/WO/20 20-21/39 dt.08-03-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 95.00	26.00	69.00
										1633.53
	UKHRUL DIVISION									
4012	Improvement of internal / Surrounding roads at Sanakeithel Village under Ukhrul District	Rs. 150.00 No. 43/359/2019-W dated 18/03/2020	Rs. 1,30,53,295.00 No. EE/UD/WO/SP/R & B/2020-2021/1 dated 25/11/2020	C. L. Athot	01/12/2020	30/06/2021	Nil	Rs.127.94	Rs.120.00	22.97
										22.97
										1862.50
	MH: 3054									
	Imphal East Division									
4013.	Impvt. of Nongmeibung, Khanglabung leirak Old Checkon road (SH:- Constn. of pucca drain).	30/13/2020-W(15) dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/1 dt. 14/03/2022 Rs. 12.865 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	5.000	10

4014.	Constn. of side berm at Koirengei to Mongjam.	30/13/2020-W(9) dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/2 dt. 14/03/2022 Rs. 13.005 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0
4015.	M/o road from Maibakhul Awang Leikai to Maibakhul Chingol.	30/13/2020-W(5) dt. 13/03/2021 Rs. 20.00	IE/CT(10)/W/2 1-22/3 dt. 14/03/2022 Rs. 17.366 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0
4016.	Black Topping at Koirengei Kabui Khul (Left out portion).	30/13/2020-W(7) dt. 13/03/2021 Rs. 19.96	IE/CT(10)/W/2 1-22/4 dt. 14/03/2022 Rs. 17.296 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0
										10
	Senapati Division									
4017.	M/o road from Purul Atongba Catholic Church to Purul Higher Secondary School - 3 km	No.35/59/2019-W dated 19/03/2020 Rs. 20.00 lakhs	EE/SPT/WO/20 20-21/01 dated 09/11/2020	Th. Hesho				₹ 20.00	5.50	14.50
4018.	M/o Shuzai to Heikai Road via Zhophao - 4 Km	No.35/59/2019-W dated 19/03/2020 Rs. 19.00 lakhs	EE/SPT/WO/ 2020-21/2 dated 09/11/2020	K. Lamchao Pou				₹ 19.00	10.70	8.30
4019.	M/o road from PMGSY Khongdei to Lower Siburi (Sirong) - 5 km	No.32/200/2018- W(7) dt. 8th March 2019 Rs. 25.00 lakhs	EE/SPT/WO/20 20-21/3 dated 09/11/2020	Elias Haomai				₹ 25.00	13.00	12.00
4020.	M/O road Koide to Maiba - 7 km	No.32/200/2018- W(6) dt. 8th March 2019 Rs. 30.00 lakhs	EE/SPT/WO/20 19-20/4 dated 09/11/2020	Elias Haomai				₹ 30.00	14.10	15.90
4021.	M/o Sapalujang to Ngumlam	No.32/200/2018- W(3) dt. 8th March 2019 Rs. 48.69 lakhs	EE/SPT/WO/20 20-21/15 dated 19/12/2020	Elias Haomai				₹ 45.80	15.00	30.80
4022.	M/o Willong Khunou to Jaihum	No.32/200/2018- W(5) dt. 8th March 2019 Rs.48.69 lakhs	EE/SPT/WO/20 20-21/16 dated 19/12/2020	Elias Haomai				₹ 45.80	15.00	30.80
4023.	M/o Tiirek to Ngajarii	No.32/200/2018- W(4) dt. 8th March 2019 Rs. 48.68 lakhs	EE/SPT/WO/20 20-21/17 dated 19/12/2020	Elias Haomai				₹ 45.81	15.00	30.81
4024.	M/o of Solitokho to Maopungdong village, Senapati District 4 km	No.35/62/2019-W dated 19/03/2020 Rs. 19.00 lakhs	No. EE/SPT/WO/ 2020-21/27 dated 17/02/2021	D. Pukeho Mao				₹ 19.00	9.50	9.50
										152.61
										162.61
	MH: 4059									
	Senapati Division									
4025	Constn. Of Nongsaba Gate at Mao	26/226/2018-W dt. 03/03/2019 Rs. 108 lakhs	No. EE/SPT/WO/20 20-21 /34 dated 08/03/2021	B. D. Sunehsan Anal					Nil	108
										108
	Electrical Division - I									
4026	Renovation of IEI in the Govt. Residential Qtr., Type VI/G-4 i/c security Barrack, Visitors Shed and Security Tower at Lamphelpat.	26/479/2019-W dt. 24/12/2019 Rs.15.00	EE/EDI/AC(WO) /2020/30 Dt. 31/03/21 Rs. 13,03,121/-	Th. Shantikumar Singh	31/3/21	19/4/21		13.03	0	15

4072	Impvt. of IEI i/c replacement of switch gear in the SDC Office at Thanlon i/c solar compound lighting.	AAEXRF-701/66/2021-WD- WD dt. 9/12/2021 Rs. 12.980 lakh.	EE/ED-II/AC(WO)/2021-22/64 dt. 29/12/2021 Rs. 11,27,690/-	Rishikanta Irom	04/1/2021	2/2/2022		12.980	11.615	12.98
4073	Providing compound lighting in the SDO Office at Litan.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/65 dt. 29/12/2021 Rs. 5,21,275/-	Th. Ratankumar	04/1/2021	28/1/2022		6.000	5.369	6.00
4074	Impvt. of IEI i/c replacement of switch gear in the SDC Office at Parbung i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/68 dt. 30/12/2021 Rs. 11,27,690/-	Rishikanta Irom	05/1/2021	3/2/2022		12.980	11.615	12.98
4075	Providing compound lighting in the SDO Office at Zaphou.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/69 dt. 30/12/2021 Rs. 5,21,275/-	Th. Ratankumar	05/1/2021	29/1/2022		6.000	5.369	6.00
4076	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the EE, PWD, Divisional Office at Chandel i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/70 dt. 30/12/2021 Rs. 11,27,690/-	Rishikanta Irom	05/1/2021	3/2/2022		12.980	11.615	12.98
4077	Providing compound lighting in the SDO Office at Chakpikarong.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/71 dt. 30/12/2021 Rs. 5,21,275/-	Th. Ratankumar	05/1/2021	29/1/2022		6.000	5.369	6.00
4078	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the EE, PWD, Divisional Office at Churchandpur i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/72 dt. 31/12/2021 Rs. 11,27,690/-	Rishikanta Irom	06/1/2021	4/2/2022		12.980	11.615	12.98
4079	Impvt. of IEI in the SDO/BDO Office at Lamka South.	- do - Rs. 9.300 lakh.	EE/ED-II/AC(WO)/2021-22/73 dt. 31/12/2021 Rs. 8,07,976/-	Th. Ratankumar	06/1/2021	4/2/2022		9.300	8.322	9.30
4080	Improvement of IEI i/c Solar compound lighting and CCTV Camera system in the DLO office 4 nos. Block - A, B, C, D occupied by DC Office, SP Office, Treasury Office, Statistics Office at Chandel in connection with incoming State Assembly Election-2022 (SH:- IEI works).	AAEXRF-701/701/2021-WD- WD dt. 9/2021 Rs. 106.153 lakh	EE/ED-II/AC(WO)/2021-22/74-A dt. 05/01/2022 Rs. 92,22,475/-	Rishikanta Irom	05/01/2022	3/2/2022		106.153	94.991	48.46
4081	Providing IEI in PWD Thoubal Division Office i/c compound lighting, Thoubal.	AAEXRF-701/94/2021-WD- WD dt. 24/12/2021 Rs. 19.599 lakh	EE/ED-II/AC(WO)/2021-22/76 dt. 7/01/2022 Rs. 17,02,743/-	Th. Shantikumar	07/01/2022	22/01/2022		19.599	17.538	19.60
4082	Providing IEI in SDC & Registrar Office i/c compound lighting, Thoubal.	- do - Rs. 17.675 lakh.	EE/ED-II/AC(WO)/2021-22/77 dt. 7/01/2022 Rs. 15,35,587/-	Th. Shantikumar	07/01/2022	22/01/2022		17.675	15.817	17.68
164.95										
Electrical Division - III										
4083	Improvement of IEI in the Indoor Stadium of Bal Bhavan i/c compound lighting and Temporary lighting arrangement in Kitchen, Dininh Hall and Toilet at Khuman Lampak with relation to 3rd State Conference of ABVP and RSS Tarun Shivir General Conference.	3.000 no. 26/238/2019-W dt. 24/12/2019	EE/ED-III/AC(WO)/2021-22/13 dt. 7/4/2021	D. Pukeho Mao	4-7-2021	4-17-2021	4-18-2021	2.672	0	3.00

4084	11th Manipur Legislative Assembly Election, 2017(SH: Providing temporary lighting arrangement in the strong room, counting hall, receipt centre for polling personal, temporary kitchen for CPMF in the DC office complex, Bishnupur.	2.370 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/14 dt 7/4/2021	D. Pukeho Mao	4-7-2021	4-17-2021	4-18-2021	2.111	0	2.37
4085	Improvement of IEI in the Single Room Transit Hostel Ground Floor Block-B, Bishnupur at Mini Secretariat Complex.	5.000 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/27 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-28-2021	4.445	0	5.00
4086	Renovation of IEI & Replacement of energy saving LED Lamps in the Mini Secretariat Complex at Kangpokpi (SH: Renovation of IEI in the Security Barrack at Kangpokpi)	5.990 no. 26/231/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/22dt 22/4/2021	D. Pukeho Mao	4-22-2021	5-21-2021	5-22-2021	5.344	0	5.99
4087	Improvement of IEI to the BDO Office at Khoupum-Nungba Block at Tamenglong i/c security lighting	15.816 no. 26/231/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/17 dt 8/4/2021	Th. Shantikumar Singh	4-8-2021	6-6-2021	6-7-2021	14.087	0	15.82
										32.18
										364.53
	MH: 4216									
	Electrical Division - I									
7088	Repairing of T-VI occupied by MLA K Meghachandra Singh/MLA at Babupara including IEI(SH:Improvement of IEI of Type VI Quarter occupied by MLA K Meghachandra Singh at Babupara,Imphal).	26/368/2019-W dt 24/12/2019. Rs. 30 lakh (Both Civil & Elect)	No. EE/ED- I/AC(WO)/2020 /52 Dt 26/07/2021. Rs. 2,48,291/-	ch. Mangi Singh	26/07/2021.	04/08/2021.		2.48	0.00	2.48
4089	Construction of Type-IV Qtr. (G+1) for accommodation at Lamphelpat (Portion -I),SH:-I- Providing of IEI in the Ground Floor of Type-IV at Lamphelpat (Portion -I) SH:-II- Providing of IEI in the First Floor of Type-IV at Lamphelpat (Portion -I)	26/132/2018-W dt 8/3/2019 Rs. 141.625 (Both Civil & Elect)	No. EE/ED- I/AC(WO)/2020 /37 Dt 28/04/2021. Rs. 4,55,581/-	ch. Mangi Singh	6/04/2021.	4-25-2021		4.55	0.00	16.54
4090	Impvt. / Repairing of IEI of T-V/Qtr No. 8 at Lamphelpat.	26/740/2019-W dt. 24/12/2019 Rs. 7.00	No. EE/ED- I/AC(WO)/2020 /35 Dt 6/04/2021. Rs. 6,08,092/-	Ch. Mangi Singh	6/04/2021.	25/04/2021.		6.08	0.00	7.00
										26.02
	Electrical Division - III									
4091	Construction of Type II & Type IV Qtrs. at Kangpokpi(SH: Providing IEI in the Type IV Qtr. at Kangpokpi)	5.999 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/26 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-27-2021	5.342	0	5.999
4092	Construction of Type II & Type IV Qtrs. at Kangpokpi(SH: Providing IEI in the Type II Qtr. at Kangpokpi)	3.000 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/25 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-27-2021	2.666	0	3.00
										9.00
										35.02
	MH: 2216									
	Electrical Division - I									
4093	Repairing of IEI in the Govt., Residential Quarter Type- VII/NC-3 occupied by Shri Dr. Lorho S. Pfoze Hon'ble MP (Lok Sabha) at Lamphelpat.	26/493/2019-W dt. 24/12/2019 Rs. 18.00	EE/EDI/AC(WO) /2020/45 Dt. 14/06/21 Rs. 15,63,717/-	ch. Mangi Singh	14/06/21	7-3-2021		15.63	0.00	18
4094	Renovation of IEI in the Type-A Qtr.1 no. i/c Gate Lights at National game Villages, Langol.	26/479/2019-W dt 24/12/2019 Rs. 15.00	No. EE/ED- I/AC(WO)/2020 /36 Dt. 6/04/2021. Rs. 4,55,581/-	ch. Mangi Singh	6/04/2021.	16/5/2021.		4.55	0.00	15

4095	Renovation and extension of rooms of Govt., Qtr. Type-IV/E-II with constn. of septic tank, watch tower, bathroom toilet, water tank garage and compound wall at Lamphel, Imphal.	26/498/2019-W dt. 24/12/2019 Rs. 7.09	No. EE/ED-I/AC(WO)/2020/38 Dt 28/04/2021. Rs. 6,16,365/-	ch. Mangi Singh	28/04/2021.	18/05/2021.		6.16	0.00	7.09
4096	Major Renovation of Govt., Qtrs No. T-VII/No. 2 at Kanglapat.(SH:- Renovation of IEI in the Govt., Qtrs. No.-T-VII/No. 2 at Kanglapat).	26/498/2019-W dt. 24/12/2019 Rs. 5.04	No. EE/ED-I/AC(WO)/2020/39 Dt 29/04/2021. Rs. 5,04,606/-	ch. Mangi Singh	29/04/2021.	18/05/2021.		5.04	0.00	5.04
4097	Repairing/Renovation of IEI in the office building , Recreation building and Type-II Qtr. 16 nos. i/c gate & Compound Lighting of Special Bureau, Government of India, Imphal Branch at Lamphelpat.	26/493/2019-W dt. 24/12/2019 Rs. 30.00	EE/ED-I/AC(WO)/2020/48 Dt. 23/06/21 Rs.26,06,262/-	Th. Shantikumar Singh	23/06/21	13/07/21		26.6	0.00	30
4098	Constr. of Extension room of Prof. Qtr. No. 8(A&B) at DMC Campus.(SH:- Providing of IEI in the extension room of Professor Quarter/No. 8(A&B) at DMC campus).	26/332/2018-W dt. 6/3/2019	EE/ED-I/AC(WO)/2020/54 Dt. 30/10/21 Rs. 5,23,380/-	ch. Mangi Singh	30/10/21	18/10/21		5.23	0.00	5.23
4099	Constr. of Extension room of Prof. Qtr. No. 5(A&B) at DMC Campus.(SH:- Providing of IEI in the extension room of Professor Quarter/No. 5(A&B) at DMC campus).	26/332/2018-W dt. 6/3/2019	EE/ED-I/AC(WO)/2020/55 Dt.30/10/21 Rs. 4,63,325/-	ch. Mangi Singh	30/10/21	18/10/21		4.63	0.00	4.63
84.99										
Electrical Division - II										
4101	Impvt. of IEI i/c replacement of existing fitting by LED in BDO Qtr. 3 nos. T/II Qtr. 15 nos. & T/I Qtr. 3 nos. for TD block at Tuibong, Saikot & Sagaikot, CCPUR.	AAEXRF-601/2/2021-WD-WD dt. 9/12/2021 Rs. 16.81 lakh.	EE/ED-II/AC(WO)/2021-22/55 dt. 27/12/2021 Rs. 14,60,437/-	Rishikanta Irom	02/01/2022	01/02/2022		16.810	15.043	16.81
4102	Renovation of IEI in the T/II Qtr. 6 nos. occupied by Revenue Staff's, drivers, Grade IV staffs at Chandel.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/56 dt. 27/12/2021 Rs. 5,64,714/-	Th. Ratankumar	02/01/2022	01/02/2022		6.500	5.817	6.5
4103	Maintenance of IEI in the T/III 4 nos. occupied by PWD Staffs at Chandel.	- do - Rs. 6.20 lakh.	EE/ED-II/AC(WO)/2021-22/57 dt. 27/12/2021 Rs. 5,38,650/-	Th. Ratankumar	02/01/2022	01/02/2022		6.200	5.548	6.2
4104	Maintenance of IEI in the T/III Qtr. 4 nos. occupied by DC staffs for Revenue Department at Chandel.	- do - Rs. 6.20 lakh.	EE/ED-II/AC(WO)/2021-22/58 dt. 28/12/2021 Rs. 5,38,650/-	Th. Ratankumar	02/01/2022	01/02/2022		6.200	5.548	6.2
4105	Impvt. of IEI in the SDO Qtr. at Thanlon i/c solar compound lighting.	- do - Rs. 12.710 lakh.	EE/ED-II/AC(WO)/2021-22/59 dt. 28/12/2021 Rs. 11,04,233/-	Rishikanta Irom	03/01/2022	01/02/2022		12.710	11.374	12.71
4106	Impvt. of IEI in the T/IV(T) Qtr. 1 no. at IB road at CCPUR.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/60 dt. 28/12/2021 Rs. 5,64,714/-	Th. Ratankumar	03/01/2022	18/01/2022		6.500	5.817	6.5
4107	Impvt. of IEI in the SDO Qtr. at Parbung i/c solar compound lighting.	- do - Rs. 12.710 lakh.	EE/ED-II/AC(WO)/2021-22/61 dt. 28/12/2021 Rs. 11,04,233/-	Rishikanta Irom	03/01/2022	01/02/2022		12.710	11.374	12.71
4108	Impvt. of IEI in the T/IV Qtr. 2 nos. at IB road at CCPUR.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/62 dt. 28/12/2021 Rs. 5,64,714/-	Th. Ratankumar	04/01/2022	19/01/2022		6.500	5.817	6.5

4109	Impvt. of IEI in the DC bungalow at Ccpur i/c compound lighting.	- do - Rs. 12.710 lakh.	EE/ED- II/AC(WO)/ 2021-22/63 dt. 28/12/2021 Rs. 11.04.233/-	Rishikanta Irom	04/01/2022	19/01/2022		12.710	11.374	12.71
86.84										
Electrical Division - III										
4110	Improvement of IEI in the Type-IV Qtrs. occupied by Executive Engineer at Tamenglong.	3,999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/10 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.561	0	3.999
4111	Improvement of IEI in the Type-III Qtrs. occupied by Assistant Engineer at Tamenglong.	2,999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/11 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.562	0	2.999
4112	Improvement of IEI in the Type-II Qtrs. 4 Nos. occupied by PWD Staff at Tamenglong.	6,997 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/18 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	6.232	0	6.779
4113	Improvement of IEI in the Type-III Qtrs. 1 No. & Type-I Qtr. 1 No. occupied by PWD Staff at Nungba.	3,999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/19 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	3.561	0	3.999
4114	Improvement of IEI in the Type-III Qtrs. 3 Nos. occupied by SDO, SDC Staff at Nungba.	3,999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/12 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.561	0	3.999
4115	Renovation of IEI at Type-III Qtrs No. G-544, 55 & 56 at Langol Housing Complex.	9,822 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/28 dt 18/7/2021	Kh. Maimu Singh	7-18-2021	8-17-2021	8-18-2021	9.822	0	9.822
4116	Addition and alternation of CCTV Camera 2 nos. at PWD Complex, Khoyathong.	2,599 no. 26/261/2019-W	EE/ED- III/AC(WO)/202 1-22/24 dt 26/4/2021	D. Pukeho Mao	4-26-2021	5-5-2021	5-6-2021	2.599	0	2.599
4117	M/o IEI in the various buildings (Block A, B, C, D, Electrical Circle, BD-I and CRPF Security Barrack) in the PWD Complex at Khoyathong	4,839 no. 26/261/2019-W	EE/ED- III/AC(WO)/202 1-22/16 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	4.839	0	4.839
39.035										
210.865										
FY-2005-06										
MH: 3054										
UKHRUL DIVISION										
4118	M/O Kamjong to Phungyar road 0 - 33.80 km. (SH : E/W in formation widening left out portion 30 - 32.50 km.)		EE/UD/AC/W O/07/05- 06/8 dt. 2-9-05 Rs. 6,11,283.00	SP Jonah	09/09/2005	08/03/2006			₹ 2.63	₹ 3.48
4119	M/O Kangjong Bazar to Hospital road 0 - 3 km. (SH : Providing sand gravel 0 - .120 km.)		EE/UD/AC/W O/07/05- 06/115 dt. 9-3-06 Rs. 2,50,537.00	SP Jonah	16/03/2006	15/05/2006		₹ 2.50	₹ 0.77	₹ 1.73
4120	A/R to road from Kamjong sub- division HQ to Phungyar sub- division HQ (SH:- Sand gravel on bad stretches 1.10- 1.60km)		EE/UD/AC/W O/07/05- 06/86(A) dt. 9-8-05 RS. 47,242.00	SP. Jonah	16/08/2005	15/11/2005		₹ 0.47	₹ 0.14	₹ 0.32

DETAIL LIST OF COMPLETED WORKS (in chronological order).

Sl.	Name of Work	A/A & E/S	Work Order No. & Date & amount	Name of Agency	Date of Commencement of Work	Date of completion of works	Date of Submission of Claims	Work done amount	Upto date expenditure	Balance liability	With 11.75 Agency Charge	Remarks
	FY: 1993-94											
	MH: 3054											
	National Highway - II											
1	Maintenance & reair of NH-39 Imphal Moreh		EE/NH-	Apam Shimaray	30-10-1993	29-01-1994		3.56	3.38	0.18		
								7.00		0.18		
	FY: 1994-95											
	MH: 3054											
	National Highway - II											
3	Charged to A/R - Strengtheing existing single lane to carriage way i/c impt. Of geometric Re-constn. & extension of culvert from 400 to 407 km on NH-39 Imphal Moreh Section.		EE/NH-II/Con/6/0/4/08/05/95	S. Raghumani Singh	22-05-1995	21-05-1997		85.10	84.76	0.34		
								85.10		0.34		
	FY: 1996-97											
	MH: 3054											
	National Highway - II											
4	Maintenance & reair of NH-39 Imphal Moreh Section (SH:- Constn. of lined drain from 358.782 Km. on (E/Side))		EE/NH-II/6/97/R/198 dt. 23/06/97	R.K. Ajit	30-06-1997	29-07-1997		0.48	0	0.48		
5	Charged to AIR strengthening existing single lane carriageway i/c impt. Of geometric Re-constn. Of extension of culvert from 400 to 407 Km. (SH:- Re-constn. of 1m span RCC culvert at 406/6-C & 405.330 Km.)		EE/NH-II/Con/6/0/87 dt. 22/7/97	N. Roben	30-07-1997	29-11-1997		3.71	3.21	0.50		
6	Charged to AIR improvement of NH-39 Imphal Moreh Section widening the existing carriageway to 2 lane from 371.150 K. to 380 Km. (SH:- Constn. of B/Call at 373.389 Km. to 378.429 Km.)		EE/NH-II/Con/6/82 dt. 19/7/97	Ashing Kabui	27-08-1997	27-03-1998		2.32	2.11	0.21		
7	-do- (SH:- Const. of R/W in the reach from 402.375 to 402.390 km).		EE/NH-II/97/53 dt. 27/8/1997	Ashing Kabui	27-08-1997	24-05-1999		2.02	1.75	0.27		
8	Charged to AIR constn. Of approach road to the New Pallel bridge (SH:- Constn. Of protection wall at 364.900 Km.)		EE/NH-II/Con/6/97/3/11 dt. 6/10/97	M. Kali Singh	15-10-1997	14-01-1998		3.23	2.45	0.78		
								11.76		2.24		
	FY: 1997-98											
	MH: 3054											
	National Highway - II											
9	- do - (SH:- Constn. of R/wall from km 336.802 to km 335.890)		EE/NH-II/Con/3men/98/66 dt.10/2/98	Pushkar	19-02-1999	18-08-1999		4.04	1.85	2.19		
								4.04		2.19		
	Chandel Division											
	MH:5054											
10	Impvt. Of Sugnu Chandel rd (SH: Rehabilitation in selected stretches		EE/CDL/WO/97/19 Dt. 23/7/97	HB. Lumhnung	4-3-2000	5-2-2000		₹ 3.05	₹ 2.41	0.64	3.41	1.00

	Const. of Mayang Imphal Sugnu rd. to Pallel Chandel rd. (SH: Earthwork & Culvert)		EE/CDL/WO/97/3 Dt. 19/4/97	S. Thami	4-26-1997			₹ 9.78	₹ 7.02	2.17	10.93	3.91
								₹ 12.83		2.81	14.34	4.91
	FY: 1998-99											
	Chandel Division											
	MH:5054											
11	Const. of Sajik Tampak to Mombi rd via Heikha Phsse-I (SH: Const. of 3 m span minor bridge 1 No.)		EE/CDL/WO/98-99 Dt. 5/5/99	M/S Naharup L.C.C Ltd.	5-12-1999	-		₹ 2.51	₹ 1.26	1.24	2.80	1.54
12	Const. of Sajik Tampak to Mombi rd via Heikha Phsse-I (SH: Const. of 3 m RCC Slab culvert 1 No.)		EE/CDL/WO/98/30 Dt. 10/2/99	A. Modhuchandra	5-10-1999	-		₹ 2.03	₹ 0.64	1.39	2.27	1.63
										2.63	5.07	3.17
	MH: 3054											
	National Highway - I											
13	AR & MO to NH-39 , Maram Imphal section (SH:- Constn. Of pucca line drain in the reaches from 277.00 km to 277.090 km)	NIL	No.CT/4/NH-1/97-98/162 dt 25/2/1999 Rs. 47048 /-	Ksh. Basanta Singh	7-23-1999	8-3-1999	8-16-2021	0.36	NIL	0.36		
14	AR & Mo to NH-39 Maram Imphal section (Constn. of paca line drain in between 241/1 to 241/4 culvert during '98 - '99)	NIL	No.CT/4/NH-1/97-98/162 dt 25/2/1999 Rs. 49172/-	Ksh. Basanta Singh	3-2-1999	3-24-1999	8-16-2021	0.49	Nil	0.49		
15	AR & Mo to NH-39 Maram Imphal section (Constn. Of paca line drain in between 242.05 to 242.21 km)	NIL	No.CT/4/NH-1/97-98/161 dt 25/2/1999 Rs. 49908 /-	Ksh. Basanta Singh	3-1-1999	3-24-1999	8-16-2021	0.49	Nil	0.49		
								1.34		1.34		
	National Highway - II											
16	Maintenance & Repair of NH-39 Imphal Moreh Section during 98-99 (SH:- P/R in the reaches from 339 km. to 340 km.)		EE/NH-II/Con/6/97/0/34 dt. 16-4-98	L. Kadamjit Singh	25-04-1998	24-07-1998		6.01	4.86	1.15		
17	Maintenance & Repair of NH-39 Imphal Moreh Section during 98-99 (SH:- P/R in the reaches from 361 km. to 362 km.)		EE/NH-II/Con/6/3-MON/49 dt. 17-4-98	Kh. Chandrahas	26-04-1998	25-07-1998		4.31	0	4.31		
18	Maintenance & repair of NH-39 Imphal Moreh section during 98-99 (SH: P/R in the reaches from 363 km to 364 km).		EE/NH-II/Con/6/3-Men/44 dt. 17/4/98.	Kh. Chandrahas	26-04-1998	25-07-1998		5.03	4.95	0.08		
19	Maintenance of NH-39 Imphal Moreh Section under (SH:- Constn. Of Toe Wall from 357.175 km. 357.755)		EE/Nh-II/Con/6/R/0/136 dt. 18-05-98	M. Kali Singh	02-06-1998	01-12-1998		3.92	2.56	1.36		
20	AR & MO to NH-39 Imphal Moreh Section under (SH:- Clearance is choked pipe culvert between 407 to 411 Km. and re-constn. Of catch pit and n.s H/Wall at 411/4-C)		EE/NH-II/Con/6/R/388 dt. 16-06-98	M/S Porompat Road No. - 2 Pangal Leirak	19-06-1998	18-07-1998		0.44	0.3	0.14		
21	AR & MO to NH-39 Imphal Moreh Section under (SH:- Re-constn. Of damaged hill side H/Wall at 401/4-c)		EE/NH-II/Con/6/R/369 dt. 15-06-98	Tomchou	19-06-1998	18-07-1998		0.46	0	0.46		
22	AR & MO to NH-39 Imphal Moreh Section under (SH:- RE-constn. Of damaged Hill side H/Wall at 402/4-c)		EE/NH-II/Con/6/R/368 dt. 15-06-98	Tomchou	19-06-1998	18-07-1998		0.44	0	0.44		

23	AR & MO to NH-39 Imphal Moreh Section under (SH:- Repairing parapets and h/wall in between 416 km. to 419 km.)		EE/NH-II/Con/6/R/367 dt. 15-06-98	S. Deven Singh	19-06-1998	18-07-1998		0.43	0	0.43		
24	AR & MO to NH-39 Imphal Moreh Section under (SH:- Reconstn. Of damaged valley side Head Wall at 427/5-C)		EE/NH-II/Con/6/R/383 dt. 16-06-98	S. Deven Singh	19-06-1998	18-07-1998		0.44	0	0.44		
25	Impvt. Of NH-39 Imphal Moreh Section widening of existing single lane to double lane standard in the reach 400 to 407 km. (SH:- Constn. Of R/Wall from 406.150 to 406.180 km.)		EE/NH-II/Con/6/0/148 dt. 19-06-98	Kh. Tomchou	08-07-1998	07-02-1999		6.21	3.25	2.96		
26	Strengthening of NH-39 Imphal Moreh Section from 366.00 to 371.15 Km. (SH:- Restoration of damaged crust quachmier zone in between 366 km. to 366.445 Km.)		EE/NH-II/Con/6/R/400 dt. 25-09-98	K. Nabadhip	30-09-1998	29-10-1998		0.47	0.15	0.32		
27	A/R & MO to NH-39 Imphal Moreh Section for the year 98-99 (SH:- D/S H/Wall at 396/4-c)		EE/NH-II/Con/6/R/411 dt. 26-09-98	A.K. Dhirendrajit	01-10-1998	30-11-1998		0.46	0.23	0.23		
28	Maintenance and repair to Nh-39 Imphal Moreh section (SH: Shingling the eroded road from 357.700 km to 357.765 km).		EE/NH-II/Con/6/R/420 dt. 27/10/98.	Jallan	03-11-1998	02-12-1998		0.42	0	0.42		
29	A/R & M/O to NH-39 Imphal Moreh section during 98-99(SH:- Re-constn. of catch pit and U/S H/wall and at 409/1-C		EE/NH-II/Con/6/R/423 dt.27/10/98	Jallan	03-11-1998	02-12-1998		0.45	0	0.45		
30	A/R & M/O to NH-39 Imphal Moreh section during 98-99(SH:-Re-constn. of U/S H/wall and catch pit at 409/2-C		EE/NH-II/Con/6/R/421 dt.27/10/98	Jallan	03-11-1998	02-12-1998		0.47	0	0.47		
31	Maintenance of NH-39 Imphal Moreh section (SH: Re-Constn. Of H/wall at 382/5-C		EE/NH-II/Con/6/R/422 dt. 27/10/98.	Jallan	03-11-1998	02-12-1998		0.48	0	0.48		
32	Maintenance of NH-39 Imphal Moreh section (SH: Shingling the eroded road from 359.900 km to 359.980 km and 360.010 km to 360.080 km).		EE/NH-II/Con/6/R/429 dt. 28/10/98.	Jallan	04-11-1998	03-12-1998		0.43	0	0.43		
33	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of 393 Km.)		EE/NH-II/Con/6/R/457 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.36	0	0.36		
34	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 372 km. to 377 km.)		EE/Nh-II/Con/6/R/454 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.36	0	0.36		
35	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 383to 388 km.)		EE/Nh-II/Con/6/R/458 dt. 13-11-98	A. Rahman	15-11-1998	29-11-1998		0.37	0	0.37		
36	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 377 to 383 km.)		EE/Nh-II/Con/6/R/453 dt. 13-11-98	A.K Shah	15-11-1998	04-12-1998		0.45	0	0.45		
37	Maintenance of NH-39 Imphal Moreh Section under (SH:- Clearance of jungle from 366 to 372 km.)		EE/Nh-II/Con/6/R/453 dt. 13-11-98	A.K.Shah	15-11-1998	04-12-1998		0.45	0	0.45		
38	AR & MO to NH-39 Imphal Moreh Section under (SH:- Re-constn. Of catch point i/c v/s Head Wall for the culvert 407/3-C)		EE/NH-II/Con/6/474 dt. 8-2-99	A. Tejamani Singh	17-02-1999	16-03-1999		0.48	0.36	0.12		
39	Maintenance of NH-39 Imphal Moreh Section under (SH:- Constn. of R/Wall 3.50 m ht from 389.963 Km)		EE/NH-II/Con/0/184 dt. 10-2-99	W. Lallamani	19-02-1999	18-06-1999		1.57	0	1.57		

40	Maintenance of NH-39 Imphal Moreh section (SH:-filling & eroded side berm from 337.365 km. to 357.443 km.)	EE/NH-II/Con/6/97/50 1 dt.22/02/99	Jallan	05-03-1999	14-03-1999		0.48	0	0.48		
41	Maintenance of NH-39 Imphal Moreh section (SH:-Shingling the eroded side berm at 365.580 km. to 365.641 km.)	EE/NH-II/Con/6/97/51 2 dt.01/03/99	Jallan	05-03-1999	14-03-1999		0.45	0	0.45		
42	AR & MO to NH-39 Imphal Moreh Section under (SH:- Repairing of pot holes in the stretches between 412 to 418 Km.)	EE/NH-II/Con/6/R/516 dt. 1-3-99	L. Brojen	05-03-1999	20-03-1999		0.45	0	0.45		
43	Maintenance of NH-39 Imphal Moreh section (SH: Consn. Of B/wall from 370.300 km to 370.311 km).	EE/NH-II/Con/6/97/50 2 dt. 27/02/1999	Jallan	05-03-1999	04-04-1999		0.46	0	0.46		
44	Maintenance of NH-39 Imphal Moreh section (SH: Consn. Of B/wall from 370.311 km to 370.322 km).	EE/NH-II/Con/6/97/50 3 dt. 27/2/98.	Jallan	05-03-1999	04-04-1999		0.46	0	0.46		
45	Maintenance of NH-39 Imphal Moreh section (SH:Repairing and painting of parapet wall of the culvert kilometer stones guard wall in between 366 km to 380 km).	EE/NH-II/Con/6/97/50 8 dt. 27/2/99.	Jallan	05-03-1999	04-04-1999		0.47	0	0.47		
46	Maintenance of NH-39 Imphal Moreh Section under (SH:- Painting quard parapets R/Wall parapets etc. with white, black i/c primer between 395 to 397 Km.)	EE/NH-II/Con/6/R/534 dt. 2-3-99	S. Dhanachandra	06-03-1999	20-03-1999		0.44	0	0.44		
47	Maintenance of NH-39 Imphal Moreh Section under (SH:- Painting guard walls culverts parapets R/Wall etc. with white vlock i/c primer between 410.860 to 430.400 Km.)	EE/NH-II/Con/6/97/R/529 dt. 2-3-99	S. Dhanachandra	06-03-1999	20-03-1999		0.36	0	0.36		
48	Maintenance of NH-39 Imphal Moreh Section under (SH:- Fitting side berm from 327.490 to 327.566 Km.)	EE/NH-II/Con/6/R/543 dt. 10-03-99	L. Brojen	13-03-1999	22-03-1999		0.47	0	0.47		
49	A/R & M/O to NH-39 Imphal Moreh section (SH: clearance of land slip and lined drain for the portion 406 to 408 km).	EE/NH-II/Con/R/565 dt. 11/3/99.	Thanggabak Kabui	15-03-1999	14-04-1999		0.466	0	0.466		
50	Maintenance of NH-39 Imphal Moreh section (SH: Consn. Of protection work at 381.160 km to 381.165 km).	EE/NH-II/Con/6/2000/R/63 dt. 8/11/98	M. Manoranjan	12-11-2000	11-12-2000		0.45	0	0.45		
51	Maintenance & Repair of NH-39 Imphal Moreh Section during 98-99 (SH:- Consn. Of return wall eastern side of culvert No. 326/1-c on Imphal side)	EE/Nh-II/Con/6/480 dt. 08-02-99	Nillachandra Singh	17-02-1999	16-03-1999		0.46	0.13	0.33		
									23.66		
									25.00		
	FY 1999-2000										
	MH: 5054										
	Imphal West Division										
52	Impt. of Patsoi Changangei road(SH:-WBM & PC from 0-2Km)(SH:-Shingling to Yurembam IVR 2.915 to 3.50Km).	IW/AC/1-13/99/205 Dt.21.1.2K	R.K.Ratan Singh	23.1.2K	20.8.2K		0.44		0.44	0.49	0.49
53	Impt. of Patsoi Changangei road(SH:-WBM & PC from 0-2Km)(SH:-Shingling to Yurembam IVR 2.915 to 3.50Km).	IW/AC/1-13/99/205 Dt.21.1.2K	R.K.Ratan Singh	23.1.2K	20.8.2K		0.44		0.44	0.49	0.49
									0.88		0.98

	Chandel Division											
54	Const. of pavement on Khunutabi Machi rd. for the portion 2km to 20 km (SH: Providing Shingling & WBM from 3 to 15.5 km and R.C.C culvert 150 mm dia 4 Nos.)		EE/CDL/WO/99-2000 Dt. 3/12/99	Ksh. Rajen Singh	12-10-1999	8-19-2002	₹ 21.14	₹ 20.03	1.11	23.62	₹ 3.59	
55	Impvt. Of road from Chandel to Chakpikarong via Modi for the portion Modi to Chakpikarong		EE/CDL/99-2000/50 Dt. 24/11/2000	D. James Lamkang	4-3-2000	11-4-2005	₹ 2.60	₹ 2.60	0	2.91	₹ 0.31	
										1.110		₹ 3.90
	National Highway - II											
56	A/R & MO to NH-39 Imphal-Moreh Section for the year 1999-2000 (SH: Construction of R/Wall for the portion km 415.905 to km 415.945.)	SE/NHC/TDR/NH-II/99-2000/527 dt 11/01/2000 Rs. 9,15,279/-	EE/NH-II/Con/6/99-2000/33 dt 17/01/2000 Rs.9,15,297/-	Shri N. Kumar	1-25-2000	3-29-2000	9.15	2.2	6.95	10.23		8.03
										6.95		8.03
										8.94		
	MH: 3054											
	National Highway - II											
57	Maintenance of NH-39 Imphal Moreh section (SH:- Constn. of boulder sourage at 350/1-B)		EE/NH-II/Con/6/97/47 1 dt.23/9/99	A.K. Dhirendrajit	17-02-1999	16-03-1999	0.48	0.24	0.24			
58	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of B/wall for the portion 413.854 km to 413.934 km).		EE/NH-II/Con/6/98 dt.28/4/99	Haokholien Vaiphei	12-05-1999	11-08-1999	4.03	2.92	1.11			
59	A/R & MO Impt. of NH-39 Imphal Moreh section widening the existing carriage to two lane from 385 to 390 km (SH: Constn. of H/wall cum R/wall at 381/1-C).		EE/NH-II/Con/98/0/11 dt.7/5/99	L Gokulchandra	20-05-1999	19-08-1999	4.32	2.37	1.95			
60	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall at 383.890 km to 383.900 km).		EE/NH-II/Con/98/R/5 dt.14/5/99	Dhanachandra Sharma	23-05-1999	22-06-1999	0.46	0	0.46			
61	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration Of damaged floor of existing pucca lined drain from km 342.020 to km 342.300)		EE/NH-II/Con/6/R/2 dt.14/5/99	T. Mohon	25-05-1999	24-06-1999	0.49	0	0.49			
62	Maintenance & repairs of NH-39 Imphal Moreh section during 98-99 (SH:-Constn. of lined drain in the reaches from km 336.548 to km 336.596		EE/NH-II/Con/6/98/R/21 dt.25/5/99	Th. Kunjo Singh	28-05-1999	27-06-1999	0.51	0	0.51			
63	- do - (SH:- Constn. of lined drain in the reaches from km 336.508 to km 336.548		EE/NH-II/Con/6/98/R/22 dt.25/5/99	Th. Kunjo Singh	28-05-1999	27-06-1999	0.51	0	0.51			
64	- do - (SH:- Clearance of jungle in between km 329.500 to km 330.200 and 365 km. to 365.520 km.)		EE/NH-II/Con/6/R/33 dt.26/5/99	Tejmani	31-05-1999	30-06-1999	0.45	0.42	0.03			
65	Maintn. of NH-39 Imphal Moreh section (SH:- Re-sectioning of lined drain dressing of side berm and removal land slip in between 366.500 km to 368.500 km).		EE/NH-II/Con/98/R/51 dt.16/6/99	R.K. Doren	25-06-1999	24-07-1999	0.48	0.26	0.22			
66	A/R & M/O to NH-39 Imphal Moreh section (SH:- Re-constn. of valley side H/wall for culvert at 403/6-C)			L. Tomchou	25-06-1999	24-07-1999	0.46	0	0.46			

67	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of petty land and resectioning of kutchra lined drain for the portion 402.600 km to 404 km).			L. Tomchou	25-06-1999	24-07-1999		0.48	0	0.48		
68	Maintenance of NH-39 Imphal Moreh section (SH: Consn. B/wall at 384.390 km to 384.400 km).		EE/NH-II/Con/98/2/47 dt.16/6/99	Jallan	25-06-1999	24-07-1999		0.47	0	0.47		
69	Maintenance of NH-39 Imphal Moreh section (SH: Re-Consn. of V/Side H/wall at 383/6-C).		EE/NH-II/Con/98/R/46 dt.16/6/99	Jallan	25-06-1999	24-07-1999		0.46	0	0.46		
70	A/R & M/O to NH-39 Imphal Moreh section (SH:-Re-Consn. of damage D/s H/wall of 398/6-C at 397.605 km).		EE/NH-II/Con/6/R/61 dt.17/6/99	Amubi	26-06-1999	25-07-1999		0.45	0.31009	0.14		
71	(Charge to A/R) Impt. of NH-39 Imphal Moreh section for existing single lane to double lane from 390 to 400 km (SH: Consn. of 1 km. from 404 km to 405 km).		EE/NH-II/Con/6/99-2000/0/15 dt. 10-08-99	S. Raghumani Singh	20-08-1999	19-02-2000		4.88	4.33	0.55		
72	-do- (SH:- Cosnt. of R/ Wall from 379.095 to 379.110 km.).		EE/NH-II/Con/6/1999-2000/017 dt. 18/8/1999	Kriti	28-08-1999	08-02-2001		3.77	3.44	0.33		
73	A/R & M/O to NH-39 Imphal Moreh section (SH:- Re-consn. Of damaged H/wall for the culvert No. 404/7-C).		EE/NH-II/Con/98/R/13 7 dt. 27/08/1999	Nillachandra Singh	02-09-1999	01-10-1999		0.48	0.27	0.21		
74	Maintenance of NH-39 Imphal Moreh section (SH: Clearance of earth from the carriageway of the road in the stretches from 334.900 km to 334.788 km, 334.800 to 334.931 km, and 337.380 km to 337.503 km).		EE/NH-II/Con/98/R/19 0 dt. 18/9/99	Krishna	22-09-1999	06-10-1999		0.44	0.38	0.06		
75	Maintenance of NH-39 Imphal Moreh section (SH: Re-Consn. Of H/wall at 382/8-C		EE/NH-II/Con/98/R/19 4 dt. 18-09-99	L. Gunamani	22-09-1999	21-10-1999		0.47	0	0.47		
76	A/R & M/O to NH-39 Imphal Moreh section(SH:-reconstruction of H/wall at 392/1-C.		EE/NH-II/Con/6/98/R/191 dt.18/9/1999	L. Gunamani	22-09-1999	21-10-1999		0.45	0	0.45		
77	Maintenance of NH-39 Imphal Moreh section (SH: Consn. of lined drain from 384 km to 385 km).		EE/NH-II/Con/6/99-2000/33 dt.23/09/99	Ph. Adim	29-09-1999	28-03-2000		3.45	1.9	1.55		
78	Maintenance of NH-39 Imphal Moreh section (SH:- Consn. of Toe wall at 330.410 km).		EE/NH-II/Con/6/99-2000/31 dt. 23/9/99	Lungkhothang Haokip	29-09-1999	28-03-2000		4.72	0	4.72		
79	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Consn. of R/wall 23m long in the stretch between 401.414 km to 404.437 km).		EE/NH-II/Con/6/99-2000/40 29-09-99	Apam Shimaray	03-10-1999	02-04-2000		7.71	0	7.71		
80	Maintenance of NH-39 Imphal Moreh section (SH: Consn. pucca lined drain between 371.650 km to 371.730 km and 372.880 km to 372.508 km).		EE/NH-II/3-Men/99-2000/45 dt.11/11/99	N. Rajendra	20-11-1999	19-03-2000		0.97	0.17	0.8		
81	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Consn. of R/wall from 411.292 km to 411.320 km).		EE/NH-II/Con/99/51 dt.13/12/99	A. S. Asheli	22-12-1999	21-06-2000		4.9	3.44	1.46		

82	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Constn. of R/wall for the portion 415.905 km to 415.945 km)		EE/NH-II/Con/6/99-2000/33 dt.17/1/2000	N. Kumar	26-01-2000	25-04-2000		9.15	2.2	6.95		
83	A/R & M/O to NH-39 Imphal Moreh section for the year 99-2000 (SH:-Constn. of lined drain from 361.720 km to 361.970 km and length NP-2 pipe at Machi approach with leveling of road side berm).		EE/NH-II/Con/6/99/57 dt.25/01/2000	Somorjit	31-01-2000	29-03-2000		2.64	1.43	1.21		
84	A/R & M/O to NH-39 Imphal Moreh section during the year 99-2000 (SH: Repairing of pot holes in between 375 km to 377 km & 391 km to 393 km).		EE/NH-II/Con/6/99/59 dt. 25/1/2000.	M. Nonglemba	03-02-2000	02-05-2000		2.76	1.07	1.69		
85	- do - (SH: Construction of R/wall for the portion 380.725 to km 380.740)		EE/NH-II/Con/6/2000/0/105 dt.12/2/2001.	R.K. Ajit	26-02-2000	25-08-2000		2.21	1.23	0.98		
86	A/R & M/O to NH-39 Imphal Moreh section(SH:-Constn. of V/side H/wall at 384/7-C).		EE/NH-II/Con/6/R/274 dt.14/3/2000	A. Amubi	18-03-2000	17-04-2000		0.47	0	0.47		
87	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of lined drain from 382.875 km to 383 km).		EE/NH-II/Con/6/R/275 dt.14/3/2000	A. Amubi	18-03-2000	17-04-2000		0.47	0	0.47		
88	Charge to :- NH-39 Imphal Moreh Section during 1999-2000 in between 393.119 to 430.40 km. (SH:- Constn. of breats wall in between 396.230 to 396.275).		EE/NH-II/Con/6/99 dt.13/3/2000	K.P. Tadimerei	22-03-2000	21-09-2000		3.99	3.76	0.23		
89	Maintenance of NH-39 Imphal Moreh section from 323.33 to 366 km (SH: E/w in banking at 324.610 km to 324.680 km (Eastern side).		EE/NH-II/Con/6/97/R/99 dt.18/3/01	K. Joychandra	05-04-2000	22-04-2001		0.48	0	0.48		
										38.32		
National Highway - III												
90	Periodical renewal for the stretch of NH-150 Imphal Yangangpokpi section(SH:-P/R for the portion 10 Km to 25 Km.		Rs. 0.40 EE/NH-III/WO/2000/ Dt. 17/1/2001	Md.Nasir Shah	20/1/2000	18/3/2000		0.40	0	0.40		
										0.40		
Imphal West Division												
91	A/R to Leikinhabhi Mapao road(SH:-Shingling for the portion from 0 to 0.48Km).		IW/AC/1-13/99/ 52 Dt.21.1.2K	H.Dewan Singh	21.1.2K	20.2.2K		0.460	Rs. 0.35	0.11		
92	S/R to Watham leirak to D.C.Office road(SH:-Mending of pot-holes with stone shingles at Muchi Leirak).		IW/AC/1-13/99/ 123 Dt.14.3.2K	K.Morung Maring	17.3.2K	16.4.2K		0.470		0.47		
93	S/R to Heibimakhong to Thangtek via. Teramakhong(SH:-Filling pot-holes/ depression and shingling etc).		IW/AC/1-13/2K/ 59 Dt.13.7.2K	R.K.Angousana Singh	15.7.2K	14.8.2K		0.340		0.34		
94	Maint. of Lamsang Sekmai road(SH:-Collection of stone chips).		IW/AC/1-13/2K/ 176 Dt.21.10.2K	H.Hemanta Sharma	24.10.2K	23.11.2K		0.300		0.3		

95	Maint. of I.K.road(SH:-Collection of stone chips).		IW/AC/1-13/2K/ 177 Dt.21.10.2K	H.Hemanta Sharma	24.10.2K	23.11.2K		0.300		0.3		
96	S/R to Khwairak Leikai andTakhallambamLeikai(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/2K/ 63 Dt.19.7.2K	M/S Kwakeithel Soibam eikai Lab Con.Co-op Ltd.	21.7.2K	20.8.2K		0.450	Rs. 0.34	0.11		
97	Maint. of Lukram leirak to Langjing Achouba IVR(SH:-Shingling from 1.40 to 1.860km).		IW/AC/1-13/99/ 125 Dt.14.3.2K	M/S lalambung Makhong Youth Auto Rickshaw and Taxi co-op	16.3.2K	14.4.2K		0.440	Rs. 0.30	0.14		
98	S/R to Wahengbam Leikai Lairembi road Imphal LPC Gas(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/99/ 124 Dt.14.3.2K	K.Morung Maring	15.3.2K	14.4.2K		0.510		0.51		
99	A/R to urban-bye-pass road from Housing Complex to ISKON(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/2K/ 8 Dt.17.4.2K	S.Bangkim Singh	21.4.2K	20.5.2K		0.400		0.4		
100	A/R to the Loitang Khullen to Nandrou IVR(SH:-Shingling for the portion fromm 0 to 0.60Km).		IW/AC/1-13/2K/ 43 Dt.14.6.2K	Kh.Khogendrajit Singh	16.6.2K	15.7.2K		0.470		0.47		
101	S/R to Lamphelpat road from Langol Housing road to connecting front of ICAR Complex road(SH:-Mending of pot-holes with shingling).		IW/AC/1-13/2K/ 101 Dt.31.7.2K	G.Kakhangai Kabui	2.8.2K	16.8.2K		0.300		0.3		
102	A/R to D.C. road to connecting Sorbol Thingel to Cheiraoching(SH:-Mending of pot-holes with shingling).		IW/AC/1-13/2K/ 74 Dt.19.7.2K	N.Sudhir Singh	22.7.2K	21.8.2K		0.410		0.41		
103	Maint. of road connecting NH-39 to Khamaral village(SH:-Pot-holes filling with shingle gravel for 0 to 0.70Km).		IW/AC/1-13/2K/ 101 Dt.4.9.2K	Kh.Bira Singh	7.9.2K	6.10.2K		0.490		0.49		
104	A/R to Leikinthabi mapao road(SH:-Shingling for the portion from 0.48 to 1.38Km).		IW/AC/1-13/99/ 66 Dt.17.5.2K	Paojahin Com	20.5.2K	19.6.2K		0.440	0.290	0.15		
										4.5		
National Highway - I												
107	AR & Mo to NH-39 Maram Imphal section (Construction of breast wall at 276.730 km to 276.740 Km)	NIL	No.CT/4/NH-1/ 99-2000/76 dt 30-07-99 Rs 47117/-	Ksh. Basanta Singh	47,117	100%	1999-00	0	NIL	0.47		
										0.47		
										43.69		
FY:2000-2001												
MH: 5054												
Imphal West Division												

108	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of rCC slab culvert at Assembly Gate)(No.3).		IW/AC/1-13/2K/40 Dt.8.7.2K	K.Modhumangol Singh	10.7.2K	9.8.2K		0.40		0.4	0.45	0.45
109	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of RCC slab culvert at Assembly Gate)(No.2).		IW/AC/1-13/2K/20 Dt.8.7.2K	K.Modhumangol Singh	4.6.2K	3.7.2K		0.40		0.4	0.45	0.45
110	Impt. of Assembly Rd.connecting MG Avenue Rd.(SH;-Constn. of line drain in the left out portion(SH:-Re-Constn. of rCC slab culvert at Assembly Gate)(No.1).		IW/AC/1-13/2K/21 Dt.8.7.2K	K.Modhumangol Singh	4.6.2K	3.7.2K		0.41		0.41	0.46	0.46
111	Impt. of Uripok Bachaspati Leirak(Awang).		IW/AC/1-13/2K/100 Dt.31.7.2K	M/S Lamphel Mapal LCCS Ltd.	8.8.2K	7.9.2K		0.81	0.57	0.24	0.91	0.34
112	Re-Constn. of RCC minor bridge across Imphal Rd.level Canel at Heikrujam over Heibongpokpi Khoriphaba road.		IW/AC/1-13/2K/11 Dt.27.7.2K	S.Mani Singh	31.7.2K	30.10.2K		5.83	3.54	2.29	6.52	2.98
										3.74		4.66
	MH: 3054											
	National Highway - II											
113	-do- (SH:- Cosnt. Of R/ Wall from 385.440 to 385.460 km.).		EE/NH-II/Con/6/99/0/11 dt.10/5/2000	Ashing Kabui	24-05-2000	23-03-2001		5.03	4.86	0.17		
114	Maintenance to NH-39 Imphal Moreh section (SH: Constn. of lined drain at selected stretch from 375.550 km to 358.040 km).		EE/NH-II/Con/6/99/0/13 dt.25/5/2000	Jallan	09-06-2000	08-04-2001		3.88	0	3.88		
115	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall from 391.900 to 391.940 km).		EE/NH-II/Con/6/99/6 dt.31/5/2000	L. Angou Singh	14-06-2000	13-09-2000		2.99	0	2.99		
116	A/R & M/O to NH-39 Imphal Moreh section (SH: Constn. Of R/wall from km 373.390 to km 3737.423)		EE/NH-II/3-men/2000/17 dt.5/8/2000.	S.S. Darting	14-06-2000	13-02-2001		2.91	1.57	1.34		
117	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of B/wall in selected slip prone area between 385.165 km to 385.195km, 385.600 km to 385.635 km & 385.805 km to 385.850 km).		EE/NH-II/Con/6/99/0/26 dt.12/6/2000	P. Gaidilung	30-06-2000	29-12-2000		8.31	6.25	2.06		
118	Maintenance and repair of NH-39 Imphal Moreh section (SH: Constn. Toe wall and widening of road curves at 326.600).		EE/NH-II/Con/6/99/32 dt.10/7/2000	Naorem Thongju	24-07-2000	25-01-2001		3.41	0	3.41		
119	A/R & M/O to NH-39 Imphal Moreh section during 99-2000 (SH: Clearance of land slip and surface dressing of side berm in selected stretches in between 366 km to 394 km construction of R/wall from 374.545 km to 374.560 km).		EE/NH-II/Con/6/99-2000/36 dt.14/7/2000.	K. Joychandra	29-07-2000	28-10-2000		4.34	0	4.34		
120	Maintenance of NH-39 Imphal Moreh section (SH: Constn. of lined drain from 325.260 to 325.535 km).		EE/NH-II/Con/6/99-2000/38 dt.15/7/2000	K. Gopal Sharma	30-07-2000	29-01-2001		5	3.4	1.6		
121	Maintenance and repair of NH-39 Imphal Moreh section (SH: Constn. Toe wall from i) 354.185 to 354.223 km ii) 354.227 km to 354.264 km).		EE/NH-II/Con/6/99/0/52 dt.10/4/2000	Jallan	21-04-2000	20-04-2001		4.67	0	4.67		

122	(Charge to A/R) Misc. Impt. of NH-39 Imphal Moreh section from 393.199 km to 430.40 km) (SH: Constn. of B/wall at 408.235 km to 408.305 km).	EE/NH-II/Con/6/99/0/16 dt.25/5/2000	S. Dilipkumar	08-06-2000	07-12-2001	5.61	2.15	3.46		
123	(Charge to A/R) Impt. of NH-39 Imphal Moreh section widening of existing single lane to double lane from 400 km to 407 km) (SH: Constn. of R/wall at 383.110 km to 383.145 km and B/wall on H/side).	EE/NH-II/Con/6/99-2000/41 dt.18/7/2000	Kh. Premkumar	01-08-2000	31-07-2001	10	9.49	0.51		
124	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration of damaged B/W in between 393.280 Km. to 393.304)	EE/NH-II/Con/6/97/R/1 dt.2-8-2000	N. Ratan	06-08-2000	05-09-2000	0.45	0	0.45		
125	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 327 km to 336 km).	EE/NH-II/Con/6/2000/R/9 dt. 2/8/2000.	A. Tomba Sharma	06-08-2000	05-09-2000	0.48		0.48		
126	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 336 km to 343 km).	EE/NH-II/Con/6/2000/R/7 dt. 2/8/2000	A. Tomba Sharma	06-08-2000	05-09-2000	0.47		0.47		
127	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 343 km to 356 km).	EE/NH-II/Con/6/2000/R/8 dt. 2/8/2000.	A. Tomba Sharma	06-08-2000	05-09-2000	0.47		0.47		
128	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes from 356 km to 365 m).	EE/NH-II/Con/6/2000/R/10 dt. 2/8/2000.	M. Rajendro Singh	06-08-2000	05-09-2000	0.48		0.48		
129	A/R & M/O to NH-39 Imphal Moreh section (SH: Constn. Of C.C. guide wall on U/side of existing Culvert No. 347./2-C).	EE/NH-II/Con/6/99-2000/48 dt.25/7/2000.	H. Surchand	06-08-2000	07-09-2000	0.99	0.53	0.46		
130	A/R & M/O to NH-39 Imphal Moreh (SH: Constn. Of R/wall from 377.297 to 377.310 km).	EE/NH-II/Con/6/99-2000/47 dt.25/07/2000	K. Herachandra	08-08-2000	07-11-2000	2.45	1.19	1.26		
131	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. R/wall at 383.50 km to 383.085 km).	EE/NH-II/3-Men/2000/16 dt.5/8/2000	L. Joykumar	14-08-2000	13-02-2001	8.15	2.25	5.9		
132	Maintenance of NH-39 Imphal Moreh section (SH: Constn. Of B/wall at 372.426 km to 372.446 km).	EE/NH-II/Con/6/99/19 dt. 5/8/2000.	Nashir Shah	16-08-2000	15-11-2000	1.4	0	1.4		
133	Maintenance to NH-39 Imphal Moreh section (SH: Constn. of B/wall from 386.100 to 386.138 km).	EE/NH-II/Con/6/99/0/56 dt.5/8/2000	H. Kumar	19-08-2000	18-02-2001	2.4	0	2.4		
134	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- Rehabilitation of damaged formation by constructing protection wall from km 413.273 to km 413.293)	EE/NH-II/3-Men/2000/30 dt. 30/10/2000	M/s Continental Construction Company Ltd.	11-09-2000	6/3/2001	5.2	3.07	2.13		
135	Maintenance of NH-39 Imphal Moreh section (SH:- Constn. of protection work at 384.890 km to 384.925 km).	EE/NH-II/Con/6/2000/0/63 dt. 11/9/2000	Th. Ashokumar	20-09-2000	19-03-2001	7.82	3.87	3.95		
136	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretch from 327 to 347 km).	EE/NH-II/Con/6/2000/R/17 dt.5/10/2000	Ph. Adim	09-10-2000	28-10-2000	0.49		0.49		
137	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretch from 347 to 365.700 km).	EE/NH-II/Con/6/2000/R/16 dt.5/10/2000	Ph. Adim	09-10-2000	28-10-2000	0.48	0.25	0.23		

138	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Constn. of R/wall in between 405.035 km to 405.060 km).		EE/NH-II/Con/6/99/24 dt.3/10/2000	M. Mangi	12-10-2000	11-04-2001		5.28	5.11	0.17		
139	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of damaged railing of Wangiang bridge).		EE/NH-II/Con/6/2000/R/ 45 dt. 13/11/2000	A. Tomba Sharma	15-10-2000	14-11-2000		0.48	0	0.48		
140	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. of culvert No.361/1-C).		EE/NH-II/Con/6/2000/R/ 44 dt. 13/11/2000	A. Tomba Sharma	15-10-2000	14-11-2000		0.48		0.48		
141	Maintenance of NH-39 Imphal Moreh section (SH: Removal of land slip from 334.650 km to 334.739 km).		EE/NH-II/Con/6/2000/ 61 dt.12/10/2000	Amubi	16-10-2000	05-11-2000		0.42		0.42		
142	Maintenance of NH-39 Imphal Moreh section (SH:- Re-Constn. of damaged H/wall at 382/6-C)		EE/NH-II/Con/6/R/97/ 60 dt. 12/10/2000	Ch. Bhupen	16-10-2000	15-11-2000		0.46		0.46		
143	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. Of damaged lined drain from 379.310 km to 379.400 km).		EE/NH-II/Con/6/R/97/ 59 dt. 12/10/2000	Ch. Bhupen	16-10-2000	15-12-2000		0.42		0.42		
144	A/R & M/O to NH-39 Imphal Moreh section during 99-2000 (SH: Construction of R/wall from 378.894 km to 378.934 km).		EE/NH-II/Con/0/64 dt. 7/10/2000.	L. Kumar	20-10-2000	19-04-2001		8.99		8.99		
145	A/R & M/O to NH-39 Imphal Moreh section (SH:-Restoration of damage road surface from 366 km to 371.150 km and 390 to 394 km).		EE/NH-II/Con/6/2000/ 0/ 70 dt.14/10/2000	Sunil Alangbam	24-10-2000	23-12-2000		6.32		6.32		
146	A/R & M/O to NH-39 Imphal Moreh section (SH:-Repairing of bridge 335/1-B, 345/1-B and 348/1-B i/c protection work).		EE/NH-II/Con/6/2000/ 0/ 74 dt.16/10/2000	K. Joychandra	25-10-2000	24-02-2001		5.56		5.56		
147	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of R/wall in between 401.015 to 401.045 km).		EE/NH-II/Con/6/2000/ 0/ 73 dt. 16/10/2000	K. Joychandra	25-10-2000	24-04-2001		7.62	6.72	0.9		
148	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of R/wall from 369.147 to 369.167 km).		EE/NH-II/Con/6/2000/ 0/ 76 dt.26/10/2000	K. Joychandra	04-11-2000	03-02-2001		3.79	2.45	1.34		
149	Maintenance of NH-39 Imphal Moreh section (SH:- Reconstrn. Of lined drain from 346.500 km to 347.700 km).		EE/NH-II/Con/6/97/R/ 69 dt. 08/11/2000	A. Amubi	12-11-2000	01-12-2000		0.46		0.46		
150	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Re-constn. Of damaged H/wall for the culvert No. 407/8-C).		EE/NH-II/Con/6/R/70 dt. 8/11/2000.	Kh. Topen	12-11-2000	11-12-2000		0.46		0.46		
151	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. Of damaged H/wall at 402/2-C).		EE/NH-II/Con/6/R/62 dt. 8/11/2000.	Dhanachandra Sharma	12-11-2000	11-12-2000		0.47		0.47		
152	Maintenance of NH-39 Imphal Moreh section (SH: Constn. Of B/wall at 384.280 km to 384.290 km).		EE/NH-II/Con/6/R/200 0/ 67 dt. 8/11/2000.	Y. Dorendro	12-11-2000	11-12-2000		0.47		0.47		
153	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- Re-constn. Of damaged U/S H/wall at 397/3-C & 397/4-C).		EE/NH-II/Con/6/R/66 dt. 8/11/2000.	Y. Dorendro	12-11-2000	11-12-2000		0.47		0.47		

154	A/R & M/O to NH-39 Imphal Moreh section 393.119 to 430.40 km (SH:- Repairing Of existing R/wall in the stretches 401 km to 403 km).	EE/NH-II/Con/6/R/165 dt.12/11/2000.	Y. Dorendro	12-11-2000	11-12-2000	0.47		0.47		
155	Maintenance of NH-39 Imphal Moreh section (SH: Consn. Of protection work at 381.166 km to 381.170 km).	EE/NH-II/Con/6/2000/R/ 64 dt.8/11/2000.	H. Manoranjan	12-11-2000	11-12-2000	0.45		0.45		
156	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH:- Re-constrn. Of damaged H/wall for the culvert No. 407/6-C).	EE/NH-II/Con/6/97/R/ 70 dt. 8/11/2000.	Kh. Topan	12-11-2000	13-12-2000	0.47		0.47		
157	- do - (SH: Reconstruction of upstream H/wall at 397/7-C and 378/1-C)	EE/NH-II/Con/6/2000/R/79 dt.1/11/2000.	Kh. Bira	13-11-2000	12-12-2000	0.47		0.47		
158	- do - (SH:- Re-construction of damaged U/stream Head wall at 398/2-C and 398/3-C)	EE/NH-II/Con/6/2000/R/77 dt.9/11/2000.	Nelkhotang Haokip	13-11-2000	12-12-2000	0.46		0.46		
159	A/R & M/O to NH-39 Imphal Moreh section (SH: Consn. Of damaged H/wall at 398/6-C and 398/7-C)	EE/NH-II/Con/6/2001/R/81 dt.09/11/2000.	Lungkhojam Haokip	13-11-2000	12-12-2000	0.47		0.47		
160	A/R & M/O to NH-39 Imphal Moreh section (SH: Earth work in hill cutting from km 334.125 to km 334.707 dressing of hill side road beam in the reaches 334.500 km to 337.500 and shingling of side berm from km 351.00 to km 352.	EE/NH-II/Con/6/0/082 dt.8/1/2000.	N. Brojen Singh	17-11-2000	16-12-2000	2.95		2.95		
161	A/R & M/O to NH-39 Imphal Moreh section during 2000-01 (SH: Dressing of side berm by excavating earth work clearance of land slip in between 394 km to 430.40 km construction of lined drain between 407.750 km to 430 km).	EE/NH-II/Con/6/99-2000/0/80 dt. 8/11/2000.	M. Rajendra	17-11-2000	16-02-2001	6.43	2.14	4.29		
162	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:- onstn. Of R/wall for the portion 415.740 km 415.760 km).	EE/NH-II/Con/6/2000/0/79 dt. 8/11/2000.	K. Joychandra	17-11-2000	16-02-2001	7.63		7.63		
163	A/R & M/O to NH-39 Imphal Moreh section (SH:- Consn. Of R/wall 416.200 km to 416.240 km).	EE/NH-II/Con/6/2000/32 dt. 13/11/2000.	K. Joychandra	21-11-2000	20-04-2001	9.5	8.2	1.3		
164	A/R & M/O to NH-39 Imphal Moreh (SH: Consn. Of protection work at the approach road culvert No. 364/3-C).	EE/NH-II/Con/6/2000/47 dt. 17/11/2000.	Tomba Sharma	22-11-2000	21-01-2001	4.94	4.33	0.61		
165	A/R & M/O to NH-39 Imphal Moreh (SH: Consn. Of protection work at the approach road culvert No. 358/2-C).	EE/NH-II/Con/6/2000/44 dt. 17/11/2000.	Y. Brajamani	22-11-2000	21-01-2001	5.02	4.41	0.61		
166	Rehabilitation of damaged formation by onstn. Of protection work from 412.685 km to 412.710 km).	EE/NH-II/Con/6/2000/42 dt. 14/11/2000.	S. Joykumar	22-11-2000	21-01-2001	8.68	7.61	1.07		
167	A/R & M/O to NH-39 Imphal Moreh (SH: Repairing of existing line drain in the stretches from 334.354 km to 336.500 km and 342 Km. to 342.500 Km. consn. Of boulder sausage at Khabakhong and Uningkhong bridge).	EE/NH-II/Con/6/2000/40 dt. 14/11/2000.	Sh. Bhudhachandra	22-11-2000	21-12-2001	3.89	3.41	0.48		

168	do- (SH:- Constn. of R/Wall at 425.635 on immesiate Moreh side at 45/4-c)		EE/NH- II/Con/6/2000/ 0/86 dt.21/1/2000	Ph. Adim	02-12-2000	01-06-2001		4.48		4.48		
169	(charged to A/R) Impt. Of NH-39 Imphal Moreh section widening of existing single lane to double lane standard for the portion from 411.00 to 430.40 km (SH: constn. Of B/wall 421.920 km to 421.995 km).		EE/NH- II/Con/6/0/200 0-01/93 dt. 23/11/2000.	Ashing Kabui	07-12-2000	06-10-2001		0.89		0.89		
170	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-01 (SH:- Clearance of jungle from 384 km to 390 km).		EE/NH- II/Con/6/2000/ R/ 89 dt. 05/12/2000	Ratan	09-12-2000	26-12-2000		0.44		0.44		
171	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle from 390 to 394 km & removal of mud in between 390.400 to 390.800 km).		EE/NH- II/Con/6/2000/ R/ 88 dt. 5/12/2000	Ratan	09-12-2000	26-12-2000		0.47		0.47		
172	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-2001 (SH:-Clearing of jungle from 378 to 384 km).		EE/NH- II/Con/6/2000/ R/ 87 dt. 5/12/2000	Ratan	09-12-2000	26-12-2000		0.48		0.48		
173	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-2001 (SH:-Clearance of jungle from 372 to 378 km).		EE/NH- II/Con/6/2000/ R/ 91 dt. 5/12/2000	M. Manikanta	09-12-2000	26-12-2000		0.48		0.48		
174	A/R & M/O to NH-39 Imphal Moreh section during the year 2000-2001 (SH:-Clearance of jungle from 366 to 372 km).		EE/NH- II/Con/6/2000/ R/ 90 dt. 5/12/2000	M. Manikanta	09-12-2000	26-12-2000		0.47		0.47		
175	A/R & M/O to NH-39 Imphal Moreh section for the year2000-01 (SH:- Providing of road sign board in between 380 km to 430.40 km).		EE/NH- II/Con/6/2000/ R/ 83 dt. 5/12/2000.	N. Ibomcha	09-12-2000	08-01-2001		0.36		0.36		
176	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-2001 (SH:-providing of road sign board in between 323.33 km to 380km).		EE/NH- II/Con/6/2000/ R/ 82 dt.5/12/2000	N. Ibomcha	09-12-2000	08-01-2001		0.46		0.46		
177	A/R & M/O to NH-39 Imphal Moreh section (SH:-Restoration of existing B/wall in between 388.960 to 388.982 km).		EE/NH- II/Con/6/2000/ R/ 95 dt. 6/12/2000	W. Kulachandra	10-12-2000	09-01-2001		0.46		0.46		
178	A/R & M/O to NH-39 Imphal Moreh section (SH:- Reconstrn. Of H/wall to the culvert No. at 394/2-C, V/side).		EE/NH- II/Con/6/2000/ R/ 96 dt.6/12/2000	W. Kulachandra	10-12-2000	09-01-2001		0.47		0.47		
179	Maintenance of NH-39 Imphal Moreh section (SH: Constn. of protection work at 379.180 km).		EE/NH- II/Con/6/2000/ R/ 93 dt.6/12/2000	L. Pishak	10-12-2000	09-01-2001		0.45		0.45		
180	Maintenance of NH-39 Imphal Moreh section (SH: Restoration of existing R/W in between 386.245 km. to 386.270 km.)		EE/NH- II/Con/6/2000/ R/ 94 dt.6/12/2000	L. Pishak	10-12-2000	09-01-2001		0.46		0.46		
181	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. of existing H/wall of culvert No. 394/1-C V/S).		EE/NH- II/Con/6/2000/ R/ 97 dt. 6/12/2000.	W. Kulachandra	10-12-2000	09-01-2001		0.46		0.46		
182	A/R & M/O to NH-39 Imphal Moreh section (SH:-Reconstrn. of V/side H/wall at 373/3-C).		EE/NH- II/Con/6/2000/ R/ 92 dt. 6/12/2000	M. Manikanta	10-12-2000	19-01-2001		0.45		0.45		

183	A/R & M/O to NH-39 Imphal Moreh section for the year 2000-01 (SH:-i) Clearing & repair of side berm from 428 km to 430.40 km and chocked culvert 429/4-C ii) Constn. of R.C.C. slab culvert at the junction of NH-39 and the Moreh college approach at 429.523 km & iii) Constn of Return wall and the reconstn. of missing slab for the culvert 430/1-C at 429.166 km).		EE/NH-II/Con/6/2000/0/96 dt.2/1/2001	K. Marung Maring	16-01-2001	15-04-2001		2.59		2.59		
184	Charge to :- NH-39 Imphal Moreh Section during year 1999-2000 (SH:- Constn. of R/Wall 28.20 m long between 404.100 km. to 404.1282 km.		EE/NH-II/Con/0/97 dt.16/1/2001	M/S Galaxy	25-01-2001	24-11-2001		8.98		8.98		
185	A/R to MO to NH-39 Imphal Moreh Section (SH:- Constn. of R/Wall from 333.900 km. to 339.930 Km. & 334.042 to 334.071)		EE/NH-II/Con/6/2000/51 dt. 8/3/2001	Y. Brajamani	13-03-2001	12-09-2001		7.77	7.62	0.15		
186	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn of B/wall 15m long on the stretches between 405.810 km to 405.825 km).		EE/NH-II/Con/6/2000/0/107 dt. 7/03/2000.	Y. Shamu	20-03-2001	19-05-2001		1.08		1.08		
187	A/R & M/O to NH-39 Imphal Moreh section for the year 98-99(SH:-Clearance of petty land slip and resectioning kutcha line drain for the portion 400 km to 401.300 km).		EE/NH-II/Con/6/2000/106 dt.27/3/01	Kh. Khojendrajit	22-03-2001	21-04-2001		0.46		0.46		
188	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing Of pot holes in between 428 km to 430.40 km).		EE/NH-II/Con/6/2000/R/104 dt. 17/3/2001	S. Ibohanbi	22-03-2001	21-04-2001		0.48		0.48		
										123.62		
National Highway - III												
189	Misc. Improvement of NH-150 Imphal Yaingangpokpi section 402 - 488 Km (SH:- Construction Toe Wall in between 481.11 and 481.16 Km).		Rs. 0.30 EE/NH-III/WO/2000/39 Dt.5/8/2000	H.Kumar Singh	8-7-2000	10-5-2000		0.30	0	0.30		
190	Maintenance & Repair and periodical renewal for the selected stretched on NH-150. (SH:- P/R for th position Imphal Churchanpur section 47 to 62Km).		Rs. 7.78 EE/NH-III/WO/2000/1 Dt. 17/1/2000	W.Inao Singh	20/1/2000	15/6/2000		7.78	0	7.78		
191	Maintenance of NH- 150 on Imphal CCpur section (SH:- Construction of 1m span slab culvert at 416.857kms & 417.88km).		Rs. 0.46 EE/NH-III/WO/2000/25 Dt. 21/7/2000	Th.Gopal Meitei	23/7/2000	15/9/2000		0.46	0	0.46		
192	Maintenance of NH-150 on Imphal CC.pur section (SH:-Construction of 1m span RCC slab culverts in place existing damaged 600 mm dia RCC pipe culverts at 413.81 km & 419.60 kms).		Rs. 0.80 EE/NH-III/WO/2000/28 Dt. 2/8/2000	D.Aching Naga	8-5-2000	17/10/2000		0.80	0	0.80		
193	A/R & M/O to NH-150 Imphal Yaingangpokpi section (SH:- Repairing of pot-holes with sand gravel in between 486.30 Km to 487.00 Km).		Rs. 0.09 EE/NH-III/WO/2000/98 Dt.4/11/2000	Ch.Bhupendro singh	11-6-2000	15/12/2000		0.09	0	0.09		

209	Misc.impt. Of NH-39, Maram Imphal section (SH:- constn. Of protection work in eroded /slip prone reaches in between 243.710 km to 252.535 km Const. Of breast wall at 252.476km to252.531 km)	NIL	CT/4/NH-1/99-2000/15 dt 4th Sept 2000 Rs. 368848 /-	Ksh. Basanta Singh	9-19-2000	12-23-2000	8-16-2021	3.68	2.31	1.37		
210	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 303.391 to km 304.00)	NIL	CT/4/NH-1/99-2k-01 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000							
211	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 306.484 to km 306.594)	NIL	CT/4/NH-1/99-2000-01/06 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000							
212	A/R & M/O to NH-39, Maram Imphal section (SH:-Re-Constn. of damaged roadside drain the reaches 306.594 to km 306.704)	NIL	CT/4/NH-1/99-2000-01 dt 22nd June 2000 Rs. 47570 /-	Latngamlung Longmei	7-7-2000							
213	A/R & M/O to NH-39, Maram Imphal section (SH:-Constn. of R/wall at km 302.512 to km 302.557 and km 303.230 to km 303.260)	NIL	CT/4/NH-1/99-2000/8 dt 8th June 2000 Rs. 1089019 /-	N. Roben Singh	6-1-2000			10.89	0.99	9.89		
214	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of R/wall at 302.345 km to 302.370 km and 303.675 km to 303.682 km)	NIL	No.CT/4/NH-1//331 dt 16-11-2000 Rs.1091235/-	U.Ibomcha Singh	11-30-2000	5-29-2002	Nil	10.91	2.54	8.37		
215	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of B/wall at the slip prone area from 310.498 to 310.5054)	NIL	No.CT/4/NH-1//2000-01/290 dt 23-10-2000 Rs 42284/-	Khumukcham Joyskishan Singh	11-7-2000	11-6-2000	Nil	0.42	0.14	0.27		
216	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of B/wall at slip prone area 310.5043 km to 310.5105)	NIL	No.CT/4/NH-1//2000-01/165 dt 17-10-2000 Rs.41600/-	Khumukcham Joyskishan Singh	11-1-2000	11-20-2000	Nil	0.41	0	0.41		
217	Maintenance of NH-39, Maram Imphal section from 236.55 Km to 263.00 km)	NIL	No.CT/4/NH-1/2000-01/07 dt 26-3-2001 Rs 1091235/-	S.N.Pavei	4-1-2001	6-30-2001	8-18-2022	11.04	3.00	8.04		
218	A/R and M/O to Nh-39, Maram Imphal section 2000-01(SH:-Construction of line drain from km 260.293 to km 260.215)	NIL	No.CT/4/NH-1/2000-01/134 dt 10-10-2000 Rs 16989/-	(L) W. Ranjit	10-11-2000	11-2-2000	Nil	0.16	0	0.16		
219	AR and MO to Nh-39, Maram Imphal section 2000-01(SH:-Reconstruction of lie drain from km 244.769 to km 244.852)	NIL	No.CT/4/NH-1/2000-01/250 dt 24-02-2001 Rs 46116/-	(L) W. Ranjit	3-2-2001	3-31-2001	Nil	0.46	0	0.46		

220	AR & Mo to NH-39 Maram Imphal section (Constn. Of beast wall at km 265.160 to 265.260 km)	NIL	No.CT/4/NH-1/2000-01/76 dt 21-03-2001 Rs.555739 /-	Ksh. Basanta Singh	4-5-2001	7-4-2001	8-16-2021	5.55	3.24	2.31		
221	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 302.577 to 302.596km)	NIL	No.CT/4/NH-1/2000-01/61 dt 17-01-2001 Rs.336245/-	Ksh. Basanta Singh	1-31-2001	3-18-2001	8-16-2021	3.36	2.32	1.03		
222	AR & Mo to NH-39 Maram Imphal section (Clearance of jungle in between km 290.500 to km 296.00 and 306.000 to 316.000 km)	NIL	No.CT/4/NH-1/2000-01/109 dt 30-09-2000 Rs.44517/-	Ksh. Basanta Singh	10-5-2000	10-16-2000	8-16-2021	0.44	0.19	0.24		
223	AR and MO to NH-39, Maram Imphal section (SH:- Construction of R/Wall at km. 248.604 to km.248.639)	NIL	No.CT/4/NH-1/2000-01/26 dt 21-07-2000 Rs.486339/-	L.Y.Chilang	8-4-2000	12-30-2000	NIL	4.86	0.52	4.34		
												36.89
												182.86
	FY: 2001-2002											
	MH: 3054											
	Imphal East Division											
224	Constn. of Suspension bridge at Naharup Mayai Leikai.	-	IE/CT(10)/W/2001-02/71 Dt. 19/3/02 Rs. 18.56 lacs.	Md. Samsurddin	24/3/02	18/4/04		5.00		5.00		
												5.00
	National Highway - II											
225	-do- (SH:- Const. of Breasts wall in between 391.480 km. to 391.540 km).		EE/NH-II/Con/6/2000/0/5 dt. 2/5/2001	Kh. Joykison	11-05-2000	10-07-2001		2.56		2.56		
226	-do- (SH:- Const. of B/w 2m long between 394.680 to km. 394.700 km).		EE/NH-II/Con/6/99/5 dt. 23/5/2001	Th. Megha	06-06-2000	05-09-2000		1.76		1.76		
227	Maintenance of NH-39 Imphal Moreh section (SH: Reconstrn. of damage line drain from 380.187 km to 380.290 km).		EE/NH-II/Con/6/2001/R/115 dt.16/6/2001	R.K. Doren	20-06-2001	19-07-2001		0.48	0.26	0.22		
228	A/R & M/O to NH-39 Imphal Moreh section (SH: Reconstruction of damaged D/s H/wall for the culvert No. 407/10-C)		EE/NH-II/Con/6/2000/116 dt.16/6/2001	R.K. Doren	20-06-2001	19-07-2001		0.45	0.25	0.2		
229	-do- (SH:- Removal of alnd slip in between 388.00 to 397.00 km. - Re-senctioning of exising between 366.00 to 395.00 km. on restoration of damaged road surace from 372.780 to 372.840, 373.300 to 373.310, 390.600 to 390.660, 392.120 to 392.140 & 393.820 to 393.850 km.)		EE/NH-II/Con/6/01-02/R/123 dt. 12/7/2001	G. Kakhngai Kabui	21-07-2001	20-09-2001		4.84	2.11	2.73		
												7.48
	National Highway - III											
230	Maintenance of NH-150 Imphal Yaingapokpi section (SH:- Repairing of Minor bridge and culverts in between 469.30 Km to 482.06 Km).		Rs. 0.89 EE/NH-III/WO/2001/11 Dt. 10/5/2001	K.Shantabiren Singh	16/6/01	13/8/2001		0.89	0	0.89		
231	Maintenance of NH-150 on Imphal CCpur section Km. 402 to Km.432 (SH:- Construction of Retaining Wall between 419 Km. to 430 km)		Rs. 0.06 EE/NH-III/WO/2000/61 Dt.9/10/2000	Ak.Dhiren Singh	15/10/2000	10-1-2001		0.06	0	0.06		

232	A/R & M/O to NH-150 Churachandpur Imphal section (SH:- Raising of side berm in between 470.300 to 471.00)		Rs. 0.05 EE/NH-III/WO/2000/ Dt. 19/11/01	Ch.Nilakanta singh	20/11/01	1-25-2002		0.05	0	0.05		
233	O/R to NH-150 from chainage 402- 433km (SH:- Protection of existing bridge foundation by providing floor protection and construcion of RCCretaining wall for protection of u/s approach for K. Salbung minor bridge at chainage 405.02 Km)		Rs. 7.60 EE/NH-III/WO/2001/1 19 Dt. 27/10/2001	N.Rajendro Singh	11-1-2001	15/2/2002		7.60	0	7.60		
234	M/O to NH-150 Churachandpur Imphal Yaingangpokpi section (SH:- Raising up of depressed stretch at 487.839 Km).		Rs. 0.50 EE/NH-III/WO/2001/1 23 Dt. 13/11/2001	G.Thaninjao R. Naga	15/11/2001	2-2-2002		0.50	0	0.50		
235	O/R to NH-150 from chainage 402- 433km. (SH:- Mending of pot holes with premix macadam is between 412 to 413 Km, 415 to 417, and 419.50 to 422km).		Rs. 0.23 EE/NH-III/WO/2001/1 27 Dt. 13/11/2001	Ph.Adim	15/11/2001	2-2-2002		0.23	0	0.23		
												9.33
	Imphal West Division											
236	A/R to Kuraomakhong to Bomdiar Teramakhong community Hall(SH:-Shingling and pot-holes 0 to 2Km).		IW/AC/1-13/02/ 195 Dt.28.1.02	N.Mangi Singh	30.1.02	29.2.02		0.380		0.38		
237	Maint.of Sagolband Salam leikai IVR(SH:-Constn. of pucca drain to salam Leikai Mayai Lambi connecting Road).		IW/AC/1-13/02/ 105 Dt.17.2.03	M.Chaoba Singh	17.2.03	16.3.03		1.800	Rs. 1.63	0.17		
238	Restoration of assets to masjid Rd.(SH:-WBM i/c Premix carpetting surfacing)(SH:-Line drain at selected stretches).		IW/AC/1-13/01/ 41 Dt.19.3.02	Md.Samsurddin	19.3.02	7.4.02		0.520	Rs. 0.41	0.11		
239	Restoration of assets to masjid Rd.(SH:-WBM i/c Premix carpetting surfacing)(SH:-SG at selected stretches).		IW/AC/1-13/01/ 41 Dt.19.3.02	Md.Samsurddin	22.3.02	21.4.02		0.500	Rs. 0.31	0.19		
												0.85
	National Highway - I											
240	A/R and M/O to NH-39, M.I Section (SH: Re-constn. Of damaged R/wall from km 247.740 km from km 247.768 to km 247.771 km)	NIL	No.CT/4/NH-I//2001/08 dt 18-04-2001 Rs.46837/-	T. Mohon Singh	5-3-2001							
241	A/R and M/O to NH-39, M.I Section (SH: Re-constn. Of damaged R/wall from km 247.740 to km 247.777)	NIL	No.CT/4/NH-I//2001/14 dt 18-04-2001 Rs.46837/-	T. Mohon Singh	5-3-2001			0.48	0.14	0.34		
242	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of damaged R/wall at km 247.771 to km 247.2774)	NIL	No.CT/4/NH-I//2000-01/13 dt 18/04/2001 Rs.46837/-	Khumukcham Joyskishan Singh	5-3-2001	5-25-2001		0.48	-	0.48		
243	A/R and M/O to NH-39, Maram Imphal section (SH:-Constn. of damaged R/wall at km 247.7754 to km 247.777)	NIL	No.CT/4/NH-I//2000-01/14 dt 18/04/2001 Rs.46837/-	Khumukcham Joyskishan Singh	5-3-2001	6-16-2001		0.48	-	0.48		
244	A/R and M/O to NH-39, Maram Imphal section (SH:-clearance of raise up side berms in between 236.55 km to 263.00 km)	NIL	No.CT/4/NH-I/2000-01 dt 11-12-2001 Rs 476586 /-	S.N.Pavei	11-6-2001	12-25-2001	8-18-2022	4.76	2.00	2.76		

258.	Constn. of road from Phuba Thapham to Yolliphao i/c constn. of rd. from Ngari Ziidam to Phaibung Khunou Lower Phijili to maiba Vaosii SPT (SH re-constn. of Kutcha drain & surface dressing)	12(SPA)/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 150.00	CT/1/SPT/02-03/125 Dt.14-06-02	K.S. Ngaile	6-16-2002	9-15-2002	9-22-2002	₹ 8.96	Rs. 5.27	3.68	₹ 10.01	₹ 4.74
259.	M/o Maram Peren road 0 - 107 - 50 Km (SH: Clearance of Heavy land slips in between 15 to 89 km and providing kutcha line drain in between 60 to 89 km)		CT/11/SPTD/02-03/43 dt 17/3/03 Rs. 4,85,031/-	M. Heni	3-21-2003	4-18-2003	4-25-2003	₹ 4.89		4.89	₹ 5.46	₹ 5.46
										8.57		₹ 10.21
TAMENGLONG DIVISION												
260.	Improvement of Noney Bazar road 0-.00 to 0.50Km.	ACE-I/AA/2002-03/1 dt.06/03/2003 Rs.5.00	CT/7/TML/P/2002-03/4 Dt.01/04/2003 Rs. 4.30	Jesse Kamei	Dt. 07/04/2003	Dt.15/17/2003	Dt.15/17/2003	4.30	3.58	0.72	4.81	1.23
261.	Improvement of District HQ/Sub-Divisional road Tamenglong.	42/70/2002-W dt.17/03/2002 Rs.10.00	CT/7/TML/P/2002-03/ Dt.15/04/2003 Rs.8.70	Jesse Kamei	Dt. 21/04/2003	Dt.13/12/2005	Dt.13/12/2005	8.70	7.16	1.54	9.72	2.56
										2.26		3.79
										42.48		
MH: 3054												
National Highway - II												
262	- do - (SH:- Renewal of decking of runner for Lokchao bridge at 408/4-B Moreh side)		EE/NH-II/Con/6/2003/R/134 dt.12/3/2003	M.S. M.M. Construction	16-03-2003	15-04-2003		0.45		0.45		
263	- do - (SH:- Renewal of decking of runner for Lokchao bridge at 408/4-B Imphal side)		EE/NH-II/Con/6/2003/R/135 dt.12/3/2003	M.S. M.M. Construction	16-03-2003	15-04-2003		0.45		0.45		
264	A/R & M/O to NH-39 Imphal Moreh section (SH:- Providing base course and pavement course to approach of the newly constructed culvert in between 396 km to 337.600 km).		EE/NH-II/Con/6/01-02/R/126 dt.31/12/2002.	Kh. Ingocha	14-01-2003	13-03-2003		3.7		3.7		
										4.61		
National Highway - III												
265	O/R to Imphal Yaingangpokpi section of NH-150 .(SH:-P/L Sand shingle to the side berm and damaged edge pits in between 482.15 to 482.275Km.)		Rs. 0.50 EE/NH-III/WO/2003/ Dt. 10/01/2003	P.S.Benjamin	15/1/2003	17/3/2003		0.50	0	0.50		
266	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Stabilization of soft shoulder in the reach Km. 424 to Km. 425.750).		Rs. 0.25 EE/NH-III/WO/2003/1 60 Dt. 4/03/2003	Ksh.Chandrahass	3-10-2003	3-20-2003		0.25	0	0.25		
267	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust for the portion Km.412 to Km. 415)		Rs. 0.50 EE/NH-III/WO/2003/1 56 Dt. 4/03/2003	Ksh.Chandrahass	3-10-2003	3-20-2003		0.50	0	0.50		
268	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust Km . 415 to Km. 418)		Rs. 3.50 EE/NH-III/WO/2003/1 55 Dt.4/03/2003	Ksh.Chandrahass	3-10-2003	3-20-2003		3.50	0	3.50		
269	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Mending of pot holes i/c repairing of damaged crust Km.406 to Km.409)		Rs. 2.77 EE/NH-III/WO/2003/1 58 Dt.4/03/2003	Ksh.Chandrahass	3-10-2003	3-20-2003		2.78	0	2.77		

										7.52		
	Chandel Division											
270	M/O rd Sita to leibi via Kambang Khullen Wapur Momcham Leibi (SH: Clearance of Land slips)	EE/CDL/NO/02-03 Dt. 9/9/03	T. Kodang Maring	10-20-2003	11-6-2003	-	₹ 0.46	₹ 0.30	0.15			
271	M/O Khunutabi - Machi road (SH: Const. of Boulder Swalage at 6.20 km)	EE/CDL/WO/02-03/27 Dt. 19/9/2003	NH. Idaliang	9-16-2003	9-18-2003	-	₹ 0.50	₹ 0.13	0.17			
272									0.33			
273	Imphal West Division											
274	S/R to Fishery road to Tarung forest at urban-bye-pass(SH:-SG selected stretches).	IW/AC/1-13/02/147 Dt.21.9.02	A.Kuber Singh	24.9.02	23.10.02		0.380		0.38			
275	S/R to ISKON to Thongak Lairembi at Urban-bye-pass(SH:-Shingling in selected stretches).	IW/AC/1013/02/149 Dt.21.9.02	A.Kuber Singh	24.9.02	23.10.02		0.370		0.37			
276	S/R to Langol Housing complex to ISCKON at Urban-bye-pass(SH:-Shingling at selected stretches)	IW/AC/1-13/02/148 Dt.19.8.02	A.Kuber Singh	22.8.02	21.9.02		0.370		0.37			
277	Maint. of approach road 1m. Span slab culvert at the connecting road of Khwairak Selungba and Sorbol Thingel(Opposite Langol view Hospital)Kabrabam Leirak.	IW/AC/1-13/02/55 Dt.20.7.02	G.Thaninjao R.Naga	23.7.02	22.8.02		0.450		0.45			
278	Maint. of Amukhong and New Saugaijam Leirak(SH:-Mending of pot-holes).	IW/AC/1-13/02/136 Dt.26.8.02	A.Kuber Singh	28.8.02	27.9.02		0.380		0.38			
279	Maint. of Luker Lamkhai to Sanjenbam via. Haorang Keirel(SH:-Filling of pot-holes &depression by sand shingle bad stretches from 1.00Km to 2.00Km).	IW/AC/1-13/02/79 Dt.26.8.02	L.Mangi Singh	29.8.02	28.9.02		0.440	Rs. 0.24	0.2			
280	Maint. of Salam to Luker IVR for the year 02-03(SH:-E/W in filling with shingling to the pot-holes).	IW/AC/1-13/02/C76 Dt.11.7.02	S.Mani Singh	14.7.02	13.8.02		0.280		0.28			
281	Maint. of Kadangband to Koutruk(SH:-Filling of pot-holes and depression by sand shingle and shingling bed stretches from2.10 to 2.95Km).	IW/AC/1-13/02/45 Dt.20.7.02	K.Muni Singh	23.7.02	22.8.02		0.430	Rs. 0.26	0.17			
282	Maint. of Lairensajik to Phumlou from 1 to 1.90Km(SH:-Filling of pot-holes and depression by sand gravels).	IW/AC/1-13/02/129 Dt.23.8.02	K.Muni Singh	25.8.02	24.9.02		0.400	Rs. 0.29	0.11			
283	A/R to Lansonbi Bazar to Khabam Mini Bazar from 2.10 to3.50Km for the year, 2001-03.	IW/AC/1-13/02/173 Dt.18.10.02	H.Lalkanhai Sharma	21.10.02	20.11.02		0.370		0.37			
284	Maint. of road from Tiddim Road to FCS Godown road Sangaiprou via. Paite Veng(SH:-Shingling).	IW/AC/1-13/02/80 Dt.18.10.02	G.Kakhangai Kabui	21.10.02	20.11.02		0.710	Rs. 0.59	0.12			
285	Maint. of Sagolband Maklang road for the year 02-03(SH:-Shingling to the pot-holes and depression for the portion 1.50 to 3.50Km).	IW/AC/1-13/02/61 Dt.10.7.02	G.Thaninjao R.Naga	13.7.02	12.8.02		0.400	Rs. 0.23	0.17			
286	A/R to Kuraomakhong to Bomdiar Teramakhong for the length of 2 to 4.50Km(SH:-Shingling and pot-holes for the year, 2002-03.	IW/AC/1-13/02/194 Dt.28.10.02	N.Mani Singh	30.10.02	29.11.02		0.380		0.38			

287	Maint. of Lairenkabi Mamang leikai to I.K.road junction for a length of 900m(SH:-Filling of pot-holes byshingles and shingling bad stretches).	IW/AC/1-13/02/ 164 Dt.8.10.02	G.Kakhangai Kabui	11.10.02	10.11.02	0.400	0.4		
288	Maint. of Khomdram Leirak &Moirangthong leirak(SH:-Shingling with sand gravel).	IW/AC/1-13/02/ 122 Dt.23.8.02	Adi Riamei R.Naga	25.8.02	24.9.02	0.380	0.38		
289	Maint.of SoibamLeirak Khaidem.	IW/AC/1-13/02/ 123 Dt.23.8.02	Adi Riamei R.Naga	25.8.02	24.9.02	0.380	0.38		
290	Maint. of Heibongpokpi to sanjenbam Maning Leikai from 1.20Km to 2.00Km(SH:-Filling of pot-holes and big depression by sand shingles for a length of 800m).	IW/AC/1-13/02/ 111 Dt.17.8.02	K.Muni Singh	20.8.02	19.9.02	0.420	Rs. 0.29	0.13	
291	Maint. of diversion road from Senjam Khunou to Koutruk from 0 to 0.750Km(SH:-Shingling bad stretches & mending of pot-holes and depressions).	IW/AC/1-13/02/ 112 Dt.17.8.02	K.Muni Singh	20.8.02	19.9.02	0.420	Rs. 0.29	0.13	
292	S/R to Takyel Ghari rd.2.00 to 4.00Km(SH:-WBM and PC from 1.964 to 2.028Km).	IW/AC/1-13/02/ 253 Dt.25.2.03	Kh.Jiten Singh	6.3.03	5.4.03	0.410		0.41	
293	S/R to Takyel Ghari rd.2.00 to 4.00Km(SH:-WBM and PC from 2.028Km to 2.092Km).	IW/AC/1-13/02/ 251 Dt.25.2.03	Kh.Jiten Singh	6.3.03	5.4.03	0.410		0.41	
294	Maint. of road connecting NH-53 to Nambul Khongban road via. Cane workshop at Bijoygovinda Mamang leikai(SH:-Shingling).	IW/AC/1-13/03/ 160 Dt.27.3.03	I.Damudor Singh	30.3.03	29.4.03	0.380		0.38	
295	S/R to I.K.road(SH:-2cm. PC from 12.41Kmt to 13.00Km for a length of 585m).	IW/AC/1-13/02/ 292 Dt.11.3.03 Rs.4.82	G.Panmei	14.3.03	14.4.03	4.820		4.82	
296	Maint. of Lamsang Khonghampat road(SH:-Pot-holes filling with stone shingle from 0 to 1.00Km).	IW/AC/1-13/04/28 Dt.	G.Thaninjao R.Naga	25.12.03	24.1.04	0.470		0.47	
297	Maint. of Mayanglangjing Mana ingkhoh road(SH:-Pot-holes filling with stone shingle from 0 to 1.10Km).	IW/AC/1-13/04/31	Ashing Kabui	25.12.03	24.2.04	0.470		0.47	
298	Maint. of NH-53 to Bio Gas resources (SH:-BUSG and PC for the portion from 841 to 936m).	IW/AC/1-13/03/ 176 Dt.11.12.03	H.Rajendra Singh	14.12.03	10.1.04	0.480		0.48	
299	Maint. of Yumnam to Changangei Part-I(SH:-Shingling from 2.00Km to 2.350Km).	IW/AC/1-13/03/ 146 Dt.8.12.03	H.Rajendra Singh	10.12.03	9.1.04	0.420		0.42	
300	Internal road of Old Lambulane.	IW/AC/1-13/2/04	M.Chaoba Singh	2.4.03	1.7.03	4.340	Rs. 3.74	0.6	
301	Maint. of Paonam Leirak and Ukusana Leirak(SH:-Mending of pot-holes with sand shingle).	IW/AC/1-13/02/ 289 Dt.6.3.03	R.K.Imocha Singh	9.3.03	8.4.03	0.380		0.38	
302	Maint. of Laishram leirak(SH:-Mending of pot-holes with sand shingle).	IW/AC/1-13/02/ 288 Dt.6.3.03	R.K.Imocha Singh	9.3.03	8.4.03	0.390		0.39	
303	Maint. of Yurembam to Changangei Patsoi-I(SH:-Shingling 3.42 to 3.765Km).	IW/AC/1-13/03/ 150 Dt.8.12.03	M.Mangi Singh	10.12.03	9.1.04	0.420		0.42	

304	Maint. of Sagolband Maklang road(SH:- Shingling to the pot holes 9.50 to 10.10Km).		IW/AC/1-13/03/77 Dt.6.10.03	N.Rajendra Singh	9.10.03	8.11.03		0.420		0.42		
305	A/R to Mayanglangjing Lambal road(SH:- Shingling from 1.50 to 1.93Km).		IW/AC/1-13/03/178 Dt.27.12.03	Kh.Premeshor Singh	30.12.03	29.1.04		0.410		0.41		
										15.65		
	National Highway - I											
306	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 267.700 to km 267.750)	NIL	No.CT/4/NH-1/2002-03/12/dt 26-02-2003 Rs 658417/-	Ksh. Basanta Singh	3-4-2003	6-3-2003	8-16-2021	6.58	5.77	0.8		
307	A/R and M/O to NH-39, M.I Section (SH: Reconstn. Of damaged R/wall from km 247.771 to km 247.774)	NIL	No.CT/4/NH-1/2001/13 dt 18-04-2002 Rs.48289/-	T. Mohon Singh	5-3-2002			0.48	-	0.48		
308	AR & Mo to NH-39 Maram Imphal section during the year 2002-03 (Constn. Of breast wall from km 271.740 to km 271.430)	NIL	No.CT/4/NH-1/2002-03/13/dt 26-02-2003 Rs 480420/-	Ksh. Basanta Singh	3-15-2003	5-15-2003	8-16-2021	4.80	3.13	1.67		
309	AR & Mo to NH-39 Maram Imphal section (Constn. Of retaining wall from km 269.890 to km 269.905)	NIL	No.CT/4/NH-1/2002-03/11/dt 26-02-2003 Rs 121680/-	Ksh. Basanta Singh	3-4-2003	6-3-2003	8-16-2021	1.21	0	1.21		
										4.16		
	Senapati Division											
310	M/o of Hengbung to Changoubung via Mayangkhan Thana road (SH: Constn. Of kutcha line drain and surface dressing 0-5.00 km)		CT/1/SPTD/02-03/204 dt 7/08/2002 Rs. 46,610/-	Y. Arun Singh				₹ 0.44		0.44		
311	M/o Hengbung Nepali to N/Changounung road (SH: Constn. Of Kutcha line drain and surface dressing 0-6 km)		CT/1/SPTD/02-03/207 dt 9/08/2002 Rs. 47,825/-	Y. Arun Singh				₹ 0.47	₹ 0.26	0.21		
312	M/o Karong Purul road (SH: Clearance of land slips between 16 to 17 km)		CT/1/SPTD/02-03/211 dt 9/08/2002 Rs. 46,541/-	Y. Arun Singh				₹ 0.46		0.46		
313	M/o Karong Purul road (SH: Clearance of land slips between 17 to 18 km)		CT/1/SPTD/02-03/ dt 11/08/2002 Rs. 47,026/-	Y. Arun Singh				₹ 0.47		0.47		
314	M/O U.T. Chingmei Khullen Road 35 - 70 km (SH: Shingling and kutcha L/D 66-70 km).	32/209/2018-W(30) dt. 8/03/2019 Rs. 5.426	CT/11/SPT/02-03/19 Dt. 29/10/02	Md. Maheiruddin	11-2-2002	2-1-2002	2-8-2002	Rs. 5.26	Rs. 0.00	5.26		
315	M/o Thonglan akutpa to Lamchak 0 - 10 km. (SH: Providing shingling from 3 to 6.50 km).		CT/1/SPTD/02-03/22 dt 4/11/2002 Rs. 3,18,682/-	Y. Arun Singh				₹ 3.18		3.18		
316	M/o Thonglal to Lamchok 0-10 km (SH: Shingling from 6.5 to 10 km)		CT/1/SPTD/02-03/28 dt 8/01/2003 Rs. 3,23,060/-	Y. Arun Singh				₹ 3.23		3.23		
317	M/o of Thonglan to Lamchok 0-10 km (SH: Shingling from 6.50 to 10 km)		CT/1/SPTD/02-03/28 dt 8/1/2003 Rs. 33,28,158/-	Y. Arun Singh				₹ 33.28	₹ 1.23	32.05		

318	Phijili Liya Maiba road Liyai to Phuba Thapham 0-20km (SH: C/D work from Phuba to Koide 18 nos.) (SH: Shingling in bed stretches from 5 to 11.00 kms)		CT/1/SPTD/03-04/56 DT. 20/02/03 Rs. 335125	K. Lamchaopou	2-24-2003	4-20-2003	4-27-2003	3.53		3.53		
319	M/o road from Kaynu U.J.B.School to Rest Camp (SH: shingling 0 to 1.5km0)		CT/1/SPTD/02-03/46 dt.28/03/03 Rs.288114	M. Ashiho Pfuze	30-03-03	02-06-03	6-2-2003	2.88		2.88		
										51.71		
										83.98		
	MH: 4059											
	Senapati Division											
320	Constn. of Library block at District H/Q Manipur (SH: Constn. of Library Block at Senapati)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	1/EE/BD-III/WO/02-03 Dt. 18/09/2002	Ashing Kabui	9-21-2002	12-20-2002	12-27-2002	Rs. 11.91	Rs. 11.13	0.77	13.31	2.18
										0.77		2.18
	FY: 2003-2004											
	MH: 5054											
	Imphal West Division											
321	Impt. of Lamphelpat road(SH;-WBM & PC and 2Nos. Of culverts.		IW/AC/1-13/2K/21 Dt.7.4.03	Kh.Jiten Singh	6.9.2K	5.3.01		5.95	3.46	2.49	6.65	3.19
322	Impt. of Naoremthong Khagempalli road.		IW/AC/1-13/03/2 Dt.25.7.03	L.Karnaveer Singh	25.7.03	24.8.03		0.49		0.49	0.55	0.55
323	Constn. of 1m span RCC slab culvert near THAYO CLUB at Thangmeiband area.		IW/AC/1-13/03/85 Dt.18.10.03	Th.Ibomcha Singh	22.10.03	10.11.03		1.26	0.94	0.32	1.41	0.47
324	Impt. of Rd. from RIMS Gynae Rd. to Sorbon Thingel Rd.(SH:-SG,WBM & PC).		IW/AC/1-13/02/47 Dt.4.4.03	W.Inao Singh	12.4.03	11.5.03		2.05		2.05	2.29	2.29
325	Impt. of Heibongpokpi Khoriphaba road 4.50Km to 6.50Km).		IW/AC/1-13/01/ Dt.25.7.03	Th.Praphullo Singh	3.8.03	2.9.03		9.13	2.96	6.17	10.20	7.24
326	Impt. of Sapam Leirak(SH:-SG,WBM and PC).		IW/AC/1-13/03/32 Dt.31.3.04	Ksh.Chandrahas Singh	7.4.04	6.5.04		9.91	4.75	5.16	11.07	6.32
327	Impt. of Khwairak Selungba road(SH:-Constn. of 1m span slab culvert and BUSG and PC).		IW/AC/1-13/03/31 Dt.31.3.04 Rs.7.30	Kh.Jiten Singh	31.3.04	21.4.04		5.77	5.44	0.33	6.45	1.01
328	Impt. of road from NH-53 to Changangei via. Tabungkhok 0 to 5.50Km).	42/84/03-W dt.31.3.04 Rs.87.66	IW/AC/1-13/04/102 Dt.31.3.04	Apam Shimray	1.4.04	30.7.04		85.32	83.09	2.23	95.35	12.26
										19.24		33.33
	BISHNUPUR DIVISION											
329	Impt. of Koireng road	42/154/02-w dt. 31/3/03; Rs 9.27 lacs	EE/BD/Cont/TM C/03/20 dt.26/8/03 Rs.8.06	S. Dorendro Singh	8-26-2003	9-26-2003		8.06	7.20	0.86	9.01	1.81
330	Impt. of Keinou Wainem road 0-5km	42/29/00-W dt. 31/3/03 ; Rs 6.99 lacs	EE/BD/Cont/TM C/30 dt. 2/1/04 Rs.6.00	K. Phullendro Singh	1-2-2004	2-2-2004		6.00	3.28	2.72	6.71	3.43
331	Impt. of Thangalawai Ereima and Maning Leikai road	ACE-1/AA/BPR/03-04 dt. 31/3/04 ; Rs 4.01 lacs	EE/BD/Cont/04 dt. 12/11/04 Rs.4.04	O. Iboton Singh	11-12-2004	12-22-2004		4.04	2.44	1.6	4.51	2.07
332	Constn. Of RCC slab culvert at Kumbi Khunjin	ACE-1/AA/03-04/BPR/5 dt. 31/3/04 ; Rs.3.99	EE/BD/Cont/04 Rs.3.5	M/S Ithai L.C.C.Ltd.	3-22-2004	5-12-2004		3.5	2.8	0.7	3.91	1.11

333	Impvt. of Ningthoukhong Gopinath Khwairakpm Leikai via Konthoujam Leikai (SH:- WBM & P.C.)	ACE-1/AA/03-04/87 dt. 31/3/04 Rs 4.06	EE/BD/Cont/05 / 118 dt.12/09/05 Rs.3.91	Ph. Adim	9-12-2005	10-12-2005		3.91	1.46	2.45	4.37	2.91
										8.33		11.33
	Chandel Division											
334	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.420 km)		EE/CDL/WO/03 /4 dt. 18/2/04	SS Darting	2-24-2004	2-28-2004	-	₹ 0.45	₹ 0.00	0.45	₹ 0.50	₹ 0.50
335	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.420 - 0.840 km)		EE/CDL/WO/03-04 dt. 18/2/04	SS Darting	2-24-2004	3-2-2004		₹ 0.45	₹ 0.00	0.45	₹ 0.50	₹ 0.50
336	Impvt. Of ring road at CDL 2km (SH: WBM & P.C) (Providing WBM in between 0.840 - 12.82 km)		EE/CDL/WO/03-04 dt. 18/2/04	SS Darting	2-24-2004	3-4-2004		₹ 0.45	₹ 0.00	0.45	₹ 0.50	₹ 0.50
										1.35		₹ 1.51
										28.92		
	MH: 3054											
	Imphal East Division											
337	Impvt. Of road from NH-39 to Bashikhong via Dehram leirak and Beni Leirak.	-	IE/CT(10)/W/2 003-04/18 Dt. 19/6/03 Rs. 19.46 lacs	M/S N. Jilla & Sons.	19/6/03	4-3-2004		3.000		3.00		
338	M/o Nandeibam Leirak 0-3.30 km (SH - Mending of pot holes at bad stretches)	-	IE/CT(10)/W/2 003-04/42 Dt. 18/7/05 Rs. 1.46 lacs	L. Shamu Singh	29/12/03	15/1/06				0.00		
339	M/o Kakwa Lamdaibung to Ningomthong via Tongbram leirak, Kakwa Selungba leirak via Lilando Lampak beni leirak to Dehram leirak via Nongmeikapam Leirak Chingkhei Lambi (SH - Mending of pot holes and depression).	-	IE/CT(10)/W/2 003-04/33 Dt. 8/9/03 Rs. 1.75 lacs.	- do -	8-9-2003	20/9/03		0.500		0.50		
340	M/o Irengbam leirak Pukhrambam leirak Kshetrimayum Leirak Thiyam leirak via Tongbram leirak Bashikhong road 0-0.60 km (SH - Mending of pot holes at bad stretches)	-	IE/CT(10)/W/2 003-04/34 Dt. 8/9/03 Rs. 1.79 lacs.	- do -	8-9-2003	29/9/03		1.000		1.00		
										4.5		
	Chandel Division											
341	M/O IVR from Paroalon to BRTF Rd. to Leibung (SH: E/W in formation widening)		EE/CDL/WO/03-04/83 dt. 7/1/03	D. James Lamkang	1-17-2003	4-2-2003	-	₹ 4.49	₹ 2.29	2.19		
										2.19		
	National Highway - II											
342	-do- (SH:- Removal of land slip. De. Of catch pit and pipe culvert in between 365.00 km. to 375.00 km)		EE/NH-II/Con/6/01-02/R/121 dt. 17/7/2003	A. Rupachandra	27-07-2001	26-08-2001		4.69	2.05	2.64		
343	A/R & MO to NH-39 Imphal Moreh Section (SH:- Re-habilitation of badly damaged road portion from 372.935 km. to 378.150 km.)		EE/NH-II/Con/6/01-02/R/128 dt. 21/2/2003.	L. Brojen	29-02-2003	28-05-2003		5.08		5.08		
344	-do- (SH:- Rehabilitation of badly damaged road portion from Km. 372.550 Km. to 373.950 km.)		EE/NH-II/Con/6/01-02/R/133 dt. 21/2/2003.	L.K. & Sons	29-02-2003	28-05-2003		5.01	0.21	4.8		

345	-do- (SH:- Rehabiliattion of badly damaged portion from 372.00 km. to 372.300 km.)		EE/NH-II/Con/6/01-02/R /129 dt. 21/2/2003	L. Brojen	29-02-2003	28-05-2003		5.05		5.05		
346	A/R & M/O to NH-39 Imphal Moreh section (SH: Repairing of pot-holes in the reaches from 366 km to km 410.860).		EE/NH-II/Con/6/3/04/12 dt. 29/2/2004	L.K. & Sons	03-03-2004.	06-09-2004		50.58	38.66	11.92		
347	A/R & M/O to NH-39 Imphal Moreh section (SH:- Rehabilitaion of badly damaged road portion from 374.750 km to 375 km).		EE/NH-II/Con/6/01-02/R /130 dt. 21/2/2003.	L. Brojen	29-02-2003	28-05-2003		5.05		5.05		
348	A/R & M/O to NH-39 Imphal Moreh section 2002-03 (SH:- Restoration of damaged sunken portion from 378.810 km to 378.392 km).		EE/NH-II/Con/6/2003/2 dt. 6/5/2003	Ksh. Chandrahas	20-05-2003	19-07-2003		3.49		3.49		
349	A/R & M/O to NH-39 Imphal Moreh (SH: Mending of pot holes in the stretches from 320.32 km to 366.00 km).		EE/NH-II/Con/6/02-03/R /1 dt. 06/05/2003	Jugindro	21-05-2003	05-06-2003		2.29	0.84	1.45		
350	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of drain from 323.33 km to 325 km).		EE/NH-II/Con/6/2003/R/5 dt. 1/8/2003.	Th. Nabakumar	10-08-2003	09-11-2003		1.53		1.53		
351	A/R & M/O to NH-39 Imphal Moreh section (SH:-Constn. of directional median on NH-39 in stretches from 321.175 km (kalimai) to 322.925km (Singjamei Bus Parking).		EE/NH-II/Con/6/03/R/8 dt.27/08/2003	Krishna Sharma	10-08-2003	09-02-2004		13.38		13.38		
352	-do- (SH:- Constn. of R/W in the stretch between 409.812 to 409.830 km).		EE/NH-II/Con/6/R/9 dt. 4/5/2003	R.K. Surendra	13-09-2003	22-10-2003		4.8		4.8		
353	do- (SH:- Cosntn. Of R/w in the stretch between 410.010 to 410.072 km).		EE/NH-II/Con/6/R/8 dt. 4/5/2003	R.K. Surendra	13-09-2003	27-10-2003		4.8	3.25	1.55		
354	-do- (SH:- Const. of R/W at 398.725 km. to 398.744 km)		EE/NH-II/Con/6/R/11 dt. 04/8/2003	R.K. Dorendro	13-09-2003	12-12-2003		4.75	3.38	1.37		
355	-do- (SH:- Cosnt. Of R/W in between 396.195 to km. 396.210 km.)		EE/NH-II/Con/6/R/12 dt. 04/8/2003	R.K. Doren	13-09-2003	12-03-2004		4.83	3.43	1.4		
356	A/R & M/O to NH-39 Imphal Moreh section 2002-03 (SH:- Beautification of Imphal City with flower plantation providing of tree guards and painting etc on central median from km 321.074 to km 322.951		EE/NH-II/Con/6/R/15 dt. 19/09/2003	Jugindro	23-09-2003	12-12-2003		0.45		0.45		
357	A/R & M/O to NH-39 Imphal Moreh section (SH:- Providing premix carpeting at Singjamei Bus parking).		EE/NH-II/Con/6/R/18 dt.23/09/2003	V.S. Ngainngkhui	02-10-2003	03-04-2004		2.14	1.26	0.88		
358	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle between 400 to 415 km).		EE/NH-II/Con/6/R/21 dt.17/10/2003	K. Joychandra	21-10-2003	19-11-2003		3.19		3.19		
359	A/R & M/O to NH-39 Imphal Moreh (SH: Mending of pot holes in the reaches from 320.32 km. to 366 km and clearance of drain at 362)		EE/NH-II/Con/6/R/03-04/0/11 dt. 17/12/2003	Jugindro	26-12-2003	25-01-2004		4.96		4.96		
360	A/R & M/O to NH-39 Imphal Moreh section (SH:-Clearance of jungle in the stretches from 326 km to 345 km & 358.50 km to 368 km).		EE/NH-II/Con/6/R/03-04 /28 dt. 02/01/2004	A.K. Shah	11-01-2004	10-02-2004		3.31		3.31		

361	A/R & M/O to NH-39 Imphal Moreh section (SH:- Rehabilitation of badly damaged road portion from 385 km to 390 km).		EE/NH-II/3-Men/2000/8 dt. 26/02/2004	Kh. Joykishan	06-03-2004	05-06-2004		0.48		0.48		
362	A/R & M/O to NH-39 Imphal Moreh section (SH:- Repairing of Damaged R/wall, B/wall in between 374 km to 390 km).		EE/NH-II/3-Men/2004/7 dt. 09/03/2004	H. Jugindro	10-03-2004	09-05-2004		5.66	4.77	0.89		
										77.67		
National Highway - III												
363	O/R to NH-150 ON Imphal CC.pur section Km 402 to Km. 433 (SH:-Dismantling of diversion baily bridge)		Rs. 0.53 EE/NH-III/WO/2003/172	Ch.Nilakanta singh	27/3/03	5-27-2003		0.53	0.44	0.09		
364	Maintenance of NH-150 for the year 2003-2004 (SH:- Cutting of Road side jungle from Km 433 to Km 438 & Km 443 to Km 459)		Rs. 0.46 EE/NH-III/WO/2003/Dt.13/1/2003	O.Tarakishore	20/3/2003	15/5/2003		0.46		0.46		
365	do (SH:- Fillingof pot holes and wornt out portion from km 435.00 to km 447.00)		Rs. 1.39 EE/NH-III/WO/2003/190 Dt. 4/03/2003	W.Inao Singh	3-10-2003	15/6/2003		1.39		1.39		
366	O/R to Imphal Yaingangpokpi section of NH-150 (SH:-Raising up of the portion km 481.499 to km 481.726,Km. 483.050 to km 483.227, 486.100 to km 486.106, km 486.349 to km 486.539and filling of pot holes with sand gravell from km 480.600 to km 482.730,km 485.235 , km 486.00 to 486.900.)		Rs. 1.66 EE/NH-III/WO/2003/Dt. 10/11/2003	Ashing kabui	15/11/2003	20/1/2004		2.17	1.00	1.17		
367	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 421 to Km. 425)		Rs. 1.94 EE/NH-III/WO/2003/139 Dt. 25/10/2003	Kalamchung	11-1-2003	25/03/2004		1.94		1.94		
368	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 425 to Km. 429)		Rs. 1.40 EE/NH-III/WO/2003/140 Dt.25/10/2004	Kalamchung	11-1-2003	25/03/2004		1.40		1.40		
										6.45		
Imphal West Division												
369	Maint. of Ghari IVR(SH:-Shingling with sand shingles from 520 to 775m).		IW/AC/1-13/03/ 124 Dt.6.11.03	Kh.Jiten Singh	13.11.03	12.12.03		0.520		0.52		
370	Maint. of Sekmai Kanto Road(SH:-WBM with PC).		IW/AC/1-13/03/ 133 Dt.6.12.03	S.Ibohanbi Singh	9.12.03	8.2.03		2.400		2.4		
371	Maint. of Yambem Leirak(SH:-Constn. of Line drain at Western side from 100 to 150m).		IW/AC/1-13/03/ 45 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03		0.360		0.36		
372	Maint. of Yambem Leirak(SH:-Constn. of line drain for a length of Western side from 0 to 50m).		IW/AC/1-13/03/ 47 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03		0.390		0.39		
373	Maint. of Takyel Ghari road(SH:-BUSG andPC from 676m to 728m)		IW/AC/1-13/03/ 94 Dt.6.8.03 Rs.0.48	N.Rajen Singh	8.8.03	22.8.03		0.480		0.48		

374	Maint. of Naoremthong Khagempalli road(SH:-Shingling on side berm from Tera bazar to Kwakeithel Bazar).	IW/AC/1-13/03/129 Dt.6.11.03	P.Dhaneshwor Singh	10.11.03	9.12.03	0.460		0.46		
375	Maint. of Amukhong Mayanglambam & Ningthoukhongjam Leirak(SH:-SG & WBM).	IW/AC/1-13/03/129 Dt.4.12.03	W.Inao Singh	7.12.03	6.5.04	4.840	2.37	2.47		
376	S/R to Sorbol Thingel road(SH:-Constn. of 1m span slab culvert 3Nos. & Cponstn. Of road work for 0 to 40m).	IW/AC/1-13/03/8 Dt.12.6.03	W.Inao Singh	15.6.03	14.9.03	1.100		1.1		
377	Maint. of Satelite road at Lamphelpat area(SH;- Mending of pot-holes with stone shingel from 0.60Km to 1.00Km).	IW/AC/1-13/03/31 Dt.15.7.03	Jesse Kamei	19.7.03	17.8.03	0.480		0.48		
378	Maint. of Satelite road at Lamphelpat area(SH;- Mending of pot-holes with stone shingel from 0 to 0.500Km).	IW/AC/1-13/03/30 Dt.15.7.	Jesse Kamei	18.7.03	17.8.03	0.490		0.49		
379	Maint. of NH-53 to Bio resources(SH:-BUSG & PC from 126 to 189m).	IW/AC/1-13/03/172 Dt.13.12.03	M.Mangi Singh	15.12.03	14.1.04	0.470	0.28	0.19		
380	Maint. of Yurembam to Changangei Patsoi-I(SH:-Shingling 2.35 to 2.70Km).	IW/AC/1-13/03/147 Dt.10.12.03	M.Mangi Singh	13.12.03	12.1.04	0.430	Rs. 0.28	0.15		
381	Maint.of Yambem Leirak(SH:-Constn. of line drain at Western side from 50 to 100m).	IW/AC/1-13/47 Dt.4.10.03	M/S Continental Constn. & Co.	7.10.03	6.11.03	0.390		0.39		
382	Maint. of NH-53 to Bio resources(SH:-BUSG and PC from 378 to 441.0m).	IW/AC/1-13/03/173 Dt.13.12.03	M.Mangi Singh	16.12.03	18.1.04	0.480	Rs. 0.29	0.19		
383	Maint. of NH-53 to Bio resources(SH:-BUSG & PC from 0 to 63.00m).	IW/AC/1-13/03/171 Dt.13.12.03	M.Mangi Singh	16.12.03	15.1.04	0.480	Rs. 0.29	0.19		
384	Maint. of Amudon Akham leikai road(SH:-Constn. of 0.60m span RCC slab culvert 1 No. with sand gravelling at the approaches).	IW/AC/1-13/03/170 Dt.9.12.03	H.Ingobi Singh	12.12.03	11.1.04	0.480		0.48		
385	Maint. of Nurse Qtr. Side road at L/Pat(SH:-Shingling and stretches & Mending of pot-holes and depression).	IW/AC/1-13/03/194 Dt.22.12.03	Th.Somi Singh	25.12.03	24.1.04	0.500		0.5		
386	Maint. of Pologround road(SH:-Re-constn.of damaged road side drain and providing of RCC pre-cast slab culvert).	IW/AC/1-13/03/151 Dt.8.12.03	G.Thaninjao R.Naga	10.12.03	9.1.04	0.370		0.37		
387	Maint. of Pheidinga Lamlong road junction to Khamaral via. Mantri Loukhong(SH:-Providing to shingle & Mending of pot-holes big depression from 0.45 to 0.70Km).	IW/AC/1-13/03/157 Dt.27.12.03	Th.Somi Singh	30.12.03	9.1.04	0.450		0.45		
388	Maint. of IVR from Lamsang Khunou(Near I.K.road junction) to Lambal Mamang Leikai(SH:-Shingling bad stretches and filling of pot-holes by stone shingle from 1.20 to 1.60Km).	IW/AC/1-13/03/202 Dt.22.12.03	Th.Ibopishak Singh	25.12.03	24.1.04	0.460		0.46		
389	S/R to Tharon Khul Leirak(SH:-Filling or pot-holes and depression by sand shingling).	IW/AC/1-13/03/147 Dt.5.12.03	Ng.Bihari Singh	8.12.03	7.1.04	0.480		0.48		
390	A/R to Phumlou Mamang Leikai to Phumlou New Bridge on Lamsang Sekmai road for a length of 6.50m.	IW/AC/1-13/03/110 Dt.10.9.03	P.Dhaneshwor Singh	13.9.03	12.10.03	0.470		0.47		

391	A/R to Sanakeithel Bazar to EVC Church at L/Pat(SH:-Mending of pot-holes with stoen shingle).		IW/AC/1-13/03/ 20 Dt.5.5.03	R.K.Krishna chandra Singh	8.5.03	7.6.03		0.380		0.38		
392	Maint. of Alpine Bakery Back side road at Thangmeiband(SH:-Providing to shingle at depression portion).		IW/AC/1-13/03/ 148 Dt.5.12.03	Ng.Birhari Singh	8.12.03	7.4.04		0.480		0.48		
393	Maint. of Yurembam to Ghari via.Taobungkhok 0-4.10Km(SH:-Shingling from 3.60 to 4.10Km).		IW/AC/1-13/03/ 99 Dt.18.10.03	Kh.Nilachandra Singh	20.10.03	19.11.03		0.410		0.41		
394	Maint. of Yurembam to Ghari IVR via.Taobungkhok 0-4.10-Km(SH:-Shingling from 3.20Km to 3.60Km).		IW/AC/1-13/03/ 98 Dt.18.10.03	Kh.Nilachandra Singh	20.10.03	19.11.03		0.320		0.32		
395	Maint. of Khonghampat Mana Ingkhol via. Khamaran road(SH:-Shingling for the portion from 3.10Km to 3.60Km).		IW/AC/1-13/03/ 64 Dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.440		0.44		
396	S/R to Road from NMC to Babuthong suspension bridge(SH:-Mending of pot-holes).		IW/AC/1-13/3/ 16 Dt.17.7.03	L.Karnaveer Singh	20.7.03	30.7.03		0.390		0.39		
397	Maint. of Kangchup Chingkhong to Keithelmanbi Chingkhong Sangaithel Longa Koireng(SH:-Shingling for Koutruk to Sanjam Chirang from 4.328 to 4.70Km).		IW/AC/1-13/3/ 97 Dt.24.10.03	L.Karnaveer Singh	27.10.03	26.11.03		0.410	Rs. 0.20	0.21		
398	Maint. of Khurkhul Mamang Leikai to kanto Lamkhai(SH:-Shingling for the portion from 0 to 0.47Km).		IW/AC/1-13/03/ 62 dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.390		0.39		
399	-do- 0.47 to 0.94Km).		IW/AC/1-13/03/ 63 dt.6.10.03	N.Kumar Meitei	10.10.03	9.11.03		0.410		0.41		
400	S/R to Langol Housing Complex block-III road(SH:-Filling or pot-holes and depression by sand gravel).		IW/AC/1-13/03/ 138 Dt.5.12.03	Ng.Bihari Singh	8.12.03	7.1.04		0.490		0.49		
401	Maint.of Rd. from Kasturi bridge point to Maharani bridge point(SH:-Providing PC 90 to 180m).		IW/AC/1-13/03/ 131 Dt.6.11.03	N.Rajendra Singh	9.11.03	8.12.03		0.470		0.47		
402	S/R to Yurembam to Ghari Changangei Uchekon 4.10Km)(SH;-Raising of low laying area for a length from 550m to 833m).		IW/AC/1-13/03/ 15 Dt.17.7.03	G.Thaninjao R.Naga	20.7.03	19.8.03		0.480		0.48		
403	Maint. of Sagolband Maklang road for the year02-03(SH;-SG,WBM with bermn levelling for the portion 6.30Km to 9.00Km).		IW/AC/1-13/03/ 181 Dt.25.2.04	Ch.Iboyaima Singh	28.2.04	27.5.04		4.190		4.19		
404	do 1.30Km to 3.60Km.		IW/AC/1-13/03/ 183 Dt.25.4.04	Ch.Iboyaima Singh	28.4.04	27.5.04		5.220		5.22		
405	S/R to Meino Leirak(SH:-PC surfacing).		IW/AC/1-13/03/ 208 Dt.19.1.04	L.D.Maikho	22.1.04	21.4.04		2.430		2.43		
406	S/R to NMC road 0-2.50Km(SH:-Providing BUSG & PC).		IW/AC/1-13/03/ 214 Dt.19.1.04	Apam Shimray	22.1.04	21.4.04		4.280		4.28		

425	M/O Moirang Kumbi Wangoo road(SH:- Rehabil- itation of depressed and damaged portion from 48.50 to 50 & 56 to 59)		EE/BD/Cont/TM C/03/19 dt 8/8/03 Rs.5.01	Kh.Joykishan Singh	8/8/03	8/10/03		5.01	4.11	0.9		
426	A/R to Ningthoukhong Bazar to Sadukhoiroi (R/wall & shingling)		EE/BD/Cont/TM C/03/23 dt 18/8/03 Rs.4.81	Kalanchung	18/8/03	18/10/03		4.81	3.18	1.63		
										2.53		
	TAMENGLONG DIVISION											
427	M/O Keikao to Barak waterfall 0 to 18 km (SH: side berm dressing and filling of wheel track 0 to 8 km)	---	CT/7/TML/200 3-04/70 Dt.17/12/03 Rs. 863887	Md.Rashid ali	Dt.23/12/2003	Dt.16/01/2003	Dt.16/01/2003	8.63	4.95	3.6865		
428	M/O Tamenglong Khongsang road (SH: - side berm dressing and filling of wheel track 25 to33 km))	---	CT/7/TML/200 3-04/69 Dt.17/12/03 Rs.923441.00	P. Jibon Singh	Dt.23/12/2003	Dt.16/01/2004	Dt.16/01/2004	9.23	7.04	2.19744		
429	M/O Tamenglong Khongsang road (SH: - side berm dressing and filling of wheel track 17 to25 km))	---	CT/7/TML/200 3-04/68 Dt.17/12/03 Rs. 891448.00	P. Jibon Singh	Dt.23/12/2003	Dt.16/01/2005	Dt.16/01/2005	8.91	6.91	2.00		
430	M/O Tamenglong Khongsang road during 2003-04 (SH: Clearance of petty slips, kutcha drain, surface dressing and pot hole with wheel track 17 to 23 km)	---	CT/7/TML/200 3-04/73 Dt.17/11/03 Rs. 948582.00	Md. Rashid Ali	Dt.24/11/2003	Dt.17/01/2008	Dt.17/01/2008	9.48	0.00	9.48		
431	M/O Tamenglong Khongsang road during 2003-04 (SH: Clearance of petty slips, kutcha drain, surface dressing and pot hole with wheel track 23 to 29 km)	---	CT/7/TML/200 3-04/74 Dt.17/11/03 Rs.934989	Md. Rashid Ali	Dt.24/11/2003	Dt.23/01/2008	Dt.23/01/2008	9.35	0.00	9.35		
432	M/O Luwanglong Khunou to Awangkhlua via Taosang (SH: Clearance of land slips in between 2 to 4.50 km)	---	CT/7/TML/200 3-04/21 Dt.29/9/03 Rs.46506.00	Songdi	Dt.5/10/2003	Dt.16/10/2003	Dt.16/10/2003	0.46	0.00	0.46506		
433	M/O IT road (left out stretches) during 2003-04 (SH: Premix carpeting for the portion 57.50 to 59.20 km)	---	CT/7/TML/200 3- 04/114 Dt.9/3/04 Rs.439082.00	W. Kullachandra Singh	Dt.15/03/2004	Dt.30/04/2004	Dt.30/04/2004	4.39	1.37	3.02532		
434	- do- (SH: - do – 59.20 to 61.50 km)	---	CT/7/TML/200 3- 04/115 Dt.9/3/04 Rs.439206.00	W. Kullanchandra Singh	Dt.15/03/2004	Dt.30/04/2005	Dt.30/04/2005	4.39	2.27	2.12637		
435	M/O Songpram Tharon road (SH:- Side berm dressing & filling of wheel track 0 to 8 km))	---	CT/7/TML/200 3-04/67 Dt.17/11/03 Rs.880597.00	L.S Asheli	Dt.25/11/2003	Dt.13/12/2003	Dt.08/02/2004	8.70	5.12	3.58		
436	M/O Keikao to Barak Waterfall (SH: Side berm dressing and filling of wheel track 8 to 16 km)	---	CT/7/TML/200 3-04/71 Dt.17/11/03 Rs. 901921.00	L.S. Asheli	Dt.23/11/2003	Dt.21/01/2004	Dt.21/01/2004	9.01	3.36	5.66126		
437	M/O road from Noney bazaar to Noney Part-II 0 to 5 km (SH: Clearance of land slips and repairing of pot holes)	---	CT/7/TML/200 3- 04/113 Dt.7/2/04 Rs.485994.00	N. Dilipkumar Singh	Dt.13/02/2004	Dt.02/03/2004	Dt.02/03/2004	4.85	0.86	3.67209		
438	M/O road from Barak Bridge point to Namtiram (SH: Pot hole mending 4 to 6 km)	---	CT/7/TML/200 3- 04/112 Dt.19/3/2004 Rs. 420583.00	Ch. Nilakanta Singh	Dt.25/03/2004	Dt.05/01/2004	Dt.05/01/2004	4.20	0.00	4.20583		
439	M/O IT road during 2003-04 (SH; Filling of pot hole 51.50 to 58 km)	---	CT/7/TML/NP/ 2003- 04/102 19/12/2003 Rs.959834.00	SN Pavei	Dt.27/12/2003	Dt.17/04/2007	Dt.17/04/2007	9.60	4.00	5.58241		
440	M/O IT road during 2003-04 (SH: Filling of pot hole 62 to 70 km)	--	CT/7/TML/NP/ 2003- 04/101 Dt.19/12/03 Rs.959716.00	SN Pavei	Dt.27/12/2003	Dt.12/04/2007	Dt.12/04/2007	9.60	4.00	5.51		

441	M/O Tamenglong Khongsang road during 2003-04 (SH: P/L surface dressing & shingling from 27 to 31 km)		CT/7/TML/2003-04/41 Dt.12/11/03 Rs.888406.00	G.Kakhangai Kabui	Dt.18/11/2003	Dt.12/05/2007	Dt.12/05/2007	8.88	4.00	4.88406		
442	M/O Namtiram to New Fellong 0 – 6 km (SH: P/L pot hole filling 0 – 6 km)	---	CT/7/TML/2003-04/2 Dt.19/9/03 Rs.97073.00	VS. Nganingkhui	Dt.25/9/2003	Dt.28/10/2003	Dt.28/10/2003	0.97	0.74	0.17774		
443	M/O I.T road during 2003 (SH: Clearance of jungle from 102 – 119 km)	---	CT/7/TML/2003-04/43 Dt.3/12/03 Rs.41448.00	K. Putla	Dt.9/12/2003	Dt.25/12/2003	Dt.25/12/2003	0.41	0.19	0.22556		
444	M/O Nungba Longpi road 0 – 35 km (SH: Clearance of land slips in between 3 – 35 km)	---	CT/7/TML/2003-04/4 Dt.15/9/03 Rs.479324.00	K. Morung & Sons.	Dt.21/9/2003	Dt.05/10/2003	Dt.05/10/2003	4.79	4.37	0.42583		
445	M/O road from Akhui to Bamgaijang 0 to 18 km during 2003 (SH: E//W in widening 4.20 to 4.60 km)	---	CT/7/TML/2003-04/42 Dt.7/1/03 Rs.99759.00	T. Panmei	Dt.13/1/2003	Dt.18/02/2003	Dt.18/02/2003	0.99	0.82	0.17714		
446	M/O IT road during 2003-04 (SH: Re-construction of R/Wall at 113.340km)	--	CT/7/TML/2003-04/109 Dt.19/12/03 Rs.353208.00	Ashing Kabui	Dt.25/12/2003	Dt.30/01/2004	Dt.30/01/2004	3.53	0.00	3.53208		
447	M/O IT road during 2003-04 (SH: filling of pot hole 86 to 94 km)	---	CT/7/TML/2003-04/104 Dt.19/12/03 Rs.969306.00	SN. Pavei	Dt.27/12/2003	Dt.22/04/2007	Dt.22/04/2007	9.69	4.00	5.606		
448	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearance of jungle from 19.00 to 39.50 km)	---	CT/7/TML/2003-04/16 Dt.29/9/03 Rs.86592.00	Th. Jugeswar Singh	Dt.5/10/2003	Dt.17/11/2001	Dt.17/11/2001	0.86	0.00	0.86592		
449	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearance of jungle 0 to 19 km)	---	CT/7/TML/2003-04/15 Dt.29/9/03 Rs.80256.00	Th. Jugeswar Singh	Dt.5/10/2003	Dt.16/11/2002	Dt.16/11/2002	0.80	0.00	0.80256		
450	FDR on Tamenglong Khongsang road 0 to 39.50 km (SH: P/L pot hole mending 4 to 8 km)	---	CT/7/TML/2003-04/14 Dt.15/9/03 Rs.468281.00	Th. Jugeswar Singh	Dt.21/9/2003	Dt.16/11/2003	Dt.16/11/2003	4.68	0.00	4.68281		
451	M/O Tamenglong Khongsang road during 2003 (SH: P/L pot hole filling from 15 to 21 km)	---	CT/7/TML/2003-04/55 Dt.17/11/03 Rs.826153.00	LS. Asheli	Dt.23/11/2003	Dt.28/12/2003	Dt.28/12/2003	8.26	7.58	0.68628		
452	FDR to Kaiphundai Tousem road 0 to 56.65 km during 2003 (SH: Providing of pot holes filling from 23 to 36 km)	---	CT/7/TML/2003-04/49 Dt.17/11/03 Rs.969566.00	S.N. Pavei	Dt.24/11/2003	Dt.20/05/2007	Dt.20/05/2007	9.68	0.00	9.68		
453	FDR to Kaiphundai Tousem road 0 to 56.65 km during 2003 (SH: Providing of pot hole filling from 12 to 23 km)	---	CT/7/TML/2003-04/47 Dt.17/11/03 Rs.971036.00	LS. Asheli	Dt.23/11/2003	Dt.02/12/2008	Dt.02/12/2008	9.71	7.94	1.76546		
454	- do - (SH: - do - 0 to 12 km)	---	CT/7/TML/2003-04/46 Dt.17/11/03 Rs.970321.00	L.S. Asheli	Dt.23/11/2003	Dt.02/12/2009	Dt.02/12/2009	9.70	9.00	0.69899		
455	M/O Tamenglong Khunjaio road 0 to 1 km (SH: Construction of RCC pipe culvert and pot hole mending)	---	CT/7/TML/2003-04/17 Dt.29/10/03 Rs.77647.00	G. Kakhangai Kabui	Dt.5/11/2003	Dt.25/11/2003	Dt.25/11/2003	0.77647	0.45	0.325		
456	M/O IT road during 2003 (SH: jungle clearance from 70 to 86 km)	---	CT/7/TML/2003-04/41 Dt.3/11/03 Rs.40920.00	Adabou Abonmei	Dt.9/11/2003	Dt.08/12/2003	Dt.08/12/2003	0.40	0.17	0.24326		
457	M/O IT road during 2003 (SH: Clearance of jungle from 51.5 to 70 km)	---	CT/7/TML/2003-04/128 Dt.11/8/03 Rs.47520.00	RN. Daneil	Dt.17/08/03	19/09/2003	19/09/2003	0.47	0.00	0.4752		
458	M/O IT road from 78 to 83 km during 2004 (SH: P/L surface dressing and pot hole filings)	---	CT/7/TML/2003-04/52 Dt.16/2/04 Rs.47287.00	Ashing Kabui	Dt.22/2/2004	Dt.10/03/2004	Dt.10/03/2004	0.47	0.00	0.47287		

459	M/O IT road from 85 to 90 km during 2004 (SH: P/L surface dressing & pot hole filling)	---	CT/7/TML/2003-04/54 Dt.16/2/04 Rs.46994.00	Ashing Kabui	Dt.22/2/2004	DT.10/03/2005	DT.10/03/2005	0.47	0.00	0.46994		
460	M/O IT road during 2003 (SH: P/L pot hole filling for the portion 75 to 78km)	--	CT/7/TML/2003-04/53 Dt.17/11/03 Rs.47698.00	Ph. Agam	Dt.23/11/03	Dt.05/12/2003	Dt.05/12/2003	0.63	0.16	0.31788		
461	M/O None Kajinglong road in between with the 14th Lok Sabha Election 2004 (SH: Dry stone pitching at depressed portion surface dressing shingling 7 to 8 km)	--	EE/RTF-1/03-04/16 Dt.31/1/04 Rs. 63114.00	T.P Abraham	Dt.6/02/2004	Dt.20/02/2004	Dt.20/02/2004	0.63	0.00	0.63114		
462	- do - (SH: Slip clearance dressing of shingling in between 8 to 9 km)	--	EE/RTF-1/03-04/21 Dt.31/1/04 Rs. 55072.00	T.P Abraham	Dt.6/2/2004	Dt.20/02/2005	Dt.20/02/2005	0.55	0.00	0.55072		
463	M/O None Kajinglong road 0 to 57 km (SH: Shingling wheel track & depression portion in between 12 to 13 km)	--	EE/RTF-1/03-04/18 Dt.5/2/04 Rs. 76707.00	P.Gaikhangthai	Dt.11/02/2004	Dt.22/02/2004	Dt.22/02/2004	0.77	0.29	0.48		
464	IVR from Tamei Kuilong road to New Takao from left out portion (SH: E/W in formation cutting from 2.767 to 4.140 km i.e. 1.373 km)	--	EE/RTF-1/03-04/27 Dt. 31/3/2004 Rs. 454298.00	L. Sharatchandra Singh	Dt.6/04/2004	Dt.07/07/2004	Dt.07/07/2004	4.54	4.33	0.21363		
465	M/O IT road during 2003-04 (SH: P/L Surface dressing & ot hole filling from 51.50 to 54km)	--	CT/7/TML/2003-04/35 Dt. 22/10/03 Rs.852300.00	Ashing Kabui	Dt. 28/10/2003	Dt.26/12/2003	Dt.26/12/2003	8.52	0.00	8.523		
466	M/O Langkhong to IT road during 2003 (SH: P/L Shingling 19-20km))		CT/7/TML/2003-04/43 Dt.12/11/2003 Rs.28000.00	Md. Abdul Jalil	Dt.18/11/2003	Dt.30/11/2003	Dt.30/11/2003	0.28	0.00	0.28		
467	M/O Keikao to Barak Water fall (SH:- Resectioning of Kutcha drain , side berm dressing and filling of wheel track from 4.00 km-12.00 km)		CT/7/TML/2003-04/79 Dt.08/12/2003 Rs.965051.00	L S Asheli	Dt.15/12/2003	Dt.10/03/2008	Dt.10/03/2008	9.65	0.00	9.65		
468	M/O of Tamenglong Khongsang Road during 2003-04(Sh:- Clearance of Petty slip, kutcha drain, surface dressing and pothole with wheel track from 5.00-11.00 km)		CT/7/TML/2003-04/75 Dt.17/11/2003 Rs.934013	G. Panmei	Dt.24/11/2003	Dt.17/02/2008	Dt.17/02/2008	0.93	0.00	0.93		
469	M/O of Tamenglong Khongsang Road during 2003-04(Sh:- Clearance of Petty slip, kutcha drain, surface dressing and pothole with wheel track from 11.00-17.00 km)		CT/7/TML/NP/2003-04/78 Dt.17/11/2003 Rs.933637.00	G. Panmei	Dt.24/11/2003	Dt.27/02/2008	Dt.27/02/2008	0.93	0.00	0.93		
										119.245		
	Senapati Division											
470	M/o road from North Changoubung to Maoching 0 to 6 Kms (SH: Clearance of slips in between 3 to 6 kms)		CT/1/SPTD/03-04/32 dt 1/12/2003 Rs. 94,673/-	Y. Arun Singh				₹ 0.94	₹ 0.48	0.46		
471	M/o Taphou Kuki to Golai Busty via Keilengjang (SH: Clearing of jungle, Re-sectioning of kutcha drain and protection wall and shingling from 0.80 to 1.50 km)(Phase-II)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 96,124/-	Y. Arun Singh				₹ 0.96	₹ 0.49	0.46		

472	M/o Taphou Kuki to Golai Busty via Keilengjang (SH: Clearing of jungle, Re-sectioning of kutcha drain and protection wall and shingling from 1.50 to 2.25 km)(Phase-III)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 95,599/-	Y. Arun Singh			₹	0.95	₹	0.49	0.46		
473	M/o Taphou Kuki to Golai Busty via Keilengjang (SH: Clearing of jungle, Re-sectioning of kutcha drain, clearing of land slips and shingling from 0 to 0.30 km)(Phase-I)		CT/1/SPTD/03-04/ dt 17/12/2003 Rs. 96,791/-	Y. Arun Singh			₹	0.96			0.96		
474	M/o I.T road 8th Miles to Irang via Harup (SH: Clearance of land slips in between 11 to 14 kms)		CT/1/SPTD/02-03/34 dt 18/12/2003 Rs. 93,662/-	Y. Arun Singh			₹	0.93	₹	0.42	0.41		
475	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 0.700 km to 1.350 km)		CT/1/SPTD/03-04/3 dt 20/12/2003 Rs. 94,035/-	Y. Arun Singh			₹	0.94	₹	0.48	0.48		
476	M/o of NH-39 N/Changoubung to Maoching (SH: Shingling 2.00 to 2.50 km)		CT/1/SPTD/03-04/38 dt 20/12/2003 Rs. 73,111/-	Y. Arun Singh			₹	0.73			0.73		
477	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 0.00 km to 0.700 km)		CT/1/SPTD/03-04/42 dt 20/12/2003 Rs. 1,00,168/-	Y. Arun Singh			₹	1.00	₹	0.64	0.35		
478	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 2.00 km to 2.500 km)		CT/1/SPTD/03-04/38 dt 20/12/2003 Rs. 73,112/-	Y. Arun Singh			₹	0.73	₹	0.32	0.41		
479	M/o NH-39 N/ Changoubung to Maoching (SH: Shingling 1.350 km to 2.00 km)		CT/1/SPTD/03-04/37 dt 23/12/2003 Rs. 95,044/-	Y. Arun Singh			₹	0.95	₹	0.48	0.47		
480	M/o Senapati head Qtr road (SH: Shingling for length 0.585 km Zonal Education to AE-IV, PWD, Manipur office and EE's Office to AE-I Qtr)		CT/1/SPTD/03-04/28 dt 24/12/2003 Rs. 96,343/-	Y. Arun Singh			₹	0.96	₹	0.42	0.53		
481	M/o Senapati H/Q road (SH: Shingling of length 0.400 m i.e. Qtr. Colony road)		CT/1/SPTD/03-04/47(ii) dt 24/12/2003 Rs. 83,678/-	Y. Arun Singh			₹	0.83	₹	0.37	0.46		
482	M/o Ambedkar road linking District Colony to District Jail complex (SH: Impvt. Of roads 0.076 km)(SH: E/W in widening of road formation sand gravel and RCC ring culvert for 600mm dia (Phase-III))		CT/1/SPTD/03-04/35 dt 29/03/2004 Rs. 4,85,179/-	Y. Arun Singh			₹	4.85	₹	1.50	4.47		
483	a) M/o Ambedkar road linking District Colony to District Jail Complex (SH: Impvt. Of road 0.076 km)(SH: E/W in widening of road formation sand gravel and RCC ring culvert for 600mm dia. - 2 nos. Phase -(ii))		CT/1/SPTD/03-04/ dt 29/3/2004 Rs. 4,85,555/-	Y. Arun Singh			₹	4.85	₹	1.50	4.47		
484	Maint. of road linking District colony to District Jail Complex (SH: Impmt. of 0-0.76 km)(SH: E/W in widening of road formation, sand gravel and RCC ring culvert for 900 mm dia.-2 nos.)		CT/1/SPTD/03-04 dt 29/3/2004 Rs. 4,85,718/-	Y. Arun Singh			₹	4.85	₹	-	4.85		

485	b) M/o Ambedkar road linking District Colony to District Jail Complex (SH: Impvt. Of road 0.076 km)(SH: E/W in wodening of road formation sand gravel and RCC ring culvert for 600mm dia. - 2 nos. Phase -(i))		CT/1/SPTD/03-04/33 dt 29/3/2004 Rs. 4,85,641/-	Y. Arun Singh				₹ 4.85	₹ 1.50	3.34		
										23.31		
										291.075		
486	A/R to IB at Kamjong	Record not traceable	EE/UD/WO/07/05-06/87(A) dt. 9-8-05 Rs 47531.00	SP. Jonah	8-15-2005	11-14-2005	Nil			0.08952		
										0.090		
	FY: 2004-2005											
	MH: 5054											
	Imphal West Division											
487	Impt. of Nagamapal Soram Leirak.		IW/AC/1-13/02/16 Dt.12.3.03	Th.Nodiachand Singh	15.3.03	14.9.03		4.76	4.46	0.3	5.32	0.86
488	Impt. of Lamsang Sekmai road(SH:-Bed stretches 3.10 to 14.87Km).		IW/AC/1-13/04/59 Dt.24.5.04	S.Mani Singh	3.6.04	2.7.04		6.84	3.67	3.17	7.64	3.97
489	Impt. of Uripok Basaspati Leirak 0 to 0.312Km(SH:-SG,WBM & PC).	ACE-IV/AA/IW/03-04/1 Dt.18.3.04	IW/AC/1-13/03/274 Dt.22.3.04	Kh,jiten Singh	24.3.04	23.6.04	2014	3.72		3.72	4.16	4.16
490	Impt. of road from Pheidinga Mayanglangjing Tamang via. Loitang Mana Inghkol.		IW/AC/1-13/04/60 Dt.24.5.04	Bh.Omnath Chhetri	26.5.04	25.11.04		3.60	3.27	0.33	4.02	0.75
491	Impt. of Road from Lamdeng Lamlong Ahum phangba		IW/AC/1-13/04/41 Dt.21.3.05	G.Panmei	21.3.05	31.3.05		4.17	3.93	0.24	4.66	0.73
492	Impt. of Phayeng Khaidem road(SH:-WBM,PC with seal coat).	No.42/132/04-W Dt.18.3.05	IW/AC/1-13/04/16 Dt.17.1.05	S.Mani Singh	17.1.05	16.2.05	2015	5.29	3.04	2.25	5.91	2.87
493	Impt. of Khwairak Selungba road.		IW/AC/1-13/04/29 Dt.14.3.05 Rs.26.83	Kh.Jiten Singh	14.3.05	31.6.05		27.20	27.07	0.13	30.40	3.33
494	Impt. of Imphal Kangchup Road.		IW/AC/1-13/04/3 Dt.15.1.05	K.Modhumangol Singh	17.1.05	14.4.05		19.40	18.18	1.22	21.68	3.50
495	Impt. of road from Awang Potsangbam to Tingri Awang Wabagai 3.50Km.		IW/AC/1-13/04/17 Dt.15.1.05	N.Jilla Singh	17.1.05	22.9.05		17.33	14.77	2.56	19.37	4.60
496	Impt. of Heibongpokpi Khoriphaba road.		IW/AC/1-13/07/437 Dt.14.3.05	Ch.Iboyaima Singh	22.3.05	21.9.05		59.42	42.26	17.16	66.40	24.14
497	Impt. of road from Yurembam(IVR)from NH-53 to Konthoujam Malom Road-2Km.		IW/AC/1-13/04/53 Dt.21.3.05	Ksh.Chandrahas Singh	30.3.05	29.4.05		2.16		2.16	2.41	2.41
										33.24		51.32
	BISHNUPUR DIVISION											
498	Impt. of Old Cachar road 88 to 100km (SH:-E/W in hill cutting, granular sub-base i/c kutcha drain from 88 to 100km)(SH:-Constn. Of RCC slab culvert 1m span in between 66.30 to 72.40 km)	42/72/99-W dt. 31/3/04 ; Rs.36.88 lacs	EE/BD/Cont/04-05 dt. 16/7/04 Rs.50.64	M/S P.K. Singh & Bros.	7-16-2004	7-16-2004		50.64	32.99	17.65	56.59	23.60
499	Impt. of Keinou Hidungom IVR from Tiddim road to Hidungom	42/20/04-W dt. 10/1/05 ; Rs.13.14 lacs	EE/BD/Cont/05 /4 dt. 17/1/05 Rs.9.69	Ph. Adim	1-17-2005	2-17-2005		9.69	7.77	1.92	10.83	3.06
500	Impt. of Irengbam IVR from Tiddim road Irengbam (SH:-WBM & PC from 0.75 to 2.28 km)	42/19/04-W dt. 10/1/05 Rs.14.96 lacs	EE/BD/Cont/05 dt. 03/02/05 Rs.11.74	O. Iboton Singh	03/02/05	13/03/05		11.74	8.85	2.89	13.12	4.27

501	Impt. of IVR from Ningthoukhong Kha Loktak Pat	42/14/04-W(12) dt. 10/1/05 ; Rs.7.63 lacs	EE/BD/Cont/TMC/05/1 dt. 13/1/05 Rs.4.63	L.Guni Singh	1-13-2005	3-13-2005		4.63	4.63	3.7	5.17	0.54
502	Impt. of road from Moirang to Thanga via Sendra	42/57/04-W dt. 11/3/05 ; Rs 65.00 lacs	EE/BD/Cont/05/ACA/65 dt. 19/02/05 Rs.60.21	M. Chaoba Singh	2-19-2005	4-12-2005		60.21	56.44	3.77	67.28	10.84
503	Impt. of Wangoo parking to Sandakhong	ACE-1/AA/04-05 dt. 19/3/05 ; Rs 4.58 lacs	EE/BD/Cont/05-06 dt.12/3/06 Rs.4.8	C. Thangkhothag Mate	3-12-2006	4-25-2006		4.8	2.97	1.83	5.36	2.39
504	Impt. of Moirang Khunou to Terakhongshangbi via Kwakta Sandhong	42/28/04-W dt. 19-03-05; Rs. 9.42 lacs	EE/BD/Cont/05-06/96 dt.25/7/05 Rs.8.52	O.Iboton Singh	7-25-2005	8-29-2005		8.52	2.37	6.15	9.52	7.15
505	Kwakeithel Chingphu Rd (WBM & PC fdoor the portion 9-15km.	42/108/02-W dt. 31/3/03 ; Rs.14.98 lacs	EE/BD/Cont/TMC/04/32 dt. 28/2/04 Rs.12.85	T. Gopal Singh	28/2/04	28/3/04		12.85	7.48	5.37	14.36	6.88
										43.28		58.74
TAMENGLONG DIVISION												
506	Improvement of IT road (Sh:-Strengthening & PC 84-90km) (Sh:-P/L pot hole filling 96-105Km).	42/11/99-W dt.31/03/2000 Rs.29.80	CT/7/TML/P/20 04-05/147 Dt.25/02/2005 Rs.3.23	Jesse Kamei	Dt. 3/03/2005	Dt.05/03/2005	Dt.05/03/2005	3.23	3.07	0.158	3.61	0.54
										0.158		0.54
Senapati Division												
507	Impvt. Of Senapati Okong Road 0-21 km.	CT/1/SPTD/04-05/46 dt. 16/1/05 Rs. 1022903	19,71,026	K. Lamchapou		24-12-05	12-31-2005	20	10.22	9.92	22.52	12.30
508	Impvt. Of Laii to Laii Shirafii 0 - 8 Km (SH: E/W in formation cutting from 0 - 6 km) & Constn of 600mm dia. RCC pipe culvert - 4 nos.		CT/1/SPTD/04-05/SD-1 dt 24/2/05 Rs. 6,69,341/-	D. Pukeho Mao	2-1-2006	2-24-2006	3-3-2006	8.47	1.78	8.47	9.47	7.69
										18.39		19.98
										95.068		
MH: 3054												
Imphal East Division												
509	Impvt. Of Kongba river (both side) Poromapt road No. I connecting Chairenthong - 12 km.	-	IE/CT(10)/W/2 004-05/7 Dt. 21/3/05 Rs. 17.76	K. Thambalnganbi Devi	28.9.05	27.15.06		5.000		5.0		
510	M/o Top Bengoon road (E/W in banking at narrow portion 2.35 to 2.50 km).	-	IE/CT(10)/W/2 004-05/122 Dt. 10/12/04 Rs. 0.45 lacs.	- do -	10/12/04	17/12/04		0.300		0.3		
511	- do - (from 2.50 to 2.80 km).	-	IE/CT(10)/W/2 004-05/124 Dt. 10/12/04 Rs. 0.45 lacs.	MA. Latiff.	10/12/04	23/12/04		0.200		0.2		
										5.5		
National Highway - II												
512	A/R & M/O to NH-39 Imphal Moreh (SH: Constn of foot path & rehabilitation of drain cover in the stretch from 320.32 km. to 321.175)		EE/NH-II/Con/6/R/03-04/35 dt. 30/07/2004	Thoiba	07-08-2004	06-10-2004		21.88		21.88		
513	AR & MO to NH-39 Imphal Moreh section (SH:- Mix seal surfacing from km 320.32 to km 320.581).		EE/NH-II/Con/6/4-5/35 dt. 16-10-2004	H. Jugindro	19-10-2004	02-11-2004		7.09	4.83	2.26		

514	A/R & M/O to NH-39 Imphal Moreh (SH: Constn of over head distination sign. Board with angle iron etc. fabrication and erection km 430.00 (Moreh).		EE/NH-II/Con/6/2004-05/3/18 dt. 17/11/2004.	Nashir Shah	21-11-2004	18-12-2004		6.33	4.74	1.59		
515	Maintenance to NH-39 Imphal Moreh section (SH:- Restoration of damaged road in between km 366 to km 380).		EE/NH-II/Con/04/3/17 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		12.63	9.39	3.24		
516	Maintenance to NH-39 Imphal Moreh section (SH:- Repairing of pot holes and damaged road portion in between km 385 to km 390).		EE/NH-II/Con/04/16/9 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		10.23	7.62	2.61		
517	Maintenance to NH-39 Imphal Moreh section (SH:- Retoration of damaged road in between km 390 to km 394)		EE/NH-II/Con/04/3/15 dt.17/11/2004	N. Suranjoy	21-11-2004	20-02-2005		11.20	8.39	2.81		
518	A/R & M/O to NH-39 Imphal Moreh section (SH:- Restoration of damaged stretches from 363 km to 366 km).		EE/NH-II/Con/6/05/1 dt.29/6/2004	M.M. Construction	08-02-2005	07-09-2005		3.34	2.26	1.08		
										35.47		
	National Highway - III											
519	O/R to Imphal Yaingangpokpi section of NH-150 .(SH:-P/L Sand gravel, WBM , Bamboo spurs, i/c earthwok in banking Km. 487.729 to Km.487.963and removal excess soil from side berm kkm 473.00 to km 488.00 .)		Rs. 3.22 EE/NH-III/WO/2003/ Dt.10/11/2003	Ashing kabui	15/11/2003	4-3-2004		3.22		3.22		
520	Maintenance of Churachandpur section (SH:- Clearance of Jungle on the shoulder portion of the road between Km 402 to Km 412)		Rs. 1.45 EE/NH-III/WO/2004/ Dt. 9/2/2004	R.K.Imocha (RK Mandakini)	15/2/2004	2-24-2004		1.45	0.49	0.96		
521	Maintenance of Churachandpur section (SH:- Repairing of damaged central median km 463.00 to km 464.889)		Rs. 0.14 EE/NH-III/WO/2004/ Dt.9/2/2004	Ch.Nilakanta singh	15/2/2004	10-3-2004		0.14		0.14		
522	MO to NH-150 Imphal Churachandpur section Km 402 to Km 463(SH:-Stabilisation of soft shoulder between Km,423 to Km423.66)		Rs. 0.09 EE/NH-III/WO/2004/ 198 Dt. 9/02/2004	I.Kulachandra singh	15/2/2004	10-3-2004		0.09		0.09		
523	do (SH:- Clearance of median Median & side berm between km 456.50 to km 463.00)		Rs. 0.50 EE/NH-III/WO/2004 Dt.27/04/04	L.Krisna Sharma	4-27-2004	10-6-2004		0.50		0.50		
524	O/R on NH-150 Km 428.30 to Km 431.00 Churachandpur Yaingangpokpi section for the year 2003-04 (SH:- Reconstn. Of damaged crust and wearing surface i/c repairing of potholes)		Rs. 1.45 EE/NH-III/WO/2004 Dt.10/12/04	Ph.Adim	20/12/04	15/2/2005		1.45		1.45		
										6.36		
	Imphal West Division											
525	A/R to BD-II Office Block side road to connecting AG(Old)Office state at Lamphel road(SH:-Mending of pot-holes with single).		IW/AC/1-13/04/ 1 Dt.7.5.04	R.K.Krishnachandra Singh	10.5.04	9.6.04		0.370	0.17	0.2		
526	Maint. of Lilashingkhongnangkhang to Yumnam Leikai IVR(SH:-Shingling from 0 to 0.26Km).		IW/AC/1-13/04/ 24 Dt.10.5.04	Modali Dalho Michael	15.5.04	14.6.04		0.380		0.38		
527	A/R to Kangjabi Leirak to connecting Soram Leirak at Thangmeiband(SH:-Filling of pot-holes with sotne shingle).		IW/AC/1-13/04/ 48 Dt.13.5.04	L.Apam	15.5.04	12.6.04		0.410		0.41		

528	Maint. of Mana Ingkhol(near bridge point) to Kameng road(SH:-Providing to shingle from 0.44 to 0.88Km).		IW/AC/1-13/04/9 Dt.6.5.04	Kh.Nilachandra Singh	9.5.04	8.6.04		0.420		0.42		
529	Renovation of wooden foot path bridge of Lamdeng Khunou.		IW/AC/1-13/04/70 Dt.8.8.04	G.Panmei	11.8.04	10.9.04		0.910	0.45	0.46		
530	A/R to lamdeng patsoi road(SH:-Shingling to the pot-holes/depression for the portion 1.50 to 3.00Km).		IW/AC/1-13/04/26 Dt.26.5.04	G.Panmei	29.5.04	28.6.04		0.430	Rs. 0.32	0.11		
531	Maint. of Heibongpokpi Khoriphaba road for the year 03-04(SH:-Shingling with pot-holes to the Khaidem bridge approaches and Heibongpokpi Khoriphaba road shoulders on 9.00 to 9.50Km).		IW/AC/1-13/04/27 Dt.10.5.04	L.Jibankumar Singh	13.5.04	12.6.04		0.400	0.26	0.14		
532	A/R to Sanakeithel Bazar to EVC Church at lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/04/20 dt.5.5.04	R.K.Krishnachandra Singh	8.5.04	7.6.04		0.380		0.38		
533	Maint. of Polem Leirak(SH:-Providing base course WBM & PC Maint. of Bijoygovinda Bridge constn.of RR drain and slab culvert of 1.00m span).		IW/AC/1-13/04/62 Dt.10.6.04	Kh.Jiten Singh	13.6.04	12.12.04		16.940	Rs. 5.14	11.8		
534	Maint. of Takyel Ghari road 0 to 3.559Km(SH:-Constn. of RR Retaining Wall drain and extension of slab culverts).		IW/AC/1-13/04/7 dt.8.4.04	Kh.Jiten Singh	12.4.04	11.4.05		57.000		57		
535	Repairing of pot holes and depression by sand shingle from 3.68Km to 3.74Km near Industrial Office on Watham Leirak to D.C.Office Road.		IW/AC/1-13/04/32 Dt.10.5.04	Kh.Jiten Singh	18.5.04	17.6.04		0.430		0.43		
536	Maint. of Eastern approach of Iroisemba bridge(SH:-Filling of depression by sand shingle).		IW/AC/1-13/04/30 Dt.10.5.04	Kh.Jiten Singh	18.5.04	17.6.04		0.440		0.44		
537	Maint. of Loitang to Mana Ingkhol road(SH:-Providing to shingle from 0.62 to 1.125Km).		IW/AC/1-13/04/55 Dt.26.5.04	G.Kakhangai Kabui	9.6.04	8.2.04		0.400		0.4		
538	Maint. of Loitang Leikinthabi to Chaprou road(SH:-Shingling from 0.634 to 1.26Km).		IW/AC/1-13/04/104 Dt.25.10.04	Ksh.Chandrasah Singh	28.10.04	27.12.04		0.970	Rs. 0.87	0.1		
539	Maint. of Fishery IVR(SH:-Shingling with WBM for the portion from 0.16 to 0.34Km).		IW/AC/1-13/04/103 Dt.25.10.04	Ksh.Chandrasah Singh	28.10.04	27.12.04		0.970	Rs. 0.87	0.1		
540	Maint. of road around Imphal City(Phase-I)(SH:-BUSG and PC surfacing).		IW/AC/1-13/04/19 Dt.24.5.04	K.Chaoba Singh	27.5.04	26.6.04		0.470		0.47		
541	Maint. of road around Imphal City(Phase-II)(SH:-BUSG and PC surfacing).		IW/AC/1-13/04/9 Dt.24.5.04	K.Chaoba Singh	27.5.04	26.6.04		0.460		0.46		
542	Maint. Of Watham Leirak to D.C.Office road 0 to 0.50Km(SH:-P/L WBM).		IW/AC/1-13/04/5 Dt.8.4.04 Rs.0.37	L.Karnaveer Singh	8.4.04	7.5.04	2013	0.200	0.13	0.066		
543	Maint. Of Urban-bye-pass road(SH:-P/L by SG of side berm from 2 to 3Km at Kombirei road.		IW/AC/1-13/04/6 Dt.8.4.04 Rs.0.39	do	8.4.04	7.5.04	2013	0.2100	0.1410	0.069		
544	Maint. Of Tairenpokpi to Sairenkhum road(SH:-P/L at depression portion from 0 to 2.5Km).		-do-/7 Dt.8.4.04 Rs.6.36	do	8.4.04	7.5.04	2013.00	6.360	4.272	2.088		

545	S/R to Takyel Khongbal to Tharoiyam road via Mayai Lambi(SH:-Providing shingling WBM and PC from 0 to 0.63Km).		IW/aC/1-13/05/24 Dt.7.10.05	N.Jila Singh	10.10.05	9.1.06		5.360	Rs. 0.45	4.91		
546	Maint. of I.K.road(SH:-Filling of pot holes and depression by sand shingle & WBM from 1.00Km to 14.63Km)(Kangchup Chingkhong).		IW/AC/1-13/05/30 Dt.12.10.15	Kh.Jiten Singh	20.10.05	19.10.05		6.670	5.92	0.75		
547	S/R to Laitonjam Leirak(SH:-Providing RCC pipe culvert).		IW/aC/1-13/04/71 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.350	0.10	0.25		
548	S/R to Achom Leirak and Khaidem Leirak(SH:-Providing RCC pipe culvert).		IW/AC/1-13/04/70 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.360		0.36		
549	S/R to Polem Leirak and Ningthoukhongjam Leirak(SH:-Poroviding RCC pipe culvert).		IW/AC/1-13/04/72 Dt.7.2.05	G.Thaninjao R.Naga	10.2.05	9.3.05		0.410		0.41		
550	Maint. of the road from Lilashing-khongnangkong to Tarungkhul(SH:-BUSG and 2cm. PC on selected bad stretches from 1.00 to2.00Km).		IW/AC/1-13/05/5 Dt.26.10.05	M/S MM Constn.Ltd.	29.10.05	28.1.06		9.300	8.38	0.92		
551	Maint. of the road from Lilashing-khongnangkong to Tarungkhul(SH:-BUSG and 2cm. PC on selected bad stretches from 0 to 1.00Km).		IW/AC/1-13/05/4 Dt.26.10.05	M/S MM Constn.Ltd.	29.10.05	28.1.06		9.770	8.73	1.04		
										84.563		
	BISHNUPUR DIVISION											
552	M/O Okshongbung to Uyungmakhong		EE/BD/Cont/TM C/22 dt 15/4/04 Rs.3.12	S.Radhashyam Singh	15/4/04	14/5/04		3.12	2.2	0.92		
										0.92		
	TAMENGLONG DIVISION											
553	M/O IT road during 2004-05 (SH: Clearance of side berm for the portion 61 to 63 km)	---	CT/7/TML/200 4- 05/129 Dt.27/1/05 Rs.48576.00	PH. Adim	Dt.2/02/2005	Dt.13/03/2005	Dt.13/03/2005	0.48	0.19	0.291		
554	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm dressing 6 to 12 km)	---	CT/7/TML/200 4- 05/168 Dt.25/2/05 Rs. 44640.00	VS. Nganingkhui	Dt.3/03/2005	Dt.20/03/2005	Dt.20/03/2005	0.47	0.10	0.3714		
555	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Clearing of jungle 8 to 16 km)	---	CT/7/TML/200 4- 05/163 Dt.25/2/05 Rs.47309.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2005	0.47	0.30	0.17309		
556	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm dressing 12 to 18 km)	---	CT/7/TML/200 4- 05/169 Dt.25/2/05 Rs.47140.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2005	0.47	0.20	0.2714		
557	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Side berm berm dressing 0 to 6 km)	---	CT/7/TML/200 4- 05/167 Dt.25/2/05 Rs. 47140.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2006	0.47	0.10	0.37		
558	- do - (SH: Clearing of jungle 32 to 39.50 km)	---	CT/7/TML/200 4- 05/166 Dt.25/02/05 Rs.48154.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2007	0.48	0.30	0.18154		
559	- do - (SH: Clearing of jungle from 0 to 8 km)	---	CT/7/TML/200 4- 05/167 Dt.25/02/2005 Rs.47309.00	VS. Nganingkhui	Dt.3/03/2005	Dt.18/03/2005	Dt.18/03/2008	0.47	0.20	0.27309		
560	- do - (SH: - do - 16 to 24 km)	---	CT/7/TML/200 4- 05/164 Dt.15/2/05 Rs.47309.00	P. Gaikhangthai	Dt.21/2/2005	Dt.17/03/2005	Dt.17/03/2005	0.47	0.25	0.22309		

561	M/O Tamenglong Khongsang road 0 to 39.50 km (SH; Side berm dressing from 30 to 36 km)	---	CT/7/TML/2004-05/172 Dt.25/2/05 Rs.47140.00	P. Gaikhangthai	Dt.3/03/2005	Dt.17/03/2006	Dt.17/03/2006	0.47	0.25	0.2214		
562	M/O Tamenglong Khongsang to Tabalong 0 to 12 km (SH: P/L pot hole mending from 0 to 15 km)	---	CT/7/TML/2004-05/155 Dt.25/2/05 Rs.47640.00	VS. Nganingkhui	Dt.3/03/2005	Dt.08/03/2005	Dt.08/03/2005	0.47	0.38	0.09505		
563	M/O road from Luwanglong Khunou to Leisok via Taosang (SH: Clearance of land slips in between 0 to 9 km)	---	CT/7/TML/2004-05/115 Dt.13/01/2005 Rs.41000.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	4.10	0.00	4.1		
564	M/O Tamenglong Khongsang road 0 to 39.50 Km (SH: Resectioning of Kutcha drain and surface dressing of side bern from 0 to 19.75 Km)	---	CT/7/TML/2004-05/113 Dt.13/01/2005 Rs.832200.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2006	Dt.28/02/2006	8.32	7.94	0.36568		
565	M/O IT road during June 2004 (SH: Clearance of land slips in between 75 to 95 Km)	---	CT/7/TML/2004-05/13 Dt.18/05/2005 Rs.475236.00	Ch. Nilakanta Singh	Dt.24/05/2005	Dt.20/10/2004	Dt.20/10/2004	4.75	2.08	2.67586		
566	M/O IT road during April 2004 (SH: Clearance of land slips in between 100 to 119 Km)	---	CT/7/TML/2004-05/08 Dt.18/05/2005 Rs.463864.00	LS. Asheli	MB not traceable	MB not traceable	MB not traceable	4.64	0.00	4.63864		
567	FDR to IT road during April 2004 (SH: Clearance of land slips in between 55 to 75 km)	---	CT/7/TML/2004-05/18 Dt.16/7/04 Rs. 475039.00	Ch. Nilakanta Singh	Dt.22/07/2004	Dt.20/09/2004	Dt.20/09/2004	4.75	2.27	2.47767		
568	M/O IT rod (left out stretches) during 2002-03(SH: - do- 12 to 25 km)	---	CT/7/TML/2004-05/146 Dt.12/10/04 Rs. 435861.00	Keibamdi Panmei	Dt.18/10/2004	Dt.12/08/2003	Dt.12/08/2003	4.35	3.26	1.10142		
569	M/O Noney Kajinglong road (SH; Clearing of jungle 2.50 to 12.00 km)	---	CT/7/TML/2004-05/12 Dt.7/4/05 Rs.48154.00	Gonmei Keiphapou	Dt.14/04/2005			0.48	0.16	0.32561		
570	M/O Langkhong to IT road (SH: E/W information cutting from 8.850 to 8.927 km)	---	CT/7/TML/2004-05/NP/4 Dt.7/4/04 Rs.44646.00	Kh. Topen Singh	Dt.13/04/2005	Dt.30/04/2004	Dt.30/04/2004	0.44	0.18	0.26579		
571	- do - (SH: - do - from 9.350 to 9.430 km)	---	CT/7/TML/2004-05/NP/5 Dt.7/4/04 Rs. 46029.00	Kh. Topen Singh	Dt.13/04/2005	Dt.30/04/2005	Dt.30/04/2005	0.46	0.30	0.16401		
572	M/O IT road from 51.50 to 119 km (SH: Filling of wheel track from 51.50 to 73 km)	---	CT/7/TML/2004-05/3 Dt.30/10/04 Rs. 365378.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2004	Dt.18/12/2004	3.65	1.40	2.25539		
573	M/O IT road 51.50 to 119 km (SH: Clearance of jungle cutting and side berm dressing from 51.50 tom 74.00 km)	---	CT/7/TML/NP/04-05/1 Dt.30/10/04 Rs.695200.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2005	Dt.18/12/2005	6.95	0.00	6.952		
574	- do- (SH: Side berm dressing 74 to 119 km)	---	CT/7/TML/NP/04-05/2 Dt.30/10/04 Rs.817000.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2006	Dt.18/12/2006	8.17	0.00	8.17		
575	- do- (SH: Filling of wheel track 97 to 112 km)	---	CT/7/TML/2004-05/5 Dt.30/10/04 Rs.598032.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2007	Dt.18/12/2007	5.98	0.00	5.98032		
576	- do- (SH: - do- 78- 93 km)	---	CT/7/TML/2004-05/4 Dt.30/10/04 Rs.538691.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2008	Dt.18/12/2008	5.38	0.00	5.38691		
577	- do- (SH: - do- 51.50 - 73 km)	---	CT/7/TML/2004-05/3 Dt.30/10/04 Rs.613258.00	Y. Kumar Singh	Dt.4/11/2004	Dt.18/12/2009	Dt.18/12/2009	6.13	2.48	3.65378		

578	M/O Langkhong to IT road (SH: E/W in widening form 8.850 to 8.927 km)	---	CT/7/TML/NP/04-05/4 Dt.7/4/05 Rs. 44991.00	Kh. Topen Singh	Dt.13/04/2005	Dt.08/06/2005	Dt.08/06/2005	0.45	0.17	0.27675		
579	M/ Khumphung to Phaklong road during 2003-04 (SH: Clearance of jungle from 0 to 18 km)	---	CT/7/TML/2004-05/54 Dt.14/7/2004 Rs.47520.00	R. Ngounibou	Dt.20/07/2004	Dt.30/08/2004	Dt.30/08/2004	0.47	0.00	0.4752		
580	FDR to IT road during 2004-05 (SH: P/L pot hole filling for the portion 83 to 84 km)	---	CT/7/TML/2004-05/74 Dt.20/9/04 Rs. 47617.00	T. Kabi Meetei	Dt.26/09/2004	Dt.20/10/2004	Dt.20/10/2004	0.48	0.00	0.47619		
581	M/O Tamenglong Khongsang road during 2004 (SH: Clearance of land slips in between 35 to 39.50 km)	---	CT/7/TML/2004-05/72 Dt.20-9/04 Rs. 48271.00	T. Kabi Meetei	Dt.26/09/2004	Dt.20/10/2005	Dt.20/10/2005	0.48	0.00	0.48271		
582	M/O Khumphung to Phaklong road during 2004 (SH: Clearance of jungle from 0 to 15 km)	---	CT/7/TML/2004-05/65 Dt. 20/9/04 Rs. 47520.00	H. Panmei Ningthou	Dt.26/09/2004	Dt.15/10/2004	Dt.15/10/2004	0.47	0.00	0.4752		
583	FDR to Tamenglong Tousem Haflong road during 2004 (SH: Construction of approach road at 15 km Barak bridge point of Tamenglong side)	---	CT/7/TML/2004-05/56 Dt.12/8/2004 Rs. 43116.00	D. Anoibou	Dt.18/08/2004	Dt.05/09/2004	Dt.05/09/2004	0.43	0.16	0.27057		
584	M/O IT road during 2004 (SH: Clearance of land slips in between 104 to 108 km)	---	CT/7/TML/2004-05/48 Dt.27/5/2004 Rs.44459.00	K. Putla	Dt.2/05/2004	Dt.22/06/2004	Dt.22/06/2004	0.44	0.00	0.44459		
585	FDR to IT road during 2004-05 (SH: Emergency clearance of land slips from 59 to 63 km)	---	CT/7/TML/2004-05/116 Dt.28/1/05 Rs. 363184.00	Kamsei Dongel	Dt.3/02/2005	Dt.20/02/2005	Dt.20/02/2005	3.63	0.74	2.84032		
586	FDR to IT road during June 2004 (SH: E/W in hill cutting and WBM for the portion 60.50 to 60.585 km)	---	CT/7/TML/2004-05/100 Dt.3/1/05 Rs. 67049.00	Kamsei Dongel	Dt.9/01/2005	Dt.30/01/2005	Dt.30/01/2005	0.48	0.42	0.25584		
587	FDR to IT road during 2004 (SH: Construction of Retaining wall at 66.80 km portion II for 4.7 m length)	---	CT/7/TML/2004-05/45 Dt.20/5/04 Rs. 48289.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2006	Dt.30/01/2006	0.48	0.00	0.48289		
588	FDR to IT road during 2004 (SH: Construction of Retaining wall at 66.80 km portion 1 for 4.5 m length)	---	CT/7/TML/2004-05/44 Dt.20/5/04 Rs. 47267.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2007	Dt.30/01/2007	0.47	0.20	0.27531		
589	FDR to IT road during 2004 (SH: Construction Retaining wall at 69.510 km)	---	CT/7/TML/2004-05/43 Dt.20/5/04 Rs. 42166.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2008	Dt.30/01/2008	0.42	0.00	0.42166		
590	FDR to IT road during 2004 (SH: Construction of Retaining wall at 60.320 km)	---	CT/7/TML/2004-05/42 Dt.20/5/04 Rs. 45730.00	Kamsei Dongel	Dt.26/05/2004	Dt.30/01/2009	Dt.30/01/2009	0.45	0.00	0.4573		
591	M/O IT road during 2004-05/ (SH: Clearance of land slips from 62 to 67 km)	---	CT/7/TML/2004-05/137 Dt.29/1/05 Rs.45251.00	G. Tangamang	Dt.4/02/2005	Dt.24/02/2005	Dt.24/02/2005	0.45	0.00	0.45251		
592	M/O IT road during 2004-05/ (SH: Clearance of alnd slips from 105 to 110 km)	---	CT/7/TML/2004-05/135 Dt.29/1/05 Rs.48084.00	K. Gaichampou	Dt.4/02/2005	Dt.24/02/2005	Dt.24/02/2005	0.48	0.24	0.2372		
593	- do - (SH: - do- 99 to 105 km)	---	CT/7/TML/2004-05/136 Dt. 29/1/05 Rs.44207.00	K. Gaichampou	Dt.4/02/2005	Dt.24/02/2006	Dt.24/02/2006	0.44	0.28	0.15997		
594	FDR on Kaiphundai Tousem road 0 to 56.65 km during 2005-06 (SH: P/L shingling from 20.840 to 27.00 km)	---	CT/7/TML/2004-05/17 Dt.8/4/05 Rs.1497367.00	G. Tangamang	Dt.14/04/2005	Dt.30/04/2005	Dt.30/04/2005	14.97	13.96	1.01264		

595	- do- (SH: - do – 8 to 14.160 km)	---	CT/7/TML/2004-05/15 Dt.8/4/05 Rs.1496151.00	W. Inao	Dt.14/04/2005	Dt.30/04/2006	Dt.30/04/2006	14.96	14.16	0.80113		
596	FDR to IT road during 2004 (SH: P/L pot hole filing for the portion 58 to 64.50 km)	---	CT/7/TML/2004-05/NP/2 dt. 24/2/05 Rs.96964.00	Kamsei Doungel	Dt. 2/03/05	Dt.02/05/2005	Dt.02/05/2005	0.96	0.00	0.96964		
597	FDR to Tamenglong Tousem Haflong road during 2004 (SH: Construction of approach road at 15 km Barak bridge.)	---	CT/7/TML/2004-05/57 Dt.12/08/04 Rs.47290.00	D. Anoibou	Dt.18/08/2004	Dt.02/10/2014	Dt.02/10/2014	0.47	0.00	0.4729		
598	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Re-sectioning of kutcha drain and surface dressing of side berm for the portion 0 to 19.75 km)	---	CT/7/TML/2004-05/113 Dt.13/01/05 Rs. 832200.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	8.32	7.96	0.36568		
599	M/O IT road 51.50 to 119 km (SH: Re-sectioning of kutcha drain and surface dressing of side berm for the portion 74 to 96 km)	---	CT/7/TML/2004-05/52 Dt.12/11/04 Rs.888937.00	SN. Pavei	Dt.18/11/04	Dt.23/01/2005	Dt.23/01/2005	8.89	6.76	2.13091		
600	M/O Tamenglong Tousem haflong road 0 to 91 km (SH: Construction of abutment at Makru 48km)		CT/7/TD/2004-05/56 Dt.02/03/00 Rs.83193.00	D.Achong L. Naga	Dt.02/03/00	Dt.15/08/2005	Dt.15/08/2005	8.33	5.40	2.73606		
601	M/O road from Akhui to Bamgaijang 0 to 18 km (SH: Hill cutting for the protion 8.10 to 8.635 km with construction of kutcha line drain)	---	CT/7/TML/2004-05/103 Dt.3/1/05 Rs. 439071.00	Keibamdi Panmei	Dt.9/01/2005	Dt.12/03/2005	Dt.12/03/2005	4.39	3.71	0.68089		
602	M/O Khumphung to Phaklong during 2003-04 (SH: Re-sectioning of kutcha drain from 0 to 9.00 km)	---	CT/7/TML/2004-05/67 Dt.20/9/04 Rs.48544.00	A.Ashupa Meetei	Dt.26/09/2004	Dt.10/09/2004	Dt.10/09/2004	0.48	0.19	0.29842		
603	M/O Namtiram to Chingkao (SH: Clearance of land slips in between 0 to 15 km)	---	CT/7/TML/2004-05/61 Dt.12/8/04 Rs. 48327.00	Keibamdi Panmei	Dt.18/08/2004	Dt.29/08/2004	Dt.29/08/2004	0.48	0.19	0.28899		
604	FDR to IT road during June 2004 (SH: - Clearance of land slips in between 75 to 95 km)	---	CT/7/TML/2004-05/14 Dt.16/7/04 Rs. 475235	Ch. Nilakanta Singh	Dt.22/07/2004	Dt.20/10/2004	Dt.20/10/2004	0.47	2.08	2.67585		
605	FDR to IT road during April 2004 (SH: Clearance of land slips in between 100 to 119km)	---	CT/7/TML/2004-05/16 Dt.16/7/04 Rs.463864.00	L.S. Asheli	Dt.22/07/2004	Dt.22/10/2004	Dt.22/10/2004	4.64	0.00	4.63864		
606	M/O IT road (SH: Side berm dressing from 78 to 80 km)	---	CT/7/TML/2004-05/84 Dt.26/5/04 Rs.48470.00	Gonmei Keiphapou	Dt.1/06/2004	Dt.12/06/2004	Dt.12/06/2004	0.48	0.11	0.37877		
607	- do – (SH: Side berm dressing from 96 to 98 km)	---	CT/7/TML/2004-05/93 Dt.28/5/04 Rs.48470.00	G. Kakhangai Kabui	Dt.3/06/2004	Dt.24/06/2004	Dt.24/06/2004	0.48	0.11	0.37877		
608	M/O IT road (SH: Side berm dressing from 100 to 102 km)	---	CT/7/TML/2004-05/95 Dt.28/5/04 Rs.48470.00	Gonmei Keiphapou	Dt.3/06/2004	Dt.26/06/2005	Dt.26/06/2005	0.48	0.00	0.4847		
609	M/O Akhui Bamgaijang road 0 to 18 km (SH; Jungle cutting 8 to 16 km)	---	CT/7/TML/2004-05/178 Dt.28/2/05 Rs. 47309.00	G.Kakhangai Kabui	Dt.6/03/2005	Dt.16/03/2004	Dt.16/03/2004	0.47	0.21	0.26123		
610	M/O road from Akhui to Bamgaijang (SH: Surface dressing 6 to 12 km)	---	CT/7/TML/2004-05/175 Dt.25/2/05 Rs. 47140.00	Keibamdi Panmei	Dt.3/03/2005	Dt.14/03/2004	Dt.14/03/2004	0.47	0.29	0.18539		

611	M/O Tamenglong Tousem road 0 to 65 km (SH: Construction kutcha wall at 51.80 km for a length of 10 m and height 4m)	---	CT/7/TML/2004-05/266 Dt.8/7/04 Rs.47481.00	Haokhotinlen Vaiphei	Dt.14/07/2004	Dt.16/08/2004	Dt.16/08/2004	0.47	0.33	0.14786		
612	FDR to IT road during 2003-04 (SH: Construction of boulder sausage wall at 80.030 km)	---	CT/7/TML/2004-05/ Dt.29/1/05 Rs.73318.00	Pentalakbou	Dt.4/02/2005	Dt.07/03/2005	Dt.07/03/2005	0.73	0.00	0.43318		
613	- do- (SH: - do - at 80.320 km)	---	CT/7/TML/2004-05/ Dt.29/1/05 Rs.44703.00	Phentalakbou	Dt.4/02/2005	Dt.07/03/2006	Dt.07/03/2006	0.41	0.00	0.44703		
614	- do- (SH: - do - at 80.510 km)	---	CT/7/TML/2004-05/ dt.28/1/05 Rs.41255.00	Adabou Abonmei	Dt.3/02/2005	Dt.06/03/2005	Dt.06/03/2005	0.41	0.00	0.41255		
615	- do- (SH: Clearance of land slips and kutcha drain from 79.50 to 81 km)	---	CT/7/TML/2004-05/ Dt.28/1/05 Rs.47476.00	Adabou Abonmei	Dt.3/02/2005	Dt.06/03/2006	Dt.06/03/2006	0.47	0.00	0.47476		
616	M/O Kaiphundai Tousem road (SH: Side berm dressing from 26 to 28 km)	---	CT/7/TD/2004-05/117 Dt.1/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.7/06/2004	Dt.09/07/2004	Dt.09/07/2004	0.48	0.37	0.11394		
617	- do- (SH: -d o- 28 to 30 km)	---	CT/7/TD/2004-05/118 Dt.1/6/04 Rs.48470.00	G. Kakhngai Kabui	Dt.7/06/2004	Dt.09/07/2004	Dt.09/07/2004	0.48	0.21	0.27284		
618	- do- (SH: -d o- 30 - 32 km)	---	CT/7/TD/2004-05/119 Dt.1/6/04 Rs.48470.00	G.Kakhngai Kabui	Dt.7/06/2004	Dt.09/07/2005	Dt.09/07/2005	0.48	0.21	0.27284		
619	- do- (SH: -d o-32 - 34 km)	---	CT/7/TD/2004-05/120 Dt.1/6/04 Rs.48470.00	Th. Somorjit Singh	Dt.7/06/2004	Dt.09/07/2006	Dt.09/07/2006	0.48	0.37	0.11394		
620	- do- (SH: -d o-34 - 36 km)	---	CT/7/TD/2004-05/121 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2004	Dt.11/07/2004	0.48	0.21	0.27284		
621	- do- (SH: -d o- 36 - 38 km)	---	CT/7/TD/2004-05/122 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2005	Dt.11/07/2005	0.48	0.21	0.27284		
622	- do- (SH: -d o- 38 - 40 km)	---	CT/7/TD/2004-05/123 Dt.3/6/04 Rs.48470.00	VS. Nganingkhui	Dt.9/06/2004	Dt.11/07/2006	Dt.11/07/2006	0.48	0.21	0.27284		
623	- do- (SH: -d o- 40 - 42 km)	---	CT/7/TD/2004-05/124 Dt.3/6/04 Rs.48470.00	Ashing Kabui	Dt.9/06/2004	Dt.11/07/2004	Dt.11/07/2004	0.48	0.21	0.27284		
624	- do- (SH: -d o- 48 - 50 km)	---	CT/7/TD/2004-05/127 Dt.3/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.9/06/2004	Dt.11/07/2005	Dt.11/07/2005	0.48	0.21	0.27284		
625	- do- (SH: -d o- 50 - 52 km)	---	CT/7/TD/2004-05/128 Dt.3/6/04 Rs.48470.00	Gonmei Keiphapou	Dt.9/06/2004	Dt.11/07/2006	Dt.11/07/2006	0.48	0.37	0.11394		
626	M/O IT road during 2004-05 (SH: P?L pot hole filling for the portion 96 to 107 km)	---	CT/7/TML/2004-05/121 Dt.28/1/05 Rs.436968.00	L. Gopal Singh	Dt.03/02/2005	Dt.02/05/2005	Dt.02/05/2005	4.36	2.97	1.39674		
627	M/O IT road during 2004-05 (SH: P/C pot hole filling and kutcha drain for the portion 51.50 to 63 km)	---	CT/7/TML/2004-05/126 Dt.28/2/2005 Rs.437737.00	L.Gopal Singh	Dt.6/03/2005	Dt.02/05/2006	Dt.02/05/2006	4.37	0.75	3.62949		

628	- do - (SH: - do- 107 to 118 km)	---	CT/7/TML/2004-05/125 Dt.28/2/2005 Rs.436315.00	L.Gopal Singh	Dt.6/03/2005	Dt.02/05/2007	Dt.02/05/2007	4.36	0.00	4.36315		
629	M/O road from Awangkhum to Nungnang 0 to 5 km (SH: Clearance of land slips in the reaches 3.9 – 5.00 km)	---	CT/7/TML/2004-05/85 Dt.14/12/04 Rs.46301.00	P.Gaidinlung	Dt.20/12/2004	Dt.04/01/2005	Dt.04/01/2005	0.46	0.36	0.10343		
630	M/O road from Luwanglong Khunou to Leisok via Toasang (SH: Clearance of land slips 0-9km)	--	CT/7/TML/2004-05/115 Dt.13/01/2005 Rs.410000.00	Ashing Kabui	Dt.19/01/2005	Dt.28/02/2005	Dt.28/02/2005	4.10	0.00	4.1		
631	M/O None Kajinglong road (SH: (i) Clearance of jungle 0 to 16 km (ii) Re- sectioning of kutchra drain 0 to 20 km (iii) Widening of narrow and sharp portion 1.50 to 3.50 km, 4 to 6 km & 8 to 9 km)	--	EE/RTF-1/04-05/34 Dt.4/2/05 Rs.383440.00	Jesse Kamei	Dt.10/02/2005	Dt.12/03/2005	Dt.12/03/2005	3.83	2.91	0.92517		
632	M/O New Lukhambi to Haochong road (0-12) (SH: E/W in formation cutting 6.600 to 7.795 km IVR standard , left out portion)_	--	EE/RTF-1/04-05/35 Dt.4/2/05 Rs.309172.00	Ajon Gonmei	Dt.10/02/2005	Dt.12/03/2006	Dt.12/03/2006	3.09	1.06	2.0324		
633	M/O None Kajinglong road in between with the 14th Lok Sabha Election 2004 (SH: Clearance of land slips surface dressing in 0 to 16 km)	--	EE/RTF-1/04-05/56 Dt.6/7/04 Rs.542682.00	RK Ajin	Dt.12/07/2004	Dt.23/07/2004	Dt.23/07/2004	5.42	0.06	5.36887		
634	FDR to Tamei Kuilong road (SH: Providing WBM one layer in between 5.40 to 8.00 km)	--	EE/RTF-1/04-05/61 Dt.16/9/04 Rs.361897.00	S.N. Pavei	Dt.22/09/2004	Dt.10/10/2004	Dt.10/10/2004	3.61	2.09	0.70854		
635	M/O Tamei Kuilong road (SH: Surface dressing and shingling on damaged portion in between 3.50 to 14 km)	--	EE/RTF-1/04/25 Dt.10/2/04 Rs.477425.00	S.N. Pavei	Dt.16/02/2004	Dt.21/03/2004	Dt.21/03/2004	4.77	4.77	1.53211		
636	FDR to Tamei Kuilong road (SH: Construction of road side drain in between 0 to 31 Jn. & stone pitching in between 7.50 to 9.00 km)	--	EE/RTF-1/04-05/58 Dt.23/9/04 Rs.424290.00	L. Sharatchandra Singh	Dt.29/09/2004	Dt.28/10/2004	Dt.28/10/2004	4.24	2.09	0.00177		
637	FDR to Tamei Kuilong road (SH: P/L of stone boulder in between 8 to 10 km)	--	EE/RTF-1/04/59 Dt.21/9/04 Rs.489450.00	K.Lamchapou	Dt.27/09/2004	Dt.23/10/2004	Dt.23/10/2004	4.89	0.65	4.24832		
638	- do - (SH: Widening of narrow rocky portion 6.50 km i.e. 6.495 to 6.600 km and 8 km i.e. 8.965 to 9.340 km)	--	EE/RTF-1/04-05/36 Dt.29/11/2004 Rs.378611.00	Ajon Gonmei	Dt.5/12/2004	Dt.16/01/2004	Dt.16/01/2004	3.78	2.18	2.18017		
639	M/O New Lukhambi to Haochong Khundong road in connection with 14th Lok Sabha Election 04 (SH: Clearance of land slips surface dressing , boulder pitching etc in 0 to 23km)	--	EE/RTF-1/04-05/33 Dt.30/6/04 Rs.596798.00	Ajon Gonmei	Dt.6/07/2004	Dt.02/08/2004	Dt.02/08/2004	5.96	3.17	2.97729		
640	M/O Khumphung Lemta road (SH: Clearance of petty slip in between 3 to 5 km)	--	EE/RTF-1/04-05/31 Dt.22/2/04 Rs.46704.00	Khuisongnibou	Dt.28/02/2004	Dt.15/03/2004	Dt.15/03/2004	0.46	0.35	0.12084		
641	M/O Khumphung Lemta road (SH: Clearance of land slips and construction of road side drain in between 0.550 to 2.40 km)	--	EE/RTF-1/04-05/30 Dt.23/8/04 Rs.48698.00	Khuisongnibou	Dt.29/08/2004	Dt.15/03/2005	Dt.15/03/2005	0.48	0.18	0.30971		
642	M/O Tamei Kuilong road (SH: Clearance of land slips in between 5 to 10 km)	--	EE/RTF-1/04-05/04 Dt.13/12/04 Rs.46060.00	M.Tathonang	Dt.19/12/2004	Dt.13/03/2004	Dt.13/03/2004	0.46	0.14	0.31995		

643	M/O Haochong to Khundong road 8 to 12 km (SH: Clearance of jungle surface dressing and side drain for the portion 8 to 12 km) (Oktan to Khundong)	--	EE/RTF-1/04-05/23 Dt.22/2/04 Rs. 84394.00	A.K. Dhirendrajit Singh	Dt.28/02/2004	Dt.16/03/2004	Dt.16/03/2004	0.84	0.27	0.57381		
644	FDR to Tamei Kuilong road (SH: Reconstruction of RCC pipe culvert 900 mm dia in between 6 to 20 km)	--	EE/RTF-1/04/65 Dt. 23/9/04 Rs.431282.00	K. Lamchapou	Dt. 29/09/2004	Dt.02/12/2004	Dt.02/12/2004	4.31	0.00	4.31282		
645	M/O Khumphung to Lemta road (SH: Clearance of land slips 10 to 17.50 km)	--	EE/SHD/CT(WO) 04-05/ dt. 13/6/2005 Rs.41211.00	N. Suranjoy Singh	dt. 19/06/2005	Dt.18/04/2005	Dt.18/04/2005	0.41	0.14	0.2728		
646	M/O IT road during 2004 (SH: Clearance of side berm dressing for the portion 101 to 105km)	--	CT/7/TML/200 4-05/78 Dt.28/9/2004 Rs. 47039.00	W. Kullanchandra Singh	Dt.04/10/2004	Dt.20/10/2004	Dt.20/10/2004	0.47	0.00	0.47039		
										122.344		
	Senapati Division											
647	M/o Maram Oinam rd via Purul 0-29km (SH: Filling up wheel track, jungle cutting and removal of rd. side berm for the portion 4.60kms to 10.50kms and 20.00 to 29.00 kms)		CT/1/SPT/CT/(WO)/03- 04/20(A) dt. 31/07/04 Rs. 928778	Md. Rashid Ali	8-2-2004	9-10-2004	9-17-2004	9.47		9.47		
648	M/o U.T. Chingmei Khullen rd. 35-70 km (SH: Filling of depressed portions & wheel track in between 48km to 50km)		CT/11/SPTD/04- 05/21 dt. 11/8/04 Rs. 457756	K. Lamchaopou	8-13-2004	10-11-2004	10-18-2004	4.83		4.83		
649	Restoration of selected stretches Tabufi Khezonoma road 0-8 km. (SH: Salip clearance and repair of bad stretches and depressed wheel track between 0-8 km.)		CT/1/SPTD/04- 05/33 dt. 08/11/04 Rs.661264	K. Lamchoupou	11-10-2004	12-7-2004	12-14-2004	6.62	₹ 0.35	6.27		
650	M/o U.T. Chingmei Khullen road 35-70km.(SH: Mending of pot holes by WBM from 45-50 km)	32/209/2018- W(28) dt. 8/03/2019 Rs. 7.362	CT/1/SPTD/04- 05/55 dt.12- 11-2004	K. Santabiren	11-20-2004	4-19-2005	4-26-2005	Rs. 7.14	Rs. 0.00	7.14		
651	Impvt. Of IVR from TT Laii road to Makhel Khullen (SH: Shingling WBM and kutcha line drain)		CT/1SPTD/04- 05/44 Dt. 10/1/05 Rs. 546598	Ng John Poumai	21/01/05	8-2-2005	8-9-2005	5.40		5.4		
652	FDR to Maram - Peren road 0 - 107.5 km. (SH: Mending of wash of road surface by WBM in between 50-60 km.)		CT/SPTD/04- 05/118 DT. 24/3/05 Rs. 479346	R.K. Duchao	3-27-2005	6-25-2005	7-1-2005	4.78		4.78		
										37.89		
										293.047		
	FY: 2005-2006											
	MH: 5054											
	Imphal West Division											
653	Impt. of Baspati Leirak left out portion(SH:-SG,WBM & PC from 0.988 to 1.275Km).	ACE-IV/AA/IW/04- 05/Sup/10 Dt.31.3.05	IW/AC/1- 13/05/22 Dt.7.12.05	Kh.jiten Singh	10.12.05	9.2.06	2014	3.76		3.76	4.20	4.20
654	Impt. of Phayeng Khaidem road(SH:-Mending of pot-holes for Phayeng side)	ACE-IV/AA/IW/04- 05/Sup/18 Dt.31.3.05	IW/AC/1- 13/05/23 Dt.7.12.05	Kh.jiten Singh	10.12.05	9.4.06	2014	3.69		3.69	4.12	4.12
655	Impt. of Huidrom Leirak & Kangabam Leirak(Left out portion).		IW/AC/1- 13/05/3 Dt.23.5.05	W.Inao Singh	30.5.05	29.6.05		12.76	10.18	2.58	14.26	4.08
656	Impt. of road from Sagoltongba to Khothoujam Malom road.		IW/AC/1- 13/05/66 Dt.13.4.05	Ksh.Chandrasahas Singh	17.4.05	16.8.05		2.57		2.57	2.87	2.87

657	Impt. of Soibam Leikai Leirak connecting Sayang Road.		IW/AC/1-13/05/7 Dt.4.7.05	Kh.Tomchou Singh	12.7.05	11.8.05		4.02	1.09	2.93	4.49	3.40
658	Impt. of internal road in and around Dist.Hd.Qtr.(SH:-Impt.of internal Rd. and Consta. of drain left out portion of DC Office road work Phade-II.		IW/AC/1-13/05/6 Dt.28.12.05 Rs.9.89	Omnath Chhetri	28.12.05	10.2.06		9.89	7.75	2.14	11.05	3.30
659	Impt. of internal roads in and around District Hd.Qtr.(SH:-Constn. of traffic rotary at RIMS corner and traffic stand at Laishrum Leirak and D.C. approach).		IW/AC/1-13/05/8 Dt.29.12.05 Rs.26.65	Y.Bijoykumar Singh	29.12.05	31.3.06	2015	22.808	7.113	15.695	25.49	18.37
660	Road connecting District Hd.Qtr. Sub-Divn.Hd.Qtr.(SH:-Impt. of I.K.road (Selected stretches)5.00-16Km (SH:-Chainage from 10.336Kmm to 11.00Km to 12.296Km)(2nd portion).		IW/AC/1-13/05/16 Dt.29.12.05 Rs.13.14	do	29.12.05	31.3.06	2015	13.220	12.006	1.214	14.77	2.77
661	Impt. of Konthoujam Malom road from NH-53 to Tiddim Road.		IW/AC/1-13/05/67 Dt.13.4.05	Ksh.Chandrahs Singh	13.5.05	12.7.05		2.14		2.14	2.39	2.39
662	Impt. of road from NH-53 to NH-150 via.Konhoujam and Konthoujam Naongran Ahallup Bomdiar(SH:-SG,WBM and PC from 0.10Km to 2.30Km).		IW/AC/1-13/05/10 Dt.29.12.05 Rs.25.59	do	29.12.05	31.3.06	2015	24.358	16.949	7.409	27.22	10.27
663	Beautification of Lamphel Super Market i/c ordinary road side in front of Officer Club.		IW/AC/1-13/05/95 Dt.20.3.06 Rs.6.07	Kh.Jiten Singh	22.3.06	21.5.06		6.07		6.07	6.78	6.78
664	Impt. of Mayanglangjing wooden bridge over Nambul river.	42/145/04-W Dt.31.3.05 Rs.5.00	IW/AC/1-13/05/35 Dt.6.1.06	M.Chaoba Singh	10.1.06	9.2.06		5.00	3.00	2	5.59	2.59
665	Impt. of Mayanglangjing wooden bridge over Nambul river(SH:-Wooden footh path of bridge at Mayanglangjing Kwakshipai over Nambul River.		IW/AC/1-13/05/34 Dt.6.1.06	M.Chaoba Singh	8.1.06	24.1.06		1.71	1.37	0.34	1.91	0.54
666	Impt..of Moirangthong Suspension bridge over Nambul River.		IW/AC/1-13/05/46 dt.3.3.06 Rs.2,38,752/-	Ashing Kabui	5.3.06	4.4.06		2.39	1.42	0.97	2.67	1.25
667	Impt. of Urban bye pass road(SH:-Repairing with sand gravel at side berm for the portion from5.50 to 9.46Km).		IW/AC/1-13/05/51 Dt.3.3.06	S.Joykumar Singh	3.3.06	2.7.06		7.03		7.03	7.86	7.86
										60.538		74.80
	BISHNUPUR DIVISION											
668	Impt. of Kumbi Saiton Road.	42/40/2005-W dt.14/12/2005 ; Rs 60.00 lacs	EE/BD/Cont/05 /161 dt. 27/12/05 Rs.52.48	L. Pumzanang	27/12/05	27/03/06		52.48	50.02	2.46	58.65	8.63
669	Impt. of road from Old Cachar road to Nungleiband	42/51/4-W dt. 7/3/05 ; Rs.70.00 lacs	EE/BD/Cont/05-06/66 Rs.69.12	Apam Shimray	21/4/05	21/8/05		69.12	56.87	12.25	77.24	20.37
670	Impt. of Sub-Divisional head quarter road Moirang (SH:- WBM & PC from Moirang Bazar to Sribon)	ACE-1/AA/03-04/5/2/04 ; Rs.4.40 lacs	EE/BD/Cont/05-06 dt. 16/11/04 Rs.3.85	O. Mohen Singh	16/11/04	16/12/04		3.85	0.00	3.85	4.30	4.30
671	Toupokpi Upokpi 0 to 1.50	42/99/04-W(i) dt. 7/3/05 ; Rs.6.20 lacs	EE/BD/Cont/05 dt. 16/9/05 Rs.5.64	Th. Ahem	16/9/05	30/9/05		5.64	3.70	1.94	6.30	2.60
672	Thinungei Mayai Lambi (SH:-Premix carpetting)	ACE-1/AA/03-04/BPR ; Rs.4.10 lacs	EE/BD/Cont/05 dt. 25/7/05 Rs.3.70	Ph. Adim	25/7/05	25/8/05		3.70	2.51	1.19	4.13	1.62
673	Impt. of Bishnupur to Thingujam Lambi from Tiddim road to Police Station ward No. 5 & 6.	42/50/02-W dt. 31/3/03 ; Rs 9.65 lacs	EE/BD/Cont/05 /120 dt.12/09/05 Rs.14.00	Ph. Adim	9-12-2005	10-12-2005		14.00	10.15	3.85	15.65	5.50

674	Impt. of Tiddim road to Khoriphaba Mamang via Nambol Awang to Nambol bridge 2.5 & P.C for the portion 0.45km.	42/28/04-W dt. 7/3/05 ; Rs.9.50 lacs	EE/BD/Cont/05/123dt.23/10/05 Rs.2.89	M. Chaoba Singh	10-23-2005	10-23-2005		2.89	0.99	1.9	3.23	2.24
675	Impt. Of Kabowakching Leikai 5.50km (SH:- WBM & PC)	42/59/04-W dt.11/3/05 Rs.60.00	EE/BD/Cont/05/124 dt.23/10/05 Rs.8.87	M. Chaoba Singh	10-23-2005	1-12-1900		8.87	1.13	7.74	9.91	8.78
676	Impt. of Moirang Turenban IVR left out portion.	ACE-1/AA/04-05 dt.31/3/05 ; Rs.4.45	EE/BD/Cont/05 dt. 27/7/05 Rs.4.10	O. Mohen Singh	7-27-2005	9-17-2005		4.10	3.71	0.39	4.58	0.87
677	Impt. of Moirang Khunou to Terakhongshangbi via Kwakta Sandhong	42/28/04-W(3) dt. 19/3/00 ; Rs.9.42	EE/BD/Cont/05 Rs.7.92	O.Iboton Singh	10-26-2005	11-26-2005		7.92	7.15	0.77	8.85	1.70
678	Impt. of Thinungei Mayai Lambi (SH:- WBM & PC)	42/38/06-W dt. 6/10/06; Rs.90.00	EE/BD/Cont/05-06/53 dt. 31/10/06 Rs.57.80	Ng. Robert Singh	31/10/06	4-11-2006		57.80	49.02	8.78	64.59	15.57
679	Impt. of NH-150 to Chothe	42/158/06-W dt.21/3/07 Rs.70.00	EE/BD/Cont/05-06/303 dt. 20/4/07 Rs.68.00	H. Jugin Singh	4-20-2007	9-20-2007		68.00	67.17	0.83	75.99	8.82
680	Impt. of NH-150 TO Chothe (SH:-E/W from 1344.11m to 1755.16m hill cutting from 8621.96 to 4275.75m Shingling)	42/158/06-W dt. 21/3/07 ; Rs.70.00	EE/BD/Cont/05-06/302 dt. 20/4/07 Rs.67.90	Ph. Adim	4-20-2007	8-20-2007		67.90	66.40	1.5	75.88	9.48
681	Constn. Of Sable IVR from BPR to Ngaikhong Khullen (SH:- P/L granular sub- base, WBM for the portion 0-21km)		EE/BD/Cont/05/125 dt. 23/10/05 Rs.3.02	Ph. Adim	10-23-2005	12-23-2005		3.02	1.82	1.2	3.37	1.55
682	Internal road in and around District Head quarter at Bishnupur (SH:- Sub- Artery Rd. for the Office Complex of Fishery Block, Veternary and Forest)		EE/BD/Cont/05/ACA/160dt.27/12/05 Rs.9.87	Ph. Adim	12-27-2005	2-27-2006		9.87	6.67	3.2	11.03	4.36
683	Old Kom Keirap to Ningthoukhong Thangnarel to Tidim road via Wangkhem Leikai	42/153/02-W dt. 31/3/03 Rs.9.91	EE/BD/Cont/TM C/00/263 dt.20/6/00 Rs.6.15	W. Inao Singh	6-20-2005	7-20-2005		6.15	1.73	4.42	6.87	5.14
684	Impt. Of road from C.I. College approach road	42/25/05-W Rs 4.5	EE/BD/Cont/05-06 Rs.4.19	Ph. Adim	6-20-2005	7-20-2005		4.19	3.55	0.64	4.68	1.13
685	Impt. of IVR from Old Cachar rd Khoupum bazar to Satudai	ACE-1/AA/03-04/02 dt. 31/3/04 Rs.4.97	EE/BD/Cont/05-06/57 dt. 6/1/05 Rs.3.53	Azon Golmei	1-6-2005	2-6-2005		3.53	2.30	1.23	3.94	1.64
686	Impt. of road from Gaidimjang via Gaidimjang Part-II (SH:- Sand gravelling for sub-base)part-I to Rambamhap	ACE-1/AA/03-04/02 dt. 31/3/04 ; Rs.3.98lacs	EE/BD/Cont/05-06/57 dt. 6/1/05 Rs.3.54	Azon Golmei	1-6-2005	2-6-2005		3.54	2.48	1.06	3.96	1.48
687	Impt. of road from Zoujangtak to Tupul via Thangal	42/34/2005-W dt. 14/12/05 ; Rs75 lacs	EE/BD/Cont/05-06 dt.25/3/05 Rs.74.04	Kalanchung	3-25-2005	4-25-2005		74.04	60.04	14	82.74	22.70
688	Impt. of road fom Moirang to Thanga	42/44/2005-W 5/10/06 ; Rs.89.88 lacs	EE/BD/Cont/05-06/256dt.9/11/06 Rs.19.83	Kalanchung	11-9-2006	12-9-2006		19.83	18.07	1.76	22.16	4.09
689	Impt. of Tiddim Road for the National Games	42/42/98-W dt. 15/3/99; Rs9.42	EE/BD/Cont/05 dt. 25/2/05 Rs.4.76	D.K Mang	25/2/05	25/4/05		4.76	3.67	1.09	5.32	1.65
690	Constn. Of IVR from Gaidimjang to Satudai KPM Toudaijang junction	ACE-1/AA/2003-04/45 ; Rs3.98	EE/BD/Cont/TM C/05-06 Rs.2.82	Bonkuri Kabui	6-20-2005	7-20-2005		2.82	0.50	2.32	3.15	2.65
										78.37		136.89
	Chandel Division											
691	Improvement of United College Road at Chandel (SH: WBM & PC)		EE/CDL/No/2005/120 Dt. 7/1/2006	HT. Khorshing	1-15-2006	11-7-2006		₹ 14.39	₹ 13.63	0.76	₹ 16.08	₹ 2.45

692	Constn. Of geometrical impt. Of geometric on Sugnu Chandel rd. in portion 5 to 9 Km (SH: shingling for sub base in betn. 14.40 to 16.40 Km)		EE/CDL/No/05-06/45 dt. 22/12/06	HT. Khorshing Anal	12-29-2006	3-5-2007	-	₹ 4.73	₹ 2.71	2.02	₹ 5.29	₹ 2.58
693	Constn of 3m span RCC Slab culvert at chakpikarong Aigejang road 2 nos. at 8.50 Km and 9.00 Km from Sajik tampak (SH: Constn at 8.50 Km)		EE/CDL/No/05/128 dt. 2/2/05	Shri Gouzopou Tungnung	2-8-2005	12-30-2006	-	₹ 4.83	₹ 3.25	1.57	₹ 5.40	₹ 2.15
694	Improvement of United College Road at Chandel (SH: Shingling Kutcha line drain and Constn. Of RCC pipe culvert 750 mm dia 1 no.)		EE/CDL/No/05/145 dt. 22/3/05	K. Hutén Anal	3-27-2005	37/4/05	-	₹ 4.45	₹ 3.71	0.74	₹ 4.97	₹ 1.26
695	Impvt. Of Pallel Chandel Road (SH: Mending pot holes with singling)		EE/CDL/WO/05-06/38 dt. 4/12/2006	HB Luhnung	2-11-2006	12-20-2006		₹ 4.79	₹ 2.41	2.88	₹ 5.35	₹ 2.94
696	Impvt. Of road from Police Station to Gate No. 2 from NH-39 to Yatri Niwas to MGU ground Approach road		EE/CDL/WO/05 Dt. 22-2-05	P. Jotisor	2-28-2006	3-30-2005		₹ 13.03	₹ 9.35	3.68	₹ 14.56	₹ 5.21
697	Impvt. Of road Mayang Imphal to Chakpikarong road Sugnu turning under CRF (SH: Shingling, WBM, PC at selected streches 63km to 65km, 70.51 to 75.10km)		EE/CDL/05-06/36 Dt. 7/06/06	Md. Abdul Karim	6-14-2006	12-20-2006	-	₹ 15.18	₹ 10.77	4.41	₹ 16.96	₹ 6.19
698	Impvt. Of Pallel Chandel rd. 0-18 km (SH: Widening, Strengthening with PC 0-2 Km) (SH: Const. of Protection work in between 8.30 to 10.0 km at 8.37 km, 8.681 km, & 9.176 km)		EE/CDL/WO/20 05/06 Dt. 22/5/06		5-29-2006	6-20-2006	-	₹ 9.15	₹ 8.01	1.14	₹ 10.23	₹ 2.22
699	Impvt. Pallel Chandel road 2 to 18 km (SH: Const. of Breast wall of 3m ht. in between 9.5 to 11.5 km)		EE/CDL/NO/20 05-06/7(A) Dt. 28/8/2006	L. Debeswor Singh	4-4-2006	-	-	₹ 22.38	₹ 16.54	5.83	₹ 25.01	₹ 8.47
700	Impvt. Of internal Chandel rd. (SH: Impvt. Of DC Qtr. Approach rd. their link rd.)(Impvt. Of line drain with cover at Japjou Bazar area DC office		EE/CDL/WO/05-06/89(A) dt. 9/1/06	D. James Lamkang	1-15-2006	4-10-2006		₹ 8.61	₹ 5.46	3.15	₹ 9.62	₹ 4.16
										26.18		₹ 37.63
	Senapati Division											
701	Impvt. Of Mao Pudunamei road (SH: P/L Shingle on road side berm between 1 - 4 km.)	CT/1/SPTD/05-06/16 DT. 29/12/05 Rs.5,21,280	5,21,280	Ajon Gonmei	12-29-2005	1-17-2006	1-25-2006	5.63		5.63	6.29	₹ 6.29
702	Impvt. Of Mao Pudunamei road (SH: Filling up drepression with sand single at Mao Chawainu road)	CT/1/SPTD/05-06/132 dt. 23/3/06 Rs. 485864	485864	K. Lamchaopou		4-23-2006	30-0406	5.45		5.45	6.09	₹ 6.09
703	Impvt. Of Mao Pudunamei road(SH: Fillin gup depressio with sand shingle of Mao potato farm rd.)	CT/1/SPTD/05-06/131 dt. 23/3/06 Rs. 485717	4,85,717	K. Lamchaopou		4-23-2006	4-30-2006	5.50		5.50	6.15	₹ 6.15
704	Impvt. Of TT Laii road (Tungjoy to Laii) (SH: P/L shingles on bad stretches 29.00 - 33.00 km)		CT/1/SPTD/05-06/14 dt 29/12/05 Rs. 5,74,581/-	D. Pukeho Mao	1-27-2006	1-28-2006	2-4-2006	₹ 5.74		5.74	6.41	₹ 6.41
										22.32		₹ 24.94
	TAMENGLONG DIVISION											
705	Construction of IVR from Kambiron to Kekru Naga-8.00Km.	42/33/2004(1) dt.01/03/2005 Rs.10.50	CT/7/TML/P/20 05-06/11 Dt.10/05/2005 Rs.9.06	Jesse Kamei	Dt.16/05/2005			9.06	5.71	3.35	10.12	4.41

706	Construction of IVR from Nungba to Kambiron -7.00Km.	42/31/2004(2) dt.01/03/2005 Rs.9.91	CT/7/TML/P/20 05-06/9 Dt.10/05/2005 Rs.8.07	Jesse Kamei	Dt.16/05/2005			8.07	7.83	0.24	9.02	1.19
										3.59		5.60
										191.00		
	MH: 3054											
	Imphal East Division											
707	M/o Pukhrabam road connecting torban leikai Thiyam road connecting Torban Kshetri leikai connecting Nongmeikapam road.	-	IE/CT(10)/W/2 005-06/56 Dt. 6/2/06 Rs. 4.15 lacs	- do -	6-2-2006	24/2/06		1.500		1.50		
708	M/o Bashikhong leirak via Ningombam leirak (SH - filling of pot holes depression at bad stretches)	-	IE/CT(10)/W/2 005-06/146 Dt. 6/2/06 Rs. 0.68 lacs	- do -	6-2-2006	28/2/06				0.00		
709	M/o Waikhom Khongnang leirak NH-to Imphal river 0.50 km (SH - PC)	-	IE/CT(10)/W/2 005-06/42 Dt. 6/2/06 Rs. 3.82 lac.	- do -	6-2-2006	4-5-2006		1.000		1.00		
710	M/o Laphupokpi road left out portion (SH:- Filling of pot holes, WBM & PC)	-	IE/CT(10)/W/2 005-06/44 Dt. 17/1/06 Rs. 2.94 lacs.	MA. Latiff.	17/1/06	In progress		1.000		1.00		
711	M/o Laphupokpi road (Constn. of innuguration stone and earth filling of Tower at Naharup Mayai Leikai).	-	IE/CT(10)/W/2 005-06/15 Dt. 9/11/05 Rs. 0.48 lacs.	- do -	9/11/05	20/2/06		0.200		0.20		
712	M/o approach road Naharup suspension bridge (SH:-E/W, S.G, WBM & PC).	-	IE/CT(10)/W/2 005-06/63 Dt. 7/2/06 Rs. 2.62 lacs.	- do -	7/2/06	19/2/06		1.000		1.00		
713	M/o Naharup RCC bridge over Iril river.	-	IE/CT(10)/W/2 005-06/43 Dt. 17/1/06 Rs. 2.70 lacs.	- do -	17/1/06	20/2/06		1.000		1.00		
714	Constn. of suspension bridge over Iril river at Top Mayai Leikai.	-	IE/CT(10)/W/2 005-06/53 Dt. 17/1/06 Rs. 7.50 lacs.	Md. Samsurddin	17/1/06	in progress		7.000		7.00		
										12.70		
	National Highway - II											
715	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 394 km to 410 km).		EE/NH- II/Con/6/05/5 dt.8/2/2006	N. Jugeshor	06-07-2005	07-08-2005		3.13	0	3.13		
716	Maintenance to NH-39 Imphal Moreh section in connection with the visit of Parliamentary team's in Feb'2006 (SH: Cleaning of the roads surface and including of pot holes in the reaches km 320.32 to km 323.33).		EE/NH- II/Con/6/05- 06/54 dt.06/2/2006	N. Jilla	11-02-2006	25-02-2006		4.94	4.7	0.24		
717	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 366 km to 394).		EE/NH- II/Con/6/05- 06/15 dt.08/2/2006	Y. Sunil	12-02-2006	11-03-2006		3.54	0.82	2.72		
718	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 394.00 km to 428.00 km).		EE/NH- II/Con/6/R/05- 06/14 dt.8/2/2006	Y. Sunil	12-02-2006	11-03-2006		3.37	0.78	2.59		
719	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of jungle from 327.30 km to 366.00 km).		EE/NH- II/Con/6/R/05- 06/13 dt.8/2/2006	Y. Sunil	12-02-2006	11-03-2006		4.77	1.11	3.66		

720	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of lined drain choke pipe culvert) i/c catch pit in between 394 km to 430.40 km..	EE/NH-II/Con/6/R/05-06/16 dt.8/2/2006	S. Sanayaima	12-02-2006	11-03-2006	2.72	0.82	1.9		
721	A/R & M/O to NH-39 Imphal Moreh section (SH:- Clearance of lined drain choke pipe culvert) i/c catch pit in between 366 km to 394 km..	EE/NH-II/Con/6/R/05-06/17 dt.8/2/2006	S. Sanayaima	12-02-2006	11-03-2006	3.21	0.97	2.24		
722	A/R & M/O to NH-39 Imphal Moreh section (SH:- Constn. of B/wall from 407.100 km 407.125).	EE/NH-II/Con/6/R/7 dt.20/2/2006	Pishak	01-03-2006	20-03-2006	2.95	2.71	0.24		
723	Maintenance to NH-39 Imphal Moreh section (SH: Repairing/ filling of pot holes on Nh-39 from km 323.32 to km 366 i/c repairing of all bridge parapet wall, guard wall & Temporary bridging over gap slab of Lilong bridge.	EE/NH-II/Con/6/R/11 dt.17/3/2006	Kalamchung	17-03-2006	16-04-2006	19.81	15.57	4.24		
								20.96		
	National Highway - III									
724	Restoration of damaged pavement of NH-150 from km 402.00to km 488.00(SH:- Reconstruction of damaged road pavement from km 404.561 to km 404.764,km 404.824 to km 404.951 ,km 405.00 to km 406.028 and repairing of potholes in between 402.00 to km 404.651).	Rs. 2.10 EE/NH-III/WO/2005 Dt.27.5.05	G.S. Haopu	5-27-2005	8-5-2005	2.10		2.10		
725	O/R on NH-150 Km 402 to Km 488 Churachandpur Yaingangpokpi section for the year 2003-2004 (SH:- Constn. Of 1m span RCC slab culvert at Km 406.763 and Km 407.318)	Rs. 12.53 EE/NH-III/WO/2004/ Dt. 12/7/2004	Th.Nonigopal	15/1/05	18/5/05	11.53	1.08	10.45		
726	M/O to NH150 Imphal-Yaingapokpi section (SH:- Painting i/c plasring of median from km 464.4134 to km 464.9027)	Rs. 0.49 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05	0.49		0.49		
727	M/O to NH150 Imphal-Yaingapokpi section (SH:- Painting i/c plasring of median from km 464.0612 to km 464.4134 and reconstruction divider at km 464.00)	Rs. 0.49 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05	0.49		0.49		
728	M/O to NH150 Imphal-Yaingapokpi section (SH:- Repairing of foot path in between km 464.000 to km 464.574 on northern side of road.)	Rs. 0.48 EE/NH-III/WO/2005 Dt.27.4.05	N.Sachikr.Singh	5-1-2005	15/7/05	0.48		0.48		
729	Restoration of damaged traffic rotary at km 463.200	Rs. 0.50 EE/NH-III/WO/2005/ Dt.22/7/05	Ch.Nilakanta	27/7/05	13/8/05	0.50		0.50		
730	OR to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Constn. Of Kutcha drain betwn. Km 408.450 to Km 408.838)	Rs. 0.49 EE/NH-III/WO/2004/2 48 Dt. 22/7/05	Ch.Nilakanta	27/7/05	15/8/05	0.47	0.43	0.04		
731	MO to NH-150 CCPur Imphal section Km 426.00 to Km 428 (SH:- Rectification of failed sub-grade stretches by replacing the existing sub-grade with granular material & constn. Of road pavement)	Rs. 5.55 EE/NH-III/WO/2005 Dt.16/02/05	Ph.Adim	20/2/05	8-15-2005	5.55		5.55		

732	do (SH:- Filling with wirth stone shingle on side berm on depressed portion in between km 438.00 and km 439.00_		Rs. 0.36 EE/NH-III/WO/2006/ Dt.25.7.005	Kh.Gandhi Singh	8-1-2005	15/10/05		0.36		0.36
733	do (SH:- Filling & banking of erroded side berm for the portion km 433.00 to km 434 with sand gravel.)		Rs. 2.90 EE/NH-III/WO/2005 Dt.22.7.05	M.Nonglemba	8-1-2005	15/10/05		2.90		2.90
734	OR to NH-150 Churachandpur Yaingangpokpi section Km 402 to Km 488 (SH:- Mending of pot-holes in between Km 431 to Km 432)		Rs. 0.49 EE/NH-III/WO/200423 4 Dt.3/1/2005	N. Kiran Singh	1-5-2005	10-2-2005		0.49		0.49
735	OR to NH-150 Churachandpur Yaingangpokpi section Km 402 to Km 433 (SH:- Mending of pot-holes in between Km 425 to Km 426)		Rs. 0.09 EE/NH-III/WO/2005/2 38 Dt.12/5/05	P.Dhaneshwar singh	18/5/05	10-6-2005		0.09		0.09
736	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes at Km 463.50)		Rs. 0.49 EE/NH-III/WO/2005 Dt. 22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
737	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 464.57 to Km 465.240)		Rs. 0.48 EE/NH-III/WO/2005 Dt. 22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.48		0.48
738	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 467.200 to Km 467.500)		Rs. 0.49 EE/NH-III/WO/2004 Dt.22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
739	MO to NH-150 Imphal Yaingangpokpi section Km 463 to Km 488 (SH:- Mending of pot-holes between Km 468.800 to Km 469.100)		Rs. 0.49 EE/NH-III/WO/2004 Dt.22.7.05	Ch.Nilkanta Singh	25/7/05	10-10-2005		0.49		0.49
	P.M's VISIT									
740	-Do- (SH:- Constn. Of concrete pavement i/c constn. Of line drain at Km 464.00)		EE/NH-III/WO/2005 Dt.20.5.05	Y.Jugindro Singh	27/5/05	25/6/05		0.22		0.22
741	Painting of central median from km 464.1388 to km 464.8895		EE/NH-III/WO/2006 Dt.17.1.06	Y.Sunil	20/1/06	25/2/06		0.07		0.07
742	Lane marking edge line marking from km 463.00 to km 464.00		EE/NH-III/WO/2006 Dt.17.1.06	Y.Sunil	20/1/06	25/2/06		0.50		0.50
743	O/R to NH-150 ON Imphal CC.pur sec-tion Km 402 to Km. 433 (SH:-Rectifica-tion of damaged road crust i/c repairing of pot holes in between Km. 429to Km. 433)		EE/NH-III/WO/2003/1 41 Dt.25/10/05	Kalamchung	11-1-2005	20/1/2006		0.97		0.97
744	MO to NH-150 Imphal Yaingangpokpi section (SH:- Shingling of side berm from Km 464.570 to Km 465.015 near Kekrupat)		EE/NH-III/WO/2005 Dt.21.11.05	Md.Nashir Shah	25/11/05	1-20-2006		2.07		2.07
745	Maintenance of NH-150 Churachandpur-Imphal section (SH: Construction of rigid pavement at 449.00km on the eastern side of Japan's Memorial Maibam Lokpal.		EE/NH-III/2006 Dt. 23/01/06	N Jugeshwor	28/1/06	28/2/06		3.20		3.20
										32.92
	Imphal West Division									
746	Maint. of Langol Housing complex internal road at Lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/05/ 1 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.440		0.44

747	Maint. of Lamphel Maning IVR(SH;-Constn. of 1m span slab culvert with shingling).	IW/AC/1-13/05/6 Dt.28.6.05	L.Mangi Singh	30.6.05	29.7.05		4.850	4.340	0.51		
748	Maint. of drain from NH-39 to Nambul River via. Old Lambulane and Crossing to Jail road.	IW/AC/1-13/05/27 Dt.10.10.05	L.Krishna Sharma	15.10.05	14.11.05		1.520		1.52		
749	Maint. of Phumlou to Koutruk road(SH-Shingling in bad stretches filling of pot-holes from 0m to 1.50m Charoi Bridge point to Koutruk village IVR).	IW/AC/1-13/05/2 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.430	0.250	0.18		
750	-do- from 1.50Km to 2.25Km on Charoi bridge point to Koutruk village IVR).	IW/AC/1-13/05/3 Dt.11.5.05	G.Kakhangai Kabui	15.5.05	14.6.05		0.420	0.250	0.17		
751	Maint. Of Kangabam Leikai IVR(SH:-SG,WBM & PC surfacing in the left out portion 600 to 840m its approach i/c pucca drain).	IW/AC/1-13/05/3 Dt.26.10.05 Rs.4.85	L.Karnaveer Singh	26.10.05	25.12.05	2013.00	2.540	1.71	0.834		
752	S/R to Takyel Khongbal to Tharoijam via. Mayailambi(SH:-Providing shingling WBM & PC from 0Km to 6.30Km).	IW/AC/1-13/05/24 Dt.7.10.05 Rs.939423	N.Jilla Singh	7.10.05	6.1.06		9.390		9.39		
753	Maint. of Moidangpok Khullen to Heigrujam.	IW/AC/1-13/05/27 Dt.6.1.06	L.Thanglen Singh	9.1.06	8.2.06		2.580	2.39	0.19		
754	Maint. of Internal road of Langol Housing complex Type-II Qtr.(SH:-Repairing of pot-holes and PC).	IW/AC/1-13/05/45 Dt.19.1.06	Kh.Jiten Singh	22.1.06	21.2.06		4.970	3.88	1.09		
755	Maint. of Nagamapal road by BUSG & PC.	IW/AC/1-13/05/49 Dt.24.2.06	M/S Eastern Engg. &Co.	27.2.06	26.8.06		19.100	11.11	7.99		
756	Maint. of Lambulane ring road(SH:-BUSG & PC).	IW/AC/1-13/05/100 Dt.27.3.06	Mr.John Gangte	30.3.06	29.6.06		2.850		2.85		
757	S/R to Achom Leirak to I.K.road(SH:-Providing toshingle from 0.44Km to 0.6067Km for a lengthof 166.70m).	IW/AC/1-13/05/6 Dt.24.3.06	S.Thoiba Singh	27.3.06	23.4.06		0.410		0.41		
758	S/R to Achom Leirak to I.K.road(SH:-Providing toshingle from 0.24Kmm to 0.44Km for the length of 200m).	IW/AC/1-13/05/5 Dt.24.3.06	S.Thoiba Singh	27.3.06	23.4.06		0.390		0.39		
759	Maint. of road in and around Imphal City(Southern side of BT road).	IW/AC/1-13/05/58 Dt.13.3.06	M/S MM Constn.Ltd.	15.3.06	12.2.07		25.540	20.96	4.58		
760	Maint. of road in and around Imphal City Thangal Bazar.	IW/AC/1-13/05/59 Dt.13.3.06	M/S MM Constn.Ltd.	16.3.06	12.12.06		13.750	10.00	3.75		
761	Maint. of sagolband Yengkhom Leirak and Moirang Hanuba Mayai Leirak	IW/AC/1-13/05/28 Dt.1.2.06	Ch.Iboyaima Singh	4.2.06	3.8.06		12.280		12.28		
762	Maint. of road from NH-53 to Sadokpam via. Moirang Hanuba Maning Leirak(SH:-E/W,SG,WBM & PC).	IW/AC/1-13/05/30 Dt.1.2.06	Ch.Iboyaima Singh	4.2.06	3.6.06		6.930		6.93		
763	Maint. of Protection of bridge over Lali stream(SH:-Retaining wall,wing wall with slab).	IW/AC/1-13/05/26 Dt.6.1.06	Jesse Kamei	9.1.06	9.2.06		8.370	1.120	7.25		
764	Maint. of internal road of Majorkhul upto NH-39(SH:-BUSG andPC).	IW/AC/1-13/05/67 Dt.18.3.06	M/S MM Constn.Ltd.	20.3.06	30.3.06		3.060		3.06		
765	Maint. of Protection of bridge over Lali stream(SH:-Retaining wall,wing wall with slab).	IW/AC/1-13/05/26 Dt.6.1.06	Jesse Kamei	9.1.06	9.2.06		8.370	1.120	7.25		
766	Maint. of Iroisemba Lamdeng road.	IW/AC/1-13/05/24 Dt.3.1.06	Jesse Kamei	7.1.06	13.2.06		17.590	15.060	2.53		

767	Maint. of Mayanglangjing Lairensajik road(SH:- Shingling with 900mm)1st portion.		IW/AC/1-13/06/ 36 Dt.27.1.06	L.Jibankumar Singh	30.1.06	29.4.06		4.550	3.840	0.71		
768	Maint. of Kwakeithel Thiyam leikai leirak 0 to 245m(SH:-SG,WBM and PC).		IW/AC/1-13/05/ 40 Dt.19.1.06	L.Karnaveer Singh	21.1.06	20.2.06		2.200		2.2		
769	Maint. of Internal road of Langol Housing complex Type-II Qtr.(SH:-Repairing of pot-holes and PC).		IW/AC/1-13/05/ 46 Dt.19.1.06	Kh.Jiten Singh	22.1.06	21.2.06		4.830	4.570	0.26		
770	Maint. of Thangmeiband road through Sorbon Thingel to Cheiraoching road Phumlou to Lairensajik.		IW/AC/1-13/05/ 80 Dt.20.3.06	P.Dhaneshwor Singh	25.3.06	24.4.06		0.940	0.730	0.21		
771	Maint. of Alpine Bakery road connecting Sorbol Thingel Cheiraoching road to Chingakhm Lampak at Thangmeiband(SH:- Filling & Shingling).		IW/AC/1-13/05/ 61 Dt.13.3.06	Th.Ibopishak Singh	15.3.06	14.4.06		0.970		0.97		
772	Maint. of Sagolband Maklang road(SH:- Shingling with pot-holes filling to the road connecting Sagolband Maklang road to Koirengtaba road).		IW/AC/1-13/05/ 86 dt.20.3.06	Th.Rajgopal Singh	23.3.06	22.4.06		3.230	2.170	1.06		
773	Maint. of Heigrujam RCC bridge(SH:-Constn. of protection work and retaining wall).		IW/AC/1-13/05/ 33 Dt.1.2.06	Ch.Iboyaima Singh	3.2.06	2.3.06		2.080	1.620	0.46		
774	Maint. Of Loitang Khunou Spining Mill to Khurkhul Lambi(SH:-Sand shingle).		IW/AC/1-13/05/52 Dt.24.2.06 Rs.4.83	Kh.Jiten Singh	26.2.06	25.8.06		4.830	3.24	1.59		
775	Maint. Of MI turning connecting D.C.road via. Officer Club(SH:-Repairing of pot-holes and PC).		-do-/82 Dt.20.3.06 Rs.9.84	Kh.Jiten Singh	20.3.06	19.9.06		9.840	6.59	3.25		
										84.304		
National Highway - I												
776	Restoration of damaged pavement from 236.550 to 260.000 km on NH-39,Maram Imphal section.	NIL	No.CT/4/NH-1/2005-03/1/dt 20-06-2005 Rs 4902054/-	S.N.Pavei	7-4-2005	11-26-2005	8-18-2022	49.02	47.77	1.24		
										1.24		
HIGHWAY SOUTH DIVISION												
777	A/R to Pishumthong to Keishamthong (SH:- SG, WBM & PC for the portion 0 to 0.795kms)		Rs. 8,34,650/- EE/HS/Cont/W 0/05-06/65 Dt. 05-11-2005	Rajen Kagabam	11-11-2005	2-6-2006		8.35	6.58	1.77		
778	M/O Mani Urak I.V.R (Sh:- SG, WBM, & PC .)		Rs. 9,76,477/- EE/HS/Conj/WO /05/113 Dt. 08-02-2006	Th. Biren Singh	2-15-2006	5-11-2006		9.76	6.93	2.83		
779	M/O Ningombam Mayai Leikai Mayengbam Leirak IVR (Sh:- SG, WBM, & PC .)		Rs. 9,02,495/- EE/HS/WT- 2/05-06/109 Dt. 08-02-2006	Sh. Dhanabir Singh	2-15-2006	5-11-2006		9.02	8.08	0.94		
780	M/O Malom Tuliyaimea to Lairenjam Rd. for the portion of Malom Awang to Meitram Mayai Leikai 0.51 to 2.51km (Sh:- SG, WBM, & PC .)		Rs. 23,89,651/- EE/HS/Cont/W 0/05/58 Dt. 05-03-2006	Sh. Dhanabir Singh	3-12-2006	6-8-2006		23.90	15.69	8.21		
781	Maintenance of Keishampat Mutum Leirak connecting Kangabam Leikai (SH:- Line drain with sand shingle, WBM & Premix with slab culvert)		Rs. 15,27,352/- EE/HS/Cont/W 0/05/169 Dt. 06-03-2006	P.Dhaneshwor Singh	3-13-2006	6-7-2006		15.27	9.43	5.84		
782	M/O Takhel Leikai to Nepra Menjor Leikai IVR Manisana Leirak (SH:- E/W banking, S/Gravel, WBM & PC)		Rs. 14,26,444/- EE/HS/Cont/W 0/2005/136 Dt. 22-02-2006	P.Dhaneshwor Singh	3-1-2006	5-19-2006		12.50	9.65	2.85		

783	M/O Nepra Menjor Mamang Leikai connecting Kangabam Leikai (SH:- Line drain with sand shingle, WBM & Premix with slab culvert)	Rs. 8,26,805/- EE/HS/Cont/W O/05/176 Dt. 16- 03-2006	P.Dhaneshwor Singh	3-23-2006	6-12-2006	3.80	2.26	1.54		
784	M/O Kwakeithel Thokchom leikai Kuthabi IVR. (Sh:- SG, WBM, & PC)	Rs.10,88,744/- EE/HS/Cont/W O-2/05-06/172 Dt. 06-03-2006	Ksh. Rajen	3-13-2006	5-30-2006	10.89	6.63	4.26		
785	M/O Hiyangthang Makha Leikai connecting Hiyangthang Kodompkpi Rd. (Sh:- SG, WBM, & PC.)	Rs.8,75,847/- EE/HS/Cont/W O/05-06/156 Dt. 28-02-2006	Sh. Dhanabir Singh	3-7-2006	5-22-2006	8.76	3.63	5.13		
786	M/O Kodompkpi Mamang Hentak Khongban Rd. connecting Chingphu Rd. (SH:- SG, WBM & PC)	Rs.5,87,962/- EE/HS/Cont/W O/05-06/154 Dt. 27-02-2006	Sh. Dhanabir Singh	2-28-2006	8-25-2006	5.88	4.18	1.7		
787	M/O Hiyangthang Kodompkpi Rd. 0-2.72km (SH:- SG, WBM & PC)	Rs.27,41,121/- EE/HS/Cont/W O/05-06/106 Dt. 07-02-2006	Th. Rajgopal Singh	2-14-2006	5-5-2006	27.41	26.84	0.57		
788	M/O Takhellambam Konjil IVR (SH:- Shingling, WBM & PC)	Rs.10,81,875/- EE/HS/Cont/W O/05-06 Dt. 25-11-2005	Th. Biren Singh	11-30-2005	5-1-2006	10.82	8.44	2.38		
789	M/O I.M.I. Road (SH:- Widening portion of M.I. Bazar area from 22.00km to 22.30km i/c preparing of site drain.	Rs.15,09,394/- EE/HS/Cont/W O/05/02(a) Dt. 20-02-2006	L.Ashok Singh	2-27-2006	not completed	15.09	7.50	7.59		
	HIGHWAY SOUTH DIVISION									
790	M.O Thouda bhabok with Thokchom leikai (SH:- SG, WBM & PC)	EE/HS/Cont/W O/ 2005-06/151 Dt. 24-02-2006	Jesse Kamei	3-2-2006	7-24-2006	15.94	1.42	14.52		
791	M.O Elangbam Leikai Leirak Achouba & Maning Longjam leirak IVR (SH:- E/W, SG, WBM & PC)(Left out portion)	EE/HS/Cont/W O/ 2006-07/24 Dt. 22-01-2007	Jesse Kamei	1-29-2007	2-21-2007	6.81	4.16	2.65		
792	M.O Elangbam Leikai Leirak Achouba to lai Maning rd. to Nillakanta rd. & Longjam leikai road (SH:- SG, WBM & PC).	EE/HS/Cont/W O/ 2006-07/2 Dt. 26-06-2006	Jesse Kamei	7-1-2006	8-10-2006	9.93	2.50	7.43		
								70.21		
	BISHNUPUR DIVISION									
793	A/R to NH-150 to Utlou ODR	EE/BD/CONT/0 6/205 15/10/06 Rs.3.76	Ph.Adim	15/10/06	15/11/06	3.76	2.96	0.80		
794	A/R to Bpr to Khoijuman Rd. (S.H. B/W in enbankment & retaining wall of damaged portion 538 to 668m)	EE/BD/CONT/0 5-06 01/08/06 Rs.5.39	Ph. Adim	01/08/06	01/09/06	5.39	4.39	1.00		
795	A/R to Potshangbam Patmang to Chekyum Tribal Village (S.H. E/W shingling & R/wall)	EE/BD/CONT/0 6/216 23/01/06 Rs.4.50	Ph. Adim	23/01/06	23/02/06	4.5	3.33	1.17		
796	A/R to Bishnupur to Khoijuman Rd (SH E/W in embankment & retaining wall of damaged road formation & R/wall at 500m)	EE/BD/CONT/0 5-06 1/03/05 Rs.5.72	O.Tombi	1/03/05	1/04/05	5.72	4.97	0.75		
797	S/R to HeinouboK to Kabowakching IVR (SH PC 2.36 to 3 Km)	EE/BD/CONT/0 6 21/3/06 Rs.5.56	Ph. Adim	21/3/06	21/4/06	5.53	4.78	0.75		
798	S/R to Nambol Kangmong Rd (SH:- Mending of pot holes 2.33 to 5.83)	EE/BD/CONT/0 5-06 13/3/06 Rs.9.13	Kh. Joykishan Singh	3-13-2006	4-13-2006	9.17	6.1	3.07		

799	Constrn of approach Rd to Divl. Godown of PWD Bishnupur i/c drain & retaining wall		EE/BD/CONT/05-06/7 13/03/06 Rs.9.13	Ph. Adim	13/03/06	13/04/06		9.13	7.36	1.77		
800	A/R to Thanil Khul IVR		EE/BD/CONT/05-06/8 13/03/06 Rs.8.87	Th. Rajgopal Singh	3-13-2006	13/04/06		8.79	0	8.79		
801	M/O IVR from Okshongbung to Uyungmakhong (SH:- Shingling WBM & PC 0 to 2.5km)		EE/BD/CONT/06/34 dt.17/4/05 Rs.9.04	O.Mohen Singh	4-17-2005	5-27-2005		9.04	7.89	1.15		
802	M/O IVR from Thana Leikai (Moirang Kumbi) to Moirang College.		EE/BD/CONT/06/36 dt.17/4/05 Rs.4.67	Ph. Adim	4-17-2005	5-14-2005		4.67	4.25	0.42		
803	A/R to Irengbam Kangjeibung to Imol IVR (SH:- Mending pot holes & depressions with wheel track)		EE/BD/CONT/06/38 dt.19/4/05 Rs.0.36	Ph. Adim	4-19-2005	5-19-2005		0.36	0.12	0.24		
804	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 49 to 50km)		EE/BD/CONT/06/27 dt.16/4/05 Rs.0.52	O.Tombi Singh	4-16-2005	5-16-2005		0.52	0.22	0.30		
805	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 83 to 84km)		EE/BD/CONT/06/31 dt.17/4/05 Rs.0.52	O.Tombi Singh	4-17-2005	5-17-2005		0.52	0.21	0.31		
806	M/o O/C road for the year 04-05(SH:- Filling depressions & sinking zones with granular materials 82 to 83km)		EE/BD/CONT/06/32 dt.17/4/05 Rs.0.52	O.Tombi Singh	4-17-2005	5-17-2005		0.52	0.34	0.18		
807	M/o O/C road for the year 05-06.		EE/BD/Cont/03/160 dt 18/3/06 rs.4.72	Ph. Adim	18/3/06	18/5/06		4.72	0	4.72		
808	Impt. Of Ibudhou Thangjing to Mayai Leikai (SH:- WBM & PC)		EE/BD/Cont/03/161 dt 19/3/06 Rs.3.87	Kh.Joykishan Singh	19/3/06	19/5/06		3.87	3.77	0.10		
809	Impt. Of Keibul Lamjao (SH:- Repairing pot holes NH-150)		EE/BD/Cont/03/162 dt 19/3/06 Rs.0.76	Ph. Adim	19/3/06	19/3/06		0.76	0	0.76		
810	S/R to Keinou Awangsoi left out stretches (SH:- SG & WBM from 1 to 2 km & PC 0.55 to 1.05km)		EE/BD/Cont/03/160 dt 18/3/06 Rs.6.78	K.Jibai Singh	3-18-2006	4-13-2006		6.78	3.07	3.71		
811	Impt. Of Moirang Kumbi road (SH:-Formation widening, shingling from 0.15 km to .98km and widening the existing nrrrow bridge at 1.356km & reconstruction of 2m span slab culvert at different reaches)		EE/BD/CONT/T MC Dt.13/11/06 Rs.56.82	W.Inao Singh	11-13-2006	12-13-2006		56.82	54.28	2.54		
812	M/O Moirangthem Leikai to Khunou bazaar.		EE/BD/CONT/T MC/2 Dt.13/11/06 Rs.1.48	Ph.Adim	11-13-2006	12-13-2006		1.48	1.17	0.31		
813	Impt. Of Moirang Bazar to Thamnepokpi(SH:- E/W & shingling)		EE/BD/CONT/T MC/3 Dt.13/11/06 Rs.5.75	O.Mohen Singh	11-13-2006	12-13-2006		5.75	2.73	3.02		
814	M/O Sagang Sugnu road 0-9 (SH;-Mending of pot holes at depression 0 -4.43)		EE/BD/CONT/T MC/4 Dt.13/11/06 Rs.3.21	M/s P.K Singh & Bros	11-13-2006	12-13-2006		3.21	2.17	1.04		
815	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 10 to 11km)	E/S no. 48/9/ 2015- W(Case) (Pt) dt. 19-03-20	EE/BD/Cont/06-07/225 dt. 01/07/06, Rs.96.073/-	M.Priyokumar Singh	7-1-2006	8-31-2006	4-6-2015	0.96	0	0.96		

816	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 11 to 12km	do	EE/BD/Cont/06-07/231 dt. 01/07/06, Rs.96,690/-	M.Priyokumar Singh	7-1-2006	9-2-2006	4-7-2015	0.99	0	0.99		
817	M/o O/C Rd. for the year 2005-06(SH:- Rehabilitation of damaged WBM surface for the portion from 12 to 13km	do	E/BD/Cont/06-07/243 dt. 10/07/06, Rs.95,938/-	M.Priyokumar Singh	7-10-2006	9-4-2006	4-8-2015	0.98	0	0.98		
818	Rehabilitation of Leimatak Hamilton Bridge (SH:- Replacement of wooden decking & runner)	do	EE/BD/Cont/06-07/238 dt. 01/07/06, Rs.96,912/-	M.Priyokumar Singh	7-1-2006	9-6-2006	4-9-2015	0.97	0	0.97		
819	FDR to O/C Rd for the year 05-06 (SH:- Clearance of landslip restoration of eroded formation & filling of depression & wheel track in between 26.12 & 72.88km)	do	EE/BD/Cont/05-06 dt. 20/02/06, Rs.7,66,303/-	M.Priyokumar Singh	2-20-2006	3-20-2006	4-10-2015	7.62	6.47	1.15		
820	Rehabilitation of Leimatak Hamilton Bridge(SH:- Replacement of wooden decking, runners, eroded steel structures)	do	EE/BD/Cont/05-06 dt. 20/02/06, Rs.6,10,993/-	M.Priyokumar Singh	2-20-2006	4-6-2007	4-11-2015	5.89	2.4	3.49		
821	Rehabilitation of damaged formation of Leimatak Hamilton Bridge on Nungleiband(SH:- Refitting of undermined eastern abutment)	do	EEE/BD/Cont/05/76 dt. 30/03/05, Rs.95,755/-	M.Priyokumar Singh	3-30-2005	4-14-2005	4-12-2015	1.05	0	1.05		
822	Rehabilitation of damaged formation of Leimatak Hamilton Bridge at Nungleiband (SH:- Filling of the damaged formation by granular materials)	do	EE/BD/Cont/05/77 dt. 30/03/05, Rs.96,857	M.Priyokumar Singh	3-30-2005	4-14-2005	4-13-2015	1.05	0	1.05		
										47.54		
	Chandel Division											
823	M/O chandel Umathel Rd. (SH: kutcha line drain & singling in between 8 to 11 Km)		EE/CDL/No/05/1 dt. 28/2/06	HL. Lovingson	3-6-2006	3-23-2006	-	₹ 4.79	₹ 1.89	2.9		
824	M/O chandel Umathel Rd. (SH: kutcha line drain & singling in between 5 to 8 Km)		EE/CDL/No/05/2 dt. 8/2/06	HL. Lovingson	3-6-2006	3-20-2006	-	₹ 5.09	₹ 2.79	2.29		
825	M/O chandel Umathel Rd. (SH: kutcha line drain & singling CH/khuncha to khunou)		EE/CDL/No/05/3 dt. 28/2/06	HL. Lovingson	3-6-2006	3-25-2006	-	₹ 2.19	₹ 1.98	0.21		
826	M/O road from Sugnu to Chakpikarong road (SH: upgradation of road from District Hd. Qtr. To Sub- Divisional Head Qtr.)		EE/CDL/No/2005/19 dt. 6/17/06	D. James Lamkang	2-13-2006	3-28-2007	-	₹ 27.61	₹ 20.60	7.01		
827	M/O Kolat Khunthak to Leisen via DC Chandel and khuroching 0-20 Km (SH: clearance of land shingling and re of side drain 0 to 10 Km)		EE/CDL/No/05-06 dt. 23/12/2005	BD. Behring	12-29-2005	1-4-2006		₹ 4.40	₹ 4.38	0.026		
828	M/o Sugnu Chakpikarong road (SH: Shingling for sub base course in between 9 to 10 km)		EE/CDL/WO/2006/129 dt. 10/05/2006	L Josheph Maring	5-16-2006	5-28-2006		₹ 0.48	₹ 0.00	0.48		
829	Impvt. Of Serou Tayang Road to Nongthang 2.50 Km via K. Molnom (SH: Shingling & Deprethes portion)		EE/CDL/WO/2006/130 dt. 10/05/2006	L Josheph Maring	5-16-2006	5-28-2006		₹ 0.47	₹ 0.00	0.47		
830	M/O Sugnu Chandel Road 0 -20 Km (SH: Resectioning if side drain and wearing coat of 10 m span & 8.00 m span R.C.C Minor Bridge 1.50 m)		EE/CDL/WO/2005 dt. 5/06/2006	AS. Aring	6-12-2006	11-25-2007		₹ 0.41	₹ 0.26	0.14		
831	M/O Ring road at Chandel (Sh: Providing shingling in between 0.50 ti 1.00 Km)		EE/CDL/WO/2005/18 dt. 23/06/2006	K. Hutten Anal	6-30-2006	5-26-2007		₹ 0.44	₹ 0.00	0.44		

848	M/O Tamenglong Khongsang road 0 to 39.5km(SH: P/L pot hole mending from 8.89km to 26km, re-construction of side drain from 8.89 km to 24.195km and re-construction of 1m span slab culvert 1no. at 23.10 km)	9/5/2003-W 26/7/2005 Rs.32.77 lacs	CT/7/NP/2005-06/121 Dt. 14/11/2005 Rs. 16.57	Ajon Gonmei	Dt. 20/11/2005	Dt.20/02/2006	Dt.20/02/2006	16.57	1.60	5.5		
849	M/O Tamenglong Khongsang road 0 to 39.5km(SH: Pot hole from 26 to 39.50km, re-construction of side drain from 24.195 – 39.50km and re-construction of 1m span slab culvert 4nos.	9/5/2003-W 26/7/2005 Rs.32.77 lacs	CT/7/NP/2005-06/284 Dt. 4/2/2006 Rs. 16.17	Th . Jugeswar Singh	Dt. 10/2/2006	Dt.14/05/2006	Dt.14/05/2006	16.17	2.72	13.45		
850	M/O IT road 2005-06 (SH: Clearance of jungle from 53 to 64 km)	---	CT/7/TML/2005-06/192 Dt.27/7/2005 Rs.45814.00	Kunjo Chothe	Dt.2/08/2005	Dt.20/08/2005	Dt.20/08/2005	0.45	0.00	0.45814		
851	M/O IT road during 2005 (SH: Repairing of pot hole 113 to 119 km)	---	CT/7/TML/2005-06/129 Dt.24/12/2005 Rs. 48862.00	L. Ibocha Khuman	Dt.30/12/2005	Dt.14/01/2006	Dt.14/01/2006	0.49	0.25	0.99945		
852	M/O IT road 99-119 km (SH: Construction of RCC pipe culvert 900 mm dia 3 nos. construction of boulder sausage wall and clearance of jungle kutcha drain)	---	CT/7/TML/2005-06/2 Dt.2/2/06 Rs.805768.00	Haokhotinlen Vaiphei	Dt.8/02/2006	Dt.20/03/2006	Dt.20/03/2006	8.05	5.51	2.54922		
853	M/O IT road 99-119 km during 2005 (SH: P/L surface dressing and pot hole mending with shingling from 99 to 104 km)	---	CT/7/TML/2005-06/201 Dt.28/1/2006 Rs.923878.00	- do -	Dt.3/02/2006	Dt.22/03/2007	Dt.22/03/2007	9.23	6.13	3.11246		
854	FDR for Tamenglong Khongsang road (SH: Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/2005 Rs.48398.00	Gonmei Keiphapou	Dt.1/08/2005	Dt.16/08/2005	Dt.16/08/2005	0.48	0.29	0.19797		
855	M/O road from Nungba Bazar to Mukina (SH: Surface dressing in between 0 to 6 km)	---	CT/7/TML/2005-06/268 Dt.3/2/06 Rs.88560.00	G. Kakhngai kabui	Dt.9/02/2006	Dt.23/02/2006	Dt.23/02/2006	0.88	0.11	0.77967		
856	M/O road from Nungba Bazar to Mukina (SH: Surface dressing in between 6 to 12 km)	---	CT/7/TML/2005-06/269 Dt.3/2/06 Rs. 87674	- do -	Dt.9/02/2006	Dt.22/02/2006	Dt.22/02/2006	0.87	0.28	0.59614		
857	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 16 to 18 km)	---	CT/7/TML/2005-06/3 Dt.28/2/06 Rs. 101208.00	Y. Arun Singh	Dt.6/03/2006	Dt.26/02/2006	Dt.26/02/2006	1.01	0.00	1.01208		
858	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 14 to 16 km)	---	CT/7/TML/2005-06/2 Dt.28/2/06 Rs. 92892.00	Y. Arun Singh	Dt.6/03/2006	Dt.26/02/2007	Dt.26/02/2007	0.92	0.54	0.39079		
859	M/O road from NH53 to Kambiron (SH: Metalling for a length of 140 m Phase -I)	---	CT/7/TML/2005-06/268 Dt.2/2/06 Rs. 48714.00	Ajon Gonmei	Dt.8/02/2006	Dt.25/02/2006	Dt.25/02/2006	0.48	0.20	0.28679		
860	M/O Noney Haochong road (SH: Clearing of jungle 0 to 9.60 km)	---	CT/7/TML/2005-06/ 267 Dt.2/2/06 Rs. 48660.00	Gonmei Keiphapou	Dt.8/02/2006	Dt.24/02/2006	Dt.24/02/2006	0.48	0.30	0.18637		
861	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 12.60 to 17.60 Km)		CT/7/TML/2005-06/ 311 Dt. 30/12/2006 Rs.47626.00	Bhopen Naorem	Dt. 5/01/2007			0.47	0.00	0.47626		
862	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 58.60 Km)		CT/7/TML/2005-06/67 Dt.18/05/2006 Rs.48129.00	Bhopen Naorem	Dt.24/05/2006			0.48	0.00	0.48129		

863	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 51 Km for length of 10 m height 4 m)		CT/7/TML/2005-06/66(1) Dt.18/05/2006 Rs.47481.00	Bhopen Naorem	Dt.24/05/2006			0.47	0.00	0.47481		
864	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 55 Km for length of 9 m height 4.60 m)		CT/7/TML/2005-06/66 Dt.18/05/2006 Rs.48129.00	Bhopen Naorem	Dt.24/05/2006			0.48	0.00	0.48129		
865	M/O Tamenglong Tousem Haflong road 0 to 91 Km (SH: Construction of Kucha wall at 63 Km)		CT/7/TML/2005-06/69 Dt.18/05/2006 Rs.47205.00	Bhopen Naorem	Dt.24/05/2006			0.47		0.47205		
866	M/O Kaiphundai Tousem road 0 to 56.65 Km during 2005 (SH: Jungle cutting Kutcha drain and P/L pot hole mending with - shingling from 20 to 26 Km at selected stretches)		CT/7/TML/2005-06/145 Dt.10/01/2006 Rs.761033.00	R.K. Ajin	Dt.16/01/2006	Dt.21/02/2006	Dt.21/02/2006	7.61	7.47	0.14516		
867	FDR to Tamenglong Khongsang road (SH: Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/05 Rs.48236.00	Gonmei Keiphapou	Dt.1/08/2005	Dt.16/08/2005	Dt.16/08/2005	0.48	0.00	0.48236		
868	M/O Kaiphundai Tousem road 0 to 56.65 km during 2005 (SH: P/L pot hole mending with shingling from 27 to 33 km)	---	CT/7/TML/2005-06/210 Dt.28/1/06 Rs.136673.00	Jesse Kamei	Dt.3/02/2006	Dt.2/03/2006	Dt.2/03/2006	1.36	0.69	0.67818		
869	M/O from Saramba to Tamenglong Tousem Haflong road (SH: Removal of Side bern, jungle cutting and filling of wheel track with pot hole o to 6 Km)		CT/7/TML/2005-06/254 Dt.02/02/2006 Rs.763033.00	R.K. Ajin	Dt.8/02/2006	Dt.24/04/2004	Dt.24/04/2004	7.63	7.47	0.16516		
870	M/O road from Noney Bazar (NH53) to Noney Part II (SH: Pot hole mending from 2 to 4.50 km)	---	CT/7/TML/2005-06/183 Dt.28/1/06 Rs.96241.00	Kh. Biren Singh	Dt.3/02/2006	Dt.28/02/2006	Dt.28/02/2006	0.96	0.70	0.26575		
871	M/O Nungba Longpi road 0 to 35 km (SH: Clearance of jungle from 19 to 28.50 km)	---	CT/7/TML/2005-06/198 Dt.27/9/05 Rs.48204.00	Keibamdi Panmei	Dt.3/10/2005	Dt.13/10/2005	Dt.13/10/2005	0.48	0.00	0.48204		
872	M/O approach road from Nh-53 to PWD I.B at Nungba (SH: Construction of pucca line drain)	---	CT/7/TML/2005-06/166 Dt.20/1/06 Rs.183347.00	N. Thoiba Singh	Dt.26/01/2006	Dt.22/04/2006	Dt.22/04/2006	1.83	1.57	0.26521		
873	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 14 to 16 km)	---	CT/7/TML/2005-06/2 Dt.28/2/06 Rs.92892.00	Y. Arun Singh	Dt.6/03/2006	Dt.20/03/2006	Dt.20/03/2006	0.92	0.00	0.92892		
874	- do- (SH: 16 to 18 km)	---	CT/7/TML/2005-06/3 Dt.28/2/06 Rs.101177.00	Y. Arun Singh	Dt.6/03/2006	Dt.20/03/2007	Dt.20/03/2007	1.01	0.00	1.01177		
875	M/O IT road from 96 to 104 km (SH: Clearing of jungle from 96 to 104 km)	---	CT/7/TML/2005-06/38 Dt.13/3/06 Rs.47985.00	Premson	Dt.19/3/2006	12/04/2006	12/04/2006	0.47	0.00	0.47985		
876	M/O Songpram Tharon road 0 to 18 km (SH: Clearing of jungle from 0 to 8 km)	---	CT/7/TML/2005-06/37 Dt.13/8/06 Rs.47985.00	Ahem	Dt.19/08/2006	12/04/2007	12/04/2007	0.47	0.00	0.47985		
877	M/O Keikao to Barak waterfall 0 to 18 km (SH: Clearing of jungle 8.10 to 16.20 km)	---	CT/7/TML/2005-06/36 Dt.13/3/06 Rs.47900.00	Premson	Dt.19/3/2006	12/04/2008	12/04/2008	0.47	0.00	0.479		
878	M/O Keikao to Barak Waterfall 0 to 18 km (SH: Clearing of jungle from 0 to 8.10 km)	---	CT/7/TML/2005-06/35 Dt.13/3/06 Rs.47900.00	Gaidinlung	Dt.19/3/2006	14/04/2006	14/04/2006	0.47	0.00	0.479		

879	M/O Akhui to Bamgaijang road 0 to 18 km (SH: Clearing of jungle from 9 to 17.100 km)	---	CT/7/TML/2005-06/34 Dt.13/3/06 Rs.47900.00	Gaidimlung	Dt.19/3/2006	14/04/2007	14/04/2007	0.47	0.00	0.479		
880	- do - (SH: - do- 1 to 9 km)	---	CT/7/TML/2005-06/33 Dt.13/3/06 Rs.47309.00	Ahem	Dt.19/3/2006	14/04/2008	14/04/2008	0.47	0.00	0.47309		
881	M/O IT road during 2005-06 (SH: Clearance of jungle from 64 to 75 km)	---	CT/7/TML/2005-06/NP/212 Dt.3/12/05 Rs.46506.00	Keibamdi Panmei	Dt.9/12/2005	18/012006	18/012006	0.46	0.37	0.0943		
882	M/O Tamei to Chalton 0 to 31 km (SH: Shingling in bad stretches for the portion 5 to 10 kms)	---	CT/7/TML/2005-06/215 Dt.28/1/06 Rs.472144.00	Th. Rajeshwor Singh	Dt.3/02/2006	15/03/2006	15/03/2006	4.72	0.86	3.86339		
883	M/O Nungba Longpi road during 2005-06 (SH: Construction of kutcha line drain 25 to 31 km)	---	CT/7/TML/2005-06/150 Dt.10/1/06 Rs.39518.00	L. Kumar Singh	Dt.16/01/2006	12/11/1999	12/11/1999	0.39	0.00	0.39518		
884	M/O IT road from 51.50 to 119 km (SH: Jungle cutting from 80 to 88 km)	---	CT/7/TML/NP/05-06/15 Dt.6/12/05 Rs.47309.00	N. Dilia	Dt.12/12/2005	30/01/2006	30/01/2006	0.47	0.29	0.1808		
885	M/O IT road 0 to 119 km (SH: Filling up wheel track with pot holes 57.50 to 59.00 k during 2005-06.)	---	CT/7/TML/2005-06/124 Dt.23/11/05 Rs.587102.00	P. Veini	Dt.29/11/2005	05/01/2006	05/01/2006	5.87	3.48	2.38737		
886	M/O Kaiphundai Tousem road 0 to 56.65 km (SH: P/L pot hole mending with shingling from 40 to 41.50 km)	---	CT/7/TML/NP/05-06/75 Dt.29/9/05 Rs.94364.00	H. Itoton Singh	Dt.5/10/2005	28/10/2005	28/10/2005	0.94	0.51	0.4345		
887	M/O Kaiphundai Tousem road 0 to 56.65 km during 2005-06 (SH: Construction of RR R/Wall for a length of 1.50 m height 6 m at 0.150 km)	---	CT/7/TML/2005-06/198 Dt.28/1/06 Rs.603573	Th. Jugeswar singh	Dt.3/02/2006	20/02/2006	20/02/2006	6.04	1.51	4.52185		
888	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: P/L pot hole mending from 8.89 to 26 km, PC, construction of side kutcha drain from 8.89 km , 24.195km and re-construction of 1 m span slab culvert 1 no. at 23.10 km)	---	CT/7/TML/2005-06/121 Dt.14/11/05 Rs.1657148.00	Ajon Gonmei	Dt.20/11/2005	16/03/2006	16/03/2006	16.57	12.82	3.75371		
889	M/O IT road during 2005-06/ (SH: E/W in widening at narrow portion for the portion 96 to 96.350 km, 96.950 to 97250km and 98.150 to 98.710 km)	---	CT/7/TML/2005-06/260 Dt.2/2/06 Rs.430803.00	K.Putla	Dt.8/02/2006	26/02/2006	26/02/2006	4.30	0.94	3.36524		
890	- do - (SH: - do - 99.515 to 99.575km and 101.730 to 101.785 km)	---	CT/7/TML/2005-06/259 Dt.2/2/06 Rs.473687.00	L.Putla	Dt.8/02/2006	26/02/2007	26/02/2007	4.73	0.00	4.73687		
891	M/O IT road during 2005-06/ (SH: Clearance of jungle from 75 to 86 km)	---	CT/7/TML/2005-06/213 Dt.3/12/05 Rs.46464.00	Gonmei Keiphapou	Dt.9/12/2005	28/12/2005	28/12/2005	0.46	0.39	0.07111		
892	M/O Kaiphundai Tousem road 0 to 56.65 km during 2004 (SH: Clearance of land slips from 3.6 to 18 km)	---	CT/7/TML/2005-06/16 Dt.8/12/05 Rs.531343.00	Th. Jugeswar Singh	Dt.14/12/2005	28/02/2006	28/02/2006	5.31	3.79	1.52554		
893	- do - (SH: - do- 18 to 42 km)	---	CT/7/TML/2005-06/17 Dt.15/12/05 Rs.480232.00	Ashing Kabui	Dt.21/12/2005	16/02/2006	16/02/2006	4.80	4.56	0.24724		
894	M/O road from Axuram to Namtiram 0 to 8 km (SH: Pot hole mending with shingling)	---	CT/7/TML/2005-06/276 Dt.4/2/06 Rs.94378.00	L. Amusana Rongmei	Dt.10/02/2006	28/02/2006	28/02/2006	0.94	0.68	0.26582		

895	M/O road during 2005-06/ (SH: Clearance of jungle on Akhui to Bamgaijang road 8 to 15 km)	---	CT/7/TML/2005-06/30 Dt.18/2/06 Rs.35482.00	W. Inao Singh	Dt.24/02/2006	10/03/2006	10/03/2006	0.35	0.23	0.12296		
896	- do- (SH: pot hole filling on Akhui Bamgaijang 8 to 10 km)	---	CT/7/TML/2005-06/29 Dt.18/2/06 Rs.43170.00	G. Tangamang	Dt.24/02/2006	08/03/2006	08/03/2006	0.43	0.26	0.16984		
897	FDR for Tamenglong Khongsang road (SH: Construction of kutch wall at 31.50 km)	--	CT/7/TML/2005-06/40 Dt.26/7/2005 Rs.48236.00	Gonmei Keiphapou	Dt.1/08/2005	28/08/2005	28/08/2005	0.48	0.00	0.48236		
898	M/O IT road 0 to 119 km (SH; E/W in rough high berm for the portion 80 to 81.50 km during 2005-06.	---	CT/7/TML/2005-06/256 Dt.2/2/06 Rs.50371.00	G. Panmei	Dt.8/02/2006	13/03/2006	13/03/2006	0.50	0.18	0.32199		
899	M/O IT rod 0 to 119 km (SH: Filling up wheel track and with pot holes fort the portion 100 to 105 km during 2005-06)	---	CT/7/TML/2005-06/238 Dt.30/1/06 Rs.46925.00	VS. Nganingkhui	Dt.5/02/2006	22/02/2006	22/02/2006	0.46	0.40	0.07203		
900	M/O Tamenglong Tousem Haflong road (SH: P/L stone dry pitching 16 to 18km)	---	CT/7/TML/2005-06/178 Dt.28/2/2006 Rs.101208.00	Y. Arun	Dt.5/03/2006	20/02/2006	20/02/2006	1.01	0.00	1.01208		
901	M/O Tamenglong Tousem haflong road (SH: P/L Stone dry pitching 14 to 16km)	---	CT/7/TML/2005-06/179 Dt.28/2/2006 Rs.92892.00	Y. Arun	Dt.5/03/2006	20/02/2007	20/02/2007	0.92	0.00	0.92892		
902	M/O Songpram Tharon road 0 to 9 km (SH; P/L stone dry pitching for the portion 4.50 to 6.00 km)	---	CT/7/TML/2005-06/154 Dt.10/1/06 Rs.46747.00	Gaikhangthai Panmei	Dt.16/01/2006	19/02/2006	19/02/2006	0.46	0.34	0.12628		
903	- do- (SH: - do - 6 to 8 km)	---	CT/7/TML/2005-06/156 Dt.10/1/06 Rs.47056.00	Gaikhang Panmei	Dt.16/01/2006	19/02/2007	19/02/2007	0.47	0.34	0.12877		
904	M/O IT road 0 to 119 km during 2005-06 (SH: Construction of RR R/Wall 6 m high 20m in length at 60.00 km)	---	CT/7/TML/2005-06/138 Dt.10/1/06 Rs.901562.00	S. Thambou Singh	Dt.16/01/2006	19/12/2006	19/12/2006	9.01	6.16	2.85294		
905	M/o Tamenglong to Barak bridge 0 to 20 km (SH: E/W in surface dressing from 6.65 to 8.35 km)	---	CT/7/TML/2005-06/289 Dt.20/3/06 Rs.48185.00	Th. Romesh Meetei	Dt.26/03/2006	15/04/2006	15/04/2006	0.48	0.00	0.48185		
906	- do - (SH: - do - 11.56 to 13.18 km)	---	CT/7/TML/2005-06/288 Dt.20/3/06 Rs.45619.00	Th. Romesh Meetei	Dt.26/03/2006	15/04/2007	15/04/2007	0.45	0.39	0.06848		
907	M/O Tamenglong to Barak Bridge 0 to 20 km (SH: E/W in surface dressing from 8.35 to 9.95 km)	---	CT/7/TML/2005-06/281 Dt.4/2/06 Rs.45619.00	Th. Romesh Meetei	Dt.10/02/2006	10/03/2006	10/03/2006	0.45	0.39	0.06658		
908	A/R to Lamblaba to Atangkhu IVR 0 to 25 km (SH: Jungle clearance for the portion 9.50 to 19.00 km) during 2005-06.	---	CT/7/TML/2005-06/241 Dt.2/2/06 Rs.54912.00	K. Santabiren singh	Dt.8/02/2006	29/2/2006	29/2/2006	0.54	0.00	0.54912		
909	M/O IT road during 2005-06 (SH: Surface dressing from 51.50 to 99 km at selected stretches)	---	CT/7/TML/2005-06/205 Dt.28/1/06 Rs.608220.00	L.Saratchandra Singh	Dt.3/02/2006	02/08/2006	02/08/2006	6.08	5.25	0.83351		
910	M/O Tamenglong Khunjao to Khongsang road via District Council 0 to 10 km (SH: P/L pot hole mending from 6 to 10 km)	---	CT/7/TML/2005-06/178 Dt.28/1/06 Rs.477707.00	Th. Somorjit Singh	Dt.3/02/2006	04/08/2006	04/08/2006	4.77	2.65	2.13925		
911	M/O Tamenglong Khongsang road via District Council 0 to 10 km (SH: P/L pot hole mending from 2 to 6 km)	---	CT/7/TML/2005-06/179 Dt.28/1/06 Rs.467615.00	S.Thoiba singh	Dt.3/02/2006	04/08/2006	04/08/2006	4.67	3.31	1.36833		
912	M/O IT road during 2005 (SH; P/L pot hole filling fort he portion 61 to 70 km)	---	CT/7/TML/2005-06/122 Dt.14/1/05 Rs.481932.00	G. Gaisinlung Rongmei	Dt.20/01/2005	23/02/2006	23/02/2006	4.81	3.71	1.11093		

913	M/O IT road 0 to 119 km during 2005-06 (SH: Construction of RR R/Wall height 6m and length 15 m at 66.50 km)	---	CT/7/TML/2005-06/ Dt.30/12/05 Rs.755239.00	P. Gaikhangthai	Dt.5/01/2006	02/03/2005	02/03/2005	7.55	5.67	1.87797		
914	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Constructions of R/Wall height 6m and length 20m at 15 km)	---	CT/7/TML/2005-06/NP/120 Dt.14/11/05 Rs.966950.00	Ajon Gonmei	Dt.20/11/2005	25/02/2006	25/02/2006	9.66	7.67	2.00003		
915	M/O Kaiphundai Tousem road (SH: Removal of high road side berm for the portion 0 to 16 km)	---	CT/7/TML/2005-06/306 Dt.22/3/06 Rs.456000.00	G. Thaninjao R. Naga	Dt.28/03/2006	22/05/2006	22/05/2006	4.56	2.01	2.55284		
916	M/O IT road during 2005 (SH: Re-construction of R/Wall at 113.39 km and construction of protection work at 113.34 km)	---	CT/7/TML/2005-06/NP/65 Dt.22/9/05 Rs.516025.00	Ch. Rajen Singh	Dt.28/09/2005	20/12/2004	20/12/2004	5.16	0.00	5.16025		
917	M/O IT road during 2005-06 (SH: Re-construction of 900 mm dia RCC pipe culvert at 113.340 km)	---	CT/7/TML/2005-06/NP/65 Dt.22/9/05 Rs.390222.00	Ch. Rajen Singh	Dt.28/09/2005	20/12/2005	20/12/2005	3.90	1.03	2.86836		
918	FDR to Tamenglong Khongsang road 0 to 39.50 km (SH: Construction of 1 m span RCC slab culvert at Khonjaron 4.50 km)	---	CT/7/TML/2005-06/35 Dt.26/7/05 Rs.208962.00	G. Guilang	Dt.1/08/2005	20/08/2005	20/08/2005	2.08	1.67	0.42425		
919	M/O Tamenglong District H/Q Arterial road (SH: P/L pot hole mending 0 to 3 km)	---	CT/7/TML/2005-06/266 Dt.10/2/06 Rs.478802.00	Mingthing Horam	Dt.16/02/2006	20/05/2006	20/05/2006	4.79	2.12	2.66938		
920	M/O road from Keikao to Barak waterfall 0 to 18 km (SH: Clearance of jungle cutting 0 to 8km)	---	CT/7/TML/2005-06/296 Dt.22/3/06 Rs.47309.00	G. Gaidinlin	Dt.28/03/2006	30/04/2006	30/04/2006	0.47	0.00	0.47309		
921	- do - (SH: - do- 8 to 16 km)	---	CT/7/TML/2005-06/297 Dt.22/3/06 Rs.47309.00	G. Gaidinlin	Dt.28/03/2006	30/04/2007	30/04/2007	0.47	0.00	0.47309		
922	M/O road from Songpram Tharon road 0 to 8 km (SH: Clearance of jungle cutting 0 to 8 km)	---	CT/7/TML/2005-06/ Dt.22/3/06 Rs.47309.00	Gaidinglin Gangmei	Dt.28/03/2006	30/04/2008	30/04/2008	0.47	0.00	0.47309		
923	- do- (SH: Surface dressing from 6.40 to 8 km)	---	CT/7/TML/2005-06/302 Dt.22/3/06 Rs.47140.00	P.Gaithangthai	Dt.28/03/2006	30/04/2009	30/04/2009	0.47	0.40	0.07429		
924	Repairing of bailey suspension bridge on Tamenglong Tousem Haflong road at 15 km)	---	CT/7/TML/2005-06/294 Dt.20/3/06 Rs.47695.00	G. Kakhangai Kabui	Dt.26/03/2006	28/04/2006	28/04/2006	0.47	0.00	0.47695		
925	Repairing of bailey suspension bridge on Tamenglong Tousem at 15.00 km)	---	CT/7/TML/2005-06/293 Dt.20/3/06 Rs.47672.00	G.Kakhangai Kabui	Dt.26/03/2006	28/04/2007	28/04/2007	0.47	0.00	0.47672		
926	M/O road from Nungba Bazar to Muktina village (SH: Construction of kutchra line drain 0 to 12 km)	---	CT/7/TML/2005-06/267 Dt.2/2/06 Rs.90323.00	Abang Kabui	Dt.8/02/2006	10/03/2006	10/03/2006	0.90	0.75	0.15531		
927	M/O road from Noney Peace land to Noney Part-II (SH: Pot hole mending from 0 to 4 km)	---	CT/7/TML/2005-06/NP/81 dt.29/9/05 Rs.103359.00	W. Rohendro Singh	Dt.5/10/2005	18/09/2005	18/09/2005	1.03	0.92	0.11171		
928	M/O Nungba Longpi road for the year 2006-07 (SH: Clearance of land slips & jungle for the portion 4 - 9 km, 9 - 13.50km, 14.80 - 17.50 km and 18 to 24.20km)	---	CT/7/TML/2005-06/272 Dt.2/2/06 Rs.387959.00	Ph. Adai	Dt.8/02/2006	17/04/2006	17/04/2006	3.87	2.17	1.70535		
929	M/O Keikao to Tabalong (SH: Clearance of land slips 1 between 0 to 2 km)	---	CT/7/TML/2005-06/187 Dt.28/1/06 Rs.45875.00	Adon	Dt.3/02/2006	21/02/2006	21/02/2006	0.46	0.19	0.26926		

930	M/O road from Tamenglong Khunjao road during 2005-06 (SH: P/L stone dry pitching from 4 to 8 km)	---	CT/7/TML/2005-06/137 Dt.8/1/06 Rs.91858.00	G.Kakhangai Kabui	Dt.14/01/2006	30/01/2006	30/01/2006	0.92	0.53	0.39127		
931	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Repair of wing wall at 34 km at Tamenglong side0)	---	CT/7/TML/2005-06/163 Dt.20/1/06 Rs.110221.00	W. Rohendro Singh	Dt.26/01/2006	28/02/2006	28/02/2006	1.10	0.83	0.27171		
932	- do- (SH: - do- at Khongsang side)	---	CT/7/TML/2005-06/164 Dt.20/1/06 Rs.110369.00	W. Rohendro Singh	Dt.26/01/2006	28/02/2007	28/02/2007	1.10	0.45	0.65427		
933	M/O Tamenglong Khongsang road 0 to 39.50 km (SH: Repair of 1 m span RCC slab culvert at 34 km)	---	CT/7/TML/2005-06/165 Dt.20/1/06 Rs.80116.00	W.Rohendro Singh	Dt.26/01/2006	28/02/2008	28/02/2008	0.80	0.37	0.42934		
934	Widening to Tamei Kuilong road to Old Takao (SH: Widening, shingling & 2nos of slab culvert) (SH: Filling of wheel track 12.50 to 13 km)	---	CT/7/TML/2005-06/166 Dt.20/1/06 Rs. 48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2009	28/02/2009	0.48	0.23	0.25225		
935	- do - (SH: - do - 13 to 13.50 km)	---	CT/7/TML/2005-06/167 Dt.20/1/06 Rs. 48229	Gonmei Keiphapou	Dt.26/01/2006	28/02/2010	28/02/2010	0.48	0.00	0.48229		
936	- do - (SH: - do - 13.50 - 14 km)	---	CT/7/TML/2005-06/168 Dt.20/1/06 Rs.48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2011	28/02/2011	0.48	0.00	0.48229		
937	- do - (SH: - do - 14 - 14.50 km)	---	CT/7/TML/2005-06/169 Dt.20/1/06 Rs.48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2012	28/02/2012	0.48	0.00	0.48229		
938	- do - (SH: - do - 14.50 - 15 km)	---	CT/7/TML/2005-06/170 Dt.20/1/06 Rs. 48229.00	Gonmei Keiphapou	Dt.26/01/2006	28/02/2013	28/02/2013	0.48	0.00	0.48229		
939	M/O Lankhong to IT road 0 to 33 km (SH: Clearing of jungle for the portion 12.80 to 19.20 km)	---	CT/7/TML/NP/05-06/43 Dt.6/12/05 Rs.48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2005	13/12/2005	0.48	0.00	0.48323		
940	- do - (SH: Dressing of side berm for the portion 3.75 to 5.0 km)	---	CT/7/TML/NP/05-06/44 Dt.6/12/05 Rs.47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2006	13/12/2006	0.47	0.00	0.4752		
941	- do- (SH: Dressing of side berm for the portion 2.50 to 3.75 km)	---	CT/7/TML/NP/05-06/45 Dt.6/12/05 Rs. 47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2007	13/12/2007	0.47	0.00	0.4752		
942	- do- (SH: - do - 1.25 to 2.50 km)	---	CT/7/TML/NP/05-06/46 Dt.6/12/05 Rs.47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2008	13/12/2008	0.47	0.00	0.4752		
943	- do- (SH: - do- 0 to 1.25 km)	---	CT/7/TML/NP/05-06/47 Dt.6/12/05 Rs. 47520.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2009	13/12/2009	0.47	0.00	0.4752		
944	- do- (SH: Clearing of jungle for the portion 19.20 to 25.60 km)	---	CT/7/TML/NP/05-06/48 Dt.6/12/05 Rs. 48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2010	13/12/2010	0.48	0.00	0.48323		
945	- do - (SH: - do 6.40 to 12.80 km)	---	CT/7/TML/NP/05-06/49 Dt.6/12/05 Rs.48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2011	13/12/2011	0.48	0.00	0.48323		
946	M/O IVR from Phaitol village near Golarthol 2 km (SH: P/L pot hole mending with shingling 0 to 2 km)	---	CT/7/TML/2005-06/233 Dt.30/1/06 Rs.47208.00	Tongkhopao	Dt.5/02/2006	24/02/2006	24/02/2006	0.47	0.29	0.18		

947	M/O IVR from NH-53 to Phaitol village near Golarthol 2 km (SH: Jungle cutting , surface dressing & line drain)	---	CT/7/TML/2005-06/232 Dt.30/1/2006 Rs. 48512.00	Tongkhopao	Dt.5/02/2006	24/02/2007	24/02/2007	0.48	0.00	0.48512		
948	- do- (SH: - do- 0 to 6.40 km)	---	CT/7/TML/NP/05-06/50 Dt.6/12/05 Rs. 48323.00	VS. Nganingkhui	Dt.12/12/2005	13/12/2011	13/12/2011	0.48	0.00	0.48323		
949	M/O IT road 0 to 119 km (SH: Filling up wheel track pot hole 73 to 76 km)	---	CT/7/TML/NP/05-06/4 Dt.6/12/05 Rs.750157.00	G. Gaisinlung Rongmei	Dt.12/12/2005	10/03/2006	10/03/2006	7.50	5.71	1.78958		
950	Restoration of IT road damaged by heavy rainfall in between 20 and 28th August 205 (SH: Clearance of land slips for the portion 51.50 to 60 km and construction of RR R/Wall height 6m and length 20 m at 58.50 km)	---	CT/7/TML/2005-06/193 Dt.28/1/06 Rs.1380390.00	L. Saratchandra Singh	Dt.3/02/2006	02/04/2006	02/04/2006	13.80	12.90	0.90129		
951	M/O IT road during 2005 (SH; Clearance of land slips from 101 to 106 km)	---	CT/7/TML/2005-06/151 Dt.10/1/06 Rs.46000.00	Jesse Kamei	Dt.16/01/2006	28/01/2006	28/01/2006	0.46	0.34	0.12027		
952	- do - (SH: - do - from 96 to 101 km)	---	CT/7/TML/2005-06/152 Dt.10/1/06 Rs.46235.00	Dt.Ajon Gonmei	Dt.16/01/2006	28/01/2007	28/01/2007	0.46	0.34	0.12216		
953	M/O road from Nh53 to Kambiron (SH: Metalling for a length of 140 m from NH53)	---	CT/7/TML/2005-06/268 Dt.2/2/06 Rs.45900.00	Ajon Gonmei	Dt.8/02/2006	12/04/2006	12/04/2006	0.46	0.18	0.27606		
954	M/O Keikao to Tabalong (SH: Clearance of land slips from 6 to 8 km)	---	CT/7/TML/2005-06/221 Dt.28/1/06 Rs. 46268.00	Tontang Ami Maring	Dt.3/02/2006	16/02/2006	16/02/2006	0.46	0.00	0.46268		
955	M/O IT road during 2005-06 (SH: Pot hole mending from 105 to 106 km)	---	CT/7/TML/2005-06/161 Dt.10/1/06 Rs. 44189.00	The Majorkhul Labour Contract Co-op. Soceity Ltd.	Dt.16/01/2006	23/01/2006	23/01/2006	0.44	0.00	0.44189		
956	M/O Akhui to Bamgaijang road 0 - 18 km (SH: Clearing of jungle 0 - 7.50 km)	---	CT/7/TML/2005-06/290 Dt.2/3/06 Rs.46213.00	Ajon Gonmei	Dt.8/03/2006	15/03/2006	15/03/2006	0.46	3.74	0.08815		
957	M/O Akhui to Bamgaijang road 0 to 18 km (SH: Clearing of jungle 7.50 to 15 km)	---	CT/7/TML/2005-06/291 Dt.2/3/06 Rs. 46204.00	VS. Nganingkhui	Dt.8/03/2006	15/03/2007	15/03/2007	0.46	0.29	0.17191		
958	M/O road from Noney Bazar to Noney Part II (SH: Construction of kutcha line drain)	---	CT/7/TML/2005-06/225 Dt.28/1/06 Rs. 46831.00	Jesse Kamei	Dt.3/02/2006	18/02/2006	18/02/2006	0.46	0.18	0.29192		
959	M/O road from Marry land to Bethany (SH: Clearance of land slips)	---	CT/7/TML/2005-06/227 Dt.28/1/06 Rs. 48618.00	Jesse Kamei	Dt.3/02/2006	18/02/2007	18/02/2007	0.48	0.00	0.48618		
960	M/O Nungba Longpi road (SH: Pot hole mending 6 to 7 km)	---	CT/7/TML/2005-06/278 Dt.4/2/06 Rs.46905.00	Th. Romesh Meetei	Dt.10/02/2006	10/03/2006	10/03/2006	0.46	0.22	0.25068		
961	FDR for Tamenglong Khongsang road (SH; Construction of kutcha wall at 31.50 km)	---	CT/7/TML/2005-06/40 Dt.26/7/05 Rs. 48236.00	Gonmei Keiphapou	Dt.1/08/2005	16/08/2005	16/08/2005	0.48	0.00	0.48236		
962	M/O road from IT road to Tama 0 to 15 km (SH: Slip clearance, jungle cutting, removal of higher road side berm and kutcha line drain etc for the portion 3.00 to 10.0 km)	---	CT/7/TML/2005-06/140 Dt.10/1/06 Rs.465864.00	VS. Nganingkhui	Dt.16/01/2006	27/04/2006	27/04/2006	4.65	3.67	0.98798		

974	Strengthening of Councound Wall (56m-126m)	Rs. 4.30 ACE(E)SW/APPRO VAL/2005/203 DT.9-3-2006	Rs. 4.30 EE/MD-II/ST- I/WO/2006/15 DT.9-3-06	Kh. Bira Singh	3-19-2006	5-2-2006	5-2-2006	4.25	3.93	0.37		
										0.37		
										10.25		
	MH: 4216											
	UKHRUL DIVISION											
975	Construction of T/IV Qtr 1 No. At Kamjong (SH:- Providing Compound fencing & Reservoir)	Record not traceable	EE/UD/AC/WO/ 07/ 05-06	Jose Jajo	02/10/2005	01/12/2005	Nil		-	Rs. 1.82		Work Completed
										Rs. 1.82		Rs. 1.82
	MH: 2110											
	UKHRUL DIVISION											
976	M/O Primary Health Centre at Chingai.	Record not traceable	EE/UD/AC/WO/ 05-06 Dt 14/2/06 Rs. 439831.00	21/02/2006	Minthing Horam	20/02/2006	11-20-2008	Nil	Rs. 4.39			Work Completed
977	Impt. Of PHC sub-centre at Tusom.	Record not traceable	EE/UD/WO/2FC /07 Dt. 10/3/08 Rs. 142351.00	17/03/2009	V.S. Vareiyu	16/03/2008	11-28-2008	Nil	Rs. 1.42			Work Completed
	FY: 2006-2007											
	MH: 5054											
	Imphal West Division											
978	Impt. of Lamsang Sekmai road.		IW/AC/1- 13/06/41 dt.9.1.06 Rs.3.03	K.Muni Singh	9.1.06	21.2.06		3.03		3.03	3.39	3.39
979	Impt. of Sorbon Thingel to Cheiraoching(SH:- Maint. of Sanakeithel IVR).		IW/AC/1- 13/06/6 Dt.10.11.06	M.Mangi Singh	21.11.06	20.12.06		4.87	4.33	0.54	5.44	1.11
										3.57		4.50
	BISHNUPUR DIVISION											
980	Impt. of Thanga to Keibul Lamjao from Moirang Khunou to Tongbram	42/62/2007-W dt. 30/10/07; Rs.99.95 lacs	EE/BD/Cont/09 /333 dt. 21/11/07 Rs.43.07	Th. Ahem	11-21-2007	3-11-2008		43.07	32.35	10.72	48.13	15.78
										10.72		15.78
	Chandel Division											
981	Impvt. Of Pallel Chandel Rd. (SH: shingling from 7.0 to 7.25 Km)		EE/CDL/No/200 6-07 dt. 01/6/2006	HL. Lovingson Anal	6-8-2006	6-22-2006	-	₹ 0.48	₹ 0.00	0.48	₹ 0.54	₹ 0.54
982	Constn. Of Mini Secetariat Complex at Chandel (SH: shingling on Ring Rd. of District H/Q from 2 to 2.20 Km)		EE/CDL/No/06- 07 dt. 2/6/2006	-do-	6-9-2006	6-22-2006	-	₹ 0.45	₹ 0.00	0.45	₹ 0.50	₹ 0.50
983	Impvt. Constn. Of Tegnoupal to New Somtal road with Hungshi road (SH: Shingling WBM, PC surface dressing renewal coat 52.30 Km to 55.13 Km)		EE/CDL/No/200 6-07/57	K.S. Baite	5-26-2007	6-5-2008		₹ 18.50	₹ 17.83	0.66	₹ 20.67	₹ 2.84
984	Impvt. of Khunutabi Machi road (SH: Floor protection work and stone pitching at Tuisirok stream)		No.EE/CDL/WO /2006-07/ dt.29/12/06	Shri. Hl Lovingson Anal	1-5-2007	3-3-2007	-	₹ 5.68	₹ 0.72	3.95	₹ 6.35	₹ 5.63
										5.54		₹ 9.51
	Senapati Division											
985	Mao Rural Hospital to Chawainu		CT/1/SPTD/06- 07/30 dt 2/1/07 Rs. 49.97.912/-	K. Lamchaopou	11-23-2007	2-1-2008	2-8-2008	₹ 49.97	₹ 40.00	9.97	55.84	₹ 15.84

986	Impvt. Of Senapait District HQ road	CT/I/SPTD/07/36(A) DT. 15/03/07 Rs 32,74,887	32,74,887	Panni Veinii	3-18-2007	8-18-2007	19-0807	32.75	Vide Vr No. Date 27-12-07 Rs.7,69,000 Date 5-11-20 Rs.20,00,000	5.06	36.60	₹ 29.00
987	Impvt. Of TT Laii Kharasom road (SH: Providing WBM & PC in selected stretches)	CT/I/SPTD/06-07/38 Date 22/03/07 Rs 86,78,434	86,78,434	M. Ashiho Pfuzi	3-24-2007	12-22-2007	12-29-2007	88.72	Paid vide page 008 of tap 13 Rs. 58,71,066	30.01	99.14	₹ 40.42
										45.04		₹ 85.26
										64.87		
	MH: 3054											
	Imphal West Division											
988	Maint. of Thokchom Leikai IVR(SH:-PC surfacing).		IW/AC/1-13/06/ 318 Dt.27.12.06	A.Lakshmi-narayan Singh	30.12.06	29.1.07		4.730	3.470	1.26		
989	Maint. of Thokchom Leikai IVR (SH:-PC surfacing).		IW/AC/1-13/06/ 33 Dt.27.12.06	A.Lakshmi-narayan Singh	30.12.06	29.3.07		4.660		4.66		
990	Maint.of New Jail road near CRPF Group Centre Langjing Achouba connecting NH-53 and I.K.road(SH:-Providing GSB,WBM and PC from 0Km to 0.75Km,1.41Km to 2.13Km and filling of pot-holes 0.75Km to 1.41Km).		IW/AC/1-13/06/ 19 Dt.30.11.06	M.Ibotombi Singh	2.12.06	1.3.07		15.740	9.920	5.82		
991	Maint. Of I.K.road to Tera Urak road(SH:-Shingling with sand gravel from 0 to 1.80Km).		IW/AC/1-13/06/24 Dt.28.6.06 Rs.4.95	Kh.Jiten Singh	28.6.06	27.10.06		4.950	3.33	1.62		
992	Maint. of Langjing Heinoubok to Molsang road9SH:-SG,WBM andPC).		IW/AC/1-13/06/ 16 Dt.30.11.06	M.Ibotombi Singh	2.12.06	1.2.07		20.200		20.2		
993	M/O Changei Makhaleikai road Leading to Airport road(SH:-WBM & PC).		IW/AC/1-13/06/ 93 dt.23.3.2007 Rs.9,90,111/-	Ashing Kabui	23.3.07	24.5.07		9.900	8.990	0.91		
994	Maint. of road connecting NH-53 and Takyel Khongbal road via. Imphal Blind School SAI complex and Manipur Science Centre(SH:-GS,WBM and PC from 0.00Km to 1.120Km).		IW/AC/1-13/06/ 92 Dt.23.3.07	M/S MM Constn.Ltd.	26.3.07	22.2.08		28.750	22.380	6.37		
995	M/O MayengbamLeirak of Patsoi Part-IV(SH:-S.G.WBM & PC).		IW/AC/1-13/07/95 Dt.23.3.2007 Rs.13,67,698/-	Ashing Kabui	25.3.07	24.5.07		13.600		13.6		
996	Maint. of road Awangkhnou(NH-53) to Awang Khnou(SH:0WBM & PC).		IW/AC/1-13/06/ 86 Dt.12.3.07	Kh.Tomchou Singh	15.3.07	14.4.08		18.750	6.820	11.93		
997	Maint. of Chabungbam Leirak(SH:-Constn. of RR masonry protection wall around the public pond).		IW/AC/1-13/06/ 41 Dt.6.1.07	Kalanchung	15.1.07	14.3.07		4.410		4.41		
998	Maint. of Kanglatombi Shantipur Subedar Dist.Rd(SH:-Shingling).		IW/AC/1-13/06/ 55 Dt.16.3.07	Kh.Jiten Singh	25.3.07	24.4.07		3.210	2.490	0.72		
999	Maint. of Chabungbam Leirak(SH:-Constn. of RR masonry protection wall around the Public Pond).		IW/AC/1-13/06/ 41 Dt.6.1.07	Kalanchung	9.1.07	5.7.07		4.400		4.4		
1000	Maint. of road connecting NH-39 to the MLA Hostel colony near Major Khul(SH:-BUSG & PC).		IW/AC/1-13/06/ 46 Dt.29.1.07	M.Biren Singh	2.2.07	1.4.07		3.910	3.800	0.11		

1001	Maint. of Naoremthong Shamushang Lairembi Leirak and Settlement Road with drain 1.00Km(SH:-SG,WBM & PC & Drain).		IW/AC/1-13/05/97 Dt. 26.3.07	Ashing Kabui	28.3.07	27.9.07	2014.00	36.7630	29.06	7.699	
										83.709	
	Imphal East Division										
1002	M/o Sawombung sagolmang road (SH - shingling for filling of pot holes and surface dressing 5.20 km to 8.80 km)	-	IE/CT(10)/W/2 006-07/ Dt. 10/6/06 Rs. 6.30 lacs	M.M. Constn.	5-1-2006	27/1/06		3.000		3.00	
1003	M/o Sawombung sagolmang road (SH - shingling for pot holes and surface dressing 8.60 km to 12 km)	-	- do - Dt. 12/6/06 Rs. 6.30 lacs	M.M. Constn.	5-1-2006	16/2/06		3.000		3.00	
1004	M/o road from Gouranagar to Yaral pat road No. 1 (SH - widening to narrow formation pavement from 0-1.50 km & constn. of RCC pipe culvert 4 m span & line drain)	-	IE/CT(10)/W/2 006-07/50 Dt. 28/3/07 Rs. 34.21	CH. Rajen Singh	28/3/07	in progress		5.000		5.00	
1005	M/o road Thongjaokhong (SH - SG at Nandeibam road Jumuna Panji Nongmeikapam awang leikai, Kangjam Leirak Nandeibam Leirak, Hijam Leirak, & Akhongbam Leirak)	-	IE/CT(10)/W/2 006-07/14 Dt. 29/11/06 Rs. 5.16 lacs	- do -	27/11/06	16/12/06		2.000		2.00	
1006	M/o Kongba Makha Nandeibam Leikai road (SH - Mending of pot holes)	-	IE/CT(10)/W/2 006-07/17 Dt. 28/11/06 Rs. 6.90 lacs.	L. Shamu Singh	28/11/06	25/12/06		1.500		1.50	
1007	M/o Chingkhei Lambi road (SH - road Protection work)	-	IE/CT(10)/W/2 060-07/13 Dt. 27/11/06 Rs. 6.70 lacs.	- do -	27/11/06	26/12/06		2.000		2.00	
1008	M/o Nepram Leirak Loukol and (SH - S.G. WBM & PC).	-	IE/CT(10)/W/2 006-07/16 Dt. 28/11/06 Rs. 7.90 lacs.	- do -	28/11/2006	5-9-2011		3.000		3.00	
										19.50	
	National Highway - III										
1009	M/O to NH-150 Imphal Yaingangpokpi section from Km 463.00 to Km 488.00 in connection with the visit of the Parliamentary Committee of Home Affairs in Manipur SH(- BUSG & PC in damaged stretches from Km 464.559 to Km 465.00 and shingling of side berm from Km 464.559 to Km 464.903)		Rs. 6.91 EE/NH-III/WO/2005 Dt. 8.2.06	S.Joykr.Singh	15/2/06	5-8-2006		6.91	1.66	5.25	
1010	A/R & M/O to NH-150 Imphal -Yaingangpokpi Section.(SH :- Clearence of road side jungle from km 457.00 to km 459.00)		Rs. 0.48 EE/NH-III/WO/2006/ Dt.16.04.06	Y.Sunil	20/4/06	15/5/06		0.48		0.48	
1011	do (SH :- Clearence of road side jungle from km 459.00 to km 461.00)		Rs. 0.48 EE/NH-III/WO/2006/ Dt.16.04.06	Y.Sunil	20/4/06	15/5/06		0.48		0.48	
1012	do (SH :-Construction of rigid pavement at km 449.00 on Eastern side of Japan Memorial Maibam lokpa Ching)		Rs. 3.25 EE/NH-III/WO/2006/ Dt.23.01.06	N.Jugeshwore	2-1-2006	15/5/06		3.25		3.25	
1013	(SH:- Repairing of Minuthong Bridge)		Rs. 0.48 EE/NH-III/WO/2006/ Dt.16.04.06	S.Chaoba Singh	20/4/06	15/6/06		0.48		0.48	

1014	Maintenance of NH-150 Churachanpur-Yaingangpokpi section from km 402 to km 488 (sh:- Laying of WBM IRC Grade-II & III and premix carpet to the approaches of 2.00 m span RCC slab culvert at chainage 418.798 km)		Rs. 0.93 EE/NH-III/WO/2005/ Dt 14/6/06	M.Chaoba Singh	20/6/06	15/8/06		0.93		0.93
1015	M/o to NH-150 Imphal-Yaingangpokpi sec. Km 463.00 to Km 488.00 in connection with visit of Parliamentary Committee for the Home Affairs in Manipur (SH: P/L BUSG and p/c in damaged stretches from Km 464.559 to Km. 465.00 and Shingling from Km. 464.559 to Km 464.903		Rs. 39.47 EE/NH-III/W.O./2005 Dt. 8.2.2006	S. Joykumar	15/2/06	25/8/06		39.74	10.00	29.47
1016	M/O to NH-150 Imphal Yaingangpokpi section from Km 462.12 to Km 463.00 in connection with the visit of the Parliamentary Committee of Home Affairs in Manipur .		Rs. 3.77 EE/NH-III/WO/2005 Dt. 7.3.06	N.jilla Singh	15/3/06	10-6-2006		3.77		3.77
1017	SH:- Dressing of side berm from km 479.03 to km 483.28		Rs. 0.48 EE/NH-III/WO/2006/ Dt.17.10.06	Ch.Nilkanta Singh	23/10/06	12-11-2006		0.48		0.48
1018	SH:- Raising of depressed zone with BUSG and P.C. from km 472.00 to km 473.000)		Rs. 4.91 EE/NH-III/WO/2006/ Dt.17.10.06	M.Gune	20/10/06	15/12/06		4.91		4.91
1019	SH:- Construction of retaining wall and damaged road formation from km 481.158 to km 481.193)		Rs. 5.00 EE/NH-III/WO/2006/ Dt.17.10.06	M.M.Construction	10-20-2006	23/10/06		5.00		5.00
1020	A/R & M/O to NH-150 Imphal -Yaingangpokpi Section. (SH:- Reconstruction of damaged floor protection at km 411.984 .)		Rs. 4.88 EE/NH-III/WO/2006/2 76 Dt.20.09.06	Kh.Joy Kishan Singh	23/9/06	15/1/07		4.88		4.88
1021	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 430.120 to km 430.160)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.48		0.48
1022	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 431.602 to km 431.655)		Rs. 0.49 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-11-2007	23/3/07		0.49		0.49
1023	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 431.155 to km 431.215)		Rs. 0.49 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-11-2007	23/3/07		0.49		0.49
1024	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 422.080 to km 422.122)		Rs. 0.47 EE/NH-III/WO/2007 Dt. 7/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.47		0.47
1025	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 430.370 to km 430.417)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-9-2007	24/3/07		0.48		0.48
1026	M/o to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 488.00 (SH:- Rectification of damaged road pavement from km 422.220 to km 422.258)		Rs. 0.47 EE/NH-III/WO/2007 Dt. 9/3/07	Y, Sunil Singh	3-10-2007	24/3/07		0.47		0.47

1041	Impt. of Ningthoukhong Ching Lambi adjoining Sadukhoiroi Rd. and Ningthoukhong Kha Loukon Mapal Lambi		EE/BD/CONT/0 5/208 22/09/06 Rs.21.8	Ph. Adim	9-22-2006	11-22-2006		21.8	20.4	1.40		
1042	Constn. Of RCC Slab culverts with R.R. masonry foundation at Ningthoukhong Kha both side (Constn. Of pucca drain at ward No.6)		EE/BD/CONT/0 6-07/287 11/01/07 Rs.10.31	Kalanchung	3-11-2007	1-11-2007		10.31	6.91	3.40		
1043	Const. of Pucca line drain on Nothern side of Ningthoukhong Kha Lambi 500 to 940 m)		EE/BD/CONT/0 6-07/218 05/06/06 Rs.19.92	Ph. Adim	05/06/06	15/07/06		19.92	17.01	2.91		
1044	S/R to Nambol Kongkham IVR (S.H. P/L WBM)		EE/BD/CONT/0 6 19/05/06 Rs.9.48	Kh. Joykishan Singh	19/05/06	19/06/06		9.48	2.73	6.75		
1045	Constn. Of IVR from Kabowakching Mamang cannel to Heinoubok via Kabowakching mamang WBM & PC with slab culvert (S.H. Constn of 4m Span slab culvert)		EE/BD/CONT/0 6-07/292 09/01/07 Rs.7.48	O. Premjit	09/01/07	19/02/07		7.48	3.04	4.41		
1046	M/o IVR from Kha Sanjenbam to Wahengkhuman Maning (SH:- WBM & PC)		EE/BD/CONT/0 6-07/293 09/01/07 Rs.4.58	Ph. Adim	1-9-2007	2-9-2007		4.58	0	4.58		
1047	Constn of Pucca line drain from 0.500m at Ningthoukhong Kha Lambi on Nothern Side		EE/BD/CONT/0 6-07/218(1) 05/06/06 Rs.21.7	Ph. Adim	05/06/06	05/07/06		21.7	17.34	4.36		
1048	Impt. Of IVR from O/C Rd. to Navodaya via Ward no. 1 Bishnupur		EE/BD/CONT/0 6/218 29/04/06 Rs.16.23	Ph. Adim	29/04/06	29/05/06		16.23	12.3	3.93		
1049	Constn of Maibam Chingmang Ring Rd. (Japan War Memorial to Leimaram Lamkhai) (WBM & PC)		EE/BD/CONT/0 6-07/ 54 06/10/06 Rs.7.86	O. Premjit Singh	06/10/06	06/11/06		7.86	2.75	5.11		
1050	S/R to Keinou Wainem IVR (S.H. P/L & S.H. WBM & P.C.)		EE/BD/CONT/0 6-07/ 21/11/06 Rs.4.96	Ph. Adim	21/11/06	16/12/06		4.96	3.46	1.50		
1051	Constn. Of Kwakeithel Chingphu Rd via Kakyai Chungkham mamang Kakyai Bamol Nakal (SH, WBM & PC)		EE/BD/CONT/0 6-07/293 20/01/07 Rs.8.46	O. Premjit Singh	20/01/07	20/02/07		8.46	8.19	0.27		
1052	Impt of Thinungei Ring Rd (SH E/W & PC)		EE/BD/CONT/2 16 29/5/06 Rs.60.07	Ph. Adim	29/5/06	29/7/06		60.07	56.51	3.56		
1053	A/R to Kwakshiphai IVR (SG, WBM, & PC and retaining wall)		EE/BD/CONT/0 6 12/12/06 rs.11.17	Ph. Adim	12/12/06	02/02/07		11.17	7.84	3.30		
1054	A/R to Nachou awang IVR (SH :- SG ,WBM & PC)		EE/BD/CONT/0 6-07/ 12/12/06 Rs.7.78	Ph. Adim	12-12-2006	2-12-2007		7.78	3.27	3.27		
1055	Constn of Retaining wall at Nachou awang		EE/BD/CONT/0 6-07/ 1/11/06 Rs.3.82	Th. Ratankumar Singh	1/11/06	16/12/06		3.82	3.35	0.47		
1056	Impt of Phairembam Leikai (Kumbi Rd) to Sendra Rd		EE/BD/CONT/0 6-07 dt.17/1/06 Rs.15.44	Ph. Adim	1-17-2006	4-17-2006		15.44	10.36	5.07		
1057	Constn. Of 4m span RCC slab culvert at Moirang Patlou Leikai		EE/BD/CONT/2 21 dt.1/6/06 Rs.5.91	Ph. Adim	6-1-2006	8-1-2006		5.91	4.95	0.96		

	TAMENGLONG DIVISION											
1079	M/O IT road 51.50 to 119 km (SH: Road side berm dressing from 107.50 - 119.00 km)	---	CT/7/TML/2006-07/M/64 Dt.1/12/07 Rs.431033.00	Y. Kumar Singh	Dt.7/12/2007	30/12/2007	30/12/2007	4.31	1.24	3.06		
1080	- do- (SH: from 96 to 107.50 km)	---	CT/7/TML/2006-07/M/63 Dt.12/2/07 Rs.429837.00	Y. Kumar Singh	Dt.18/02/2007	30/12/2008	30/12/2008	4.29	1.83	2.46		
1081	Maint./Construction of RCC pipe culvert and retaining wall on IT road at 97.020 km)	42/57/2006-W 11/9/2006 Rs. 9.14	CT/7/NP/2006-07/1 Dt.27/9/2006 Rs. 9.14	Kh Jiten Singh	Dt.3/10/2006	Dt.14/01/2008	Dt.14/01/2008	9.14	0.00	9.14		
1082	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 8 to 12.60 Km)		CT/7/TML/2006-07/196 Dt. 18/05/2006 Rs.47799.00	Bhopen Naorem	Dt. 25/05/2006			0.48	0.00	0.48		
1083	M/O Kaiphundai Tousem road 0 to 58 Km (SH: P/L Shingling WBM & PC 0 to 7.10 Km) (SH: Side bern dressing 17.60 to 22.40 Km)		CT/7/TML/2006-07/195 Dt. 18/05/2006 Rs.47799.00	Bhopen Naorem	Dt. 25/05/2006			0.48	0.00	0.48		
1084	M/O Tamenglong Tousem Haflong road 0 to 91 km (SH: Filling of eroded portion)	---	CT/7/TML/2006-07/308 Dt.30/12/06 Rs. 721668.00	RK. Ajin	Dt.5/01/2007	30/01/2007	30/01/2007	7.22	0.00	7.21		
1085	M/O TML Tousem Haflong road 0 to 9 km(SH: Clearance of side berm and jungle cutting from 65 to 91 km)	---	CT/7/TML/2006-07/M/13 Dt.20/12/06 Rs. 530903.00	R.K. Ajin	Dt.26/12/2006	20/01/2007	20/01/2007	5.31	1.37	3.93		
												26.76
	National Highway - I											
1086	A/R and M/O to Nh-39, Maram Imphal section (SH:-Widening of existing carriageway in front of Sekmai Police station at Km 301.110 i/c Construction of toe wall from km 301.150 and pucca drain in front of NILAPADMA SECONDARY SCHOOL)	NIL	No.CT/4/NH-I/2006-07/32/dt 18-09-2006 Rs 2356927/-	(L) W. Ranjit	3-20-2006	12-19-2006	Nil	23.56	0	23.56		
1087	AR and MO to Nh-39, Maram Imphal section 2000-01(SH:-Construction of retaining wall from km 248.520 to km 248.535)	NIL	No.CT/4/NH-I/2006-07/74/dt 19-09-2006 Rs 915068/-	(L) W. Ranjit	9-20-2006	12-12-2006	Nil	9.15	0	9.15		
												32.71
	Senapati Division											
1088	M/O UTC rd (SH: P/L WBM at washed out area in betn. 35 to 40km)	CT/1/SPTD/05-06/103 dt. 24-4-06 Rs. 441472		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.41		4.41		
1089	M/O UTC rd. (SH: P/L WBM at washed out area in betn. 45 to 50km)	CT/1/SPTD/05-06/101 dt. 24-4-06 Rs. 470059		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.70		4.7		
1090	M/O UTC rd. (SH: P/L WBM at washed out area in betn. 50 to 55km)	CT/1/SPTD/05-06/102 dt. 24-4-06 Rs. 446240		N. Gojendra Singh	2-26-2006	4-24-2006	5-1-2006	Rs. 4.46		4.46		
1091	M/O UTC road 35-70km (SH: Dressing of rd. side berm)	CT/1/SPTD/05-06/2 dt. 25-4-06 Rs. 958740		N. Gojendra Singh	4-27-2006	5-22-2006	5-29-2006	Rs. 9.58		9.58		
1092	M/O Saikul phaibung rd. 0 to 24km (SH: Clearance of land slip, jungle clearance resection of line drain & repairing bad stretches 16 to 24km)	CT/1/SPTD/06-07/24 dt. 27-9-06 Rs. 943297		N. Gojendra Singh	9-29-2006	11-28-2006	12-5-2006	Rs. 9.43		9.43		
1093	M/O Phijili Liyai Phuba Maiba rd. (SH: Clearance of jungle, surface dressing & kutcha line 0 to 13km)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 1140300		N. Gojendra Singh	9-29-2006	11-8-2006	11-15-2006	Rs. 11.36		11.36		

1094	M/O Phijili Liyai Phuba Maiba rd. (SH: Clearance of jungle, surface dressing and kutcha line drain 13 to 20 km)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 1099876		N. Gojendra Singh	9-29-2006	12-14-2006	12-21-2006	Rs. 10.98		10.98		
1095	M/O rd. from TT. Laii to Beso (SH: Repairing of bed stretched)	CT/1/SPTD/05-06/SD-1 dt. 27-9-06 Rs. 460102		N. Gojendra Singh	3-27-2006	11-20-2006	11-27-2006	Rs. 4.58		4.58		
1096	M/o UT Chingmei Khullen road 35 - 70 km. (SH: Celarance of lands and resection of line drain 57-70 km.)		CT/1/SPTD/06-07/33(c) DT. 2/2/07 Rs. 670894	Ng. Lah	2-4-2007	5-2-2007	5-2-2007	6.80		6.8		
1097	M/o road from Laii to Laii Shirafii (SH: Surface dressing and shingling 3.30 km. to 6.60 km)		CT/1/SPTD/05-06/152 dt. 30/3/07 Rs. 947430	Ph. Adim	3-1-2006	4-28-2006	5-5-2006	10.26		10.26		
										76.56		
										458.12		
	MH: 2059											
	BISHNUPUR DIVISION											
1098	Re-construction of damaged compound wall of D.C Bunglow (southern side) for a length of 103.70m)		EE/BD/CONT/06-07/11 dt.01/08/06 Rs.10.35	M.Chaoba Singh	8-1-2006	4-20-2009		10.32	5.99	4.33		
1099	Construction of compound fencing for SDC office at Ningthoukhong		EE/BD/CONT/06-07/14 dt.05/08/06 Rs.2.77	Ph.Adim	8-5-2006	9-5-2006		2.77	1.36	1.42		
1100	Constn. Of temporary sentry post bunkers for security forces for General Election 2007 (55 nos)		EE/BD/CONT/06-07/15 dt.11/08/06 Rs.8.09	Ph.Adim	8-11-2006	8-14-2006		8.09	6.19	1.9		
										7.65		
	Mechanical Division- II											
	2006-07											
1101	Strengthening of Counpound Wall (126m-196m)	Rs. 4.14 ACE(E)Ten/MD-II/06-07/3 DT.22-8-2006	Rs. 4.14 EE/MD-II/ST-1/WO/06-07/15(A) DT.23-8-06	Kh. Bira Singh	8-24-2006	11-18-2006	11-18-2006	3.99	3.25	0.88		
1102	Strengthening of Counpound Wall (196m-253m)	Rs. 3.35 ACE(E)Ten/MD-II/06-07/4 DT.22-8-2006	Rs. 3.35 EE/MD-II/ST-1/WO/06-07/21 DT.16-11-06	Kh. Bira Singh	11-26-2006	4-8-2007	4-8-2007	3.23	1.74	1.61		
										2.49		
										10.14		
	MH: 4216											
	BISHNUPUR DIVISION											
1103	Constn. Of security barrack approach at Bishnupur.	ACE-I/AA/BPR/98-99/35 dt. 27/3/99; Rs.3.42	EE/BD/Cont/06-07 Rs.2.97	Thonzaniang	3-10-2006	5-10-2006		2.97	0.00	2.97	3.32	3.32
										2.97		3.32
	MH: 2216											
	BUILDING DIVISION-II											
1104	M/O Govt. R/Qtr at L/Pat. (SH:- Repairing to T-IV/E-15 to 21 at L/Pat)		EE/BD-II/CT-2/06-07/141, dt. 27/10/2007, Rs. 5.214/-	Haokhotinlen Vaiphei	10-27-2007	12-26-2007		5.21		5.214		
										5.214		
	FY: 2007-2008											
	MH: 5054											
	Imphal West Division											
1105	Impt. of Thangal Bazar Rd.(SH:-Impt. of Paona Bazar & Thangal Bazar).		IW/AC/1/13/07/1 Dt.11.4.07	G.Kakhangai Kabui	18.4.07	17.5.07		25.13	22.78	2.35	28.08	5.30

1106	Impt. of RIMS Rd(SH:-SDBC).		IW/AC/1-13/07/10 Dt.3.12.07	Ksh.Ingocha Singh	3.12.07	2.6.08		81.57	76.33	5.24	91.15	14.82
1107	Constn. of line drain in and around Imphal city(SH:-Constn. of line drain at MPP road Museum road Devalaya road,Sani Mandir etc).		IW/AC/1-13/07/13 Dt.19.12.07	R.K.Dorendro Singh	19.12.07	18.3.08		37.55	32.78	4.77	41.96	9.18
1108	Impt. of M.G.Avenue Rd(SH:-Mending of pot holes with WBM & MUSG for the Roads of Imphal Bazar area).		IW/AC/1-13/07/213 Dt.19.12.07	G.Kakhangai Kabui	30.12.07	29.1.08		4.65	4.26	0.39	5.20	0.94
1109	Construction of Line Drain in and around Imphal City(SH:-Constn. of Line drain at MPP road Museum road Sani Mandir etc).	No.42/64/07-W Dt.7.11.07	IW/AC/1-13/08/13 Dt.19.12.07	R.K.Dorendro Singh	19.12.07	18.3.08	2015	37.552	32.782	4.77	41.96	9.18
1110	Impt. of M.G.Avenue Rd(SH:-Impt. of Majorkhul and MLA's Qtr. Rd. from D.I.Road Imphal i/c Constn. of line drain and constn. of 1m. Span slab culvert).		IW/AC/1-13/07/35 Dt.2.2.08	Th.Nodiachand Singh	12.2.08	11.6.08		35.50	35.20	0.3	39.67	4.47
1111	Impt. of Kwakeithel Thounaojam Leikai connecting Sagolband Meino Leirak.		IW/AC/1-13/08/48 Dt.24.1.08	L.Karnaveer Singh	2.2.08	1.8.08		52.85	42.50	10.35	59.06	16.56
										28.17		60.46
BISHNUPUR DIVISION												
1112	Constn. Of double bailey bridge at Nungleiband across Leimatak river (west side abutment)	42/18/2007-W dt. 7/11/07	EE/BD/Cont/09/337 dt. 24/12/07 Rs.37.69	M/S S.K. constructions	12-24-2007	14/04/08		37.69	32.51	5.18	42.12	9.61
										5.18		9.61
TAMENGLONG DIVISION												
1113	Impvt. Of Tamenglong Hd Qtr. Road (SH:- Shingling, WBM, PC for Carpentry road, Treasury road, IB Bazar, Approach road from DC Bunglow I.T road. Approach road from DC Office, re- sectioning of pucca line drain for a length of 322.50 Rm and construction of 1 m span R.C.C. slab culvert - 3 Nos at 200 Rm, 340 Rm of Carpentry colony and 100 RM of Treasury road.	42/79/2007- W dt. 30/10/2007 Rs.99.80	CT/7/TML/SPA/2007-08/20 Dt.17/01/2008 Rs.51.53	R.K. Ajin	Dt. 24/01/2008	Dt. 25/08/2009	Dt. 25/08/2009	51.53	42.66	8.35	57.58	14.92
										8.35		14.92
Chandel Division												
1114	Impvt. of khunutabi Machi road 16 to 28.57 Km. (SH: IRC grade II from 9.45 to 9.50 Km) Ring Culvert - 7 Nos. for 17.00 Km (balance works)		EE/CDL/No/2007-8/72 Dt. 27/2/2008	HB. Lumhnung	3-5-2008	-	-	₹ 29.70	₹ 15.61	14.09	₹ 33.19	₹ 17.58
1115	Impvt. of Chandel to Sugnu road (Left out portion SH: Shingling, WBM & PC in betn. 5.66 to 8.515 Km)		EE/CDL/NO/2007-08/62 Dt. 17/12/07	HL. Thunglum	12-24-2007	8-10-2008		₹ 57.11	₹ 45.47	11.63	₹ 63.82	₹ 18.35
1116	Impvt. of road from Sugnu to Ch/Karong (Left out portion) (SH: Shingling WBM, PC from 10.15 to 12 Km and constn of line drain at selected stretches)		EE/CDL/No/07-08/60 dt. 14/12/07	BD Kongal	8-12-2008			₹ 38.38	₹ 34.34	4.04	₹ 42.89	₹ 8.55
1117	Impvt. of Chandel to Sugnu road (left out portion)(SH: shingling, WBM & PC in between 8.515 to 11.39 Km)		EE/CDL/No/2007-08/63 Dt. 17/2/07	HL. Thunglum Anal	12-24-2007	5-24-2008		₹ 57.15	₹ 54.59	2.56	₹ 63.87	₹ 9.28
1118	Impt. Of Sugnu Rd.(left out portion) (SH: Shingling WBM and PC in between 11.39 to 14.00 Km)		EE/CDL/No/2008/75 dt 3/1/08	HB. Lumhnung Anal	1-9-2008			₹ 15.32	₹ 14.27	1.05	₹ 17.12	₹ 2.85

1119	Impvt. Of road from Sugnu to Chakpikarong (left out portion) (SH: Shingling, WBM, PC from 6.30 to 6.90 Km, 8.90 to 10.15 Km and Constn. Of Line drain at selected stretches)		EE/CDL/No/2007-08/59 dt. 14/12/07	BD Kongal Anal	12-20-2007	6-6-2008		₹ 38.43	₹ 36.19	2.23	₹ 42.95	₹ 6.76
1120	Impvt. of Tengnoupal Hengshi New Somtal road(SH: Shingling,WBM,P.C.& Surface dressing coat 88.29 to 89.87 km		No.EE/CDL/NO/2008/72 dt. 3/1/2008	Ashing Kabui	1-9-2008	12-10-2008	-	₹ 20.28	₹ 12.75	7.53	₹ 22.66	₹ 9.91
1121	Const. of ADC Complex at Moreh (SH: Const.of two room transit hostel)		No.EE/CDL/NO/2007-08/ dt. 12/02/2008	Jesse Kamei	3-26-2008	-	-	₹ 28.24	₹ 25.97	2.26	₹ 31.56	₹ 5.59
1122	Impvt. Of rd from Lambung to United College Chandel (SH: Repairing of dressing for Lambung Bailley Bridge, Shingling, WBM, PC from 0-1.37 km and RCC ring culvert 6 km)		EE/CDL/WO/07-10/27 Dt. 29/3/2010	Hl. Lovingson Anal	4-4-2010	6-8-2010	-	₹ 44.96	₹ 43.75	1.20	₹ 50.24	₹ 6.49
										46.59		₹ 85.35
	Senapati Division											
1123	Impvt. Of road from Chawainu to Tabufii (SH: E/W in formation cutting)	CT/1/SPTD/07-08/6 dt. 3/10/07 Rs. 2449314	24,49,314	K. Lamchaopou		04-04-09	4-11-2009	26		26.02	29.08	₹ 29.08
1124	Impvt. Of TT Laii to Kaibi, 1.80 km. (SH: WBM and Kutcha line drain 0 - 1.74 km.)	CT/1/SPTD/07-08/9 DT. 31/10/07 Rs. 7,39,935	7,39,935	M. Ashiho Pfuzei	11-2-2007	12-1-2007	12-8-2007	7.65		7.65	8.55	₹ 8.55
1125	Impvt. Of road from Rural Hospital to Rabunamei, 1.5 km. (S?H: Shingling and Kutcha ine drain)	CT/1/SPTD/07-08/18 DT. 31/10/07 Rs. 495574	4,95,574	M. Ashiho Pfuzei	11-2-2007	11-27-2007	11-4-2007	5.46		5.46	6.10	₹ 6.10
1126	Impvt. Of road from TT Laii road to Tabufii 1.5 km. (IsH: Shingling and kutcha line drain)	CT/1/SPTD/07-08/11 dt. 31/10/07 Rs. 493425	4,93,425	K.S. Ngaile		01-12-07	12-8-2007	5.10		5.1	5.70	₹ 5.70
1127	Impvt. of T.T. Laii Kharasom road (SH: Providing WBM grade-II from 20.25 Km to 22.29 Km)(3rd portion)	CT/1/SPTD/07-08/27(C) dt. 27/12/2007 Rs. 10,05,567	10,05,567	K.S. Ngaile		12-24-2008	12-31-2008	10.09		10.09	11.28	₹ 11.28
										54.32		₹ 60.70
										142.61		
	MH: 3054											
	Imphal West Division											
1128	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0.45Km to 0.900Km).		IW/AC/1-13/7/4 Dt.16.4.07	G.Thaninjao R.Naga	16.4.07	15.7.07	2014	85.600	79.590	6.01		
1129	Maint. of road from PHLYO Club to Thingel Pukhri & KhomdramSelungba leirak road.		IW/AC/1-13/07/5 Dt.8.11.07	G.Panmei	10.11.07	9.2.08		9.970	8.970	1.00		
1130	Maint. of road from Watham leirak to Cheiraoching in front of Sinam Manglem(SH:-Shingling,WBM & PC).		IW/AC/1-13/07/110 Dt.6.11.07	Ksh.Chandrasahas Singh	9.11.07	8.12.07		9.430	9.140	0.29		
1131	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0 to 0.450Km).		IW/AC/1-13/07/5 Dt.16.4.07	G.Kakhangai Kabui	19.4.07	15.4.08		86.340	79.590	6.75		
1132	Maint. of road connecting NH-53 and Takyel Khongbal road via. Blind School and Takyel Khongbal approach(SH:-Providing GSB)		IW/AC/1-3/07/356 Dt.16.4.07	S.Mani Singh	16.4.07	15.12.07	2015	2.940		2.94		

1133	Maint. of Tera Loukrakpam Leikai road.		IW/AC/1-3/07/11 dt.16.4.07 Rs.46.65	Kakhangai Kabui	18.4.07	17.10.07		47.000		47.00		
1134	Maint. of LukramLeirak Loukham Leirak Tongbram Leirak and Paite Veng road		IW/AC/1-13/07/7 dt.16.4.07 Rs.52.00	G.Thaninjao R.Naga	16.4.07	23.10.07		52.000		52.00		
1135	Maint. of Tera Sapam Leirak connecting Takyel Ghari road and NH-53(SH:-Constn. of retaining wall at the depressed road portion).		IW/AC/1-13/07/3 dt.16.4.07	G.Thaninjao R.Naga	16.4.07	23.10.07		46.000	Rs. 0.00	92.00		
1136	Maint. of Takyel KolomLeikai riad.		IW/AC/1-13/07/10 dt.16.4.07 Rs.46.00	S.Mani Singh	16.4.07	10.10.07		46.000		57.00		
1137	Maint. of Tabungkhok Changangei road(SH:-Constn. of Protection wall from 0.45Km to 0.900Km).		IW/AC/1-13/07/4 Dt.16.4.07	G.Thaninjao R.Naga	18.4.07	3.12.07		8.560		8.56		
1138	Maint. of Mayaikoibi Chabungbam road(132 to 263m)(Shingling).		IW/AC/1-13/08/77 Dt.6.2.08	G.Kakhangai Kabui	8.2.08	7.3.08		0.370		0.37		
1139	Maint. of Tourangbam Leirak IVR at Tera(SH:-Shingling 505.08 to 631.98m).		IW/AC/1-13/08/559 Dt.10.12.08	M.Sharat Singh	15.12.08	25.12.08		0.390		0.39		
1140	Maint. of I.K.road from 3.00 to 5.00Km(SH:-Filling of pot-holes by bitumen).		IW/AC/1-13/07/28 Dt.20.3.08	M.Mangi Singh	25.3.08	24.6.08		4.980	0.370	4.61		
1141	Maint. of road side drain at Mohour House road Uripok.		IW/AC/1-13/08/08 Dt.5.7.08	I.Kulachandra Singh	8.7.08	7.8.08		0.380	0.140	0.24		
1142	Maint. of Urban-bye-pass road(SH:-P/L sand gravel at side berm).		IW/AC/1-13/07/126 Dt.16.2.08	G.Thaninjao R.Naga	20.2.08	19.3.08		0.390		0.39		
1143	Maint. of Ngairangbam to Longa Koireng road(SH:-Laying sand gravel to the pot-holes/depression for the portion Ngairangbam to Moidangpok).		IW/AC/1-13/07/120 Dt.16.2.08	Joyba Huidrom	19.2.08	18.3.08		0.380	0.170	0.21		
										279.76		
	BISHNUPUR DIVISION											
1144	Constn. Of RCC Slab culvert with R.R. masonry foundation at Ningthoukhong Kha both side (Constn. Of pucca drain at ward No.7)		EE/BD/CONT/07-08/286 11/01/08 Rs.12.72	Kalanchang	11/01/08	11/03/08		12.72	9.64	3.08		
1145	M/O IVR from Pukhrabam Maning to Pukhrabam mamang (SH WBM & PC)		EE/BD/CONT/07-08/12 21/8/07 Rs.3.28	Ph. Adim	21/8/07	21/9/07		4.59	3.28	1.31		
1146	M/O Kumbi Ungamel to Khordak Nongmaikhong ODR		EE/BD/Cont/07-08/175 dt 9/1/07 Rs.7.76	Kh.Joykishan Singh	9/1/07	9/2/07		10.59	7.66	2.93		
1147	Constn of 1m span RCC slab culvert from Sagang Sugnu road at different reaches		EE/BD/Cont/07-08/282 dt 9/1/07 Rs.5.64	Ph.Adim	9/1/07	19/2/07		9.26	5.64	3.62		
										10.94		
	National Highway - III											
1148	M/o to NH-150 for the portion from Km 402.00 to Km 488.00 (SH: - Clearence of side jungle for the portion from km 439.00 to km 442.00)		Rs. 0.50 EE/NH-III/WO/2007 Dt.01/02/07	M.Nonglemba	2-1-2007	15/4/07		0.50	0	0.50		

1149	A/R & M/O to NH-150 Imphal-Yaingangpokpi section(SH:-Resectioning from km 464.580 to km 464.939 and out towards Naga Nala for a length of 132.00m.)		Rs. 0.49 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.49	0	0.49
1150	do (SH: - P/L Shingling , WBM ,P.C. at 465.234)		Rs. 0.46 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.46	0	0.46
1151	do (SH: - P/L Shinglin WBM ,P.C. i/c BUSG at 465.250)		Rs. 0.34 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.34	0	0.34
1152	do (SH: - P/L Shingling on road side berm from km 464.500 to km 465.00 left side)		Rs. 0.48 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.48	0	0.48
1153	do (SH: - P/L Shingling on road side berm from km 464.500 to km 465.00 Right side)		Rs. 0.50 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	23/5/07		0.50	0	0.50
1154	do (SH: - P/LWBM from km 471.583 to km 472.50)		Rs. 4.60 EE/NH- III/WO/2007 Dt.9.03.07	Ksh.Chandrasah	15/3/07	23/5/07		4.60	0	4.60
1155	do (SH: - P/LWBM from km 470.780 to km 471.583)		Rs. 1.90 EE/NH- III/WO/2007/ Dt.9.03.07	W.Ranjit Singh	15/3/07	23/5/07		1.90	0	1.90
1156	A/R & M/O to NH-150 Imphal-Yaingangpokpi section (SH: Pot Holes mending from km 465.200 th km 469.00 i/c removal of earth from side berm and construction of kutcha dreains from Km 464.570 to km 465.10)		Rs. 4.80 EE/NH- III/WO/2006/ Dt.29/05/07	M. Mangi Singh	6-5-2007	29/6/07		4.80	2	2.80
1157	(SH:- Widening to four lane and construction of Median)		Rs. 0.34 EE/IE/WO/199 7.98/48	Raghumani	5-10-2007	15/8/07		0.34	0	0.34
1158	M/o to NH-150 for the portion from km 402.00to 488.00(SH :- Filling of worst out surface & pot holes mending with P.C. in between km 456.50 to km 463.00)		Rs. 2.44 EE/NH- III/WO/2006/ Dt.30.05.07	M.Mangi Singh	7.6.07	18/8/07		2.44	0	2.44
1159	SH:- P/L Shingling and WBM from km 466.313 to km 466.403)		Rs. 0.37 EE/NH- III/WO/2007 Dt.9.03.07	Y.Lokendro Singh	15/3/07	10-5-2007		0.37	0	0.37
1160	(SH:-Construction of kutcha drain from km 481.702 to km 482.482)		Rs. 0.48 EE/NH- III/WO/2007 Dt.9.03.07	Ch.Nilkanta Singh	15/3/07	10-5-2007		0.48	0	0.48
1161	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Shingling of side berm from km 403.800 to km 403.945)		Rs. 0.50 EE/NH- III/WO/2007 Dt.	Dilip Wahengbam	15/10/07	12-10-2007		0.50	0	0.50
1162	M/o to NH-150 for the portion from km 402.00to 488.00 (SH: - Clearance of side jungle for the portion from km 442.00 to km 445.00)		Rs. 0.50 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.50	0	0.50
1163	do (SH: - Clearance of side jungle for the portion from km 445.00 to km 448.00)		Rs. 0.50 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.50	0	0.50
1164	do (SH: - Clearance of side jungle for the portion from km 448.00 to km 451.00)		Rs. 0.48 EE/NH- III/WO/2007 Dt.01/02/07	M.Nonglemba	2-10-2007	12-3-2007		0.48	0	0.48

1177	Impt. of Lamsang Sekmai Rd(SH:-SG,WBM and PC with grouting(2nd portion).		IW/AC/1-13/08/32 Dt.17.12.08 Rs.20.62	Omnath Chhetri	19.12.08	28.2.09		21.22	18.84	2.38	23.71	4.87
1178	Constn. of line drain in and around Imphal city(SH:-Constn. of line drain at Kakhulong and Masjid rd. and Constn. of 1.00m span RCC slab culvert).		IW/AC/1-13/07/55 Dt.28.5.08	L.Kheda Singh	7.6.08	6.9.08		41.08	37.61	3.47	45.91	8.30
1179	Impt. of Lamsang Sekmai Rd(SH:-SG,WBM and PC with grouting(2nd portion).		IW/AC/1-13/08/32 Dt.17.12.08 Rs.20.62	Omnath Chhetri	19.12.08	28.2.09		21.22	18.84	2.38	23.71	4.87
1180	Impt. of Khagempalli Naoremthong to Kwakeithel Bazar(Phase-II)(SH:-Impt. of Patsoi part-I to II shingling).		IW/AC/1-13/08/52 Dt.26.4.08	Apam Shimray	4.5.08	3.6.08		0.37		0.37	0.41	0.41
1181	Constn. Of Imphal city line drain of 2m span slab culvert	42/64/07-W dt.7.11.07 Rs.599.90	IW/AC/1-13/07/55 dt.28.3.08 Rs.39,885	L.Kheda Singh	28.3.08	27.6.08	2014	39.885	36.505	3.38	44.57	8.07
1182	Impt. of Lalambung Makhong Thangjam Leirak turning to Sankar Talkies).		IW/AC/1-13/08/88 Dt.31.1.09	M.Mangi Singh	2.2.09	14.2.09		6.76	4.36	2.4	7.55	3.19
1183	Impt. of Yurembam to nambol Phoiijing Chingmang via. yarou bomdiar road(SH:-Providing wing wall and approach shingling of Ngairangbam Awang bridge).		IW/AC/1-13/08/88 Dt.18.2.09	G.Thaninjao R.Naga	20.2.09	18.3.09		5.02	1.28	3.74	5.61	4.33
1184	Constn. of RCC Conduit for laying power line in greater Imphal from Ima Keithel to MG Avenue(Eastern side).		IW/AC/1-13/08/43 Dt.24.12.08	M/S MM Constn.	1.1.09	31.7.09		12.20	11.26	0.94	13.63	2.37
1185	Impt. of Rd. from RIMS traffic Rotary to Laithungching junction(SH:-Constn. of RCC slab culvert 1.5m span at Western side of RIMS colony).		IW/AC/1-13/08/86 Dt.31.1.09	K.Modhumangol Singh	2.2.09	1.12.09		4.25	3.32	0.93	4.75	1.43
1186	Impt. of road connecting RIMS with Urban bye pass(SH:-Impt. of road from Alpine Bakery to Chingakham Lampak).		IW/AC/1-13/08/70 Dt.5.1.09	N.Kiran Singh	7.1.09	11.1.09		6.36	5.72	0.64	7.11	1.39
1187	Impt. of Spining Mill to Mayanglangjing road.		IW/AC/1-13/09/27 Dt.15.2.09	Lenin Hirom	17.2.09	26.12.09		3.90	2.90	1	4.36	1.46
1188	Impt. of Samushang Ukusana road 2nd portion.		IW/AC/1-13/09/69 Dt.19.3.09	Lenin Hirom	19.3.09	27.8.10		17.32	15.00	2.32	19.36	4.36
1189	Impt. of NH-53 to Heikrujam Maning Leikai(SH:-Constn. of 1m. Span RCC slab culvert at 1.30Km to at Moidangpok IVR).	No.42/101/08-W Dt.26.11.08	IW/AC/1-13/08/116 Dt.20.2.09 Rs.2.93	S.Mani Singh	22.2.09	21.3.09	2015	2.94		2.94	3.29	3.29
1190	Impt. of Lalambung Makhong Thangjam Leirak to Goverdhon Achouba via. Thingel Maru).		IW/AC/1-13/08/82 Dt.31.1.09	S.Subhachandra Singh	2.2.09	10.2.09	2015	4.88	3.32	1.56	5.45	2.13
										28.45		50.47
BISHNUPUR DIVISION												
1191	Impt. of IVR road from Old Cachar road Khoupum Bazar to Satudai.		EE/BD/Cont/08-09/32 23/11/08 Rs.0.90	Ph. Adai	23/11/08	13/01/09		0.90	0	0.9	1.01	1.01
1192	Impt. of Old Cachar Road fro Khoupum IB To Rengpang under one tire ACA 2006-07 (SH:-M/o Old Cachar Road from 0 to 92.75 km)(SH:- Re- sectioning the existing kutcha drain and laying sand gravel from 71 to 72 km).		EE/BD/Cont/08-09/33 23/11/08 Rs.6.03	Ajon Golmei	23/11/08	13/01/09		6.03	5.38	0.65	6.74	1.36
										1.55		2.36
UKHRUL DIVISION												

1193	Impt. of Tolloi jn. To Kachai via Ngaimu Somdal (SH:- 1st portion 0 - 10.10 km)	Record not traceable	EE/UD/WO/07 2007-08/10 dated 08/12/2008 Rs. 94,27,150.00	Apam Shimray	15/12/2008	10/12/2009	Cont. Case No. 133 of 2016 W.P (c) No. 5 of 2016	Rs. 94.60	Rs. 86.50	Rs. 8.10	Rs. 105.72	19.22
1194	Impt. of Tolloi junction to Kachai via Ngaimu Somdal (2nd portion) 10.10 - 15.47 km	Record not traceable	EE/UD/WO/ 2008-09/710 Dt. 8/12/08 Rs. 85,32,872.00	Apam Shimray	15/12/2008	13/12/2009	Nil	Rs. 85.32	Rs. 77.96	Rs. 7.36	Rs. 95.35	17.39
1195	Improvement of road from Alang jn to T.Hundung. (SH:- E/w in formation cutting from 0.00-5.00km)	No. 42/28/2008-W dt. 24/11/2008 Rs. 100.00 Lakhs	EE/UD/WO/07/ 2008- 2009/32(A) dt. 31/12/2008 Rs. 49,01,593.00	Apam Shimray	07/01/2009	06/01/2010	Nil	Rs.49.01	Rs.44.98	Rs. 4.03	Rs. 54.77	9.79
1196	Impt. of Tolloi jn to Tolloi (SH:- Providing Shingling & Clearance of land slip)	Record not traceable	EE/UD/WO/07 2007-08/11 dated 08/12/2008 Rs. 95,63,397.00		14/12/2008	12/12/2009	Contemp Case No. 133 of 2016 W.P (c) No. 5 of 2016		Rs. 77.96	Rs. 7.36	Rs. 0.00	7.36
										Rs. 26.85		53.75
Senapati Division												
1197	Re-constn. of damaged bridge 20m. Over Senapati river (SH: Constn. of Senapati bridge 12m span over Senapati river and approach road)	42/148/2008-W dt 26/11/2008 Rs. 50.00	CT/1/SPT/08- 09/64 Dt.27/12/2008	P. Isaac Pou	12-30-2008	3-23-2009	3-30-2009	₹ 41.41	Rs. 41.01	0.4	₹ 46.28	₹ 5.27
1198	Impvt. Of TT Laii road (left out portion) (SH: E/W in surface dressing, WBM, PC and kutcha line drain 10.70 to 12.20 km)		CT/1/SPTD/08- 09/400 dt 20/12/08 Rs. 27.41,470/- 87,94,089	K. Lamchaopou	12-22-2008	3-17-2009	3-24-2009	₹ 27.41		27.41	₹ 30.63	₹ 30.63
1199	Impvt. Of TT Laii road	CT/1/SPTD/08- 09/32 DT. 8/12/08 Rs. 8,794,089		M. Ashiho Pfuze	12-10-2008	2-8-2009	2-15-2009	88.81	Vide Vr No. dt. 29/03/10 Rs.85,98,000	2.02	₹ 99.25	₹ 13.27
1200	Impvt. Of TT Laii Kharasom road (Left out portion) SH: Providing granular base in betn. 10 km. to 14 km.)	CT/1/SPTD/08- 09/42 dt. 20/12/08 Rs. 1174663	11,74,663	K.S. Ngaile		17-03-09	3-25-2009	12.46		12.46	₹ 13.92	₹ 13.92
1201	Impvt. Of TT Laii Kharasom road (Left out portion) (SH: P/L sand gravel in betn. 6 to 10 km.	CT/1/SPTD/08- 09/43 dt. 20/12/08 Rs. 1486499	14,86,499	K.S. Ngaile		17-03-09	3-25-2009	14.54		14.54	₹ 16.25	₹ 16.25
										56.83		₹ 79.33
										113.68		
MH: 3054												
Imphal East Division												
1202	M/o Koirengei Sekmai road 0-7.50 kms.	-	IE/CT(10)/W/2 009-10/ Dt. 22/3/10 Rs. 14.56 lacs	Kh. Premeshwor	22/3/10	16/8/10		7.000		7.00		
										7.00		
National Highway - III												
P.M's VISIT												
1203	-Do- (SH:- Constn. Of concrete pavement i/c constn. Of line drain at Km 464.00)		Rs. 0.22 EE/NH- III/WO/2008- 09/29 Dt. 05/02/09	Y.Jugindro Singh	2-12-2009	15/3/09		0.22	Nil	0.22		
										0.22		
Imphal West Division												

1204	M/O Tourangbam Leirak IVR at Tera (SH:-Shingling 505.08 to 631.98m).		IW/AC/1-13/09/559 Dt.10.12.08 Rs.38,828/-	M.Sharat Singh	12.12.08	2.1.09		0.380		0.38		
1205	M/O Water supply road at patsoi Part-III(SH:-shingling 0 to 126.20m)		IW/AC/1-13/09/577 Dt.16.12.08 Rs.38,740/-	M.Joykumar Singh	18.12.08	2.1.09		0.380		0.38		
1206	M/O SapamLeirak to Lukram Leirak via Nongmaithem IVR 157.80 To 543.0(Shingling).		IW/AC/1-13/08/90 dt.3.7.2008 Rs.37,927/-	G.Thaninjao R.Naga	5.7.08	14.7.08		0.370		0.37		
1207	M/O MorangmayumLeirak for 450 M to 600m.		IW/AC/1-13/08/566 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380		0.38		
1208	M/O MoirangmayumLeirak for 300m to 450m		IW/AC/1-13/08/565 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380		0.38		
1209	M/O MoirangmayumLeirak for 0m to 150m.		IW/AC/1-13/08/564 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380		0.38		
1210	M/O MooirangmayumLeirak for 150m to 300m		IW/AC/1-13/08/556 dt.10.12.08 Rs.38,338/-	Kalanchung	12.12.08	31.12.08		0.380		0.38		
1211	Maint. of road to Paite Veng(349.20 to 465.80m).		IW/AC/1-13/07/267 Dt.24.7.08	John Gangte	27.7.08	23.8.08		0.390		0.39		
1212	Maint. of road to Paite Veng(465.80 to 587.00m).		IW/AC/1-13/07/268 Dt.24.7.08	John Gangte	27.7.08	23.8.08		0.390		0.39		
1213	Maint. of road Kwakeithel Thounaojam leirak IVR(SH:-Shingling on road side berm from 450m to 640m).		IW/AC/1-13/07/527 Dt.6.12.08	R.K.Achousana Singh	9.12.08	5.1.09		0.400		0.4		
1214	Maint.of Kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from 150mm to300m).		IW/AC/1-13/07/532 Dt.8.12.08	R.K.Achousana Singh	11.12.08	7.1.09		0.320		0.32		
1215	Maint. of Kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from m300 to 450m).		IW/AC/1-13/07/533 Dt.6.12.08	R.K.Achousana Singh	9.12.08	8.1.09		0.320		0.32		
1216	Maint. of Naoremthong road(SH:-Pot holes repairing with granular sand for 0 to 176m).		IW/AC/1-13/08/561 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	25.12.08		0.360		0.36		
1217	Maint. of Kwairak Sellungba road from 176 to 352m).		IW/AC/1-13/08/553 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	25.12.08		0.360		0.36		
1218	Maint. of Kwakeithel Naoremthong road(SH:-Pot-holes repairing with granular sand gravel for 0 to 176m).		IW/AC/1-13/08/554 Dt.10.12.08	G.Kakhangai Kabui	15.12.08	14.1.09		0.360		0.36		
1219	Maint. of kwakeithel Thounaojam Leikai IVR(SH:-Shingling on road side berm from 0 to 150m).		IW/AC/1-13/07/542 Dt.8.12.08	M.Arnold	9.12.08	8.1.09		0.320		0.32		
1220	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 150 to 300m).		IW/AC/1-13/07/530 Dt.6.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.320		0.32		

1221	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 300m to 450m).).		IW/AC/1-13/07/538 Dt.8.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.320		0.32		
1222	Maint. of Sayang road(SH:-Sand gravelling on road side berm from 900m to 991.60m).		IW/AC/1-13/07/539 Dt.8.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.290		0.29		
1223	Maint. of Bashispati Leirak road(SH:-Filling of depressed portion withshingle from 348m to 523m).		IW/AC/1-13/07/526 Dt.6.12.08	G.Thaninjao R.Naga	9.12.08	8.1.09		0.350		0.35		
1224	Maint. of N.G.College road.		IW/AC/1-13/07/545 Dt.10.12.08	R.K.Achousana Singh	13.12.08	12.1.09		0.330		0.33		
1225	Maint. of Polem Leirak and Ningthoujam Leirak Phase-II.		IW/AC/1-13/07/546 Dt.10.12.08	R.K.Achousana Singh	12.12.08	12.1.09		0.340		0.34		
1226	Maint. of Polem Leirak and Ningthoujam Leirak Phase-II.		IW/AC/1-13/07/547 Dt.10.12.08	R.K.Achousana Singh	12.12.08	9.12.08		0.350		0.35		
1227	Maint. of road from Sorbon Thingel to Langol view Clinic(SH:-Filling of depressed portion withshingle from 175m to 350m).		IW/AC/1-13/07/534 Dt.6.12.08	R.K.Achousana Singh	9.12.08	5.1.09		0.330		0.33		
1228	Maint. of road from Sorbon Thingel to Langol view Clinic(SH:-Filling of depressed portion withshingle from 0 to 175m).		IW/AC/1-13/07/541 Dt.8.12.08	R.K.Achousana Singh	11.12.08	10.1.09		0.350		0.35		
1229	Maint. of Bashispati Leirak road(SH:-Filling of depressed portion with shingle from 523m to 698m).		IW/AC/1-13/07/525 Dt.6.12.08	R.K.Achousana Singh	9.12.08	10.1.09		0.360		0.36		
1230	Maint. of Takhellambam Leikai road.		IW/AC/1-13/07/528 Dt.6.12.08	R.K.Achousana Singh	9.12.08	10.1.09		0.360		0.36		
1231	Maint. of Bashaspati Leirak road(SH:-Filling of depressed portion with single from 0 to 174m).		IW/AC/1-13/07/524 Dt.6.12.08	M.Arnold	9.12.08	10.1.09		0.350		0.35		
1232	Maint. of ThourangbamLeirak of Uripok.		IW/AC/1-13/07/587 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.380		0.38		
1233	Maint. of Naoremthong Khagempalli road(SH:-WBM).		IW/AC/1-13/08/589 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.370		0.37		
1234	Maint. of Naoremthong Khagempalli road(SH:-Shingling with sand gravel).		IW/AC/1-13/08/588 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.290		0.29		
1235	Maint. of Naoremthong Khagempalli road(SH:-PC surfacing)1st portion.		IW/AC/1-13/08/586 Dt.16.12.08	K.Modhumangol Singh	19.12.08	18.1.09		0.330		0.33		
1236	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)1st portion		IW/AC/1-13/08/683 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.380		0.38		
1237	Maint. of Leikha leirak changangei 0 to 150m(SH:-Shingling).		IW/AC/1-13/08/22 Dt.14.2.08	M.Nonglemba Singh	14.2.08	13.3.08		0.460		0.46		
1238	Maint. of Heinoubok IVR(SH:-Shingling 540.90m to 793.40m).		IW/AC/1-13/08/633 Dt.18.12.08	I.Kulachandra Singh	18.12.08	18.1.09		0.380		0.38		
1239	-do- 055 to 600m).		IW/AC/1-13/08/21 Dt.14.2.08	M.Nonglemba Singh	15.2.08	14.3.08		0.460		0.46		
1240	Maint. of Sanjenbam to Koutruk IVR(SH:-SG for 2800 to 3100m).		IW/AC/1-13/08/305 Dt.28.7.08	M.Nonglemba Singh	30.7.08	10.8.08		0.380		0.38		
1241	Maint. of Watham Leirak to D.C.Office(SH:-SG,WBM and PC for the chainage 2.062 to 2.130Km).		IW/AC/1-13/08/298 Dt.28.7.08	M.Nonglemba Singh	30.7.08	10.8.08		0.380		0.38		

1242	Maint. of Taothong Ayungba road at Lamdeng(SH:-P/L,WBM 0.10 to 0.20Km).		IW/AC/1-13/08/148 Dt.8.7.08	E.Imocha Singh	11.7.08	10.7.08		0.390		0.39		
1243	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L WBM from 0.30 to 0.40Km).		IW/AC/1-13/08/175 Dt.8.7.08	E.Imocha Singh	12.7.08	11.8.08		0.390		0.39		
1244	Maint. of Taothong Ayungba road at Lamsang(SH:-P/L WBM from 0.20 to 0.30Km).		IW/AC/1-13/08/149 Dt.8.7.08	E.Imocha Singh	12.7.08	11.8.08		0.390		0.39		
1245	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L sand gravel from 0.61 to 0.815Km).		IW/AC/1-13/08/159 Dt.8.7.09	Th.Nobin Singh	12.7.08	11.8.08		0.390		0.39		
1246	-do- from 0.10 to 0.20Km.		IW/AC/1-13/08/2 Dt	Th.Nobin Singh	12.7.08	11.8.08		0.390		0.39		
1247	Maint. of Phayeng Angom Leikai connecting Phayeng Khaidem road at 0.810Km(SH:-Filling with sand shingle).		IW/AC/1-13/07/74 Dt.10.6.08	E.Imocha Singh	15.6.08	14.7.08		0.460		0.46		
1248	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L,SG from 0 to 0.205Km).		IW/AC/1-13/08/161 Dt.8.7.08	Th.Nobin Singh	10.7.08	9.8.08		0.380		0.38		
1249	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)4th portion.		IW/AC/1-13/08/582 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.350		0.35		
1250	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)2nd portion.		IW/AC/1-13/08/584 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.400		0.4		
1251	Maint. of Naoremthong Khagempalli road(SH:-Constn. of RR line drain)3rd portion.		IW/AC/1-13/08/590 Dt.16.12.08	M/S S.K.Constn.	19.12.08	18.1.09		0.350		0.35		
1252	Maint. of Naoremthong Khagempalli road(SH:-PC surfacing)1st portion.		IW/AC/1-13/08/586 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.330		0.33		
1253	Maint. of Naoremthong Khagempalli road(SH:-Shingling with sand gravel).		IW/AC/1-13/08/588 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.290		0.29		
1254	Maint. of khamnam Leirak IVGR(SH:-Shingling 501m to 725.50m).		IW/AC/1-13/09/758 Dt.1.9.08	Kh.Topen Singh	5.9.08	4.10.08		0.380		0.38		
1255	Maint. of Taothong Ayungba road at Lamsang(SH:-P/L,WBM from 0 to 0.10Km).		IW/AC/1-13/08/147 Dt.8.7.08	E.Imocha Singh	10.7.08	9.8.08		0.380		0.38		
1256	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L,WBM from 0 to 0.10Km).		IW/AC/1-13/08/169 Dt.8.7.08	Th.Nobin Singh	10.7.08	30.7.08		0.380		0.38		
1257	-do- 725.50m to 1103.25m).		IW/AC/1-13/09/765 Dt.1.9.08	Kh.Topen Singh	5.9.08	4.10.08		0.380		0.38		
1258	-do- from 0.405 to 0.61Km.		IW/AC/1-13/08/158 Dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38		
1259	-do- from 0.50 to 0.60Km.		IW/AC/1-13/08/152 Dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38		
1260	-do- P/L WBM from 0.20 to 0.30Km).		IW/AC/1-13/08/176 dt.8.7.08	E.Imocha Singh	10.7.08	21.7.08		0.380		0.38		
1261	Maint. of Thangjamm Leirak(SH:-P/L,WBM 105 to 210m).		IW/AC/1-13/08/181 Dt.14.7.08	G.Kakhangai Kabui	17.7.08	16.8.08		0.380		0.38		
1262	Maint. of TaothongApeiba road at Lamsang(SH-P/L sand gravel from 0.405 to 0.61Km).		IW/AC/1-13/08/160 Dt.8.7.08	Th.Nobin Singh	10.7.08	20.7.08		0.380		0.38		

1263	Maint. of Thangjam Leirak(SH:-P/L,WBM 0 to 105m).		IW/AC/1-13/08/183 Dt.14.7.08	G.Kakhangai Kabui	15.7.08	25.7.08		0.380		0.38		
1264	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L,WBM from 0.40 to 0.50Km).		IW/AC/1-13/08/174 Dt.8.7.08	E.Imocha Singh	10.7.08	20.7.08		0.380		0.38		
1265	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.90 to 1.933Km).		IW/AC/1-13/08/460 Dt.11.8.08	Kh.Sanjoy Singh	13.8.08	12.9.08		0.390		0.39		
1266	Maint. of Takhellambam Leirak(SH:-P/L,WBM 0-105m).		IW/AC/1-13/08/182 dt.14.7.08	G.Kakhangai Kabui	17.7.08	16.8.08		0.380		0.38		
1267	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 2.20Km to 2.334Km).		IW/AC/1-13/08/451 Dt.11.8.08	M.Devananda Singh	14.8.08	13.9.08		0.390		0.39		
1268	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 2.068 to 2.20Km).		IW/AC/1-13/08/459 Dt.11.8.08	Lenin Hirom	14.8.08	13.9.08		0.390		0.39		
1269	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.532 to 1.664Km).		IW/AC/1-13/08/452 dt.11.8.08	M.Devananda Singh	14.8.08	12.9.08		0.380		0.38		
1270	Maint. of Heibongpokpi to Lambal road(SH:-Shingling from 1.664 to 1.80Km).		IW/AC/1-13/08/454 dt.11.8.08	Kh.Sanjoy Singh	14.8.08	13.9.08		0.400		0.4		
1271	Maint. of Kombirei road(SH:-Shingling to the side berm from 0.182Km to 0.364Km).		IW/AC/1-13/8/494 Dt.18.8.08	L.Thanglen Singh	20.8.08	19.9.08		0.380	Rs. 0.17	0.21		
1272	Maint. of Taothong Ayungba to Taothong Apeiba.		IW/AC/1-13/09/180 Dt.14.7.08	G.Thaninjao R.Naga	17.7.08	16.8.08		0.380	Rs. 0.16	0.22		
1273	Maint. of Kangalatombi Tispari road(SH:-P/L,WBM,SG(133m to 266m).		IW/AC/1-13/07/6 Dt.21.3.08	Th.Ibopishak Singh	24.3.08	23.4.08		0.380	Rs. 0.06	0.32		
1274	Maint. of Kanglatombi Tispari road(SH:-P/L,WBM & SG 0 to 133m).		IW/AC/1-13/08/5 Dt.21.4.08	Th.Ibopishak Singh	24.4.08	23.5.08		0.380		0.38		
1275	Maint. of Lamsang Sekmai road(SH:-Shingling from 2.476Km to 2.596Km).		IW/AC/1-13/08/479 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38		
1276	Maint. of Lamsang Sekmai road(SH:-Shingling from 2.237 to 2.357Km).		IW/AC/1-13/08/477 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38		
1277	-do- 2.357 to 2.476Km).		IW/AC/1-13/08/478 Dt.18.8.08	M/S A.M.Chandra	21.8.08	20.9.08		0.380		0.38		
1278	Maint. of Sagolband Maklang road(SH:-Sand gravel filling to the pot-holes/depression 9.00 to 9.70km).		IW/AC/1-13/8/192 Dt.14.7.08	K.Modhu mangol Singh	16.7.08	15.7.08		0.370		0.37		
1279	Maint. of Sagolband Maklang road(SH:-Sand gravel filling to the pot-holes/depression 7.00 to 8.00Km).		IW/AC/1-13/8/191 Dt.14.7.08	K.Modhu mangol Singh	16.7.08	15.7.08		0.380		0.38		
1280	Maint. of Naoremthong Khagempalli road(SH:-WBM).		IW/AC/1-13/08/589 Dt.16.12.08	K.Modhumangol Singh	18.12.08	17.1.09		0.370		0.37		
1281	M/O KhagempalliNaoremthong Road(SH:-shingling at the Junction Of KhagempalliNaoremthong Road and ThounaojamLeikai IVR)		IW/AC/1-13/09/480 dt.1.7.09 Rs.36,724/-	M.Sharat Singh	3.7.09	12.7.09		0.360		0.36		
1282	Maint. of road connecting Thangmeiband road with Watham Leirak to D.C.Office(SH:-SG,WBM IRC Grade-III & PC).		IW/AC/1-13/08/67 Dt.5.1.09	Th.Nodiachand Singh	8.1.09	7.2.09		5.600		5.6		

1283	Maint. of I.K.road(SH:-Constn. of Traffic island of Naoremthong strengthening side berm at 5.746 to 5.906Km).		IW/AC/1-13/09/500 dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41		
1284	Maint. of Engudam Leirak at patsoi A/C(SH:-Shingling 0m to 125.15m)		IW/AC/1-13/09/654 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38		
1285	-do- 250.30 to 375.65m).		IW/AC/1-13/09/656 Dt.17.3.09	I.Geet Singh	20.3.09	19.4.09		0.380		0.38		
1286	Maint. of Lukram Ierak to Khamnam Leirak(SH:-Shingling 0m to 125m).		IW/AC/1-13/09/661 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38		
1287	-do- 250.20 to 374.45m).		IW/AC/1-13/09/665 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38		
1288	-do- 1103.25m to 1355.25m).		IW/AC/1-13/09/766 Dt.1.9.09	Kh.Topen Singh	5.9.09	4.10.09		0.380		0.38		
1289	Maint. of Engudam Leirak at patsoi A/C(SH:-Shingling 125.15m to 250.30m).)		IW/AC/1-13/09/655 Dt.17.8.09	I.Geet Singh	20.8.09	19.8.09		0.380		0.38		
1290	Maint. of Thiyam leikai iVR(SH:-Shingling 220m to 330m).		IW/AC/1-13/08/676 Dt.21.8.09	I.Kulachandra Singh	25.8.09	24.9.09		0.390		0.39		
1291	Maint. of Moirang Leirak(SH:-Providing granular sand from ch. 0m to 108m).		IW/AC/1-13/08/671 Dt.21.8.09	Kh.Nilachandra Singh	25.8.09	24.9.09		0.380		0.38		
1292	Maint. of Thiyam Leikai iVR(SH:-Shingling 0 to 110m).		IW/AC/1-13/08/678 Dt.21.8.09	Kh.Nilachandra Singh	25.8.09	24.9.09		0.390		0.39		
1293	Maint. of Leikha road Changangei(SH:-WBM 0 to 157m).		IW/AC/1-13/09/9 Dt.25.2.09	Kh.Gandhi Singh	27.2.09	26.3.09		0.960		0.96		
1294	Maint. of Phayeng Maning Leikai to Phayeng Kangeibung road(SH:-Shingle with sand shingle).		IW/AC/1-13/09/17 dt.18.3.09	M.Nonglemba Singh	21.3.09	21.6.09		9.700	Rs. 8.59	1.11		
1295	Maint. of Lamphel intermidate road for MIDC road in connection Shija Hospital at Lamphelpat(SH:-Repairing to pot-holes for 1.20 to 1.50Km).		IW/AC/1-13/9/763 Dt.4.3.09	Kh.Jiten Singh	6.3.09	5.4.09		0.410		0.41		
1296	-do- 3.00 to 3.30Km.		IW/AC/1-13/9/764 Dt.4.3.09	Kh.Jiten Singh	7.3.09	46.3.09		0.410		0.41		
1297	Maint. of Heibongpokpi Khoriphaba road(SH:-Sand gravelling from ch. 8.00Kmm to 8.07Km).		IW/AC/1-13/9/509 Dt.8.7.09	G.Thaninjao R.Naga	10.7.09	9.8.09		0.390		0.39		
1298	-do- ch. 8.140Km to 8.210Km).		IW/AC/1-13/9/510 Dt.8.7.09	G.Thaninjao R.Naga	10.7.09	9.7.09		0.360		0.36		
1299	Maint. of Diversion road from lamdeng(Chaobikhong bridge point) to Lamdeng Makha leikai(Lambal Hill)(SH:-Providing to shingle from 0.18Km to 0.325Km).		IW/AC/1-13/09/80 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38		
1300	Maint. of Diversion from Senjam Khunou to Koutruk(SH:-Providing to shingling from 1.15Km to 1.33Km).		IW/AC/1-13/09/77 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.390		0.39		
1301	-do-(SH:-Mending the pot-holes & big depression by sand gravel).		IW/AC/1-13/09/78 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38		
1302	-do-(SH:-Providing to shingle from 0.95Kmm to 1.15Km).		IW/AC/1-13/09/76 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.380		0.38		
1303	Maint. of connecting Meino Leirak to 190.00m and Moirang Leirak via. Balika School(SH:-Shingling on road side drain).		IW/AC/1-13/9/96 Dt.13.5.09	L.Thanglen Singh	15.5.09	14.6.09		0.400		0.4		

1304	Maint. of Kameng to Manglak IVR(SH:-Shingle side berm 0 to 0.50Km).		IW/AC/1-13/08/677 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.2.09		0.360		0.36		
1305	do 0.50Km to 1.00Km.		IW/AC/1-13/08/678 Dt.15.1.09	Dilip Wahengbam	18.1.09	25.1.09		0.370		0.37		
1306	do 1.00Km to 1.50Km.		IW/AC/1-13/08/679 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.2.09		0.380		0.38		
1307	do 2.50Km to 3.00Km.		IW/AC/1-13/08/667 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.1.09		0.360		0.36		
1308	do 3.00Km to 3.50Km.		IW/AC/1-13/08/666 Dt.15.1.09	Dilip Wahengbam	18.1.09	17.1.09		0.360		0.36		
										45.35		
	BISHNUPUR DIVISION											
1309	Constn. Of RCC Slab at Ningthokhong Kha Rd. both side (S.H. constn. Of drain at ward no. 5)		EE/BD/CONT/08-09/285 11/01/09 Rs.9.99	Kalanchung	11/01/09	11/03/09		12.55	9.99	2.56		
1310	M/O Pot Holes in Bishnupur internal Rd.		EE/BD/CONT/08-09/287 11/01/09 Rs.4.75	S. Ibochoubi Singh	11/01/09	12/03/09		4.75	0	4.75		
1311	M/O Pot holes Nachou Potshangbam internal Rd.		EE/BD/CONT/08-09/288 11/01/09 Rs.4.68	S. Ibochoubi Singh	11/01/09	13/03/09		4.68	0	4.68		
1312	M/O Pot holes in Kha khunou and Thinungei		EE/BD/CONT/08-09/289 11/01/09 Rs.4.8	S. Ibochoubi Singh	11/01/09	12/03/09		4.8	1.78	3.02		
1313	Constn. Of RCC Slab culvert with R.R Masonry foundation at Ningthokhong Kha Rd. (S.H:- Constn. Of pucca line drain at ward no. 6)		EE/BD/CONT/08-09/286 11/01/09 Rs.9.62	Kalanchung	11/01/09	07/03/09		9.62	6.33	3.29		
1314	Constn. of Leimapokpam Mayai Leikai to Sanjenbam		EE/BD/CONT/08-09/290 11/01/09 Rs.1.98	Ph. Adim	11/01/09	11/03/09		1.98	0	1.98		
1315	M/o Moirangkhnou to Terakhongsangbi via Kwakta Santhong (SH:- Shingling 0-0.74)		EE/BD/CONT/08-09/66 29/9/08 Rs.0.48	I.Shyamkishor Singh	29/9/08	29/10/08		0.48	0	0.48		
1316	M/o Moirangkhnou to Terakhongsangbi via Kwakta Santhong (SH:- Shingling 0.74- 1.46)		EE/BD/CONT/08-09/65 28/9/08 Rs.0.48	I.Shyamkishor Singh	28/9/08	28/11/08		0.48	0	0.48		
1317	Imp't. Of Road from Moirang to Thanga (SH:- Constn. of protection work & strengthening)		EE/BD/CONT/08-09/296 dt 13/01/09 Rs.59.46	I.Shyamkishor Singh	1-13-2009	3-13-2009		59.46	57.58	1.88		
1318	S/R to Ichumkom to Tingkai Khullen from Leimaram Lamkhai(SH:- P/l Shg 0-3.90km)		EE/BD/CONT/08-09/19 31/01/07 Rs.8.35	P.Dhaneshore	31/01/07	21/02/07		8.35	7.17	1.18		
1319	M/o O/C road for the year 2001-02 (SH:- Mending of pot holes 67 to 77)		EE/BD/CONT/03/03 15/03/03 rs.0.96	P.Dhaneshore	15/03/03	15/04/03		0.96	0.57	0.39		
1320	M/o Irang to Power house (SH:- Clearance of jungle and surface dressing in portion 0 to 5.20km)		EE/BD/CONT/05 18/03/05 Rs.0.50	P.Dhaneshore	18/03/05	18/04/05		0.5	0	0.5		
1321	M/o Bishnupur Muslim Leikai IVR (SH:- Shingling 0-310m)		EE/BD/CONT/05-06/10 6/10/07 Rs.0.50	Ph. Adim	6/10/07	6/11/07		0.5	0.32	0.18		

1322	M/o Bishnupur Muslim Leikai IVR (SH:- Shingling 310-620m)		EE/BD/CONT/05-06/116/10/07 Rs.0.50	Ph.Adim	6/10/07	2/11/07		0.5	0.32	0.18		
1323	M/o Thinungei Laimanai Road		EE/BD/CONT/08/60 29/09/08 Rs.0.48	Th. Ratankumar Singh	9-29-2008	10-29-2008		0.48	0.13	0.35		
1324	M/o Ningthoukhong Kha Khunou to Sadukhoiroi road		EE/BD/CONT/08/58 29/09/08 Rs.0.48	Th. Ratankumar Singh	9-29-2008	10-29-2008		0.48	0.28	0.2		
1325	Constrn of RCC slab culvert with RR masonry, formation of Ningthoukhong kha road (SH:RCC slab culvert with M20 mix all approach road)		EE/BD/Cpmt/05-06/287 dt.11/1/07	Kalanchung	1-21-2007	3-15-2007				0.72		
										26.82		
	Senapati Division											
1326	Impvt. of T.T. Laii road		CT/1/SPTD/08-09/10 dt.08/12/08 Rs.8794089	M. Ashiho Pfuze	10-12-08	08-02-09	2-15-2009	88.81	85.98	2.83		
1327	Rehabilitation of damaged stretches of Lower Shajouba		CT/1/SPTD/08-09/36 dt.18/12/08 Rs.7017610	M. Ashiho Pfuze	22-12-08	29-03-09	4-5-2009	78.23	73.74	4.49		
1328	M/o road from NH-39 Mao to Chibitsii village via Okong road		CT/1/SPTD/08-09/69 dt.21/01/09 Rs. 1941447	K.S. Ngaile	1-23-2009	2-22-2009	2-28-2009	19.41		19.41		
										26.73		
										106.12		
	MH: 4059											
	Senapati Division											
1329	Constrn. Of D.C. Complex at SPT (SH: Constrn. of Breast wall at Northern side of fencing - 1st portion)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/17(B) Dt.12/05/08	K.Lamchaopou	5-15-2008	8-14-2008	8-21-2008	Rs. 6.73		6.73	7.52	7.52
1330	Constrn. of D.C complex at SPT (SH: Constrn. of R/Wall at Northern side of fencing- 2nd portion)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/17(D) Dt.12/05/08	V.S. Nganingkhui	5-15-2008	8-14-2008	8-21-2008	Rs. 9.50		9.5	10.62	10.62
1331	Constrn. of D.C. complex at Senapati (SH: Constrn. of RR masonry retaining wall along the approach road beside D.L.O. office 4/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/24 Dt.10/06/2008	V.S. Nganingkhui	6-15-2008	10-20-2008	10-27-2008	Rs. 8.89	Rs. 6.93	1.96	9.93	3.00
1332	Constrn. of D.C. Complex at Senapati (SH: Single room Transit Hostel No. 2/2) (SH 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/2 Dt.12/08/2008	V.S. Nganingkhui	8-20-2008	12-4-2008	12-11-2008	Rs. 51.36	Rs. 50.35	1.02	57.39	7.05
1333	Constrn. of D.C. Complex at Senapati (SH: Single room Transit Hostel No. 2/2) (SH 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/2 Dt.12/08/2008	V.S. Nganingkhui	8-15-2008	12-21-2008	12-28-2008	Rs. 31.00	Rs. 27.03	3.97	34.64	7.61
1334	Constrn. of D.C. Complex at Senapati (SH: constrn. Of Divn. Office No 3/4 & 4/4)(SH: 2nd floor)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09/15 Dt.15/09/2008	V.S. Nganingkhui	9-25-2008	3-3-2009	3-10-2009	Rs. 63.72	Rs. 59.50	4.22	71.21	11.71
1335	Constrn. of D.C. complex at SPT (SH: constrn. of breast wall at Eastern side of fencing line(2nd portion))	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	CT/1/SPT/08-09 Dt.15/01/2009	C.L.Athot	1-18-2009	9-17-2009	9-24-2009	Rs. 8.56	Rs. 7.39	1.17	9.57	2.18
										28.57		49.68
	Chandel Division											
1336	Impvt of Residential Bunglow of SDO Office Machi (SH: Impvt. Of existing SDO Bunglow at Machi & Approach road)		EE/CDL/WO/2008-09/72(N) dt. 02/02/09	R.K. Bikramjit	2-2-2009			₹ 6.09	₹ 4.74	1.35	₹ 6.81	₹ 2.06

1345	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/194 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/20 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50		
1346	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/195 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/21 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50		
1347	Black Smithy Items	Rs. 0.49 NoEE/MD-II/ST-7/09/196 dt.28-1-2009	Rs. 0.49 EE/MD-II/ST-4/BS/09/22 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.49		0.49		
1348	Black Smithy Items	Rs. 0.50 NoEE/MD-II/ST-7/09/197 dt.28-1-2009	Rs. 0.50 EE/MD-II/ST-4/BS/09/23 dt. 4-2-09	Sh. Tombisana Singh	2-18-2009	2-18-2009	2-18-2009	0.50		0.50		
1349	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/198 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/73 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50		
1350	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/199 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/74 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50		
1351	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/200 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/75 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50		
1352	Supply of Carpentry Raw Materials	Rs. 0.50 NoEE/MD-II/ST-7/09/201 dt.30-1-2009	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)/09/76 DT.6-2-09	Sh. Tombisana Singh	2-16-2009	2-16-2009	31-03-2009	0.50		0.50		
										3.99		
										46.68		
	MH: 4216											
	BISHNUPUR DIVISION											
1353	Constn. Of type-IV Quarter at Bishnupur (SH:- Impvt. of Building & campus of Divisional Office, PWD, at Bishnupur.	24/9/2005-W dt.8/9/05 ; Rs.19.46 lacs	EE/BD/Cont/08-09 Rs.5.75	Ph. Adim	2-12-2009	5-10-2007		5.75	Nil	5.75		5.75
										5.75		5.75
	MH: 2216											
	BUILDING DIVISION-II											
1354	(i) Construction of Verandah on the Western side of the Old Building to use as coridor (ii) Repairing of Internal Drainage System and alls. (iii) Up-gradation of the approach road lying on the Western portion of the compound adjacent to Nagaland Transport i/c garden and drains	26/45/2008-W dt. 07/02/2009, Rs. 21.069/-	BD-II/CT-2/08-09/121 dt. 05/02/2009, Rs. 20.458/-	I. Geet Singh	2-5-2009	6-4-2009		20.450	11.289	9.779		
										9.779		
	FY: 2009-2010											
	MH: 5054											
	Imphal West Division											
1355	Impvt. of NH-39 to Heikrujam Maning Leikai of 1m span RCC slab culvert at 1.30km to Moidangppok IVR.	42/126/09-W dt. 5.3.10 Rs.110.00	IW/aC/1-13/08/116 dt. 20.2.09 Rs.2.94	S.Mani Singh	20.2.09	19.2.10	2015	2.940	0.000	2.94	3.29	3.29

1356	Impt. of Irabot Havan road(Phase-I)		IW/AC/1-13/09/54 dt.21.12.09 Rs.19,59,899/-	M.Mangi Singh	23.12.09	22.6.10		19.60	16.45	3.15	21.90	5.45
1357	Impt. of internal road in and around Lamphelpat i/c approach of culvert(Phase-I).		IW/AC/1-13/09/13 Dt.5.10.09 Rs.17.86	G.Thaninjao R.Naga	7.10.09	27.10.09		17.86	13.80	4.06	19.96	6.16
1358	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam Leikai connecting Sagolband Moirang leirak(SH;-Providing RCC pipe culvert on Chabungbam Leirak and Bijoygovinda oil pump opposite).		IW/AC/1-13/09/229 Dt.3.6.09 Rs.0.32	Kh.Khoneswor Singh	5.6.09	14.6.09		0.32		0.32	0.36	0.36
1359	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam Leikai connecting Sagolband Moirang leirak(SH;-Providing RCC pipe culvert on Mabudhou mantri leirak and road connecting Moirang Leirak and Meino Leirak).		IWAC/1-13/09/230 Dt.3.6.09 Rs.0.38	Kh.Khoneswor Singh	5.6.09	14.6.09		0.38		0.38	0.42	0.42
1360	-do-(SH-Providing RCC pipe culvert on Thiyam Leikai Makha Leikai).		IW/AC/1-13/09/228 Dt.1.6.09 Rs.0.37	Kh.Khoneswor Singh	5.6.09	14.6.09		0.37		0.37	0.41	0.41
1361	-do-(SH:-Providing RCC pipe culverts on Sambalei Sekpil road and connecting roads).		IW/AC/1-13/09/242 Dt.3.6.09 Rs.0.38	Kh.Khoneswor Singh	5.6.09	14.6.09		0.38		0.38	0.42	0.42
1362	Impt. of Kwakeithel Thounaojam Leikai via. Kwakeithel Thiyam leikai connecting Sagolband Moirang Leirak(SH:-Providing RCC pipe culvert on Sambalei Sekpil road).		IW/AC/1-13/09/243 Dt.3.6.09 Rs.0.38	Kh.Khoneswor Singh	5.6.09	14.6.09		0.38		0.38	0.42	0.42
1363	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of RCC conduit for Masjid road and Kakhulong road)(SH:-PC with seal coat on Pratap Galli).	26/16/08-W dt. 24.11.08 Rs.499.44	-do-/08/46 Dt.17.4.10 Rs.0.990	L.Kheda Singh	17.4.10	16.7.10	2014	0.990	0.000	0.99	1.11	1.11
1364	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 836.77 to 1115.73m)	42/64/07-W dt.7.11.07 Rs.599.90	-do-/46 dt.19.4.10 Rs.0.430	L.Kheda Singh	19.4.10	18.5.10	2014	0.430	0.000	0.43	0.48	0.48
1365	Improvement of Takhel Khongban road.	No.42/129/09-W Dt.23.2.10	IW/AC/1-13/09/79 Dt.20.3.10	S.Deban Singh	20.3.10	19.9.10	2016	39.07	38.338	0.732	43.66	5.32
1366	Impt. of Yurembam Tabungkhok Road to Keishampat Lambi.		IW/AC/1-13/09/84 Dt.22.3.10	Y.Kumar Singh	30.3.10	29.4.10		86.84	82.10	4.74	97.04	14.94
1367	Impt. of diversion Rd.of Sewerage project(SH;-Consnt.of 1m span culvert of Bachaspati Leikai and constn. of line drain).		IW/AC/1-13/09/101 Dt.3.3.10 Rs.82.10	Kh.Jiten Singh	30.3.10	29.9.10		82.72	80.49	2.23	92.44	11.95
1368	Impt. of Ring road of Kanglatongbi.		IW/AC/1-13/09/1 Dt.24.3.10	Lenin Hirom	24.3.10	22.4.10		4.68	2.44	2.24	5.23	2.79
1369	Impt. of Lamdeng to Akham via. Lamdeng Makha Leikai(Phase-I).		IW/AC/1-13/09/63 Dt.21.3.10	Kh.Jiten Singh	21.3.10	10.4.10		8.93	5.40	3.53	9.98	4.58
1370	Impt. of Mayanglangjing Sekmai road(2nd portion).	42/135/09-W Dt.25.2.10 Rs.50.00	IW/AC/1-13/09/72 Dt.9.3.10	Lenin Hirom	19.3.10	18.9.10		15.70	11.70	4	17.54	5.84
1371	Impt. of Mayanglangjing Lambal Road.		IW/AC/1-13/09/70 Dt.19.3.10	K.Muni Singh	19.3.10	21.5.10		39.40	35.60	3.8	44.03	8.43

1372	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(130m to 261m).		IW/AC/1-13/10/239 Dt.12.3.10	W.Inao Singh	20.3.10	19.4.10	0.97		0.97	1.08	1.08
1373	Re-Constrn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Governor Rd. for the portion Photo galli to Leima Shoping).		IW/AC/1-13/10/301 Dt.24.3.10	Kh.Khoneshwar Singh	1.4.10	30.4.10	0.37		0.37	0.41	0.41
1374	Re-Constrn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Hao keithel and Loha Galli).		IW/AC/1-13/10/302 Dt.24.3.10	Kh.Khoneshwar Singh	1.4.10	30.4.10	0.23		0.23	0.26	0.26
1375	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Clearance of drain along the Governor road for the portion Photo Galli to Leima Shopping).		IW/AC/1-13/09/301 Dt.26.3.10	Kh.Khoneshwar Singh	6.4.10	5.5.10	0.37		0.37	0.41	0.41
1376	-do- (SH:-Clearance of drain along the Hao Keithel and Loha Galli).		IW/AC/1-13/10/302 Dt.24.3.10	Kh.Khoneshwar Singh	1.4.10	30.4.10	0.23		0.23	0.26	0.26
1377	-do- (SH:-Constn. of slab cover along/Handloom Galli(1st portion).		IW/AC/1-13/10/300 Dt.24.3.10	Kh.Khoneshwar Singh	1.4.10	30.4.10	0.39		0.39	0.44	0.44
1378	Constn. of RCC conduit for laying power line in Greater Imphal(SH:- Shingling on Khwainingthou Leirak 110m to 220m).		IW/AC/1-13/09/14 Dt.24.3.10	Kh.Khoneshwar Singh	2.4.10	1.5.10	0.38		0.38	0.42	0.42
1379	Impt. of Laishram Leirak & Kombirei road(SH:-SG,WBM PC & RCC slab culvert).		IW/AC/1-13/09/90 Dt.22.3.10 Rs.16.44	W.Inao Singh	22.3.10	21.9.10	21.68	19.87	1.81	24.23	4.36
1380	Impt.of Laishram Leirak Rd.Kombirei Rd(SH:-Providing to shingle at Kombirei road to urban bye pass road from 0.92Km to 1.08Km).		IW/AC/1-13/09/307 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10	0.98		0.98	1.10	1.10
1381	Impt. of Laishram Leirak & Kombirei road(SH:-Providing to shingle at Kombirei road to Urban bye pass rd. from 0.60Km to 0.76Km).		IW/AC/1-13/09/305 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10	0.96		0.96	1.07	1.07
1382	-do- from .76Km to .92Km.		IW/AC/1-13/09/306 Dt.24.3.10	Md.A.Rahaman	26.3.10	25.4.10	0.97		0.97	1.08	1.08
1383	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(392.20m to 522.10m).		IW/AC/1-13/10/245 Dt.12.5.10	W.Inao Singh	20.5.10	19.6.10	0.96		0.96	1.07	1.07
1384	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(261m to 392.20m).		IW/AC/1-13/10/240 Dt.12.5.10	W.Inao Singh	20.5.10	19.6.10	0.97		0.97	1.08	1.08
1385	Impt. of FCS/FCI Godown(SH:-Impt. of Yaorang Sabal IVR(0 to 130m)		IW/AC/1-13/10/238 Dt.12.5.10	W.Inao Singh	20.5.10	19.4.10	0.96		0.96	1.07	1.07
1386	Re-Constrn. of RCC conduit for laying power line in greater Imphal(SH:-Shingling on Kwainingthou Leirak 110 to 220m).		IW/AC/1-13/09/14 Dt.1.4.10	Kh.Khoneshwar Singh	9.4.10	8.5.10	0.38		0.38	0.42	0.42
1387	Re-Constrn. of RR masonry drain at sorbon Thingel Rd.(57.15 to 84.30m).		IW/AC/1-13/10/158 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.79		0.79	0.88	0.88
1388	Re-Constrn. of RR masonry drain at sorbon Thingel Rd.(84.30m to 111.45m).		IW/AC/1-13/10/159 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90		0.9	1.01	1.01
1389	Re-Constrn. of RR masonry drain at sorbon Thingel Rd.(111.45m to 138.60m).		IW/AC/1-13/10/162 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90		0.9	1.01	1.01

1390	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(138.60m to 165.75m).		IW/AC/1-13/10/163 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9	1.01	1.01
1391	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(165.75 to 192.90m).		IW/AC/1-13/10/167 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9	1.01	1.01
1392	Re-Constn. of RR masonry drain at Sorbon Thingel Rd.(192.90m to 220.03m).		IW/AC/1-13/10/168 Dt.3.5.10	G.Kakhangai Kabui	11.5.10	10.6.10	0.90	0.9	1.01	1.01
1393	Constn. of RCC Conduit for laying power line in greater Imphal(SH:-Constn. of culvert on Governor road Southern side abutment and slab bearing).		IW/AC/1-13/10/37 Dt.17.4.10	I.Kullachandra Singh	25.4.10	24.5.10	1.12	1.12	1.25	1.25
1394	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Shingling on Bijoygovinda Nambul Mapal Rd).		IW/AC/1-13/10/25 Dt.17.4.10	I.Kullachandra Singh	25.4.10	24.5.10	0.90	0.9	1.01	1.01
1395	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Constn. of culvert on Governor road Wearing coat & demolition).		IW/AC/1-13/10/31 Dt.17.4.10	A.Tomba Singh	25.4.10	24.5.10	0.66	0.66	0.74	0.74
1396	Constn. of RCC conduit for laying power line in greater Imphal(SH:-Constn. of 1.00m span base concrete and Northern abutment).		IW/AC/1-13/10/30 Dt.17.4.10	A.Tomba Singh	25.4.10	24.5.10	1.12	1.12	1.25	1.25
1397	Impt. of FCS & FCI Godown(SH;-Impt. of Tera Yambem Leirak IVR 522.10m to 652.05m).		IW/AC/1-13/10/248 Dt.12.5.10	Kh.Topen Singh	20.5.10	19.6.10	0.96	0.96	1.07	1.07
1398	-do- (SH:-do- IVR 392.20m to 522.10m).		IW/AC/1-13/10/247 Dt.12.5.10	Kh.Topen Singh	20.5.10	19.6.10	0.96	0.96	1.07	1.07
1399	Impt. of Khwairak Selungba road(SH:-Restoration of Sewerage pipe line 135m at RIMS rd).		IW/AC/1-13/10/19 Dt.4.8.10 Rs.4.44	G.Kakhangai Kabui	6.8.10	18.8.10	4.44	4.44	4.96	4.96
1400	Impt. of road from Minor Gate to D.C.Office(SH;-Impt. of Uripok Ningthoukhongjam Leirak road)(SH;-Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	19.6.10	0.87	0.87	0.97	0.97
1401	-do- Phade-II		IW/AC/1-13/10/392 Dt.17.5.10	M.Indrajit Singh	19.5.10	30.6.10	0.87	0.87	0.97	0.97
1402	-do- Phade-III		IW/AC/1-13/10/391 Dt.17.5.10	M.Indrajit Singh	19.5.10	11.7.10	0.89	0.89	0.99	0.99
1403	Impt. of internal Rd. at Lamphelpat(SH:-P/L SG at side berm of Solid Waste road 2525m to 2570m).		IW/AC/1-13/10/102 Dt.21.4.10	P.Houzel	23.4.10	3.5.10	0.39	0.39	0.44	0.44
1404	Impt. of road from Minor Gate to Lamphel DC Office(SH;-Impt. of Uripok Ningthoukhongjam Leirak Rd)(Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	15.6.10	0.87	0.87	0.97	0.97
1405	-do- Phase-II		IW/AC/1-13/10/392 Dt.17.5.10	M.Indrajit Singh	19.5.10	18.6.10	0.87	0.87	0.97	0.97
1406	-do- Phase-III.		IW/AC/1-13/10/391 Dt.17.5.10	M.Indrajit Singh	19.5.10	18.6.10	0.89	0.89	0.99	0.99
1407	Impt. of Internal road of D.M.College(SH;-Providing BUSG & PC for left out portion of D.M.College Rd. from Badminton Stadium to Dhanamanjuri stadium(400-500m).		IW/AC/1-13/10/83 Dt.21.4.10	Y.Brajamani Singh	23.4.10	11.5.10	0.81	0.81	0.91	0.91

1408	-do-(500-600m).		IW/AC/1-13/10/84 Dt.21.4.10	Y.Brajamani Singh	24.4.10	15.5.10		0.85		0.85	0.95	0.95
1409	-do-(200-300m).		IW/AC/1-13/10/79 dt.21.4.10	Y.Brajamani Singh	23.4.10	4.5.10		0.89		0.89	0.99	0.99
1410	-do-(300-400m).		IW/AC/1-13/10/82 Dt.	Y.Brajamani Singh	23.4.10	7.5.10		0.92		0.92	1.03	1.03
1411	Impt. of intenal road of Lamphelpat ring road(SH:-Impt. of road for VCMU & Police Officers Qtr(SH:-Shinging,WBM & PC)	42/118/09-W Dt.5.3.10	IW/AC/1-13/10/ Dt.17.4.10	Kh.Jiten Singh	19.4.10	18.10.10	2014	8.25	6.306	1.944	9.22	2.91
1412	Impt. of intenal road of Lamphelpat ring road(SH:-Impt. of VIP and VVIP qtr.) (SH:-Shingling,WBM & PC).	do	IW/AC/1-13/10/ Dt.17.4.10	do	19.4.10	18.10.10	2014	8.24	6.30	1.939	9.21	2.91
1413	Impt. of road via. Laimayum Leirak, Ningthou-khongjam Leirak,Polem Leikai,Naorem-thong Soram Leirak NG college road Chorus road and Lamphel Sanakeithel connecting Watham Leriak.	42/123/09-W Dt.5.3.10	IW/AC/1-13/09/99 Dt.30.3.10	do	30.3.10	29.9.10	2014	106.21	101.26	4.95	118.69	17.43
1414	Impt. of internal road of L/pat ring road(SH:-Shingling on Central School road).		IW/AC/1-13/09/319 Dt.15.4.10 Rs.0.96	M.Indrajit Singh	17.4.10	16.8.10		0.96		0.96	1.07	1.07
1415	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping Galli).	do	IW/AC/1-13/09/243 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	30.3.10	2015	0.38		0.38	0.42	0.42
1416	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping Gate Wall and slab culvert).	do	IW/AC/1-13/09/242 Dt.18.3.10 Rs.0.39	L.Kheda Singh	20.3.10	18.4.10	2015	0.39		0.39	0.44	0.44
1417	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-I)	do	IW/AC/1-13/09/233 dt.15.3.10 Rs.0.39	L.Kheda Singh	17.3.10	18.3.10	2015	0.39		0.39	0.44	0.44
1418	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-II)	do	IW/AC/1-13/09/244 Dt.18.3.10 Rs.0.39	L.Kheda Singh	20.3.10	24.3.10	2015	0.39		0.39	0.44	0.44
1419	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli pre-cast slab cover phase-I)	do	IW/AC/1-13/09/247 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	25.3.10	2015	0.38		0.38	0.42	0.42
1420	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of drain along Leima shopping galli Bazar portion Northern side).	do	IW/AC/1-13/09/232 Dt.15.3.10 Rs.0.39	L.Kheda Singh	15.3.10	18.3.10	2015	0.39		0.39	0.44	0.44
1421	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Shingling on Governor road for the portion Fire Brigad 0 to 50m).	do	IW/AC/1-13/09/229 Dt.15.3.10 Rs.0.39	L.Kheda Singh	15.3.10	20.3.10	2015	0.39		0.39	0.44	0.44
1422	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Shingling on Governor road for the portion Fire Brigad 50m to 100m).	do	IW/AC/1-13/09/248 Dt.18.3.10 Rs.0.38	L.Kheda Singh	20.3.10	21.3.10	2015	0.38		0.38	0.42	0.42
										83.055		142.17
	BISHNUPUR DIVISION											
1423	Impt. of Khoupum IB to Rengpang	42/24/2005-W dt. 31/3/09; Rs.100.00 lacs	EE/BD/Cont/09-10 Rs.96.31	Ph. Adim	4-24-2009	10-24-2009		96.31	91.21	5.10	107.63	16.42

1424	Constr. Of Double Double Bailey Bridge at Nungleiband (SH:- Repalacement of Wooden members for the existing Hamilton Bridge.		EE/BD/Cont/09-10/82dt.4/12/09 Rs.2.33	Ph. Adim	12-4-2009	12-14-2009		2.33	0	2.33	2.60	2.60
1425	Impt. of Moirang Kumbi Rd. (SH:- Mending worn out surface from 0.58 - 1.356 km.)		EE/BD/Cont/09-10/18dt.27/11/09 Rs.0.99	Th. Ahem	11-27-2009	12-27-2009		0.99	0	0.99	1.11	1.11
1426	Impt. of road from Khoupum IB to Rengpang(SH:- Clearance of stagnant road side drain and clearance of petty land slip in between 8.00km and 20.00 km)		EE/BPR/TS/09-10/30 dt. 18/11/2009 Rs.2.46	Ajon Gonmei	11-18-2009	11-28-2009		2.46	0	2.46	2.75	2.75
1427	Impt. of Old Cachar road from Zoujangtek to Thangal (SH:- Constn. Of wooden spur)	42/34/04-W dt. 14/12/05 ; Rs.70.00 lacs	EE/BD/Cont/09-10 Rs.3.67	H. Iboton Singh	11-18-2009	11-28-2009		3.67	1.05	2.62	4.10	3.05
1428	Impt. of Nambol Koireng Rd.	42/129/02-W dt. 31/3/08 ; Rs.14.98 lacs	EE/BD/Cont/09-10 Rs.4.50	O. Premjit Singh	11-18-2009	12-18-2009		4.50	0.00	4.50	5.03	5.03
										18.00		30.96
	Chandel Division											
1429	Impvt. of Western Valley Ring rd. (left out portion)(SH: Shingling, WBM, PC, Kutcha side drain, Shingling, 5m span)		EE/CDL/No/2009-10/25 dt. 29/3/10	BD Kangal Anal	4-4-2010	2-20-2011		₹ 66.46	₹ 65.77	0.69	₹ 74.27	₹ 8.50
1430	Impvt. Of Chandel Sugnu rd 0 - 20 km (left out portion) (SH: Clearance of land slip i/c jungle cutting and Re-sectioning of side drain in between 11.4 to 14.5 km)		EE/CDL/NO/2009-10/21 Dt. 8/2/2010	Hemkhopao	2-8-2010	2-25-2010	-	₹ 6.13	₹ 3.81	2.32	₹ 6.85	₹ 3.04
										3.01		₹ 11.54
	Senapati Division											
1431	Impvt. Of Tungam Afii to Phuba (Surface dressing and shingling in between 0 - 40 km.)	CT/1/SPTD/09-10 DT. 17/2/10 Rs. 4,69,187	4,69,187	C.L. Athot	2-18-2010	3-11-2010	3-24-2009	5.11	Vide T.M.B. page No. 80 Rs. 2,98,000	2.13	5.71	2.13
1432	Impvt. Of Paomata Centre to Tungam road (sH: Surface dressing and shingling in betn. 0 - 4.5 km.)	CT/1/SPTD/09-10/SD-I dt. 17/2/10 Rs. 6,61,999	6,61,999	Ph. Adim	2-18-2010	3-12-2010	3-18-2010	8.62	Vide Vr. NO. Dt. 30/04/2010 Rs.3,80,066	4.82	9.63	4.82
1433	Constr. of road from Thiwa to Simphung (SH: E/W in hill cutting 0 to 10km)	42/54/2009-W dt 26/2/2010 Rs. 50.00	EE/SPT/WO/09-10/12 Dt.15/03/2010	K.S. Ngaile	3-18-2010	6-17-2010	3-19-2010	₹ 43.72	Rs. 43.38	0.34	48.86	5.48
1434	Constr. of bridge over Senapati river	42/58/2009-W dt 23/22010 Rs. 95.00	EE/SPT/WO/09-10/16 Dt.18/03/2010	Th.Hesho	3-20-2010	6-19-2010	6-25-2010	₹ 84.22	Rs. 83.97	0.25	94.12	10.15
1435	Impt. Of NH-39 to Nazareth School(SH: Shingling, WBM, P.C and Boulder Sausage)	42/51/2009-W dt 25/2/2010 Rs. 50.00	EE/SPTD/WO/09-10/17 Dt.8/3/2010	M. Ashiho Pfuze	3-12-2010	6-11-2010	6-26-2010	₹ 43.67	Rs. 39.98	3.68	48.80	8.82
1436	Impt. Of Maram Purul Rd. (SH: Strengthening pavement from 2.65 km. to 5.40 km)	42/49/2009-W dt 5/3/2010 Rs. 280.00	EE/SPT/WO/09-10/23 Dt.26/03/2010	K.S. Ngaile	3-28-2010	9-27-2010	6-18-2010	₹ 77.85	Rs. 77.37	0.47	87.00	9.63
1437	Impt. Of Maram Purul Rd. (SH: Strengthening pavement from 5.40 km. to 8.00 km)	42/49/2009-W dt 5/3/2010 Rs. 280.00	EE/SPT/WO/09-10/24 Dt.26/03/2010	K.S. Ngaile	3-28-2010	9-27-2010	10-3-2010	₹ 74.76	Rs. 72.61	2.14	83.55	10.94
1438	Impt. Of Kuki Taphou to Oinam Taphou (SH: Constn. of RR masonry B/Wall)	42/62/2009-W dt 23/2/2010 Rs. 50.00	EE/SPT/WO/09-10/31 Dt. 29/03/2010	Ng. Kholu	4-3-2010	9-14-2010	10-3-2010	₹ 7.63	Rs. 6.80	0.82	8.53	1.73
										14.65		53.70
	UKHRUL DIVISION											

1439	Impt. of Nunghar Khamasom Poi Chingai road Phase - II (SH:- Special repairing of road surface from 18 - 35 km)	Record not traceable	EE/UD/WO/07/09-10/35 dated 9/09/2009	N. Shyam Singh	15/09/2009	14/12/2009	Nil	8.02	Rs. 3.27	Rs. 4.75	Rs. 8.96	5.69
1440	Impt. of road from Kuingai to Tusom road (SH:- S/R of road side drain from N.Tusom to Aluram via tusom C.V)	Record not traceable	EE/UD/WO/07/09-10/11 dt. 1/4/2010	G. Kakhngai Kabui	07/04/2010	06/07/2010	Nil	3.25	Rs. 2.95	Rs. 0.30	Rs. 3.64	0.69
1441	Impt. of Chandrakhong Kasom Khullen road (SH:- Construction of Minor bridge 9m span at 8.76km, Extn. Of existing Hume pipe culvert 900mm dia 11 nos, & providing sand gravel 2.675 – 6.436km)	No. 42/39/2009-W dt. 5/3/2010 Rs. 300.00 Lakhs	EE/UD/WO/07/2009-2010/31 dt. 20/10/2010 Rs. 93,78,926.00	Apam Shimray	27/10/2010	19/10/2011	Nil	93.73	Rs.60.39	Rs. 33.34	Rs. 104.74	44.35
1442	Impt. of road from Tolloi junction to Phadand and Division point to Somdal via Ngaimu.	Record not traceable	EE/UD/WO/07/2007-08/ dated 31/12/2008 Rs. 42,34,907.00		06/01/2009	05/01/2010	Cont. Case W.P (c) 231 of 2015		Rs. 23.99	Rs. 18.35	Rs. 0.00	18.35
1443	C/O road from Maileng to Ashang Khullen (SH:- E/W in F/C 0 - 1.36 km).	Record not traceable	EE/UD/WO/07/2009-10/6 dated 25/11/2009 Rs. 9,70,551.00		6/12/2009	05/03/2010	W.P (c) No. 6 of 2016		Rs. 0.00	Rs. 9.71	Rs. 0.00	9.71
1444	Impt. of Tolloi junction to Kachai via Ngaimu Somdal (SH:- S/R of road surface from Kuirai to Huishu)	Record not traceable	EE/UD/WO/07/09-10/12 dt. 1/4/2010 Rs. 1,80,957.00	Mingyao Ruivanao	07/04/2010	06/07/2010	Nil	Rs. 1.81	Rs. 0.00	Rs. 1.81	Rs. 2.02	2.02
											Rs. 68.26	80.81
											Rs. 186.97	
	MH: 3054											
	Imphal West Division											
1445	Maint. of Lairesajik Kadangband road.		IW/AC/1-13/09/ 817 Dt.7.9.09	Kh.Jiten Singh	7.9.09	15.10.09		7.360		7.36		
1446	Maint. of Changangei Makha Rd.leading to Airport Rd(SH:-Shingling 500.75m to 626.10m).		IW/AC/1-13/09/ 179 Dt.18.5.09	Kh.Khoneshowar Singh	29.5.09	28.6.09		0.380		0.38		
1447	Maint. of Moirang Leirak(SH:-Providing granular sand from ch. 108.00m to 216.00m).		IW/AC/1-13/09/ 672 Dt.21.8.09	Kh.Nilachandra Singh	23.8.09	22.9.09		0.400		0.4		
1448	Maint. of Kwakeithel Thounaojam Leikai inter village road(SH:-Sand gravel from ch. 0m to 220m).		IW/AC/1-13/09/ 648 Dt.17.8.09	Kh.Jiten Singh	20.9.09	19.9.09		0.380		0.38		
1449	Maint. of Changangei Makha road leading to Airport road(SH:-Shingling 500.75m to 626.10m).		IW/AC/1-13/09/ 179 Dt.18.5.09	Kh.Khoneshowar Singh	20.5.09	17.6.09		0.380		0.38		
1450	Maint. of Kalibari road.		IW/AC/1-13/09/ 369 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.380		0.38		
1451	Maint. of road of Ima Keithel approach road(SH:-41.00 to 71.00)		IW/AC/1-13/09/ 371 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.380		0.38		
1452	Maint. of road of Ima Keithel approach road(SH:-Shingling in Alugali and Thangal Bazar).		IW/AC/1-13/09/ 370 Dt.20.6.09	M/S MM Constn.Ltd.	23.6.09	22.7.09		0.370		0.37		
1453	Maint. of road around Dharmasala Area(Phade-II)		IW/AC/1-13/09/ 189 Dt.18.5.09	W.Inao Singh	21.5.09	17.6.09		0.390		0.39		
1454	Maint. of Ningthoukhongjam Leirak(SH:-Shingling Phase-II).		IW/AC/1-13/09/ 277 Dt.18.5.09	W.Inao Singh	21.5.09	17.6.09		0.320		0.32		

1455	Maint.of Heibongpokpi to Sanjenbam 0.875Km to 0.97Km(SH:-Mending of pot-holes).		IW/AC/1-13/09/822 Dt.7.9.09	Ningyao Ruivah	10.9.09	9.10.09		0.400		0.4	
1456	Maint. of Lukram leirak to Khamnam mLeirak(SH:-Shingling 751.47 to 876.87m)		IW/AC/1-13/09/663 Dt.17.8.09	M.Sharat Singh	20.8.09	19.9.09		0.380		0.38	
1457	Maint. of Lukram leirak to Khamnam mLeirak(SH:-Shingling 876.87m to 1002.30m).)		IW/AC/1-13/09/664 Dt.17.8.09	M.Sharat Singh	20.8.09	19.9.09		0.380		0.38	
1458	Maint.of Kakhulong road(SH:-Shingling to Bailey Bridge approach Eastern side).		IW/AC/1-13/09/733 Dt.26.8.09	M.Sharat Singh	30.8.09	29.9.09		0.380		0.38	
1459	Maint. of M/Sector Road.		IW/AC/1-13/09/734 Dt.26.8.09	M.Sharat Singh	30.8.09	29.9.09		0.380		0.38	
1460	Maint. of New Jail road near CRPF langjing Achouba connecting NH-53 and I.K.road(Shingling 250.01 to 500.20m).		IW/AC/1-13/09/651 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38	
1461	Maint. of Lukram Leirak to Khamnam leirak9SH:-Shingling 750.35 to1000.60m).		IW/AC/1-13/09/652 Dt.17.8.09	I.Geet Singh	20.8.09	19.9.09		0.380		0.38	
1462	Maint. of Thiyamm Leikai to Mayaikoibiroad Part-I(SH:-Shingling on road side berms from 3.60 to 480m).		IW/AC/1-13/09/167 Dt.18.5.09	G.Kakhangai Kabui	20.5.09	30.5.09		0.380		0.38	
1463	Maint. of Meino Leirak IVR(SH:-Shingling 0 to 125m).		IW/AC/1-13/09/184 Dt.18.5.09	G.Kakhangai Kabui	20.5.09	30.5.09		0.380		0.38	
1464	Maint. of Takhel Leikai IVR(SH:-Shingling 0m to 175m).		IW/AC/1-13/09/221 Dt.1.6.09	G.Kakhangai Kabui	2.6.09	12.6.09		0.380		0.38	
1465	Maint. of Muchi internal road for Muchikhul(SH:-Providing RR drain 22.60 to 45.20m E/Side).		IW/AC/1-13/09/162 Dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.370		0.37	
1466	-do- 0 to 22.60m at Eastern side road.		IW/AC/1-13/09/161 Dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.390		0.39	
1467	Maint. of Bhubon Leirak and Kangjam Leirak(SH:-Constn.of RR drain 62.50m to 78.00m).		IW/AC/1-13/09/686 Dt.21.8.09	R.K.Khedasana Singh	23.8.09	22.9.09		0.280		0.28	
1468	Maint. of Bhubon Leirak and Kangjam Leirak(SH:-Constn.of RR drain 15.50m to 31.20m).		IW/AC/1-13/09/691 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38	
1469	-do- 46.80m to 62.50m).		IW/AC/1-13/09/685 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.370		0.37	
1470	-do- 31.20m to 46.80m).		IW/AC/1-13/09/692 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38	
1471	-do- 0 to 15.50m).		IW/AC/1-13/09/690 Dt.21.8.09	R.K.Khedasana Singh	24.8.09	23.9.09		0.380		0.38	
1472	Maint. of M-Sector road.		IW/AC/1-13/09/734 Dt.26.8.09	M.Sharat Singh	29.8.09	28.9.09		0.380	Rs. 0.17	0.21	
1473	Maint. of Kakhulong road(SH:-Shingling to Bailey bridge approach Western side)		IW/AC/1-13/09/733 Dt.26.8.09	M.Sharat Singh	29.8.09	28.9.09		0.380	Rs. 0.18	0.2	
1474	Maint. of Takyel Khongban to Kolom leirak(SH:-Shingling 250.20m to 375.45m).		IW/AC/1-13/09/711 Dt.4.9.09	M.Chittaranjan Singh	7.9.09	6.10.09		0.380		0.38	
1475	-do- from 375.45m to 500.75m).		IW/AC/1-13/09/718 Dt.24.8.09	M.Chittaranjan Singh	26.8.09	3.9.09		0.380		0.38	

1476	-do- from 876.87m to 1002.30m).		IW/AC/1-13/09/ 728 Dt.26.8.09	M.Chittaranjan Singh	28.8.09	11.9.09		0.380		0.38	
1477	-do- 22.60 to 45.m W/side		IW/AC/1-13/09/ 163 dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.380		0.38	
1478	-do- 0 to 22.60m W/side		IW/AC/1-13/09/ 164 dt.18.5.09	Kadilui Panmei	20.5.09	30.5.09		0.380		0.38	
1479	Maint. of Langol Housing complex road(SH:-Filling of pot-holes and depression by sand gravel from 3.30Km to 3.60Km).		IW/AC/1-13/09/ 479 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38	
1480	-do- 2.40Km to 2.70Km		IW/AC/1-13/09/ 473 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38	
1481	-do- 3.00Km to 3.30Km.		IW/AC/1-13/09/ 478 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.370		0.37	
1482	-do- 2.70Km to 3.00Km		IW/AC/1-13/09/ 474 Dt.6.7.09	V.S.Athui	10.7.09	20.7.09		0.380		0.38	
1483	-do- 0 to 247m		IW/AC/1-13/09/ 115 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	24.5.09		0.390		0.39	
1484	-do- to Central School(0 to 247m).		IW/AC/1-13/09/ 110 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	14.6.09		0.370		0.37	
1485	-do- from D.C.Office to Kombirei road 248 to 496m.		IW/AC/1-13/09/ 129 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	14.6.09		0.380		0.38	
1486	-do- from Thangmeiband road to Mutum Khongnangkhong(Northern side).		IW/AC/1-13/09/ 120 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38	
1487	-do- from Thangmeiband road to Mutum Khongnangkhong(Southern side).		IW/AC/1-13/09/ 119 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38	
1488	-do- to Lupa Marup 247m to 493.50m at Southern side).		IW/AC/1-13/09/ 124 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38	
1489	Maint. of road side drain from Thangmeiband road to Mutum Khongnangkhong(Northern side).		IW/AC/1-13/09/ 120 Dt.13.5.09	Murphy Thumra	15.5.09	14.6.09		0.380		0.38	
1490	Maint.of NH-53 to Heigrujam Maning leikai(SH:-Constn. of culvert approached at 1.30Km).		IW/AC/1-13/08/ 43 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.400		0.4	
1491	Maint. of Sajirok IVR(SH:-Sand gravel 0 to 150Km).		IW/AC/1-13/08/ 41 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.370		0.37	
1492	do 1.50m to 3.00m.		IW/AC/1-13/08/ 40 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.380		0.38	
1493	do 3.00m to 4.50m).		IW/AC/1-13/08/ 42 Dt.4.5.09	S.Mani Singh	6.5.09	5.6.09		0.380		0.38	
1494	Maint. of Koutruk to I.K.road via. Kadangband(SH:-Providing shingle from 5.195 to 5.345Km).		IW/AC/1-13/09/ 851 Dt.1.10.09	I.Kulachandra Singh	4.10.09	3.11.09		0.410		0.41	
1495	Maint. of Urban-bye-pass road(SH:-Mending pot-holes and depression from 7.00Km to 7.50Km).		IW/AC/1-13/09/ 440 Dt.4.7.09	G.Thaninjao R.Naga	7.7.09	15.7.09		0.390	0.04	0.35	
1496	Maint. of Baspati Leirak(SH:-Shingling(Portion-I))		IW/AC/1-13/09/ 284 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.390		0.39	
1497	-do- Portion-II		IW/AC/1-13/09/ 275 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.320		0.32	

1498	Maint. of Ningthoukhongjam Leirak(Portion-I)		IW/AC/1-13/09/ 276 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.380		0.38	
1499	-do-(Portion-II).		IW/AC/1-13/09/ 277 Dt.10.6.09	W.Inao Singh	13.6.09	13.7.09		0.320		0.32	
1500	Maint. of Heibongpokpi to Sanjenbam road(SH:-Providing toshingle at depression from 0.80 to 1.00Km).		IW/AC/1-13/09/ 489 Dt.8.7.09	M.Indrajit Singh	11.7.09	10.8.09		0.390		0.39	
1501	Maint. of road side drain from Fisheryjunction to RIMS traffic rotary(495m to 742m).		IW/AC/1-13/09/ 117 Dt.13.5.09	G.Thaninjao R.Naga	15.5.09	24.5.09		0.390		0.39	
1502	Maint. of Kanglatongbi Tispari road(SH:-Filling of pot-holes and depression by sand gravel from 3.378Km to 3.603Km).		IW/AC/1-13/9/433 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4	
1503	do 3.603 to 3.828Km.		IW/AC/1-13/9/434 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4	
1504	do 3.15Km to 3.378Km		IW/AC/1-13/9/432 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4	
1505	do 2.95 to 3.15Km.		IW/AC/1-13/9/431 Dt.3.7.09	Ch.Jiten Singh	5.7.09	4.8.09		0.400		0.4	
1506	Replacement of wooden decking of Kiyam bridge((SH:-Constn. of 6m span culvert from 5.906 to 5.956Km).		IW/AC/1-13/09/ 501 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41	
1507	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 2.04 to 2.52Km).		IW/AC/1-13/09/ 884 Dt.3.10.09	M.Indrajit Singh	5.10.09	4.11.09		0.390	Rs. 0.26	0.13	
1508	Maint. of Heibongpokpi to Sanjenbam road(SH:-Providing to shingle at depression from 0.20 to 0.40Km).		IW/AC/1-13/09/ 484 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39	
1509	do 0 to 0.20Km.		IW/AC/1-13/09/483 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39	
1510	do 0.40 to 0.60Km.		IW/AC/1-13/09/485 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39	
1511	do 0.60 to 0.80Km.		IW/AC/1-13/09/488 Dt.8.7.09	M.Indrajit Singh	10.7.09	9.8.09		0.390		0.39	
1512	Maint. of road from Khongnang Karak to Wathamm Leirak damaged by the Sewerage project(SH:-P/L SG from 35.8 to Northern side of Median).		IW/AC/1-13/09/ 193 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39	
1513	do 5.056 to 5.216Km.		IW/AC/1-13/09/ 504 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09		0.410		0.41	
1514	do 35.8m to 71.50m.		IW/AC/1-13/09/194 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39	
1515	do (SH:-P/L SG at Watham Leirak).		IW/AC/1-13/09/195 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.380		0.38	
1516	do do near capital Project.		IW/AC/1-13/09/196 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.380		0.38	
1517	Maint. of Internal road of Game village(SH:-Repairing of pot-holes from 0 to 300m)		IW/AC/1-13/09/ 200 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09		0.390		0.39	
1518	Maint. of Heibongpokpi Khoriphaba road from 5.80 to 6.00Km(SH:-Filling pot-holes and shingle etc).		IW/AC/1-13/09/ 448 Dt.4.7.09	A.Tomba Singh	10.7.09	9.8.09		0.390		0.39	

1519	Maint. of connecting road Phoiijing chingmang ODR to Heibongpokpi Khoriphaba ODR via. Northern side Channing Leima hill at 0.60Km to 0.80Km).		IW/AC/1-13/09/751 Dt.1.9.09	T.Tam Prakash	4.9.09	4.10.09	0.390	0.39	
1520	do 0.80Km to 1.00Km.		IW/AC/1-13/09/750 Dt.1.9.09	T.Tam Prakash	4.9.09	3.10.09	0.390	0.39	
1521	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 0.243Km to 0.257Km).		IW/AC/1-13/09/638 Dt.20.7.09	Kh.Topen Singh	23.7.09	22.8.09	0.390	0.39	
1522	Maint. of Lairensajik kadangband road(SH:-Shingling with sand gravel from 0.759Km to 0.889Km).		IW/AC/1-13/09/813 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.390	0.39	
1523	do 0.889Km to 0.02Km.		IW/AC/1-13/09/814 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.400	0.4	
1524	do 300m to 600m.		IW/AC/1-13/09/201 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09	0.380	0.38	
1525	do 600m to 900m.		IW/AC/1-13/09/202 Dt.18.5.09	Kh.Khoneshor Singh	20.5.09	19.6.09	0.380	0.38	
1526	Maint. of road from Chingakham to Laijing Ningthou Lampak(SH:-2cm. PC at the approach of culvert).		IW/AC/1-13/09/258 Dt.18.2.10	Abdul Khashim	20.5.09	19.6.09	0.380	0.38	
1527	do 5.216 to 5.366Km.		IW/AC/1-13/09/505 Dt.10.7.09	H.Manoj Singh	13.7.09	12.8.09	0.410	0.41	
1528	do 1.02Km to 1.147Km.		IW/AC/1-13/09/817 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.390	0.39	
1529	do 1.147Km to 1.27Km.		IW/AC/1-13/09/818 Dt.6.6.09	Kh.Jiten Singh	10.6.09	9.7.09	0.380	0.38	
1530	Maint. of Khagempalli Naoremthong to Kwakeithel Bazar(SH:-Sand gravel on shoulder berm of R.K.Sanatomba Leikai).		IW/AC/1-13/9/755 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.370	0.37	
1531	-do-(SH:-Sand gravel Ranjit leirak for shoulder berms).		IW/AC/1-13/9/753 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38	
1532	Maint. of Khagempalli Naoremthong to Kwakeithel Bazar(SH:-Shoulder berm shingling 0 to 140m).		IW/AC/1-13/09/754 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38	
1533	-do-(SH:-Sand gravel on Babuthong road).		IW/AC/1-13/09/752 Dt.1.9.09	K.Dalin Singh	3.9.09	2.10.09	0.380	0.38	
1534	-do- (4.32Km to 4.43Km).		IW/AC/1-13/09/877 Dt.3.10.09	L.Karnaveer Singh	5.10.09	4.11.09	0.390	0.39	
1535	Maint. of side drain from Watham Leirak to Naothingkhong Lampak.		IW/AC/1-13/09/855 Dt.10.10.09	G.Kakhangai Kabui	13.10.09	12.11.09	0.380	0.38	
1536	Maint. of Phayeng Mayai Leikai to Sairenkhum road via. Atong Khuman(SH:-Providing to shingle from 3.32Km to 3.43Km).		IW/AC/1-13/09/876 Dt.3.10.09	L.Karnaveer Singh	5.10.09	4.11.09	0.400	0.4	
1537	-d0- from 1127.45m to 1252.75m).		IW/AC/1-13/09/735 Dt.26.8.09	M.Chittaranjan Singh	28.8.09	6.9.09	0.380	0.38	
1538	Maint. of Thiyam Leikai inter village road(SH:-Shingling 0m to 110m)		IW/AC/1-13/09/678 Dt.21.8.09	Kh.Nilachandra Singh	21.8.09	20.9.09	0.390	0.39	

1539	-do- 220.00m to 330.00m).		IW/AC/1-13/09/676 Dt.21.8.09	Kh.Nilachandra Singh	21.8.09	20.9.09		0.390		0.39	
1540	Maint. of Game village(SH:-Repairing of pot-holes for the portion 1.50 to 1.80Km).		IW/AC/1-13/10/458 Dt.	Ashing Kabui	4.10.09	3.11.09		0.970		0.97	
1541	Impt. of FCS/FCI Godown(SH:-Shingling to side berm i)1006m to 1257.60m ii)753m to 1006m iii)501m to 753m iv)250m to 501m v)0m to 250m vi)1253.40 to 1379.05m vii)1127.40 to 1253.40m,viii)250.85 to 375.33m, ix)125.40 to 250.85m and x)125.40m		IW/AC/1-13/10/405-419 Dt.18.2.10	L.Koba Singh	27.2.10	26.1.11		13.860		13.86	
1542	Maint. of Moirangmayum leirak(SH:-Mending of pot-holes for the portion 750m to 900m).		IW/AC/1-13/08/456 Dt.22.10.10	L.Kheda Singh	25.10.10	24.11.10		0.980		0.98	
1543	Maint. of road from Khongnang Karak to Lilashingkhongnangkong(SH:-P/L & SG).		IW/AC/1-13/09/231 dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4	
1544	Maint. of Kakhulong road(SH:-Mending of pot-holes for the portion Pratap Galli to Usha Hall).		IW/AC/1-13/09/77 Dt.1.2.10	Y.Sunil Singh	4.2.10	3.3.10		0.390		0.39	
1545	Maint. of road from Mutum Khongnangkong to Lupa Marup(0 to 246m) at Northern side.		IW/AC/1-13/09/239 dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4	
1546	Maint. of road from Chingakham Lampak to Laijing Ningthou lampak(SH:-P/L 2cm PC at the approach of culvert).		IW/AC/1-13/9/185 Dt.10.2.10	M.Indrajit Singh	13.2.10	12.3.10		0.390		0.39	
1547	Maint. of side berms at Heibongpokpi Sanjenbam road(SH:-Mending of pot-holes from 1.00m to 110.00m).		IW/AC/1-13/9/185 Dt.10.2.10	A.Ajit Sharma	13.2.10	12.3.10		0.380		0.38	
1548	Maint. of Khajiri over Leimakhong river.		IW/AC/1-13/09/250 Dt.18.3.10	S.Mani Singh	20.3.10	19.4.10		0.380		0.38	
1549	Maint. of two culverts at 1.5Km to 2.20Km at Kamong Langoljam IVR.		IW/AC/1-13/09/249 Dt.18.3.10	S.Mani Singh	20.3.10	19.4.10		0.350		0.35	
1550	-do- 246m to 489m at Northern side.		IW/AC/1-13/09/240 Dt.15.3.10	M.Indrajit Singh	18.3.10	17.4.10		0.400		0.4	
1551	Maint. of Game Village complex(SH:-Repairing of pot-holes from 600 to 900m).		IW/AC/1-13/10/455 Dt.	Ashing Kabui				0.970		0.97	
1552	Maint. of Phayeng Mayai Leikai to Sairenkul via.Atong Khuman(SH:-Providing to shingle for 3.22Km to 3.32Km).		IW/AC/1-13/09/906 Dt.	G.Thaninjao R.Naga				0.380		0.38	
1553	-do- 3.43 to 3.55Km		IW/AC/1-13/09/910 Dt.	do				0.380		0.38	
1554	-do- 3.55 to 3.66Km.		IW/AC/1-13/09/911 Dt.	do				0.390		0.39	
1555	-do- 3.66 to 3.77Km.		IW/AC/1-13/09/912 Dt.	do				0.400		0.4	
1556	-do- 3.77 to 3.88Km.		IW/AC/1-13/09/915 Dt.	do				0.390		0.39	
1557	-do- 3.88 to 3.99Km.		IW/AC/1-13/09/916 Dt.	do				0.400		0.4	
1558	-do- 3.99 to 4.09Km.		IW/AC/1-13/09/7916 Dt.	do				0.390		0.39	
1559	-do- 4.09 to 4.20Km.		IW/AC/1-13/09/921 Dt.	do				0.390		0.39	

1560	-do- 4.20 to 4.31Km.		IW/AC/1-13/09/922 Dt.	do				0.380		0.38		
1561	Maint. of Kamong Langoljam to Manamyang IVR 0.40 to 0.60Km.		IW/AC/1-13/09/316 dt.24.3.10	A.Tomba Singh	27.3.10	26.4.10		0.390		0.39		
										66.38		
	National Highway - II											
1562	Charge to NH-39 Imphal-Moreh Section 2009-10. (SH:- Constn. Of concrete Breast wall between Km 384.00)		EE/NH-II/WO/2009-10/ dt.	Ph. Adim	02-03-2010	16-03-2010		10.49	9.35	1.14		
										1.14		
	National Highway - III											
1563	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 421.234 to km 421.80)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48		
1564	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 430.120 to km 430.160)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48		
1565	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 422.080 to km 422.122)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48		
1566	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 430.370 to km 430.417)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48		
1567	A/R to NH-150 CCPur Yaingangpokpi section Km 402.00 to Km 433.00 (SH:- Rectification of damaged road pavement from km 422.220 to km 422.258)		Rs. 0.48 EE/NH-III/WO/2007 Dt. 9/3/09	Y.Sunil	15/3/09	10-5-2009		0.48	0	0.48		
1568	P.M's VISIT											
1569	Painting of central median from km 464.1388 to km 464.8895		Rs. 0.07 EE/NH-III/WO/2009-10/52 Dt. 12/01/09	Y.Sunil	15/1/09	10-2-2009		0.07	0	0.07		
										2.47		
	HIGHWAY SOUTH DIVISION											
1570	Impvt. Of Hiyangthang Kodompokpi Rd 1 to 3km		Rs.9,01,781/- EE/HS/Cont/WO/09-10 /3 Dt. 18-11-2009	Y.Dorenkumar	11-25-2009	2-15-2010		9.02	1.90	7.12		
										7.12		
	BISHNUPUR DIVISION											
1571	S/R to Sagang Sugnu road (SH:- Mending of pot-holes from 0-9.46km).		EE/BD/Cont/09-10/35 dt 1/12/09 Rs.4.79	Ph.Adim	12-1-2009	12-31-2009		4.79	2.32	2.47		
1572	S/R to Ngaram foot hill (SH:- Mending of pot-holes from 0-1.76km).		EE/BD/Cont/09-10/46 dt 1/12/09 Rs.1.29	Th.Ahem	1/12/09	31/12/09		1.29	0.00	1.29		
1573	S/R to Kumbi Saiton road (SH:- Mending of pot holes 0-12km).		EE/BD/Cont/09-10/37 dt 1/12/09 Rs.4.14	Kh.Khelendro Singh	1/12/09	11/01/10		4.14	0.00	4.14		
										7.90		
	UKHRUL DIVISION											
1574	Construction of R/Wall at District Hospital road Ukhrul	Record not traceable	EE/UD/WO/07/09-10 dt. 7/12/09 Rs. 915133.00	Vareiyu	13/12/2009	12/03/2009	Nil	Rs. 9.15	Rs. 2.16	7.09		

1575	Impt. of approach road from Wino Bazar junction to Veterinary office building	Record not traceable	EE/UD/WO/07/09-10 dt. 7/12/09 Rs.1453824	- do -	13/12/2009	12/03/2009	Nil	Rs. 10.32	Rs. 2.29	8.03		
1576	M/O Chandrakhong Kasom Khullen road (SH:- Dressing of sub-grade & providing sand gravel on depression wheel ruts 0-35 km i/c construction of NP-3 hume pipe culvert 900 mm dia at Kasom Khullen approach road 3 nos) phase II.	Record not traceable	EE/UD/WO/07/08-09/94(A) dt.17-2-09 Rs. 9.30,979.00	Paresh Jajo	23/02/2009	22/05/2009	Nil	Rs. 9.30	Rs. 8.00	1.30		
1577	M/O Chandrakhong Kasom Khullen road (SH:- Construction of diversion bridge at 8.76km)		EE/UD/WO/07/08-09/95(A) dt.17-2-09 Rs. 10,91,970.00	Paresh Jajo	23/02/2009	22/05/2009	Nil	Rs. 10.91	Rs. 9.00	1.91		
1578	M/O Chandrakhong Kasom Khullen road (SH:- Dressing of sub-grade & providing sand gravel on depression wheel ruts 0-35 km i/c construction of NP-3 hume pipe culvert 900 mm dia 1 No.) phase I	43/2/98-W(PT) dt. 3/1/09	EE/UD/WO/07/08-09/93(A) dt.17-2-09 Rs. 8,41,908.00	Paresh Jajo	23/02/2009	22/08/2009	Nil	Rs. 8.41	Rs. 7.30	1.11		
1579	Impt. of Yairipok Kasom Khullen road (SH:- Sand granular damaged pavement section 29.70 - 31.476 km)	Record not traceable	EE/UD/WO/07/09-10/55 dt. 14/9/09 Rs. 950715.00	V.S. Vareiyio	20/09/2009	19/12/2009	Nil	Rs. 9.50	Rs. 3.48	6.02		
1580	M/O Lamlang Gate to Phadang Road 0-20km (SH:- Clearance of land slip, jungle, surface dressing & re-sectioning of side drain in between 0-20km).	Record not traceable	EE/UD/WO/09-10/66 Dt. 14/9/2009 Rs. 970447.00	V.S. Vareiyio	20/09/2009	19/12/2009	W.P (c) No. 962 of 2015	Rs. 9.70	Rs. 9.70	0		
1581	M/O road from Kamjong to Kultuk 0 - 25 km (SH:- Clearance of land slips & resectioning of side drain & sand gravel on damaged section 1 - 10 km).		EE/UD/WO/07/2009-10/47 dated 06/12/2010 Rs. 9,39,318.00		16/12/2010	15/03/2010	Court Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015		Rs. 0.00	9.35		
1582	Special Repairing to Tengnoupal Shangshak road 47-57 km (SH:- Sand gravel on damaged reaches)	Record not traceable	EE/UD/WO/07/2009-10/6 dated 02/12/2009 Rs. 9,65,968.00		11/12/2009	11/03/2010	Court Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015		Rs. 0.00	9.65		
1583	Impt. of approach road from wino Bazar Ukhruul Jn. to vety. Office).	Record not traceable	EE/UD/WO/07/09-10 dated 30/11/2009 Rs. 14,53,824.00		07/12/2009	06/06/2010	Contempt Case (c) 268 of 2015 W.P. (c) No. 227 of 2015		Rs. 9.49	5.04		
1584	Impt. of internal road District hospital to Eastern Circular road via Sipet Ramlung Tang. (SH:- P/L Shingles amd WBM i/c Kucha drain from 0 - 0.450Km).	Record not traceable	EE/UD/WO/07/09-10/ dt. 12/4/2010 Rs. 8,47,063/-	- do -	18/04/2010	17/07/2010		Rs. 8	Rs. 2.6	5.62		
1585	Construction of bridge over Tuyungbi river (SH:- Sand gravel on Khonglo side approach).	Record not traceable	EE/UD/WO/07/2009-10/36 dt. 7/9/10 Rs. 9,58,632.00	K. Jiban Singh	17/09/2010	16/12/2010	Contempt Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015	Rs. 10	Rs. 0.00	9.55		
										64.67		
	TAMENGLONG DIVISION											
1586	M/O Tamenglong Tousem road 0 to 65km (SH: Clearance of land slips from 15 to 65 km, jungle cutting from 15 to 43 km)	42/37/2009-W 5/01/2010 Rs.13.31	CT/7/NP/2009-10/14 Dt.18/1/2010 Rs. 13.31	Zeirinkhon Kamei	Dt.24/01/2010	26/02/2010	26/02/2010	13.31	0.00	13.31		
										13.31		

1600	Construction of drain along the old approach road to Mini Sectt(Right side) for 519 Rm		EE/BD/CONT/09-10/9 dt.11/12/09 Rs.8.51	Ph.Adim	12-11-2009	12-30-2009		8.50	0.00	8.5		
1601	Construction of type-IV quarter at Bpr.- 2 nos.(SH:-Impvt. of building and campus of Divisional office of PWD at Bishnupur)		EE/BD/CONT/09-10/52 dt.04/12/09 Rs.5.74	Ph.Adim	12-4-2009	12-31-2009		5.74	0.00	5.74		
										33.32		
	Mechanical Division- II											
1602	Supply of Carpentry Raw Materials	Rs. 0.50 U.O. No.EE/MD-II/ST-7/09/204 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/77 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1603	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 205 dt.26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/78 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1604	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 206 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/79 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1605	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 207 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/80 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1606	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 208 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/81 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1607	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 209 dt. 26-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/82 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1608	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 300 dt. 29-8-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/83 DT.01-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1609	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 304 dt. 2-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/84 DT.05-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1610	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 305 dt.2-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/85 DT.05-9--09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.50		0.50		
1611	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 306 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/46 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1612	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 308 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/48 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1613	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 309 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/49 DT.5-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		

1614	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 310 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/50 DT.7-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1615	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 311 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/51 DT.8-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1616	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 312 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/52 DT.8-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1617	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 313 dt. 2-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/53 DT.10-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1618	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 302 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/54 DT.10-9-09	M. Bihari Singh	9-9-2009	9-9-2009	10-13-2009	0.49		0.49		
1619	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 301 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/55 DT.14-9-09	M. Bihari Singh	10-1-2009	10-1-2009	10-13-2009	0.49		0.49		
1620	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 303 dt. 29-8-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/56 DT.16-9-09	M. Bihari Singh	10-1-2009	10-1-2009	10-13-2009	0.49		0.49		
1621	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 320 dt. 11-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/57 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.49		0.49		
1622	Supply of Carpentry Raw Materials	Rs. 0.49 -do- 321 dt. 14-9-09	Rs. 0.49 EE/MD-II/ST-4/DEPOSIT(T)/09/58 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.49		0.49		
1623	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 322 dt. 15-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/59 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1624	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 323 dt. 16-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/60 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1625	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 324 dt. 17-9-09	Rs. 0.50 EE/MD-II/ST-4/DEPOSIT(T)/09/61 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1626	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 325 dt. 17-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/86 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1627	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 326 dt. 22-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/87 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		

1628	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 327 dt. 23-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/88 DT.24-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1629	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 328 dt. 24-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/89 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1630	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 329 dt. 28-9-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/90 DT.29-9-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1631	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 330 dt.19-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/91 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1632	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 331(A) dt. 19-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/92 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1633	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 331 dt. 24-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/93 DT.30-10-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1634	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 332 dt. 24-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/94 DT.04-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1635	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 333 dt. 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/95 DT.12-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1636	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 334 dt. 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/96 DT.20-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
1637	Supply of Carpentry Raw Materials	Rs. 0.50 -do- 335 dt 26-10-09	Rs. 0.50 EE/MD-II/ST-4/CARP(R/M)09/97 DT.24-11-09	M. Bihari Singh	10-1-2009	10-1-2009	11-24-2009	0.50		0.50		
										17.88		
										66.31		
	MH: 4216											
	BISHNUPUR DIVISION											
1638	Constn. Of Type-IV Qtr.Bishnupur 2nos.(SH:-Constn. Of compound encingon the Northern Side of Division Office of PWD at Bishnupur		EE/BD/CONT/09-10/52 dt. 4/12/2009 Rs.0.97	Ph. Adim	12-4-2010	12-24-2010		0.97	0	0.97	1.08	1.08
										0.97		1.08
	MH: 2216											
	BUILDING DIVISION-II											
1639	Major repairing of T-II/ Qtr (flat) 1 to 4 at Tribal colony at New checkon		EE/BD-II/Ct-2/2009-10/213, dt. 16/02/2010, Rs. 5.645/-	Somi Khangrah	2-16-2010	3-15-2010		5.645		5.645		

1640	A/R & M/O to R/Qtr at L.H.C. (SH:- Repairing of T-III/E-58 to 68=11 Nos.)		EE/BD-II/Ct-2/2009-10/107, dt. 11/12/2009, 9.503/-	L. Amusana Rongmei	12-11-2009	3-10-2010		9.503		9.503		
										15.148		
	FY: 2010-2011											
	MH: 5054											
	Imphal West Division											
1641	Impt.of RIMS Rd. to Tarung Neikalong Tharon Tribal village,Lupa Marup,Thangmeiband Youth Centre PHLO Hijam Leikai, Lairenhan - jaba Leikai Sinam Leikai Lourungpurel Leikai &Chingkhamb lampal(SH:-P/L SG,WBM & PC at Chingakhamb).		IW/AC/1-13/10/8 Dt.1.4.10 Rs.31.97	M.Sharat Singh	3.4.10	2.10.10		32.50	24.21	8.29	36.32	12.11
1642	Impt.of RIMS Rd. to Tarung Neikalong Tharon Tribal village,Lupa Marup,Thangmeiband Youth Centre PHLO Hijam Leikai, Lairenhan - jaba Leikai Sinam Leikai Lourungpurel Leikai &Chingkhamb lampal(SH:-P/L 6.40Km to 6.70Km).		IW/AC/1-13/10/8 Dt.1.4.10 Rs.31.97	M.Sharat Singh	3.4.10	2.10.10		32.50	24.21	8.29	36.32	12.11
1643	Impt. of Diversion of Sewerage project.		IW/AC/1-13/10/7 Dt.1.4.10 Rs.28.05	Th.Nodiachand Singh	3.4.10	2.10.10		28.30	22.13	6.17	31.63	9.50
1644	Constn. Of RCC conduit for laying power line in Greater Imphal(SH:-Constn. Of RCC conduit for Masjid road and Kakhulong road)(SH:-PC with seal coat on Pratap Galli).	do	IW/AC/1-13/10/46 dt.19.4.10 Rs.0.99	L.Kheda Singh	19.4.10	18.4.10	2015	0.99		0.99	1.11	1.11
1645	Impt. of RIMS road to Tarung Neikalong Tharon Tribal village Lupa Marup Thangmeiband Youth Centre PHLO Hijam Leikai Lairenhanjaba Leikai Singm Leikai,Lourungpurel Leikai & Chingakhamb Lampak(SH:-P/L,SG,WBM & PC at Chingakhamb Lampak road).	No.42/124/09-W Dt.29.2.10	IW/AC/1-13/10/8 Dt. 1.4.10	M.Sharat Singh	3.4.10	2.10.10	2014	31.97	24.21	7.76	35.73	11.52
1646	Impt. of road from Minor Gate to Lamphel DC Office(SH:-Impt. of Uripok Ningthoukhongjam Leirak Rd)(Constn. of RR line drain Phase-I).		IW/AC/1-13/10/376 Dt.14.5.10	M.Indrajit Singh	16.5.10	15.6.10		0.87		0.87	0.97	0.97
1647	Impt. of diversion of sewerage project(SH:-Re-section of road side drain from Yumnam Leirak to Watham Leirak,Fishery junction and providing ring culvert).		IW/AC/1-13/10/20 Dt.4.8.10	L.Sanjoy Singh	6.8.10	12.9.10		4.67		4.67	5.22	5.22
1648	Impvt. Of Khwairak Selungba road(SH:-Restoration of Sewerage pipe line 135m at RIMS road).	42/116/2009-W dt.23.2.2010 Rs.70.00	IW/AC/1-13/10/19 dt. 6.8.10 Rs. 4.442	G.Kakhangai Kabui	6.8.10	5.11.10	2021	4.442	2.000	2.442	4.96	2.96
1649	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Leikha rd.Changangei Awang Leikai 0 to 278.97m).	do	IW/AC/1-13/10/597 Dt.29.12.10 Rs.0.95	L.Kheda Singh	31.12.10	30.1.11	2015	0.95		0.95	1.06	1.06
1650	Impvt. of road NH-150 to FCS via. Ningthemkol(SH:- Shingling).		IW/AC/1-13/10/745 dt.14.1.11 Rs.0.970	W.Lalmani Singh	14.1.11	13.3.11	2015	0.970	0.273	0.697	1.08	0.81

1651	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-Iiii)	do	IW/AC/1-13/10/671 Dt.7.1.11 Rs.0.96	L.Kheda Singh	9.1.11	8.2.11	2014	0.96		0.96	1.07	1.07
1652	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-IV)	do	IW/AC/1-13/10/676 Dt.7.1.11 Rs.0.96	L.Kheda Singh	9.1.11	8.2.11	2014	0.96		0.96	1.07	1.07
1653	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-V)	do	IW/AC/1-13/10/670 Dt.7.1.11 Rs.0.97	L.Kheda Singh	9.1.11	8.2.11	2014	0.97		0.97	1.08	1.08
1654	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Tera Sapam Maning Leirak 0 to 2788.97m).	42/119/09-W Dt.23.2.10	IW/AC/1-13/10/677 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2014	0.95		0.95	1.06	1.06
1655	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Tera Sapam Maning Leirak (279.00m to 558.40m).	do	IW/AC/1-13/10/681 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2014	0.95		0.95	1.06	1.06
1656	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Ghari IVR 558.50m to 1117.50m).	do	IW/AC/1-13/10/693 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2015	0.95		0.95	1.06	1.06
1657	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 557.82m to 836.77m)	42/64/07-W dt.7.11.07 Rs.599.90	IW/AC/1-13/10/687 dt.7.1.11 Rs.0.950	L.Kheda Singh	7.1.11	6.3.11	2014	0.950	0.000	0.95	1.06	1.06
1658	Impt. of road NH-150 to FCS via.Ningthemkol(SH:-Impt. of Heinoupok Tabungkhok road 0 to 278.90m)	42/64/07-W dt.7.11.07 Rs.599.90	-do-/682 dt.7.1.11 Rs.0.950	L.Kheda Singh	17.1.11	16.4.11	2014	0.950	0.000	0.95	1.06	1.06
1659	Impt. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-I)	42/64/07-W Dt.7.11.07	IW/AC/1-13/10/675 Dt.7.1.11 Rs.0.95	L.Kheda Singh	9.1.11	8.2.11	2015	0.95		0.95	1.06	1.06
1660	Impt. of Sagolband Maklang road 9.70Km(SH:-Mending of pot holes and depression with BUSG and PC from ch. 5.50 to 6.50Km).		IW/AC/1-13/11/	Kh.Kalachand Singh	12.1.11	1.2.11		0.95		0.95	1.06	1.06
1661	Impt. of road from MI Office to Lamphelpat DC Office(SH:-Constn. of protection work left out portion from 0 to 267.50m)		IW/AC/1-13/10/28 Dt.16.2.11	Kh.Jiten Singh	19.2.11	8.3.11		12.71	12.22	0.49	14.20	1.98
1662	Impt. of BT road(SH:-Rigid pavement for left out portion of BT road Impt. of road for Allu Galli Impt. of road towards Assembly culvert Constn. of RCC drain at Irabot Bhavan and Constn. of 1m span RCC culvert 4.5m).		IW/AC/1-13/10/52 Dt.7.3.11 Rs.80.68	M.Mangi Singh	7.3.11	6.9.11		89.28	75.26	14.02	99.77	24.51
1663	Upgradation of road from Senjam Chirang to Kanto Lamkhai via. Khurkhul for a length of 3.40Km.		IW/AC/1-13/10/31 Dt.19.2.11	Th.Hesho	19.2.11	25.4.11		71.74	65.74	6	80.17	14.43
1664	Constn. of road for Sewerage project at Sorbol Thingel at Singjubung Leirak Tourangbam Leirak Gopalaji Leirak,Bachaspati Maning Leirak,Takhellambam Leikai and Khumanthem Leikai and Huidrom Leirak.	42.103/10-W Dt 2.3.11 Rs.150.00 lacs	IW/AC/1-13/11/64 Dt.31.03.11 Rs.137.00	P.Veini	31.3.11	20.4.11		150.00	138.20	11.8	167.63	29.43
1665	Upgradation of IVR in between SamusangUku and Iroishemba of Uripok Assembly Constituency.	42/113/10-W dt.31.1.011 100.00 lacs	IW/AC/1-13/61 Dt. 31.03.2011 Rs.100.00lacs	P.Veini	7.4.11	6.9.11		100.00	97.00	3	111.75	14.75

1681	Up gradation of Kaiphundai-Tousem road for the portion 38 to 45 Km (Sh:- P/L WBM Grade-II,47.00 to 52.00Km and WBM Grade-III,38.00 to 46.580 Km i/cConstn. of Kutcha line drain from 0 to 38 Km).	42/157/2012-W dt 19/02/2011 Rs.200.00	CT/7/TML/SPA/2010-11/6 dt 18/03/2011 Rs.85.29	N.H.Idaliang	Dt 24/03/2011	Dt.18/02/2012	Dt.18/02/2012	85.29	75.35	9.941	95.31	19.96
										9.941		19.96
	UKHRUL DIVISION											
1682	Upgradation of Ukhrul Town Eastern Circular road upto Somsai via St. Joseph College (left out portion)	No. 42/151/2010-W dt. 19/02/11 Rs. 200.00 Lakhs	EE/WO/07/2010-2011 dated 15/03/2011 Rs. 166.10 129.00	Jesse Vashum	21/03/2011	20/03/2012	Nil	Rs. 166.01	Rs. 162.78	Rs. 3.23	Rs. 185.52	22.74
										Rs. 3.23		22.74
										143.71		
	MH: 3054											
	National Highway - III											
	P.M's VISIT											
1683	Lane marking edge line marking from km 463.00 to km 464.00		Rs. 0.50 EE/NH-III/WO/2009-10/54 Dt. 5/4/10	Y.Sunil	4-10-2010	15/5/10		0.50	0	0.50	0.56	0.56
										0.50		0.56
	Imphal West Division											
1684	Maint. of Thangmeiband road(SH:-P/L,BUSG & PC 0.300m).		IW/AC/1-13/10/ 40 Dt.17.4.10	Kh.Kalachand Singh	20.4.10	19.5.10		0.960	Rs. 0.60	0.36	1.07	0.47
1685	Maint. of I.K.road(SH:-Providing to shingle at depression portion from3.00Km to 3.40Km).		IW/AC/1-13/10/ 70 Dt.19.4.10	H.Ranjit Singh	21.4.10	20.5.10		0.990		0.99	1.11	1.11
1686	Maint. of Phayeng Mayai Leikai to Sairenkul via. Atong Khuman(SH:-Providing toshingle for 3.12 to 3.22Km).		IW/AC/1-13/09/ 705 Dt.19.4.10	G.Thaninjao R.Naga	21.4.10	20.5.10		0.390		0.39	0.44	0.44
1687	Maint. of Game village complex(SH:-Repairing of pot-holes from 0Km to 0.300m).		IW/AC/1-13/11/150 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91	1.02	1.02
1688	-do- 1.80Km to 2.10Km).		IW/AC/1-13/11/145 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91	1.02	1.02
1689	Maint. of Lamphelpat road(SH:-Mending of pot-holes by sand shingle from 2.15Km to 2.30Km at MI DC road).		IW/AC/1-13/10/ 50 Dt.19.4.10	Kh.Nilachandra Singh	22.4.10	21.5.10		0.400		0.4	0.45	0.45
1690	Maint. of Game village complex(SH:-Repairing pot-holes for the portion from 2.10Km to 2.40Km).		IW/AC/1-13/11/149 Dt.	S.Ashakumar Singh	21.4.10	20.5.10		0.910		0.91	1.02	1.02
1691	Maint. of Salam IVR(SH:-Mending of pot-holes with stoen shingle for the portion from 600 to 750m).		IW/AC/1-13/10/ 231 Dt.12.5.10	S.Mani Singh	15.5.10	14.6.10		0.380		0.38	0.42	0.42
1692	do 450 to 600m.		IW/AC/1-13/10/ 230 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38	0.42	0.42
1693	do 300 to 450m.		IW/AC/1-13/10/ 229 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38	0.42	0.42
1694	do 150 to 300m.		IW/AC/1-13/10/ 227 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38	0.42	0.42
1695	do 0 to 150m.		IW/AC/1-13/10/ 225 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38	0.42	0.42

1696	Maint. of Heibongpokpi Khoriphaba road 0-16Km(SH:-Mending of pot-holes with stone shingle from ch. 7.00Km to 7.15Km).		IW/AC/1-13/10/224 Dt.12.5.10	S.Mani Singh	14.5.10	2.6.10		0.380		0.38	0.42	0.42
1697	Maint. of NH-53 to Heigrujam Maning Leikai(SH:-Shingling and side berm for 0.40 to 0.60Km)		IW/AC/1-13/10/400 Dt.17.5.10	Kh.Jiten Singh	25.5.10	24.6.10		0.390		0.39	0.44	0.44
1698	Maint. of NH-53 to Heigrujam Maning Leikai(SH:-Shingling and side berm for 0.60Km to 0.80Km)		IW/AC/1-13/10/401 Dt.17.5.10	Kh.Jiten Singh	25.5.10	24.6.10		0.390		0.39	0.44	0.44
1699	Maint. of road side drain for Urban-bye-pass road from 11.39Km to 14.90km).		IW/AC/1-13/10/267 Dt.14.5.10	K.Modhumangol Singh	17.5.10	16.6.10		0.390		0.39	0.44	0.44
1700	Maint. of Khonghampat Oksu road(SH:-Providing to shingling from 2095 to 2450m).		IW/AC/1-13/10/353 Dt.3.6.10	Murphy Thumra	5.6.10	4.7.10		0.990		0.99	1.11	1.11
1701	Maint. of Pheidinga Mayanglangjing road(SH:-Constn. of diversion wooden bridge over Lali river at Mayanglangjing Tamang).		IW/AC/1-13/10/355 Dt.3.6.10	M.Sharat Singh	6.6.10	5.7.10		0.390		0.39	0.44	0.44
1702	Maint. of Salam leikai Maning leirak(SH:-Mending of pot-holes).		IW/AC/1-13/10/556 Dt.2.11.10	I.Kulachandra Singh	5.11.10	4.12.10		0.950		0.95	1.06	1.06
1703	Maint. of Keishamthong Kabuikhul(SH:-Mending of pot-holes for the portion 0 to 250m).		IW/AC/1-13/10/557 Dt.2.11.10	I.Kulachandra Singh	4.11.10	3.12.10		0.960		0.96	1.07	1.07
1704	Maint. of Tabung pukhri Mapan road(SH:-/L,BUSG and PC 400m to 600m).		IW/AC/1-13/10/381 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.980		0.98	1.10	1.10
1705	-do- 200m to 400m.		IW/AC/1-13/10/380 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.950		0.95	1.06	1.06
1706	-do- (SH:-P/L 2cm. PC from 100m to 206m).		IW/AC/1-13/10/379 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.790		0.79	0.88	0.88
1707	-do- 0m to 100m.		IW/AC/1-13/10/370 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.740		0.74	0.83	0.83
1708	-do-(SH:-P/L WBM IRC Grade-II from 0 to 206m).		IW/AC/1-13/369 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.860		0.86	0.96	0.96
1709	Maint. of Tabung Pukhri Mapan road(SH:-Filling pot-holes by SG at 0 to 206m).		IW/AC/1-13/10/368 Dt.11.10.10	K.Dalin Singh	13.10.10	12.11.10		0.970		0.97	1.08	1.08
1710	Maint. of Khagempalli Naoremthong road(SH:-Mending of pot-holes for the portion 1000m to 1300m).		IW/AC/1-13/10/423 Dt.18.10.10	Kh.Nilachandra Singh	20.10.10	8.11.10		0.970		0.97	1.08	1.08
1711	Maint. of Moirangmayum leirak(SH:-Mending of pot-holes for the portion 1300m to 1700m).		IW/AC/1-13/10/422 Dt.18.10.10	Kh.Nilachandra Singh	20.10.10	8.11.10		0.950		0.95	1.06	1.06
1712	-do- 900m to 1300m).		IW/AC/1-13/10/421 Dt.18.10.10	Kh.Nilachandra Singh	22.10.10	8.11.10		0.960		0.96	1.07	1.07
1713	Maint. of Tairenpokpi to Maklang road via. Sairtenkhul(SH:-Providing to shingle from 0 to 0.10Km).		IW/AC/1-13/10/408 Dt.18.10.10	M.Indrajit Singh	21.10.10	22.11.10		0.390		0.39	0.44	0.44
1714	-do- from 0.705 to 0.810Km).		IW/AC/1/13/10/409 Dt.18.10.10	M.Indrajit Singh	21.10.10	22.11.10		0.390		0.39	0.44	0.44
1715	Maint. of Lamphelpat road(SH:-Mending of pot-holes by sand shingle from 2.30Km to 2.50Km at MI DC office road.		IW/AC/1-13/10/51 Dt.19.4.10	Kh.Nilachandra Singh	22.4.10	21.5.10		0.400		0.4	0.45	0.45

1716	Maint. of Malom Konthoujam IVR at 5.40 to 5.60Km.		IW/AC/1-13/09/ 173 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.390		0.39	0.44	0.44
1717	-do- at 5.20 to 5.40Km.		IW/AC/1-13/09/ 174 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.390		0.39	0.44	0.44
1718	-do- at 5.00 to 5.20Km.		IW/AC/1-13/09/ 175 Dt.10.2.10	W.Ibomcha Singh	13.2.10	12.3.10		0.400		0.4	0.45	0.45
1719	Maint. of Khonghampat Oksu road(SH:-Providing to shingling from 3165m to 3525m).		IW/AC/1-13/10/ 459 dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.980		0.98	1.10	1.10
1720	-do- from 3380m to 4240m.		IW/AC/1-13/10/ 472 Dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.380		0.38	0.42	0.42
1721	-do- from 3525m to 3880m.		IW/AC/1-13/10/ 460 dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.970		0.97	1.08	1.08
1722	-do- from 4240m to 4595m.		IW/AC/1-13/10/ 461 Dt.22.10.10	Haokhotinlenn Vaiphei	25.10.10	24.11.10		0.970		0.97	1.08	1.08
1723	Maint. of Patsoi Lamkhai to Pungjao Makhong road(SH:- o to 300m).		IW/AC/1-13/10/ 487 Dt.22.10.10	M/S Yumnam Constn.	25.10.10	24.11.10		0.970		0.97	1.08	1.08
1724	Maint. of Heibongpokpi Chaprou road(SH:-Shingling with sand gravel from 8.00 to 8.25Km).		IW/AC/1-13/10/ 474 Dt.22.10.10	W.Lalmani Singh	25.10.10	24.11.10		0.950		0.95	1.06	1.06
1725	-do- 8.25 to 8.50Km.		IW/AC/1-13/10/ 475 Dt.22.10.10	W.Lalmani Singh	25.10.10	24.11.10		0.960		0.96	1.07	1.07
1726	Restoration of FDR Patsoi Tabungkhok road(SH:-GSB,WBM and PC).		IW/AC/1-13/10/ 562 Dt.2.11.10	M.Ibotombi Singh	5.11.10	4.12.10		0.900		0.9	1.01	1.01
1727	Restoration of FDR Langjing Tabungkhok Changangei road(SH:-GSB/WBM & PC).		IW/AC/1-13/10/ 561 Dt.2.11.10	M.Ibotombi Singh	5.11.10	4.12.10		0.910		0.91	1.02	1.02
1728	Maint. of Patsoi Changangei road(SH:-Shingling 1809.90 to 2101.14m).		IW/AC/1-13/10/ 578 Dt.4.11.10	Apam Shimray	7.11.10	6.12.10		0.970		0.97	1.08	1.08
1729	Maint. of Urban-bye-pass road from 9.00 to 9.22Km(SH:-Providing to shingle etc).		IW/AC/1-13/10/ 577 dt.4.11.10	I.Kulachandra Singh	7.11.10	6.12.10		0.980		0.98	1.10	1.10
1730	do 9.220 to 9.430Km.		IW/AC/1-13/10/ 569 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.930		0.93	1.04	1.04
1731	do 9.430 to 9.649Km.		IW/AC/1-13/10/ 570 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.970		0.97	1.08	1.08
1732	do 9.649 to 9.864Km.		IW/AC/1-13/10/ 571 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.960		0.96	1.07	1.07
1733	do 9.864 tgo 10.084Km.		IW/AC/1-13/10/ 575 Dt.4.11.10	I.Kulachandra Singh	7.11.10	7.12.10		0.990		0.99	1.11	1.11
1734	Maint. of road from I.K.road to CAU at Urban-bye-pass.		IW/AC/1-13/10/19 Dt.20.11.10	Kh.Jiten Singh	23.11.10	22.5.11		14.950		14.95	16.71	16.71
1735	Maint. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-II).		IW/AC/1-13/10/ 595 Dt.29.12.10 Rs.0.96	L.Kheda Singh	31.12.10	28.1.11	2014	0.960		0.96	1.07	1.07
1736	Maint. of Game Village(SH:-Repairing of pot-holes for the portion from 1.50 to 1.80Km).		IW/AC/1-13/10/ 458 Dt.14.10.10	Ashing Kabui	24.10.10	23.11.11		0.960		0.96	1.07	1.07
1737	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 0 to 150m).		IW/AC/1-13/09/252 Dt.18.2.10 Rs.0.39	Ashing Kabui	20.2.10	5.3.10		0.390		0.39	0.44	0.44

1738	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 150m to 300m).		IW/AC/1-13/09/253 Dt.18.2.10 Rs.0.39	Ashing Kabui	20.2.10	5.3.10		0.390		0.39	0.44	0.44
1739	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 0 to 150m).		IW/AC/1-13/09/252 dt.18.2.10 Rs.0.39	L.Kheda Singh	18.2.10	17.3.10	2014	0.387	0.000	0.387	0.43	0.43
1740	Maint. of Ghari IVR(SH:-Impt. of Nh-53 to Sport Complex(Phase-II).		IW/AC/1-13/10/ 595 dt.29.12.10 Rs.0.960	L.Kheda Singh	29.12.10	28.1.11	2014	0.956		0.956	1.07	1.07
1741	Maint. of Heibongpokpi Khoriphaba road 16.00Km(SH:-Mending of pot holes and depression with stone shingles from ch. 0 to 0.500m).		IW/aC/1-13/10/ 744 Dt.14.1.11	T.Ibomcha Singh	22.1.11	21.2.11		0.390		0.39	0.44	0.44
1742	Maint. of Sayang to Goplaji Leirak(SH:-Shingling 565.70 to 1131.50m).		IW/AC/1-13/11/ 748 Dt.14.1.11	G.Kakhangai Kabui	23.1.11	22.2.11		0.970		0.97	1.08	1.08
1743	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.50Km to 0.708Km).		IW/AC/1-13/10/ 623 Dt.31.12.10	S.Sarat Singh	2.1.11	5.1.11		1.000		1	1.12	1.12
1744	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 1.50Km to 1.70Km).		IW/AC/1-13/10/ 616 Dt.31.12.10	S.Sarat Singh	2.1.11	13.1.11		0.990		0.99	1.11	1.11
1745	Maint. of Pheidinga Mayanglangjing road for the portion from 1.30Km to 1.50Km.		IW/AC/1-13/10/ 617 Dt.	S.Sarat Singh	2.1.11	13.1.11		0.990		0.99	1.11	1.11
1746	Maintenance of TakyelKoilom Lekairoad(SH:-Shingling 0 to 283.0m).		IW/AC/1-13/10/ 732 Dt.14.1.2011 Rs. 0.83	N.Jugindro Singh	14.1.11	13.2.11		0.830		0.83	0.93	0.93
1747	Maint. of Khagempalli Naoremthong road(SH:-Sand shingle on connecting road Khagempalli naoremthong and Thounaojam Leikai IVR 0 to 119m).		IW/AC/1-13/10/ 181 Dt.12.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38	0.42	0.42
1748	Maint. of Sambalei Sekpl road(SH:-Sand gravel).		IW/AC/1-13/10/ 700 Dt.10.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38	0.42	0.42
1749	Maint. of Khagempalli Naoremthong road(SH:-Sand shingle on connecting road Khagempalli naoremthong and Thounaojam Leikai IVR 119m to 236m).		IW/AC/1-13/10/ 699 Dt.10.1.11	Kh.Nilachandra Singh	15.1.11	14.2.11		0.380		0.38	0.42	0.42
1750	Maint. of Tabungkhok Leirak(Awang)(SH:-Shingling 130 to 250m).		IW/AC/1-13/10/ 650 Dt.3.1.11	L.Bijoy Singh	5.1.11	4.2.11		0.380		0.38	0.42	0.42
1751	Maint. of Naoremthong Thongam Leirak(Awang) at Tabungkhok(SH:-Shingling 1002.10m to 1127.60m).		IW/aC/1-13/11/ 37 Dt.7.3.11	O.Robindro Singh	10.3.11	9.4.11		0.380		0.38	0.42	0.42
1752	Maint. of Tabungkhok Keisampat Lambi(SH:-Shingling).		IW/AC/1-13/10/ 644 Dt.3.1.11	A.Ajit Sharma	5.1.11	4.2.11		0.380		0.38	0.42	0.42
1753	Maint. of Tabungkhok Keisampat Lambi(SH:-Shingling).		IW/AC/1-13/10/ 801 Dt.21.1.11	A.Ajit Sharma	25.1.11	25.2.11		0.380		0.38	0.42	0.42
1754	Maint. of Game village (SH:-Repairing of pot-holes by sand shingle for 7.00Kmm to 7.250Km).		IW/AC/1-13/10/ 641 Dt.3.1.11	K.Modhumangol Singh	6.1.11	6.2.11		0.970		0.97	1.08	1.08
1755	Maint. of Game village (SH:-Repairing of pot-holes by sand shingle for 7.250Kmm to 7.50Km).		IW/AC/1-13/10/ 642 Dt.3.1.11	K.Modhumangol Singh	6.1.11	6.2.11		0.950		0.95	1.06	1.06
1756	Maint. of Urban-bye-pass road from 10.514Km to 10.733Km).		IW/AC/1-13/10/ 629 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.970		0.97	1.08	1.08

1757	-do- 10.733Km to 10.74Km.		IW/AC/1-13/10/630 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.980		0.98	1.10	1.10
1758	-do- from 10.294Km to 10.514Km(SH:-Providing of shingle etc).		IW/AC/1-13/10/631 Dt.3.1.11	Kh.Somorjit Singh	5.1.11	4.2.11		0.960		0.96	1.07	1.07
1759	Maint. of Nagamapal road(SH:-Shingling).		IW/AC/1-13/11/719 Dt.12.1.11	M.Sharat Singh	15.1.11	14.2.11		0.400		0.4	0.45	0.45
1760	Maint. of Keishampat Thokchom Leikai connecting Mutumm Leirak(SH:-Sand gravel).		IW/AC/1-13/10/826 dt.3.2.11	W.Lalmani Singh	3.2.11	1.4.11	2015	0.970	Rs. 0.27	0.697	1.08	0.81
1761	Maint. of Solid Waste plant road from 2000m to 2155m(SH:-Shingling).		IW/AC/1-13/10/754 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97	1.08	1.08
1762	Maint.of Solid Waste Plant road 2135 to 2310-.50m).		IW/AC/1-13/10/755 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97	1.08	1.08
1763	Maint. of Solid Waste plant road from 2130.50m to 2465.75m(SH:-Shingling).		IW/AC/1-13/10/756 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97	1.08	1.08
1764	Maint. of Khurkhul Maning Leikai to Moibung Khunou road(SH:-Shingling with sand gravel from 1.64Km to 1.872Km).		IW/AC/1-13/10/762 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.950		0.95	1.06	1.06
1765	-do- 1.407Kmm to 1.64Km.		IW/AC/1-13/10/761 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.950		0.95	1.06	1.06
1766	-do- 1.17Km to 1.40Km.		IW/AC/1-13/10/760 Dt.14.1.11	Th.Ibopishak Singh	17.1.11	16.2.11		0.970		0.97	1.08	1.08
1767	Maint. of Khabam Bomdiar to Khabi IVR(SH:-Mending of pot-holes and depression with sand gravel at ch. 0 to 0.70Km).		IW/AC/1-13/11/63 Dt.23.5.11	M.Sharat Singh	25.5.11	24.6.11		0.380		0.38	0.42	0.42
1768	Maint. of Sayang to Gopalji leirak(SH:-Shingling 565.70 to 1131.50m).		IW/AC/1-13/11/748 Dt.14.1.11	G.Kakhangai Kabui	17.1.11	16.2.11		0.960		0.96	1.07	1.07
1769	Maint.of Pheidinga Mayanglanging road(SH:-2cm. PC surfacing from 1.70 to 1.90Km).		IW/AC/1-13/10/607 Dt.31.12.10	Ch.Jiten Singh	1.1.11	30.2.11		0.980		0.98	1.10	1.10
1770	do 1.90Km to 2.10Km.		IW/AC/1-13/10/608 Dt.31.12.10	Ch.Jiten Singh	1.1.11	30.2.11		0.990		0.99	1.11	1.11
1771	Maint. of Ghari IVR(SH:-Impt. of NH-53 to Sport Complex)Phase-II		IW/AC/1-13/10/595 Dt.30.1.11	L.Kheda Singh	1.2.11	30.3.11	2014.00	0.960		0.96	1.07	1.07
1772	Maint. of Satellite road from 0 to 2.50 at Lamphelpat(SH:-Mending of pot-holes with stone shingle).		IW/AC/1-13/10/743 Dt.14.1.11	Kh.Topen Singh	17.1.11	16.2.11		0.900		0.9	1.01	1.01
1773	Maint. of Sorbol Thingel road,Gopalaji Leirak and Tourangbamleirak.		IW/AC/1-13/11/248 Dt.22.1.11	I.Kulachandra Singh	18.8.11	17.9.11		0.960		0.96	1.07	1.07
1774	Maint. of Jail road(SH:-Clearance of drain and Mending pot-holes).		IW/AC/1-13/11/21 dt.24.9.11 Rs.3.12	Th.Rajgopal Singh	24.9.11	23.3.12		3.120		3.12	3.49	3.49
1775	Maint. of NH-53 to Heigrujam mamang Leikai(SH:-Shingling and side berm from 0.40 to 0.60Km).		IW/AC/1-13/	Kh.Jiten Singh				0.360		0.36	0.40	0.40
1776	-do- 0.60Km to 0.80Km.		IW/AC/1-13/	Kh.Jiten Singh				0.360		0.36	0.40	0.40
1777	Maint. of Kanglatongbi Santipur subedar Basti road(SH:-Shingling).		IW/AC/1-13/	Kh.Jiten Singh				3.210		3.21	3.59	3.59
1778	Maint. of Kanglatombi Luwangasagal via. Mandir road(SH:-Providing to shingle from 1.20 to 2.35Km).		IW/AC/1-13/11/23 Dt.29.9.11	I.Jadubir Singh	1.10.11	1.1.12		4.840		4.84	5.41	5.41

1779	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.508Km to 0.708Km).		IW/AC/1-13/10/ 623 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1	1.12	1.12
1780	Maint.of Pheidinga to Mayanglangjing road(SH:-2cm. PC surfacing from 1.00 to 1.30Km).		IW/AC/1-13/10/ 618 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1	1.12	1.12
1781	Maint.of Pheidinga to Mayanglangjing road(SH:-2cm. PC surfacing from 1.30 to1.50Km).		IW/AC/1-13/10/ 617 Dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1	1.12	1.12
1782	-do- from 1.50m to 1.70Km.		IW/AC/1-13/10/ 616 dt.31.12.10	M.Sharat Singh	3.1.11	2.2.11		1.000		1	1.12	1.12
1783	Maint. of Pheidinga to Mayanglangjing road(SH:-BUSG & PC surfacing from 0.508Km to 0.708Km).		IW/AC/1-13/10/ 623 Dt.31.12.10	M.Sharat Singh	1.1.11	30.2.11		1.000		1	1.12	1.12
1784	Maint. of Alpine Bakery connecting to Chingakham lampak.		IW/AC/1-13/11/ 154 Dt.23.5.11	I.Kulachandra Singh	25.5.11	24.6.11		0.960		0.96	1.07	1.07
1785	do ch. 0 to 1.50Km.		IW/AC/1-13/11/ 141 Dt.23.5.11	I.Kulachandra Singh	25.5.11	24.6.11		0.970		0.97	1.08	1.08
1786	Maint. of Internal road of Game village(SH:-Repairing of pot-holes for 3.90 to 4.20Km).		IW/AC/1-13/10/ 635 Dt.3.1.11	Kh.Jiten Singh	6.1.11	6.2.11		0.380		0.38	0.42	0.42
1787	Maint. of Heibongpokpi Khoriphaba road 16Km(SH:-Mending of pot-holes on depression with stone shingle from ch. 0 to 0.500m).		IW/AC/1-13/10/ 744 Dt.14.1.11	T.Ibomcha Singh	17.1.11	16.2.11		0.390		0.39	0.44	0.44
1788	Maint. Of Lamphelpat area(SH:-Constn. of 1.00m span RCC slab culvert at the back side of BRTF Store camp).		-do-/10 Dt.22.10.11 Rs.4.56	Ashing Kabui	22.4.11	21.5.11		4.560	3.06	1.5	5.10	2.04
1789	Maint. Of Kanglatongbi Luwangsgal via.Mandir road(SH:-P/L to shingle from 2.35 to 3.50Km).		-do-/29 Dt.27.9.11 Rs.4.89	L.Karnaveer Singh	27.9.11	26.10.11	2013	4.840	3.244	1.596	5.41	2.16
1790	Maint. Of Phumlou Koutruk road(SH:-Providing to shingle from 2.33Km to 3.50Km).		IW/AC/1-13/11/30 Dt.27.9.11 Rs.4.82	L.Karnaveer Singh	27.9.11	27.10.11	2013	4.820	3.238	1.582	5.39	2.15
1791	Maint. Of Lamphelpat area(SH:-Constn. of 1.00m span RCC slab culvert in the front of sadar Hill Division Office).		IW/AC/1-13/11/11 Dt.22.10.11 Rs.4.56	L.Karnaveer Singh	22.10.11	21.11.11	2013	4.560	3.063	1.497	5.10	2.03
1792	Maint. of Lairenkabi Mamang Leikai IVR(SH:-Providing to shingle at bad stretches and wheel track from 0.76Km to 1.44Km).		IW/AC/1-13/11/ /26 Dt.27.9.11 Rs.4,78,167	Th.General Singh	27.9.11	28.10.11		4.780		4.78	5.34	5.34
1793	Maint. of Keishampat Thokchom Leikai connecting Mutum Leirak(SH:-Sand gravel)		IW/AC/1-13/12/ 826 Dt. 3.2.11 Rs.0.65	Th.General Singh	3.2.11	22.2.11		0.650		0.65	0.73	0.73
1794	Maint. of Lamdeng Ching Ani Karak to Taothong road(SH:-Providing to shingle from 1.14Km to 1.36Km).		IW/AC/1-13/11/ 123 Dt.16.5.11 Rs.0.97	Th.Janeshor Singh	18.5.11	17.6.11		0.970		0.97	1.08	1.08
1795	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 0.00Km to 0.20Km).		IW/AC/1-13/11/ 114 Dt.16.5.11 Rs.0.94	Th.Janeshor Singh	18.5.11	6.6.11		0.940		0.94	1.05	1.05
1796	Do from 0.20Km to 0.39Km).		IW/AC/1-13/11/ 115 Dt.16.5.11 Rs.0.95	Th.Janeshor Singh	18.5.11	17.6.11		0.950		0.95	1.06	1.06

1797	S/R to Malom Konthoujam road 0-6.00Km(SH:-Mending of pot-holes and depression with bituminous BUSG Macadam and PC from ch. 2.70Km to 3.15Km).		IW/AC/1-13/11/107 Dt.16.5.11 Rs.0.92	Th.Janeshor Singh	18.5.11	17.6.11		0.920	0.92	1.03	1.03	
1798	Do from ch.3.15Kmm to 3.60Km.		IW/AC/1-13/11/108 Dt.16.5.11 Rs.0.95	Th.Janeshor Singh	18.5.11	17.6.11		0.950	0.95	1.06	1.06	
1799	Do from ch. 3.60Km to 4.05Km).		IW/AC/1-13/11/109 Dt.16.5.11 Rs.0.80	Th.Janeshor Singh	18.5.11	17.6.11		0.800	0.8	0.89	0.89	
1800	Do from ch. 5.40Km to 5.85Km.		IW/AC/1-13/11/113 Dt.16.5.11 Rs.0.97	Th.Janeshor Singh	18.5.11	17.6.11		0.970	0.97	1.08	1.08	
1801	Maint. Of Moirangmayum Leirak(SH:-Mending of pot-holes connecting Kwakeithel Soibam leikai road and Moirangmayum Leirak)		IW/AC/1-13/10/740 Dt.14.1.11 Rs.0.97	Th.Janeshor Singh	16.1.11	15.2.11		0.970	0.97	1.08	1.08	
1802	Maint. Of Khagempalli Naoremthong road(SH:-Mending of pot-holes Sayang Pukhri Mapal road).		IW/AC/1-13/10/738 Dt.14.1.11 Rs.0.97	Th.Janeshor Singh	16.1.11	15.2.11		0.970	0.97	1.08	1.08	
1803	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle 300m to 600m).		IW/AC/1-13/10/702 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.960	0.96	1.07	1.07	
1804	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle from Keishampat bridge point).		IW/AC/1-13/10/701 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.970	0.97	1.08	1.08	
1805	Maint. Of Paona Bazar road(SH:-Mending of pot-holes on Photo Galli Handloom Ghari and Diamond Galli).		IW/AC/1-13/10/615 Dt.10.1.11 Rs.0.97	Th.Janeshor Singh	12.1.11	11.2.11		0.970	0.97	1.08	1.08	
1806	Maint. of Takyel Kolom Leirak road(SH;-WBM 1285.7m to 1500.65m).		-do- /722 Dt.12.1.11Rs.0.96	Th.Janeshor Singh	14.1.11	13.2.11		0.960	0.46	0.5	1.07	0.61
1807	Maint. of Phayeng Kangeibung to Sairenkhum via. Atong Khuman(SH:-Filling of pot-holes with some shingle 0 to 0.250Km).		IW/AC/1-13/11/56 Dt.7.4.11 Rs.0.94	Th.Janeshor Singh	9.4.11	11.4.11		0.940	0.94	1.05	1.05	
1808	-do- 0.250Kmm to 0.550Km).		-do- /57 Dt.7.4.11 Rs.0.95	Th.Janeshor Singh	9.4.11	11.4.11		0.950	0.95	1.06	1.06	
1809	-do- 0.550Km to 0.900Km).		-do- /263 Dt.5.9.11 Rs.0.94	Th.Janeshor Singh	7.9.11	17.9.11		0.940	0.94	1.05	1.05	
1810	-do-from 0.900 to 1.200Km).		-do- /264 Dt.5.9.11 Rs.0.95	Th.Janeshor Singh	7.9.11	12.9.11		0.950	0.95	1.06	1.06	
1811	-do- from 1.200Km to 1.500Km).		-do- /265 Dt.5.9.11 Rs.0.94	Th.Janeshor Singh	7.9.11	14.9.11		0.940	0.94	1.05	1.05	
									128.345		145.06	
THOUBAL DIVISION												
1812	M/O Sugunu Wapokpi Mayai Leikai & Maning Leikai road 0.50km (SH:- Shingling, WBM, PC culvert & 3m span slab culvert 1No & drain)	42/2/90-W (Pt-II) dt. 7/10/2010 Rs. 38.00 lakhs	EE/TBL/WO/R&B(NP)/10-11/418 dt. 29/12/2010 Rs.36.23	M/S Bh. Omnath chhetri	29/12/2010	28/3/2011		33.54	33.97	2.02	37.48	3.51
1813	M/O Wangjing Khangabok road (SH:- Widening, WBM & PC 2.10km to 3.80km).	26/25/2005-W dt. 16/12/2005 Rs. 100.00 Lakhs	EE/TBL/WO/R&B(NP)/10-11/394 dt. 23/12/2010 Rs. 97.69 lakhs	M/S Yunam Constn.	23/12/2010	20/3/2011		88.26	94.94	3.9	98.63	3.69

1814	M/O of road from Yairipok Bazar to Shikhong Bazar	42/184/2010-W dt 2/03/11 Rs. 15.92 lakhs	EE/TBL/WO/R&B(NP)/10-11/432 dt. 20/12/2010 Rs.15.81	Y. Thoiba Singh	20/12/2010	18/6/2011		14.05	4.00	10.57	15.70	11.70
										16.49		18.90
	BISHNUPUR DIVISION											
1815	M/o watha Lambi suspension bridge owerw Khuga river.		EE/BD/CONT/W/O/10-11(NP)/9 dt. 03/05/11 Rs.4.92	K.Jibai Singh	5-3-2011	6-3-2011		4.92	1.51	3.41	5.50	3.99
										3.41		3.99
	UKHRUL DIVISION											
1816	M/O Jessami Soraphung Wahong road (SH:- Surface dressing/excavation from 22.00 - 23.85 km of Sarapung Wahong road).	Record not traceable	EE/UD/WO/07/2010-11/31 dt. 5/7/2011 Rs. 93753.00	Mingyao Ruivanao	13/07/2011	22/07/2011	Cont. Case 135 of 2016 W.P (c) No. 13 of 2016	Rs. 0.93	Rs. 0.00	0.93	1.04	1.04
1817	M/O Jessami Soraphung Wahong road (SH:- Surface excavation from 23.85 - 25.0 km of Sarapung Wahong road).	Record not traceable	EE/UD/WO/07/2010-11/30 dt. 5/7/2011 Rs. 93347.00	Mingyao Ruivanao	13/07/2011	22/07/2011	Cont. Case 135 of 2016 W.P (c) No. 13 of 2016	Rs. 0.93	Rs. 0.00	0.93	1.04	1.04
										1.86		2.08
										150.61		
	MH: 4059											
	Senapati Division											
1818	Constn. of D.C. complex at Senapati (SH: Constn. of R/wall counterfort type)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/09-10/34 Dt. 27/04/2010	K.Lamchaopou	4-30-2010	10-20-2010	10-27-2010	Rs. 56.55	Rs. 55.82	0.73	63.19	7.37
1819	Constn. of D.C. Complex at Senapati (SH: Repair to broken fencing wall of present D.C. office Senapati) Portion-1	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/10-11/5 Dt.03/01/2011	Th.Hesho	1-5-2011	2-4-2011	2-11-2011	Rs. 0.48		0.48	0.54	0.54
1820	Constn. of D.C. Complex at Senapati (SH: Repair to broken fencing wall of present D.C. office Senapati) Portion-2	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/10-11/6 Dt.13/01/2011	A.Neli	1-15-2011	1-14-2011	1-21-2011	Rs. 0.27		0.27	0.30	0.30
										1.48		8.21
	MH: 2059											
	BUILDING DIVISION-II											
1821	Constn. Of Brick Masonary line drain of settlement office at L/Pat.		EE/BD-II/CT-2/2010-11/73, dt. 19/08/2010	L. jayanta Singh	8-19-2010	10-18-2010		4.772	4.772	0	5.33	0.56
1822	Repairing of Excise office complex bldg. at L/Pat.		EE/BD-II/CT-2/2010-11/137, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.827	4.827	0	5.39	0.57
1823	Constn. Of D.C.'s office bldg. at L/Pat (SH:- Providing and laying roof treatment of block-D and C.C. flooring).		EE/BD-II/CT-2/10-11/135, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.700	4.700	0	5.25	0.55
1824	Renovation of weight and Measures office at L/Pat.		EE/BD-II/CT-2/10-11/141, dt. 24/11/2010	L. jayanta Singh	11-24-2010	1-23-2011		4.808	4.808	0	5.37	0.56
1825	Providing and laying C.C. flooring and ceiling of settlement office at L/Pat.		EE/BD-II/CT-2/10-11/74, dt. 19/08/2010	L. jayanta Singh	8-19-2010	11-18-2010		4.681	4.681	0	5.23	0.55
												2.80
	MH: 4216											
	UKHRUL DIVISION											
	MH:4216&4059											
1826	Construction of Type IV Qtr. 2 Nos. at Phungyar	26/75/2010-W dt. 20/01/2011 Rs. Rs. 49.00 Lakhs,	EE/UDWO/07/2010-11/8 dated 26/02/2011	Mingyao Ruivanao	04/03/2011	31/12/2011	Nil		Rs.30.59	Rs.2.39		Rs.2.39

1827	Construction of S.D.O office at Phungyar (SH:- Construction of type II Qtr. 1 no).	26/74/2010-W dt. 20/1/2011 Rs. 30.00 Lakhs	EE/UDWO/07/2 010-11/9 dated 26/02/2011	Mingyao Ruivanao	04/03/2011	31/12/2011	Nil		Rs.18.80	Rs.0.39		Rs.0.39
										Rs.2.78		Rs.2.78
	MH: 2216											
	BUILDING DIVISION-II											
1828	M/o Government residential Qtr. at Lamphelpat (SH: Repair to T-II/A1 to 8 Nos. at Lamphelpat)	26/140/2009-W, Dt. 22/02/2011, Rs.5.010/-	BD-II/CT-II/10-11/160 dt.02/03/2011, Rs. 4.845/-	M Sharat Singh	3-2-2011	5-1-2011		4.845		5.01	5.41	5.41
1829	M/O to resdl. Qtr at L/Pat (SH:- Consn. Of septic tank 25 users capacity 2 (two) Nos. with sanitary repairs of T-II/A-31,32, 5 & 6).		EE/BD-II/Ct-2/2010-11/3, dt. 12/04/2010, Rs. 8.368/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		8.368		8.368	9.35	9.35
1830	M/O to resdl. Qtr. At L/Pat (SH:- Consn. Of Septic tank 25 users capacity 2 (two) Nos. with sanitary and repairs of T-III/A-33,34,3 & 4).		EE/BD-II/Ct-2/2010-11/4, dt. 12/04/2010, Rs. 8.034/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		8.034		8.034	8.98	8.98
1831	M/O Govt. R/Qtr at L/Pat (SH:- Consn. Of septic tank 25 users capacity 2 (two) nos. with sanitary fittings and repairs of T-III/A- 1,2, 17 & 18.		EE/BD-II/Ct-2/2010-11/5, dt. 12/04/2010, Rs. 7.611/-	Th. Ratankumar Singh	4-12-2010	7-11-2010		7.611		7.611	8.51	8.51
1832	Maint. Of residential bldg under BD-II during 2010-11 (SH:- Impt. Of room 102 and 103 of old block and VIP of State Guest House at Sanjenthong .		EE/BD-II/Ct-2/2010-11/134, dt. 23/11/2010, Rs. 3.93/-	Th. Ratankumar Singh	11-23-2010	12-22-2010		3.930		3.93	4.39	4.39
1833	Re- constn. Of damage compound wall and garage and repairing of T-V/Qtr No. 5 at Sanjenthong officers colony.		EE/BD-II/Ct-2/2010-11/172, DT. 25/03/2011, Rs. 9.695/-	Th. Ratankumar Singh	3-25-2011	6-24-2011		9.695		9.695	10.83	10.83
1834	Re-constn. Of garage for Sub-division office at Sanjenthong officer colony.		EE/BD-II/Ct-2/2010-11/133, dt. 23/11/2010, Rs. 2.365/-	Th. Ratankumar Singh	11-23-2010	12-22-2010		2.365		2.365	2.64	2.64
1835	Re-constn. Of damage compound wall between T/V-6 & 7 at Sanjenthong officers colony		EE/BD-II/Ct-2/2010-11/174, dt. 28/03/2011, Rs. 9.692/-	Th. Ratankumar Singh	3-28-2011	6-27-2011		9.692		9.692	10.83	10.83
1836	A/R to the building of Directorate of Settlement office at L/Pat.		EE/BD-II/Ct-2/2010-11/6 dt. 12-4-2010, Rs. 8.996/-	N. Kiran Singh	12/4/2010	6-11-2010		8.996		8.996	10.05	10.05
1837	Maint. of T-V/Qtr No. E-4 at L/Pat.		EE/BD-II/Ct-2/2010-11/166, dt. 14/03/2011, Rs. 9.261/-	G Panmei	3-14-2011	6-13-2011		9.261		9.261	10.35	10.35
1838	Renovation of Qtr. No. T-IV/E-22 at L./Pat (SH:- Elevation of floor with glazed tiles flooring , ceiling,walls, raise up of the compound with cement concrete and compound wall with gate)		EE/BD-II/Ct-2/2010-11/36, dt. 26/04/2010, Rs. 6.827/-	Y. Brojen Singh	4-26-2010	6-25-2010		6.827		6.827	7.63	7.63
1839	M/O Govt. Resdl. Qtr. T/B No. 133 at NGV.		EE/BD-II/Ct-2/2010-11/52, dt. 30/04/2010, Rs. 3.415/-	Y. Brojen Singh	4-30-2010	5-29-2010		3.415		3.415	3.82	3.82
1840	Repairs to residential Qtr. No. T/B-46,47 and 48 at NGV, Meitei Langol.		EE/BD-II/Ct-2/2010-11/152, dt. 11/01/2011, Rs. 3.880/-	Y. Brojen Singh	1-11-2011	2-10-2011		3.880		3.88	4.34	4.34

1841	M/O Govt. R/Qtr at L/Pat. (SH:- Constn. Of septic tank 25 user capacity 2 (two) nos. with sanitary fitting and repairing of T-III/A-29,30, 7 & 8=4 nos of Qtrs.)		EE/BD-II/Ct-2/2010-11/171, dt. 25/03/2011, Rs. 8.181/-	Y. Brojen Singh	3-25-2011	5-24-2011		8.181		8.181	9.14	9.14
										95.265		106.27
	Electrical Division-I											
1844	Impvt. of IEI of garrage cum security barrack for Maisonate Flat no. 2 at B.P. occupied by E. Dwijamani Singh, Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/10/36 dt. 18/03/2011 Rs.140901	Kh. Maimu	18/03/2011	6/04/2011		1.400	0	1.4	1.56	1.56
										1.4		1.56
										96.665		
	FY: 2011-2012											
	MH: 5054											
	Imphal West Division											
1845	Impt. of Sewerage project(Left out portion)(SH:-Filling pipe line of Sewerage project at M.I.Road).		IW/AC/1-13/11/5 Dt.20.4.11 Rs.4.71	Th.Ibopishak Singh	22.4.11	21.5.11	2014	4.71	0.00	4.71	5.26	5.26
1846	Impt. of Sewerage prouect(Left out portion)(SH:-Filling pipe line of Sewerage project at Watham Leirak 0 to 180m).		IW/AC/1-13/11/4 Dt.20.4.11 Rs.4.89	Th.Ibopishak Singh	22.4.11	21.5.11	2014	4.84	0.00	4.84	5.41	5.41
1846	Constn. of damaged 2cm. Span slab culvert at 2.75Km on Moidangpok to Heigrumam via. IVR.		IW/AC/1-13/11/35 Dt.14.10.11	K.Jibon Singh	16.10.11	10.11.11		4.74	3.53	1.21	5.30	1.77
1847	Impt. of Khonghampat road with constn. of R/Wall.		IW/AC/1-13/11/25 Dt.23.12.11	Lenin Hirom	23.12.11	22.9.12		100.00	90.00	10	111.75	21.75
1847	Impt. of Sorbol Thingel to Cheiraoching with Thangmeibabd Youth Centre to Watham Leirak(SH:-Road work from 0 to 220m)		IW/AC/1-13/11/22 Dt.23.12.11	Kh.Kalacnahd Singh	23.12.11	27.1.12		65.40	61.92	3.48	73.08	11.16
1848	Upgradation of Lamdeng to Akham via. Lamdeng Makha Leikai	42/39/11-W dt.1.12.11 Rs.150.00	IW/AC/1-13/11/26 Dt.23.12.11 Rs.150.00	M.Bobo Singh	23.12.11	20.5.12		150.00	135.00	15	167.63	32.63
1848	Construction of 3(Three)Nos of 6.00m span RCC slab culvert on Ngairangbam maning Tanoukhul over Leimakhong stream at Khajiri Maning Club Mapa and at Khajiri Maning Pukhrambam Chingkhram Leikai.	42/42/11-W Dt.1.12.11 Rs.100.00	IW/AC/1-13/11/29 Dt.23.12.11 Rs.86.74	S.Sanjoy Singh	25.12.11	24.6.12		100.00	76.31	23.69	111.75	35.44
1849	Constn.of I.K.road(SH:-Providing to shingle for 1.685 to 1.905Km at Urban-bye-pass Ching Ani Karak to Lamdeng road).		IW/AC/1-13/11/162 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.76		0.76	0.85	0.85
1849	Impt. of Urban bye pass Rd. via. Neikalong and Tarung village Kangjabi Leirak(SH:-Providing to shingle bed stretches on Urban bye pass road from 6.12Km to 6.40Km).		IW/AC/1-13/11/206 Dt.26.5.11	M.Indrajit Singh	28.5.11	3.6.11		0.94		0.94	1.05	1.05
1850	Constn. of I.K.road(SH:-Providing to shingle for 1.905Km mto 2.11Km at urban bye pass Ching Ani Karak to Lamdeng road).		IW/AC/1-13/11/160 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.79		0.79	0.88	0.88
1850	-do-(SH:-Providing to Shingle for 1.47Km to 1.685Km at Urban bye pass ching Ani karak to Lamdeng road).		IW/AC/1-13/11/161 Dt.23.5.11	Th.General Singh	25.5.11	24.6.11		0.77		0.77	0.86	0.86

1851	Impt. of diversion road of Sewerage project 10-11(SH;-P/L,SG Watham Leirak D.C.road(Phase-III))		IW/AC/1-13/11/259 Dt.16.8.11 Rs.0.90	Kh.Khoneswor Singh	18.8.11	17.9.11		0.89	0.89	0.99	0.99	
1851	Constn. of T.K.road Changangei to Tamphagei Kabui.		IW/AC/1-13/11/28 Dt Rs.86.76	Kh.Jiten Singh	23.12.11	21.9.12		86.76	81.51	5.25	96.95	15.44
1852	Impt.of Sorbon Thingel to Cheiraoching with Thangmeiband Youth Centre to Watham Leirak(SH;-Road work from 0 to 220m)	SS	IW/AC/1-13/11/22 Dt.23.12.11	Kh.Kalachand Singh	23.12.11	27.1.12		65.40	61.92	3.48	73.08	11.16
1852	Impt. of Sorbon Thingel to Cheiraoching with Thangmeiband Youth Centre to Watham Leirak(SH;-Constn. of RCC slab culvert and line drain).		IW/AC/1-13/11/23	M.Mangi Singh	13.12.11	15.1.12		21.88	20.46	1.42	24.45	3.99
1853	Impt. of diversion road of Shija Hospital road(SH:-P/L, WBM at Urban-bye-pass road 7.00 to 8.00Km)	42/13/10-W Dt.29.1.11	IW/AC/1-13/11/2 Dt.20.4.11	Kh.Jiten Singh	22.4.11	21.5.11	2014	8.00	6.176	1.824	8.94	2.76
1853	Impt. of diversion road of Shija Hospital road(SH:-P/L, WBM at Urban-bye-pass road 7.00 to 8.00Km)	42/13/10-W Dt.29.1.11	IW/AC/1-13/11/1 Dt.20.4.11	Kh.Jiten Singh	22.4.11	21.5.11	2014	8.33	6.348	1.982	9.31	2.96
1854	Impt. of Maharabi Tendongyan Khullem Leikai road left out portion.	42/40/11-W dt.9.12.11 Rs.150.00	IW/AC/1-13/11/41 dt.13.2.12	Lenin Hirom	13.2.12	28.4.12		150.00	135.00	15	167.63	32.63
1854	Upgradation of Lamsang Sekmai road.		IW/AC/1-13/11/42 Dt.13.2.12 Rs.400.00	T.Achouba Singh	13.12.12	13.5.12		400.00	360.00	40	447.00	87.00
1855	Upgradation of Khonghampat road with Constn. of R/W of depression portion 8.54Km(SH;-2cm. PC leftout portion.		IW/AC/1-13/11/66 Dt.18.2.12	Lenin Hirom	20.2.12	26.2.12		9.48	6.00	3.48	10.59	4.59
1846	Upgradation of road from Khongnang Anikarak to Watham leirak(SH:-P/L,BUSG & PC near Tarung village).		IW/AC/1-13/11/324 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	5.3.12		0.93		0.93	1.04	1.04
1847	-do-(SH:-P/L,BUSG and PC at Urban-bye-pass 50.00m to 100.00m).		IW/AC/1-13/11/334 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	22.2.12		0.94		0.94	1.05	1.05
1847	-do-(SH:-P/L,BUSG & PC at Urban bye pass 0 to 50m).		IW/AC/1-13/11/333 Dt.14.2.12	Ksh.Amarjit Singh	14.2.12	18.2.12		0.90		0.9	1.01	1.01
1848	-do-(SH:-P/L,BUSG and PC at Urban bye pass 100 to 150m).		IW/AC/1-13/11/326 Dt.14.2.12 Rs.0.97	Ksh.Amarjit Singh	14.2.12	26.2.12		0.97		0.97	1.08	1.08
1848	Constn. of T.K.road Changangei to Tamphagei Kabui.		IW/AC/1-13/11/52 Dt.16.2.12	Kh.Jiten Singh	16.2.12	15.8.12		40.76	39.31	1.45	45.55	6.24
1849	Upgradation of Lamsang Sekmai road.	42/38/11-W Dt.1.12.11 Rs.100.00	IW/AC/1-13/64/ Dt.18.2.12	S.Sanjoy Singh	20.2.12	1.3.12		9.60	4.00	5.6	10.73	6.73
1849	Impt. of Diversion Road for Sewerage Project(SH;-Re-Constn. of line drain at Kabrabam Leikai,Uripok).	42/120/09-W Dt.5.3.10 Rs.140.00	IW/AC/1-13/11/71 Dt.18.2.12 Rs.9.69	Ajon Gonmei	21.2.12	20.1.13		9.69	5.64	4.05	10.83	5.19
1850	Upgradation of road DC to Shija Hospital(SH;-Repairing pot-holes at Game village from 0m to 500m).	42/37/11-W Dt.9.12.11	IW/AC/1-13/12/18 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.70	7.063	2.637	10.84	3.78
1850	Upgradation of road DC to Shija Hospital(SH;-Repairing pot-holes at Game village from 500m to 1000m).	do	IW/AC/1-13/12/19 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.68	7.053	2.627	10.82	3.76
1851	Upgradation of road DC to Shija Hospital(SH;-Repairing of road around Nurse Hospital and Type-III Qtr.)	do	IW/AC/1-13/12/20 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.64	7.032	2.608	10.77	3.74

1851	Upgradation of road DC to Shija Hospital(SH:- Repairing of road around BD-III Office.	do	IW/AC/1- 13/12/28 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.63	7.032	2.603	10.76	3.73
1852	Upgradation of road DC to Shija Hospital(SH:- BUSG & 2cm. PC surface at Game village main road from 1.00Km to 1.50Km).	do	IW/AC/1- 13/12/30 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.7.12	2014	9.38	7.032	2.484	10.48	3.45
1852	Upgradation of Nagamapal road(SH:- Repairing of I.K.road from 15.00Km to 15.80Km).	42/30/11-W Dt.23.12.11	IW/AC/1- 13/12/29 Dt.17.4.12	Kh.Jiten Singh	19.4.12	18.5.12	2014	9.47	6.943	2.527	10.58	3.64
										169.842		323.04
	Chandel Division											
1853	Upgradation of rd from Tuiyang bridge to Taret river Chandel	42/105/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/23(N) dt. 10- 5-2012; Rs. 8.683	Y. Jugindro	5-17-2012	12-21-2012	-	₹ 8.68	₹ 2.00	6.683	₹ 9.70	₹ 7.70
1854	Upgradation of internal road in and around District HQ Chandel	42/98/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/21(N) dt. 10- 5-2012; Rs. 8.688	Y. Jugindro	5-17-2012	11-11-2012	-	₹ 8.69	₹ 2.00	6.688	₹ 9.71	₹ 7.71
1855	Upgradation of road from DC Lamkhai to Leikun via Angkhel Chayang	42/99/2011-W dt. 30-12-2011	EE/CDL/WO/12- 13/22-(N) dt. 10- 5-2012; Rs. 8.688	Y. Jugindro	5-17-2012	6-4-2013	-	₹ 8.69	₹ 2.00	6.688	₹ 9.71	₹ 7.71
1856	Upgradation of road from Chandel to Chakpikarong via Modi Angthi Bolnidam	42/96/2011-W dt. 30-11-2011	EE/CDL/WO/12- 13/28(N) dt. 10- 5-2012; Rs. 8.687	Y. Jugindro	5-17-2012	12-9-2012	-	₹ 8.69	₹ 2.00	6.687	₹ 9.71	₹ 7.71
1857	Upgradation of road from Purum Pantha to Thounaojam via Purum Pantha	42/100/2011-W dt. 02-12-2011	EE/CDL/WO/12- 13/20(N) dt. 10- 5-2012; Rs. 8.683	Y. Jugindro	5-17-2012	11-12-2012	-	₹ 8.68	₹ 2.00	6.683	₹ 9.70	₹ 7.70
										33.429		₹ 38.53
	TAMENGLONG DIVISION											
1858	Impvt. of road from Tamei to Takou 0-25 Km.	42/134/2011-W dt 02/12/2011 Rs.100.00	CT/7/TML/SCA/ 2011-12/25 dt 20/03/2012 Rs.5.53	Gonmei Keiphapou	Dt 26/03/2012	Dt.31/03/2012	Dt.31/03/2012	5.53	0.95	4.10	6.18	5.23
1859	Constn. Of road from NH-53 to Okoklong.	42/124/2011-W dt 02/12/2011 Rs.100.00	CT/7/TML/SCA/ 2011-12/17 dt 05/03/2012 Rs.81.89	Th.Ahem	Dt 11/03/2012	Dt.10/03/2012	Dt.10/03/2012	81.89	9.61	3.90	91.51	13.52
1860	Constn. Of road from NH-53 to Nungkao.	42/122/2011-W dt 30/11/2011 Rs.100.00	CT/7/TML/SPA/ 2011-12/16 dt 05/03/2012 Rs.5.53	1.N.H.Idaliang 2.Gonmei Keiphapou	Dt 11/03/2012	Dt.12/04/2012	Dt.12/04/2012	5.53	0.85	15.00	6.18	5.33
										23.00		24.08
	Senapati Division											
1861	Upgradation of dist HQ. Road (Left out portion) 32.0Km (SH:- shingling W.B.M II-III & P.C. 90mm dia. Pipe culvert SG from 50 bedded hospital road junction to katomai junction to S.P Road to New TNK Colony via Church pt.SBI office pt. to Don Bosco & NH- 3	42/127/2011-W dt 29/11/2011 Rs. 200.00	EE/SPT/WO/11- 12/86	K.Lamchaopao Pao.	2-29-2012			₹ 92.45	Rs. 86.78	5.66	₹ 103.31	₹ 16.53
1862	Upgradation of Purul Akutpa to lakhamai road.	42/132/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPT/WO/11- 12 Dt.28/02/2012	K.S. Ngaile	3-3-2012	6-2-2012		₹ 86.81	Rs. 80.79	6.01	₹ 97.01	₹ 16.22
1863	Impnt of Laii to Laii Sarapi, Laii Kharasom bridge point (SH: Clearing jungle, falling tree, E/W in hill cutting 0-2.16 km, RCC ring culvert (6 Nos)	42/130/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPTD/WO/1 1-12/45 Dt.28/02/2012	L.S. Punii	3-2-2012	7-13-2012	6-9-2012	₹ 29.60	Rs. 29.13	0.47	₹ 33.08	₹ 3.95

1864	Upgradation of Tabuffii to Khezokhenoma (Let out portion) -8 km. (SH: Constn. Of RR masonry)	No. 42/129/2011-W dt. 29/11/2011 Rs. 200.00 lakhs	EE/SPTD/WO/1 1-12/84 Dt.28/02/2012	K.Lamchao Pou	3-2-2012	5-20-2012	7-20-2012	₹ 5.80		5.8	₹ 6.48	₹ 6.48
1865	Upgradation of District H/Q road left out portion	42/127/2010-W dt. 29/11/2011 Rs. 200.00	EE/SPT/WO/2 011-12/86 dt.20/02/2012 Rs.92.45,878/-	K.Lamchao Pou	22/2/2012	21/8/2012	5-27-2012	₹ 92.45	Rs. 70.00	22.45	₹ 103.31	₹ 33.31
1866	Upgradation of Khongdei Shimpung to Thiwa road (SH: E/W in hill cutting 4 to 10 km)	42/133/2011-W dt. 29.11.2011 Rs. 100.00	EE/SPT/WO/11-12/92 Dt.28/02/2012	K.S. Ngaile	3-3-2012	6-2-2012	8-28-2012	₹ 86.65	Rs. 80.81	5.84	₹ 96.83	₹ 16.02
1867	Upgradation of road from NH-39 to Mao Potato Farm (left out)	42/131/2011-W dt. 29/11/2011 Rs. 100.00	EE/SPTD/WO/1 1-12/94 Dt.28/02/2012	L.D. Raini	3-2-2012	9-20-2012	6-9-2012	₹ 86.86	Rs. 76.55	10.3	₹ 97.07	₹ 20.52
										56.53		₹ 113.03
	THOUBAL DIVISION											
1868	Impt of Umathel Lamkhai to Kakching Khunou Bazar via Chekshapat - 4.50km(SH:- E/W in formation, Shingling,WBM, PC and Pipe culverts 600mm dia 5Nos 900mm dia 1no double row)	42/170/2011-W dt. 24/12/11 Rs. 1,87,82,106/-	EE/TBL/WO/R&B(State Plan)/11-12/29 dt. 12/3/12 , Rs. 83.10 lakh	Ph. Adim	12/3/2012	11/9/2013		83.10	87.00	5.29	92.86	5.86
1869	Impt of Umathel Lamkhai to Kakching Khunou Bazar via Chekshapat - 4.50km(SH:- E/W in formation, Shingling,WBM, PC and 900mm dia RCC Pipe culverts)(double rows)	42/171/2011-W dt. 24/12/11 Rs. 1,87,82,106/-	EE/TBL/WO/R&B(State Plan)/11-12/28 dt. 12/3/12 , Rs. 84.13 lakh	N. Ibochouba Singh	12/3/2012	11/9/2013		84.13	89.00	4.33	94.02	5.02
1870	Upgradation of road from Kakching Bazar to Wabagai Lamkhai - 4.30km (SH:- Widening of WBM, PC and Culverts)	42/57/2011-W dt. 1/12/2011 Rs. 200.00 lakhs.	EE/TBL/WO/SC A/11-12/95 Dt. 21/5/2012 Rs. 173.44 lakh	Haokhotinlan Vaiphei	21/5/2012	20/11/2013		173.44	189.78	3.99	193.82	4.04
1871	Upgradation of road from Thoubal Power House to Nepra Company Dam - 2.50km. (SH:- E/W, Shingling, WBM and PC with CD from 0m to 1340m)	42/58/2011-W dt. 30/11/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/88 Dt. 29/3/2012 Rs. 73.25 lakh	M/S Yumnam Contn.	29/3/2012	28/9/2013		73.25	75.92	5.46	81.86	5.94
1872	Upgradation of road from Thoubal Power House to Nepra Company Dam - 2.50km. (SH:- E/W, Shingling, WBM and PC with CD from 1340m to 2680m)	42/58/2011-W dt. 30/11/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/88 Dt. 29/3/2012 , Rs. 60.39 lakh	Y. Thoiba Singh	29/3/2012	28/9/2013		60.39	64.06	3.19	67.49	3.43
1873	Upgradation of approach road for Kakching Hospital , Kakching- 3.00km.(SH:- E/W in widening. Shingling WBM & PC at Chumnang to Langmeidong road via Hospital)	42/59/2011-W dt. 1/12/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/90 Dt. 29/3/2012, Rs.133.72 lakh	N. Gouradas Singh	29/3/2012	28/9/2013		133.72	144.85	4.39	149.43	4.58
1874	Impt of road from NH-39 to Amurijam, Thoubal Tomjing to Icham Khunou via Charangpat, Thoubal Yairipok to Bishnunaha Leirak Achouba, Yairipok Ningel to Bamon Leikai, Yairipok ningel to Bamon Leikai Mubarak, Heitropokpi to Khoirom and Khundongbam Leirak(i/c side drain)	42/62/2011-W dt. 1/12/2011 Rs. 150.00 lakhs	EE/TBL/WO/SC A/11-12/77 Dt. 29/12/2012 , Rs. 133.71 lakh	O. Haridas Singh	29/3/2012	28/9/2013		133.71	145.43	3.86	149.42	3.99
1875	Upgradation of Wangjing Khangabok road (left out portion)	42/63/2011-W dt. 1/12/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SC A/11-12/87 Dt. 29/3/2012, Rs. 133.71 lakh	M/S Yunam Construction	29/3/2012	28/9/2013		133.71	144.73	4.49	149.42	4.69
1876	Upgradation of road in and around Wabagai	42/69/2011-W dt. 1/12/2011 Rs. 100.00 lakhs.	EE/TBL/WO/SC A/11-12/93 & 94. Dt. 11/5/2012 , Rs. 89.13 lakh	Md. Samsurddin & S. Saratchandra Singh	11/5/2012	10/5/2013		89.13	95.87	3.53	99.60	3.73

1877	Upgradation of Lilong road to Ngangou Mayai Leirakhong (SH: E/W in banking, sand gravel, W.B.M, P.C & pipe culvert)	42/70/2011-W dt. 30/11/2011 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/11-12/69 Dt. 29/2/2012 , Rs. 89.32 lakh	L. Shyamkishore Singh	29/2/2012	28/2/2013		89.30	93.11	6.17	99.79	6.68
1878	Upgradation of road from Mayai Keithel to Phanjamkhong via Chandrakhong Heitupokpi to Heirok Salam via Bamol Leikai, Bengi IVR. Thokchom to Uyal road. Heitropokpi loukol to Malom Leirongthel, Phouoibi Lamkhai to Leirongthel Leikai via Kakmayai & Heirok Wangpokpi Lamkhai to Thokcham Bazar (SH:- Shingling, WBM & PC at Heitropokpi Loukol to Malom Leirongthel for 2.10Km).	42/67/2011-W dt. 1/12/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SC A/11-12/69 Dt. 29/2/2012 , Rs. 133.72 lakh	P. Deben Singh	29/2/2012	28/8/2013		133.72	145.11	4.16	149.43	4.32
1879	Upgradation of road in and around Wangjing Tenta(SH:- WBM & PC at Kairembikhok Lamkhai to Kairembikhok 1.75km)	42/68/2011-W dt. 30/11/2011 Rs. 150.00 lakhs.	EE/TBL/WO/SC A/2011-12/85 dt.29/3/12, Rs. 133.75 lakh	L. Shyamkishore Singh	29/3/2012	28/9/2013		133.75	145.16	4.14	149.47	4.31
											53.0	56.59
	BISHNUPUR DIVISION											
1880	Const. of approach road of the portion Irang to Pump House via Junction	AA No. 42/34/2012 W dt. 25/3/2013; Rs.153.05	EE/BD/W.O.(SP A)/12-13 dt.29/4/13 Rs.132.97	Ajon Golmei	29/4/13	29/12/14		132.97	123.88	9.09	148.59	24.71
1881	Impmt. of Oinam Wangoi road	42/73/2011-W dt. 02-12-2011 ; Rs.100.00	EE/BD/W.O.(SP A)/11-12/ dt.29/11/11 Rs.86.86	Lenin Hirom	11-29-2011	9-29-2012		86.86	92.70	7.3	97.07	4.37
											16.39	29.08
	CHURACHANDPUR DIVISION											
1882	Impvt. Of Tuibong Head Quarter Ring road.	42/107/2011-W dt. 01/12/2011 (Rs. 150.00)	CHD/CT(5)/11-12/175 dt.20/12/2011 Rs.64.56	Thangboi Haokip	12-23-2011	12-20-2012	Nil	150.00	141.98	8.02	167.63	25.65
			CHD/CT(5)/11-12/176 dt.20/12/2011 Rs.64.64	Paokholal Haokip	12-23-2011	12-20-2012	Nil					
1883	Constn. Of Western Town Bye-Pass road from Tiddim road (K.Salbung) to I.B road 0-6 km.	42/108/2011-W dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/173 dt.23/12/2011 Rs. 174.28	PS Singson	12-28-2011	12-20-2012	Nil	200.00	187.06	12.94	223.50	36.44
1884	Constn. Of Churachandpur Town Bye-Pass Internal road, Western phase-II.	42/109/2011-10 dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/189 dt.23/12/2011 Rs.174.28	T.Pauminlian	12-28-2011	12-18-2012	Nil	200.00	187.06	12.94	223.50	36.44
1885	Impvt. Of Singhat to Zoukhonuan-20 km.	42/107/2011-10 dt. 01/12/2011 (Rs. 200.00)	CHD/CT(5)/11-12/187(a) dt.23/12/2011 Rs.174.27	S.Khamthang	12-28-2011	12-24-2012	Nil	200.00	187.07	12.93	223.50	36.43
1886	Impvt. Of road from Tiddim road to New Zouvang.	42/107/2011-10 dt. 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/184(A) dt.23/12/2011 Rs.86.14	S.Khamthang	12-23-2011	12-20-2012	Nil	100.00	94.65	5.35	111.75	17.10
1887	Constn. Of road from Aina to Kolhen & S.Kholen to Mollungthu.	42/107/2011-10 dt. 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/192 dt.20/12/2011 Rs.43.44	T.Lala Vaiphei	12-23-2011	12-20-2012	Nil	100.00	93.80	6.2	111.75	17.95
			CHD/CT(5)/11-12/180 dt.20/12/2011 Rs.43.46	PS Singson	12-23-2011	12-20-2012	Nil					
1888	Constn. Of Town Bye-Pass road from Tiddim road Zouvang to Tipaimuk road Bungmual Phase-II.	42/107/2011-10 dt. 01/12/2011 (Rs. 150.00)	CHD/CT(5)/11-12/189 dt.23/12/2011 Rs.130.70	L.Thomte	12-28-2011	12-25-2012	Nil	150.00	140.30	9.7	167.63	27.33

1889	Impvt. Of road from D.Phailen to Gelmol via Taona Moul.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/177 dt.20/12/2011 Rs.86.28	Lelien Doungel	12-23-2011	11-23-2012	Nil	100.00	94.49	5.51	111.75	17.26
1890	Constrn. Of road from Buoljang bridge point to Changpikot i/c constrn. Of Minor bridge over Waikhuruk Pangngil.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/172 dt.20/12/2011 Rs.86.65	KC Chongsei	12-23-2011	11-20-2012	Nil	100.00	94.08	5.92	111.75	17.67
1891	Impvt. Of road from Khajang to Aibulon and NH-150 to Milongmun.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/179 dt.20/12/2011 Rs.85.44	V.Guite	12-23-2011	12-20-2012	Nil	100.00	95.43	4.57	111.75	16.32
1892	Constrn. Of road from Santing to Lailong and Chiangpi to Chongkhozou.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/183 dt.20/12/2011 Rs.43.43	Kamsei Doungel	12-23-2011	12-20-2012	Nil	100.00	95.44	4.56	111.75	16.31
			CHD/CT(5)/11-12/178 dt.20/12/2011 Rs.42.00	Haukhotinlal	12-23-2011	12-20-2012	Nil					
1893	Constrn. Pof road from Moulben to G.Monglen 8 km i/c culvert and drain.	42/107/2011-10 dt 01/12/2011 (Rs. 100.00)	CHD/CT(5)/11-12/183 dt.20/12/2011 Rs.86.44	V.Guite	12-23-2011	7-29-2012	Nil	100.00	94.31	5.69	111.75	17.44
1894	Impvt. Of Pearson to Mission Compound- 3km	42/113/2011-W (SPA) Dt. 01/12/2011 (Rs.200.00)	CHD/CT(5)/11-12/188 dt.23/12/2011	T.Lala Vaiphei	12-28-2011	12-27-2012	Nil	200.00	180.00	20	223.50	43.50
										114.33		325.83
SADAR HILLS DIVISION												
1895	Upgradation of Sagolmang Saikul road (SH: E/W in widening, WBM & PC from 23.32 to 31.32 Km i/c CD work of 2 Nos. of 8.10m span diversion bridge 26.78 and 25.30Km)	43/135/2011-W dt.02.12.2011 A/A- Rs. 200.00 Lakh E/S- Rs. 180.00 Lakh	EE/SHD/CT(WO)/SCA (R) /2011-12/12 dt. 23/2/2012	Kamsei Doungel	27/2/2012	27/2/2013	N/A	174.38	159.95	14.43	194.87	34.92
1896	Impvt.of Pukhao Kanglatongbi 0.00 to 21.00 km.(left out portion)Lamkhayang to Imphal River.	42/136/2011-W dt.2.12.2011 A/A - Rs.150.00 lakh E/S - Rs.135.00 lakh	EE/SHD/CT(WO)/SCA (R)/2011-12/11 dt.23.2.2012 Rs.130.50 lakh	Haokhotinlen Vaiphei	27.02.2012	27.01.2013	N/A	134.23	125.36	24.64	150.00	24.64
1897	Constrn.of road from Kalapahar to Phoibung via Haipi & Koubru Leikha to Gamnomphai via Tuijang,Laloi Cananphai.	42/139/2011-W dt.2.12.2011 A/A - Rs.100.00 lakh E/S - Rs.90.00 lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/05 dt.24.2.2012 Rs.83.62 lakh	Thangjakhup Kipgen	28.02.2012	31.08.2012	N/A	89.49	77.26	22.74	100.01	0.00
											0.00	
												0.00
1898	Constrn.of road from Golai Bosti (NH-39) to Centre for Eastern Himalayang Orchid & Medical High Priority Research and Tuipajang to Jangmol.	42/140/2011-W dt.2.12.2011 A/A - Rs.100.00 lakh E/S - Rs.90.00 lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/03 dt.24.2.2012 Rs.87.18 lakh	Tongkhohao Kipgen	18.02.2012	17.07.2012	N/A	89.49	84.75	15.25	99.91	15.16
											0.00	
												0.00
1899	Improvement of road from Yaingangpokpi Vety.Office to Twisomjang Village.	42/141/2011-W dt.02.12.2011 A/A - Rs.100.00 Lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/ dt.28.02.2012 Rs. 86.92 Lakh	L.P.P Mate	28.02.2012	28.02.2013	N/A	89.49	78.95	11	99.91	20.96
1900	Improvement of Imphal Kangchup road	42/137/2011-W dt.02.12.2011 A/A - Rs. 150.00 Lakh	EE/SHD/CT(WO)/SCA(R)/2011-12/14 dt.28.02.2012 Rs. 127.13 Lakh	P. Jibon Singh	02.03.2012	03.08.2012	N/A	134.23	73.63	62	150.00	76.37
										150.06		172.04
UKHRUL DIVISION												

1901	Impt. of road shangshak - Phungyar 10km (left out portion) (SH:- Premix carpetting i/c pot holes in damaged portion 28 to 34 km).	No. 42/88/2011-W dt. 23/12/2011 Rs. 200.00 Lakhs	EE/UD/WO/07/2011-2012/6(A) dt. 23/02/2012 Rs. 87,86,963.00	A.S. Kumar	01/03/2012	28/02/2013	Nil	Rs. 87.86	Rs. 82.70	Rs. 5.16	Rs. 98.18	15.48
1902	Improvement of road from Alang to T.Hundung. (SH:- E/w in formatiom cutting from 12.15-16.00km)	No. 42/95/2011-W dt. 29/11/12 Rs. 100.00 Lakhs	EE/UD/WO/07/2011-2012/8 dt. 26/02/2012 Rs. 44,15,193.00	K.S. Ngaranmi	04/03/2012	03/03/2013	Nil	Rs.44.15	Rs.38.86	Rs. 5.29	Rs. 49.34	10.48
1903	Improvement of road from Alang to T.Hundung. (SH:- E/w in formatiom cutting from 9.00 - 12.15Km)	No. 42/95/2011-W dt. 29/11/11 Rs. 100.00 Lakhs	EE/UD/WO/07/2011-2012/11 dt. 07/03/2012 Rs. 42,65,494.00	K.S. Ngaranmi	13/03/2012	12/03/2013	Nil	Rs.42.65	Rs.40.78	Rs. 1.87	Rs. 47.66	6.88
1904	Impt. of road shangshak - Phungyar 10km (left out portion) (SH:- Premix carpetting i/c pot holes in damaged portion 12 to 15 km and 25-28 km).	No. 42/88/2011-W dt. 23/12/2011 Rs. 200.00 Lakhs	EE/UD/WO/07/2011-2012/6 dt. 22/02/2013 Rs. 85,75,406.00	L. Apam	28/02/2013	27/02/2014	Nil	Rs. 85.75	Rs. 71.30	Rs. 14.45	Rs. 95.83	24.53
										Rs. 26.77		57.37
										Rs. 643.35		
	MH: 3054											
	Imphal West Division											
1905	Maint. of Khabam Bomdiar to Khabi IVR(SH:- Mending of pot holes and depression with sand gravel at ch. 0.70 to 1.50Km).		IW/AC/1-13/11/156 Dt.23.5.11	North East Trading Corporation	2.6.11	1.7.11		0.380		0.38		
1906	Maint. of Urban-bye-pass road to Lamdeng Makha leikai(SH:-Providing to shingle from work: Maint. of Urban bye pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.355Km to 1.58Km).		IW/AC/1-13/11/131 Dt.2.5.11	N.Kiran Singh	10.5.11	9.6.11		0.640		0.64		
1907	Maint. of Loitang Sandum to Ukasoi road(SH:- Providing to Shingle from 0.372Km to 0.609Km).		IW/AC/1-13/11/322 Dt.14.10.11	M.Bobo Singh	16.10.11	15.11.11		0.970		0.97		
1908	Maint. of Langol Housing complex internal road "G" Block(SH:-Repairing of pot holes by bituminous).		IW/AC/1-13/11/255 Dt.16.8.11	Kh.Khoneshowar Singh	18.8.11	17.9.11		0.970		0.97		
1909	Maint. of Langol Housing complex internal road "H" Block(SH:-Repairing of pot holes by bituminous).		IW/AC/1-13/11/256 Dt.16.8.11	Kh.Khoneshowar Singh	18.8.11	17.9.11		0.970		0.97		
1910	Maint. of Khagempalli Naoremthong road(SH:- Shingling on entry and exit along Khagempalli Naoremthong for the portion Kwakeithel to NH-53).		IW/AC/1-13/11/132 Dt.21.5.11	North East Trading Co-operation.	24.5.11	23.6.11		0.640		0.64		
1911	Maint. of Khabam Bomdiar to Khabi IVR(SH:- Mending of pot-holes and depression with sand gravel at ch. 0.20 to1.50Km).		IW/AC/1-13/10/156 Dt.23.5.11	North East Trading Co-operation.	26.5.11	25.6.11		0.380		0.38		
1912	Maint. of Keishamthong Kabuikhul(SH:-Sand shingle on bases).		IW/AC/1-13/11/241 Dt.11.8.11	Kh.Jiten Singh	15.8.11	14.9.11		0.920		0.92		
1913	Maint. of Keishamthong Kabuikhul road(SH:- Providing sand shingle on Entry and Exit of Kabuikhul road).		IW/AC/1-13/11/240 Dt.11.8.11	Kh.Jiten Singh	15.8.11	14.9.11		0.870		0.87		
1914	Maint. of Naoremthong Khagempalli Leirak(Awang) at Tabungkhok(SH:-Shingling 876.25 to 1002.10m).		IW/AC/1-13/11/49 Dt.9.4.11	O.Robindro Singh	12.4.11	11.5.11		0.380		0.38		

1915	-do- 751.25 to 876.65m)		IW/AC/1-13/11/ 45 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1916	-do- 125 to 250m).		IW/AC/1-13/11/ 44 Dt.9.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1917	Maint. of Jail road(SH:-Shingling 0 to 250m).		IW/AC/1-13/11/ 43 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1918	Maint. of Naoremthong Industries land(SH:-Shingling 753.50m to 1006.0m).		IW/AC/1-13/11/ 50 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1919	-do- 501.50m to 753.50m)		IW/AC/1-13/11/ 36 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1920	Maint. of Moirang Hanuba IVR(SH:-Shingling 250m to 501.20m).		IW/AC/1-13/11/ 51 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1921	Maint.of Naoremthong Industries land(SH:-Shingling 250m to 501.50m).		IW/AC/1-13/11/ 38 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1922	-do- 0 to 250m).		IW/AC/1-13/11/ 42 Dt.7.4.11	O.Robindro Singh	10.4.11	9.5.11		0.380		0.38		
1923	Maint. of road side drain for Urban-bye-pass road from 11.045Km mto 11.39Km).		IW/AC/1-13/10/ 386 Dt.17.5.11	K.Modhumangol Singh	20.5.11	19.6.11		0.380		0.38		
1924	Maint. of Sorbol Thingel road connecting Khwairak Selungba road.		IW/AC/1-13/11/ 249 Dt.16.8.11	I.Kulachandra Singh	20.8.11	19.9.11		0.970		0.97		
1925	Maint. of Khoisnam Leikai road of Uripok.		IW/AC/1-13/11/ 306 Dt.14.10.11	Jesse Kamei	16.10.11	15.11.11		0.870		0.87		
1926	Maint. of road near Central School to Grace Academy.		IW/AC/1-13/11/ 67 Dt.21.10.11	Ksh.AmarjitSingh	25.10.11	24.1.12		48.490	42.89	5.6		
1927	Repairing of 50m long wooden Bridge at Moirangthong on Nambul river 2nd portion).		IW/AC/1-13/11/ 12 Dt.21.5.11	M.Sharat Singh	25.5.11	24.6.11		1.000		1		
1928	-do- 1st portion.		IW/AC/1-13/11/ 128 Dt.21.5.11	M.Sharat Singh	25.5.11	24.6.11		0.980		0.98		
1929	Maint. of Lamdeng Ching Ani Karak to Taothong road(SH:-Providing to shignel for 1.36Km to1.47Km).		IW/AC/1-13/11/ 126 Dt.21.5.11	Ksh.Chandrasah Singh	25.5.11	24.6.11		0.490		0.49		
1930	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.58Km to1.80Km).		IW/AC/1-13/11/ 135 Dt.21.5.11	N.Kiran Singh	25.5.11	24.6.11		0.960		0.96		
1931	-do- 1.80Km to		IW/AC/1-13/11/ 136 Dt.21.5.11	N.Kiran Singh	25.5.11	24.6.11		0.960		0.96		
1932	Maint. of Lamdeng Ching Ani Kiarak to Taothong road(SH:-Providing to shingle from 2.11Km to 2.22Km).		IW/AC/1-13/11/ 170 Dt.23.5.11	M.Sharat Singh	25.5.11	24.6.11		0.390		0.39		
1933	Maint. of Phayeng Mamang Leikai IVR connecting Phayeng Khaidem road(SH:-Providing to shingle at bed stretches wheel track and big depression from 0Km to 0.67Km).		IW/AC/1-13/11/24 Dt.	Th.General Singh	25.5.11	24.6.11		4.780		4.78		
1934	Maint. of Kanglatongbi Luwangsabal via. Mandir road(SH:-Providing to shingle from 0Km to 1.20Km).		IW/AC/1-13/11/22 Dt.	I.Jadubir Singh	25.5.11	24.6.11		4.860		4.86		
1935	Maint. of Awang Khunou road(SH:-Shingling on road side berm from 0 to 0.330Km).		IW/AC/1-13/11/ 280 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.970		0.97		

1936	-do- fromm 0.330Km to 0.65Km.		IW/AC/1-13/11/279 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.940		0.94		
1937	Maint. of Ngairangbam to Longa Koirang via. Tanou Khul road 0 to 4.21Km(SH:-Sand gravelling to lying portion from 3.50 to 3.699Km).		IW/AC/1-13/11/281 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.750		0.75		
1938	-do- from3.699Km to 3.955Km.		IW/AC/1-13/11/284 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.960		0.96		
1939	-do- from 3.955Km to 4.21Km.		IW/AC/1-13/11/283 Dt.5.9.11	S.Mani Singh	10.9.11	9.10.11		0.960		0.96		
1940	Maint. of Khoyum Sabal road(SH:-Raising up road surface bysand gravel from 1.352 to 1.60Km).		IW/AC/1-13/11/278 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.890		0.89		
1941	-do- from 1.60 to 1.85Km.		IW/AC/1-13/11/282 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.890		0.89		
1942	-do- from1.082 to 1.352Km		IW/AC/1-13/11/277 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97		
1943	-do- from 0.812 to1.082Km.		IW/AC/1-13/11/276 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97		
1944	d-o from 0.27Km to 0.542Km.		IW/AC/1-13/	N.Ibochouba Singh	10.9.11	9.10.11		0.760		0.76		
1945	-do- from 0.542Km to 8.12Km		IW/AC/1-13/11/272 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.970		0.97		
1946	Maint. of Khoyum Sabal road(SH:-Raising up road surface by sand gravel from 0 to 0.27Km).		IW/AC/1-13/11/270 Dt.5.9.11	N.Ibochouba Singh	10.9.11	9.10.11		0.960		0.96		
1947	Maint. of Urban-bye-pass road to Lamdeng Makha Leikai(SH:-Providing to shingle from 1.355Km to 1.58Km).		IW/AC/1-13/11/131 Dt.2.5.11	N.Kumar Singh	5.5.11	4.6.11		0.980	0.35	0.63		
1948	Maint. of Lairenkabi Mamang Leikai IVR(SH:-Providing to Shingle at bad stretches and wheel track from 0.76Km to 1.44Km).		IW/AC/1-13/10/26 Dt.27.9.11	Th.General Singh	30.9.11	29.12.11		4.780		4.78		
1949	Maint. of Nodia Thaongkhong to Heigrum Thongkhong IVR(SH:-Mending of pot-holes and depression with stone shingle 1.00 to 2.00Km).		IW/AC/1-13/11/81 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.390		0.39		
1950	do 0 to 1.00Km		IW/AC/1-13/11/80 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.380		0.38		
1951	do 2.00 to 2.50Km.		IW/AC/1-13/11/82 Dt.11.4.11	H.Lalkanhai Sharma	15.4.11	14.5.11		0.400		0.4		
1952	Maint. of Nambol Kamong road(SH:-Mending of pot-holes and shingling from 0 to 0.75Km).		IW/AC/1-13/11/32 Dt.7.4.11	H.Lalkanhai Sharma	10.4.11	9.5.11		0.390		0.39		
1953	do 0.75Kmm to 1.50Km.		IW/AC/1-13/11/33 Dt.7.4.11	H.Lalkanhai Sharma	10.4.11	9.5.11		0.390		0.39		
1954	Maint. of NH-53 Khumbong Khaidem Makha Leikai road(SH:-Mending of pot-holes with stone shingle at 0 to 1Km).		IW/AC/1-13/11/239 dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38		
1955	Repairing of 50.0m Long wooden bridge at Moirangthong on Nambul River 1st portion.		IW/AC/1-13/11/127 Dt.21.5.11	M.Sharat Singh	24.5.11	23.6.11		0.960		0.96		

1956	Repairing of 50.0m Long wooden bridge at Moirangthong on Nambul River 2nd portion.		IW/AC/1-13/11/ 128 Dt.21.5.11	M.Sharat Singh	24.5.11	23.6.11		0.970		0.97		
1957	Maint. of Pheidinga Mayanglangjing(SH:-2cm PC surfacing from 2.10Km to 2.30Km).		IW/AC/1-13/11/ 304 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.970		0.97		
1958	Maint. of Phayeng Khaidem road(SH:-Shingling from 1.575 to 1.881Km).		IW/AC/1-13/11/224,225 & 226 Dt.11.8.11	I.Kulachandra Singh	11.8.11	10.9.11	2013	1.140	0.766	0.374		
1959	do 1Km to 2Km.		IW/AC/1-13/11/ 234 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.370		0.37		
1960	do 2Km to 3Km		IW/AC/1-13/11/ 231 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.370		0.37		
1961	do (SH:-Mending of pot-holes with stone shingles i/c pipe culvert at 2.30Km).		IW/AC/1-13/11/ 239 dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38		
1962	do at 2Km.		IW/AC/1-13/11/ 238 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.390		0.39		
1963	Maint. of Heigrujam Maning leikai road NH-53 Moidangpok Khunou(SH:-Mending of pot-holes and shingling 1 to 2Km).		IW/AC/1-13/11/ 230 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.390		0.39		
1964	do 2 to 3Km.		IW/AC/1-13/11/ 275 Dt.11.8.11	H.Lalkanhai Sharma	13.8.11	12.9.11		0.380		0.38		
1965	Maint. of Konthoujam Makha Leikai Konthoujam Leirembi via. Konthoujam Lairembi to Sagoltongba Konthoujam road(SH:-Mending of pot-holes & shingling 0 to 1Km).		IW/AC/1-13/11/ 232 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.390		0.39		
1966	do 1 to 2Km		IW/AC/1-13/11/ 236 Dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.400		0.4		
1967	Maint. of Konthoujam Makha leikai Konthoujam Leirembi via. Konthoujam Lairembi to Sagoltongba Konthoujam road(SH:-Mending of pot-holes & shingling 2 to 3Km).		IW/AC/1-13/11/ 237 dt.11.8.11	S.Mani Singh	13.8.11	12.9.11		0.380		0.38		
1968	Maint. of Salam IVR 0 -1.82Km(SH:-Providing SG and WBM in the portion from ch 0.7385 to 0.8585Km).		IW/AC/1-13/11/ 286 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.950		0.95		
1969	do ch.0.1618 to 0.7385Km).		IW/AC/1-13/11/ 303 Dt.12.9.11	Y.Rockyson Singh	15.9.11	14.10.11		0.960		0.96		
1970	Maint. of Salam Luker IVR road(SH:-Constn. of damaged culvert and drain).		IW/AC/1-13/11/ 1 Dt.20.10.11	Y.Rockyson Singh	23.10.11	22.1.12		8.760	7.75	1.01		
1971	Maint. of Heigrujam Lamkhai to Kamong Maning road(SH:-Shingling with sand gravel at 0 to 0.25Km).		IW/AC/1-13/11/ 294 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.940		0.94		
1972	do 0.25 to 0.50Km.		IW/AC/1-13/11/295 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95		
1973	do 0.50 to 0.75Km.		IW/AC/1-13/11/290 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.940		0.94		
1974	do 0.75 to 1.00Km		IW/AC/1-13/11/289 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95		
1975	do 1.00 to 1.25Km.		IW/AC/1-13/11/288 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95		

1976	Maint. of Lamsang Patsoi road(SH:-Shingling on road side berm from 1.510 to 1.806Km).		IW/AC/1-13/11/296 Dt.12.9.11	N.Khomeiton	15.9.11	14.10.11		0.950		0.95	
1977	do 1.806 to 2.103Km.		IW/AC/1-13/11/299 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.960		0.96	
1978	do 2.103 to 2.402Km		IW/AC/1-13/11/300 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.960		0.96	
1979	do 2.42 to 2.70km.		IW/AC/1-13/11/301 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.970		0.97	
1980	do 2.70 to 3.00Km		IW/AC/1-13/11/305 Dt.12.9.11	S.Sharatchandra Singh	15.9.11	14.10.11		0.970		0.97	
1981	Maint. of Heigrujam to Longoljam road(SH:-Mending of side berm with stone shingle at 0.50 to 0.75Km).		IW/AC/1-13/11/569 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.930		0.93	
1982	do 0.75 to 1.00Km.		IW/AC/1-13/11/574 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.950		0.95	
1983	do 1.00 to 1.25Km.		IW/AC/1-13/11/575 Dt.7.9.11	Kh.Bira Singh	10.9.11	9.10.11		0.950		0.95	
1984	Maint. of Pheidinga Leimakhong road(left out portion from 0.705 to 1.06Km).		IW/AC/1-13/11/8 dt.15.4.11	T.Mohon Singh	15.4.11	1.5.11		6.410		6.41	
1985	Maint. of Heibongpokpi Khoriphaba road(SH:-Mending of pot-holes and shingling from 9.00 to 10.00Km).		IW/AC/1-13/11/30 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.380		0.38	
1986	do 10.00Km to 11.00Km.		IW/AC/1-13/11/31 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39	
1987	do 11.00 to 13.00Km.		IW/AC/1-13/11/34 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39	
1988	do 13.00 to 16.00Km.		IW/AC/1-13/11/35 Dt.7.4.11	S.Tomba Singh	10.4.11	9.5.11		0.390		0.39	
1989	Maint. of Patsoi Tabungkhok road(Phase-I).		IW/AC/1-13/11/96 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.960		0.96	
1990	-do- Phase-II		IW/AC/1-13/11/97 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.970		0.97	
1991	-do- Phase-III		IW/AC/1-13/11/99 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.970		0.97	
1992	-do- Phase-IV		IW/AC/1-13/11/100 Dt.13.4.11	M.Ibotombi Singh	15.4.11	14.5.11		0.960		0.96	
1993	Maintenance of Moidangpok Aheibam mLeikai Leirak.	SE-III/Accept (NP)/IW/11-12/5 Dt.20.10.11 Rs.30.00	IW/AC/1-13/11/82 Dt.20.10.11	P.Nilakanta	22.10.11	20.1.12		30.000		30	
1994	Maint. of road near Central School to Grace Academy.		IW/AC/1-13/11/67 Dt.21.10.11	Ksh.AmarjitSingh	25.10.11	24.1.12		48.490	42.89	5.6	
1995	Maint. of Moidangpok Aheibam Leikai Leirak-1Km.		IW/AC/1-13/11/82 Dt.20.10.11	P.Nilakanta Singh	23.10.11	22.9.12		29.990		29.99	
1996	Maint. Of Moirangmayum Leirak(SH:-Mending of pot-holes connecting Kwakeithel Soibam leikai road and Moirangmayum Leirak)		IW/AC/1-13/10/740 dt.14.1.11 Rs.0.970	L.Kheda Singh	14.1.11	13.2.11	2014	0.970		0.97	C.No. 895 of 14

1997	Maint. Of Khagempalli Naoremthong road(SH:-Mending of pot-holes Sayang Pukhri Mapal road).		IW/AC/1-13/10/ 738 dt.10.1.11 Rs.0.970	L.Kheda Singh	10.1.11	9.2.11	2014	0.972		0.972		C.No. 895 of 14
1998	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle 300m to 600m).		IW/AC/1-13/10/ 702 dt.10.1.11 Rs.0.960	L.Kheda Singh	10.1.11	9.2.11	2014	0.949		0.949		C.No. 895 of 14
1999	Maint. Of Nambul Mapal Eastern side road(SH:-Sand shingle from Keishampat bridge point).		IW/AC/1-13/10/ 701 dt.10.1.11 Rs.0.970	L.Kheda Singh	10.1.11	9.2.11	2014	0.964		0.964		C.No. 895 of 14
2000	Maint. of Khagempalli Naoremthong road(SH:-Mending of pot-holes Thiyam Leikai connecting Hall Nakal road).		IW/AC/1-13/09/739 dt.14.1.11 Rs.0.970	L.Kheda Singh	14.1.11	13.2.11	2014	0.976	-	0.976		C.No. 895 of 14
2001	Maint. of Malom Konthoujam IVR(SH:-Shingling side berm with stone shingle at 5.285Km to 5.570Km).		IW/AC/1-13/11/ 371 Dt. 25.2.12	W.Kullachandra Singh	27.2.12	28.2.12		0.930		0.93		C 79 of 15
2002	Maint. Of Lamphelpat area CRPF Camp(SH:-SG,WBM & 2cm. PC from 0 to 445m).		IW/AC/1-13/11/23 Dt.11.5.12 Rs.17.47	L.Karnaveer	11.5.12	10.8.12	2013	17.470	11.755	5.715		C 972 of 15
2003	Maint. of Yumnam Leikai road connecting Capital Project (SH:-Shingling for side berm of Lamphel Traffic rotary to EVS Church from 0.179 km to 0.350km).		IW/AC/1-13/12/35 dt.2.5.12 Rs.0.97	W.Lalmani Singh	2.5.12	1.7.12	2015	0.970	0.273	0.697		C.No.782 of 15
2004	-do-(SH:-do- from 0.359km to 0.537 km).		IW/AC/1-13/12/35 dt.7.5.12 Rs.0.96	W.Lalmani Singh	7.5.12	6.7.12	2015	0.960	0.270	0.69		C.No.782 of 16
2005	Impvt. of road NH-150 to FCS via. Ningthemkol(SH:- Shingling).		IW/AC/1-13/10/745 dt.14.1.11 Rs.0.970	W.Lalmani Singh	14.1.11	13.2.11	2015	0.970	0.273	0.697		C.No.782 of 17
2006	Maint. of Keisham-pat Thokchom Leikai connecting Mutum Lierak(SH:-Sand gravel).		IW/AC/1-13/12/826 dt.3.2.11 Rs.0.65	W.Lalmani Singh	14.1.12	13.2.12	2015	0.650	0.184	0.466		C.No.782 of 18
										164.58		164.58
Imphal East Division												
2007	Impvt. Of road from Kongba Keithel to Dahiram Leirak connecting Nh-39 via Khunou and Jubaraj palli (1.950 km - 2.435 km)	-	IE/CT(10)/W/2 011-12/82 Dt. 28/2/11 Rs. 8.54 lacs	N. Chonjon Singh	29/2/2012	25/7/12			4.000	4.00		Court Case
2008	Impvt. Of Changamdabi water Supply to Yambem Central Palayground around Andro A/C.	-	IE/CT(10)/W/2 011-12/29 Dt. 28/2/12 Rs. 86.83 lacs	CH. Rajen Singh	28/2/12	27/2/13		10.000		10.00		Court Case
2009	Impvt. Of Andro road 0-24 kms.	-	IE/CT(10)/W/2 011-12/31 Dt. 29/2/12 Rs. 130.19 lac	M/S Rangnamei Traders & Sales	29/2/12	31/5/12		20.000		20.00		Court Case
2010	Impvt. Of Top Bengoon road (Top to Khewa 4 kms.)	-	IE/CT(10)/W/2 011-12/8 Dt. 23/12/11 Rs. 65.15 lacs.	L. Lokendro Singh	23/12/11	22/12/12		30.000		30.00		Court Case
2011	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 0-3.20 km)	-	IE/CT(10)/W/2 011-12/89 dt. 4/2/2012 Rs. 22.42 lacs.	P. Jibon Singh	14/2/12	in progress		5.000		5.00		Court Case
2012	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 3.20 -7.00 km)	-	IE/CT(10)/W/2 011-12/90 dt. 14/2/2012 Rs. 23.11 lacs.	- do -	14/2/12	- do -		5.000		5.00		Court Case
2013	M/o Andro road 0-24 km (SH - Restoration of depressed stretch i/c filling of pot holes from 7.00 - 10.00 km)	-	IE/CT(10)/W/2 011-12/88 dt. 14/2/2012 Rs. 22.90 lac.	- do -	14/2/12	- do -		5.000		5.00		Court Case

2014	M/o road from Gouranagar to Night Landing lighting tower on Nongei Ching (SH - Restoration of depressed stretches i/c filling of pot holes 0 - 3.50 km)	-	IE/CT(10)/W/2 011-12/86 dt. 14/2/2012 Rs. 22.65 lacs.	- do -	14/2/12	- do -		6.000		6.00		Court Case
2015	M/o road from Gouranagar to Night Landing lighting tower on Nongei Ching (SH - Restoration of depressed stretches i/c filling of pot holes 3.50 - 7.00 km)	-	IE/CT(10)/W/2 011-12/87 dt. 14/2/2012 Rs. 21.62 lacs.	- do -	14/2/12	- do -		5.000		5.00		Court Case
										90.00		90.00
	TAMENGLONG DIVISION											
2016	Construction of IVR from NH37 Noney Pt V to Noney Pt II (SH: Trace path cutting 0 to 4.40km)	48/7/2011-W 29/9/2011 Rs.10.00	CT/7/NP/2011- 12/9 Dt.15/11/2011 Rs.10.00	Ph A dai	Dt.21/11/2011	24/12/2011	24/12/2011	10.00		5.00	5.00	
2017	M/O Noney Bazar road (SH: Shingling WBM, PC i.c pucca drain)	47/7/2011-w 29/9/2011 Rs.20.00	CT/7/NP/2011- 12/8 Dt.15/11/2011 Rs.19.41	Ajon Gonmei	Dt.21/11/2011	23/12/2011	23/12/2011	19.41		10.00	9.41	
2018	Filling pot hole in TML divn. (SH: M/O TML Khongsang road 0 to 39 km)(SH: clearance of jungle from 2 to 36kmand pot hole filling at selected stretches)	48/7/2011-W 29/9/2011 Rs.15.00	CT/7/NP/2011- 12/7 Dt.31/10/2011 Rs.15.00	Athui Gonmei	Dt.6/11/2011	28/11/2011	28/11/2011	15.00		0.00	15.00	
2019	M/O Tamei to Chalton 0 to 33 km (SH: Clearance of land slips from 10 to 33km)	42/217/2011-W 24/3/2012 Rs.7.15	CT/7/TML/NP/ 2011-12/32 Dt.3/4/2012 Rs.6.95	Bhopen Naorem	Dt.9/04/2012	25/04/2012		6.95		0.00	6.95	W.P (C) No.305 of 2013. Contempt case (C) No.149 of 2013 (MB not Traceable)
2020	M/O Chaton to Kuilong road (SH: Clearance of land slips from 39-54km)	42/217/2011-W 3/4/2012 Rs.3.76	CT/7/TML/NP/ 2011-12/35 Dt.3/4/2012 Rs.3.76	Bhopen Naorem	Dt.9/04/2012	25/04/2013		3.76		0.00	3.76	W.P (C) No.305 of 2013. Contempt case (C) No.149 of 2013 (MB not Traceable)
2021	M/O road from Tamenglong Khunjao to Barak Bridge 11.50km (SH: Clearanc e of land slips in between 3.50 to 11.50 km) in connection with 10th General Assembly Election 2012.	42/217/2011-W 24/3/2012 Rs. 4.43	CT/7/TML/ NP/2011-12/33 Dt.3/4/2012 Rs. 4.43	Bhopen Naorem	Dt.9/04/2012	20/04/2012		4.43		0.00	4.43	W.P (C) No.305 of 2013. Contempt case (C) No.149 of 2013 (MB not Traceable)
2022	M/O Makru Makru bridge to Tousem 17km(SH: Clearance of land slips 48 - 65 km) in connection with 10th General Assembly Election 2012.	42/217/2011-W 23/3/2012 Rs. 4.42	CT/7/TML/ NP/2011-12/41 Dt.5/5/2012 Rs. 4.42	Bhopen Naorem	Dt.11/5/2012	22/05/2012		4.42		0.00	4.42	W.P (C) No.305 of 2013. Contempt case (C) No.149 of 2013 (MB not Traceable)

2023	M/O road from Namtiram to Makru bridge via Azuram 33 km (SH: Clearance of land slips 15-48km) in connection with 10th General Assembly Election 2012.	42/217/2011-W dt. 24/3/2012 Rs. 6.98	CT/7/TML/ NP/2011-12/34 Dt.3/4/2012 Rs. 6.98	Bhopen Naorem	Dt.9/04/2012	20/05/2012		6.98	0.00	6.98		W.P (C) No.305 of 2013. Contempt case (C) No.149 of 2013 (MB not Traceable)
2024	M/O Kaiphundai Tousem road 0 to 56.65 km(SH: Jungle cutting, clearance of land slips and wheel track filing with granular materials)	42/8/2012-W dt. 19/7/2012 Rs. 13.60	CT/7/TML/ NP/2011-12/2 Dt.25/7/2012 Rs. 13.60	Asin Panmei	Dt.31/7/2012	22/08/2012	22/08/2012	13.60	0.00	13.60		
2025	M/O Makru bridge point(48km) to Tousem (SH: Clearance of land slip at 48.71km, 49.02km, 49.58km, 50.76km, 51.91km, 48.7km, 49.02km, 56.10km, 58.25km, 66.076km and cutting of jungle from 48 to 61 km)	42/7/2012-W dt. 19/7/12 Rs. 4.47	CT/7/TML/ NP/2011-12/1 Dt.25/7/2012 Rs.4.47	Asin Panmei	Dt.31/7/2012	28/08/2013	28/08/2013	4.47	0.00	4.47		
										74.02		74.02
THOUBAL DIVISION												
2026	M/O Ngathem Leikai S/Bridge	42/189/2010-W dt. 8/2/2011 Rs. 6.00	EE/TBL/WO/R&B(NP)/10-11/62 dt.24/2/11 Rs. 5.93	L. Shyamkishore Singh	24/2/2011	20/5/2011		0.00	0.00	5.37		
2027	M/O Thoubal Mayang Imphal road. (SH:- Consn. of line drain from 3.050 to 5.00km on Southern side)	48/07/2011-W dt. 29/9/2011 Rs. 300.0	EE/TBL/WO/R&B(NP)/11-12/14 dt. 13/12/11 Rs.115.69	M/S Yumnam Construction	13/12/2011	12/3/2012		108.19	108.19	6.71		
2028	M/O Thoubal Mayang Imphal road. (SH:- Consn. of line drain from 2.495 to 5.00km on Northern side)	48/07/2011-W dt. 29/9/2011 Rs. 300.0	EE/TBL/WO/R&B(NP)/11-12/15 dt. 13/12/11 Rs. 171.90	M/S Yumnam Construction.	13/12/2011	12/12/2012		160.10	160.10	1.21		
2029	M/O Thoubal M.I road (SH:- Consn. Of line drain 2.450km to 5.00km)	48/07/2011-W dt. 29/9/2011 Rs. 300.0	EE/TBL/WO/R&B(NP)/11-12/15 Rs.171.89	M/S Yumnam Construction.	13/12/2011	12/12/2012		162.81	162.81	8.13		
2030	M/O Thoubal M.I road (SH:- Consn. Of line drain 3.05km to 5.00km)	48/07/2011-W dt. 29/9/2011 Rs. 300.0	EE/TBL/WO/R&B(NP)/11-12/14 dt. 13/12/2011	M/S Yumnam Construction.	13/12/2011	12/12/2012		109.48	109.48	5.56		
2031	M/O Keirak Muslim road.(SH:- WBM and PC)	27/40/2011-W dt. 1/10/2011 Rs. 10.00	EE/TBL/WO/13-F/Maint/11-12/497 dt. 22/10/11 Rs.9.71	M. Koireng Singh	22/10/2011	20/4/2012		3.50	3.50	5.56		
2032	M/O road from Thongam to Sarik Konjil (SH:- WBM & PC)	No. 42/7/2011-W dt. 29/09/2011 Rs. 50.00	EE/TBL/WO/R&B(NP)/11-12/18 dt. 13/12/11 Rs. 86.87	Apam Shimaray (Th.Somokanta)	13/12/2011	12/4/2012		46.05	46.05	3.35		
2033	M/O road from Langmeidong Naya Bazar to Tezpur (SH:- WBM & PC)	No. 42/7/2011-W dt. 29/09/2011 Rs. 50.00	EE/TBL/WO/R&B(NP)/11-12/22 dt. 13/12/11 Rs. 48.56	Apam Shimaray (Th.Somokanta)	13/12/2011	12/4/2012		19.59	19.59	25.92		
										61.81		61.81
Senapati Division												
2034.	Filling pot holes in SPT Divn. (SH: Filling pot holes on Maram Purul at 21.0 km)	No. 48/7/2011-W(NP) dt. 29/9/2011 Rs. 20.00 lakhs	EE/SPT/WO/11-12/ 72 Dt.22/11/2011	Ng. Thaiho	11-26-2011	1-25-2012	2-2-2012	Rs. 1.93	Rs. 1.27	0.66		M.B. NO. 2789/III

2035.	M/o of road from Senapati to Oklong 0-23 km (SH: P/L sand gravel on bad stretches in between 5 km to 15 km)		EE/SPT/WO/20 11-12/2 dt 16/1/2012 Rs. 24.20.178/-	Th. Hesho				₹ 24.20		24.2		WP(C) No. 103 of 2022
2036.	M/o of road from Molkon to Khamsom 15 km (SH: P/L sand gravel on bad stretches in between 5 km to 13 km & resectioning of kutcha drain)		EE/SPT/WO/20 11-12/4 dt 16/1/2012 Rs. 17,67,203/-	Th. Hesho				₹ 17.67		17.67		WP(C) No. 103 of 2022
2037.	M/o of road from Koide junction to Maiba (SH: P/L sand gravel on bad stretches in between 0 km to 8 km)		EE/SPT/WO/20 11-12/5 dt 16/1/2012 Rs. 24.64.159/-	Th. Hesho				₹ 24.64		24.64		WP(C) No. 103 of 2022
2038.	M/o of road from Senapati to Oklong (SH: P/L sand gravel on bad stretches in between 15km to 23km)		EE/SPT/WO/20 11-12/152 dt 16/1/2012 Rs. 23.58.216/-	Th. Hesho				₹ 23.58		23.58		WP(C) No. 103 of 2022
										90.75		
	National Highway - I											
2039	AR & Mo to NH-39 Maram Imphal section (SH:- Rehabilitation of damaged pavement i/c repairing of pot holes in reaches from km 278.00 to km 281.00 and from km 285.00 to km 290.500)	NIL	No.CT/4/NH- I/2011-12/01 dt 4-11-2011 Rs 5979210 /-	Ksh. Basanta Singh	11-7-2001	2-18-2002	8-16-2021	60	51.22	8.57		-
										8.57		
	Court case											
	HIGHWAY SOUTH DIVISION											
2040	Maintenance of road from Hiyangthang makha to Irom Meijrao.		Rs. 58,32,624/- EE/HS/Cont/W 0/11-12/2 dt. 03/01/2013	M. Chaoba Singh	1-10-2013	4-6-2013		56.97	25.00	31.97		WP(C) No. 96 of 2022/ Dt. 2/2/22. AA not accorded. Convey order vide no. Rs. 60,00,000/- 42/19/2012- W dt 09/10/2012
										31.97		
	BISHNUPUR DIVISION											
2041	O/C road for the portion 63 to 93km for the year 2011-12		EE/BD/Cont/W. 0(NP)/12-13/1 dt.24/12/12 Rs.10.67	P. Jatishwar singh	1-2-2013	1-15-2013	5-12-2015	10.67		10.67		W.P(C) No.316 of 2016 . Cont.case No.56 of 2016
										10.67		
	CHURACHANDPUR DIVISION											
2042	Maintenance of Khuga Ring road(SH: Shingling for the portion 0.00-3.50 km)	-	CHD/CT(5)/11- 12/ dt.12/04/2011 (Rs.14.24)	S.Khamthang	4-19-2011	5-23-2011	8-22-2022	14.24	8.61	5.63		
2043	Maintenance of Khuga Ring road(SH: Shingling for the portion 3.50-7.00 km)	-	CHD/CT(5)/11- 12/ dt.12/04/2011 (Rs.14.24)	Hauminlian	4-19-2011	6-10-2011	8-22-2022	14.24	6.23	8.01		
2044	Maintenance of road from Muallum to Hiangmual -10 km ((SH: Shingling for the portion 6.00-10.00 km)	-	CHD/CT(5)/11- 12/ dt.12/04/2011 (Rs.23.83)	S.Khamthang	4-19-2011	6-10-2011	8-22-2022	23.83	16.22	7.61		

2045	Maintenance of road from Sangaikot to Gangpimual via Mongbung	-	CHD/CT(5)/11-12/40 dt.25/01/2012 (Rs.35.28)	Ph. Adim	2-6-2012	3-20-2012	8-22-2022	35.28	0.00	35.28		
2046	Maintenance of road from Singgat to Buksau	-	CHD/CT(5)/11-12/39 dt.25/01/2012 (Rs.34.67)	Ph. Adim	2-6-2012	3-8-2012	8-22-2022	34.67	0.00	34.67		
2047	Maintenance of Thingkeu-Henglep road 0-31.20 km (SH: Dry Boulder pitching on wheeltrack at serious portion from 10.50 - 17.10 km)	-	CHD/CT(5)/11-12/38 dt.25/01/2012 (Rs.34.08)	Ph. Adim	2-6-2012	3-26-2012	8-22-2022	34.08	0.00	34.08		
2048	Maintenance of Thingkeu-Henglep road 0-31.20 km (SH: Dry Boulder pitching on wheeltrack at serious portion from 20.64 - 29.34 km)	-	CHD/CT(5)/11-12/40 dt.25/01/2012 (Rs.34.48)	Ph. Adim	1-6-2012	3-4-2012	8-22-2022	34.48	0.00	34.48		
										159.76		
	UKHRUL DIVISION											
2049	M/O Staff Quarter at Ukhrul (SH:- Sanitary installation i/C Septic tank and Soak pit)	Record not traceable	EE/UD/AC/WO/07/11-12/38 dt. 11/10/11 Rs. 65,265	H. Shangam	17/11/2011	16/11/2011	Nil	Rs. 0.67		0.67		Work Completed
2050	M/o road from Lingguira to Seipaikhor 0 - 2.48 km (SH:- Providing and laying shingles at bed stretches and damp portion).	Record not traceable	EE/UD/WO/07/2010-11/3 dt. 22/09/11 Rs. 96789.00	K.S. Ngaranmi	28/09/2011	27/12/2011	Nil	Rs. 0.96		0.96		Work Completed
2051	Filling of pot holes in Ukhrul Division.	Record not traceable	EE/UD/WO/2011-12/1 Dated 10/11/11 Rs. 14,68,596.00	Mingyao Ruivanao	16/11/2011	15/05/2012	Cont. Case (c) No. 28 of 2015 W.P (c) No. 724 of 2014	Rs. 19.02	Rs. 7.21	7.47		Work Completed
2052	M/o road from Phungrei to Kendriya Vidalaya Ukhrul 1 km (SH:- Formation widening shingling WBM R/Wall cross drainage).	Record not traceable	EE/UD/WO/07/2011-12/3 dt. 10/11/2011 Rs. 1903053.00	Mingyo Ruivanao	16/11/2011	5-15-2012	Nil	Rs. 19.03		19.03		Work Completed
2053	M/O road from New Heaven to Lamlang Gate (SH:- Jungle clearance, resectioning of side drain and providing granular materials in between 45.30 to 61.50km).	Record not traceable	EE/UD/WO/07/2011-12/22 dt. 25/2/2012 Rs. 19,27,200.00	S.N. Pavei	02/03/2012	02/06/2012	Cont. Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015	Rs. 18.00	Nil	19.27		Work Completed
2054	M/O road from Lamlang Gate to Phadang 0 - 20km. (SH:- Providing granular materials in between 0 - 20km).	Record not traceable	EE/UD/WO/07/2011-12/21 dt. 25/2/2012 Rs. 10,70,600.00	S.N. Pavei	02/03/2012	02/06/2012	Cont. Case (c) No. 100 of 2014 W.P (c) No. 135 of 2015	Rs. 10.00	Nil	10.70		Work Completed
2055	M/O Somdal to Maichon road 0 - 8 km (SH:- P/L of Shingle i/c Kutcha drain form 0 - 8 km and construction of RCC ring culvert 900 mm dia NP - 3 14 Nos).	Record not traceable	EE/UD/WO/07/2011-12/5 dated 28/11/11 Rs. 97,07,705.00	Asui Muivah	12-5-2012	6-16-2013	Contempt Case No. 193 of 2018 W.P (c) 236 of 2016	Rs. 96.61	Rs. 86.62	9.99		Work Completed
										68.09		68.09
										760.22		
	MH: 4059											
	THOUBAL DIVISION											
2056	Construction of Veterinary Office at Heirok	26/130/2011-W dt. 27/3/2011 Rs. 50,00,000/-	EE/TBL/WO/PA B(Bldg)/11-12/553 dt. 18/5/2012 . Rs. 44.27 lakh	P. Deben Singh	18/5/2012	17/11/2012		44.27	30.07	14.20	49.47	19.40
										14.20		19.40
	Senapati Division											

2057	Constrn. of D.C. complex at Senapati (SH: Providing wooden stage floor for Multipurpose Hall)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/11-12/67 Dt. 04/11/2011	K.Lamchaopou	11-15-2011	2-21-2012	2-28-2012	Rs. 13.81	Rs. 11.33	2.48		M.B. NO. 2039/IV
										2.48		2.48
	MH: 2059									16.68		
	BISHNUPUR DIVISION											
2058	Construction of temporary shed for Independence Day Celebration,2011 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/2 dt.07/08/11 Rs.2.30	Ph.Adim	8-7-2011	8-11-2011		2.30	nil	2.30		Work completed
2059	Construction of temporary shed for Republic Day Celebration,2012 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/3 dt.14/01/12 Rs.2.40	Ph.Adim	1-14-2012	1-24-2012		2.40	nil	2.40		Work completed
2060	Construction of temporary shed for Independence Day Celebration,2012 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/4 dt.06/08/12 Rs.2.40	Ph.Adim	8-6-2012	8-10-2012		2.40	nil	2.40		Work completed
2061	Construction of barricade for strong room & counting hall for General Election to Manipur Legislative assembly 2012 at Bishnupur Mini Secretariate		EE/BD/CONT/1 1-12/8 dt.27/12/11 Rs.3.15	Ph.Adim	12-27-2011	1-10-2012		3.15	nil	3.15		Work completed
										10.25		
	Electrical Division-I											
2062	S/R to IEI in the room No. 196 presently occupied by Addl. Secy. (Home) at Old Sectt.	26/189/2011-W dt. 30/3/2012 Rs.	EE/ED-I/AC(WO)/12/1 dt. 5/6/12 Rs	Th. shantikumar	5/6/12	-			Rs. 0.00	1.5		
2063	Rectification of faulty existing compound lighting system of New and Old Sectt. i/c renovation of IEI in the Drivers' room of Manipur Sectt. (Old) and providing earth connection in the power line system & other room no. 222 and 223 of Old Sectt. South Block.	26/189/2011-W dt. 30/3/2012	EE/ED-I/AC(WO)/12/2 dt. 5/6/12	Kh. Maimu	5/6/12	-			Rs. 0.00	3.52		
2064	Provision of façade lighting of Manipur Legislative Assembly Building, Imphal.	26/189/2011-W dt. 30/3/2012	EE/ED-I/AC(WO)/12/6 dt. 5/6/12	Kh. Maimu	5/6/12	-			Rs. 0.00	2.38		
2065	S/R to IEI in the office rooms of Directorate of Transport, Imphal.	26/43/2012-W	EE/ED-I/AC(WO)/12/10 dt. 18/10/12	Ch. Mangi	18/10/12	-			Rs. 0.00	6		
2066	A/A to IEI in the room No. 233 occupied by Principal Secretary (Works/Transport) at annexe building at Old. Sectt., Imphal.	GOM 26/31/2011-W		Ch. Mangi	-	-			Rs. 0.00	1.52		
2067	Renovation of IEI i/c installation of A/C in the Manipur Bhavan S.P. Marg at New Delhi.	28.58 As directed by the higher authority		Ch. Mangi	-	-			Rs. 0.00	1.93		
2068	Installation of additional A/C & cabling of EPBAX & TV in the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		M/S Doren	-	-			Rs. 0.00	1.58		
2069	Renovation of IEI in staff quarter, security barrack & terrace i/c yard lighting in the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		Ch. Mangi	-	-			Rs. 0.00	6.68		
2070	Providing installation & commissioning of 180 KVA silent (desiel) generating set at the Manipur Bhavan S.P. Marg at New Delhi.	As directed by the higher authority		Ch. Mangi	-	-			Rs. 0.00	5.45		

2071	Installation of A.C. and flood light at the office of the Chief Electoral Office at Lamphelpat.	G.O.M. No. 26/2/09-W		Ch. Mangi	-	-			Rs. 0.00	1.13		
2072	Renovation of IEI in the room No. 5 (Northern Block) and staff rooms occupied by Commissioner (Works) at New Sectt.	26/24/09-W		Ch. Mangi	-	-			Rs. 0.00	1.36		
2073	Providing of Bridge lighting of newly constructed Singjamei Bridge, Imphal.	2059-PW(NP) Approved list f or the year 2007-08		Ch. Mangi	-	-			Rs. 0.00	2.83		
2074	Providing IEI in the re-construction of Home & Cabinet section office at Old Sect., Imphal.	As directed by the higher authority		Ch. Mangi	-	-			Rs. 0.00	1.62		
2075	Improvement of IEI in the Sub-Judges Office at CJM Complex at Lamphelpat.	2059-PW(NP) Approved list f or the year 2007-08		Ch. Mangi	-	-			Rs. 0.00	0.66		
2076	Installation of Air Conditoiner and minor repairing to the IEI in the VIP suite No. I of State Guest House at Babupara occupied by Commissioner (Works).	26/86/2009-W		Ch. Mangi	-	-			Rs. 0.00	1.42		
										39.58		
	Mechanical Division- II											
2077	Supply of RCC Raw materials	Rs. 0.49 CE/M&E/APPRO/2 011-12/208 dt.18- 11-11	Rs. 0.49 EE/MD-II/ST- 4/RCC/11/23 dt. 21-11-2011	Aquarius	11-25-2011	11-25-2011	11-25-2011	0.49		0.49		
2078	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/209 dt.18- 11-11	Rs. 0.50 EE/MD-II/ST- 4/RCC/11/24 dt. 22-11-2011	Aquarius	11-27-2011	11-27-2011	11-27-2011	0.50		0.50		
2079	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/210 dt.18- 11-11	Rs. 0.50 EE/MD-II/ST- 4/RCC/11/25 dt. 23-11-2011	Aquarius	11-28-2011	11-28-2011	11-28-2011	0.50		0.50		
2080	Supply of RCC Raw materials	Rs. 0.50 CE/M&E/APPRO/2 011-12/211 dt.18- 11-11	Rs. 0.50 EE/MD-II/ST- 4/RCC/11/26 dt. 24-11-2011	Aquarius	11-30-2011	11-30-2011	11-30-2011	0.50		0.50		
										1.99		
										51.82		51.82
	MH: 4216											
	THOUBAL DIVISION											
2081	Construction of type - IV Qrt at Kakching SDO.	26/99/2011-W dt 24/12/2011 Rs. 34.00 Lakh	EE/TBL/WO/Ho using/(P)/2011- 12/30 Dt. 24/3/12 , Rs. 29.93 lakh	Kh. Muhindro Singh (Y. Shyam Singh)	24/3/2012	22/3/2013		29.93	30.9	2.77	33.45	2.55
										2.77		2.55
	UKHRUL DIVISION											
	MH:4216&4059											
2082	M/O Staff qtr. at Ukhrul (SH:- Sanitary installation septic tank and sock pit)	Record not traceable	EE/UD/WO/07/ 2011-2012/38 dt. 11/10/2011 Rs. 65265.00	17/10/2011	H. Shangam	17/10/2011	16/12/2011			0.6527		work completed
										0.653		Rs. 0.65
										3.42		
	MH: 2216											
	BUILDING DIVISION-II											

2083	Reapiring of R/bldg. of T-IV/ Qtr No. 5 occupied by Smut Niangheillam, staff nurse at sanjenthong Officer colony and Major Repairing of T- II (old) / Qtr No. 19 to 20 at Tribal colony	26/79/2011-W dt.20/3/2012 Rs.7.712/-	BD-II/CT-2/12-13/114 dt. 08/03/2013, Rs. 7.397/-	M Bobo Singh	3-8-2013	5-7-2013		7.397	3.282	4.43		
2084	Maint. Of Govt. Qtr. at NGV Meitei Langol (SH:- Maint. Of T-B Qtrs 39 to 45=7 Nos)		EE/BD-II/Ct-2/2011-12/49, dt. 31/10/2012, Rs. 7.814/-	Somi Khangrah	10-31-2012	12-30-2012		7.814		7.814		
										12.244		
	Electrical Division-I											
2085	Impvmt of IEI in the CBI office cum residence at Lamphelpat.(SH:- Providing of IEI in the newly constructed office building of CBI, Imphal at Lamphelpat.	Approved list 2007 08	EE/ED-I/AC(WO)/10/38 dt. 28/04/2011 Rs.213253/-	A. Binamchandra	28/04/2011	17/05/2011		2.13		2.13		
										2.13		
	UKHRUL DIVISION											
2086	Repairing of IB at Tolloi.	Record not traceable	EE/UD/WO/07/2014-15/30 dt. 25/04/2015 Rs. 54,000.00	Jesse Vashum	01/05/2015	30/07/2015	Nil			0.53		Work Completed
										0.53		
										14.904		
	FY: 2012-2013											
	MH: 5054											
	Imphal West Division											
2087	Impt. of NH-53 Yengkhom Leirak to Lukram Leirak(SH:-WBM and PC 50Km).	42/189/11-W dt.20.3.12	IW/AC/1-13/11/ 2 Dt.11.4.12	I.Geet Singh	19.4.12	18.5.12		78.10	43.16	34.94		
2088	Upgradation of Nagamapal road.	42/30/11-W dt.23.12.11 Rs.464.00	IW/AC/1-13/12/ 33 Dt.27.4.12	M.Mangi Singh	30.4.12	25.12.12		55.69	6.54	49.15		
2089	Impt. of RIMS road left out portion(SH:-Road work)(SH:-BUSG & 2cm. At L/pat ring road at bed stretches connecting Staff Qtr.)	42/218/11-W dt.27.3.12	IW/AC/1-13/12/ 49 Dt.25.4.12	Kh.Jiten Singh	27.4.12	26.7.12		12.18		12.18		
2090	Impt. of Soram Leirak(SH:-RR line drain at Rashiklal to connecting Khoyathong Lamphelpat rod).		IW/AC/1-13/12/ 33 Dt.25.4.12	M.Mangi Singh	27.4.12	14.6.12		3.63		3.63		
2091	Constn. of TK Changangei Kabui(SH:-Shingle of side berm 0 to 1650m).	42/151/11-W dt.24.12.11 Rs.46.94	IW/AC/1-13/12/ 31 Dt.25.4.12	M.Mangi Singh	27.4.12	16.5.12		3.92		3.92		
2092	Impt. of diversion road for sewerage project(SH:-WBM and line drain at BT road).		IW/AC/1-13/11/ 17 Dt.17.4.12	M.Mangi Singh	19.4.12	18.6.12		13.11	11.32	1.79		
2093	Upgradation of Yumnam Leirak road connecting to Capital Project(SH:-Shingling for side berm at Lamphel Traffic rotary to EVS Church from 0.179Km to 0.359Km).	42/218/11-W Dt.27.3.12	IW/AC/1-13/12/ 35 Dt.2.5.12 Rs.0.0.97	W.Lalmani Singh	4.5.12	18.5.12	2015	0.97		0.97		Case No.782 of 15
2094	Construction of T.K.(Changangei Tamphagei Kabui)(SH:-Shingling to road North/side ISKON).	42/41/11-W Dt.1.12.11	IW/AC/1-13/12/ 52 Dt. 2.5.12	W.Lalmani Singh	4.5.12	3.7.12	2015	3.79		3.79		782 of 15
2095	-do-(SH:-do- from 0.359Kmm to 0.537Km).	42/218/11-W Dt.27.3.12	IW/AC/1-13/12/ 35 Dt.7.5.12 Rs.0.96	W.Lalmani Singh	4.5.12	20.5.12	2015	0.96		0.96		782 of 15

2096	Impt. of Moirang Leirak left out portion Kuraomakhong Sayang road Thangjam Leirak i/c connecting road NH-150 & Sayang road(SH:-Mending of sand shingle Meino Leirak & Kangabam Leikai of Sagolband).	42/45/11-W Dt.1.12.11	IW/AC/1- 13/12/ 45 Dt. 25.4.12	S.Mani Singh	27.4.12	26.10.12	2015	3.07	3.07		Case No.972 of 15
2097	Constn. of T.K.road(Changangei Tamphagei kabui)(SH:-SG to Yaorang road Patsoi part-IV).	42/41/11-W Dt.1.12.11	IW/AC/1- 13/12/ 44 Dt. 25.4.12	S.Mani Singh	27.4.12	26.5.12	2015	2.58	2.58		
2098	Construction of T.K.(Changangei Tamphagei Kabui)(SH:-Providing shingling to Robindro Leirak at Sangaibrou).	41/41/11-W Dt.1.12.11	IW/AC/1- 13.12/34 Dt. 25.4.12	M.Sharat Singh	27.4.12	16.5.12	2015	4.81	4.81		
2099	Constn. of T.K.(Changei to Tamphagei Kabui)(SH:-Shingling Rd.North side of ISKON).	42/41/11-W dt.1.12.11 Rs.100.00	IW/AC/1- 13/12/ 52 Dt.25.5.12	M.Sharat Singh	10.5.12	9.6.12		3.79	3.79		
2100	Constn. of T.K.(Changei to Tamphagei Kabui)(SH:-Providing shingling to Robindro Leirak at Sangaibrou).		IW/AC/1- 13/12/ 34 Dt.25.5.12	M.Sharat Singh	3.6.12	2.7.12		4.81	4.81		
2101	Constn.of road side Drain of Thangjam Leirak connecting Ingudam LeirakKuraomakhongSaikhom Mamang to SayangLampak.		IW/AC/1- 13/12/ 68 Dt.07.01.13 Rs.14.52 lacs	N.Lalit Singh	9.1.13	8.12.13		14.52	9.84	4.68	
									135.07		
	THOUBAL DIVISION										
2102	Impt. of road from Tairen Makhong to Tolen Khun via Hangamthabi & Lilong Dam to Laiphrakpam (SH:- E/W, Shingling, WBM & PC).	42/20/2012- W(SPA) dt 25/3/2013 Rs. 90.00 Lakhs	EE/TBL/WO/SP A/Rd/12- 13/101 Dt. 10/4/2014 , Rs. 79.84 lakh	S.K Constn.	10/4/2014	8/4/2015		78.84	81.86	7.14	
2103	Impt. of road from NH-39 to Amurijam, Kiyam Wangmataba, Siphai Leikai Leirak Achouba, Sings Mathak Leikai IVR, khong Ahanbi and Thoubal Charangpat road (SH:- Shingling, WBM, PC & Culverts).	42/21/2012- W(SPA) dt. 25/03/2013 Rs. 100.00Lakhs	EE/TBL/WO/Rd /12-13/102 Dt. 10/4/2013 , Rs. 89.40 lakh	O. Haridas Singh	10/4/2014	8/4/2015		79.50	92.75	6.35	
2104	Impt. of Yairipok Sikhong road.	42/22/2012- W(SPA) dt. 25/03/2013 Rs. 100.00	EE/TBL/WO/Rd /12-13/100 Dt. 8/4/2013 , Rs. 89.46 lakh	Sh. Dhanabir Singh	8/4/2013	7/4/2014		79.46	91.36	7.64	
2105	Impt. of road from NH-39 (Wangjing Bazar) to Kairembikhok, Kairembikhok to Uyal, Tekcham Leikai to Heitupokpi, Tekcham Leikai to Hodamba, Khongjom Bazar to Heirok via Khebaching and Tentha Heibung road.	42/23/2012- W(SPA) dt. 25/03/2013 Rs. 100.00	EE/TBL/WO/Rd /12-13/97 Dt. 8/4/2013 , Rs. 89.43 lakh	Y. Dorenkumar Singh	8/4/2013	7/4/2014		88.43	92.36	6.64	
2106	Impt. of road from Kakching Bazar to Senapati Leikai and link roads for Khunyai Leikai (SH:- E/W, Shingling, WBM, PC & culverts)	42/25/2012- W(SPA) dt. 25/03/2013 Rs. 100.00Lakhs	EE/TBL/WO/SP A/Rd/12- 13/106 Dt. 15/4/2013 Rs. 89.14 lakh	K. Lamchao Puo	15/4/2013	14/4/2014		87.14	93.96	5.04	
2107	Impt. Of road from IMI Sugnu road (Heibong Makhong) to Tera via Khoidum Khul - 3.50km.	42/26/2012- W(SPA) dt. 25/03/2013 Rs.100.00Lakhs	EE/TBL/WO/SP A/Rd/12- 13/107 & 108 Dt. 15/4/2013 , Rs. 89.15 lakh	Apam Shimaray	15/4/2013	14/4/2014		88.15	94.64	4.36	
2108	Impt. of Leishangthem Khong Manung road (SH:- E/W, Shingling, WBM & PC with constn. of Slab culvert).	42/28/2012- W(SPA) dt 24/3/2013 Rs 100.00 lakhs	EE/TBL/WO/SP A/Rd/12- 13/103 Dt. 10/4/2013 , Rs. 89.16 lakh	Yumnam Construction	10/4/2013	9/4/2014		88.16	93.18	5.82	

2109	Improvement of Athokpam road.	42/29/2012- W(SPA) dt 24/3/2013 Rs 100.00 lakhs	EE/TBL/WO/SP A/Rd/12-13/99 Dt. 8/4/2013 , Rs. 89.13 lakh	HVS Construction Materials	8/4/2013	7/4/2014		88.13	93.85	5.15		
										48.14		
	HIGHWAY SOUTH DIVISION											
	CRF 2012-13											
2110	Impvt. Of link road from Ishok to Mutum Yangbi via Turel Ahanbi taba Lambi.	NH-2031/04/2013/MN/CRF/NH-8 Dt. 21/03/2013 Rs. 5,00,00,000/-	EE/HS/Cont/WO/CRF/12-13/3 Dt. 28/01/2014 Rs. 4,86,17,174/-	G. Panmei	1-29-2014	1-28-2016		480.5	Rs. 373.50	107.00		
2111	Impvt. of link road from Chirai to Hayel i/c Culvert - 20km (Phase-I)	NH-2031/04/2013/ MN/CRF/NH-8 Dt. 21/03/2013 Rs. 6,00,00,000/-	EE/HS/Cont/WO/CRF/12-13/2 Dt. 28/01/2014 Rs. 5,83,39,680/-	Lenin Hirom	1-29-2014	1-28-2016		578.35	Rs. 563.73	14.62		
										121.62		
	Senapati Division											
2112.	Impvt.of road from NH-2 near District Council to 50 bedded hospital (SH:- P/L sand gravel & W.B.M.-III & Constn. of 1.5m span R.C.C Culvert).	No. 51/3/2003- W(Pt) dt. 27/11/2012 Rs. 20.00 lakhs	EE/SPT/WO/12- 13/115	K.Lamchaopao Pao.	12-17-2012	3-4-2013	3-11-2013	₹ 19.35	Rs. 16.04	3.30		2763/SPT
										3.30		
	TAMENGLONG DIVISION											
2113	Improvement of road from TML to Barak bridge 0 to 15km.	42/79/2012- W(SPA) Dt.27/3/2013 Rs. 150.00	CT/7/TML/SPA/ 20 Dt.15/5/2013 Rs.130.31	NH. Idaliang	Dt.21/5/2013	Dt.10/03/2014	Dt.10/03/2014	130.31	135.00	1.50	145.62	10.62
2114	Improvement of road from Jaduki to Chaton - I , 0 to 8 Km (SH:- E/W in formation cutting 0-4.285 Km).	42/78/2012- W(SPA) dt 27/03/2013 Rs.150.00	CT/7/TML/SCA/ 2011-12/25 dt 23/12/2012 Rs.129.14	S.N. Pavei	Dt 29/12/2012	Dt.20/02/2014	Dt.20/02/2014	119.81	108.70	11.11	133.89	25.19
										12.61		35.8
	SADAR HILLS DIVISION											
2115	Impvt.of Internal Ring Road of Saikul Town - 0.00 to 5.00 km.	42/17/2012- W/SPA dt. 26/03/2013 A/A- Rs. 150.00 E/S- Rs. 135.00 Lakh	EE/SHD/CT(WO)/SPA (R) /2012- 13/17 dt. 10/4/2013 Rs.130.91 lakh	Ng. Durjit Singh	18/4/2013	17/4/2014	N/A	134.23	118.75	31.25	150.00	31.25
2116	Impvt.of road from Jangmol to Kholjang -2 km.(SH: Shingling,WBM & P.C)	42/16/2012- W(SPA) dt.26.3.2013 A/A - Rs.150.00 lakh E/S - Rs.135.00 lakh	EE/SHD/CT(WO)/SPA (R) /2012-13/16 dt.10.4.2013 Rs.130.85 lakh	Haokhotinlen Vaiphei	15.04.2013	15.03.2014	N/A	134.23	121.83	28.17	150.00	28.17
2117	Impvt. Of road from Saikul to Hangoipat.	NH- 12031/05/2013/M N/CRF/NH- 8,dt.21.3.2013 A/A - Rs.300.00 lakh	EE/SHD/CT(WO)/CRF (R)/2012- 13/19 dt.28.4.2013 Rs.283.45 lakh	Th.Praphulla Singh	04.10.2013	03.10.2014	N/A	283.24	270.63	12.61		12.61
										72.03		72.03
										392.77		
	MH: 3054											
	Imphal West Division											
2118	Maint. of Sagolband Maklang road(SH:- Shingling side berm from ch. 3852 to 4.121Km).		IW/AC/1- 13/11/ 390 Dt.1.3.12	N.Ibochouba Singh	4.3.12	3.4.12		0.950		0.95		

2119	Maint. of Urban bye pass road(SH:-P/L BUSG & PC from 5.40km to 5.50Km).		IW/AC/1-13/12/ 89 Dt.7.5.12 Rs.0.97	A.Dhanachandra Singh	9.5.12	8.6.12		0.970		0.97		
2120	-do- 5.50Km to 5.60Km.		IW/AC/1-13/12/ 90 Dt.7.5.12	A.Dhanachandra Singh	9.5.12	8.6.12		0.980		0.98		
2121	-do- 5.30Km mto 5.40Km		IW/AC/1-13/12/ 91 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96		
2122	-do- from 6.20Km to 6.30Km).		IW/AC/1-13/12/ 106 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96		
2123	-do- from 7.20Km to 7.35Km		IW/AC/1-13/12/ 107 Dt.7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.960		0.96		
2124	-do- from 7.00Km to 7.20Km		IW/AC/1-13/12/ 108 Dt. 7.5.12 Rs.	A.Dhanachandra Singh	9.5.12	8.6.12		0.970		0.97		
2125	Maint. of road side drain for Urban-bye-pass road from 10.70Km mto 11.045Km).		IW/AC/1-13/10/ 387 Dt.17.5.12	K.Modhumangol Singh	20.5.12	19.6.12		0.380		0.38		
2126	Maint. of Road/drain in around parade ground 1st M.R. in connection with Independent day celebration 2012		IW/AC/1-13/12/ 39 Dt.12.2.12	N.Thoiba Singh	15.12.12	11.5.12		1.750		1.75		
2127	Maint. of approach road to Konthoujam School(SH:-Shingling from 0 to 0.185Km).		IW/AC/1-13/11/ 418 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.880		0.88		
2128	Maint. of approach road to Khajiri School(SH:-Shingling from 0 to 0.176Km) in connectionwith 10th Assembly election,2012.		IW/AC/1-13/11/ 417 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.880		0.88		
2129	Maint. of approach road to Khajiri School(SH:-Shingling from 0.175Kmm to 0.353Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/11/ 416 Dt.12.3.12	W.Kullachandra Singh	15.3.12	14.4.12		0.900		0.9		
2130	Maint. of approach road to Thaoroijam Primary School(SH:-Shingling from 0 to 0.215Km).		IW/aC/1-13/11/ 428 Dt.12.3.12	W.Kulla-chandra Singh	15.3.12	14.4.12		0.960		0.96		
2131	Maint. of Sagolband Maklang road(SH:-Shingling of side berm from ch. 3.582Km to 3.852Km).		IW/AC/1-13/11/ 385 Dt.1.3.12	W.Kulla-chandra Singh	4.3.12	3.4.12		0.440		0.44		
2132	Maint. of Tourangbam Leirak connecting RIMS road on the north and UK road on the South and its Bye lane.		IW/AC/1-13/12/ 49 Dt.28.12.12	P.Veini	30.12.12	29.1.13		9.700	8.030	1.67		
2133	Maint. of road connecting Sorbon Thingel road on the east at Kabrabam Leikai on the North Western side.		IW/AC/1-13/12/ 80 Dt.28.12.12	P.Veini	30.12.12	29.1.13		4.830	2.080	2.75		
2134	Maint. of Urban-bye-pass road(SH:-P/L,BUSG and PC 5.00Km to 5.30Km).		IW/AC/1-13/12/ 7 Dt.21.4.12	Ph.Adim	25.4.12	24.5.12		0.980		0.98		
2135	Maint. of Urban-bye-pass road(SH:-P/L,BUSG and PC 4.00Km to4.50Km).		IW/AC/1-13/12/ 5 Dt.21.4.12	Ph.Adim	25.4.12	24.5.12		0.980		0.98		
2136	Mending of pot-holes under Imphal West Division(SH:-I.K.road for 0.70 to 2.50Km).		IW/AC/1-13/12/ 14 Dt.20.12.12	B.Rajeshwar Sharma	25.12.12	24.1.13		9.730		9.73		
2137	Maint. of road from Urban-bye-pass to RIMS Traffic Rotary via. Fishery Junction.		IW/AC/1-13/12/ 27 Dt.13.5.12	H.Boby Sharma	15.5.12	14.4.13		18.890	14.870	4.02		
2138	Maint. of Urban-bye-passw road(SH:-P/L,BUSG & Pefrom 6.10Km mto 6.30Km).		IW/AC/1-13/13/ 95 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97		

2139	Maint. of Khaidem to Konthoujam Makha Leikai(SH:-Shingling 0 to 3.20Km).		IW/AC/1-13/11/37 dt.25.2.12	W.Kullachandra Singh	25.2.12	24.5.12	2015.00	16.530	9.720	6.81		
2140	Maint. of Urban-bye-pass road(SH:-P/L,BUSG & PC from 5.90Km to 6.00Km).		IW/AC/1-13/12/ 77 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97		
2141	-do- from 6.00Kmt to 6.10Km.		IW/AC/1-13/12/ 96 Dt.7.5.12	Th.General Singh	10.5.12	9.6.12		0.970		0.97		
2142	Maint. of Taothong Apeiba road at Lamsang(SH:-P/L,SG from 0.205 to 0.405)		IW/AC/1-13/08/162 Dt.	Th.Nobin Singh	10.5.12	9.6.12		0.380		0.38		
2143	Maint. of Langol Housing complex road(SH:-Providing to shingle for depression portion 0 to 160m at Type "C" Qtr. Road).		IW/AC/1-13/12/ 63 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.950		0.95		
2144	-do- 160m to 270m.		IW/AC/1-13/12/ 64 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.950		0.95		
2145	-do- 270m to 435m.		IW/AC/1-13/12/ 65 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.980		0.98		
2146	-do- 435m to 580m.		IW/AC/1-13/12/ 66 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.970		0.97		
2147	-do- 58m to 742m		IW/AC/1-13/12/ 68 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.970		0.97		
2148	-do- portion 742m to 885m at Type "C" Qtr. Road.		IW/AC/1-13/12/ 69 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.960		0.96		
2149	-do- portion 885m to 1020m at Type "C"Qtr. road.		IW/AC/1-13/12/ 70 Dt.5.5.12	P.Ibotombi Singh	8.5.12	7.6.12		0.910		0.91		
2150	maint. of Fishery Junction to RIMS Traffic rotary(SH:-Providing to shingle for length 1.30Km).		IW/AC/1-13/12/ 2 Dt.11.4.12	I.Jadubir Singh	14.4.12	13.7.12		4.810		4.81		
2151	Maint. of Phayeng to Sanjenbam road(SH:-Providing to shingle with sand gravel from 1.15Km to 2.30Km).		IW/AC/1-13/12/ 12 Dt.26.4.12	W.Brainy Singh	29.4.12	28.10.12		10.720		10.72		
2152	Maint. of Phayeng Kangjeibung to Maklang road via. sairemkhul road(SH:-SG with sand gravel from 7.63Km to 8.98Km).		IW/AC/1-13/12/ 29 Dt.2.5.12	Y.Sunil Singh	5.5.12	4.8.12		5.060	Rs. 3.28	1.78		
2153	Maint. of M.I.Office Gate to connecting around Lamphelpat area Ring road at L/pat(SH:-Earth work in banking).		IW/AC/1-13/12/ 5 Dt.21.4.12	Murphy Thumra	24.4.12	23.7.12		4.650	Rs. 2.14	2.51		
2154	Maint. of Urban-bye-pass road(SH:-P/L,BUSG & PC 4.50Km to 5.00Km).		IW/AC/1-13/12/ 6 Dt.21.4.12	Ph.Adim	24.4.12	23.5.12		0.980		0.98		
2155	Maint. of Sagolband Maklang road(SH:-Repairing of Salam bridge at ch. 2.322Km and Maklang Bridge ch. 5.837Km).		IW/AC/1-13/12/ 55 Dt.2.5.12	Y.Rockyson Singh	5.5.12	4.6.12		0.780		0.78		
2156	Maint. of approach road to Khajiri School(SH:-Shngling from 0.353Km to 0.529Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/12/ 12 Dt.21.4.12	W.Kullachandra Singh	24.4.12	23.5.12		0.930		0.93		
2157	Maint. of approach road to Moidangpok School(SH:-Shingling from 0 to 0.180Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/12/ 11 Dt.21.4.12	W.Kullachandra Singh	24.4.12	23.5.12		0.880		0.88		

2158	Maint. of approach road to Moidangpok School(SH:-Shingling from 0.370Km to 0.550Km) in connection with 10th Assembly election,2012.		IW/AC/1-13/	W.Kullachandra Singh				0.880		0.88		
2159	Maint. of Sagolband Maklang road(SH:-Mending of side berm with stone shingle at 6.44Km to 6.66Km).		IW/AC/1-13/12/ 54 Dt.2.5.12	Y.Rockyson Singh	5.5.12	4.6.12		0.960		0.96		
2160	Maint. of Sagolband Maklang road(SH:-Mending of side berm with stone shingles at 6.00Km to 6.22Km).		IW/AC/1-13/12/ 57 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.940		0.94		
2161	do 6.22 to 6.44Km.		IW/AC/1-13/12/ 56 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.940		0.94		
2162	Maint. of Heigrujam to Longoljam road(SH:-Mending of side berm with stone shingle at 0.66Km to 0.88Km).		IW/AC/1-13/12/ 58 Dt.2.5.12	Ch.Mangi Singh	5.5.12	4.6.12		0.960		0.96		
2163	M/O Heinoubok Tabungkhok Road (Salamm Lambi)		IW/AC/1-13/12/ 4 Dt.11.04.2012 Rs.9,57,751/-	N.Jugindro Singh	11.04.12	10.7.12	2017	9.577		9.577		
2164	Maintence of Tabungkhok Thongam Leirak(AWang) (900.00m to 203.00m) and Changeito T.K.Road(SH:-Shingling).		IW/AC/1-13/12/ 3 Dt.11.4.2012 Rs.9,61,906/-	N.Jugindro Singh	11.4.12	10.7.12	2017	9.619		9.619		
2165	Maint. of Langol Housing Complex road (SH:-Providing to shingle for depression portion 0 to 160m at Type "C" Qtr. Road.		-do- /63 Dt.5.5.12 Rs.95,962	P.Ibotombi Singh	7.5.12	8.6.12		0.950		0.95		C No.699 of 13 cont.190
2166	-do- 160m to 270m at Type "C" Qtr. Road.		-do- /64 Dt.5.5.12 Rs.96,561	do	7.5.12	6.6.12		0.960		0.96		
2167	-do- 270m to 435m at Type "C" Qtr. Road.		-do- /65 Dt.5.5.12 Rs.98,960	do	7.5.12	6.6.12		0.980		0.98		
2168	-do- 435m to 580m at Type "C" Qtr. Road.		-do- /66 Dt.5.5.12 Rs.98,001	do	7.5.12	6.6.12		0.980		0.98		
2169	-do- 580m to 742m at Type "C" Qtr. Road.		-do- /68 Dt.5.5.12 Rs.97,161	do	7.5.12	6.6.12		0.970		0.97		
2170	-do- 742m to 885m at Type "C" Qtr. Road.		-do- /69 Dt.5.5.12 Rs.96,122	do	7.5.12	6.6.12		0.960		0.96		
2171	-do- 885m to 1020m at Type "C" Qtr. Road.		-do- /70 Dt.5.5.12 Rs.91,094	do	7.5.12	6.6.12		0.910		0.91		
2172	Maint. of Khabi to Heigrujam IVR(SH:-Shingling 0 to 3.30Km).		IW/AC/1-13/12/ 120 Dt.17.5.12 Rs.17,35	W.Lalmani Singh	11.4.12	13.4.12	2015.00	17.350	5.925	11.425		C Case No. 782 of 2015.
2173	Maint. of Khamral Mana Ingkhol road(SH:-Providing to shingle for depression portion and wheel track from 1.34Km to 1.47Km).		IW/AC/1-13/12/ 39 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697		
2174	-do-(SH:-do- from 1.05Km to 1.20Km).		IW/AC/1-13/12/ 40 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697		
2175	-do-(SH:-do- from 1.20Kmm to 1.34Km).		IW/AC/1-13/12/ 41 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697		
2176	-do-(SH:-do- from 1.47Km to 1.61Km).		IW/AC/1-13/12/ 45 Dt.2.5.12 Rs.0.97	do	2.5.12	1.7.12	2015	0.970	0.273	0.697		

2177	-do-(SH:-do- from 1.61Km to 1.76Km).		IW/AC/1-13/12/ 46 Dt.2.5.12 Rs.0.99	do	2.5.12	1.7.12	2015	0.990	0.273	0.717		
2178	Maint. of Khagempalli Naoremthong road(SH:-Mending of pot-holes Thiyam Leikai connecting Hall Nakal road).		IW/AC/1-13/09/739 Dt.14.2.11 Rs.0.97	do	16.1.11	15.2.11		0.970		0.97		
2179	Maint. of Khaidem to Konthoujam Makha Leikai(SH:-Shingling 0.00 to 3.20Km).		IW/AC/1-13/11/ 121 Dt.11.4.12	do	13.4.12	24.5.12		16.530		16.53		Conpt No.793
2180	Maint. of Phayeng Kangjeibung to Maklang road via. Sairenkhul road(SH:-SG with sand gravel from 4.354Km to 5.71Km).		IW/AC/1-13/12/ 27 Dt.2.5.12	Y.Sunil Singh	4.5.12	14.5.12	2014	9.490	0.95	8.54		C No.358 of 13 Conpt.87 of 14
2181	Maint. of Phayeng Kangjeibung to Maklang road via. Sairenkhul road(SH:-SG with sand gravel from 5.71Km to 7.63Km).		IW/AC/1-13.12/28 Dt. 2.5.12	do	4.5.12	20.5.12	2014	9.440	0.94	8.5		
2182	Maintenance of Phayeng Kangjeibung to Maklong road via. Sairenkhul road(SH:-SG with sand gravel from 3.00Kmm to 4.354Km).		IW/AC/1-13/12/ 26 Dt.2.5.12 Rs.9.48	M.Boho Singh	4.5.12	9.5.12	2014.00	9.480	0.95	8.53		
2183	S/R to Imphal Kangchup road(SH:-2cm. PC from 10.32Km to 10.91Km for a length of 590m).		IW/AC/1-13/12/ 291 Dt.13.3.13 Rs.4.85	G.Panmei	13.3.13	12.4.13		4.850		4.85		
2184	S/R to I.K.road(SH:-2cm. PC for 11.30Km to 11.860Km for a length of 560m).		IW/AC/1-13/12/ 290 Dt.12.3.13 Rs.4.84	G.Panmei	14.3.13	13.4.13		4.840		4.84		
2185	Clearance of drain for Sagolband A/C		IW/AC/1-13/12/ 95 Dt.13.3.13	Y.Ranbir Singh	15.3.13	14.9.13		11.040		11.04		
										182.566		
	National Highway - II											
2186	Maintenance of road from Imphal to M.U. Gate No. 2 (SH:- Widening of side berm etc.)		EE/NH-II/WO/2013-14/7 dt. 20/02/2014	M/s L. Singh	02-03-2014	6-17-2014		44.82	0	44.82		
										44.82		
	Imphal East Division											
2187	Improvement of road from NH-150 to Imphal Saikul and Kongba River bund via Naoroibam leirak Khomidok Ipum Mapal Masajid road karong road Salam Leirak Thoudam Saikhom Bamon Heyang khongiom Leirak.	-	IE/CT(10)/W/2 012-13/13 dt. 16/4/2013 Rs. 88.04 lacs.	G. Gokulchandra Singh	16/4/13	15/4/14		20.000		20.00		Court Case
2188	Impvt. Of road leading to Sawombung Kabui pungdongbam via Yourabung & Itham Nungoi i/c 1 m slab culvert on Itham Nungoi road.	-	IE/CT(10)/W/2 012-13/4 dt. 6/4/2013 Rs. 88.12 lacs	M/S Rangnamei Traders & Sales	6-4-2013	5-4-2014		15.000		15.00		Court Case
2189	Impvt. Of Ngariyan Chingkhong to Andro Santipur.	-	IE/CT(10)/W/2 012-13/ dt. 8/4/2013 Rs. 87.93 lacs	CH. Rajen Singh	8-4-2013	31/5/13		20.000		20.00		Court Case
2190	Impvt. Of road Ayangpalli Yonglan road to Naharup Thongkhong.	-	Rs. 88.32 lacs	Kh. Tomchou Singh	8-4-2013	30/5/13		20.000		20.00		Court Case
2191	M/o road under Thongju A/C (filling of pot holes at Thongju part I & II Mongkhanglambi, Torban Kshetri leikai Khongman Zone I -V (East West) constn. of culvert at Khongman Makha with reatining wall at Bashikhong.	-	IE/CT(10)/W/2 012-13/41 Dt. 18/3/13 Rs. 110.10	IB Constrn.	18/3/2013	in progress		10.000		10.00		Court Case

2201	M.O Iramsiphai inter village roads (SH:- Shingling & WBM & 1m span slab culvert)		Rs. 19,40,679/- EE/HS/Cont/W O/NP/2012- 13/3 dt. 06/03/2013	N. Khomeiton Singh	3-13-2013	3-26-2013		19.37	15.44	3.93		Contempt court case No. 43 of 2013 WP(C) No. 759 of 2013 AA not accorded. Convey order vide no. Rs. 20,00,000 52/3/2012- W(pt) dt. 14/01/2013
										35.28		
	BISHNUPUR DIVISION											
2202	M/O Kwasiphai IVR(SH:-Recasting/extension of the existing damaged 1m span culvert at 1.45km)		EE/BPR/W.O/1 2-13/6 dt. 02/02/13 Rs.1.18	Ph.Adim	2-2-2013	3-2-2013		1.18	nil	1.18		work completed
2203	M/o Ngakchoupokpi to Potsangbam ODR(SH:- Constn. Of 1m span RCC slab culvert at 4.80km)		EE/BD/Cont/12- 13/501 dt. 17/01/13 Rs.2.74	Ph. Adim	17/01/13	27/02/13		2.74	nil	2.74		work completed
										3.92		
	Senapati Division											
2204.	M/o road from molkon to Khamasom (SH: P/L sand gravel on bad stretches in between 5km - 13 km and re- sectioning of kutcha drain).	32/209/2018- W(21) dt. 8/03/2019 Rs. 18.202	SE- III/TS(NP)/SPT/ 11-12/5 Dt. 26/12/12	Th. Hesho	1-1-2012	1-1-2012	1-8-2012	Rs. 17.64	-	17.64		1646/SPT
										17.64		
	TAMENGLONG DIVISION											
2205	M/O Tamenglong HQ road during 2012-13 (SH: P/L pot hole mending with PC from 0 (District Council Junction) to 5km (farm land	53/3/2012-W(pt) 14/1/2013 Rs.10.00	CT/7/NP/2012- 13/7 Dt.11/2/2013 Rs.10.00	G. Kakhangai Kabui	Dt.17/02/2013	08/03/2013	08/03/2013	10.00	0.00	10.00		
2206	M/O Tamenglong HQ ring road (SH: Raising up depressed portion of road and filling up pot holes for different reaches of roads)	53/3/2012-W(pt) 14/1/2013 Rs.30.00	CT/7/NP/2012- 13/10 Dt.13/2/2013 Rs.30.00	NH Idaliang	Dt.19/02/2013	12/03/2013	12/03/2013	15.00	0.00	30.00		
2207	M/O Tamei HQ road (SH: Raising up depressed portion of road and filing up pot holes for different reaches of roads)	52/3/2012-W(pt) 12/3/2013 Rs.15.00	CT/7/NP/2012- 13/12 Dt.12/3/2013 Rs.15.00	Z Kaigailungpou	Dt.18/3/2013	20/04/2013	20/04/2013	15.00	0.00	15.00		
2208	M/O Azoram (30km) to Makru bridge point (9.49km)(SH: Clearing of jungle, clearance of land slips)	52/3/2012-W(pt) 14/1/2013 Rs.20.00	CT/7/NP/2012- 13/13 Dt.12/3/2013 Rs.20.00	Z Kaigailungpou	Dt.18/3/2013	20/04/2014	20/04/2014	20.00	0.00	20.00		
										75.00		
	UKHRUL DIVISION											
2209	Mending of pot holes under Ukhrul Division.	52/3/2012-W(pt) 14/1/2013	EE/UD/WO/07/ 2012-13/3 dt. 20/2/2013 Rs. 9,70,023.00	L. Jayanta Singh	07/03/2013	06/04/2013	Cont. Case No. 268 of 2014 W.P 481 of 2014	Rs. 9.70	Rs. 2.41	7.28		Work Completed

2210	M/O Tengnoupal Sahangshak road 0-200km (SH:- Sand gravel on badly damaged stretches 116 - 124.70 km).	Record not traceable	EE/UD/WO/07/2012-13/27 dt. 27/2/13 Rs. 2409350.00	Mingyao Ruivanao	06/03/2013	05/06/2013	Cont. Case No. 135 of 2016 W.P 13 of 2016	Rs. 24.05	Nil	24.05		Work Completed
										31.33		
	MH: 4059											
	Senapati Division											
2211	Constrn. of D.C. Complex at Senapati (Providing Campus beautification to Division Office 1/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO12-13/118 Dt. 13/12/2012	K.S.Ngaile	12-20-2012	3-5-2013	3-12-2013	Rs. 7.99	Rs. 6.45	1.53		M.B. NO. 2601/IV
2212	Constrn. of D.C. complex at SPT (SH: constn. of R/ wall at back side of Division office No.1/4)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/12-13/121 Dt.13/12/2012	V.S. Nganingkhui	12-15-2012	3-14-2012	3-21-2012	Rs. 27.64	Rs. 6.50	21.14		M.B. NO. 2231/IV
2213	Constrn. of D.C. Complex at Senapati (SH: Constrn. of R/wall and compound fencing with brick on Western side)	No. 26/18/2006-W dt 16/10/2006 Rs. 3459	EE/SPT/WO/12-13/120 Dt. 18/12/2012	K.S.Ngaile	12-20-2012	3-17-2013	3-24-2013	Rs. 8.55	Rs. 4.54	4.00		M.B. NO. 2506/IV
										26.67		
										554.43		
	MH: 2059											
	Electrical Division - I											
2214	Renovation of IEl in the Office room no. 81 Ground Floor Ministers' Block newly allotted to the Hon'ble Parliamentary Secretary (MOBC & SC/ST-Tech) at the New Secretariat, Manipur.	26/103/12-W dt. 23/02/2013	EE/ED-I/AC(WO)/12/6 dt. 5/6/2012	Ch. Mangi	5/6/2012				Rs. 0.00	4.02		
2215	Providing lightning arrester and flood light at the main court building of Cheirap Court, Imphal.	26/103/12-W dt. 23/02/2013		Ch. Mangi					Rs. 0.00	2.66		
										6.68		
	BISHNUPUR DIVISION											
	MH:2059- PW(NP)											
2216	Renovation of Mini Secretariat building for computerisation of land records.		EE/BD/WO/12-13/10 dt. 16/9/13 Rs.4.67	Md. Dhia Ur Rahman Khan	9-16-2013	10-10-2013		4.67	nil	4.67		Work completed
2217	Construction of temporary shed for Republic Day Celebration,2013 at Bishnupur Mini Secretariat ground.		EE/BD/CONT/1 1-12/5 dt.17/01/13 Rs.2.50	Ph.Adim	1-17-2013	1-22-2013		2.50	nil	2.5		Work completed
2218	Construction of temporary shed for Republic Day Celebration,2014 at Bishnupur Mini Stadium ground.		EE/BD/WO/12-13/11 dt. 16/9/13 Rs.4.37	Md. Dhia Ur Rahman Khan	9-16-2013	9-21-2013		4.37	2.19	2.18		Work completed
										9.35		
	TAMENGLONG DIVISION											
2219	Improvement of IB at Tamenglong (SH: Repair of IB and construction of RR masonry retaining wall at IB compound western side)	26/37/2012-W(NP) Dt.14/1/2013 Rs.10.24	CT/7/TML/NP/2012-13/06 Dt.7/2/2013 Rs.9.93	Sh. Brajamani Sharma	Dt.20/1/2013	12/08/2013	12/08/2013	9.93	0.00	10.24		
										10.24		
										26.27		
	MH: 4216											
	BUILDING DIVISION-II											
2220	Over all repairing of T-IV/Qtr No. 1 (PP) at Sanjenthong officers colony		EE/BD-II/Ct-2/2011-12/50 dt. 31/10/2012, Rs. 15.851/-	Somi Khangrah	10-31-2012	1-30-2013		15.851		15.851		
2221	Major repairing of T-IV/Qtr No. 1 to 3 at Tribal colony at New Checkon.		EE/BD-II/Ct-2/2012-13/51, dt. 31/10/2012, Rs. 6.210/-	Somi Khangrah	10-31-2012	12-30-2012		6.210		6.21		

2235	Impt. of IEI in the Govt. Residential Qtr. No. 23 (A) & 24 (A) occupied by Shri Th. Iboyaima Singh, Jt. Director (Plg/ICT/DDO-V) Directorate of Education (S) Govt. of Manipur of National Game Village, Zone-IV at Langol.	26/274/2016-W dt. 28/12/16 Rs. 2.00	No. EE/ED-I/AC(WO)/2013/38 Dt 15/3/2013. Rs 1,68,512	Kh. Maimu Singh	15/3/2013.	21/3/2013.		1.685	0.00	2.00		
2236	Renovation of IEI in the Type-IV (Old) Qtr. No. 8 at Babupara occupied by Hon'ble Ex-MLA M. Hemanta Singh.	26/285/2016-W dt. 3/1/17 Rs. 2.33	No. EE/ED-I/AC(WO)/2013/31 Dt 14/3/2013. Rs 1,96,306/-	Ch. Mangi Singh	14/03/2013.	20/3/2013.		1.963	0.00	2.30		
2237	Providing of IEI in the newly constructed waiting shed, out house garage and security barrack at Qtr. No. 5 Type-IV at Babupara occupied by the Hon'ble Ex- MLA, Shri Salam Joy Singh.	26/285/2016-W dt. 3/1/17 Rs. 1.7	No. EE/ED-I/AC(WO)/2013/68 Dt 19/03/2013 Rs 142992	Ch. Mangi Singh	19/03/2013	25/03/2013		1.430	0.00	1.70		
												4.00
												9.00
	FY: 2013-2014											
	MH: 5054											
	Imphal West Division											
2238	Impt. of Iroisemba to lamdeng Solid waste project(3.5Km).	42/84/13-W dt.5.3.14 Rs.260.00	IW/AC/1-13/14/ 32 Dt.22.2.14	G.Panmei	22.2.14	27.7.14		87.06	61.06	26.00		
2239	Impt. of road from Sekmai Khunou to Market road.	42/82/13-W dt.5.3.14 Rs.100.00	IW/AC/1-13/13/ 26 Dt.22.2.14	Khailun Biате	22.2.14	7.5.14		87.00	76.00	11.00		
												37.00
	THOUBAL DIVISION											
2240	Impvt. of road from Lilong Leihakhong to Sambrukhong Ichi Tomba Salam - 3.20km (SH:- E/W, Shingling, WBM & PC)	42/13/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/13-14/119 Dt. 24/2/2014 , Rs. 89.16 lakh	SK Construction	24/2/2014	20/2/2015		88.16	93.86	5.14		
2241	Impvt. of Thoubal Charangpat road, Charangpat Maning Leikai IVR, Khundongbam Maning Leikai, Oinam Leirak and Koijam Leirak.	42/14/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/13-14/117 Dt. 22/2/2014 , Rs. 89.14 lakh	O. Haridas Singh	22/2/2014	21/2/2015		88.14	94.71	4.29		
2242	Impvt. of road from IMI road (Heibongmakhong) to Laphupat Tera from 2.73km to 4.64km.	42/19/2013-W dt. 5/3/2014 Rs. 100.00 lakhs	EE/TBL/WO/SP A/13-14/112 Dt. 22/2/2014 , Rs. 89.45 lakh	K. Lalhari Sharma	22/2/2014	21/2/2015		88.45	92.98	6.02		
2243	Impvt. of Kakching Khunou Lamkhai to Kakching Khunou Bazar - 1.75km. (SH:- Widening to Double Lane Standard).	42/20/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/13-14/120 Dt. 24/2/2014 , Rs. 89.35 lakh	Kh. Muhindro Singh	24/2/2014	23/2/2015		88.35	93.50	5.50		
2244	Impvt. of Sabaltongba ring road i/c Ningombam Thongju road (SH:- SG, WBM, PC & CD Works)(SH:- Ningombam Thongju road SG, WBM & PC)	42/21/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/13-14/121 Dt. 24/2/2014 , Rs. 89.33 lakh	Yumnam Constrn.	24/2/2014	23/2/2015		88.33	94.80	4.20		
2245	Impvt. of Athokpam Roads (SH:- SG, WBM, PC & CD Works).	42/22/2013-W dt. 5/3/2014 Rs. 100.00 lakhs	EE/TBL/WO/SP A/13-14/123 Dt. 25/2/2014 , Rs. 89.34 lakh	HVS Construction Materials	25/2/2014	24/2/2015		88.34	95.20	3.80		
2246	Impvt. of Thoubal Mayang Imphal road from 10.50km to 15.00km (SH:- SG, WBM, PC & Protection Wall).	42/24/2013-W dt. 5/3/2014 Rs. 200.00 lakhs.	EE/TBL/WO/SP A/13-14/124 & 125 Dt. 28/2/2014 , Rs. 178.49 lakh	Md. Nashir Shah	28/2/2014	27/2/2015		177.49	193.71	5.29		
2247	Impvt. of approach road from NH- 39 to FCI Godown, Tangjen, Thoubal.	42/25/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SP A/2013-14/116 Dt. 22/2/2014 , Rs. 89.39 lakh	O. Haridas Singh	22/2/2014	20/2/2015		88.39	94.65	4.35		

2248	Constn. of RCC Bridge over Khelakhong Mayai Salam Mapa.	42/26/2013-W dt. 5/3/2014 Rs. 100.00 lakhs.	EE/TBL/WO/SPA/13-14/126 dt. 28/2/14 Rs. 89.33 lakh	K. Lamchao Pao	28/2/2014	27/2/2015		88.33	93.69	5.31		
										43.90		
Senapati Division												
2249.	Impt. Of Tadubi Tungjoi Laii road	42/31/2012-W(SPA) dt 27/03/2013 Rs. 150.00	EE/SPTD/WO/1 3-14/131 Dt.18/07/2013	M/s Exotic Contrator Pvt. Ltd.	7-20-2013	12-30-2013	7-26-2013	₹ 65.57	Rs. 54.86	10.71		M.B. NO. 2795/SPTD
2250.	Impt. Of rd. from Keiri to Meizhe Phuba (SH: E/W in hill cutting at narrow & rocky portion from 3.48 to 7.0 km)	42/33/2012-W(SPA) dt 27/3/2013 Rs. 150.00	EE/SPT/WO/13-14/132 Dt.18/07/2013	L.T.Talu	7-20-2013	7-19-2013	10-6-2014	₹ 127.75	Rs. 112.85	14.9		M.B. NO. 2814/III
2251.	Impt of Maram Peren road to Maram Khullen (SH:Shingling W.B.M, P.C. retaining wall & extension of existing 2.0m span R.C.C slab culvert pipe culvert).	42/32/2012-W(SPA) dt. 27/3/2013 Rs. 150.00	EE/SPT/WO/13-14/133(A) Dt. 18/07/13	K.S Ngaile	7-22-2013	1-21-2014	1-27-2014	₹ 130.22	Rs. 121.36	8.86		2816/SPT
2252.	Impt of Mao to Kedima via Pudunamei & Katafimai road (SH: E/W in widening formation & shingling from Kedima to Pudunamei (Incoming route) 1st portion	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 200.00	EE/SPTD/WO/1 3-14/145 Dt.14/03/2014	M/s Exotic Contrator Pvt. Ltd.	3-15-2014	11-18-2014		₹ 93.67	Rs. 79.83	13.84		M.B. NO. 2825/SPT
2253.	Impt of Mao to Kedima via Pudunamei & Katafimai road (SH: E/W in widening formation & shingling from Kedima to Pudunamei (Incoming route) 2nd portion.	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 200.00	EE/SPTD/WO/1 3-14/146 Dt.14/03/2014	D.Pukeho Mao	3-15-2014	9-29-2014	11-25-2014	₹ 89.64	Rs. 80.54	9.1		M.B. NO. 2825/SPT
2254.	Impt. Of road from Upper Shajouba to Lower Shajouba (SH: WBM & PC 0 to 1.893 km- 1st portion	42/50/2013-W dt 27/03/2013 Rs. 150.00	EE/SPTD/WO/1 3-14/147 Dt.14/03/2014	D. Pukeho Mao	3-15-2014	9-30-2014	10-6-2014	₹ 59.65	Rs. 49.75	9.89		M.B. NO. 2708/SPT
2255.	Constn. Of rd. From Phuba Thapham to Yolliphao (SH: E/W in formation cutting 0 - 3.5 km)	2/SPA/2013-14/PLG(Vol. I) dt 13/2/2014 Rs. 150.00	CT/1/SPT/W.O/13-14/151 Dt. 15/3/14	L.T. Talu	3-18-2014	6-17-2014	6-24-2014	₹ 51.97	Rs. 44.06	7.91		2833/SPT P- 29
										75.21		
BISHNUPUR DIVISION												
2256	Improvement of Potshangbam Mamang & Maning road.	42/30/2013-W dt.5/3/2014 Rs.100.00	EE/BD/Cont/W.O(SPA)/ 13-14/51 dt. 03/03/14 Rs.10.00	Kalanchung	03/03/14	03/10/14		10.00	8.83	1.17		work completed
2257	Yengkhom Leirak to Kabui via Naorem Leirak via Mutum Budhi Mapa Ishat Maril Lambi via Achangbam Mamang and Kabui to NH-150 via Ward No. 4, MI - Bishnupur (Toubul Side) culvert & E/W.	42/30/2013-W dt.5/3/2014 ; Rs.100.00 lacs	EE/BD/Cont/W.O (SPA)/ 13-14/51 dt. 03/03/15 Rs.10.00	Ph. Adim	03/03/15	03/09/15		10.00	8.83	1.17		work completed
										2.34		
CHURACHANDPUR DIVISION												
2258	Impvt. Of road from Mualnuam to Dialkhai 0 to 10 km.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/Dt.25/4/2013	V.Guite	5-2-2013	5-1-2014	Nil	150.00	142.08	7.92		
2259	Impvt. Of road from Singngat to Teikot 0 to 8 km.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/2012-13/6 Dt.25/4/2013 (127.36)	S.Khamthang	5-2-2013	5-1-2014	Nil	150.00	142.68	7.32		
2260	Impvt. Of road from J.T road (Hmarkholien) to Kharkhuplien 0 to 10 km	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)2012-13/7 Dt.26/4/2013 (128.37)	Rolland Ralsun	5-3-2013	5-2-2014	Nil	150.00	141.55	8.45		

2261	Impvt. Of JNV road at Tuinom Churachandpur	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/201 2-13/3 dt.25/4/2013 (128.31)	Chinzakhpur	5-2-2013	5-1-2014	Nil	150.00	141.61	8.39		
2262	Impvt.of road from Moldak to Kolhen 0-12 km for diversion of existing Thingkeu-Henglep road connectivity these two village.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/201 2-13/8 Dt.26/4/2013	T.Lala Vaiphei	5-3-2013	5-2-2014	Nil	150.00	141.57	8.43		
2263	Impvt. Of Internal road of Churachandpur District Hd. Quarter.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/201 2-13/4 Dt.26/4/2013 (128.31)	P.Tongthang	5-3-2013	5-2-2014	Nil	150.00	141.61	8.39		
2264	Impvt. Of Internal road from Phaimol village to Lamlai village.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/201 2-13/5 Dt.25/4/2013 (33.66)	Lunkhoneh	5-2-2013	5-1-2014	Nil	150.00	146.51	3.49		
2265	Constn. Of bridge over leimatak river at leimatk.	42/107/2011-10 dt 01/12/2011 (Rs. 150.00)	CHD/CT(5)/201 3-14	L.Paokholun Mate	12-23-2011	7-29-2012	Nil	150.00	146.52	3.48		
										55.87		
UKHRUL DIVISION												
2266	Improvement of road from NH-150 to Mova Cave left out portion (SH:- Shingling WBM & PC)	No./ 42/38/2013- W Dated 5/3/2014 Rs. 150.00 Lakhs	EE/UD/WO/SPA /2013-2014/1 dt. 27/2/2014 Rs. 1.35.00.000.00	Mingyao Ruivanao	05/03/2014	04/03/2015	Nil	Rs.150.00	Rs.135.00	Rs.15.00		Work Completed
2267	Construction of road from Awangkasom to Poi (Left out portion).	No. 42/36/2013-W Dated 5/3/2014 Rs. 150.00 Lakhs	EE/UD/WO/SPA / 2013-2014/6 dt. 10/03/2014 Rs. 1.35.00.000.00	G. Kakhangai Kabui	16/03/2014	15/03/2015	Nil	Rs.150.00	Rs.87.12	47.87904		Work Completed
										Rs.62.88		
Chandel Division												
2268	Impvt. of road from Machi to NH-02 (Khangsin)		No.EE/CDL/WO /2013-14/0 dt. 18/07/2013	Paresh Jojo	7-24-2013	1-17-2014	-	₹ 130.19	₹ 116.67	13.52		MB 380/EE/CDL
										13.52		
										290.72		
MH: 3054												
Imphal West Division												
MH: 3054												
2269	Maint. of Sagolband Maklang road 9.70Km(SH:- Mending of pot-holes & depression with SG,WBM and PC from ch. 0 to 6.80Km).	43/30/13-W dt. 20.3.13 Rs.32.01	IW/AC/1- 13/13/76 Dt.12.4.13 Rs.31.51	Kh.Bira Singh	23.2.13	22.7.13	2015	31.500	22.010	9.49		
2270	Maint. of road side drain for Urban-bye-pass road from 10.35Km to10.70Km).		IW/AC/1- 13/10/ 269 Dt.14.5.13	K.Modhumangol Singh	17.4.13	16.5.13		0.380		0.38		
2271	maint. of Heinoubok Salam Lambi(SH:- Shingling 0m to 90m).		IW/AC/1- 13/13/ 6 Dt.9.12.13	Y.Ranbir Singh	12.12.13	11.1.14		0.410		0.41		
2272	Maint. of road Langjing Achouba Maning Lambi i/c 1m span slab culvert.		IW/AC/1- 13/13/ 28 Dt.18.2.14	K.Modhumangol Singh	20.2.14	19.3.14		24.190	24.070	0.12		
2273	Clearance of drain at Bazar area,Imphal.		IW/AC/1- 13/12/ 43 Dt.10.1.14	Y.Ranbir Singh	13.1.14	12.4.14		5.150		5.15		
2274	Function of Republic Day, 2014.		IW/AC/1- 13/10/ 68 Dt.20.2.14	S.Jotin Singh	23.2.14	22.8.14		4.840		4.84		
2275	Maintenance of Nambol to ironthong 600m.	52/66/13-W Dt.10.1.14 Rs.10.00	IW/AC/1- 13/13/ 40 Dt.19.2.14 Rs.9.70	S.Sanjoy Singh	21.2.14	20.3.14		10.000		10		

2276	Maint. of Nambol Bazar to Irong Thong 600m.		IW/AC/1-13/13/40 Dt.19.2.14	S.Sanjoy Singh	21.2.14	20.3.14		9.700		9.7		
2277	Maint. of Sekmai Kangjeibung(SKYC).ring road.		IW/AC/1-13/13/19 Dt.	Khailun Baite	19.2.14	22.2.14		24.260	9.65	14.61		
2278	Maint. of Lamsang Khonghampat road(Left out portion).		IW/aC/1-13/14/63 Dt.20.2.14	Kh.Muhindro Singh	27.2.14	12.5.14		96.630	93.63	3		
2279	Maintenance of TongbramLeirak		IW/AC/1-13/13/42 dt.18.2.014 Rs.9,69,935/-	K.Santabiren Singh	21.2.14	20.4.14		9.690		9.69		
2280	Function for Republic day,2014.	52.55.13-W dt.10.1.14	IW/AC/1-13/13/68 dt. 22.2.2014 Rs.4.845	S.Jotin Singh	22.2.14	21.5.14	2021	4.844	2.200	2.644		WP(c) No.291 of 2021
										70.034		
	Imphal East Division											
2281	M/o Sana Ichil to Andro Khunou IVR (SH:-P/L sand gravel from 6.50 to 9.82 kms).	-	IE/CT(10)/W/2 013-14/15 Dt. 14/2/14 Rs. 18.06 lacs	P. Jibon Singh	14/2/14	13/04/2014		18.060	15.500	2.56		WP(c) No.1019 of 2016
2282	M/o Moirangkampu IVR 0 - 330 kms (SH:-G.S.B).	-	IE/CT(10)/W/2 013-14/18 Dt. 14/2/14 Rs. 17.92 lacs.	- do -	14/2/14	13/04/2014		17.920	10.160	7.76		-do-
										10.32		
	THOUBAL DIVISION											
2283	M/O road in and around Wabagai A/C and Rehabilitation of Suspension Bridge at Mutum Phibou.	52/66/2013-W(NP) dt. 10/01/2014 Rs. 100.00 Lakh	EE/TBL/WO/R&B(NP)/13-14/83 dt. 28/2/14	K. Lamchaopao	28/2/2014	27/2/2015		89.36	89.00	6.0		
2284	M/O Pot -hole of Thoubal Yairipok road from Thoubal Lamkhai to Ningel Lamkhai.	52/67/2013-W(NP) dt. 10/01/2015 Rs. 30.00 Lakh	EE/TBL/WO/R&B(NP)/13-14/78 dt. 27/2/14	K. Lamchaopao	27/2/2014	26/2/2015		26.84	20.00	5.0		
2285	M/O road with Black Topping at Uchiwa to Tentha Kaopha road (Left out Portion).	52/68/2013-W(NP) dt. 10/01/2014 Rs. 25.00 Lakh	EE/TBL/WO/R&B(NP)/13-14/78 dt. 27/2/14	K. Lamchao Pou.	27/2/2014	26/2/2015		21.91	6.54	15.37		
2286	M/O Mayang Imphal Bailley Bridge over Imphal river (Phase-II)	52/70/2013-W(NP) dt. 10/01/2014 Rs. 25.00 Lakh	EE/TBL/WO/R&B(NP)/13-14/351 dt. 7/4/14	M/S Heibongmakhong LCCS Ltd.	7/4/2014	6/10/2014		21.95	21.95	2.73		
										29.1		
	HIGHWAY SOUTH DIVISION											
2287	Maintenance of Iroisalam IVR (SH:- E/W in formation and laying of R.C.C. pipe culvert).		Rs. 29,10,923/- EE/HS/Cont/W 0/3054/13-14/15 dt. 18/03/2014	Kh. Premkumar Singh	2-22-2014	3-20-2014		29.03	12.00	17.03		AA not accorded. Convey order vide no. Rs. 30,00,000/- 52/66/2013-W dt. 10/01/2014

2288	M/O Phoubakchao Chagadaba Leirak.		Rs. 14,55,989/- EE/HS/Cont/W O/3054/13- 14/39 dt. 18/02/2014	B. Rajeshwor Sharma	2-23-2014	3-27-2014		14.47	6.95	7.52		AA not accorded. Convey order vide no. Rs. 15,00,000/- 52/66/2013- W dt. 10/01/2014
2289	M/O Approach rd. & slab culvert at Komalakhong (Phumdi Removal).		Rs. 29,10,923/- EE/HS/Cont/W O/3054/13- 14/25 dt. 18/02/2014	Kh. Premkumar Singh	2-20-2015	3-18-2015		25.93	11.93	14.00		AA not accorded. Convey order vide no. Rs. 30,00,000/- 52/66/2013- W dt. 10/01/2014
2290	M/O Phoubakchao Khokmakhong		Rs. 14,55,024/- EE/HS/Cont/W O/3054/13- 14/40 dt. 18/02/2014	B. Rajeshwor Sharma	2-22-2014	3-28-2014		14.50	6.95	7.55		AA not accorded. Convey order vide no. Rs. 15,00,000/- 52/66/2013- W dt. 10/01/2014
										46.10		
	TAMENGLONG DIVISION											
2291	M/O road from Kaiphundai Tousem	52/66/2013-W 10/1/14 Rs. 40.00	CT/7/NP/2013- 14/13 Dt.28/2/2014 Rs.40.00	Athui Gonmei	Dt.6/03/2014	20/03/2014	20/03/2014	40.00	20.00	20.00		
										20.00		
	Senapati Division											
2292.	M/o approach road to Guest House & Residential quarter at Mao	51/3/2003-W(Pt) dt 4/2/2014 Rs. 10.00	CT/1/SPTD/13- 14/139 Dt.25/02/2014	M. Ashiho Pfuze	2-26-2014	5-15-2014	5-22-2014	Rs. 9.47	Rs. 8.99	0.47		M.B. NO. 2779/SPT
										0.47		
										176.02		
	MH:4059											
	Chandel Division											
2293	Impvt. Of ADC Complex at Moreh(Restoration work)	Rs.252.98 lakhs 25/29/2010-W dt 14-02-2013	Rs. 96.19 lakhs EE/CDL/WO/20 13-14/3 dt 22- 04-2013	Y. Jugindro Singh	4-29-2013	-	-	₹ 96.18	₹ 79.00	17.00		
										17.00		
	MH: 2059											
	BUILDING DIVISION-II											

2294	Overall painting and sanitary works of Manipur Press Club.	26/10/2013-W(NP) dt. 15/01/2014 Sl. No. 14, Rs. 45.000/-	EE/BD-II/CT-II/2013-14/86 Dt. 17/02/2014, Rs. 43.689/-	Ksh Chandrahas/AS Aring	2-17-2014	5-16-2014		43.689	35.000	10.00		
2295	Repairing of compound wall and construction of drains inside the Manipur Press Club.	26/10/2013-W(NP) dt. 15/01/2014 Sl. No. 46, Rs. 8.000/-	EE/BD-II/CT-II/2013-14/88 Dt. 17/02/2014, Rs. 7.688/-	AS Aring	2-17-2014	5-16-2014		7.688		8.00		
										18.00		
	THOUBAL DIVISION											
2296	Repairing of Thoubal Court Building (Ground floor)	26/243/2014-W dt. 7/1/2015 Rs. 25,00,000/-	EE/TBL/WO/Judy/2013-14/67 dt. 27/2/2014 Rs. 22.00 lakh	Y. Thoiba Singh (W. Sanjit singh)	27/2/2014	26/5/2014		22.00	13.74	10.08		
										10.08		
	TAMENGLONG DIVISION											
2297	Renovation of IB at Tamenglong HQ.	26/10/2013-W Dt.15/1/2014 Rs. 14.50	CT/7/TML/NP/2013-04/16 Dt.28/2/2014 Rs.14.073	NH Idaliang	Dt.21/1/2014	03/06/2014	03/06/2014	14.07	0.00	14.50		
2298	Repairing of IB at Tamei with compound fencing	26/10/2013-W Dt.15/1/14 Rs.20.00	CT/7/TML/NP/13-14/17 Dt.7/2/2013 Rs.19.40.997/-	K Putla	Dt.21/1/2014	28/07/2015	28/07/2015	19.40	0.00	20.00		
										34.50		
	BISHNUPUR DIVISION											
2299	M/o District Hospital at Bishnupur(SH:- Repairing of male ward and female ward toilet)		EE/BD/CONT/13-14/15 dt.17/06/13 Rs.1.64	Ph.Adim	6-17-2013	6-27-2013		1.64	nil	1.64		work completed
										1.64		
	Electrical Division - I											
2300	Maintenance of IEI in the public prosecutor's office, old library building, petition writers hall, oath commissioner office, legal service authority office, etc. at Cheirap Court Complex, Uripok.	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi					Rs. 0.00	1.50		
2301	Improvement of room occupied by Parliamentary Secretary M. Prithiviraj at New Secretariat including IEI (SH:- Complete renovation of IEI in the office chamber of Parliamentary Secretary M. Prithiviraj in New Sectt.).	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi					Rs. 0.00	7.40		
2302	Repairing of Regional Passport Office at Old Assembly Secretariat (IEI & HVAC works).	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi					Rs. 0.00	7.50		
2303	Providing of IEI to Regional Passport Office at Old Assembly Secretariat.	26/10/13-W(NP) dt. 15/01/2014		Ch. Mangi					Rs. 0.00	6.99		
2304	Improvement of IEI in the office chamber of Principal Secretary (Works) at Old Secretariat with addition and alteration of CCTV, IR, Dome Cameras i/c all accessories.	26/11/13-W(NP) dt. 1/16/14	EE/ED-I/AC(WO)/14/38 dt. 28/12/2014	Ch. Mangi	28/12/2014				Rs. 0.00	2.99		

2305	Maintenance of IEI in the strong rooms and counting halls for i) SDO Lamshang ii) SDO Patsoi iii) SDO Wangoi and other important rooms i/c the temporary lighting arrangement for security personals, compound lighting lighting (existing) etc.In the DC (Imphal West) office Complex, lamphelpat in connection with 4th General Panchayat Election, 2012.		EE/ED-I/AC(WO)/13/26 dt.13/3/2013	Kh. Maimu	13/3/2013				Rs. 0.00	1.54		
										27.92		
										92.14		
	MH: 4216											
	Electrical Division - I											
2306	Renovation of IEI in the Type-IV (Old) Qtr. No. 8 at Babupara occupied by Hon'ble Ex-MLA M. Hemanta Singh.	26/285/2016-W dt. 3/1/17 Rs. 2.33	No. EE/ED-I/AC(WO)/2013/31 Dt 14/3/2013. Rs 1,96,306/-	Ch. Mangi Singh	14/03/2013.	20/3/2013.			0.00	2.30		
								1.96				
2307	Providing of IEI in the newly constructed waiting shed, out house garage and security barrack of Qtr. No. 5 Type-IV at Babupara occupied by the Hon'ble Ex- MLA, Shri Salam Joy Singh.	26/285/2016-W dt. 3/1/17 Rs. 1.7	No. EE/ED-I/AC(WO)/2013/68 Dt 19/03/2013 Rs 142992	Ch. Mangi Singh	19/03/2013	25/03/2013		1.42	0.00	1.70		
										4.00		
	MH: 2216											
	BUILDING DIVISION-II											
2308	Maintenance of Govt. Qtr. No. T-II/A-54, T-II/B-29 at Lamphelpat.	26/9/2013-W(NP) dated 15/01/2014, Rs. 6.000/-	EE/BD-II/CT-II/13-14/31 dt.23/01/2014, Rs. 5.825/-	AK Ranjit	1-23-2014	3-22-2014		5.825	3.249	2.751		
2309	Maintenance of Govt. Qtr. No. T/B-90 at NGV.	26/9/2013-W(NP) dated 15/01/2014, Rs. 4.000/-	EE/BD-II/CT-II/13-14/6 dt.22/01/2014, Rs. 3.882/-	AK Ranjit	1-22-2014	4-21-2014		3.882	2.164	1.836		
2310	M/o Govt. Qtr. No. T-VII/E-4 at Lamphelpat (SH: Construction of Garage & Servant Qtr. and overhead tank)	No. 26/9/2013-W(NP), Dt. 15/01/2014 & Rs. 17.530/-	EE/BD-II/CT-II/13-14/54 dt.17/02/2014, Rs. 17.019/-	Haokhotinlen Vaiphei	2-17-2014	5-16-2014		17.019	8.000	9.53		
2311	Major repairing of Govt. Qtr. No. T-V/CP-6 occupied by N. Vashum Dy. Comnd. 5th IRB at Lamphelpat i/c constn. of compound wall and gate etc.	26/9/2013-W(NP) dated 15/01/2014, Rs. 12.500/-	BD-II/CT-II/13-14/59 dt.17/02/2014, Rs. 12.135/-	W Imo Singh	2-17-2014	5-16-2014		12.135	5.300	7.2		
2312	Major repairing of Govt. Qtr. No. T-V/G-8 occupied by H. Golmei, IAS at Lamphelpat i/c constn. of compound wall and gate etc.	26/9/2013-W(NP) dated 15/01/2014, Rs. 12,00,000/-	BD-II/CT-II/13-14/60 dt.17/02/2014, Rs. 11.65/-	W Imo Singh	2-17-2014	4-16-2014		11.650	5.300	6.7		
										28.017		
	Electrical Division - I											
2313	Impvt. of IEI in the T/IV Qtr. (New) No.3 at babupara occupied by Md. Helaluddin	Approved list 2007-08		Ch. Mangi	-	-			Rs. 0.00	1.316		
2314	Repairing of IEI of T-V/Qtr. No. 8 occupied by M. Hemanta Singh, Hon'ble MLA. At Babupara.	Approved list 2007-08	EE/ED-I/AC(WO)/13/31 dt. 14/03/2013	Ch. Mangi	14/03/2013	-			Rs. 0.00	0.485		
2315	M/O IEI of T-V Qtr. No. 1& 2 at BP(SH:-Constn. of garrage) occupied by Shri Brajabidhu Singh Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/8	Ch. Mangi	-	-			Rs. 0.00	0.485		

2316	Impvt of IEI of security Tower and additional security barrack for T-VII/6 occupied by shri M. Oken Singh_MLA.	Approved list 2007-08		Ch. Mangi	-	-			Rs. 0.00	0.485		
2317	Impvt. of IEI of garrage cum security barrack for chummary's Flat no. 5 & 6 at B.P presently occupied by I. Hemochandra Singh, Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/83 dt. 30/03/2013 Rs 1,88,311/-	Ch. Mangi	30/03/2013	4-5-2013		1.88	Rs. 0.00	0.97		
2318	Impvt. of IEI of garrage cum security barrack for T-IV(New) at BP occupied by Kh. Ratankumar Singh Hon'ble MLA.	Approved list 2007-08	EE/ED-I/AC(WO)/13/78 dt. 30/03/2013 Rs 1,88,311/-	Ch. Mangi	30/03/2013	4-5-2013		1.88	Rs. 0.00	1.85		
2319	Impvt. of IEI in the Govt. residential Qtr. No. T-VII Qtr. No. 1 occupied by Hon'ble MLA Shri M. Prithivraj Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED-I/AC(WO)/13/59 dt. 16/03/2013 Rs 1,88,300/-	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94		
2320	Impvt. of IEI in th T-V Qtr. No. 4 occupied by the Hon'ble MLA Md. Amin Shah, Kshetrigao A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/33 dt. 14/03/2013 Rs 1,88,311/-	A. Binamchandra	14/03/2013	20/03/2013		1.88	1.06	0.94		
2321	Impvt. of IEI in the Misonate Flat No. 1 occupied by Hon'ble MLA N. Loken Singh at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/61 dt. 19/03/2013 Rs 1,88,300/-	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94		
2322	Impvt. of IEI in the B. P. Qtr. No. 5 occupied by Hon'ble MLA K. Ranjit Singh, Sugnu A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/64 dt. 19/03/2013 Rs 188302/-	Kh. Maimu	19/03/2013	25/03/2013		1.88	1.06	0.94		
2323	Impvt. of IEI in the B.P. Qtr. No. 13, occupied by Hon'ble MLA Shri Ginsuanhau at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/51 Dt. 16/03/2013 Rs 188302	Ch. Mangi	3-16-2013	22/03/2013		1.88	1.06	0.94		
2324	Impvt. of IEI in the Minister Flat No. 5 occupied Hon'ble MLA P. Brojen Singh, Wangjing Tentha A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/79 dt. 15/05/2013 Rs 188310	Kh. Maimu	15/05/2013	21/05/2013		1.88	1.06	0.94		
2325	Impvt. of IEI in the T-IV (Old) Qtr. No. 5 occupied by Hon'ble MLA Md. Abdul Nazir at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/37 dt. 19/02/2014 Rs 188311	Ch. Mangi	19/03/2014	10/03/2014		1.88	1.06	0.94		
2326	Impvt. of IEI in the T-IV (Old) Qtr. No. 3 occupied by Hon'ble MLA M.K. Preshow at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/58 dt. 16/03/2013 Rs 188311	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94		
2327	Impvt. of IEI in the T-IV (Old) Qtr. No. 8 occupied by Hon'ble MLA D. Korungthang at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/65 dt. 19/03/2013 Rs 188311	Kh. Maimu	19/03/2013	25/03/2013			1.06	0.94		
2328	Impvt. of IEI in the T-IV (Old) Qtr. No. 6 occupied by Hon'ble MLA S. Bira Singh, Kumbi A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/57 dt. 16/03/2013 Rs 188311	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94		
2329	Impvt. of IEI in the T-IV(Old) Qtr. No. 2, occupied by Hon'ble MLA Shri Yanthong Haokip at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/71 dt. 23/03/2013 Rs 188311	Ch. Mangi	23/03/2013	29/03/2013		1.88	1.06	0.94		

2330	Impvt. of IEL in the T-V Qtr. No. 3, occupied by Hon'ble Minister (Ind.) Shri Govindas Konthoujam at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 2 dt. 19/03/2013 Rs 188316	Ch. Mangi	19/03/2013	25/03/2013	1.88	1.06	0.94		
2331	Impvt. of IEL in the B.P. Qtr. No. 15 occupied by the Hon'ble Minister (Forest) Shri Th. Devendra Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 5 dt. 14/03/2013 Rs 188302	Ch. Mangi	14/03/2013	20/03/2013		1.06	0.94		
2332	Impvt. of IEL in the T-V Qtr. No. 2 occupied by Hon'ble MLA Shri Y. Surchandra Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 0 dt. 20/03/2013 Rs 188316	Ch. Mangi	20/03/2013	26/03/2013	1.88	1.06	0.94		
2333	Impvt. of IEL in the T-V Qtr. No. 1 occupied by Hon'ble MLA Shri M. Kunjo Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 4 dt. 14/03/2013 Rs 188316	Ch. Mangi	14/03/2013	20/03/2013	1.88	1.06	0.94		
2334	Impvt. of IEL in the T-VII Qtr. No. 1 occupied by Hon'ble MLA T.N. Haokip at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 2 dt. 26/03/2013 Rs 188318	Ch. Mangi	26/03/2013	29/03/2013	1.88	1.06	0.94		
2335	Impvt. of IEL in the Govt. residential Qtr. No. T-VII/CP-3 occupied by Shri Samuel Risom, MLA, 44-Ukhrul (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 9 dt. 16/03/2013 Rs 188223	Ch. Mangi	16/03/2013	22/03/2013	1.88	1.06	0.94		
2336	Impvt. of IEL in the Govt. residential Qtr. No. T-VII/CP-1 occupied by Shri Victor Keishing, MLA, at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 5 dt. 16/03/2013 Rs 188223	Ch. Mangi	16/03/2013	22/03/2013	1.88	1.06	0.94		
2337	Impvt. of IEL in the Govt. residential Qtr. No. T-VII/CP-2 occupied by Shri L. Nandakumar Singh, MLA, 10-Uripok A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/5 2 dt. 16/03/2013 Rs 188293	Ch. Mangi	16/03/2013	22/03/2013	1.88	1.06	0.94		
2338	Impvt. of IEL in the Govt. residential Qtr. No. T-VII/E-2 occupied by Shri Francis Ngajokpa, A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 0 dt. 19/03/2013 Rs 188223	Kh. Maimu	19/03/2013	25/03/2013	1.88	1.06	0.94		
2339	Impvt. of IEL in the Govt. residential Qtr. No. T-V/E-9 occupied by Shri L. Dikho, MLA, Mao A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 6 dt. 19/03/2013 Rs 188116	Kh. Maimu	19/03/2013	25/03/2013	1.88	1.06	0.94		
2340	Impvt. of IEL in the Govt. residential Qtr. No. T-V/CP occupied by Shri N. Madhunimai Singh, SDPO Imphal West, Manipur at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/6 3 dt. 19/03/2013 Rs 188116	Kh. Maimu	19/03/2013	25/03/2013	1.88	1.06	0.94		
2341	Impvt. of IEL in the Govt. residential Qtr. No. T-V/G-15 occupied by Shri Rajesh Loona, Head State-Governance Mission Team, Manipur at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 4 dt. 26/03/2013 Rs 188116	Ch. Mangi	26/03/2013	1/04/2013	1.88	1.06	0.94		
2342	Impvt. of IEL in the Govt. residential Qtr. No. T-V/G-11 occupied by Shri N. Herojit Meitei, MPS, Addl. SP (Law & Order), Imphal West at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 7 dt. 16/03/2013 Rs 188116	Ch. Mangi	16/03/2013	22/03/2013	1.88	1.06	0.94		

2343	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/G-1 occupied by Shri Dr. V. Alexender Pao, MLA, 47-Karong A/C at Lamphelpat.	26/242/2014-W	EE/ED-I/AC(WO)/13/46 dt. 16/03/2013 Rs 188227	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94		
2344	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/G-5 occupied by Shri T. Manga Vaiphei, MLA, 57-Henglap A/C at Lamphelpat.	26/242/2014-W	EE/ED-I/AC(WO)/13/48 dt. 16/03/2013 Rs 188227	Ch. Mangi	16/03/2013	22/03/2013		1.88	1.06	0.94		
2345	Renovation of IEI in the Qtr. No. T/VI/G-3 at Lamphelpat.	26/242/2014-W		Ch. Mangi	-	-			0.00	2		
2346	Renovation of IEI in the Govt. residential Qtr. Type - II, No. 1 (A-Block) at Lamphelpat.	26/242/2014-W		Ch. Mangi	-	-			0.00	2		
2347	Renovation of IEI in the Type-IV (Old) No. 2 at Babupara occupied by the Hon'ble Chairman, PDA, Shri Dr. Loken Singh at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/27 dt. 13/03/2013 Rs 96235	Ch. Mangi	13/03/2013	19/03/2013		0.96	0.00	0.97		
2348	Impvt. of IEI in the Govt. residential Qtr. No. T-VII Qtr. No. 2 occupied by Hon'ble MLA Shri Th. Shyamkumar Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED-I/AC(WO)/13/73 dt. 26/03/2013 Rs 188316	A. Binamchandra	26/03/2013	1/04/2013		1.88	1.06	0.94		
2349	Impvt. of IEI in the Govt. residential Qtr. No. T-V Qtr. No. 2 occupied by Hon'ble MLA Shri N. Biren Singh at D.I. Road Near Majorkhul.	26/242/2014-W	EE/ED-I/AC(WO)/13/12 dt. 09/09/2013 Rs 188310	Ch. Mangi	09/09/2013	15/09/2013		1.88	1.06	0.94		
2350	Impvt. of IEI in the T-IV (New) Qtr. No. 3 occupied by Hon'ble MLA Hon'ble MLA Kh. Devendro Singh at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/7 dt. 15/07/2013 Rs 188311	Kh. Maimu	15/07/2013	21/07/2013		1.88	1.06	0.94		
2351	Impvt. of IEI in the Misonate Flat No. 2 occupied by Hon'ble MLA E. Chand Singh at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/86 dt. 30/03/2013 Rs 188300	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94		
2352	Impvt. of IEI in the Type-V Qtr. No. 5 occupied by Hon'ble MLA T. Mangibabu, Thanga A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/77 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94		
2353	Impvt. of IEI in the Chummary flat No. 6 at Babupara occupied by Hon'ble MLA I. Hemochandra Singh, Singjamei A/C.	26/242/2014-W	EE/ED-I/AC(WO)/13/83 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94		
2354	Impvt. of IEI in the T-IV(Old) Qtr. No. 7 occupied by Hon'ble MLA Janghamlung Panmei at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/81 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94		
2355	Impvt. of IEI in the T-VII Qtr. No. 2 occupied by Hon'ble MLA Md. Fazur Rahim at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/80 dt. 30/03/2013 Rs 188318	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94		
2356	Impvt. of IEI in the T-VI Qtr. No. 1 occupied by Hon'ble MLA K. Meghachandra at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/77 dt. 24/03/2013 Rs 188318	Ch. Mangi	24/03/2013	26/03/2013		1.88	1.06	0.94		
2357	Installation of room air-conditioner in the Minister Flat No. 8 occupied by Hon'ble MLA I. Ibohanbi Singh, Oinam A/C at Babupara.	26/242/2014-W	EE/ED-I/AC(WO)/13/6 dt. 08/07/2013 Rs 188286	Kh. Maimu	08/07/2013	14/07/2013		1.88	1.06	0.94		

2358	Impvt. of IEI in the T-IV(New) Qtr. No. 4 & 5 occupied by Hon'ble MLA W. Brajabidhu Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 dt. 19/08/2013 Rs 188311	Ch. Mangi	19/08/2013	25/08/2013		1.88	1.06	0.94		
2359	Impvt. of IEI in the T-IV(New) Qtr. No. 1 & 2 occupied by Hon'ble Minister (Works) Dr. Kh. Ratan Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 8 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94		
2360	Impvt. of IEI in the A.E. Qtr. No. 3, occupied by Hon'ble MLA Shri K. Sarat Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 2 dt. 30/03/2013 Rs 188311	Ch. Mangi	30/03/2013	5/04/2013		1.88	1.06	0.94		
2361	Impvt. of IEI in the C.S. Qtr. Occupied by Hon'ble Minister (Home) Shri Gaikhangam at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/4 3 dt. 15/03/2013 Rs 188302	Ch. Mangi	15/03/2013	21/03/2013		1.88	1.06	0.94		
2362	Impvt. of IEI in the Ministers' Flat No. 10 occupied by Hon'ble MLA K. Thamarjit Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/1 4 dt. 07/01/2014 Rs 188310	Ch. Mangi	07/01/2014	13/01/2014		1.88	1.06	0.94		
2363	Impvt. of IEI in the T-IV(Old) Qtr. No. 1 occupied by Hon'ble MLA Th. Lokeshwor Singh at Babupara.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 9 dt. 30/03/2013 Rs 188311	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94		
2364	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/CP-4 occupied by Shri Z. Kikhonbou Newmai, MLA, 52-Tamei A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/3 6 dt. 19/02/2014 Rs 188166	Kh. Maimu	19/02/2014	5/03/2014		1.88	1.06	0.94		
2365	Impvt. of IEI in the Govt. residential Qtr. No. T-VI/CP-3 occupied by Shri Vungzagi Vaite, MLA, 56-Thanolon A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 4 dt. 30/03/2013 Rs 188223	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94		
2366	Impvt. of IEI in the Govt. residential Qtr. No. T-V/E-1 occupied by Shri Lhukhosei Zou, Chairman ADC & DRDA, Chandel at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 6 dt. 15/04/2013 Rs 188116	Ch. Mangi	15/04/2013	21/04/2013		1.88	1.06	0.94		
2367	Impvt. of IEI in the Govt. residential Qtr. No. T-V/E-5 occupied by Shri S.T. Nunglung Victor, MLA, Chandel A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 5 dt. 26/03/2013 Rs 188116	A. Binamchandra	26/03/2013	1/04/2013		1.88	1.06	0.94		
2368	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/G-1 occupied by Smt. Memcha Kipgen, MLA, Kangpokpi (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/8 5 dt. 30/03/2013 Rs 188223	Kh. Maimu	30/03/2013	5/04/2013		1.88	1.06	0.94		
2369	Impvt. of IEI in the Govt. residential Qtr. No. T-VII/CP No. 2 occupied by Shri Dr. Chaltonlien Amo, MLA, Tipaimukh (ST) A/C at Lamphelpat.	26/242/2014-W	EE/ED- I/AC(WO)/13/7 8 dt. 22/04/2013 Rs 188223	Kh. Maimu	22/04/2013	28/04/2013		1.88	1.06	0.94		
2370	Renovation of IEI of Type-IV, Qtr. No. 1 & 2 (New) at Babupara occupied by Hon'ble Minister (Works).	4.26.00 26/242/2014-W	EE/ED- I/AC(WO)/13/3 5 dt. 19/02/2014 Rs 426008	Ch. Mangi	19/02/2014	5/03/2014		4.26	0%	4.26		
2371	Re-electrification of Qtr. No. 5 T-IV/B at Lamphelpat occupied by Ph. Bardasundari, Asst. Prof. Modern College.	26/242/2014-W 7/1/15	EE/ED- I/AC(WO)/13/1 4 dt. 11/03/2015 Rs 472516	Ch. Mangi	13/03/2015	25/03/2015		4.72	2.65	2.075		

2372	Renovation of IEI in the Govt. Residential Qtr. Type-III, Qtr. No. 7, 16 & 18 (A-Block) at Lamphelpat.	26/149/2015-W(NP) 5/3/2016	EE/ED-I/AC(WO)/16/37 dt. 22/03/2016 Rs.464334	Ch. Mangi	22/03/2016	28/03/2016	4.64	0.00	4.64		
									66.656		
									94.673		
	FY: 2014-15										
	MH: 5054										
	Imphal West Division										
2373	Impt. of Parking and internal road in PWD Complex.	42/10/14-W Dt.16.3.15 Rs.40.00	IW/14/SD-II/2 Dt.18.3.15	K.Shantabiren Singh	18.3.15	17.4.15	40.00	30.01	9.99		
2374	Impt. of road from Pheidinga to Mayanglanging road.	43/14/14-W dt.24.3.15 Rs.180.00	IW/AC/1-13/15/6 Dt.26.6.15	M.Sharat Singh	26.6.15	25.9.15	4.70		4.7		
									14.69		
	HIGHWAY SOUTH DIVISION										
2375	Widening B.T. Surface on IMI Road 0 to 10 km	Rs. 1,00,00,000/- 42/12/2014-W dt. 13-03-2015.	Rs. 86,87,508/- EE/HS/Cont/W 0,5054/14-15/ Dt. 23/03/2015	N. Kumar Meitei	3-23-2015	7-18-2015	Rs. 97.07	Rs. 90.00	7.07		
									7.07		
	BISHNUPUR DIVISION										
2376	Constn. of approach road of Loktak Downstream Hydro Electric Power Project for the portion from Thangal to Damsite (SH:- Shingling at waterlogged and depressed stretches).	42/194/2010-W dated 02/03/2011; Rs.1682.73	EE/BPR/W.O/1 4-15/4 dt. 18-02-15 Rs.41.88	H.Manoj Singh	18-02-15	18-03-15	41.88	nil	44.92		work completed
2377	Construction of approach road of the portion Irang to Pump House (SH:- Geometrical improvement of gradient at selected stretches 0.00km to 7.00km)	42/34/2012-W (SPA) dated 25/03/13Rs.240	EE/BPR/W.O/1 4-15/3 dt. 18-02-15 Rs.14.56	H.Manoj Singh	18-02-15	18-03-15	14.56	nil	15.47		work completed
2378	Construction of bailey bridge 200'-0" span TDR over leimatak river at Toushang Khunou i/c approach road.(SH:- Side berm shingling from Bridge point to Barrage site).	42/81/2011-W dated 9/12/2011; Rs.600.00 lacs	EE/BPR/W.O/1 4-15/2 dt. 18-02-15 Rs.4.07	H.Manoj Singh	18-02-15	18-03-15	4.07	nil	4.381		work completed
2379	Construction of bailey bridge 200'-0" span TDR over leimatak river at Toushang Khunou i/c approach road.(SH:- Protection work at river bed of the bridge).	42/81/2011-W dated 9/12/2011; Rs.600.00 lacs	EE/BPR/W.O/1 4-15/5 dt. 19-02-15 Rs.29.13	H.Manoj Singh	19-02-15	19-03-15	29.13	nil	31.89		work completed
2380	Construction of approach road of Loktak Downstream Hydro- Electric Power Project for the portion from Tupul to Thangal (SH:- Improvement of bad stretches by WBM II at chainage 0.00km to 15.90km)	42/195/2010-W dated 2/3/2011; Rs.837.83 lacs	EE/BPR/W.O/1 4-15/2 dt. 18-02-15 Rs.26.61	H.Manoj Singh	18-02-15	18-04-15	26.61	nil	28.25		work completed
									124.911		
									146.671		
	MH: 3054										
	Imphal West Division										
2381	Maintenance of road and side drain at Langol Game village to Iroishemba(Urban-bye-pass).	52/26/14-W Dt.23.1.15	IW/AC/1-13/14/29 Dt. 2.3.15 Rs.29.11	H.Brainny Singh	2.3.15	17.3.15	30.000	10.00	20.00		
2382	Maint. of road side drains at Langol Game village to Iroisemba(Urban bye pass).	52/16/14-W Dt.23.1.15	IW/AC/1-13/14 dt.2.3.15 Rs.29.108	H.Brainny Singh	10.3.15	9.5.15	30.000	10.00	20.00		

2383	M/O Khwairak Selungba Road	52/26/14-W dt.7.1.015	IW/AC/1- 13/14/31 Dt.9.3.15 Rs. 53.39 lacs.	Kh.Gandhi Singh	9.3.15	18.3.15		55.000	36.80	18.20		
										58.20		
	HIGHWAY SOUTH DIVISION											
2384	Maintananc of road from Heirangoithong VDF camp to Langthabal Mantrikhong.		Rs. 14,55,315/- EE/HS/Cont/W O/3054/2013- 14/2 dt. 17/03/2014	N. Ratan Singh	3-21-2014	5-20-2014		14.55	7.00	7.55		AA not accorded. Convey order vide no. Rs. 14,99,000/- 52/26/2014- W dt. 23-01- 2015
2385	Maintanance of Khagempalli Naoremthong Road 0 to 1.20km.		Rs. 69,75,464/- EE/HS/Cont/W O/3054/2014- 15/18 dt. 19/03/2014	Letpao Haokip	3-23-2014	5-29-2015		69.76	65.00	4.76		AA not accorded. Convey order vide no. Rs. 1,65,00,000/- 52/26/2014- W dt. 23-01- 2015
			Rs. 65,97,164/- EE/HS/Cont/W O/3054/2014- 15/19 dt. 19/03/2014	G. Kakhangai Kabui	3-23-2014	5-30-2015		65.97	50.99	14.98		
			Rs. 24,46,268/- EE/HS/Cont/W O/3054/2014- 15/20 dt. 19/03/2014	Ashing Kabui	3-23-2014	5-31-2015		24.01	24.01	0.00		
2386	M/O IMI road (SH: Widening leftout portion from 22.12km to 22.345km).		Rs. 77,65,961/- EE/HS/Cont/W O/3054/2014- 15/12 dt. 09/03/2015	O. Premjit Singh	3-16-2015	4-30-2015		77.66	60.00	17.66		AA not accorded. Convey order vide no. Rs. 80,00,000/- 52/26/2014- W(Pt-II) dt. 05-03- 2015
2387	M/O Awa Palli road i/c 3m span slab culvert.		Rs. 10,00,000/- EE/HS/Cont/W O/3054/14- 15/25 dt. 08/03/2014	Kh. Niranjay	3-15-2014	4-20-2014		10.00	5.00	5.00		AA not accorded. Convey order vide no. Rs. 10,00,000/- 52/3/2012- W(Pt) dt. 15-01- 2013
2388	M/O Mutum Yangbi IVR (SH:- E/W)		Rs. 10,00,000/- EE/HS/Cont/W O/3054/13- 14/7 dt. 17/02/2014	Kiyamuddin	2-21-2014	4-17-2014		9.71	5.00	4.71		AA not accorded. Convey order vide no. Rs. 10,00,000/- 52/66/2013- W dt. 10-01- 2014

2389	M/O Nejam Leirak via Jahe Leirak Konuma, Phoubakchao Awang Masjid Leirak and M/O Helal Salam i/c 1m span slab culvert at		Rs. 29,08,610/- EE/HS/Cont/W O/3054/14- 15/23 dt. 19/03/2015	B.Rajeshwor Sharma	3-25-2015	3-27-2015		29.09	23.99	5.10		AA not accorded. Convey order vide no. Rs. 30,00,000/- 52/26/2014- W dt. 27-02- 2015
2390	Reconstruction of pucca drain at Thounaojam Leirak (both eastern and western side) - 400m i/c Chanambam Mamang Salam Leirak.		Rs. 48,54,265/- EE/HS/Cont/W O/3054/14- 15/25 dt. 19/03/2015	B.Rajeshwor Sharma	3-25-2015	3-30-2015		48.54	34.39	14.15		AA not accorded. Convey order vide no. Rs. 50,00,000/- 52/26/2014- W(Pt-II) dt. 03-03- 2015
2391	M/O Nameirakpam Leirak Konchak Mamang, Chirom Ningthoujam Leirak via Khumujam Leirak Khewa Loukol taba and Khuman Maheikol Mamang Leirak and M/O Kokchai river bund road i/c Yangoi Khongban road.		Rs. 48,50,072/- EE/HS/Cont/W O/3054/14- 15/24 dt. 19/03/2015	B.Rajeshwor Sharma	3-20-2015	3-29-2015		48.50	31.52	16.98		AA not accorded. Convey order vide no. Rs. 50,00,000/- 52/26/2014- W(Pt-II) dt. 03-03- 2015
										90.89		
National Highway - III												
2392	Construction of Barricade from Airport exit to Minuthong in connection with the visit of Hon'ble Prime Minister of India Shri Narendra Modi on 30th Nov. 2014		Rs. 15.00 EE/NH- III/WO/MO/201 4-15/79 Dt. 09.03.2015	Y. Jugindro singh	11-1-2014	11-30-2014		14.54	11.00	4.00		
2393	M/O to NH 150 from km. 463.00 to km.465.00	No. 52/26/2014-W Dt. 27/02/2015	Rs. 40.00 No. EE/NH- III/WO/MO/201 4-15/94 dt. 09.03.2015	Y. Jugindro singh	3-9-2015	5-8-2015		39.47	24.00	16.00		
2394	M/O to NH-150 from Km 402.00 to Km 417.00		Rs. 14.48 EE/NH- III/W.O./2014- 15/80 Dt. 09/03/2015	S. SilascZho	3-9-2015	3-25-2015		14.48	7.00	7.48		
										27.48		
BISHNUPUR DIVISION												
2395	M/o Moirang Kumbi road (43.13km to 44.13km)		EE/BPR/W.O/1 4-15/32 dt. 06/05/15 Rs.1.87	M.Raju Singh	5-6-2015	6-6-2015		1.87	nil	1.87		work completed
										1.87		
										178.44		
MH:3054 (NP)												
THOUBAL DIVISION												
2396	M/O Wabagai Bazar to Tera Urak	52/26/2014- W(NP) dt. 3/01/2015 Rs. 20.00 Lakh	EE/TBL/WO/R& B(NP)/14-15/27 dt. 27/2/2015	S. Saratchandra Singh	27/2/2015	26/8/2015		17.52	14.39	5.02		

										5.02		
TAMENGLONG DIVISION												
2397	Construction of road from NH-53 to Okoklong (SH:- E/W in formation cutting 0-6.690 Km) (SH:- Jungle cutting, clearance of land slip)		CT/7/TML/SPA/2011-12/41 Dt.11/06/2014 Rs.349997.00	Gonmei Keiphapou	Dt.18/06/2014	Dt.03/06/2015	Dt.03/06/2015	3.63	0.90	2.738		
2398	Improvement of suspension bridge over Apanbek stream on Tamenglong to Tousem road		CT/7/TML/NP/2014-15/61 Dt.11/03/2015 Rs.362802.00	Gonmei Keiphapou	Dt.18/03/2015	Dt.22/05/2015	Dt.22/05/2015	3.61	0.69	2.918		
										5.656		
Senapati Division												
2399.	M/o Rd. from Upper Khamsom to Lower Khamsom (SH: E/W in widening and CD work)	24/177/2014-W dt 25/02/2015 Rs. 19.99	CT/1/SPTD/14-15/15 Dt.10/03/2015	L.T. Talu	3-15-2015	6-14-2015	6-21-2015	Rs. 17.79	Rs. 16.70	1.08		M.B. NO. 2836/III
2400.	M/o road from Chingmei Khullen to Laii (SH: Shingling)	26/179/2014-W dt 25/2/2015 Rs. 19.98	EE/SPTD/WO/14-15/28 Dt.12/03/2015	K.S. Ngaile	3-15-2015	5-22-2015	5-29-2015	Rs. 3.53	-	3.53		M.B. NO. 2606/SPTD
										4.61		
SADAR HILLS DIVISION												
2401	Maintenance of road from New Keithelmanbi to Longa Koireng via Khonglon Kabui - 12 Km (SH: Re- sectioning of Kutcha drain i/c providing sand mix shingle in selected stretches)		EE/SHD/CT(WO)/Maint(R)/2014-15/08 dt.30/01/2014 Rs. 24.26 Lakh	P. Jibon Singh	04.02.2014	04.05.2014	N/A	24.26	Nil	24.26		Work Completed
2402	Maintenance of road from Ngaikhong Khunou to Nungang 5 Km (SH: Re- sectioning of Kutcha drain i/c providing sand mix shingle in selected stretches, providing 600 mm dia RCC pipe culvert - 2 Nos.)		EE/SHD/CT(WO)/Maint(R)/2014-15/04 dt.29/01/2014 Rs. 24.27 Lakh	P. Jibon Singh	03.02.2014	02.05.2014	N/A	24.27	20.00	4.27		Work Completed
										28.53		
										43.816		
MH: 2059												
BUILDING DIVISION-II												
2403	Raising up of courtyard and repairing of drain and sump of Manipur Press Club.	26/243/2014-W dated 07/01/2015 Rs. 9.800/-	EE/BD-II/CT-II/14-15/13 dt.18/02/2015, Rs. 9.509/-	Chungte Koireng	2-18-2015	4-17-2015		9.509		9.8		
										9.8		
MH: 2216												
BUILDING DIVISION-II												
2404	Maintenance of Govt. Qtr. No. T/B-6 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 4.00/-	BD-II/CT-II/13-14/38 dt.23/01/2014, Rs. 3.882/-	P Gaikhangthai	1-23-2014	3-22-2014		3.882	2.120	1.88		
2405	Maintenance of Govt. Qtr. No. T/B-23 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 4.00/-	BD-II/CT-II/13-14/14 dt.22/01/2014, Rs. 3.882	P Gaikhangthai	1-22-2014	3-21-2014		3.882	2.120	1.88		
2406	Maintenance of Govt. Qtr. No. T/B-109, 110 & 111 at NGV.	No. 26/242/2014-W(NP) dated 19/01/2015, Rs. 10.000/-	BD-II/CT-II/13-14/36 dt.23/01/2014, Rs. 9.708/-	P Gaikhangthai	1-23-2014	4-22-2014		9.708	5.300	4.70		
2407	Overall repairing of Qtr No. 2/Type-IV (DP) at Sanjenthong officers colony and constn of compound wall including drain and IEL.	26/242/2014-W, Dt. 07/01/2015, Rs.35.00/-	BD-II/CT-II/14-15/40 dt.04/03/2015, Rs. 28.604/-	L. Tarpon Singh	3-4-2015	9-3-2015		28.604	18.550	16.45		

2408	Maint. Of Govt. Qtr. No. Type-IV/E-41 at Lamphelpat (SH: Repairs to flooring, ceiling, door, window & painting and Septic tank with sanitary fitting)	26/242/2014-W(NP), Dt. 19/01/2015, Rs.4.500/-	EE/BD-II/CT-II/13-14/52 dt.17/02/2014, Rs. 4.368/-	Pasel Molun	1-17-2014	4-16-2014		4.368	2.390	2.11	
2409	M/O Type-V/G-6 at Lamphelpat occupied by Soreiphya Vashum, DFO.	26/242/2014-W(NP), Dt. 19/01/2015, Rs. 6.000/-	BD-II/CT-2/13-14/64 dt.17/02/2014, Rs. 5.825/-	P Gaikhangthai	2-17-2014	4-16-2014		5.825	3.180	2.82	
2410	M/o Govt. Qtr. No. T/B-95 & 96 at NGV.	26/242/2014-W(NP), Dt. 19/01/2015, Rs. 7.00/-	BD-II/CT-2/13-14/27 dt.22/01/2014, Rs. 6.792/-	Kh. Premkumar Singh	1-22-2014	3-21-2014		6.792	3.710	3.29	
2411	Construction of Generator Shed for Chief Secretary bungalow at Sanjenthong Officer's Colony.	26/242/2014-W, Dt. 07/01/2015 Sl. No. 13, Rs. 5.00/-	BD-II/CT-2/2014-15/9 dt. 18/02/2015, Rs. 4.307/-	Allied Agencies	2-18-2015	4-17-2015		4.307	2.650	2.35	
2412	Repairing of T-IV/Qtr. No. 15 & 16 occupied by Shri Ibomcha Singh, EE/Thoubal Division, PWD at Majorkhul.	26/242/2014-W dt 07/01/2015, Rs. 10.00/-	EE/BD-II/CT-II/14-15/17 dt.18/02/2015, Rs. 9.703/-	AK Ranjit	2-18-2015	5-17-2015		9.703	6.300	3.70	
2413	Renovation of Hon'ble Chief Justice and Judge Bungalows of Manipur.	26/242/2014-W dated 07/01/2015, Rs. 7.50/-	EE/BD-II/CT-II/14-15/12 dt.18/02/2015, Rs. 7.28	AK Ranjit	2-18-2015	6-17-2015		7.280	4.980	2.52	
2414	Renovation of Chowkidar Qtr. of BD-II Office at Lamphelpat.	26/242/2014-W dated 07/01/2015, Rs. 7.600/-	EE/BD-II/CT-II/14-15/11 dt.18/02/2015, Rs. 7.361/-	AK Ranjit	2-18-2014	4-17-2015		7.361	5.030	2.57	
	FY: 2015-16										44.27
	MH: 5054										
	Imphal West Division										
2415	Imp't. of Iroishemba Bridge to Lamdeng Solid Waste left out portion.	44/3/15-W Dt.30.3.16	IW/16/SD-II/11 Dt.14.4.16	i)M/S HVS Constn. ii)W.Sanaton Meitei	14.4.16	13.1.17		575.00	463.09	111.91	
2416	Imp't. of road from Keishampat to Maharani Bridge(SH:-Constn. of cross drainage eastern side of Nambul River).	42/44/15-W Dt.22.3.16	IW/16/SD-1/2 Dt.9.4.16	M.Sharat Singh	9.4.16	6.7.16		174.99	164.59	10.4	
											122.31
	Imphal East Division										
2417	Impvt. of Imphal Saikul road (2.40 km. to 20.00 km) (SH:- Strengthening the existing pavement from 2.40 km. to 6.20 km) - Portion -I.	Rs.1640.15 lac 42/40/2015-W dt. 20/03/2016	Rs. 286.402 lac. IE/CT(10)/W/2 015-16/16 dt. 12/04/2016	Kh. Kalachand Singh	19.4.16	18.4.17	-Nil -	334.536	334.536	334.536	0.000
2418	- do - (SH:- Strengthening the existing pavement from 6.20 km. to 10.00 km) - Portion -II)		Rs. 289.477 lac. IE/CT(10)/W/2 015-16/15 dt. 12/04/2016	M/S Rangnamei Constn. & Sales.	19.4.16	18.4.17	-	332.898	332.898	332.898	0.000
2419	- do - (SH:- Strengthening the existing pavement from 10.00 km. to 13.350 km i/c constn. of 4m span RCC slab culvert at Yumnam Khunou) - Portion -III		Rs. 291.176 lac. IE/CT(10)/W/2 015-16/17 dt. 14/04/2016	M/s Continantal Constn. & Co.	21.4.16	20.4.17	-	326.097	326.097	326.097	0.000
2420	- do - (SH:- Strengthening the existing pavement from 13.350 km to 16.350 km. i/c constn. of 6m span RCC slab culvert at Yumnam Khunou) - Portion -IV		Rs. 279.151 lac. IE/CT(10)/W/2 015-16/18 dt. 14/04/2016	L. Tarpon Singh	21.4.16	20.4.17	-	311.952	277.637	185	92.637
2421	Impvt. of Imphal Saikul road (2.40 km. to 20.00 km) (SH:-strengthening the existing pavement from 16.350 km. to 19.980 km) - Portion -V		Rs.291.425 lac. IE/CT(10)/W/2 015-16/19 dt. 14/04/2016	M/S L. Singh & Co.	21.4.16	20.4.17	-	325.667	312.911	312.911	0.000

THOUBAL DIVISION											
2422	Upgradation of rd. from NH-39 to Haoreibi Makha Leikai via Kaleikhong to Nganglou 6.00km (SH:- SG, WBM & PC).	42/24/2015-W dt. 12/01/2016 Rs. 100.00 lakhs.	EE/TBL/WO/Rd &B(P)/2015-16/74 dt. 16/01/2016 Rs. 89.16 lakh	Aakifah Infrastructure Pvt. Ltd.	16/1/2016	15/1/2017		88.16	93.68	5.32	
2423	Upgradation of Lilong road to Ngangou Mayai Lairabakhong (SH:- SG, WBM & PC).	42/24/2015-W dt. 12/01/2016 Rs. 20.00 lakhs.	EE/TBL/WO/Rd &B(P)/2015-16/75 dt. 16/01/2016 Rs. 17.19 lakh	P. Deban Singh	16/1/2016	15/1/2017		16.19	13.77	5.32	
2424	Constn. of bore cast site piles RCC retaining wall (SH:- E/W along Arong river at Athokpam makha ward No. 7).	42/24/2015-W dt. 12/01/2016 Rs. 100.00 lakhs.	EE/TBL/WO(SD F)/2009-10/190 dt. 25/03/2012, Rs. 89.36 lakh	G. Kakhngai Kabui	25/3/2012	20/3/2013		88.36	94.29	4.71	
										15.35	
Building Division - I											
2425	Construction of two numbers of Foot Overhead Bridges in and around Imphal City at B.T. Road.	26/6/2013-W dt. 17-11-2014	EE/BD-I/F-Bridge/2014-15/442 dt. 24-08-2015	M/s Simplex Projects Ltd.	9-2-2015	7-1-2016		274.800		274.8	Work Completed
										274.8	
National Highway - I											
2426	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-I))	NIL	CT-4/NH-1/2010-11/32 dated 10-2-2016 Rs.25496229	HVS	2-17-2016	4-26-2016	NII	254.96	234.98	19.98	
2427	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-II))	NIL	CT-4/NH-1/2010-11/33 dated 10-2-2016 Rs.25436427	W . Sanaton	2-17-2016	4-22-2016	Nil	254.36	185.08	69.28	
2428	Restoration of NH-02(old-39), Mao-Imphal section during 2015-16(SH: Restoration of sinking pavement in selected stretches in between km 212.325 and km 235.800 (Phase-III))	NIL	CT-4/NH-1/2010-11/34 dated 10-2-2016 Rs.19916997	K. Modhumangol Singh	2-17-2016	4-24-2016	NII	199.16	172.69	26.47	
										115.73	
National Highway - II											
2429	Strip Widening of NH-2 (Old NH-39) with B.T. From km 323.33 to km 326.66 (SH: widening of existing BT surface upto the edge of road side drain alongwith extension off the RCC slab culverts and reconstruction of the damaged side drains from km 323.33 to km 326.66)	52/55/2015-W dt. 2/2/2016 Rs. 1949.96 lakh	EE/NH-II/WO/2015-16/ dt. 11/2/2016 Rs. 2,96,28,140/-	Shri L. Mani Singh	2-11-2016	6-3-2016		296.28	229.21	67.07	
2430	Construction of median of NH-2 (Old 39) from km 323.15 to km 326.660 (SH : Construction of Central Road Median from km 323.15 to km 326.660)	52/55/2015-W dt. 2/2/2016 Rs. 163.57 lakh	EE/NH-II/WO/2016-17/ dt. 11/2/2016 Rs. 1,42,11,185/-	M/s H.V.S. Construction Materials (P) LTD	2-11-2016	6-10-2016		142	94.41	47.7	
										114.77	
										2134.40	
MH: 3054											
Imphal West Division											
2431	M/O T.G.HigherSece. School inter Road(SH:- Premix carpet.	42/211/16-W Dt 19.12.16	IW/AC/1-13/16/33 Dt.21.12.16	W.Sanaton Meitei	21.12.16	30.12.16		5.370	4.00	1.37	

2432	Maint. of road from Moirang leirak(Popular High School to Meino Leirak).	42/50/15-W dt. 5.3.16	IW/AC/1-13/16/17 Dt.15.3.16	M.Sharat Singh	18.3.16	17.9.16		14.560		14.56		
										15.93		
	HIGHWAY SOUTH DIVISION											
2433	Maintenance of Road from Sekmajin Khordak (Pot holes)	Rs. 20.00 lakhs 42/50/2015-W dt. 05-03-2016	Rs. 19,41,104/- EE/HS/Cont/W O/3054/2015-16/1 dt. 14/03/2016	Kh. Premkumar Singh	3-19-2016	4-15-2016		19.90	0.00	19.9		
2434	Construction of pucca drain along the Southern side of Bengoon Leirak achouba from IMI road to nergau pucca walli masjid via madina hotel-650 m - (phase-I).	Rs. 15,00,000/- 42/50/2015-W dt. 05-03-2016	Rs. 14,55,389/- EE/HS/Cont/W O/3054/15-16/2 dt. 14/03/2016	Ashing Kabui	3-19-2016	4-18-2016		14.10	0.00	14.1		
2435	Construction of pucca drain along the southern side of Bengoon Leirak Achouba from IMI road to Nergau pucca walli Masjid via Madina Hotel-650m) (Phase - II)	Rs. 15,00,000/- 42/50/2015-W dt. 05-03-2016	Rs. 14,55,769/- EE/HS/Cont/W O/3054/15-16/5 dt. 15/03/2016	Kh. Robenta Singh	3-22-2016	4-21-2016		14.56	0.00	14.56		
2436	M/O Suspension Bridge at Dhaballo Khong.		Rs. 6,77,819/- EE/HS/Cont/W O/3054/15-16/6 dt. 15/03/2016	Kh. Robenta Singh	3-23-2016	4-20-2016		6.78	0.00	6.78		
										55.34		
	THOUBAL DIVISION											
2437	M/O roof from Thongjao to Elanggangpokpi & Waikhong to Thongjao	52/26/2014-W dt. 27/2/2015 Rs. 20,00,000/-	EE/TBL/WO/R&B(NP)/2014-15/43 dt. 10/3/2015	K. Lamchao Pao (Tek Tek Thongjao)	10/3/2015	9/9/2015		17.52	14.45	4.97		
2438	M/O road from Sekamijin Khunou to Laphupat Tera	52/26/2014-W dt. 7/1/2015 Rs. 50,00,000/-	EE/TBL/WO/R&B(NP)/2014-15/34 dt. 2/3/2015	Apam Shimray (Th.Somokanta)	2/3/2015	1/3/2016		44.62	28.91	18.87		
										23.84		
	TAMENGLONG DIVISION											
2439	M/O road from NH37 (Khunji Bazar) to NE Railway Bridge Point PH-II	42/50/2015-W 5/3/2016 Rs.1950000	CT/7/NP/2015-16/14 Dt.15/3/2016 Rs. 1855291.00	Kh. Menao Singh	Dt.21/03/2016	25/04/2016	25/04/2016	18.55	18.55	0.95		
										0.95		
	National Highway - I											
2440	Ordinary repair to NH-39, mao-Imphal section during 2015-16 (SH: Construction of water trap arrangement at Km 263.480)	NIL	CT-4/NH-1/2015-16/13 dt 1-2-16 Rs 446347.00	Haokhotinlen Vaiphei	2-11-2016	3-25-2016	8-18-2022	4.46	3.00	1.46		
2441	-do- (SH : Resectioning of drains and side berm in between Km 235.800 to Km 239.00).	NIL	CT-4/NH-1/2015-16/14 dt 1-2-16 Rs 446176.00	L. Krishno Sharma	1-15-2016	1-29-2016	8-18-2022	4.46	2.00	2.46		
2442	-do- (SH: Clearance of raised side berm from km. 315.100 to km. 316.800 and km. 317.00 to km. 317.600).	NIL	CT-4/NH-1/2015-16/18 dt 1-2-16 Rs 178447.00	Kh. Gandhi Singh	7-11-2016	3-29-2016	8-18-2022	1.78	1.00	0.78		
2443	-do- (SH: Rehabilitation of damaged road pavement from Km. 309.00 to Km. 311.446 and Km 313.024 to Km. 318.840).	NIL	CT-4/NH-1/2015-16/19 dt 1-2-16 Rs 1766743	O. Dhamen Singh	12-12-2015	2-6-2016	Nil	17.66	5.30	12.36		
2444	-do- (SH: Rehabilitation of damaged pavement in between km. 304.00 and km. 309.00).	NIL	CT-4/NH-1/2015-16/20 dt 1-2-16 Rs. 621997	Kh. Gandhi Singh	2-11-2016	5-1-2016	8-18-2022	6.21	2.00	4.21		

2445	-do- (SH : Restoration of damaged pavement at Km. 222.500 to Km 222.682)	NIL	CT-4/NH-1/2015-16/21 dt 1-2-16 Rs.3122038	O. Dhamen	1-11-2016	2-22-2016	Nil	31.22	9.40	21.82		MH-3054
2446	-do- (SH : Resectioning of drains and side berm in between Km. 239.00 to km. 263.00).	NIL	CT-4/NH-1/2015-16/23 dt 3-2-16 Rs.1783885	Y. Sunil	2-13-2016	3-4-2016	8-18-2022	17.83	5.00	12.83		-
2447	-do- (SH: Filling of pot holes from Km 263.000 to Km 272.00).	NIL	CT-4/NH-1/2015-16/24 dt 3-2-16 Rs.892442	Lunsat Kipgen	2-13-2016	3-26-2016	8-18-2022	8.92	3.00	5.92		-
2448	-do- (SH: Rehabilitation of damaged pavement at selected stretches in between Km 272.000 and km 274.310).	NIL	CT-4/NH-1/2015-16/25 dt 3-2-16 Rs.891984	Haokhotinlen Vaiphei	2-11-2016	3-25-2016	8-18-2022	8.91	4.00	4.91		-
2449	-do- (SH: Resectioning of roadside drain i/c removal of raised side berm and jungle cutting from Km 276.300 to Km 290.500).	NIL	CT-4/NH-1/2015-16/26 dt 3-2-16 Rs.2588511	Kh. Gandhi Singh	2-13-2016	4-8-2016	8-18-2022	25.88	8.00	17.88		-
2450	-do- (SH: Restoration of damaged pavement at selected Structures from Km 274.370 to Km 279.50 and from Km 283.540 to Km 287.000)"	NIL	CT-4/NH-1/2015-16/27 dt 3-2-16 Rs.4458327	Haokhotinlen Vaiphei	2-13-2016	3-20-2016	8-18-2022	44.58	10.00	34.58		-
2451	-do- (SH: Rehabilitation of damaged road pavement and depression at selected stretches from Km 0.000 and 15.350)"	NIL	CT-4/NH-1/2015-16/28 dt 3-2-16 Rs.4909167	B. Rajeshwor Sharma	2-13-2016	3-29-2016	8-18-2022	49.09	14.00	35.09		-
2452	-do- (SH: Resectioning of roadside drain i/e removal of raised side berm and jungle cutting from Km 263.00 to Km 274.310)".	NIL	CT-4/NH-1/2015-16/29 dt 3-2-16 Rs.2409709	B. Rajeshwor Sharma	2-13-2016	4-1-2016	8-18-2022	24.09	7.00	17.09		-
2453	-do- (SH: Construction of water trap arrangement at Km 268.305 and Km. 268.510 and providing steel frame arrangement at km 267.995)".	NIL	CT-4/NH-1/2015-16/30 dt 3-2-16 Rs.891945	M. Daniel	2-13-2016	3-17-2016	8-18-2022	8.91	3.00	5.91		-
										177.30		
	National Highway - II											
2454	A/R & M/O to NH-39 Imphal Moreh section for the year 2015-16 in the state of Manipur (SH:- Clearance of jungle and cutting of raised berm from km. 344.00 to km. 394.00)		EE/NH-II/WO/15-16/8 dt. 17/11/2015 Rs. 44,61,474/-	Ph.Adim	11-17-2015	3-23-2016		44.61	0	44.61		
2455	-do- (SH:- Painting of centre median with cement plaster of damaged faces from Km. 320.320 to km. 360.00 & removing of debris in the choaked stretch of existing drain from km, 323.300 to km. 326.50)		EE/NH-II/WO/15-16/5 dt. 10/11/2015 Rs. 44,71,525/-	Kh. Premkumar Singh	12-17-2015	12-16-2015		44.71	0	44.71		
2456	-do- (SH:- Repairing and restoration of pavement in the stretch from km. 334.00 to Km. 338.00)		EE/NH-II/WO/15-16/ dt. 17/11/2015 Rs. 13,22,789/-	O.lbotomba Singh.	12-1-2015	1-31-2016		13.22	0	13.22		
2457	-do- (SH:-Rehabilitation of 1m span water trap culvert at Heecham yaicham Pat, Old Thumbuthong,New Thumbuthong, Super market & Thongam Leikai and excavation of unlined drain at km.337.500)		EE/NH-II/WO/15-16/9 dt. 17/11/2015 Rs. 8,88,502/-	Ph. Adim	11-17-2015	3-25-2016		8.88	0	8.88		
2458	-do- (SH:- E/work in banking for parking place at km. 389.00)		EE/NH-II/WO/15-16/7 dt. 17/11/2015 Rs. 11,83,369/-	Ph. Adim	11-18-2015	12-20-2015		11.83	0	11.83		

2459	-do- (SH:- Pot holes mending from Km. 338.00 to km. 365.00)		EE/NH- II/WO/15-16/6 dt. 17/11/2015 Rs. 44.59,938/-	Y.Thoiba Singh	11-17-2015	3-28-2016		44.59	0	44.59		
										167.84		
National Highway - III												
2460	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH: Clearance of the side-berm and adjoining peripheral areas and re-sectioning of kutchra drain at selected stretches from km. 402.00 to km. 421.00)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 13.36 EE/NH- III/WO/2015- 16/MO/98 dt. 18/11/2015	M. Gune Singh	11-18-2015	1-17-2016		13.36		13.36		
2461	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH: Restoration of damaged pavement & patch repairing from km 433.00 to km 447.00)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 19.63 EE/NH- III/WO/2015- 16/WO/97 dt. 18/11/2015	Kh.Prem Kumar Singh	11-23-2015	2-22-2016		19.63		19.63		
2462	M/O to NH-150 from Km 402.00 to Km 448.00 Churachandpur-Yaingangpokpi section (SH:Shingling on side berm at Nambol Bazar area from Km 448.454 to Km 448.710 (Ccpur side) and Km 448.535 to 443.320 (Imphal side)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 3.63 EE/NH- III/WO/2015- 16/MO/104 Dt. 18/11/2015	James Laishram	18/11/2015	17/12/2015		3.63		3.63		
2463	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH: Clearance of the side-berm and adjoining peripheral areas and re-sectioning of kutchra drain at selected stretches from km. 402.00 to km. 421.00)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 13.38 EE/NH- III/WO/2015- 16/MO/102 Dt. 18/11/2015	O.Open Singh	18/11/15	1-17-2016		13.38		13.38		
2464	M/O to NH-53/NH-37 for the year 2015-16 (SH: Construction of traffic round about at Tera Bazar,Km 2.50, Tera Loukrapam Leikai Km 2.80 on NH-150 and Kwakeithel at Km 460.550 on NH-150)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 3.75 EE/NH- III/WO/2015- 16/MO/100 Dt. 18/11/2015	W.Sanaton Meitei	18/11/2015	17/12/2015		3.77		3.77		
2465	M/o to NH-150 (Churachandpur - Yaingangpokpi) section (SH:- Restoration of damaged pavement from km 469.300 to km 471.00.00)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 4.39 EE/NH- III/WO/2015- 16/MO/101 Dt. 18/11/2015	S.Jugeshwar Singh	18/11/2015	17/01/2016		4.39		4.39		
2466	M/o to NH-150 Imphal-Yaingangpokpi section for the portion from Km 463.00 to Km 488.00 (SH: Clearance of side berm,road side jungles and resectioning of Kutchra Drain in between Km 467.00 to Km488.00)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 22.30 EE/NH- III/WO/2015- 16/MO/103 Dt. 18/11/2015	N.Ratan Singh	18/11/2015	17/02/2016		24.11		24.11		
2467	M/O to NH-150 from Churachandpur-Yaingangpokpi sectionfor the portion from Km 402.00 to Km 488.00 (SH: Restoration of damaged pavement from Km 467.00 to Km 468.850 and repairing of central road median, footpath including painting from km 462.660 to km 464.640)	RW/G- 23012/01/2015- W&A dt. 31/08/2015	Rs. 21.24 EE/NH- III/WO/2015- MO/96 Dt.12/11/2015	N. Ratan Singh	11-12-2015	1-11-2016		23.15		23.15		

2468	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (SH:- Restoration of damaged pavement & patch repairing from km 455.600 to km 463.00.00)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 8.93 EE/NH-III/WO/2015-16/MO/99 Dt.18/11/2015	H.V.S Construction Material Pvt.Ltd	18/11/2015	17/02/2016		8.93					8.93		
2469	M/O to NH-150 from Churachandpur-Yaingangpokpi sectionfor the portion from Km 402.00 to Km 488.00 (SH: Restoration of damaged pavement and patch repair from Km 447.00 to 455.600)	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 14.28 EE/NH-III/WO/2015-16 MO/110 Dt.18/11/2015	N. Ratan Singh	11-18-2015	2-17-2016		14.28					14.28		
2470	M/o to NH-150 from km 402.00 to km. 488.00 (Churachandpur -Yaingangpokpi) section (Restoration of damaged pavement and patch repair from km. 421.00 to km 433.00	RW/G-23012/01/2015-W&A dt. 31/08/2015	Rs. 22.31 EE/NH-III/WO/2015-16/ MO/101(A) Dt.18/11/2015	N. Ratan Singh	11-18-2015	1-17-2016		22.31					22.31		
													150.94		
													592.14		
	MH: 2216														
	BUILDING DIVISION-II														
2471	M/o T-V/Qtr. No. 2 at Babupara.	No. 26/149/2015-W(NP), Dt. 05/03/2016 & Rs. 5,00,000/-	EE/BD-II/CT-II/15-16/21 dt.25/03/2016		3-25-2016	6-24-2016									
2472	Repairing of Qtr. no. T-IV/E-40 at Lamphelpat occupied by A. Tombikanta Singh, Secretary, Election.	No. 26/149/2015-W(NP), Dt. 05/03/2016 Rs. 9,952/-	BD-II/CT-II/15-16/44 dt.10/03/2016, Rs. 9,662/-	Y Brojen Singh	3-10-2016	6-9-2016		9.662	1.000				8.952		
2473	M/o Type-II/A-8 Lamphel Sanakeithel	26/149/2015-W(NP) dated 05/03/2016, Rs.5,000/-	BD-II/CT-II/15-16/4 dt.10/03/2016, Rs. 4,852/-	Th. Bikram Singh	3-10-2016	5-9-2016		4.852					5		
2474	M/o Govt. Qtr. No. T/B-85 at NGV.	26/149/2015-W(NP), Dt. 05/03/2016 Sl. No. 8, Rs. 5,270/-	BD-II/CT-2/2015-16/8 dt. 10/03/2016, Rs. 5,116/-	Y Brojen Singh	3-10-2016	5-9-2016		5.116	1.000				4.27		
2475	M/o earthquake damaged Qtr. No. T-II/A-11 at Lamphelpat.	26/149/2015-W(NP), Dt. 05/03/2016 Sl. No. 12, Rs. 5,000/-	BD-II/CT-2/2015-16/23 dt. 10/03/2016, Rs. 4,849/-	Y Brojen Singh	3-10-2016	5-9-2016		4.849	1.000				4		
2476	M/o repairs of S.O's Qtr. No. 4/B, 2nd MR Gate, Imphal occupied by Gangte.	26/149/2015-W(NP) dated 05/03/2016, Rs. 3,000/-	EE/BD-II/CT-II/15-16/34 dt.10/03/2016, Rs. 2,912/-	AK Ranjit	3-10-2016	5-9-2016		2.912	0.500				2.5		
2477	M/o Sub-Division No. IV office Bldg. Division No. II, PWD, Manipur at Lamphelpat.	26/189/2016-W(NP) dated 26/11/2016, Rs. 14,526/-	EE/BD-II/CT-II/16-17/25 dt.06/12/2016, Rs. 14,090/-	AK Ranjit	12-6-2016	3-5-2017		14.090	4.600				9.926		
2478	Repairing of MLA Hostel No. 14 at Majorkhul.	26/149/2015-W(NP) dt 05/03/2016, Rs. 6,900/-	EE/BD-II/CT-II/15-16/45 dt.10/03/2016, Rs. 6,696/-	AK Ranjit	3-10-2016	6-9-2016		6.696	3.000				3.9		
													38.548		
	FY: 2016-17														
	MH: 5054														
	Imphal West Division														
2479	Imp't. of Lambal Road.	43/48/16-W Dt.3.11.16	IW/16/SD-II/18 Dt. 26.11.16	G.Panmei	26.11.16	25.5.17		50.00	37.50				12.5		

2480	Impt. of Khullem Leikai internal drain.	43/49/16-W Dt.3.11.16	IW/16/SD-II/22 Dt.6.12.16	Th.Rajesh Singh	6.12.16	5.8.17		40.00	20.00	20		
2481	Lamlongei to Heibongpokpi-4Km.	43/258/16-W Dt.22.11.16	IW/16/SD-II/30 Dt.22.2.16	Adim Kamei	22.2.16	21.2.17		15.00	8.00	7		
2482	Improvement of IVRs in the Municipality areas of Uripok A/C.	43/43/16-W Dt.25.10.16	IW/16/SD-I/21 Dt.26.11.16	W.Sonajit Singh	26.11.16	25.11.17		200.00	150.00	50		
2483	Impvt. Of Road from Khoyathong traffic point to Lilashingkhongnangkhang traffic point (2nd portion).	42/46/16-W Dt.26.12.16	IW/16/SD-II/32 Dt.31.12.16	M/S HVS Constn. Materials Pvt.Ltd.	31.12.16	30.6.17		384.00	317.00	67		
										156.5		
Imphal East Division												
2484	Impvt. of IVR's in and around Lamlai A/C (SH-NH-150 (Nongada) to Chingnungkok IVR, Nongada IVR & Tellou IVR).	Rs. 282.830 lac 43/243/2016-W dt. 05/12/2016	Rs.245.698 lac. IE/CT(10)/W/1 6-17/72 dt. 31/12/2016	M/S Rangnamei Construction & Sales	7.1.17	6.1.18	-	274.57	205.00	69.568		
2485	Impvt. of Pangei Ring Road.	Rs. 20.00 lac 43/19/2016-W dt. 18/10/2016	Rs. 17.895 lac IE/CT(10)/W/1 6-17/30 dt. 18/11/2016	P. Poireinganba Meetei	25.11.16	24.5.17	-	20.00	11.50	8.498		
2486	Impvt. of Tangkham Ring Road.	Rs. 35.00 lac 43/20/2016-W dt. 17/11/2016	Rs. 31.319 lac IE/CT(10)/W/1 6-17/51 dt. 17/12/16	P. Poireinganba Meetei	24.12.16	23.6.17	-	35.00	27.00	7.999		
2487	Impvt. of Khundrakpam Ithai Mapal road.	Rs. 20.00 lac 43/24/2016-W dt. 18/10/2016	Rs. 17.896 lac IE/CT(10)/W/1 6-17/31 dt. 18/11/2016	P. Poireinganba Meetei	25.11.16	24.5.17	-	20.00	11.50	8.499		
2488	Impvt. of Kabongput & Kharason IVR.	Rs. 106.730 lac 43/245/2016-W dt. 05/12/2016	Rs. 92.718 lac. IE/CT(10)/W/1 6-17/67 dt. 27/12/2016	M/s Rangnamei Construction & Sales	3.12.16	2.12.17	-	103.61	70.00	33.612		
2489	Impvt. of Laishram Leirak 300 m. with Constn. of Slab culvert at Sabungkhok Khunou.	Rs. 55.00 lac 43/26/2016-W dt. 18/12/2016	Rs. 47.785 lac IE/CT(10)/W/1 6-17/73 dt. 31/12/2016	M/s Rangnamei Construction & Sales	7.1.17	6.6.17	-	53.40	46.00	7.400		
2490	Impvt. of IVR's in and around Lamlai A/C (SH-Sekta to Loushangkhong IVR, Huidrom IVR, Napet Palli IVR & Nungoi IVR).	Rs. 219.590 lac 43/244/2016-W dt. 05/12/2016	Rs. 190.829 lac. IE/CT(10)/W/1 6-17/74 dt. 31/12/2016	M/s Rangnamei Construction & Sales	7.1.17	6.1.18	-	219.59	130.00	89.590		
2491	Constn. of Slab Culvert 5 m span RCC culvert, Chana, 5 m span at Lamlai Karthong, 4 m span at Lamlai Maning Leikai, 5 m span at Sheijang Teramakhong, constn. of pucca line drain on both sides from yaingangpokpi Bazar to Thamnapokpi.	Rs. 200.00 lac 43/28/2016-W dt. 18/11/2016	Rs. 173.754 lac IE/CT(10)/W/1 6-17/58 dt. 17/12/16	M/s Rangnamei Construction & Sales	24.12.16	23.12.17	-	200.00	128.50	71.500		
2492	Impvt. of IVR from Tinsid road to Popular High School along Kongba River western side with Black Topping.	Rs. 44.15 lakh 43/9/2016-W dt. 18-11-2016	Rs. 38.340 lakh IE/CT(10)/W/1 6-17/63 dt. 17/12/2016	M/s Rangnamei Construction & Sales	24.12.16	23.6.17	-	44.15	25.00	19.150		
2493	Impvt. of IVR from Tinsid road to Popular High School along Kongba River western side with Black Topping.	Rs. 44.15 lakh 43/9/2016-W dt. 18-11-2016	Rs. 38.340 lakh IE/CT(10)/W/1 6-17/63 dt. 17/12/2016	L. Lokendro Singh	24.12.16	23.6.17	-	44.15	25.00	19.150		
2494	Impvt. of Moirangkampu Sajeb Maning Lambi IVR, Yambem Leikai IVR via Tinsid road to Ningthoujam Leirak Mapa along western bank Iril river via River bank to Chingkhei Guru Community Hall.	Rs. 62.000 lac 43/4/2016-W dt. 18/11/2016	Rs. 55.466 lac IE/CT(10)/W/1 6-17/62 dt. 17/12/2016	Rajendro Haobamcha	24.12.16	23.6.17	-	62.00	37.00	25.000		

2495	Impvt. of road in and around Yaiskul A/C.	Rs. 199.999 lac 43/240/2016-W dt. 04/11/2018	Rs. 173.757 lac. IE/CT(10)/W/1 6-17/52 dt. 17/12/2016	G. Kakhngai Kabui	24.12.16	23.6.17	-	194.17	172.00	22.173		
2496	Impvt. of Tinsid Road (MDR).	Rs. 287.100 lac 43/247/2016-W dt. 05/12/2016	Rs. 249.328 lac. IE/CT(10)/W/1 6-17/50 dt. 17/12/2016	Kh. Kalachand Singh	24.12.16	23.6.17	-	287.10	206.00	81.100		
										463.24		
	HIGHWAY SOUTH DIVISION											
2497	Impvt. of Jaganath Leirak, Pishum Leirak, Ngakraba Leirak, Manipur College Awang Lambi, Oinam Leirak, Irom Leirak, Kshetri Leikai & Yengkhom Leirak, Maibam Leirak, Kongkham Leirak, Leishangthem Leirak, Oinam Thingel, Okram Leirak, Pishumthong to Hiyangthang Torban Lambi, Pishumthong to Yumnam Leikai Makha Lambi, Chirom Leikai, Singjamei Keithel road, Liwa road and Waikhom Leikai Leirak Achouba.	43/64/2016-W Dt. 18/11/2016 Rs. 2,60,00,000/-	EE/HS/Cont/W 0/5054/16- 17/5 Dt. 30/12/2016 Rs. 2,25,88,028/-	W. Imo Singh	11-3-2016	5-1-2018		Rs. 256.47	Rs. 220.00	36.47		
2498	Impvt. of Singjamei Thongam Leikai road up to Sougrakpam Leirak (SH: WBM, BM & SDBC)	43/250/2016-W Dt. 05/12/2016 Rs. 1,29,37,000/-	EE/HS/Cont/W 0/5054/16- 17/14 Dt. 09/01/2017 Rs. 1,12,11,012/-	Ph. Adai				125.14	Rs. 50.00			
					1-16-2017	1-15-2019				75.14		
2499	Improvement of Kwakeithel Ningthemcha Karong Road 1.00km to 2.20km.	43/252/2016-W Dt. 05/12/2016 Rs. 1,74,61,000/-	EE/HS/Cont/W 0/5054/16- 17/7 Dt. 02/01/2017 Rs. 1,51,78,706/-	Ashing Kabui				169.62	Rs. 142.00			
					1-3-2017	1-2-2018				27.62		
2500	Impvt. of Keishampat Mutum Leirak, IVR connecting Kangabam Leikai to Thiyam Leikai, Leimajam Leikai PYDC to Khwairakpam Leikai culvert i/c connecting roads, Road connecting Nepra Menjor field to S. Kumar residence i/c Oja Mangi Lambi, Leimajam Leirak, Leimajam Leikai to Meino Leirak, Laishom Leirak, Hodam Leirak, Road connecting Hodam Leirak to IMI road via Elangbam Leikai, Manging Longjam Leirak, Thangjam Leirak, Kangajam Leirak, IVR from Ngangom Leikai to Ningthemcha Karong road via Oinam Leikai, Tomal Singh Leirak, Akham Leikai IVR, Nongthombam Leirak and other connecting roads i/c 4 nos. of 1m span culvert.	43/65/2016-W Dt. 05/12/2016 Rs. 2,00,00,000/-	EE/HS/Cont/W 0/5054/16- 17/12 Dt. 03/01/2017 Rs. 1,73,95,608/-	Ashing Kabui	1-3-2017	7-2-2018		149.28	Rs. 123.50	25.78		
								Total :-		165.01		
	THOUBAL DIVISION											
2501	Impvt. of Mini Bridge at Charangpat over Arong River	43/85/2016-W dt. 17/11/2016 A/A Rs. 30.00 lacs E/S Rs. 14.00 lacs.	EE/TBL/WO/R& B(P)/2016- 17/163 dt. 3/12/2016 , Rs 26.41 lakh	M/S Hi-Tech. Constn.	3/12/2016	2/6/2017		26.41	26.50	3.13		

2502	Impvt. of IVR at Phouden Mathak Leikai.	43/84/2016-W(A) dt. 17/11/2016 A/A Rs. 30.00 lakhs. E/S Rs. 14.00 lacs.	EE/TBL/WO/R&B(P)/2016-17/164 dt. 6/12/2016 , Rs. 26.81 lakh	M/S Hi-Tech. Constrn.	6/12/2016	6/6/2017		26.81	26.00	3.58		
2503	Impvt. of IVR at Bamol Leikai.	43/76/2016-W dt. 17/11/2016 A/A Rs. 30.00 lacs & E/S Rs. 10.00 lacs	EE/TBL/WO/R&B(P)/2016-17/162 dt. 3/12/2016 , Rs. 26.84 lakh	H. Romen Singh	3/12/2016	2/6/2017		26.84	24.00	5.37		
2504	Impvt. of IVR at Babu Bazar & Khong Ahanbi (Left out portion) with drain	43/77/2016-W dt. 17/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 7.00lacs.	EE/TBL/WO/R&B(P)/2016-17/153 dt. 3/12/2016 , Rs. 21.96 lakh	Suranjoy Sanasam	3/12/2016	2/6/2017		21.96	16.00	8.05		
2505	Impvt. of IVR at Amurijam	43/83/2016-W dt. 19/10/2016 A/A Rs. 15.00 lakhs. E/S Rs. 7.00 lacs.	EE/TBL/WO/R&B(P)/2016-17/165 dt. 9/12/2016 , Rs. 13.26 lakh	P. Menjor Singh	9/12/2016	8/6/2017		13.26	12.00	2.68		
2506	Impvt. of IVR at Phouden Kabarstan road.	43/75/2016-W dt. 19/10/2016 A/A Rs. 20.00 lacs & E/S Rs. 9.00 lacs	EE/TBL/WO/R&B(P)/2016-17/142 dt. 30/11/2016 , Rs. 17.88 lakh	H. Romen Singh	30/11/2016	29/5/2017		17.88	18.50	1.34		
2507	Impt. of Yairipok Sikhong road. 8.00km.	43/87/2016-W dt. 8/11/2016 A/A Rs. 50.00 lacs.& E/S Rs. 25.00 lacs	EE/TBL/WO/R&B(P)/2016-17/134 Dt. 28/11/2016 , Rs. 44.67 lakh	G. Gakhangai Kabui	28/11/2016	27/11/2017		44.67	38.00	10.74		
2508	Impvt. of road from Hijam Khunou to Aripat via Ukhongsang	43/92/2016-W dt. 8/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 12.00lacs.	EE/TBL/WO/R&B(P)/2016-17/117 Dt. 21/11/2016 , Rs. 22.34 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017		22.34	12.00	11.63		
2509	Impvt. of road from Sikhong Bazar to Ingourok (SH:- Widening of Road with E/W, SG, WBm & PC)	43/92/2016-W(A) dt. 8/11/2016 A/A Rs. 25.00 lakhs. E/S Rs. 12.00lacs.	EE/TBL/WO/R&B(P)/2016-17/118 Dt. 21/11/2016 , Rs. 22.33 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017		22.33	12.00	11.63		
2510	Constn. of 6m Span RCC Slab Culvert at Inganglok.	43/91/2016-W dt. 8/11/2016 A/A Rs. 25.00 lacs & E/S Rs. 12.00 lacs	EE/TBL/WO/R&B(P)/2016-17/155 Dt. 3/12/2016 , Rs. 22.06 lakh	Ashing Kabui	3/12/2016	2/5/2017		22.06	23.00	1.79		
2511	Impvt. of road from Litan to Inganglok - 1.00km.	43/94/2016-W dt. 24/10/2016 A/A Rs. 15.00 lacs.& E/S Rs. 8.00 lacs	EE/TBL/WO/R&B(P)/2016-17/130 Dt. 30/11/2016 , Rs. 13.40 lakh	N. Bishworjit Singh	30/11/2016	29/5/2017		13.40	12.00	2.68		
2512	Constn. of Pipe Culverts - 3Nos at Dhaka road.	43/89/2016-W dt. 24/10/2016 A/A Rs. 5.00 lakhs. E/S Rs. 3.00lacs.	EE/TBL/WO/R&B(P)/2016-17/129 Dt. 30/11/2016 Rs. 4.44 lakh	N. Bishworjit Singh	30/11/2016	29/2/2017		4.44	3.00	1.79		
2513	Impvt. of 5m Span RCC Slab Culvert at Ukhongsang	43/93/2016-W dt. 24/10/2016 A/A Rs. 15.00 lacs & E/S Rs. 8.00 lacs	EE/TBL/WO/R&B(P)/2016-17/119 Dt. 21/11/2016 , Rs. 13.40 lakh	Th. Jogendro Singh	21/11/2016	20/5/2017		13.40	8.00	6.26		

2514	Impvt. of Waikhong Leirak Achouba - 1.75km.	43/114/2016-W dt. 7/11/2016 A/A Rs. 45.00 lacs.& E/S Rs. 23.00 lacs	EE/TBL/WO/R&B(P)/2016-17/180 Dt. 29/12/2016 Rs. 40.24 lakh	Th. Somokanta Singh	29/12/2016	28/12/2017		40.24	23.00	19.69		
2515	Impvt. of road from Hiyanglam Waikhom Leikai to Hiranmei left Bank - 6.05km.	43/115/2016-W dt. 7/11/2016 A/A Rs. 155.00 lakhs. E/S Rs. 77.00lacs.	EE/TBL/WO/R&B(P)/2016-17/132 Dt. 30/11/2016 , Rs. 138.08 lakh	Apam Shimary	30/11/2016	29/11/2017		138.08	117.00	34.00		
2516	Impvt. of road in and around Kakching Khunou - 14.063km	43/110/2016-W dt. 29/10/2016 A/A Rs. 169.00 lacs& E/S Rs. 85.00 lacs	EE/TBL/WO/R&B(P)/2016-17/131 Dt. 30/11/2016 , Rs. 150.57 lakh	H. Kunjeshor Singh	30/11/2016	28/3/2017		150.57	150.57	16.49		
										140.85		
BISHNUPUR DIVISION												
2517	Impvt. of IVR NH-150 to Sadu Chiru Waterfall via Leimaram .	43/249/2016-W dt. 5/12/2016 ; Rs.218.00 lacs	EE/BPR/W.O/PI an/16-17/20 dt.20-12-16 Rs.189.40	R.K Fortune Developers	12-20-2016	5-20-2017		189.40	25.00	171.20		work nearing completion
2518	Upgradation of roads in Ward no. 4,5,6,7 in Oinam via Mongkhang Leikai to Pat taba via Keirakpam Santa Mapa to Pump house at Yangoi macha.	43/122/2016-W dt. 18/10/2016; Rs.100.00 lacs	EE/BPR/W.O/PI an/16-17/1 dt.18-11-16 Rs.86.87	G.Kakhangai	11-18-2016	10-18-2017		86.87	82.00	16.68		work completed
2519	Construction of 6 meter span culvert at Laisoi Hiran on Bishnupur Mayng Imphal at Toubul Mamang.	43/123/2016-W dt. 18/10/2016 ; Rs.125.21 lacs	EE/BPR/W.O/PI an/16-17/2 dt.18-11-16 Rs.108.78	G.Panmei	11-18-2016	11-18-2017		108.78	87.00	37.82		work completed
2520	Impt. Of Sanjenbam Pukhrabam ODR	43/121/2016-W dt. 5/11/2016; Rs.107.36 lacs	EE/BPR/W.O/PI an/16-17/9 dt.29-11-16 Rs.93.27	O.Premjit Singh	11-29-2016	10-29-2017		93.27	101.00	6.36		work completed
2521	Impt. Of IVR from Leimapokpam Lai Thangjing Mapa to Hindi lampak via Khongnang Ani Karak	43/120/2016-W dt. 5/11/2016; Rs.92.61 lacs	EE/BPR/W.O/PI an/16-17/10 dt. 29-11-16 Rs.92.61	O.Premjit Singh	29-11-16	10-29-2017		80.46	87.00	5.61		work completed
2522	Impt. Of road at Bishnupur Ward No. 1,4,7,8,9 & 11.	43/124/2016-W dt. 16/11/2016; Rs.120.00 lacs	EE/BPR/W.O/PI an/16-17/15 dt.29-11-16 Rs.104.25	Th. Jiten Singh	11-29-2016	7-29-2017		104.25	100.00	20.00		work completed
2523	Impt. Of Kwasiphai road from NH-150 to Khoijuman Bailey Bridge with Inter Village Road	43/125/2016-W dt. 16/11/2016; Rs.80.00 lacs	EE/BPR/W.O/PI an/16-17/14 dt.29-11-16 Rs.69.50	Th.Jiten Singh	11-29-2016	4-29-2017		69.5	67.00	13.00		work completed
2524	Upgradation of road in and around Moirang Municipal Council.	43/126/2016-W dt. 17/11/2016; Rs.100.0 lacs	EE/BPR/W.O/PI an/16-17/11 dt.29-11-16 Rs.86.88	M.Raju Singh	11-29-2016	10-29-2017		86.88	85.00	15.00		work completed
2525	Upgradation of roads in Tronglaobi, Ngangkhalkeikai & Phubala Panchayat area	43/127/2016-W dt. 17/11/2016; Rs.65.00 lacs	EE/BPR/W.O/PI an/16-17/12 dt.29-11-16 Rs.56.47	M.Raju Singh	11-29-2016	10-29-2017		56.47	56.00	9.00		work completed
2526	Improvement of road from Khomjin to Thanga chinglak via Thanga Tongbram	43/129/2016-W dt.4/11/16 Rs.100.00	EE/BPR/W.O/PI an/16-17/ 3 dt.22/11/16 Rs.86.88	T.Bhumeswar Singh	11-22-2016	10-29-2017		86.88	91.00	9.00		work completed
2527	Impt of Ring road Moirang Khunou Makha Leikai -1.20km	43/132/2016-W dt.4/11/16 Rs.60.00	EE/BPR/W.O/PI an/16-17/ 6 dt.22/11/16 Rs.52.06	Th. Ahem	11-22-2016	6-15-2017		55.34	54.81	5.00		work completed
2528	Impvt. of Kumbi Saiton road from Litan Pokpi to Mahadeva Lai Mapa Left out portion	43/134/2016-W dt. 07/11/2016 ; Rs.50.00 lacs	EE/BPR/W.O/PI an/16-17/8 dt.28-11-16 Rs.43.44	Ph.Kanta Singh	11-28-2016	12-06-17		43.44	45.00	5.00		work completed

2529	Impmt. Of Wangoo Ring road from Wangoo Bazar to Sandangkhang Manipur River Bank-1.50 km	43/137/2016-W dt. 03/12/2016 ; Rs.37.00 lacs	EE/BPR/W.O/Plan/16-17/19 dt.19-12-16 Rs.32.14	A.S Aring	12-19-2016	12-06-17		32.14	31.00	6.00		work completed
2530	Constn. Of pucca drain from Daithaolong Bazar to Satudai Phase-II	43/138/2016-W dt. 07/11/2016 ; Rs.70.00 lacs	EE/BPR/W.O/Plan/16-17/17 dt. 6-12-16 Rs.60.81	Ph.Adai	12-6-2016	12-06-17		60.81	64.00	6.00		work completed
2531	Impvnt. of approach road and cement concrete drain at Gongpung (Khoupum BDO Office Complex)	43/140/2016-W dt. 07/11/2016 ; Rs.30.00 lacs	EE/BPR/W.O/Plan/16-17/16 dt. 06-12-16 Rs.26.06	Ph.Adai	12-6-2016	12-06-17		26.06	20.00	10.00		work completed
2532	Impvnt. of road from Gaidimjang to Duiparik road (SH:- Earth filling and widening)	43/139/2016-W dt. 07/11/2016; Rs.50.00 lacs	EE/BPR/W.O/Plan/16-17/18 dt. 6-12-16 Rs.43.44	Ph.Adai	6-12-16	12-06-17		43.44	47.00	3.00		work completed
2533	Constn. Of RCC Bridge over Duigumpang River from Tathuak road via cemetry road to Block Road at Gaidimjang	43/256/2016-W dt. 19/12/2016 ; Rs.30.00 lacs	EE/BPR/W.O/Plan/16-17/21 dt.03-01-17 Rs.25.99	Thuijingam Gangmei	1-3-2017	12-06-17		25.99	21.50	8.50		work completed
2534	Impvnt. of Moirang Sendra road (SH:- Constn. of retaining wall on eastern side)(SH:- Pot hole mending on Moirang Sendra road from 0.0 km to 1.02 chainage in connection with 7th Sangai Festival-2016)	42/76/2012-W(SPA) dt. 25-03-13; Rs.229.00 lacs	EE/BPR/W.O/16-17/6 dt. 06-10-16 Rs.4.84	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84		work completed
2535	Impvnt. of Moirang Sendra road (SH:- Constn. of retaining wall on eastern side) (SH:- Pot hole mending & beautification of median, side berm from km 1.02 to 2.14 chainage)		EE/BPR/W.O/16-17/7 dt. 06-10-16 Rs.4.84	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84		work completed
2536	Impvnt. of road in Moirang Municipal Area(Phase-II)(SH:- Impvnt. of Moirang Kumbi road from km 0.240 to km 0.460 chainage)	42/72/2012-W(SPA) dt. 25-03-13; Rs.100.00 lacs	EE/BPR/W.O/16-17/8 dt. 06-10-16 Rs.4.82	M.Raju Singh	06-10-16	06-11-16		4.82	nil	4.82		work completed
2537	Impvnt. of Keibul road connecting Thanga Tongbram(SH:- Shingling of Kiyam Sribon road).	42/70/2012-W(SPA) dt. 25-03-13; Rs.100.00 lacs	EE/BPR/W.O/16-17/9 dt. 06-10-16 Rs.4.82	M.Raju Singh	06-10-16	06-11-16		4.84	nil	4.84		work completed
										366.51		
	Jiribam Division											
2538	Construction of Bailey Suspension Bridge over Barak river at Tipaimukh for connecting Taithu and Paiphunmuan	42/18/2014-W dt.28.12.2016 (Revised) Rs.706.00	i) EE/JD/CT(8)/2015/51 Dt.28.03.2015 & Rs.77.53916 ii) EE/JD/CT(8)/2015/52 Dt.28.03.2015 & Rs.79.3004 iii) EE/JD/CT(8)/2015/53 Dt.28.03.2015 & Rs.59.30557	1. M/s MM Construction 2. Y. Sunil Singh 3. Y. Jugindro Singh	04.04.2015	30.10.2021	N/A	₹ 631.77	₹ 600.00	106.00		
										106.00		
	TAMENGLONG DIVISION											
2539	Improvement of road from Rangkhung to Khebuching	43/145/2016-W dt.08-11-2016 Rs100.00	CT/7/TML/P/2016-17/5 & 6 dt.20/12/2016 Rs.86.88	R.K.Fortune Development Pvt.Ltd. & Pousuamlung Gangmei	Dt.26/12/2016	Dt.13/09/2018	Dt.13/09/2018	86.88	83.00	17.00		

2540	Improvement of road from District Council Junction to Mini Secretariat	43/146/2016-W dt.08-11-2016 Rs.100.00	CT/7/TML/P/20 16-17/7 dt.20/12/2016 Rs.86.82	Pousuamlung Gangmei	Dt.26/12/2016	Dt.22/05/2017	Dt.22/05/2017	86.82	90.00	10.00		
2541	Improvement of road from New Takou to Old Takou -9.00km.	43/141/2016-W dt.08-11-2016 Rs.100.00	CT/7/TML/P/20 16-17/8 dt.20/12/2016 Rs.86.66	R.K.Fortune Development Pvt.Ltd.	Dt.26/12/2016			86.66	90.00	10.00		
2542	Improvement of IVR from Noney Pt. IV (Ch) to Noney Part-III(Ch)	43/148/2016-W dt.08-11-2016 Rs.35.00	CT/7/TML/P/20 16-17/3 dt.20/12/2016 Rs.30.37	Ph.Adai	Dt.26/12/2016	Dt.15/03/2017	Dt.15/03/2017	30.37	30.00	5.00		
2543	Construction of bridge over Khundai river at Okoklong.(Sh:- Construction of 8m Span RCC Slab culvert).	43/257/2016-W dt.19-12-2016 Rs.50.00	CT/7/TML/P/20 16-17/12 dt.30/12/2016 Rs.42.62	Ph.Adai	Dt.5/01/2017	Dt.10/04/2017	Dt.10/04/2017	42.62	16.50	23.50		
2544	Improvement of road from Atengba to Longchai village – 6kms.	43/142/2016-W Dt.18/11/2016 Rs.50.00	CT/7/TML/P/20 16-17/9 Dt.20/12/2016 Rs. 43.07	Z. Kaigailungbou	Dt.26/12/2016	Dt.6/02/2019	Dt.6/02/2019	43.07	42.00	8.00		
2545	Improvement of road from Inem village to New Magulong village – 5kms.	43/143/2016-W Dt.18/11/2016. Rs. 50.00	CT/7/TML/P/20 16-17/11 Dt.20/12/2016 Rs.43.27	Z. Kaigailungbou	Dt.26/12/2016	Dt.7/02/2019	Dt.7/02/2019	43.27	46.00	4.00		
2546	Improvement of road from Njukaok to Kangihang- 5kms.	43/144/2016-W Dt.18/11/2016. Rs.50.00	CT/7/TML/P/20 16-17/10 Dt.20/12/2016 Rs. 42.92	Z. Kaigailungbou	Dt.26/12/2016	Dt.8/02/2019	Dt.8/02/2019	42.92	46.00	4.00		
										81.50		
Senapati Division												
2547.	Impvt. Of IVR St. Mary's convent to District Hospital Senapati	43/186/2016-W dt. 5.12.2016 Rs. 60.00	EE/SPT/WO/20 16-17/31 dt. 20.12.2016	R.N. Enoch	31.12.2016	31.03.2017	4-7-2017	Rs. 52.12	Rs. 30.00	22.12		-do-
2548.	Impvt. Of road from National Highway to Mt. Everest College via Emesiippro (SH: Drainage Black top	43/178/2016-W dt. 9.11.2016 Rs. 15.00	EE/SPT/WO/20 16-17/15 dt. 02.12.2016	L. T.Talu	01.01.2017	31.03.2017	3-7-2017	Rs. 13.03	Rs. 5.0	8.03		-do-
2549.	Impvt. Of road from Khongdei shimpfung to Thiwa	43/179/2016-W dt. 9.11.2016 Rs. 15.00	EE/SPT/WO/20 16-17/16 dt. 02.12.2016	L. T.Talu	09.12.2016	08.03.2017	3-15-2017	Rs. 12.97	Rs. 5.0	7.97		-do-
2550.	Impvt. Of IVR from Makhan centre to St. Xavier School	43/182/2016-W dt. 18/10/2016 Rs. 15.00	EE/SPT/WO/20 16-17/17 dt. 02.12.2016	Heni Dailu	09.12.2016	31.03.2017	4-7-2017	Rs. 13.03	Rs. 13.03	1.97		-do-
2551.	Impvt. Of IVR Magadui to Rozing ground	43/181/2016-W dt. 26.10.2016 Rs. 20.00	EE/SPT/WO/20 16-17/18 dt. 20.12.2016	Elias Howmai	27.12.2016	31.03.2017	4-7-2017	Rs. 17.37	Rs. 15.11	4.89		2470/II
2552.	Impvt. Of Road from Makhan Lovadzingho NH-2 to Nelo via Makhan Khunou & Mariena Village (SH: E/W in widening & Eroded portion from 3.00 km to 3.5km	43/187/2016-W dt. 5.12. 2016 Rs. 30.00	EE/SPT/WO/20 16-17/19 dt. 20.12.2016	Heni Dailu	27.12.2016	31.03.2017	4-7-2017	Rs. 25.70	Rs. 20.00	10		-do-
2553.	Impvt. Of IVR from Kajampao to Raboitangkang	43/180/2016-W dt. 17.11.2016 Rs. 40.00	EE/SPT/WO/20 16-17/20 dt. 20.12.2016	Elias Howmai	27.12.2016	26.03.2016	4-1-2016	Rs. 34.75	Rs. 20.50	19.5		2678/II
2554.	Impvt. Of road from Ngambuihak to Takril River.	43/183/2016-W dt. 17.11.2016 Rs. 40.00	EE/SPT/WO/201 6-17/21 dt. 20/12/2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 40.00	Rs. 20.50	19.5		2678/II
2555.	Impvt. Of IVR from MP Road to Police Station Willong	43/184/2016-W dt. 12.11.2016 Rs. 40.00	EE/SPT/WO/20 16-17/22 dt. 20/12/2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 34.64	Rs. 20.57	19.43		2336/II
2556.	Impvt. Of IVR from Raboi to Tingjang P/F	43/185/2016-W dt. 17.11.2016 Rs.40.00	EE/SPT/WO/20 16-17/23 dt. 20.12.2016	K.S. Ngaile	27.12.2016	31.03.2017	4-7-2017	Rs. 34.74	Rs. 20.60	19.4		2336/II

2557.	Impvt. Of road from Rikhumei Taphou via Takamei Senapati Ring Road (SH:- E/W Phase-I)	43/177/2016-W dt 5.12. 2016 Rs. 155.00	EE/SPT/WO/20 16-17/24 dt.26.12.2016	C.L. Athot	-do-	-do-	4-7-2017	Rs. 9.99	Rs. 0.50	9.49		-do-
2558.	Impvt. Of road from Rikhumei Taphou via Takamei Senapati Ring Road (SH:- E/W Phase-II 0.53 to 5.690 km)	43/177/2016-W dt 5.12. 2016 Rs. 155.00	EE/SPT/WO/20 16-17/25 dt.26.12.2016	L. T.Talu	01.01.2017	31.03.2017	4-7-2017	Rs. 124.00	Rs. 4.50	119.5		Liability to be cleaned
2559.	Impvt. Of road from Punanamei to Shajouba - 7km (SH: E/W in widening formation 0 to 0.745km)	43/189/2016-W dt. 5.12. 2016 Rs. 70.00	EE/SPT/WO/20 16-17/26 dt.26.12.2016	Andy Pamei	01.01.2017	31.03.2017	4-7-2017	Rs. 9.78	Rs. 0.25	9.53		-do-
2560.	Impvt. Of road from Punanamei to Shajouba - 7km (SH: E/W in widening formation 0 to 0.910km)	43/189/2016-W dt. 5.12. 2016 Rs. 70.00	EE/SPT/WO/20 16-17/27 dt.26.12.2016	Andy Pamei	01.01.2016	31.03.2017	4-7-2017	Rs. 5.02	Rs. 0.25	4.77		-do-
										276.1		
	CHURACHANDPUR DIVISION											
2561	Impvt. Of road from Thamnepokpi to Khoirentak	43/194/2016-W dt 24/10/2016 (Rs.90.00)	CHD/CT(5)/201 6-17/161 dt.29/11/2016	T Lala Vaiphei	12-9-2016	6-8-2017	Nil	90.00	68.00	22.00		
2562	Impvt. Of Minor bridge over Patkun stream at Songda	43/196/2016-W dt 7/10/2016 (Rs. 20.00)	CHD/CT(5)/201 6-17/150 dt.21/11/2016 (Rs.17.3758)	Genlal Khaute	11-28-2016	5-27-2017	Nil	20.00	13.00	7.00		
2563	Impvt. Of Aina-Nungsai road Phase-II	43/197/2016-W dt 24/10/2016 (Rs.50.00)	CHD/CT(5)/201 6-17/160 dt.29/11/2016 (Rs.43.4371)	Genlal Khaute	12-9-2016	6-8-2017	Nil	50.00	47.00	3.00		
2564	Impvt. Of Henglep-Thingkeu road	52/23/2016-W dt 26/10/2016 (Rs.300.00)	CHD/CT(5)/201 6-17/ 154 dt.24/11/2016 (Rs.96.76)	L Thomte	12-5-2016	12-4-2017	Nil	300.00	261.40	38.60		
			CHD/CT(5)/201 6-17/ 151 dt.24/11/2016 (Rs.88.596)	Lhunkhomang Manlun	12-5-2016	12-4-2017	Nil					
			CHD/CT(5)/201 6-17/ 155 dt.24/11/2016 (Rs.30.503)	Chinzakhup	12-5-2016	12-4-2017	Nil					
			CHD/CT(5)/201 6-17/ 153 dt.24/11/2016 (Rs.44.687)	Lunkhoneh	12-5-2016	12-4-2017	Nil					
										70.60		
	SADAR HILLS DIVISION											
2565	Impvt of Kholjang to K. Sajal Road	43/153/2016-W Dt.05.11.2016 A/A Rs.199.99 lakhs E/S Rs. 60.00										Work Completed
	i. (SH : Construction of Pucca drain, Constn of R Wall, E/W in Hill Cutting and Constn of RCC pipe Culvert - 10 Nos.)		EE/SHD/CT(WO)/Plan (R) /2016-17/05 dt. 17/9/2017 Rs. 77.05 Lakh	Lunsat Kipgen	22/11/2016	21/5/2017	N/A	178.96	63.41	13.65		
	ii.(SH: Shingling, WBM and PC)		EE/SHD/CT(WO)/Plan (R) /2016-17/06 dt. 17/9/2017 Rs. 96.67 Lakh	Haokhotinlen Vaiphei	22/11/2016	21/5/2017			107.89	0.12		
										13.77		
	UKHRUL DIVISION											
2566	Improvement of Chasad Kamjong Nambisha road 0.25 km (SH:- Clearance of landslips, resectioning of road side drain & surface dressing 0 - 25.00km)	No. 43/165/2016-W dated 20/10/2016 Rs. 20.00 Lakhs	EE/UD/WO/SP/ 2016-2017/3 dated 23/12/2016 Rs. 16,97,055.00	C. Keishing	29/12/2016	28/05/2016	Nil	Rs.16.96	Rs.12.50	4.47		Work Completed

2578	Painting of Road Medians from Khongnang Karak to I.K.road via. Thangmeiband.	42/182/16-W Dt.14.12.16	IW/AC/1-13/16/3 Dt.22.12.16	K.Santabiren Singh	22.2.16	1.12.18		22.040	17.00	5.04		
2579	Maintenance of Malom Bazar to Railway Station Road.	42/151/16-W Dt.19.11.16	IW/AC/1-13/16/4 Dt.22.12.16	M.Choijot Singh	22.12.16	10.1.17		15.000	10.00	5.00		
2580	Mending of pot holes from Kwakeithel Bazar(NH-150)to Tera Bazar (NH-37).	42/88/016-w Dt.20.10.016	IW/AC/1-13/16/1 dt.25.11.016	H.Dorendro Singh	28.11.16	27.1.17		8.000	3.73	4.27		
2581	Maint. of approach road to MLA Qtr. at Majorkhul.	42/155/16-W dt.5.12.16	IW/AC/1-13/17/6 dt.22.12.16	M.Zainul Abdin shah	22.12.16	21.1.17		19.990	17.990	2.00		
2582	M/O road at Salam LeikaiMayai Leirak(SH-SG,WBM & PC).	42/223/16-W dt.31.12.016	IW/AC/1-13/16/12 Dt.18.3.17	M.Sharat Singh	18.3.17	1.1.18		19.160	8.00	11.16		
										27.47		
Imphal East Division												
2583	M/o BOAT approach road (left out portion)	Rs. 34.499 lac 42/197/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/89 Dt. 31/12/2016 Rs. 33.465 lac	W. Sanaton Meetei	4.1.2017	3.4.2017	-	33.465	16.000	17.465		- do -
2584	Constr. of Railing at BOAT and M/o road at BOAT.	Rs. 24.994 lac 42/195/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/70 Dt. 31/12/2016 Rs. 24.266 lac	W. Sanaton Meetei	4.1.2017	3.4.2017	-	33.465	10.000	23.465		- do -
2585	Widening and strengthening Govidaji approach road (left out portion).	Rs. 25.500 lac 42/198/2016-W dt. 04-01-2017	IE/CT(10)/W/2 016-17/71 Dt. 31/12/2016 Rs. 24.701 lac	S. Deban Singh	4.1.2017	3.4.2017	-	33.465		33.465		- do -
2586	M/o approach road to FCI Godown at Porompat.	Rs. 73.223 lac 42/126/2016-W dt. 01-12-2016	IE/CT(10)/W/2 016-17/50 Dt. 15/12/2016 Rs. 71.005 lac	K. Lamchao Pao	15.12.2016	14.6.2017	-	71.005	61.000	10.005		- do -
2587	Ural Chiru IVR.	2/139/2016-W dt. 25/03/2017 Rs. 185.094	IE/CT(10)/W/2 016-17/83 Dt. 31/12/2016 Rs. 179.703 lacs	L. Romesh Meetei.	31.12.2016	30.12.2017	-	179.703	127.000	52.703		- do -
										137.103		
HIGHWAY SOUTH DIVISION												
2588	Maint. of Kwakeithel Ningthemcha Karong Road 0km to 1.00km.	Rs. 1,12,16,400/- 42/210/2016-W dt.03/01/2016.	Rs. 1,08,97,170/- EE/HS/Cont/W 0/3054/16-17/11 dt. 26/03/2017	B. Rajeshwor Sharma	4-3-2017	6-22-2017		108.56	0.00	108.56		
										108.56		
THOUBAL DIVISION												
2589	M/O road from Wangjing Bazar to Heirolk Litan (SH:- BMS & Semi Dense Carpet)(Wangjing Heirolk road 1.65km to 2.75km)	42/26/2015-W dt. 17/10/2015 Rs. 250.00 lacs	EE/TBL/WO/R&B(P)/2015-16/67 dt. 16/01/2016	HVS Constn. Materials Pvt. Ltd.(Self)	16/1/2016	15/1/2017		223.35	246.00	3.58		
2590	M/O NH-39 to Sansak road via Heirolk.	42/200/2016-W dt. 4/1/2017 Rs. 160.00 Lakhs.	EE/TBL/WO/NP (Rd)/2016-17/196 dt. 13/04/2017	HVS Constn. Materials Pvt. Ltd.	13/4/2017	12/4/2018		132.245		132.25		
										135.83		
BISHNUPUR DIVISION												
2591	Construction of 3 nos. of Heli[pad at Kodompokpi Ground(Wangjing)	42/18/2016-W dt. 24/10/16; Rs.67.65 lacs	EE/BPR/W.O/N P /16-17/1 dt.06-12-16 Rs.65.68	HVS Conntn. Materials Ovt. Ltd.	12-6-2016	12-10-2016		65.68	62.73	2.95		work completed

2592	M/o internal approach road of Keibul Lamjao National Park in connection with the 7th Sangai Festival 2016.	42/174/2016-W dt. 14/12/2016 ; Rs.14.79 lacs	EE/BPR/W.O/N P/16-17/3 dt.19-12-16 Rs.14.33	Th. Ahem	12-19-2016	12-31-2016		14.33	8.24	6.55		work completed
2593	M/o Thanga Sendra road from Ithing to Thanga Part-I from 0 m to 470 m chainage	42/199/2016-W dt. 04/01/2017 ; Rs.162.72 lacs	EE/BPR/W.O/N P/16-17/5 dt.31-03-17 Rs.76.35	W.Sanaton Meitei	3-31-2017	5-31-2017		76.35	nil	78.64		work completed
2594	M/o Thanga Sendra road from Ithing to Thanga Part-I fom 470 m to 830 m chainage	42/199/2016-W dt. 04/01/2017 ; Rs.162.72 lacs	EE/BPR/W.O/N P/16-17/6 dt.31-03-17 Rs.80.20	HVS Conntn. Materials Ovt. Ltd.	3-31-2017	5-21-2017		80.2	nil	82.6		work completed
										170.74		
	National Highway - I											
2595	Widening of road from km 316.871 to km 317.60 on NH-02(old NH-39), Mao-Imphal Section during 2016-17	No.42/111/2016-W dt 14th Dec, 2016	CT-4/NH-1/2016-17/08 dated 2-1-2017 Rs.24835281	M/s Rangamei Construction & Sales	1-9-2017	8-10-2017	Nil	100.86	66.00	34.86		MH-3054
										34.86		
	CHURACHANDPUR DIVISION											
2596	Reconstn. Of damaged 6m span slab culvert over Lailamlui stream at Khumujamba Meitei Leikai	42/93/2016-W dt. 20-10-2016 (Rs. 33.35)	CHD/CT(5)/2016-17/146(B) Dt.03/12/2016 (Rs. 32.31391)	P. Tongthang Zou	12-14-2016	3-13-2017	Nil	33.35	0.00	33.35		
2597	Constn. Of Chingrangmei RCC bridge at Sagang	32/136/2017-W dt. 26-03-2018 (Rs. 55.83)	CHD/CT(5)/2017-18/278 Dt.31/01/2018 (Rs.54.13)	Lunkhoneh	2-7-2018	3-31-2019	Nil	55.83	26.70	29.13		
										62.48		
										677.04		
	MH: 4059											
	Imphal East Division											
2598	Impvt. / renovation of SDO Complex, Porompat.	26/111/2017-W dt. 07/08/2018 Rs. 135.735	IE/CT(10)/W/17-18/7 dt. 15/10/17 Rs. 95.567 lacs	Md. Dhia-Ur-Rahman Khan	22.10.17	21.10.18	- Nil -	119.503	105.000	14.503		(1) Liability is inclusive of Agency charges (2) Date of completion is the stipulated dated.
										14.503		
	BISHNUPUR DIVISION											
2599	Construction of Mini-Secretariat Complex at Bishnupur (SH:- M/o Division office No.1 of Mini Secretariat Complex)	26/220/2016-W dt. 13/12/2016; Rs.10.851 lacs	EE/BPR/W.O/P(B)/16-17/2 dt.19-12-16 Rs.9.42	Y.Sunil Singh	12-19-2016	12-31-2016		9.42 lacs	10.00	0.85		work completed.
										0.85		
										15.353		
	MH: 2059											
	Building Division - I											
2600	Renovation of CE's Guest house near EE, BD-I at PWD Complex, Khoyathong.	Rs. 18.860 & Rs. 10.000 26/264/2017-W dt. 06/11/2017		Kh. Bira Singh					Rs. 10.525	5.86		--do--
										5.86		
	BUILDING DIVISION-II											
2601	Construction of Strong Room, Counting Hall, Approach Road, Sentry Post, Sand Bag, Barricades, Security Tower, Kachha Toilet and Pandal etc. in connection with the General Election, 2017.	26/309/2016-W(NP). Dt. 10/03/2017, Rs.67.726/-	EE/BD-II/WO/2016-17/113 dt.25/03/2017, Rs. 65.493/-	Mingyao Ruivanao	3-25-2017	5-24-2017		65.493	30.000	37.726		

										37.726		
THOUBAL DIVISION												
2602	Re-construction of the Boundary Wall of the Office of SDO, Kakching.	26/29/2016-W dt. 24/10/2016, A/A - Rs. 57.01	EE/TBL/WO/NP /2016-17/176 dt. 29/12/2016 Rs. 50.49 lakh	L. Shyamkishore Singh	29/12/2016	28/3/2017		50.49	45.00	10.75		
2603	Construction of Compound Wall at Nimaichand Higher Secondary School, Thoubal.	26/18/2016-W(NP) dt. 14/7/2016 Rs. 92.00 lakhs.	EE/TBL/WO/NP /2016-17/90 dt. 19/8/2016 , Rs. 81.77 lakh	A.S Aring	19/8/2016	18/11/2016		81.77	76.54	13.83		
											24.58	
BISHNUPUR DIVISION												
2603	A/R of Division Office No.2 and Multipurpose Hall of Mini Sectt. Complex at BPR	26/224/2016-W(NP) dt.13/12/16; Rs.17.196 lacs	EE/BPR/W.O/N P(B)/16-17/3 dt.19-12-16 Rs.16.09	Y.Sunil Singh	12-19-2016	2-10-2017		16.69	5.00	12.2		Work completed
2604	A/R of Division Office No.3 and Multipurpose Hall of Mini Sectt. Complex at BPR	26/224/2016-W(NP) dt.13/12/16; Rs.14.995 lacs	EE/BPR/W.O/N P(B)/16-17/4 dt. 19-12-16 Rs.14.55	Y.Sunil Singh	19-12-16	2-10-2017		14.55	5.00	9.99		Work completed
2605	Construction of water reservoirs with pump houses-4 nos. of Mini Sectt. Complex at Bishnupur(Phase-I)	26/124/2016-W(NP) dt.19/11/16; Rs.19.99 lacs	EE/BPR/W.O/N P(B)/16-17/1 dt.03-12-16 Rs.19.42	K.Jibai Singh	12-3-2016	2-8-2017		19.42	10.00	9.99		Work completed
2606	Construction of water reservoirs with pump houses-5 nos. of Mini Sectt. Complex at Bishnupur(Phase-II)	26/124/2016-W(NP) dt.19/11/16; Rs19.99 lacs	EE/BPR/W.O/N P(B)/16-17/2 dt.03-12-16 Rs.19.41	K.Jibai Singh	12-3-2016	2-8-2017		19.41	10.00	9.99		Work completed
											42.17	
Electrical Division - II												
2607	Providing outdoor panel board and extra Air-conditioner i/c outdoor lighting of Manipur Bhavan, Guwahati.	26/123/2016-W(NP) dt. 20/12/2016 Rs. 46.069 lakh	EE/ED-II/AC(WO)/201 6-17/2536 dt. 02/01/2017 Rs. 45,10,830/-	Kh. Maimu Singh.	9/1/2017	24/1/2017		46.069	17.720	28.349		
											28.349	
											138.685	
MH: 2216												
BUILDING DIVISION-II												
2608	Repairing /Constn. of Qtr. No. 5 Type-V at Babupara occupied by T. Mangibabu Singh, Hon'ble MLA.	No. 26/287/2016-W(NP), Dt. 26/03/2017 & Rs. 28.294/-	EE/BD-II/CT-II/16-17/114 dt.29/03/2017, Rs. 24.123/-	Ph Adim	3-29-2017	9-28-2017		24.123	7.000	21.294		
2609	Repairing of Govt. Qtr. T-D/7 & 8 at NGV.	26/139/2016-W(NP), dated 22/11/2016, Rs. 9.557/-	EE/BD-II/CT-II/16-17/14 dt.28/11/2016, Rs. 9.278/-	W Sanaton Meitei	11-28-2016	1-27-2017		9.278	1.500	8.057		
2610	Repairing of Govt. Qtr. T-D/11 & 12 at NGV.	26/139/2016-W(NP), dated 22/11/2016, Rs. 9.675/-	EE/BD-II/CT-II/16-17/15 dt.28/11/2016, Rs. 9.393/-	W Sanaton Meitei	11-28-2016	1-27-2017		9.393	1.000	8.675		
2611	M/o T-VII/CP-2 occupied by Dr. Chaltolian Amo (SH: Constn. of Compound wall)	26/143/2016-W(NP) dt 21/12/2016, Rs. 22.935/-	EE/BD-II/CT-II/16-17/111 dt.21/03/2017, Rs. 22.267/-	Vanlal Eng	3-21-2017	5-20-2017		22.267		22.935		
2612	Repairing of Qtr. no. T-VII/Qtr. No. 2 occupied by Hon'ble MLA Shri Th. Shyamkumar Singh along with DI Road.	26/259/2016-W(NP), Dt. 24/12/2016, Rs. 13.237/-	EE/BD-II/WO/16-17/89 dt.29/12/2016, Rs. 12.851/-	Ch. Rajen Singh	12-29-2016	3-28-2017		12.851	6.340	6.897		

2613	M/o Govt. Qtr. T-V/E-10 occupied by L. Kailun, IPS at Lamphel.	26/146/2016-W(NP), Dt. 28/11/2016, Rs. 19.756/-	EE/BD-II/WO/2016-17/82/36 dt.07/12/2016, Rs. 19.181/-	AS Aring	12-7-2016	5-6-2017		19.181	7.260	12.496		
2614	Renovation of T-III/C-11 at Lamphel.	26/151/2016-W(NP), Dt. 28/11/2016, Rs. 4.053/-	EE/BD-II/WO/2016-17/34 dt.07/12/2016, Rs. 3.932/-	Ph Adim	12-7-2016	2-6-2017		3.932	1.280			
2615	Repairing of T-V/Qtr. No. 4 (Flat) at Sanjenthong officer's Colony occupied by Shri Khuplen Lhouvum, MPS.	26/195/2016-W(NP), Dt. 29/11/2016, Rs. 13.344/-	EE/BD-II/WO/2016-17/97(1) Dt. 31/12/2016, Rs. 12.955/-	L. Sanjoy Singh	12-31-2016	4-30-2017		12.955		13.344		
												93.698
	FY: 2017-18											
	MH: 5054											
	Imphal West Division											
2616	Impt. of road at Tharon, Grace Colony Guigalong, NIYOC, Neikalong and Meishnam Lairembi at thangmeiband.	43/238/17-W Dt.21.3.18	IW/17/SD-II/43 Dt.29.3.19	Gonmei Keiphapao	29.3.18	28.3.19		99.979	97.50	2.479	111.73	14.23
2617	Impvt. Of RIMS road from Nagamapal Junction to RIMS Rotary	43/262/17-W Dt.23.3.18	IW/17/SD-II/51 Dt.6.4.18	Th.Rajeshwor Singh	6.4.18	5.10.19		295.00	289.42	5.576	329.66	40.24
2618	Improvement of Watham Leirak	43/261/17-W Dt.23.3.18	IW/17/SD-II/51 Dt.6.4.18	Th.Rajeshwor Singh	6.4.18	5.10.19		65.00	45.00	20	72.64	27.64
2619	Impvt. Of road from Wapokpi at Langjing Bazar to Changangei Connecting NH-150.	43/259/17-W Dt.23.3.18	IW/17/SD-III/48 Dt.6.4.18	M/s Romen Enterprises	6.4.18	5.4.19		250.00	242.54	7.456	279.38	36.84
2620	Impvt. Of road with Black topping from Pheidinga to Leimakhong(Army Hd.Qtr.)Phase-I.	43/253/17-W Dt.23.3.18	IW/17/SD-II/53 Dt.6.4.18	Th.Ojit Singh	6.4.18	5.10.19		232.10	229.00	3.1	259.37	30.37
												38.611
												149.31
	Imphal East Division											
2621	Painting/Colouring of road divider i/c footpath from Chingmeirong Khongang Karak to Khurai Bridge.	43/168/2017-W dt. 31/01/2018 Rs. 15.00 lac	IE/CT(10)/W/1 7-18/11 dt. 17/02/2018 Rs. 13.026 lacs	A. Kholendro Singh	24.2.18	23.8.18	-	15.00	7.50	7.500	16.763	9.26
2622	Constn. of 2 nos. of 6 m. span RCC slab culvert at Nagaram.	46/97/2017-W dt. 28/02/2018 Rs. 76.00 lac	IE/CT(10)/W/1 7-18/45 dt. 08/03/2018 Rs. 66.003 lacs	Mingyao Ruivanao	15/3/18	14/3/19	-	75.71	67.00	8.711	84.607	17.61
2623	Impvt. of road from Minuthong Hatta crossing to JNIMS Gate.	43/203/2017-W dt. 07/03/2018 Rs. 110.49 lac	IE/CT(10)/W/1 7-18/64 dt. 08/03/2018 Rs. 95.990 lacs	Gaikhunlung Panmei	15/3/18	14/3/19	-	110.49	75.00	35.490	123.473	48.47
2624	Impvt. of Yonglan Road.	43/193/2017-W dt. 01/03/2018 Rs. 30.61 lac	IE/CT(10)/W/1 7-18/69 dt. 08/03/2018 Rs. 26.562 lacs	Ng. Birjit Singh	15.3.18	14.9.18	-	30.61	30.00	0.610	34.207	4.21
2625	Impvt. of road from NH-39 to Keishamthong Bridge (near Krishna Premi Oil City).	43/223/2017-W dt. 08/03/2018 Rs. 18.37 lac.	IE/CT(10)/W/1 7-18/80 dt. 08/03/2018 Rs. 15.954 lacs	A. Priyokumar Singh	15.3.18	14.9.18	-	18.37	9.00	9.370	20.528	11.53
2626	Impvt. of Tinseed road from Km. 0.19 (Lamlong Bazar) to Km. 2.50.	43/296/2017-W dt. 26/02/2018 Rs. 300.00 lac	IE/CT(10)/W/1 7-18/106(A) dt. 19/03/2018 Rs. 260.460 lacs	M/s S.K. Constn.	26.3.18	26.3.19	-	300.00	155.00	145.000	335.250	180.25
2627	Impvt. of Imphal Saikul road from 0.20 km. (Lamlong bridge) to 2.40 km. (Khomidok).	43/298/2017-W dt. 26/02/2018 Rs. 173.965 lac	IE/CT(10)/W/1 7-18/110(A) dt. 28/03/2018 Rs. 138.309 lacs	Md. Abdul Kashim	5.4.18	4.4.19	-	173.97	110.00	63.965	194.406	84.41

2642	Impvt. of Moirangpurel U-turn (Ring road), Akham Leikai (Dr. Joykumar Leirak) i/c culvert and drain, Nganapi Thong to Thokchom Leikai road, Potshangbam Leirak, Tonaba Mani Leirak, Irom Pukhri Mapal Road with Ragumani Road, Elangbam Leikai Marine Drive road and Keishamthong Longjam Leirak.	43/140/2017-W Dt. 28/02/2018 Rs. 100.00	EE/HS/Cont/W O/5054/17- 18/12 Dt. 06/03/2018 Rs. 86,99,230/-	N. Ibochouba Singh	3-11-2018	3-10-2019	97.31	Rs. 65.00	32.31	108.74	43.74
2643	Impvt. of road from Haobam Marak Kellimakhong to Pishumthong Ningom Leirak with Culvert i/c Ngangom Leikai road, Oinam Leikai road and road connecting Oinam Leirak to Ningom Leirak.	46/62/2017-W Dt.13/02/2018 Rs. 100.00	EE/HS/Cont/W O/5054/17- 18/13 Dt. 06/03/2018 Rs. 86,91,730/-	N. Ibochouba Singh	3-11-2018	3-10-2019	98.34	Rs. 80.00	18.34	109.89	29.89
2644	Constn. Of 10m span Minor Bridge over Merakhong river at Malom Hawairou.	43/302/2017-W Dt. 26/02/2018 Rs. 120.00	EE/HS/Cont/W O/5054/17- 18/18b Dt. 25/06/2018 Rs. 1,01,35,378/-	Mingyao Ruivanao	7-2-2018	7-1-2020	114.14	Rs. 110.81	3.33	127.55	16.74
2645	Impvt. Of Okram Leirak, Mayengbam Kolup Lambi (Okram Leirak) community Hall leirak, left out portion of Waikhom Leikai road and construction of RCC drain at Oinam Thingel and Waikhom Leikai i/c culvert.	43/239/2017-W dt. 22/03/2018 Rs. 206.81	EE/HS/Cont/W O/5054/17- 18/14 Dt. 05/04/2018 Rs.1,79,87,496/-	Ksh. Rajen Singh	4-16-2018	4-15-2020	200.96	Rs. 180.00	20.96	224.57	44.57
2646	Impvt. Of Irom Leirak Kshetrimayum and Thiyam Leirak Tomal Lambi, Karam Leirak, Yumnam Leikai Aribam Leikai, Singjamei Supermarket Lambi and construction of RCC drain at Thongam Leikai Road.	43/240/2017-W dt. 22/03/2018 Rs. 193.10	EE/HS/Cont/W O/5054/17- 18/15 Dt. 05/04/2018 Rs.1,67,89,715/-	Ksh. Rajen Singh	4-16-2018	4-15-2020	187.54	Rs. 181.00	6.54	209.58	28.58
HIGHWAY SOUTH DIVISION											
CRF 2017-18											
2647	Improvement of road from Heirangoithong to NH:137(A) via M.U. Northern Gate.	52/28/2017-W(CRF) Dt. 11/10/2017 Rs. 3,99,97,138/-	CE/PWD/Tender/CRF/ 2017- 18/4110(a) Dt. 22/03/2018 Rs. 3,78,74,798,27/-	R.K. Fortune Developers Pvt. Ltd.	3-23-2018	9-22-2019	383.89	Rs. 248.00	135.89	429.00	181.00
									217.37	344.53	
THOUBAL DIVISION											
2017-18 MH:5054 R & B (P) One Time Special Assistance of CPS											
2648	Impt. of IVR from Kiyam Lai Leirak to Tangjeng Achouba.	43/85/2017-W dt. 6/2/2018 A/A Rs. 30.00 lacs.& E/S Rs. 15.00 lacs	EE/TBL/WO/P/ 2017-18/1 dt. 26/2/2018 ,Rs. 26.79 lakh	L. Jarma Singh	26/2/2018	25/2/2019	26.79	21.00	8.05	29.94	8.94
2649	Impvt. of roads in and around Thoubal Wangmatataba, Kshetrileikai, Thoubal Awang Leikai, Thoubal Achouba, Thoubal Mayai Leikai, Tangjeng, Kiyam Litanpok, Kiyam Wangma Taba, Haokha Mamang, Babu Bazar, Haokha Leithagol, Phouden, Phouden Mathak Leikai and Phouden Kairembi. (SH: Roads in and around Thoubal Wangmatataba, Kshetrileikai, Thoubal Awang Leikai, Thoubal Achouba and Thoubal Mayai Leikai).	43/119/2017-W dt. 2/2/2018 A/A Rs. 60.00 lacs.& E/S Rs. 30.00 lacs	EE/TBL/WO/R& B(P)/2017- 18/246 dt. 13/03/2018 Rs. 53.62 lakh	Th. Brojen Singh.	13/3/2018	12/6/2018	53.62	45.00	13.42	59.92	14.92

2650	Impvt. Of Road from Wangpokpi Bridge to Wabaching Taba-2.50km	43/270/2017-W dt.23/3/2018 A/A Rs. 198.50	EE/TBL/WO/Rd &B(P)/2017-18/47 dt. 12/04/2018, Rs. 172.44 lakh	H. Romen Singh	12/4/2018	11/4/2019		177.16	177.50	18.95	197.98	20.48
										40.42		44.33
	BISHNUPUR DIVISION											
2651	Improvement of road from NH-150 to Ningthoukhong Kha Lambi,Ibudhou Oknarel lambi & Ibudhou Panganba Lambi(SH:- WBM & PC).	43/65/2017-W dt.02/02/2018; Rs.75.00 lacs	EE/BPR/W.O/PI an/17-18/28 dt.07-03-18 Rs.65.34	Th.Jiten Singh	3-7-2018	7-7-2018		65.34	62.50	12.5	73.02	10.52
2652	Improvement of road from NH-150 to Upokpi Maning Lambi.	43/66/2017-W dt. 02/02/2018 ; Rs.25.00 lacs	EE/BPR/W.O/PI an/17-18/12 dt. 28-02-18 Rs.21.72	Th.Jiten Singh	28-02-18	28-05-18		21.72	24.27	0.73	24.27	0.002
2653	Improvement of connecting road from NH-150 to Ningthoukhong Mayai lambi (Fisheries Road)(SH :-WBM & PC).	46/19/2017-W dt. 05/02/2018 ; Rs.75.00 lacs	EE/BPR/W.O/PI an/17-18/26 dt.07-03-18 Rs.65.26	Th.Jiten Singh	3-7-2018	7-7-2018		65.26	62.50	12.5	72.93	10.43
2654	Improvement of road from NH-150 to Thinungei Mamang Mayai Lambi.	46/20/2017-W dt. 05/02/2018 ; Rs.25.00 lacs	EE/BPR/W.O/PI an/17-18/11 dt. 28-02-18 Rs.21.72	Th.Jiten Singh	2-28-2018	20-05-18		21.72	24.27	0.73	24.27	0.0021
										Total	26.46	20.95
	NONEY DIVISION											
2655	Impvt. Of approach road from Nungba Bazar to newly constructed SDO/BDO office, Nungba (SH:- Shingling, WBM & CD works).	A/A Rs. 50.00 No. 46/166/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/166/2017-W dt. 09/02/2018	ND/WO/2017-18/8 RS. 43.43 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-15-2018	N/A	44.73	50.00	Nil		
2656	Impvt. Of IVR from Khoupum PHC to Gaidimjang-II (SH: Widening & CD works)	A/A Rs. 50.00 No. 46/77/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/77/2017-W dt. 09/02/2018	ND/WO/2017-18/6 RS. 43.28 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-17-2018	N/A	44.57	50.00	Nil		
2657	Impvt. Of IVR from Satuidai Part-I to Khoupum Chingkao (SH: E/W & CD works)	A/A Rs. 50.00 No. 46/78/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 46/78/2017-W dt. 09/02/2018	ND/WO/2017-18/5 RS. 43.58 lakhs dt. 23/03/2018	Thuijingam Gangmei	3-23-2018	9-17-2018	N/A	44.88	50.00	Nil		
2658	Impt. of Loktak down steam approach road from Thangal Helipad to Leimatak Bridge, Taosang Khunou (SH:- GSB, Drainage & Slab Culvert)	A/A Rs. 50.00 No. 43/167/2017-W dt. 09/02/2018 E/S Rs. 25.00 No. 43/167/2017-W dt. 09/02/2018	ND/WO/2017-18/7 RS. 43.43 lakhs dt. 23/03/2018	Gaingam Panmei	3-23-2018	9-20-2018	N/A	44.73	50.00	Nil		
	SADAR HILLS DIVISION											
2659	Impvt.of road from Kanglatongbi I.B (NH-2) to Khengjang Village.	43/230/2017-W dt.17.3.2018 A/A Rs. 70 E/S Rs. 35.00	EE/SHD/CT(WO)/R&B (P) /2017-18/18 dt. 30/3/2018 Rs. 60.85 Lakh	Haokhotinlen Vaiphei	4-4-2018	3-10-2018	N/A	62.64	68.00	2.00	70.00	2.00
2660	Impvt.of IVR from Mayangkhang Ningthoupham to Phungtang Zang.	43/224/2017-W dt.1.3.2018 A/A Rs.37.00 E/S Rs. 18.50	EE/SHD/CT(WO)/R&B (P) /2017-18/14 dt. 19/3/2018 Rs. 32.43 Lakh	P.Gaidimlung R Naga	24/3/2018	23/9/2018	N/A	33.11	36.70	0.30	37.00	0.30
2661	Black Topping of approach road from NH-2 to Kangpokpi High School Ground (Temporary Helipad) passing through DC Office Kangpokpi.	43/169/2017-W dt.7.2.2018 A/A Rs. 70 E/S Rs. 35.00	EE/SHD/CT(WO)/R&B (P) /2017-18/10 dt. 28/2/2018 Rs. 61.25 Lakh	Tongkhohao Kipgen	3-3-2018	3-4-2018	N/A	62.64	69.60	0.40	70.00	0.40

2662	Impvt.of road from NH-2 to North East Ethno Medical Research centre,Eastern Himalaya Orchid Jene Conservation centremKVK office fiem Complex and Cemetry riad at Hengbung.	43/268/2017-W dt.23.3.2018 A/A Rs. 120 E/S Rs. 15.00	EE/SHD/CT(WO)/R&B (P) /2017-18/27 dt.15/6/2018 Rs. 104.24 Lakh	L.Romesh Meetei	20/6/2018	20/12/2018	N/A	107.38	119.50	0.50	120.00	0.50
2663	Constn.of Hongmahn (Khongbal Tangkhul Village) to Kullalakung under Saikul A/C.	43/266/2017-W dt.23.3.2018 A/A Rs. 45.47 E/S Rs. 10.00	EE/SHD/CT(WO)/R&B (P) /2017-18/18 dt. 13/3/2018 Rs. 39.56 Lakh	L.Apam	4-4-2018	3-10-2018	N/A	40.69	30.00	15.47	45.47	15.47
										18.67		18.67
Senapati Division												
2664.	Impt. Of IVR from Chawanamei Khunou to Mao Pungdung (SH: WBM & PC)	Rs. 40.00 Lakhs No.46/81/2017-W dt. 01-03-2018	No. EE/SPT/WO/20 17-18/8 dated.	Ch. Iboyaima Singh					20.00	20.00		
2665.	impt. Of road from NH-2 to Makhan X-Tian Jr. High School , Makhan Centre (SH: WBM & PC)	43/179/2017-W dt.02-02-2018 Rs.15.00 lac	EE/SPT/WO/20 17-18/3 dt.16/02/2018 Rs.13,02,899/-	Ch. Iboyaima Singh	.20-2-18	19-8-18	8-26-2018	Rs. 15.00	-	15.00		
2666.	Impt. Of road from NH-2 to Makhan X-Tian Jr. High School Mackhan Centre (SH: WBM & PC)	Rs. 15.00 Lakhs No.43/179/2017-W dt. 02-02-2018.	No. EE/SPT/WO/20 17-18/3 dated 16/02/2018	Ch. Iboyaima Singh					7.50	7.50		
2667.	impt. Of road from NH-2 to SDO/BDO office via Mao Maram Hr. Sec. School Tadubi	43/177/2017-W dt.02-02-2018 Rs.15.00 lac	EE/SPT/WO/20 17-18/4 dt.16/02/2018 Rs.13,03,043/-	Ch. Iboyaima Singh	.20-2-18	19-8-18	8-26-2018	Rs. 15.00	-	15.00		
2668.	Impt. Of road from Shotolitokho to Chawanamei Khullen (S:WBM & PC)	46/82/2017-W dt.02-02-2018 Rs.20.00 lac	EE/SPT/WO/20 17-18/5 dt.16/02/2018 Rs.17,37,261/-	Ch. Iboyaima Singh	.20-2-18	19-8-18	8-26-2018	Rs. 20.00	-	20.00		
2669.	Impt. Of road from NH-2 to SDO/BDO office via Mao Maram Higher Sec. School Tadubi.Mackhan Centre (SH: WBM & PC)	Rs. 15.00 Lakhs No.43/177/2017-W dt. 02-02-2018.	EE/SPT/WO/20 17-18/4 dt 16/02/2019	Ch. Iboyaima Singh				₹ 15.00	7.50	7.50		
2670.	impt. Of road from NH-2 to Rikhumai Church (SH: WBM & PC i/c culvert and R/wall)	43/179/2017-W dt.02-02-2018 Rs.15.00 lac	EE/SPT/WO/20 17-18/6 dt. Rs.34,74,073/-	R.S. Daikho	03-3-18	02-9-18	9-9-2018	Rs. 15.00	-	15.00		
2671.	Impt. Of road from Kahan High School to Makha Khullen village (SH: WBM & PC)	Rs. 30.00 Lakhs No.43/176/2017-W dt. 24-02-2018	No. EE/SPT/WO/20 17-18/7 dated 19/03/2018	Ch. Iboyaima Singh				₹ 30.00	15.00	15.00		
2672.	Impt. Of IVR from Chawanamei Khunou to Mao Pungdung (SH: WBM, PC)	46/81/2017-W dt.28-02-2018 Rs.40.00 lac	EE/SPT/WO/20 17-18/8 dt.19/03/2018 Rs.34,74,024/-	Ch. Iboyaima Singh	20-3-18	19-9-18	9-26-2018	Rs. 40.00	-	40.00		
2673.	Impt. of road from Nh-2 to Nangailong via 50 Bedded Hospital.	46/109/2017-w Rs.100.00L	EE/SPT/WO/20 17-18/9 Dt. 19/3/2018	D.Pukeho Mao				₹ 100.00	₹ 83.50	16.50		
2674.	Impt. Of Rd. from NH-2 to Hill college, Tadubi (SH: WBM & PC)	43/80/2017-W dt.28-02-2018 Rs.40.00 lac	EE/SPT/WO/20 17-18/29 dt.19/03/2018 Rs.34,74,024/-	Ch. Iboyaima Singh	20-3-18	19-9-18	9-26-2018	Rs. 40.00	-	40.00		
2675.	Impt. Of Mount Everage college road -1.20 km	43/232/2017-W dt.16-03-2018 Rs.30.00 lac	EE/SPT/WO/20 17-18/21 dt.29/03/2018 Rs.26,02,530/-	Elias Howmai	30-3-18	29-6-18	7-6-2018	Rs. 30.00	-	30.00		
2676.	Impt. Of Rd. from Phaibung Khullen to Cemetry-1.50 km	43/208/2017-W dt.22-03-2018 Rs.20.00 lac	EE/SPT/WO/20 17-18/17 dt.31/03/2018 Rs.17,36,455/-	Ng. Lah	03-4-18	02-10-18	10-9-2018	Rs. 20.00	Rs. 15.00	5.00		MB No 2429/III
2677.	Impt. Of road from NH-2 to Hill College (SH: WBM & PC)	Rs. 40.00 Lakhs No.46/80/2017-W dt. 01-03-2018	No. EE/SPT/WO/20 17-18/23 dated 31/03/2018	Ch. Iboyaima Singh				₹ 40.00	20	20.00		
2678.	NH-102(A) Liyai khunou to Liyai khullen road	43/162/2017-W dt.01-03-2018 Rs.300.00 lac	EE/SPT/WO/20 17-18/26 dt.31/03/2018 Rs.2,60,16,943/-	K. Lamchao pou	5-4-18	4-3-19	3-11-2019	Rs. 300.00	Rs. 273.00	7.00		MB No 2728/I

										273.50		
	Pherzawl											
2679	Impvt. of road in Pherzawl District.	43/71/2017-W dt. 17/01/2018 Rs. 24.00	EE/Ph-D/TDr/2018/1 Dt. 12/3/2018 Rs.20.84914	Genlal Khaute	14/03/2018	14/04/2018	NA	21.48	23.50	0.5	24.0039	0.5039
										0.5		
	Bridge Division											
2680	Impvt. Of approach road to Singjamei Bridge.	113.63 No.46/88/2017-W Dt.22-3-2018 MH:-5054	No.EE/Bridge-Divn/W.O./2017-18/286 Dt.16-4-2018 Rs.99,49,014/- Dt.16-04-2018	L.Baleshwor Singh	23-04-2018	1-14-2019	N/A	99.49	0	113.63	111.18	111.18
2681	Construction of Bridge over Kongba River at Uchekon Kongba.	AA: 300.00 43/227/2017-W Dt.01/03/2018 ES: 150.00 MH:- 5054	No.EE/Bridge-Divn/W.O./2017-18/287 Dt.16-4-2018 Rs.2,63,26,526/- Dt.18-04-2018	L. Baleshwor Singh	25-4-2018	4-20-2020	N/A	263.26	0	176.52	294.19	294.19
										290.15		405.37
	Tegnoupal Division											
2682	Impvt. Of road from NH-39 to Kwatha Village. (SH: Hill cutting, GSB & Kutcha Drain 3.99-9.48 km).	Rs. 220.00 (AA) & Rs. 110.00 (ES), No. 43/180/2017-W, dt., 28/02/2018.	Rs. 1,91,08,168/- No.EE/CDL/WO/2017-18/11(E), dt., 15/03/2018.	M/s. G. Thaninjao R. Naga & Sons.	3-15-2018	6-28-2018	6-28-2018	₹ 196.86	₹ 216.00	4.00		
										4.00		
	UKHRUL DIVISION											
2683	Improvement of road from NH-202 to Halang Azetang.	No. 43/226/2017-W dated 28/02/2018 Rs. 27.00 Lacs	EE/UD/WO/SP/2017-2018/8 dated 20/03/2018 Rs. 23,43,628.00	K.S. Ngaranmi	3-17-2018			Nil	Rs.24.05	Rs.13.50	Rs.13.38	26.88 13.38
2684	Improvement of road from Marem to Peh.	No. 46/113/2017-W dated 08/02/2018 Rs. 20.00 Lacs	EE/UD/WO/SP/2017-2018/7 dated 22/02/2018 Rs. 18,53,521.00	K.S. Ngaranmi	3-17-2018			Nil	Rs.18.63	Rs.10.58	Rs.10.24	20.82 10.24
2685	Improvement of road from Kharasom to Laiyii Bridge 0-14km.	No. 43/210/2017-W dated 26/02/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/2017-2018/10 dated 20/03/2018 Rs. 86,62,703.00	K.S. Ngaranmi	17/03/2018			Nil	Rs. 88.45	Rs.49.20	Rs.49.65	98.84 49.64
2686	Improvement of road between Kuingai Tusom road (SH:- Construction of 6 m span slab culvert).	No 46/112/2017-W dated 28/02/2018 Rs. 80.00 Lacs	EE/UD/WO/SP/2017-2018/9 dated 20/03/2018 Rs. 68,69,293.00	K.S. Ngaranmi	3-17-2018	30/10/2018		Nil	Rs.71.61	Rs.80.00	Rs.18.63	80.02 0.02

2687	Improvement of NH- 202 Junction to Khuilungtang, Dungrei, Hungpung road 0 - 2.26 km.	No. 43/211/2017- W dated 26/02/2018 Rs. 254.00 Lacs	EE/UD/WO/SP/ 2017-2018/40 dated 12/04/2018 Rs. 2,20,62,429.00	S.N. Pavei	18/04/2018	18/04/2019	Nil	Rs.221.84	Rs.200.00	Rs.47.91	247.91	47.91
2688	Improvement of road between Chingjaroi CV to Peh. (SH: Construction of Suspension Bridge over Rangazak river).	No. 43/162/2017- W dated 24/02/2018 Rs. 73.00 Lacs	EE/UD/WO/SP/ 2017-2018/11 dated 20/03/2018 Rs. 63,50,165.00	K.S. Ngaranmi	17/03/2018		Nil	Rs.63.50	Rs.73.00		70.96	-2.04
2689	Improvement of link road Ukhrol Town - 12.00 km.	No. 43/209/2017- W dated 26/02/2018 Rs. 300.00 Lacs	EE/UD/WO/SP/ 2017-2018/13 dated 20/03/2018 Rs. 2,60,71,608.00	K.S. Ngaranmi	17/03/2018	16/09/2018	Nil	Rs.261.73	Rs.248.00	Rs.44.48	292.48	44.48
2690	Improvement and black topping of all existing roads within the Pettigrew College, Campus.	No. 46/117/2017- W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/ 2017-2018/17 dated 21/03/2018 Rs. 86,84,566.00	R.S Surrender	22/03/2018	21/03/2019	Nil	Rs.89.16	Rs.95.97		99.64	3.67
2691	Construction and black topping of ring road inside the 33 acre periphery of Pettigrew College, Ukhrol.	No. 43/228/2017- W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/ 2017-2018/18 dated 21/03/2018 Rs. 86,83,823.00	R.S Surrender	22/03/2018	21/03/2019	Nil	Rs.89.66	Rs.95.96		100.20	4.24
2692	Improvement of road from NH-202 junction to Shiroi	Rs. 230.37 Lakhs No. 43/308/2017- W dated 26/02/2018	Rs. 2,00,14,582.00 No. EE/UD/ WO/2017- 2018/1 dated 25/04/2018	Mingyao Ruivanao	02/05/2018	01/11/2019	Nil	Rs.201.47	Rs.214.00	Rs.11.14	225.14	11.14
2693	Improvement of Eastern and Western circular Road (Left out portion) Phase - I.	No. 43/309/2017- W dated 26/02/2018 Rs. 212.559 lakhs	Rs. 1,84,20,756.00 EE/UD/WO/201 7-2018/41 dated 12/04/2018	Paothan Luikham	19/04/2018	18/04/2020	Nil	Rs.185.93	Rs.160.00	Rs.47.78	207.78	47.78
2694	Construction of road from Nambashi Khullen to Tengnoupal block via Kasom Khullen block and Yongkhul Village - 16 km.	No. 46/114/2017- W dated 01/03/2018 Rs. 100.00 Lacs	EE/UD/WO/SP/ 2017-2018/15 dated 20/03/2018 Rs. 86,77,868.00	M/S Paman Enterprises	26/03/2018	20/07/2018	Nil		Rs.50.00		0.00	50.00
										Rs. 243.21		280.45
Chandel Division												
2695	Impvt.of link road within Moreh Town (SH: Gate No. 2 road and Gurudwar road)	Rs. 150.00 No. 43/213/2017-W dt. 28/02/2018.	No.EE/CDL/WO /2017-18/16 dt. 23/3/2018	Hemkhopao	3-12-2018			₹ 155.70	₹ 138.70	17.00	173.99	35.29
2696	Impvt.of link road within Moreh Town (SH: Govt. Higher Secondary approach road)	-do-	No.EE/CDL/WO /2017-18/17 dt. 29/3/2018	Hemkhopao	3-12-2018			₹ 46.21	₹ 40.14	6.07	51.64	11.50
										23.07		46.79
										1,981.37		2529.08
MH: 3054												

	Imphal West Division											
2697	Maint. of Shija Hospital road.	42/156/16-W dt.5.12.16	IW/AC/1-13/17/9 dt.2.1.17	M.Zainul Abdin shah	2.1.17	1.4.17		16.490	15.29	1.2	18.43	3.14
2698	Maint. of Khumanthem Leikai Maning Leirak.	CE/AA3054/17-18/6 dt.10.8.17	IW/AC/1-13/17/4 dt.24.10.17	S.Sarat Singh	24.10.17	23.12.17		4.980	4.10	0.88	5.57	1.47
2699	Maint. of road from Iroishemba to Zoo(SH;- Shingling).	32/171/17-W dt.20.11.17	IW/AC/1-13/17/17 dt.1.12.17	S.Sarat Singh	1.12.17	1.2.18		20.000	10.00	10	22.35	12.35
2700	Maint. of road from Zoo to Langol thongak lairembi(SH;-shingling).	32/173/17-W dt.20.11.17	IW/AC/1-13/17/18 dt.1.12.17	S.Sarat Singh	1.12.17	1.2.18		20.000	10.00	10	22.35	12.35
2701	Mending of pot holes on New Assembly road Watham Leirak,Sanakeithel road Khwairak selungba road i/c RIMS Traffic Rotary I.K.road Thangal Bazar and Takyel Road.	32/46/17-W dt. 10.1.18	IW/AC/1-13/17/28 dt.30.1.18	M.Sharat Singh	30.1.18	29.6.18		30.000	15.00	15	33.53	18.53
2702	Maint.of Rajen Dresses road Chamber road New alugalli yard.	32/178/17-W dt.28.2.18	IW/AC/1-13/17/42 dt.8.3.18	W.Sanaton Meitei	8.3.18	7.5.18		50.140	37.00	13.14	56.03	19.03
2703	Maint. of connecting roads at National Game village zone-II & zone-III.	32/139/17-W dt.1.3.18	IW/AC/1-13/17/41 dt.8.3.18	W.Sanaton Meitei	8.3.18	7.12.18		58.130	50.00	8.13	64.96	14.96
2704	Maint. Of Keishamthong Kabuikhul and MDU road(SH:-Sand gravel on from 150m to 300m).		IW/AC/1-13/09/253 dt.18.2.18	L.Kheda Singh	18.2.18	17.3.18	2014	0.387	0.000	0.387	0.43	0.43
										58.737		82.252
	Imphal East Division											
2705	Constn. of pucca drainin and around of Madrasa, Epum road.	32/501/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/70 dt. 07/04/17 Rs. 19.4040 lacs	Md. Abdul Kashim	14.4.17	13.10.17	WP(C) No. 734 of 2021.	19.400	5.000	14.4	21.68	16.68
2706	Constn. of pucca drain at Epum road (Southern side) connecting with Imphal Saikul Road.	Rs. 20.00 lac 32/499/2017-W dt. 22/03/2018	Rs. 19.404 lac. IE/CT(10)/W/1 7-18/76 dt. 07/04/2018	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.400		19.4	21.68	21.68
2707	Maint. of Epum Road (Southern Side) connecting with Imphal-Saikul road (0.00 - 0.52 km).	Rs. 20.00 lac 32/508/2017-W dt. 22/03/2018	Rs. 19.411 lac. IE/CT(10)/W/1 7-18/75 dt. 07/04/18	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.411		19.411	21.69	21.69
2708	Constn. of pucca drain from Heikrumakhong to Kabrastan road.	32/548/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/69 dt. 07/04/17 Rs. 17.4040 lacs	Md. Abdul Kashim	14.4.17	13.10.17	- do -	17.400	5.000	12.4	19.44	14.44
2709	M/o road connecting Heikrumakhong Bazar to Kairang road.	32/498/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/67 dt. 07/04/18 Rs. 19.402 lacs	Md. Abdul Kashim	14.4.18	13.10.18	- do -	19.400		19.4	21.68	21.68
2710	Constn. of 3.00 m span RCC slab culvert at Ayangpalli Road.	32/200/2017-W dt. 06/01/2018	IE/CT(10)/W/1 7-18/18 dt. 22/01/18 Rs. 55.946 lacs	S. Deban Singh	22.1.2018	21.7.2018	-	55.946	43.000	12.946	62.52	19.52
2711	M/o Idigah road (0.60 km. to 1.00 km.)	32/205/2017-W dt. 15/03/2018	IE/CT(10)/W/1 7-18/41 dt. 24/03/18 Rs. 10.789 lacs	S. Sarat Singh	24.3.18	23.9.18	-	10.789	10.700	0.089	12.06	1.36
2712	Main. of road from Minuthong to Lamlong Bridge via Khuman Lampak.	32/223/2017-W dt. 31/01/2018 81.350	IE/CT(10)/W/1 7-18/20 dt. 17/02/18 Rs. 78.980 lacs	Th. Rajeshwor Singh	17.2.18	16.5.18	-	78.980	55.000	23.98	88.26	33.26
2713	Constn. of 2m. Span culvert and drain at Landham Leirak Manung Corner.	32/283/2017-W dt. 17/01/2018 18.24	IE/CT(10)/W/1 7-18/22 dt. 17/02/18 Rs. 17.686 lacs	M/s Th. Ksherdichand	17.2.18	16.5.18	-	78.980	18.240	60.74	88.26	70.02

2714	Impvt. of road at Thambalkhong Laishram Leirak with the Constn. of 1.5m span RCC slab culvert under Kshetrigao A/C.	32/201/2017-W dt. 06/01/2018 54.134	IE/CT(10)/W/1 7-18/19 dt. 22/01/18 Rs. 49.656 lacs	S. Deban Singh	22.1.18	21.4.18	-	49.656	38.000	11.656	55.49	17.49
2715	Repairing of approach Kshetri Bengoon Awang.	32/426/2017-W dt. 01/03/2018 18.936	IE/CT(10)/W/1 7-18/41 dt. 20/03/18 Rs. 18.375 lacs	S.N. Pavei	20.3.18	19.5.18	-	18.376	10.000	8.376	20.54	10.54
2716	Impvt. of Imphal Yairipok road (SH:- from 15.00 km. to 18.50 km.)	32/521/2017-W dt. 26/03/2018 145.014	IE/CT(10)/W/1 7-18/65 dt. 06/04/18 Rs. 140.787 lacs	M. Zainul Abdin Shah	6.4.18	5.4.19	-	140.787	98.000	42.787	157.33	59.33
2717	Impvt. of road from Waiton to Pourabi via Wairi Maniyaiskul.	32/162/2017-W dt. 28/03/2018 76.153	IE/CT(10)/W/1 7-18/36 dt. 08/03/18 Rs. 73.928 lacs	W. Kunjababu Khaba	8.3.18	7.3.18	-	73.928	40.000	33.928	82.61	42.61
2718	M/o internal approach road from Museum via IRB office upto Old British Guest House at the Western side of Kangla inner Moat.	32/505/2017-W dt. 24/03/2018 54.108	IE/CT(10)/W/1 7-18/62 dt. 05/04/18 Rs. 52.487 lacs	M/s Continantel Constn. & Co.	5.4.18	4.10.18	-	52.487	43.000	9.487	58.65	15.65
2719	M/o road from Dingku road to Minuthong.	32/322/2017-W dt. 22/03/2018 19.990	IE/CT(10)/W/1 7-18/44 dt. 23/03/18 Rs. 19.372 lacs	M. Mangi Singh	23.3.18	22.6.18	-	19.372	9.000	10.372	21.65	12.65
2720	Constn. of road between Sekmai Parao to Bridge on the Koirengi Sekmai road.	32/159/2017-W dt. 21/03/2018 42.311	IE/CT(10)/W/1 7-18/88 dt. 09/04/18 Rs. 41.076 lacs	Rollan Rolsum	9.4.18	8.10.18	-	41.076		41.076	45.90	45.90
2721	M/o Aribam Leikai road at Periphery of Nongpok Maheikol School and Constn. of drain along its length.	32/203/2017-W dt. 19/03/2018 18.19	IE/CT(10)/W/1 7-18/55 dt. 28/03/18 Rs. 17.657 lacs	M. Zainul Abdin Shah	28.3.18	27.6.18	-	17.657	14.190	3.467	19.73	5.54
2722	Constn. of 5(five) culvert around Porompat Road No. 2.	32/287/2017-W dt. 28/02/2018 56.703	IE/CT(10)/W/1 7-18/35 dt. 08/03/2018 Rs. 55.043 lacs	M. Zainul Abdin Shah	8.3.18	7.9.18	-	55.043	27.000	28.043	61.51	34.51
2723	Impvt. of Angom Leikai road to Hidam Leikai road i/c constn. of pucca drain.	32/355/2017-W dt. 13/03/2018 32.800	IE/CT(10)/W/1 7-18/40 dt. 20/03/18 Rs. 31.842 lacs	Md. Dhia-Ur-Rahman Khan.	20.3.18	19.6.18	-	31.832	20.000	11.832	35.57	15.57
2724	Impvt. of road with drains starting from Chongabi to Jubrajpalli.	32/320/2017-W dt. 28/02/2018 136.860	IE/CT(10)/W/1 7-18/70 dt. 08/03/2018 Rs. 132.864 lacs	W. Sanaton Meitei	8.3.18	7.9.18	-	132.864	100.000	32.864	148.48	48.48
2725	Constn. of 1.5 m. span RCC slab culvert at 9.80 km (Near Sambei) on Imphal-Saikul road	32/414/2017-W dt. 24/03/2018 19.999	IE/CT(10)/W/1 7-18/68 dt. 06/04/18 Rs. 19.409 lacs	Rajendro Haobamcha	6.4.18	5.7.18	-	19.409	15.000	4.409	21.69	6.69
2726	M/o road from Chumbreithong to Khabam Phijam Leirak.	32/371/2017-W dt. 19/03/2018 43.111	IE/CT(10)/W/1 7-18/99 dt. 09/04/18 Rs. 41.841 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	41.841	40.000	1.841	46.76	6.76
2727	Constn. of 6m span RCC slab culvert at Kairang Meitek Field centre on Naga River Loukhong Maril.	32/370/2017-W dt. 19/03/2018 43.962	IE/CT(10)/W/1 7-18/98 dt. 09/04/18 Rs. 42.675 lacs	T. Ibomcha Singh	9.4.18	8.7.18	-	42.675	34.150	8.525	47.69	13.54
2728	Constn. of pucca drain at Paumai Colony ring road Chingmeirong, Imphal.	32/432/2017-W dt. 21/03/2018 40.542	IE/CT(10)/W/1 7-18/56 dt. 29/03/18 Rs. 39.361 lacs	K. Inakhunba Meitei	29.4.18	28.10.18	-	39.361	30.000	9.361	43.99	13.99
2729	M/o Imphal-Saikul road (SH:- Clearance of land slip, kutcha drain, hill cutting with restoration of road pavement & protection work).	32/434/2017-W dt. 28/02/2018 34.142	IE/CT(10)/W/1 7-18/95 dt. 09/04/18 Rs. 33.147 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	33.147	22.000	11.147	37.04	15.04

2730	M/o Dolaithabi internal road.	32/434/2017-W dt. 28/02/2018 58.710	IE/CT(10)/W/1 7-18/97 dt. 09/04/18 Rs. 57.007 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	57.007	32.000	25.007	63.71	31.71
2731	Constrn. of 3m span RCC culvert at 10.80 km on Imphal-Saikul road.	32/434/2017-W dt. 28/02/2018 28.090	IE/CT(10)/W/1 7-18/46 dt. 29/03/2018 Rs. 27.561 lacs	W. Kunjababu Khaba	29.4.18	28.10.18	-	27.561	17.000	10.561	30.80	13.80
2732	Impvnt. of road from Pukhao to Mapao Kuki village - 3.00 km.	32/434/2017-W dt. 28/02/2018 57.091	IE/CT(10)/W/1 7-18/96 dt. 09/04/18 Rs. 55.421 lacs	W. Kunjababu Khaba	9.4.18	8.7.18	-	55.421	30.000	25.421	61.93	31.93
2733	Constrn. of line drain at Ngathokpi, IVR Northern side (350 m).	32/269/2017-W dt. 28/02/2018 15.259	IE/CT(10)/W/1 7-18/40 dt. 08/03/18 Rs. 14.813 lacs	Ng. Durjit Singh	8.3.18	7.6.18	-	14.813	10.000	4.813	16.55	6.55
2734	Constrn. of line drain at Ngathokpi, IVR Northern side (400 m).	32/270/2017-W dt. 28/02/2018 17.439	IE/CT(10)/W/1 7-18/39 dt. 08/03/18 Rs. 16.914 lacs	Ng. Durjit Singh	8.3.18	7.6.18	-	16.914	10.000	6.914	18.90	8.90
2735	Repairing of Approach Road of Ngathokpi Bridge.	32/321/2017-W dt. 20/03/2018 17.226	IE/CT(10)/W/1 7-18/45 dt. 23/03/18 Rs. 16.702 lacs	S. Sarat Singh	23.3.18	22.6.18	-	16.702	10.000	6.702	18.66	8.66
2736	M/o drain from Chatukini's side to Pheija Leitong and maintenance of drain Chatukini Mamang to Koiron Labuk.	32/256/2017-W dt. 27/03/2018 29.869	IE/CT(10)/W/1 7-18/63 dt. 06/04/18 Rs. 28.998 lacs	S. Sarat Singh	6.4.18	5.10.18	-	28.998	28.998	0	32.41	3.41
2737	Constrn. of 2 nos. of 1.5m span RCC slab culvert at Takhel.	32/407/2017-W dt. 24/03/2018 13.276	IE/CT(10)/W/1 7-18/91 dt. 09/04/18 Rs. 12.889 lacs	H. Manoj Singh	9.4.18	8.7.18	-	12.889	10.000	2.889	14.40	4.40
2738	M/o road from Tinsid Ching to Shangsabi (SH: 0.00 km. to 0.40 km).	32/407/2017-W dt. 24/03/2018 16.820	IE/CT(10)/W/1 7-18/89 dt. 09/04/18 Rs. 16.330 lacs	H. Manoj Singh	9.4.18	8.7.18	-	16.330	10.000	6.33	18.25	8.25
2739	M/o road from Tinsid Ching to Shangsabi (SH: 0.400 km. to 0.800 km).	32/407/2017-W dt. 24/03/2018 16.820	IE/CT(10)/W/1 7-18/90 dt. 09/04/18 Rs. 16.330 lacs	H. Manoj Singh	9.4.18	8.7.18	-	16.330	10.000	6.33	18.25	8.25
2740	M/o Takhel Mamang Leikai IVR (SH: 0.00 km. to 0.50 km).	32/407/2017-W dt. 24/03/2018 18.663	IE/CT(10)/W/1 7-18/86 dt. 09/04/18 Rs. 18.088 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.088	10.000	8.088	20.21	10.21
2741	M/o Takhel Mamang Leikai IVR (SH:- 0.50 km. to 1.00 km).	32/407/2017-W dt. 24/03/2018 18.745	IE/CT(10)/W/1 7-18/85 dt. 09/04/18 Rs. 18.199 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.199	10.000	8.199	20.34	10.34
2742	M/o Takhel Mamang Leikai IVR (SH:- 1.00 km. to 1.50 km).	32/407/2017-W dt. 24/03/2018 18.745	IE/CT(10)/W/1 7-18/87 dt. 09/04/18 Rs. 18.199 lacs	H. Manoj Singh	9.4.18	8.7.18	-	18.199	10.000	8.199	20.34	10.34
2743	M/o maintenance & colouring of footpaths road median in and around Hatta Kangjeibung (SH:- Repairing & colouring of Kangla Fort).	32/483/2017-W dt. 22/03/2018 34.342	IE/CT(10)/W/1 7-18/49 dt. 27/03/18 Rs. 33.327 lacs	S.N. Pavei	27.3.18	26.6.18	-	33.327	25.000	8.327	37.24	12.24
2744	M/o NSC Public Ground approach road.	32/501/2017-W dt. 24/03/2018 19.700	IE/CT(10)/W/1 7-18/60 dt. 03/04/18 Rs. 19.124 lacs	Th. Rajeshwor Singh	3.4.18	2.7.18	-	19.124	12.000	7.124	21.37	9.37
2745	Miscellaneous construction in connection with General Election to the 16th Lok Sabha -2014.	32/474/2017-W dt. 20/03/2018 46.755	IE/CT(10)/W/1 7-18/96 dt. 09/04/18 Rs. 45.337 lacs	Rajendro Haobamcha	9.4.18	8.7.18	-	45.337	26.000	19.337	50.66	24.66

2746	Constn. of barricade in counting halls, major repairing of strong rooms at DIC office i/c Impvt. of passage, constn. of temporary shed for receiving polled "Ballot boxes" and constn. of temporary shed at Dispersal portion for Imphal Municipal Corporation	32/246/2017-W dt. 29/01/2018 18.429	IE/CT(10)/W/1 7-18/97 dt. 09/04/18 Rs. 17.890lacs	Rajendro Haobamcha	9.4.18	8.7.18	-	41.841	17.889	23.952	46.76	28.87
2747	M/o road from Kshetrigao Idigah road to Top western side of Iril River.	32/284/2017-W dt. 21/03/2018 19.970	IE/CT(10)/W/1 7-18/43 dt. 23/03/18 Rs. 19.380 lacs	Md. Abdul Kashim	23.3.18	22.6.18	-	19.380	8.000	11.38	21.66	13.66
2748	Constn. of pucca drain in and around of Madrasa, Epum road.	32/501/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/70 dt. 07/04/18 Rs. 19.4040 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404	5.000	14.404	21.68	16.68
2749	Constn. of pucca drain from Heikrumakhong to Kabrastan road.	32/548/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/69 dt. 07/04/18 Rs. 17.4040 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	17.404	5.000	12.404	19.45	14.45
2750	Constn. of pucca drain at Epum road (Nothern side) connecting with Imphal Saikul Road (0.52).	32/500/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/94 dt. 09/04/18 Rs. 19.4040 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	19.404	10.000	9.404	21.68	11.68
2751	M/o road connecting Heikrumakhong Bazar to Kairang road.	32/498/2017-W dt. 22/03/2018 20.000	IE/CT(10)/W/1 7-18/67 dt. 07/04/18 Rs. 19.402 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404	21.68	21.68
2752	Maintenance of road connecting Heikrumakhong Bazar to Epum road.	32/497/2017-W dt. 22/03/2018 51.260	IE/CT(10)/W/1 7-18/80 dt. 09/04/18 Rs. 49.763 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	49.763	15.000	34.763	55.61	40.61
2753	Constn. of pucca drain at Epum road (Southern side) connecting with Imphal Saikul Road.	Rs. 20.00 lac 32/499/2017-W dt. 22/03/2018	Rs. 19.404 lac. IE/CT(10)/W/1 7-18/76 dt. 07/04/2018	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404	21.68	21.68
2754	Constn. of pucca drain from Heikrumakhong Bazar to Umang connecting Kairang road.	32/514/2017-W dt. 22/03/2018 12.000	IE/CT(10)/W/1 7-18/69 dt. 07/04/18 Rs. 11.230 lacs	Md. Abdul Kashim	7.4.18	6.10.18	-	11.230		11.23	12.55	12.55
2755	Impvt. of road from Heingangthong to 7th MR gate Khabeisoi.	32/508/2017-W dt. 22/03/2018 37.000	IE/CT(10)/W/1 7-18/79 dt. 09/04/18 Rs. 35.887 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	35.887	20.000	15.887	40.10	20.10
2756	Maint. of Epum Road (Southern Side) connecting with Imphal-Saikul road (0.00 - 0.52 km).	Rs. 20.00 lac 32/508/2017-W dt. 22/03/2018	Rs. 19.411 lac. IE/CT(10)/W/1 7-18/75 dt. 07/04/18	Md. Abdul Kashim	7.4.18	6.10.18	-	19.404		19.404	21.68	21.68
2757	Construction of Retaining wall along Heingangthong near 7th MR Gate Khabeisoi.	32/510/2017-W dt. 22/03/2018 34.470	IE/CT(10)/W/1 7-18/82 dt. 09/04/18 Rs. 33.451 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	33.451		33.451	37.38	37.38
2758	Constn. of slab culvert in and around Khomidok.	32/511/2017-W dt. 22/03/2018 46.017	IE/CT(10)/W/1 7-18/81 dt. 09/04/18 Rs. 44.673 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	44.673	15.000	29.673	49.92	34.92
2759	Construction of RCC Slab Culvert of 1m span (2 nos.), 2m span (1no.) and 5m span(1no.) along Heingangthong to 7th MR Gate Khabeisoi.	32/509/2017-W dt. 22/03/2018 55.200	IE/CT(10)/W/1 7-18/78 dt. 09/04/18 Rs. 53.524 lacs	Md. Abdul Kashim	9.4.18	8.7.18	-	55.524		55.524	62.05	62.05
2760	M/o Laishram Leirak No. 1 at East Side of Ayangpalli.	26/802/2017-W dt. 24/03/2018 Rs. 20.00	IE/CT(10)/W/1 7-18/89 dt. 09/04/18 Rs. 19.546 lacs	M/S Eshen Interprises.	9.4.18	8.7.18	-	19.546		19.546	21.84	21.84

2761	M/o R.K. Leirak Kshetrigao.	32/506/2017-W dt. 22/03/2018 Rs. 14.962	IE/CT(10)/W/1 7-18/90 dt. 09/04/18 Rs. 14.561 lacs	M/S Eshen Interprises.	9.4.18	8.7.18	-	14.561	14.561	16.27	16.27	
2762	Mending of pot holes in and around Yaiskul A/C.	32/251/2017-W dt. 01/03/2018 Rs. 29.410	IE/CT(10)/W/1 7-18/34 dt. 9.4.18 Rs. 37.123 lacs	Ng. Birjit Singh	9.4.18	8.7.18	-	37.123	15.000	22.123	41.48	26.48
									972.692			1210.26
	HIGHWAY SOUTH DIVISION											
2763	M/O Luwangleima Leirak 1.10 Km and Khoni Leirak, 0.48 km to Shantipur.	Rs. 47,26,532/- 32/424/2017-W Dt. 01-03-2018	Rs. 41,52,511/- EE/HS/Cont/W O/3054/2017- 18/15a dt. 23/03/2018	Hemkhopao Haokip	3-30-2018	2-26-2019		39.74	32.50	7.24	44.41	11.91
									7.24			11.91
	THOUBAL DIVISION											
2764	M/O Lilong Litan Makhong to Oinam Barrage-6.54km	Rs.52.93 32/266/2017-W dt.28/02/2018	EE/TBL/WO/R& B(NP)/2017- 18/30 dt.15/03/2018	M. Zainulabdin Shah	15/3/2018	14/9/2018		46.82	48.50	3.96	52.32	3.82
2765	Mending of pot-holes in and around of Thoubal DC office complex & Mini-Secretariat complex, Thoubal District, Manipur.	Rs.20.00 32/28/2017-W dt.28/02/2018	EE/TBL/WO/R& B(NP)/2017- 18/240 dt.12/03/2018	Shri L. Shyamkishore Singh	12/3/2018	10/9/2018		17.54	16.00	3.58	19.60	3.60
2766	M/O Wangbal Awang Labuk to Wangbal Moirangpalli road.	Rs.84.47 32/307/2017-W dt.01/03/2018	EE/TBL/WO/R& B(P)/2017- 18/34 dt.17/03/2018	M. Zainulabdin Shah	17/3/2018	16/9/2018		75.27	65.00	17.42	84.11	19.11
2767	Impvt. of road in an around Bishnunaha Singa, Huidrom Leikai & Wangkhem Muslim	Rs.167.24 Lakh 32//475/2017-W dt.22/03/2018	EE/TBL/WO/R& B(P)/2018- 19/281 dt.12/04/2018	Shri P. Deben Singh	12/4/2018	11/10/2018		149.30	142.00	22.59	166.84	24.84
2768	M/O Kiyam Ningthourel Mapa, Kiyam Litanpok and Ngathem Leikai S/Bridge	Rs.30.53 Lakh 32//388/2017-W dt.26/03/2018	EE/TBL/WO/R& B(P)/2018- 19/277 dt.10/04/2018	Shri H. Romen Singh	10/4/2018	8/10/2018		26.87	20.00	9.42	30.03	10.03
2769	M/O Chairel Bailley Bridge over Manipur River at Chairel	Rs.14.30 Lakh 32//392/2017-W dt.01/03/2018	EE/TBL/WO/R& B(P)/2017- 18/259 dt.16/03/2018	L. Manimohon Singh	16/3/2018	15/9/2018		12.51	0.00	12.80	13.98	13.98
2770	Mending of pot-holes in and around of DC Office complex, Kakching District, Manipur.	Rs.20.00 Lakh 32/27/2017-W dt.28/02/2018	EE/TBL/WO/R& B(P)/2018- 19/239 dt.12/03/2018	Shri L. Shyamkishore Singh	12/3/2018	10/9/2018		17.55	18.00	1.79	19.61	1.61
2771	Impt. S/Bridge & Minor Bridge in Thoubal District	Rs.17.88 Lakh 32/142/2017-W dt.23/11/2017	EE/TBL/WO/R& B(P)/2018- 19/209 dt.8/01/2018	Shri L. Shyamkishore Singh	8/1/2018	7/7/2018		15.49	14.00	3.47	17.31	3.31
2772	Improvement of Kakmayai Road-2.50km	Rs.17.90 Lakh 32/142/2017- W(pt) dt.23/11/2017	EE/TBL/WO/R& B(P)/2018- 19/208 dt.14/01/2018	Shri L. Shyamkishore Singh	14/1/2018	13/7/2018		15.50	10.00	7.07	17.32	7.32
2773	M/O of Wangjing Kairembikhok Rd. from 1.20km to 2.50km	Rs.20.00 Lakh 32/448/2017-W dt.28/02/2018	EE/TBL/WO/R& B(P)/2018- 19/243 dt.12/03/2018	Ng. Durjit Singh	12/3/2018	10/9/2018		17.55	10.00	8.95	19.61	9.61
2774	M/O Wangoo Lamkhai to Wangoo Bridge	Rs.39.45 Lakh 32/218/2017-W dt.15/03/2018	EE/TBL/Rd&B(NP)/2017- 18/36 dt.27/03/2018	L. Manimohon Singh	27/3/2018	25/9/2018		35.03	30.00	8.46	39.15	9.15

2775	M/O Nungoo S/Bridge over Manipur River at Nungoo	Rs.14.82 Lakh 32/393/2017-W dt.1/03/2018	EE/TBL/Rd&B(NP)/2017-18/260 dt.16/03/2018	L. Manimohon Singh	16/3/2018	14/9/2018		12.82	0.00	13.26	14.33	14.33
2776	M/O Umathel Mayai Leikai to Bokul Leikai	Rs.20.00 Lakh 32/150/2017-W dt.20/03/2018	EE/TBL/Rd&B(NP)/2017-18/262 dt.27/03/2018	H. Romen Singh	27/3/2018	25/9/2018		17.55	5.00	13.42	19.61	14.61
2777	Rehabilitation of S/Bridge at Uchiwa Nastao & Khelakhong over Imphal River	Rs.19.99 Lakh 32/257/2017-W dt.15/03/2018	EE/TBL/Rd&B(NP)/2017-18/262 dt.12/04/2018	H. Romen Singh	12/4/2018	10/10/2018		17.44	14.00	5.36	19.49	5.49
2778	M/O Umathel to Chekshapat kakching Khunou Road-2.20km	Rs.20.00 Lakh 32/258/2017-W dt.21/03/2018	EE/TBL/Rd&B(NP)/2017-18/268 dt.09/04/2018	H. Romen Singh	9/4/2018	8/10/2018		17.54	3.50	14.77	19.60	16.10
2779	M/O Kakching Hospital road	Rs.20.00 Lakh 32/447/2017-W dt.28/2/2018	EE/TBL/Rd&B(NP)/2017-18/238 dt.12/3/2018	Ng. Durjit Singh	12/3/2018	10/9/2018		17.56	10.00	8.95	19.62	9.62
										155.27		166.54
	BISHNUPUR DIVISION											
2780	M/o Sandangkhang Southern side Pinjabati High School lambi connecting Sagang Sugnu Road	32/33/2017-W dt. 10/07/2017; Rs.25.00 lacs	EE/BPR/W.O/N P/17-18/ 5 dt.31/10/17 Rs.24.26	W. Sanaton Meitei	10-31-2017	12-31-2017		24.26	15.00	9.99	27.11	12.11
2781	M/o Khordak Dam to Khangadong IVR road.	32/26/2017-W dt. 19/06/2017; Rs.19.21 lacs	EE/BPR/W.O/N P/17-183 dt.31/10/17/ Rs.18.65	M. Choijot Singh	31/10/17/	21/11/17/		18.65	14.42	4.79	20.84	6.42
2782	Mending of pot holes Moirang Lamkhai (NH-150) to Moirang Bazar for a length of 1.35km	32/226/2017-W dt. 28/02/2018; Rs.20.00 lacs	EE/BPR/W.O/N P/17-18/4 dt.09/03/18 Rs.19.42	Ph. Adim	3-9-2018	5-9-2018		12.42	9.48	2.94	13.88	4.40
2783	Improvement of Moirang Sendra road from 0 to 2.14km.	43/62/2017-W dt.15/1/18 Rs.94.32	EE/BPR/W.O/PL AN/ 17-18/ 16 dt.1/3/18 Rs.81.20	Lunkhopao Haokip	3-1-2018	10-20-2018		84.4	87.27	7.30	94.32	7.05
2784	M/o road around Thanga Hillock (SH:- GSB from 0km to 2.3km)	32/227/2017-W dt. 17-02-18; Rs.17.92 lacs	EE/BPR/W.O/N P/17-18/6 dt.09/03/18 Rs.17.40	Th. Ahem	3-9-2018	4-9-2018		17.92	5.00	12.92	20.03	15.03
2785	Mending of pot holes of Moirang Sendra Road - 2.14km	32/57/2017-W dt. 22-03-18; Rs.19.98 lacs	EE/BPR/W.O/N P/17-18/13 dt.24/03/18 Rs.19.39	K. Jibai Singh	3-24-2018	5-24-2018		16.12	15.45	0.67	18.01	2.56
2786	Mending of pot holes in and around Circuit House , Bishnupur Hd. Qtr., Bishnupur.	32/58/2017-W dt. 24-03-18; Rs. 20.00 lacs	EE/BPR/W.O/N P/17-18/14 dt.23/03/18 Rs.19.42	K. Jibai Singh	3-23-2018	4-23-2018		19.42	15.00	5.00	21.70	6.70
										43.61		54.27
	NONEY DIVISION											
2787	M/o Khoupum Valley Link road from Tenkonjang to Gahtao via Longkhohi, Taosemjang, Duithangjang, Satuidai, KPM-Taodaijang, Gaidimjang-II & Gahtao- 10km	A/A Rs.18,58,700.00 vide No. 32/261/2017-W dt. 17/02/2018 E/S Rs.18,58,700.00 vide No. 32/261/2017-W dt. 17/02/2018	ND/WO/2017-18/3 Rs. 18.04 lakhs dt. 23/02/2018	T. Sanajaoba Singh	3-30-2018	3-31-2019	N/A	18.58	14.00	4.58	20.76	6.76

2788	M/o approach road from Noney to Haochong - 15km	A/A Rs.19,37,400.00 Lakhs vide No. 32/262/2017-W dt. 01/03/2018 E/S Rs.19,37,400.00 Lakhs vide No. 32/262/2017-W dt. 01/03/2018	ND/WO/2017- 18/4 Rs. 18.80 lakhs dt. 12/03/2018	T. Sanajaoba Singh	3-18-2018	3-28-2019	N/A	19.37	14.00	5.37	21.65	7.65
2789	M/o road in between Kabui Khullen to Kabui Khullen Part- I (SH:- Constn of 1m span slab culvert 2nos and RCC Ring Culvert - 4nos)	A/A Rs.11,64,600.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.11,64,600.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017- 18/9 Rs. 11.30 lakhs dt. 24/03/2018	Ph. Adim	3-31-2018	3-28-2019	N/A	11.64	8.00	3.64	13.01	5.01
2790	M/o road to Mukti Khullen (SH:- Construction of 1m span slab Culvert-5nos)	A/A Rs.15,58,400.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.15,58,400.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017- 18/10 Rs. 15.13 lakhs dt. 24/03/2018	Ph. Adim	3-31-2018	3-29-2019	N/A	15.58	9.80	5.78	17.41	7.61
2791	M/o road from Kekru to Samjang-II.	A/A Rs.13,87,300.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.13,87,300.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017- 18/11 Rs. 13.46 lakhs dt. 24/03/2018	Th. Ratan Kumar	3-31-2018	3-23-2019	N/A	13.86	9.30	4.56	15.49	6.19
2792	M/o road from Namthan Longjang via Duiathanlong IVR Longjang (Thangal) village (SH:- Constn of 1m span slab culvert- 4 nos)	A/A Rs.13,61,800.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.13,61,800.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017- 18/12 Rs. 13.22 lakhs dt. 24/03/2018	Th. Ratan Kumar	4-3-2018	3-31-2019	N/A	13.61	11.30	2.31	15.21	3.91
2793	M/O road from Naga Ching to Thagra-15km (Formation cutting, Surface dressing & Kutcha drain).	A/A Rs. 13,57,200 No. 32/415/2017- W dt. 21/03/2018 E/S Rs. 13,57,200 No. 32/415/2017- W dt. 21/03/2018	ND/WO/2017- 18/13 Rs. 13.17 lakhs dt. 24/03/2018	Md. Abdul Kashim	3-31-2019	3-20-2019	N/A	13.57	8.00	5.57	15.16	7.16

2794	M/o road from Namdai to Lainingkhul Leikai - 2km (SH:- Hill cutting, surface dressing, kutcha drain & GSB)	A/A Rs.10,55,900.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.10,55,900.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/14 Rs. 10.25 lakhs dt. 24/03/2018	Kalanchung	3-31-2018	3-30-2019	N/A	10.55	7.30	3.25	11.79	4.49
2795	M/o approach road from NH-37 to DC Office, Noney.	A/A Rs.10,06,700.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018 E/S Rs.10,06,700.00 Lakhs vide No. 32/415/2017-W dt. 21/03/2018	ND/WO/2017-18/15 Rs. 9.77 lakhs dt. 24/03/2018	Kalanchung	3-31-2018	3-31-2019	N/A	10.06	7.20	2.86	11.24	4.04
2796	M/o road from Longpi to Teikhong village-7 km.	A/A Rs.19,97,300.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018 E/S Rs.19,97,300.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018	ND/WO/2017-18/16 Rs. 19.39 lakhs dt. 27/03/2018	Th. Ratan Kumar	4-3-2018	3-31-2019	N/A	19.97	19.39	0.58	22.32	2.93
2797	M/o road from Leikot to Longkaiphum - 7km	A/A Rs. 19,82,300.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018 E/S Rs. 19,82,300.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018	ND/WO/2017-18/17 Rs. 19.24 lakhs dt. 27/03/2018	Md. Abdul Kashim	4-3-2018	3-31-2019	N/A	19.82	14.60	5.22	22.15	7.55
2798	M/o Thingou Village road 10 km	A/A Rs.19,98,400.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018 E/S Rs.19,98,400.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018	ND/WO/2017-18/18 Rs. 19.40 lakhs dt. 27/03/2018	Th. Ratan Kumar	4-3-2018	4-8-2019	N/A	19.98	16.00	3.98	22.33	6.33
2799	M/o Teikhong Village road 7 km.	A/A Rs. 19,26,900.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018 E/S Rs. 19,26,900.00 Lakhs vide No. 32/498/2017-W dt. 23/03/2018	ND/WO/2017-18/19 Rs. 18.70 lakhs dt. 27/03/2018	Th. Ratan Kumar	4-3-2018	3-31-2019	N/A	19.26	18.70	0.56	21.52	2.82

2800	M/O road from Samjeng Lamkhai to Mukti khullen village - 10 Km	A/A Rs.19,97,500/- vide no. 32/498/2017-W dt 23/03/2018. E/S Rs.19,97,500/- vide no. 32/498/2017-W dt 23/03/2018.	ND/WO/2017-18/20 Rs. 19.39 lakhs dt. 27/03/2018	Md. Abdul Kashim	4-3-2018	3-27-2019	N/A	19.97	13.00	6.97	22.32	9.32
2801	M/O Okoklong village road - 10 Km	A/A Rs.19,77,800/- vide no. 32/498/2017-W dt 23/03/2018. E/S Rs.19,77,800/- vide no. 32/498/2017-W dt 23/03/2018.	ND/WO/2017-18/8 Rs. 19.20 lakhs dt. 27/03/2018	Md. Abdul Kashim	4-3-2018	3-27-2019	N/A	19.77	13.00	6.77	22.09	9.09
										62.00		90.86
Chandel Division												
2802	M/O road from Sugnu to Chakpikarong via Serou Bridge 0-14 km(SH: Mending of pot holes)	Rs. 102.355 Lakhs 32/481/2017-W dt. 22/3/2018	Rs. 97.08 Lakhs EE/CDL/WO/2017-18/15(A) DT. 26-4-2018	L Manimohon	3-20-2018	6-11-2018	-	₹ 97.08	₹ 86.00	11.08	108.49	22.49
2803	M/O road from Mombi to S.Lhangnom(kutcha drain, GSB)	Rs. 60.08 Lakhs 32/481/2017-W dt. 22/3/2018	Rs. 58.32 Lakhs EE/CDL/WO/2018-19/10 DT. 26-4-2018	Hemkhopao	4-30-2018	9-26-2018	-	₹ 58.32	₹ 37.50	20.82	65.17	27.67
2804	M/O road from Sarang Tampak to Teijang ,0 - 7 km(kutcha drain, GSB, RCC pipe culvert, 900mm dia 10nos)	Rs. 60.95 Lakhs 32/480/2017-W dt. 23/3/2018	Rs. 59.18 lakhs EE/CDL/WO/2018-19/7 DT. 26-4-2018	Hemkhopao	4-30-2018	9-20-2018	-	₹ 59.18	₹ 39.50	19.68	66.13	26.63
2805	M/O road from Utangpokpi to Khumjang 0.00-4.0km(SH: Providing Hill cutting, GSB & RCC ring Culvert, 900mm dia 4 nos)	Rs. 60.85 Lakhs 32/482/2017-W dt. 23/3/2018	Rs. 59.90 lakhs EE/CDL/WO/2018-19/9 dt. 26-04-2018	Hemkhopao	4-30-2018	9-22-2018	-	₹ 59.90	₹ 38.50	22.35	66.94	28.44
2806	M/O road from Tera to Phaijang ,0 - 5 km(hill cutting,kutcha drain, GSB, RCC pipe culvert, 900mm dia 4nos)	Rs. 60.67 lakhs 32/479/2018-W dt. 22-03-2018	Rs. 58.90 lakhs EE/CDL/WO/2018-19/8 dt 26-04-2018	Hemkhopao	4-30-2018	9-20-2018		₹ 58.90	₹ 39.50	19.4	65.82	26.32
										93.33		131.55
Senapati Division												
2807.	M/O road at District Hq.	32/232/2017-w Rs 29,99,942 L	EE/SPT/WO/2018-19/31 Dt. 7/4/2018	D.Pukeho Mao				₹ 30.00	₹ 10.50	19.49		
										19.49		
SADAR HILLS DIVISION												
2808	Maintenance of Kangpokpi Internal Ring Road 0.00 to 9.00 Km (SH: Mending of Potholes at Kangpokpi Town District HQ)	32/35/2017-W dt. 13/07/2017 Rs. 29.99 lakh	EE/SHD/CT(WO)/R&B(NP)/2017-18/01 dt.12/10/2017 Rs. 29.09 Lakh	Shri. Thangiakhup Kipgen, 1st Class Contractor	10-17-2017	4-16-2018	N/A	26.84	7.00	22.99	29.99	22.99
2809	Maintenance of Bailey bridge over Irang River at makui Golai to Lanka Road	32/444/2017-W dt. 01/03/2018 Rs. 20.00 lakh E/S- Rs 10.00 lakhs	EE/SHD/CT(WO)/R&B(NP)/2017-18/13 dt.19/03/2018 Rs. 19.44 Lakh	Ajon Gonmei, SPI Class Contractor	3-23-2018	8-22-2018	N/A	17.9	10.00	10.00	20.00	10.00
2810	Manitainance of IVR from NH-2 to K. Gamnom	32/264/2017-W dt. 28/02/2018 Rs. 25.00 lakh E/S- Rs 12.50 lakhs	EE/SHD/CT(WO)/R&B(NP)/2017-18/12 dt.16/03/2018 Rs. 24.27 Lakh	Tongkohoao Kipgen, SPI Class Contractor	3-21-2018	6-20-2018	N/A	22.37	0.00	25.00	25.00	25.00
										57.99		58.00

	TAMENGLONG DIVISION												
2811	M/O road from Barak Bridge point(20Km) to Makru Bridge point (48 Km)on Tamenglong-Tousem-Haflong road(Sh:-Jungle cutting,Surface dressing and Shingling at depression stretches).	32/254/2018-W dt 21-03-2018 Rs.48.94	CT/7/TML/NP/ 2017-18/21 dt.26/03/2018 Rs.47.51	Gonmei Keiphapou	Dt.1/04/2018	Dt.1/06/2018	Dt.1/06/2018	47.51	40.50	8.44	53.09	12.59	
2812	Rehabilitation of Suspension Bridge over Barak river at 15.00Km on Tamenglong-Tousem-Haflong road,	32/253/2018-W dt 22-03-2018 Rs.32.85	CT/7/TML/NP/ 2017-18/12 dt.26/03/2018 Rs.31.84	Guigui Kamei	Dt.1/04/2018	Dt.28/09/2018	Dt.28/09/2018	31.84	26.00	6.85	35.58	9.58	
2813	M/O road from Old Takou to New Kadi(Kadi-II)-8.00Km.	32/493/2017-W dt 22-03-2018 Rs.42.24	CT/7/TML/NP/ 2017-18/23 dt.29/03/2018 Rs.41.01	Guigui Kamei	Dt.4/04/2018	Dt.22/05/2018	Dt.22/05/2018	41.01	34.00	8.22	45.83	11.83	
2814	M/O road from New Khunpung to Lenglong-8.0	32/494/2017-W dt 22-03-2018 Rs.43.22	CT/7/TML/NP/ 2017-18/24 dt.29/03/2018 Rs.41.96	Guigui Kamei	Dt.4/04/2018	Dt.15/04/2018	Dt.15/04/2018	41.96	34.00	9.22	46.89	12.89	
2815	M/O road from Kuilong (III)to Kuilong(I)-7.00Km.	32/492/2017-W dt 22-03-2018 Rs.42.50	CT/7/TML/NP/ 2017-18/25 dt.29/03/2018 Rs.41.26	Guigui Kamei	Dt.4/04/2018	Dt.10/06/2018	Dt.10/06/2018	41.26	34.00	8.5	46.11	12.11	
2816	M/O Kaiphundai-Tousem road 0-56.00Km.	32/495/2017-W dt 22-03-2018 Rs.47.90	CT/7/TML/NP/ 2017-18/26 dt.29/03/2018 Rs.46.51	Guigui Kamei	Dt.4/04/2018	Dt.7/09/2018	Dt.7/09/2018	46.51	36.00	11.9	51.97	15.97	
										53.13		74.98	
	CHURACHANDPUR DIVISION												
2817	Maintenance of road within Lajangphai Village, Churachandpur i/c culverts	32/487/2017-W, dt- 22/03/2018 (Rs.24.23)	CHD/CT(5)2017- 18/329 Dt.14/04/2018 (Rs.23.398)	L. Paokholun Mate	4-16-2018	4-14-2019	Nil	24.23	20.33	3.898	27.08	6.75	
2818	Maintenance of road from Phoisan Veng to ECA Church, Phailen i/c Culverts	32/488/2017-W, dt- 22/03/2018 (Rs.49.97)	CHD/CT(5)2017- 18/330 Dt.14/04/2018 (Rs.47.314)	Chinzakhup	4-16-2018	4-14-2019	Nil	49.97	45.50	4.47	55.84	10.34	
2819	Maintenance of road within Zion Veng, Molnom Churachandpur i/c Culverts	32/489/2017-W, dt- 22/03/2018 (Rs.47.04)	CHD/CT(5)2017- 18/332 Dt.14/04/2018 (Rs.45.668)	Chinzakhup	4-16-2018	4-14-2019	Nil	47.04	44.87	2.168	52.57	7.70	
2820	Maintenance of road from Bisanphai to Gelmol Road i/c Culverts	32/490/2017-W, dt- 22/03/2018 (Rs.47.56)	CHD/CT(5)2017- 18/332 Dt.14/04/2018 (Rs.46.173)	Lunkhoneh	4-16-2018	4-14-2019	Nil	47.56	45.89	1.673	53.15	7.26	
2821	Impvt. Of Sagang to Dampi IVR (Earthwork & Shingling)	32/486/2017-W Dt.22-03-2018 (Rs.65.66)	CHD/CT (5)/2017- 18/277 dt.31/01/2018 (Rs.63.32)	M/S DK Mang Haokip & Sons	2-7-2018	1-12-2019	Nil	65.66	58.00	7.66	73.38	15.38	
										19.869		47.42	
	UKHRUL DIVISION												
2822	Mending of pot holes of Western ring road of Ukhrul town.	No. 32/122/2017- W dated 20/12/2017 Rs. 999109.00	EE/UD/WO/ 2017-2018/5 dated 29/12/2017 Rs. 9,70,009	RS. Surrender	04/01/2018	03/04/2018	Nil	Rs. 9.70	Rs. 9.70			Work Completed	
2823	Mending of pot holes Ukhrul Town for the portion from Jessami to Petrol Pump at Kasomtang	No. 32/122/ 2017-W dated 20/12/2017 Rs. 1997061.00	EE/UD/WO/ 2017-2018/4 dated 29/12/2017 Rs. 19,38,894.00	Mingyao Ruivanao	04/01/2018	03/04/2018	Nil	Rs. 19.97	Rs. 19.97			Work Completed	

2824	M/O road from Wanglee to Namlee village 7.00 km	No. 32/59/2017-W dated 19/03/2018 Rs. 20.00 Lakhs	EE/UD/WO/MO / 2017-2018/21 dated 21/03/2018 Rs. 19.41,420.00	M/S Paman Enterprises	27/03/2018	26/06/2016	Nil	Rs. 19.33	Rs. 11.00	8.33		Work Completed
2825	Mending of pot holes of Eastern ring road of Ukhrul town.	No. 32/209/2017-W dated 28/02/2018 Rs. 15.20 Lakhs	EE/UD/WO/MO / 2017-2018/20 dated 21/03/2018 Rs. 14.76,165.00	RS. Surrender	27/03/2018	26/06/2016	Nil	Rs. 14.76	Rs. 5.00	9.76		Work Completed
2826	M/O IVR of New Cannan Village - 3 km	No. 32/221/2017-W dated 15/03/2018 Rs. 9.60 Lakhs	EE/UD/WO/MO / 2017-2018/19 dated 21/03/2018 Rs. 9,31,496.00	Pharung Awungshi Chihankui	27/03/2018	26/06/2016	Nil	Rs. 9.32	Rs. 9.60			Work Completed
2827	M/O road from Chatric - Khunou Village to Nambullok - 8 km	No. 32/507/2017-W dated 24/03/2018 Rs. 4.86	EE/UD/WO/MO / 2017-2018/39 dated 10/04/2018 Rs. 4,71,000.00	Mingyao Ruivanao	17/04/2018	16/07/2018	Nil	Rs. 4.86	Rs. 4.86			Work Completed
2828	Repairing of road Tolloi Jn. to Somdal via Ngaimu.	No. 32/168/2017-W dated 01/03/2018 Rs. 22.56 Lakhs	EE/UD/WO/MO / 2017-2018/25 dated 17/03/2018 Rs. 21.88,660.00	Paothan Luikham	17/03/2018	16/09/2018	Nil	Rs. 22.56	Rs. 22.56			Work Completed
2829	Improvement of road from Dungrei Junction to PMKVY Ukhrul Training Centre.	No. 32/123/2017-W dated 10/10/2017 Rs. 4117705.00	EE/UD/WO/2017-2018/3 dated 05/12/2017 Rs. 39,97,803.00	Paothan Luikham	11/12/2017	10/03/2017	Nil	Rs. 40.03	Rs. 35.00	5.03		Work Completed
2830	M/O IVR of Nungshong Khullen to Dungrei Cemetry via Sepaikhong and 6th MR.	No. 32/183/2017-W dated 21/12/2017 Rs. 35.76 Lakhs	EE/UD/WO/MO / 2017-2018/6 dated 18/01/2018 Rs. 34,71,845.00	Mingyao Ruivanao	24/01/2018	23/04/2018	Nil	Rs. 35.76	Rs. 9.00	30.96553		Work Completed
										54.09		
	Bridge Division											
2831	Rehabilitation of New Thumbuthong	AA: 40.00 No.43/231/2017-W Dt.19-3-2018 MH:-3054 ES: 15.00	No.EE/Bridge-Divn/W.O./2017-18/285 Dt.31-3-2018 Rs. 34,69,293/- Dt.31-03-2018	Murphy Thumrah	31-03-2018	10-4-2018	NA	34.69	25.00	15.00	₹ 38.77	work complete
										15.00		
										1612.44		2016.61
	MH: 4059											
	BUILDING DIVISION-II											
2832	Improvement of CD Block at Imphal West-II(SH: Block Building, Drainage at Toilet)	No. 26/672/2017-W, Dt 23/03/2018 & Rs. 10.000/-	EE/BD-II/CT-II/17-18/171 dt.24/03/2018, Rs. 8.687/-	SN Pavei	3-24-2018	5-23-2018		8.687	6.500	3.5	9.71	3.21

2833	Construction of CD Block (Community Development Block) at Patsoi.	No. 26/756/2017-W, Dt. 24/03/2018 & Rs. 299.990/-	EE/BD-II/CT-2/18-19/25 Dt. 19/04/2018, Rs. 228.585/-	G Thaninjao R Naga & Sons	4-19-2018	4-18-2019		228.585	260.500	39.49	255.44	-5.06
2834	Construction of CD Block (Community Development Block) at Hiyangthang.	No. 26/755/2017-W, Dt. 24/03/2018 & Rs. 299.990/-	EE/BD-II/CT-2/18-19/23 Dt. 16/04/2018, Rs. 234.712/-	MS Tomba & Sons Enterprises	4-16-2018	4-15-2019		234.712	233.300	61.69	262.29	28.99
2835	Constn. of Manipur Bhavan at Salt Lake, kolkata (Civil Work) (SH: Steel truss, canopy of main building, compound fencing, brick work, plastering & finishing works, wood works, RCC drains, driveway construction etc)	26/781/2017-W dt. 27/03/2018, Rs.299.979/-	EE/BD-2/CT-2/18-19/35 Dt. 21/04/2018, Rs. 258.132/-	K Inakhunba Meitei	4-21-2018	20/24/2019		258.132	200.000	99.979	288.46	88.46
										204.659		115.605
HIGHWAY SOUTH DIVISION												
2836	Construction of Toilet & Urinal both Ladies and Gents at SDC Office Complex, Lilong Chajing.	26/630/2017-W dtd. 28/02/18 Rs. 12.55 lakhs	EE/HS/Cont/W 0/3054/17-18/14, dtd. 08/03/2018 Rs. 10.82027 L.	N.Inao Meitei	3-15-2018	7-6-2018		12.47	10.00	2.47		
										2.47		
THOUBAL DIVISION												
2837	Construction of Compound Wall Fencing and Main Gate for SDO office, Lilong (SH: Western and Southern side)	Rs. 21,94/- 26/303/2017-W dt.03/01/2018	EE/TBL/WO/BI dg(P)/2017-18/219 dt.31/01/2018, Rs. 19.41 lakh	Shri L. Shyamkishore Singh	31/1/2018	30/1/2019		19.41	15.00	6.21	₹ 21.69	
2838	Construction of Lilong CD Block(SH: Constn.of BDO Office)	Rs. 300.00/- 26/658/2017-W dt.12/03/2018	EE/TBL/WO/BI dg(P)/2018-19/43 dt.11/04/2018	M/S Aakifah Infrastructure PVT. Ltd	11/4/2018	10/4/2019		53.09	9.00	45.04		60% Completed
2839	Construction of Lilong CD Block(SH: Constn.of Compound Fencing and Gate)	.-do-	EE/TBL/WO/BI dg(P)/2018-19/44 dt.11/04/2018	Th. Brojen Singh	11/4/2018	10/4/2019		56.35	37.90	22.43		80% Completed
2840	Construction of Lilong CD Block(SH: Constn.of Type IV Qtr.)	.-do-	EE/TBL/WO/BI dg(P)/2018-19/45 dt.11/04/2018	K. Santabiren Singh	11/4/2018	10/4/2019		25.12	6.00	19.75		60% Completed
2841	Construction of Lilong CD Block(SH: Constn.of Garage,CC Drain, Land Development and Approach Road)	.-do-	EE/TBL/WO/BI dg(P)/2018-19/46 dt.11/04/2018	Y. Jugindro Singh	11/4/2018	10/4/2019		29.08	7.10	22.73		60% Completed
2842	Construction of Wangjing Tentha CD Block.	Rs. 299.99/- 26/751/2017-W Dt. 23/03/2018	EE/TBL/WO/BI dg(P)/2017-18/271 dt.09/04/2018, Rs. 244.34.lakh	Shri N. Babu Singh	9/4/2018	8/4/2020		260.16	162.50	114.75		90% Completed
										230.91		
BISHNUPUR DIVISION												
2843	Construction of CD Block at Nambol.	26/677/2017-W dt. 20/03/2017 ; Rs.299.99 lacs	EE/BPR/W.O/P(B)/17-18/1-3 dt.17-07-19 Rs.247.52	Md. Dhia-Ur-Rahman Khan, W.Khelen Singh & Ashing Kabui	7-17-2019			247.52	32.5	29.38		work halted due to Forest non clearance.
										29.38		
Jiribam Division												

2844	Constn. Of Compound fencing (Left out portion) for Guest House at Jiribam i/c approach road.	26/714/2017-W Dated 23.03.2018 Rs.45.79	i) EE/ID/WO/2018/35 Dt.04/04/2018 & Rs.22.44373 ii) EE/ID/WO/2018/34 Dt.31/03/2018 & Rs.	1) Ashing Kabui 2) T. Premjit Meitei	07.04.2018	16.08.2018	N/A	₹ 40.98	₹ 41.50	4.29		
2845	Improvement of PWD Guest House at Jiribam	26/753/2017-W Dated 28.03.2018 Rs.30.64	EE/ID/WO/2018/36 Dt.05.04.2018 Rs.25.15972	Th. Ojit Singh	12.04.2018	10.10.2018	N/A	₹ 27.42	₹ 23.00	7.64		
										11.93		
Imphal East Division												
2846	Construction of CD Block at Kshetrigao.	26/748/2017-W dt. 24/03/2018 Rs. 299.990	IE/CT(10)/W/17-18/145 dt. 11/04/18 Rs. 236.238 lacs	Rajendro Haobamcha	18.4.18	17.4.19	-	224.397	89.730	134.667	250.76	161.03
2847	Construction of Heingang CD Block.	26/676/2017-W dt. 13/03/2018 Rs. 299.999	IE/CT(10)/W/17-18/101 dt. 11/04/18 Rs. 236.194 lacs	Kh. Kalachand Singh	18.4.18	17.4.19	-	299.999	299.999	0	335.25	35.25
2848	Impvt. of BDO office, internal road and compound wall at Sawombung.	26/570/2017-W(Pt.) dt. 21/03/2018 Rs. 68.670	IE/CT(10)/W/17-18/28 dt. 23/04/18 Rs. 59.659 lacs	M/s Rangnamei Constrn. & Sales	30.4.18	29.10.18	-	60.002	56.700	3.302	67.05	10.35
										137.969		206.64
KAKCHING DIVISION												
2849	Constn. Of Sub- Register Office, Kakching	26/560/2017-W, dt.28/02/2018 Rs 125.381/-	EE/KCG/WO/BI dg(P)/17-18/01 dt.21/03/2018	K.Manglemjao Singh	3-21-2018	9-18-2019		Rs. 125.381	Rs. 125.381	0	140.11	14.73
2850	Constn. OF SDC Office, Kakching	26/560/2017-W, dt. 28/02/2018 & Rs.126.315/-	EE/KCG/WO/BI dg(P)/17-18/02 dt.23/03/2018	K.Manglemjao Singh	3-23-2018	9-29-2019		Rs. 103.581	Rs. 102.875	0.706	115.75	12.88
2851	Construction of SDO Office at Waikhong, Kakching District	26/659/2017-W(pt) dt. 17/3/2018 & Rs. 126.667/-	EE/KCG/WO/BI dg/17-18/09, dt.28-05-2019 & Rs.100.95/-	K.Manglemjao Singh	5-28-2019	3-30-2020		Rs. 126.670	Rs. 126.670	0	141.55	14.88
										0.706		42.49
NONEY DIVISION												
2852	Impvt. Of TD Block at Khoupum (SH: Block bldg, Drainage, Toilet and Fencing repair)	A/A Rs. 19.98 No. 26/590/2017-W dt. 31/01/2018 E/S Rs. 3.00 No. 26/590/2017-W dt. 31/01/2018	ND/WO/2017-18/1 Rs. 14.89 lakhs dt. 09/02/2018	Damchuilung Gangmei	2-12-2018	7-25-2018	N/A	15.33	11.00	8.98	17.13	6.13
2853	Impvt. Of TD Block at Nungba (SH: Block bldg, Drainage, Toilet and Fencing repair)	A/A Rs. 20.00 No. 26/591/2017-W dt. 31/01/2018 E/S Rs. 3.00 No. 26/591/2017-W dt. 31/01/2018	ND/WO/2017-18/2 Rs. 17.13 lakhs dt. 09/02/2018	Damchuilung Gangmei	2-12-2018	8-1-2018	N/A	17.64	11.00	9.0	₹ 19.71	8.71
										17.98		14.84
SADAR HILLS DIVISION												
2854	Infrastructure development of Kangpokpi District.	26/328/2017-W Dt.21.3.2018 Rs.220.00 lakhs										Work Completed
2855	i. (SH : Renovation of Inspection Bunglow)		EE/SHD/CT(WO)/Building/2017-18/22(A) dt. 17/05/2018 Rs. 94.42 Lakh	Tongkhohao Kipgen, SPI Class Contractor	5-22-2018	5-22-2019	N/A		85.00	34.02	220.00	135.00
								106.87				

2856	ii.(SH: Constn.of Staff Qrtr.)		EE/SHD/CT(WO)/Building/2017-18/22(B) dt. 17/05/2018 Rs. 81.42 Lakh	Thangjakhup Kipgen, 1st Class Contractor	5-22-2018	5-22-2019	N/A	170.07	75.00	25.98			
2857	Impvt.of TD Block at Saikul (SH : Block Bldg.,Drainage,Toilet and Fencing repair)	26/668/2017-W Dt.8.3.2018 Rs.20.00 lakhs	EE/SHD/CT(WO)/TD(Building)/2017-18/16 dt. 29/03/2018 Rs. 19.42 Lakh	N. Naocha Singh, Contractor	4-4-2018	10-3-2018	N/A	17.9	19.00	1.00	20.00	1.00	
2858	Impvt.of TD Block at Kangpokpi	26/769/2017-W Dt.24.3.2018 Rs.20.00 lakhs E/S- Rs. 3.00 lakhs	EE/SHD/CT(WO)/Building/2017-18/23 dt. 25/05/2018 Rs. 19.45 Lakh	Tongkhohao Kipgen, SPI Class Contractor	5-30-2018	11-30-2019	N/A	17.9	9.50	10.50	20.00	10.50	
2859	Constn.of T.D Block at Bungte Chiru	26/708/2017-W Dt.21.3.2018 Rs.299.99 lakhs	EE/SHD/CT(WO)/Building/2017-18/26 dt. 12/06/2018 Rs. 243.48 Lakh	Ph. Adim, SPI Class Contractor	6-17-2018	6-17-2020	N/A	268.45	284.00	15.99	299.99	15.99	
2860	Constn.of T.D Block at Lungtin	26/752/2017-W Dt.24.3.2018 Rs.299.99 lakhs	EE/SHD/CT(WO)/Building/2017-18/23 dt.28/5/2018 Rs. 242.76 Lakh	M/S Kadam Construction, 1st Class Contractor	6-2-2018	6-2-2020	N/A	268.45	266.00	33.99	299.99	33.99	
2861	Constn.of Pucca Brick Wall Fencing with Iron Gate with Santry Post at D.C Office,Kangpokpi.	26/493/2017-W Dt.20.3.2018 Rs.150.00 lakhs	EE/SHD/CT(WO)/Building(P)/2017-18/25 dt.12/6/2018 Rs. 148.32 Lakh	Tongjahao S. Kipgen, Spi Class Contractor	6-17-2018	12-17-2019	N/A	134.23	100.00	50.00	150.00	50.00	
												171.48	246.50
Senapati Division													
2862	Impvt. of TD block Paomata	26/639/2017-W dt. 6/3/2018 Rs. 19.981 Lakhs	EE/SPT/WO/2017-18/11 dated 20/03/2018	K. Lamchao Pou					19.50	0.481			
2863	Impvt. of TD block Purul	26/640/2017-W dt. 06/03/2018 Rs. 19.99 lakhs	No. EE/SPT/WO/2017-18/12 dated 20/03/2018	K. S. Ngaile					9.50	10.49			
												10.971	
Chandel Division													
2864	Const. of Profile roofs at Divisional Office at Chandel(Block-,C)	Rs. 196.62 26/384/2017-W dt 13-03-2018	Rs. 48.03 lakhs EE/CDL/WO/2017-18/21 dt. 23-03-2018	Hemkhopao	4-4-2018	12-3-2018	-	₹ 48.03	₹ 18.89	29.14	53.67	34.78	
2865	Impvt. Of TD Block at Chandel	Rs. 20.00 26/670/2017-W dt 12-03-2018	Rs. 17.36 EE/CDL/WO/2018-19/6 DT. 26-4-2018	Hemkhopao	3-20-2018	6-12-2018	-	₹ 17.36	₹ 11.00	6.36	19.40	8.40	
												35.50	43.18
Kamjong Division													
2866	Improvement of TD Block at Kasom Khullen. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/604/2017-W dt. 01/02/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/1 dt. 26/02/2018 ₹ 17,37,2012.39	M/s Paman Enterprises	3-5-2018	4-19-2019	NIL	₹ 17.89	₹ 17.00	3.00	20.00	3.00	
2867	Improvement of TD Block at Phungyar. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/603/2017-W dt. 01/02/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/2 dt. 26/02/2018 ₹ 17,37,209.64	Ningshen Ringold	3-5-2018	4-22-2019	NIL	₹ 17.89	₹ 20.00	0.00428	20.00	0.00	
2868	Improvement of TD Block at Kamjong. (SH: Building, Drainage, Toilet and Fencing repair)	No. 26/572/2017-W dt. 21/03/2018 ₹ 20.00 Lakhs	No.12/EE/KMJ/WO/2017-18/7 dt. 25/04/2018 ₹ 17,41,172.00	Mingyao Ruivanao	3-5-2018	4-24-2019	NIL	₹ 17.90	₹ 15.00	5.00	20.00	5.00	
												8.00428	8.00
CHURACHANDPUR DIVISION													

2869	Constn. Of TD Block, Kangvai	26/654/2017-W dt. 20/3/2018 (Rs.299.68)	CHD/CT(5)2017-18/315 Dt. 29/3/2018	M/S DK Mang Haokip & Sons	3-29-2018	4-13-2020	Nil	299.68	67.00	232.68	334.89	267.89
2870	Impvt. of Multi-Purpose Hall , Peace Ground, Tuibong, Churachandpur (SH:Providing roof ceiling and panelling of wall)	26/757/2017-W Dt. 24-3-2018 (Rs.66.62)	CHD/CT(5)/2017-18/322 dt. 7/04/2018	L Paokholun Mate	4-9-2018	10-8-2018	Nil	66.62	38.00	28.62	74.45	36.45
										261.3		304.34
	Tengnoupal Division											
2871	Infrastructure Devt. Of Tengnoupal (SH: Constn. Of SP & DC office at Tengnoupal District i/c Constn. Of Staff Office for DC, Security Barrack for DC's Bungalow, Staff Quarter and retaining wall at around DC office at Tengnoupal).	RS. 294.158 (AA) & Rs. 100.00 (ES), No. 26/605/2017-W, dt. 08-03-2018.	Rs. 1,93,52,546/- No.EE/TPL/CD/WO/2017-18/15, dt. 13-04-2018.	H. Manoj Singh	4-13-2018	3-7-2020	3-7-2020	₹ 263.21	₹ 276.00	18.158	294.14	18.14
2872	TD Block at Machi (SH: Block building, drainage, toilet & fencing repair)	Rs. 20.00 (AA) & Rs.3.00 (ES), No. 26/671/2017-W, dt. 12-03-2018.	Rs. 17,37,319/- No.EE/TPL/CD/WO/2017-18//7, dt. 23-03-2018	Hemkhopao Haokip	3-23-2018	8-28-2018	8-28-2018	₹ 17.89	₹ 11.00	9.00	19.99	8.99
										27.158		27.13
	Building Division-III											
2873	Construction of Office and Workshop building for Mechanical Division No.-I & II at Kongba Lairenpat.(SH: - Constn. of Workshop building for Mechanical Division I & II)	No.26/61/2017-W Dt.23.09.2017 (₹ 771.694 lakh)	No.EE/BD-III/WO/Mech/1 8-19/1 dt. 21-05-2018 (₹ 88, 44,025/-).	Th. Rajeshwar Singh	12-17-2019	7-5-2022	NA	88.48	₹ 52.70	₹ 35.78	98.88	46.18
										35.78		46.18
										1186.20		1340.56
	MH: 2059											
	BUILDING DIVISION-II											
2874	Repairing of the Office Bldg. of SDC Sekmai.	No. 26/432/2017-W, Dt. 16/01/2018 & Rs. 18.898/-	EE/BD-II/CT-II/17-18/67 dt.12/01/2018, Rs. 18.348/-	L. Joy Sharma	1-12-2018	4-11-2018		18.348	10.000	8.898		
2875	Renovation of guest House VIP room occupied by Principal Secretary and Office rooms of Hakim, Under Secretary & Legal Advisor	No. 26/780/2017-W, Dt. 31/03/2018 & Rs. 19.919/-	EE/BD-II/CT-II/18-19/193 dt.06/04/2018, rs. 19.338/-	Abdul Kashim	4-6-2018	7-5-2018		19.338		19.919		
2876	Renovation of Weight and Measures Office bldg at L/pat.	No. 26/569/2017-W, Dt. 22/03/2018 & Rs. 19.761/-	EE/BD-II/CT-II/17-18/185 dt.05/04/2018, Rs. 16.549/-	K. Santabiren Singh	4-5-2018	7-4-2018		16.549		19.761		
2877	Reconstn. Of Compound Wall of DC Office Complex, Imphal West	No. 26/155/2017-W, Dt. 07/03/2018 & Rs. 158.925/-	EE/BD-II/CT-II/17-18/19 dt.05/04/2018 & EE/BD-II/CT-II/17-18/18 dt.05/04/2018, Rs. 150.357/-	P Gaikhangthai/ Ashing Kabui	4-5-2018	4-4-2019		150.357	124.620	34.305		
2878	Repairing of Family Court building at Lamphelpat.	No. 26/716/2017-W, Dt. 22/03/2018 & Rs. 18.355/-	EE/BD-II/CT-II/17-18/162 dt.24/03/2018, Rs. 18.355/-	N Naocha Singh	3-24-2018	6-23-2018		18.355	15.000	3.355		
2879	Repairing of Election office, Manipur at Lamphelpat.	No. 26/789/2017-W, Dt. 24/03/2018 & Rs. 24.928/-	EE/BD-2/CT-2/18-19/32 Dt. 19/04/2018, Rs. 24.938/-	G Panmei	4-19-2018	7-18-2018		24.938	8.000	16.928		

2880	Renovation of Weight and Measure Office Building at Lamphelpat(SH: Land Development, approach road and repairing of office building)	No. 26/790/2017-W, Dt. 24/03/2018 & Rs. 29.755/-	EE/BD-II/CT-II/18-19/14 dt.05/04/2018, Rs. 28.888/-	G Panmei	05/042018	7-4-2018		28.888		29.755		
2881	Renovation of Sub-Registrar office at Lamphelpat (SH: Repairing of the office building)	No. 26/787/2017-W, Dt. 24/03/2018 & Rs. 24.646/-	EE/BD-II/CT-2/18-19/29 Dt. 19/04/2018, Rs. 23.928/-	G Panmei	4-19-2018	7-18-2018		23.928	8.000	16.646		
2882	Renovaion of taxation Office at North AOC, Imphal.	No. 26/785/2017-W, Dt. 24/03/2018 & Rs. 24.992/-	EE/BD-II/CT-2/18-19/30 Dt. 19/04/2018, Rs. 24.264/-	G Panmei	4-19-2018	7-18-2018		24.264		24.992		
2883	Repairing of BD-II building at Lamphelpat (SH: Southern Block)	No. 26/791/2017-W, Dt. 24/03/2018 & Rs. 19.468/-	EE/BD-II/CT-2/18-19/31 Dt. 19/04/2018, Rs. 18.901/-	G Panmei	4-19-2018	7-18-2018		18.901	8.000	11.468		
2884	Repairing of BD-II office building at Lamphelpat. (SH: Northern Block)	No. 26/788/2017-W, Dt. 24/03/2018 & Rs. 19.481/-	EE/BD-II/CT-2/18-19/33 Dt. 19/04/2018, rs. 18.954/-	G Panmei	4-19-2018	7-18-2018		18.954	8.000	11.481		
2885	Maintenance of Govt. Polytechnic, Takyel, Imphal (SH: Front wall and drain)	26/798/2017-W, Dt. 24/03/2018, rs. 21.875/-	EE/BD-II/CT-2/18-19/34 Dt. 19/04/2018, Rs. 21.238/-	G Panmei	4-19-2018	7-18-2018		21.238		21.875		
2886	Maintenance of Govt. Quarter No. T-IV/CP-47 & E-39 at Lamphelpat.	No. 26/800/2017-W, Dt. 24/03/2018 & Rs. 20.000/-	EE/BD-II/CT-II/18-19/27 Dt. 19/04/2018, Rs. 19.338/-	Mayengbam Bobo Singh	4-19-2018	7-18-2018		19.338	5.000	15		
										234.383		
THOUBAL DIVISION												
2887	M/o PWD. Office Building, Thoubal Division, Thoubal.	26/386/2017-W: Dated 27/12/2017, A/A amounting to Rs.19.69/- lakhs & E/S Rs. 10.00 lakhs	EE/TBL/WO/NP/2017-18/210 dt. 18/01/2018 , Rs. 17.25 lakh	L. Shyamkishore Singh(W. Tomba)	18/1/2018	17/6/2019		17.25	10.00	8.67		
2888	Khongjom Day Celebration for the year, 2018	26/302/2018-W dt. 08/03/2018 A/A Rs. 31.43 lacs. & also accord E/S Rs. 29.00/- lakhs Vide No. 26/302/2018-W(Pt) 20/03/2020 (Copy enclosed)	EE/TBL/WO/K-Day/2018-19/25 Dt. 18/11/2019 , Rs. 27.82 lakh	K. Inakhunba Meitei	18/11/2019	17/12/2019		27.82	29.00	2.17		
2889	Major repairing of SDC Office Bldg. Khongjom.	26/224/2017-W dt. 11/10/2017 A/A Rs. 20.00 lacs. & E/S Rs. 9.00 lacs.(Copy enclosed)	EE/TBL/WO/NP/2017-18/229 Dt. 17/02/2018 , Rs. 17.52 lakh	P. Deben Singh	17/2/2018	16/10/2019		17.52	10.00	8.95		
2890	Renovation of Heirok SDC Office Complex, Heirok.	26/411/2017-W dt. 24/4/2018, A/A - Rs. 18.20, E/S Rs. 10.00	EE/TBL/WO/NP/2017-18/267 dt. 07/04/2018 , Rs. 16.06 lakh	L. Shyamkishore Singh	17/4/2018	16/10/2018		16.06	13.00	4.65		
2891	Construction of Boundary Fencing and renovation of Office Complex of SDO Waikhong.	26/90/2017-W dt. 10/01/2018 A/A Rs. 70.27/-	EE/TBL/WO/NP/2017-18/228 dt. 17/02/2018 , Rs. 62.58 lakh	K. Manglemjao Singh.	17/2/2018	16/8/2018		62.58	40.00	27.09		

2892	Construction of 10 (ten) rooms Office Building for upcoming Panchayat Election in Sept.2017 at Kakching. of SDO Waikhong.	26/135/2017-W dt. 06/01/2018, A/A-Rs. 60.00/- lakhs E/S Rs. 15.00/- lakhs	EE/TBL/WO/NP /2017-18/227 dt. 17/02/2018 , Rs. 53.57 lakh	K. Manglemjao Singh.	17/2/2018	16/8/2018		53.57	45.00	13.42		
2893	Impvmt. of D.C. Office Building, Thoubal (civil work).	26/460/2017-W: Dated 19/03/2018, A/A Rs. 54.21 E/S Rs. 25.00	EE/TBL/WO/BI dg(P)/2017-18/269 dt. 09/04/2018 , Rs. 48.22 lakh	Northern Construction	9/4/2018	8/4/2019		48.22	51.49	2.43		
2894	Repairing of the Office Bldg. of the SDO, Kakching.	26/687/2017-W Dt. 28/02/2018, A/A Rs. 15.00/-	EE/TBL/WO/NP /2017-18/255 dt. 14/03/2018 Rs. 13.40 lakh	L. Shyamkishore Singh	14/3/2018	13/6/2018		13.40	10.00	4.47		
2895	Repairing of SDC Office Bldg. at Irong Chesaba.	26/371/2017-W dt. 19/02/2018, A/A - Rs. 20.00/- lakhs & E/S Rs. 16.00/- lakhs	EE/TBL/WO/BI dg(NP)/2017-18/248 dt. 14/03/2018 , Rs. 17.54 lakh	L. Shyamkishore Singh	14/3/2018	13/6/2018		17.54	16.00	3.58		
										75.43		
	BISHNUPUR DIVISION											
2896	Annual repairing of Sub-Division-II Office, Bishnupur Division, PWD, Manipur	26/104/2017-W dt.10/01/2018 ; Rs.30.00 lacs	EE/BPR/W.O/N P(B)/17-18/5 dt. 20-02-18 Rs.29.13	N. Prem Singh	20-02-18	20-04-18		29.130	12.00	18.00	32.55	20.55
2897	Construction of temporary shed for Republic Day Celebration,2018 at Bishnupur Mini Stadium Ground.	26/710/2017-W dt. 22-03-18; Rs. 10.60 lacs	EE/BPR/W.O/N P(B)/16-17/6 dt. 29-03-18 Rs.10.29	Ph. Adim	29-03-18	31-03-18		10.290	0	10.60	11.50	11.50
2898	Construction of temporary shed for Independence Day Celebration,2018 at Old Mini Secretariat Parade Ground, Bishnupur.	-	EE/BPR/W.O/N P(B)/16-17/7 dt. 08-08-18 Rs.7.266	Ph. Adim	8-8-2018	8-12-2018		7.266	0	7.48	8.12	8.12
										36.08		40.17
	Electrical Division - II											
2899	Providing IEI in the SDO Office Sawombung.	26/722/2017-W dt. 22/02/2018 Rs. 5.828 lakh	EE/ED-II/AC(WO)/201 6-17/2613 dt. 26/3/2018 Rs. 5.64.985/-	Ch. Mangi Singh	26/3/2018	4/4/2018		5.828	5.215	3.717	6.51	1.30
2900	Providing IEI in the SDC Office Sawombung.	- do - Rs. 6.563 lakh.	EE/ED-II/AC(WO)/201 6-17/2614 dt. 26/3/2018 Rs. 6.36.219/-	- do -	26/3/2018	4/4/2018		6.563	5.873	4.163	7.33	1.46
2901	Providing IEI in the DBO Office i/c Computer Room Sawombung.	- do - Rs. 8.823 lakh	EE/ED-II/AC(WO)/201 6-17/2615 dt. 26/3/2018 Rs. 8.55.259/-	- do -	26/3/2018	4/4/2018		8.823	7.895	5.723	9.86	1.96
2902	Providing IEI in the Sub-Registrar Office, Sawombung.	- do - Rs. 3.983 lakh	EE/ED-II/AC(WO)/201 6-17/2616 dt. 26/3/2018 Rs.3.86.119/-	- do -	26/3/2018	4/4/2018		3.983	3.564	2.583	4.45	0.89
2903	Providing IEI in the Assistant -Registrar, Co-operative Society Office, Sawombung.	- do - Rs. 5.187 lakh	EE/ED-II/AC(WO)/201 6-17/2617 dt. 26/3/2018 Rs. 5.02.870/-	- do -	26/3/2018	4/4/2018		5.187	4.642	3.387	5.80	1.15
2904	Providing IEI in the NIC Office, Sawombung.	- do - Rs. 5.236 lakh	EE/ED-II/AC(WO)/201 6-17/2618 dt. 26/3/2018 Rs. 5.07.628/-	- do -	26/3/2018	4/4/2018		5.236	4.685	3.386	5.85	1.17

2905	Providing gate lighting i/c compound lighting in the complex of Girls Hostel for IIIT, Mantripukhri.	26/629/2017-W dt. 23/03/2018 Rs. 7.889 lakh	EE/ED-II/AC(WO)/2016-17/2619 dt. 27/3/2018 Rs. 7,65,972/-	- do -	27/3/2018	31/3/2018		7.889	7.060	4.389	8.82	1.76
2906	Replacement of existing tube light fittings, ordinary bulbs & CFL bulb by LED tube fitting and bulbs and improvement of IEI in the various Govt. Administrative Building CJM Court Building, CJM Qtr., JMFC Court Building, JMFC Qtr., DC Bunlow, Mini-Sectt. & EE Office at Ukhrul District.	26/688/2017-W dt. 23/03/2018 Rs. 15.416 lakh.	EE/ED-II/AC(WO)/2016-17/2623 dt. 27/3/2018 Rs. 14,96,713/-	- do -	27/3/2018	10/4/2018		15.416	13.795	5.416	17.23	3.43
2907	Replacement of existing tube light fittings, ordinary bulbs & CFL bulb by LED tube fitting and bulbs and improvement of IEI in the Gynae Ward, Children Ward I & II, Medicine Ward, Blood Bank, SICU, Private Ward, ENT Male & Female, Psychiatry Ward, Ortho Male & Female Ward, Surgery Male & Female Ward, Respiratory Medicine (Chest Ward), Special Ward, Admn. Block, X-Ray & Adjoining Area, Conference Hall, ART Block, Bio-Chemistry & Labs. and Dental College at JNIMS, Porompat, Imphal East.	- do - Rs. 32.389 lakh.	EE/ED-II/AC(WO)/2016-17/2629 dt. 27/3/2018 Rs. 31,44,567/-	Ch. Mangi Singh	27/3/2018	10/4/2018		32.389	28.983	12.389	36.19	7.21
										45.153		20.33
Electrical Division - III												
2908	Impvt. of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Block A)	21.972 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/44 dt. 31/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	21.332	0	21.972	23.84	23.84
2909	Impvt. Of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Block B)	17.144 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/45 dt. 31/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	16.645	4.000	13.144	18.60	14.60
2910	Impvt. Of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Block C)	5.738 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/48 dt. 31/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	5.571	4.000	1.738	6.23	2.23
2911	Impvt. Of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Block D)	10.067 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/41 dt. 29/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	9.774	3.000	7.067	10.92	7.92
2912	Impvt. Of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Electrical Circle)	11.682 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/42 dt. 29/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	11.342	4.000	7.682	12.67	8.67
2913	Impvt. Of IEI in the Bldg. Of PWD Complex at Khoyathong with Energy Saving Lamps (Replacement of Lamps with LED in the Building Divn No. I)	6.085 no. 26/521/2017-W dt. 23/3/2018	EE/ED-III/AC(WO)/2017-18/43 dt. 29/3/2018	Ch. Mangi Singh	4-1-2018	4-30-2018	5-2-2018	5.908	5.000	1.085	6.60	1.60
										52.688		58.86
Senapati Division												
2914.	Repairing of IB Maram at Senapati District	26/451/2017-W dt. 28-02-2018	EE/SPT/WO/18-19/14 Dt. 20/3/18	K.S. Ngaile	25-3-18	24-9-18	10-1-2018	₹ 40.87	20.00	₹ 20.87	45.67	25.67
										20.87		25.67
										464.61		₹ 479.67

	MH: 4216												
	THOUBAL DIVISION												
2915	Constn. Of Meeting Hall & Parking Lot at SDO Office Kakching	26/510/2017-W dt 29/1/2018 Rs. 20.00 Lakh	EE/TBL/WO/Bl dg(P)/2017-18/226 Dt. 16/2/18	Shri K. Manglemjao Singh	16/2/2018	15/8/2018		17.88	15.00	4.47	19.98	4.98	
										4.47		4.98	
	KAKCHING DIVISION												
2916	Constn. Of Residential Qtr. of SDO,Kakching at DC Complex Kakching - Type-IV	26/686/2017-W dt28-02-2018 & Rs.50.22/-	EE/KCG/W.O./Bl dg/2018-19/10, dt.04-04-2018 & Rs.49.56/-	L.Shyamkishore Singh	4-4-2018	9-10-2020		Rs. 50.220	Rs. 28.500	21.72	56.12	27.62	
2917	Constn. Of Residential Qtr. of ADC,Kakching at DC Complex Kakching (Type-V)	26/686/2017-W dt 28/2/2018 & Rs 64.416/-	EE/KCG/W.O./Bl dg/2018-19/11, dt.04-04-2019 & Rs.51.38/-	K.Lamchao pao	4-4-2019	9-10-2020		Rs. 64.420	Rs. 64.420	0	71.99	7.57	
										21.72		35.19	
										26.19		40.17	
	MH: 2216												
	BUILDING DIVISION-II												
2918	Renovation of Qtr. No. 15 at Babupara.(Ex-CM)	No. 26/316/2016-W(NP) Dated 25/03/2017 & Rs. 81.002/-	EE/E/BD-II/CT-2/18-19/16 Dt. 16/04/2018, Rs. 78.637/-	K Santabiren Singh, Y Jugindro Singh, Y Sunil, P gaikhangthai, G Panmei	4-16-2018	4-15-2019		78.637	20.000	61.002			
2919	Repairing of Govt. Qtr. No. T-V/Qtr. No. 3 at Baupara occupied by Govindas, Hon'ble MLA.	26/31/2017-W(NP), Dt. 16/05/2017, Rs. 19.894/-	EE/BD-II/CT-II/16-17/19 dt.06/09/2017, Rs. 16.596/-	Th. Jiten Singh	9-6-2017	12-5-2017		16.596	10.000	9.894			
2920	Major repairing of Quarter No. T-VII/Qt. No. 2 occupied by Fasur Rahim, Hon'ble MLA at Babupara.	26/387/2017-W, Dt. 04/01/2018, Rs.19.671/-	EE/BD-II/CT-II/17-18/98 dt.09/02/2018, Rs. 16.433/-	Md. Tamijuddin	2-9-2018	4-8-2018		16.433	10.000	9.671			
2921	Maintenance of Govt. Qtr No. Type-VII/CP-2 at Lamphelpat.(Dr. Chaltolian Amo, MLA)	26/26/2017-W(NP), Dt 16/05/2017, Rs. 19.978/-	EE/BD-II/CT-II/16-17/11 dt.05/09/2017, Rs. 17.396/-	Vanlal Eng	9-5-2017	12-4-2017		17.396	10.000	9.978			
2922	Major repairing of Minister Flat no. 9 occupied by Shri Arthur Kanngam, Hon'ble MLA at Babupara.	26/758/2017-W, Dt. 24/03/2018, Rs. 19.365/-	EE/BD-II/CT-II/17-18/180 dt.28/03/2018, Rs.15.511/-	RS Surrender	3-28-2018	6-27-2018		15.511	10.000	9.365			
2923	Major repairing of Govt. Qtr. No. T-IV/(Old) Qtr. No. 2 at Baupara occupied by Yamthang Haokip, Hon'ble MLA.	26/60/2017-W(NP), Dt. 16/05/2017, Rs. 19.985/-	EE/BD-II/CT-II/17-18/15 dt.06/09/2017, Rs. 17.363/-	Lunkhoneh	9-6-2017	12-5-2017		17.363	10.000	9.985			
2924	Major repairing of Quarter No. T-VII/Qtr. No. 1 occupied by T.N. Haokip, Hon'ble MLA at Babupara.	26/396/2017-W, Dt. 06/01/2018 , Rs. 19.836/-	EE/BD-II/CT-II/17-18/68 dt.12/01/2018, Rs. 16.433/-	Lunkhopao Haokip	1-12-2018	4-11-2018		16.433	10.000	9.836			
2925	Major renovation of Bungalow No. 3 at Lalashing Khongnangkhong.(Sushildro Singh, MLA)	26/38/2017-W, Dated 16/05/2017, Rs. 20.00/-	EE/BD-II/CT-II/16-17/14 dt. 05/09/2017, Rs. 16.499/-	W Sanaton Meitei	9-5-2017	1-4-2018		16.499	10.000	10			
2926	Major repairing of Qtr. No. T-V/E-5 at Lamphelpat.(ST Nunghlung Victor, MLA)	26/318/2016-W(NP) Dated 25/03/2018, Rs. 19.858/-	EE/BD-II/WO/17-18/23 dt. 07/09/2017, Rs. 17.179/-	G Panmei	9-7-2017	12-6-2017		17.179	10.000	9.858			
2927	M/o Govt. Qtr. T-III/CP-37 & 40 at L/pat.	26/501/2017-W, Dt. 31/01/2018, Rs. 19.818/-	EE/BD-2/CT-2/17-18/89 dt.09/02/2018, Rs. 19.24/-	W Ratankumar Singh	2-9-2018	5-8-2018		19.240		19.818			

2928	M/o Govt. Qtr. No. T-B/64 at NGV.	No. 26/223/2017-W, Dt. 11/10/2017 & Rs. 4.104/-	EE/BD-II/CT-II/17-18/37 dt.11/12/2017, Rs. 3.985/-	Th Prem Singh	12-11-2017	10/03/2018.		3.985		4.104		
2929	M/o Govt. Qtr. No. T-B/38 at NGV.	No. 26/223/2017-W, Dt. 11/10/2017 & Rs. 4.121/-	EE/BD-II/CT-II/17-18/39 dt.11/12/2017, Rs. 4.002/-	Th Prem Singh	12-11-2017	10/03/2018.		4.002		4.121		
2930	M/o T-III/H-16 & 17 Govt. Qtr. at LHC.	No. 26/223/2017-W, Dt. 11/10/2017 & 4.873/-	EE/BD-II/CT-II/17-18/38 dt.05/12/2017, Rs. 4.336/-	N. Naocha Singh	12-5-2017	3-4-2018		4.366		4.873		
2931	M/o T-III/H-23 to H-26 Government residential Qtr. at LHC.	No. 26/282/2017-W, Dt. 18/10/2017 & Rs. 11.988/-	EE/BD-II/CT-II/17-18/29 dt.05/12/2017, Rs. 11.639/-	N. Inao Meitei	12-5-2017	3-4-2018		11.639	8.000	3.988		
2932	M/o Govt. Qtr. T-II/C-4,6,12,21 & 23 at Lamphelpat.	No. 26/258/2017-W, Dt. 21/12/2017 & Rs. 19.813/-	EE/BD-II/CT-II/17-18/56 dt.09/01/2018, Rs. 19.236/-	Genlal Khaute	1-9-2018	4-8-2018		19.236	7.000	12.813		
2933	M/o Govt. Qtr. No. T-A/20 at NGV.	No. 26/385/2017-W, Dt. 28/12/2017 & Rs. 10.018/-	EE/BD-II/CT-II/17-18/97 dt.09/02/2018, Rs. 9.726/-	WTM Constn.	2-9-2018	5-8-2018		9.726	4.000	6.018		
2934	M/o T-VII/G-1 Govt. Residential Qtr. at Lamphelpat (SH: Constn. Of Garage, Waiting shed and Kitchen).	No. 26/284/2017-W, Dt. 21/03/2018 & Rs. 34.514/-	EE/BD-II/CT-II/17-18/24 dt.11/12/2017, Rs. 33.307/-	Haokhotinlen Vaiphei	12-11-2017	3-10-2017		33.307	20.000	14.514		
2935	M/o T-V/E-8 occupied by Peter Salam, MCS (SH: Constn. of compound wall).	No. 26/308/2017-W, Dt. 23/12/2017 & Rs. 14.386/-	EE/BD-II/CT-II/17-18/33 dt.05/12/2017, Rs. 13.967/-	S. Dilipkumar Singh	12-5-2017	3-4-2018		13.967		14.386		
2936	M/o T-VII/E-3 Qtr. at Lamphelpat, Imphal.	No. 26/403/2017-W, Dt. 03/01/2018 & Rs. 7.031/-	EE/BD-II/CT-II/17-18/61 dt.10/01/2018, Rs. 6.826/-	Th. Rajeshwor Singh	1-10-2018	3-9-2018		6.826	5.000	2.031		
2937	M/o Govt. Qtr. Type-III/CP-41,42 & 43 at Lamphelpat.	No. 26/402/2017-W, Dt. 03/01/2018 & Rs. 17.990/-	EE/BD-II/CT-II/17-18/60 dt.10/01/2018, Rs. 17.466/-	Th. Rajeshwor Singh	1-10-2018	3-9-2018		17.466	16.891	1.099		
2938	M/o Govt. Qtr. T-II/A-26 to A-28 at Lamphelpat.	No. 26/435/2017-W, Dt. 03/01/2018 & Rs. 11.923/-	EE/BD-II/CT-II/17-18/58 dt.10/01/2018, Rs. 11.576/-	SN Pavei	1-10-2018	4-9-2018		11.576	5.000	6.923		
2939	M/o T-III/F-39 to 44, Government residential quarter at Langol Housing complex.	No. 26/276/2017-W, Dt. 03/01/2018 & Rs. 19.110/-	EE/BD-II/CT-II/17-18/66 dt.10/01/2018, Rs. 18.553/-	Th. Rajeshwor Singh	1-10-2018	4-9-2018		18.553		19.11		
2940	M/o T-III/F-45 to 50, Government residential quarter at Langol Housing complex.	No. 26/276/2017-W, Dt. 03/01/2018 & Rs. 19.283/-	EE/BD-II/CT-II/17-18/84 dt.18/01/2018, Rs. 18.722/-	Th. Rajeshwor Singh	1-18-2018	4-17-2018		18.722		19.283		
2941	M/o Govt. Qtr. No. T-C/29 & 30 at NGV.	No. 26/300/2017-W, Dt. 04/01/2018 & Rs. 8.064/-	EE/BD-II/CT-II/17-18/85 dt.18/01/2018, Rs. 7.380/-	N Naocha Singh	1-18-2018	4-17-2018		7.380		8.064		
2942	M/o Govt. Qtr. T-IV/C1 to C3 at Lamphelpat.	No. 26/407/2017-W, Dt. 04/01/2018 & Rs. 17.959/-	EE/BD-II/CT-II/17-18/71 dt.17/01/2018, Rs. 17.436/-	Th. Rajeshwor Singh	1-17-2018	4-16-2018		17.436	7.792	10.959		
2943	Special repairing MLA flat No. 5 Western Block at Babupara, occupied by MD. Salauddin Khan, Project Officer, MOBC.	No. 26/247/2017-W, Dt. 23/10/2017 & Rs. 4.942/-	EE/BD-II/CT-II/17-18/80 dt.17/01/2018, Rs. 4.798/-	MD. Dhia-Ur-Rahman Khan	1-17-2018	3-16-2018		4.798		4.942		

2944	M/o Govt. Qtr. T-III/4 & 5 (New) at Tribal Colony.	No. 26/451/2017-W, Dt. 08/01/2018 & Rs. 9.755/-	EE/BD-II/CT-II/17-18/72 dt.11/01/2018, Rs. 9.471/-	W. Sanaton Meitei	1-11-2018	3-10-2018		9.471	3.880	5.875		
2945	M/o T-II/A-34,35 & 36 at Langol Housing Complex.	No. 26/433/2017-W, Dt. 08/01/2018 & Rs. 6.449/-	EE/BD-II/CT-II/17-18/102 dt.09/02/2018, Rs. 5.820/-	Th. Rajeshwor Singh	2-9-2018	5-8-2018		5.820		6.449		
2946	Repairing of Govt. Qtr. No. T-II/C-1 to 3 at Lamphelpat.	No. 26/511/2017-W, Dt. 16/01/2018 & Rs. 14.870/-	EE/BD-II/CT-II/17-18/95 dt.09/02/2018, Rs. 14.436/-	Thongam Ksheerdichand Singh	2-9-2018	4-8-2018		14.436	6.000	8.87		
2947	M/o Govt. Qtr. T-II/A-61 & 62 at L/pat.	No. 26/526/2017-W, Dt. 17/01/2018 & Rs. 10.355/-	EE/BD-II/CT-II/17-18/86 dt.24/01/2018, Rs. 10.154/-	R.K Achousana	1-17-2018	4-16-2018		10.054		10.355		
2948	Repairing of Qtr. No. T-II/CP-17 to 19 at Lamphelpat.	No. 26/466/2017-W, Dt. 11/01/2018 & Rs. 14.776/-	EE/BD-II/CT-II/17-18/70 dt.17/01/2018, Rs. 14.346/-	Th. Nodiachand Singh	1-17-2018	4-16-2018		14.346	10.000	4.776		
2949	M/o T-V/E-2 Govt. Qtr. at Lamphelpat.	No. 26/512/2017-W, Dt. 31/01/2018 & Rs. 11.608/-	EE/BD-II/CT-II/17-18/94 dt.09/02/2018, Rs. 11.270/-	Thongam Ksheerdichand Singh	2-9-2018	5-8-2018		11.270	6.000	5.608		
2950	Repairing to Govt. Qtr. No. T-II/CP-20,27 & 28 at Lamphelpat.	No. 26/518/2017-W, Dt. 03/02/2018 & Rs. 13.795/-	EE/BD-II/CT-II/17-18/94 dt.09/02/2018, Rs. 13.393/-	L. Baleshwor Singh	2-9-2018	5-8-2018		13.393	12.000	1.795		
2951	Repairing and filling up of water logging area surrounding of the bldg T-V/Qtr. No. 4 at Sanjenthong Officer's Colony.	No. 26/409/2017-W, Dt. 31/01/2018 & Rs. 7.676/-	EE/BD-II/CT-II/17-18/101 dt.09/02/2018, Rs. 7.453/-	Ch. Tiken Singh	2-9-2018	5-8-2018		7.453		7.676		
2952	M/o Govt. Qtr. No. T-III/H-11,12 & CP-1 at Lamphelpat.	No. 26/544/2017-W, Dt. 05/02/2018 & Rs. 14.688/-	EE/BD-II/CT-II/17-18/96 dt.09/02/2018, Rs. 14.261/-	Th Rajeshwor	2-9-2018	5-8-2018		14.261	7.000	4.75		
2953	M/o Govt. Qtr. T/C-5,8 & 9 at Lamphelpat.	No. 26/502/2017-W, Dt. 31/01/2018 & Rs. 14.882/-	EE/BD-II/CT-II/17-18/90 dt.09/02/2018, Rs. 14.440/-	Th Rajeshwor	2-9-2018	5-8-2018		14.440	10.000	4.882		
2954	M/o T-II/A-4,5 & 6 at Langol Housing Complex.	No. 26/413/2017-W, Dt. 31/01/2018 & Rs. 6.359/-	EE/BD-II/CT-II/17-18/93 dt.09/02/201, Rs. 6.174/-	M/S Continental Construction & Co.	2-9-2018	5-8-2018		6.174	4.000	2.359		
2955	Maintenance of Govt. Qtr. No. T-II/B-18 to 20 at Lamphelpat.	No. 26/464/2017-W, Dt. 09/03/2018 & Rs. 11.530/-	EE/BD-II/CT-II/17-18/132 dt.13/03/2018, Rs. 11.194/-	W. Sanaton Meetei	3-13-2018	6-12-2018		11.194	5.000	6.53		
2956	Maintenance of T-III/H-18 to 23 Govt. Resdl. Qtr. At LHC.	No. 26/476/2017-W, Dt. 09/03/2018 & Rs. 19.571/-	EE/BD-II/CT-II/17-18/145 dt.13/03/2018, Rs. 19.002/-	Kh Gandhi	3-13-2018	6-12-2018		19.002		19.571		
2957	M/o Qtr. No. T-B/40,41,50 & 93 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 19.972/-	EE/BD-II/CT-II/17-18/187 dt.30/03/2018, Rs. 19.390/-	M/S Delta Enterprises	3-30-2018	6-29-2018		19.390	8.170	11.802		
2958	M/o Qtr. No. T-C/37,38,39 & 40 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 19.950/-	EE/BD-II/CT-II/17-18/188 dt.30/03/2018, Rs. 19.369/-	M/S Delta Enterprises	3-30-2018	6-29-2018		19.369		19.95		
2959	M/o Qtr. No. T-B/27,28,83 & 92 at NGV.	No. 26/406/2017-W, Dt. 15/02/2018 & Rs. 10.965/-	EE/BD-II/CT-II/17-18/189 dt.30/03/2018, Rs. 19.384/-	M/S Delta Enterprises	3-30-2018	6-29-2018		19.384	6.450	4.515		

2960	Minor repairing of Govt. Qtr. At Takyelpat for accommodation of Director of Manipur State Film Institute.	No. 26/417/2017-W, Dt. 01/03/2018 & Rs. 4.948/-	EE/BD-II/CT-II/16-17/48 dt.07/12/2016, Rs. 4.804/-	Y. Jugindro Singh	12-7-2016	3-6-2016		4.804		4.948		
2961	Minor repairing of Govt. Qtr. At Takyelpat for accommodation of VC of MTU	No. 26/417/2017-W, Dt. 01/03/2018 & Rs. 4.987/-	EE/BD-II/CT-II/16-17/49 dt.07/12/2016, Rs. 4.842/-	Y. Jugindro Singh	12-7-2016	3-6-2016		4.842		4.987		
2962	Repairing of Qtr. No. T-II/CP-14 to 16 at Lamphelpat.	No. 26/467/2017-W, Dt. 23/03/2018 & Rs. 14.831/-	EE/BD-II/CT-II/17-18/182 dt.06/13/2018, Rs. 14.399/-	Ashing Kabui	12-6-2018	3-5-2018		14.399		14.831		
2963	M/o Govt. Qtr. T-II/B-27 and 28 at Lamphelpat.	No. 26/481/2017-W, Dt. 22/03/2018 & Rs. 8.078/-	EE/BD-II/CT-II/17-18/161 dt.24/03/2018, Rs. 7.843/-	Murphy Thumrah	3-24-2018	6-23-2018		7.843	5.000	3.078		
2964	Constn. Of Chowkidar Qtr. RCC line drain, Land Development and Shinging of approach road of the office of sadar Hills Division, PWD, Manipur at Lamphelpat.	No. 26/465/2017-W, Dt. 24/03/2018 Rs. 46.578/-	EE/BD-II/CT-II/17-18/199 dt.04/04/2018, Rs. 42.941/-	Thangjakhup Kipgen	4-4-2018	10-3-2018		42.941		46.578		
2965	M/o T-III/F-56,57 & 58 Govt. Residential Qtr. At LHC.	No. 26/545/2017-W, Dt. 22/03/2018 & Rs. 9.247/-	EE/BD-II/CT-II/17-18/174 dt.24/03/2018, Rs. 7.945/-	W. Sanaton Meitei	3-24-2018	6-23-2018		7.945		9.247		
2966	M/o T-III/H-30,31 & 39 Government Residential Qtr. at LHC.	No. 26/405/2017-W, Dt. 19/03/2018 & Rs. 9.416/-	EE/BD-II/CT-II/17-18/157 dt.23/03/2018, Rs. 9.142/-	S.N. Pavei	3-23-2018	6-22-2018		9.142	7.321	2.095		
2967	M/o T-III/G-4 & 5 Govt. residential Qtr. at LHC	No. 26/380/2017-W, Dt. 26/12/2017, Rs. 5.009/-	EE/BD-II/CT-II/17-18/51 dt.02/01/2018, Rs. 4.950/-	M Sharat Singh	1-2-2018	4-1-2018		4.950		5.009		
										513.171		
	Electrical Division - I											
2968	Installation of split type room Air-Conditioner in the Qtr. No. T-V/15 at babupara occupied by Hon,ble Ex-CM O.Ibobi Singh	26/84/2017-W dt. 13/06/2017	EE/ED-I/AC(WO)/17/88 dt. 01/03/2018 Rs. 970631/-	Ch. Mangi	01/03/2018	3-20-2018		9.7	Rs. 0.00	10.07		
2969	Renovation of IEI in the Govt. Residential Qtr. Type-VI/G-3 occupied by Hon'ble Parliamentary Secretary (Works/Agri/Seri/MI/CADA). Imphal West at Lamphelpat.	26/357/2017-W dt. 22/12/2017	EE/ED-I/AC(WO)/18/80 dt. 08/02/2018 Rs. 10,62,220	Ch. Mangi	08/02/2018	2-27-2018		10.62	Rs. 5.00	6.37		
2970	Renovation of IEI in the Govt. Residential Qtr. Type-II Qtr. No. 32 (A-Block) at Lamphelpat.	26/688/2017-W dt. 28/02/2018	EE/ED-I/AC(WO)/17/19 dt. 07/01/2017 Rs. 139266/-	Ch. Mangi	07/01/2017	1-16-2017		1.39	Rs. 0.00	1.39		
										17.83		
										531.001		
	FY: 2018-19											
	MH: 5054											
	Imphal West Division											
2971	Impvt. of Tiddim road(Phojing Chingmang) to Konthoujam Malom Road(Ahallup Bamdiar) via. Yarou Bamdiar.	43/28/2018-W Dt.28.2.19	IW/19/SD-III/6 Dt.12.11.19	M/s G.Thaninjao R.Naga & Son's	12.11.19	11.11.20		150.00	146.00	4.00		
2972	Impvt. Of Shantipur to Driver Colony,Co-operative to Prem Nagar IVR.	43/25/18-W Dt.22.2.19	IW/19/SD-II/1 Dt.7.11.19	Metram Constn. Pvt.Ltd.	7.11.19	6.11.20		150.00	145.70	4.30		

3000	Impvt. of road in Keishamthong A/C (SH:- Ningom Leirak to Khagempalli Road , Elangbam Leikai Marine Drive Road, Keishamthong Top Leirak, Keishampat Thiyam Leikai Road, Huidrom Leikai Road and Maibam Leirak (Left out portion), Irom Pukhri Mapal Road i/c Raghumani Leirak, Nepra Menjor Parothen Leirak connecting Killing field, Road connecting Hodam Leirak to Khagempalli Ningom Leirak Junction, Thouda Bhabok road, Kwakeithel Bazaar to AMUCO office, Akham Leikai, Kangjam Leirak road and Keishampat Mutum Leirak road.)	43/32/2018-W dt.05/3/2019 Rs. 150.00	EE/HS/Accept/5054/18-19/7 Dt.11/12/2019 Rs. 1,30,25,320/-	M. Sharat Singh	12-18-2019	12-17-2020	149.2	Rs. 60.00	89.20		
3001	Impvt. of road in Naoriya A/C (SH:- Haobam Marak Keisam Leikai, Yangam Leirak and Tongbram Leirak, Langthabal lep High School Leirak connecting Sorokhaibam Leirak, Saobam Leirak, Moirangningthou Leirak, Saikhom Leirak, Pukhrabam Leirak and Ngangbam Leirak and Ningthemcha Karong Lai Leirak)	43/33/2018-W dt.08/3/2019 Rs. 150.00	EE/HS/WO/5054/ 2018-19/6 Dt.28/05/2019 Rs. 1,30,16,115/-	Mingyao Ruivanao	5-4-2019	5-3-2021	149.95	Rs. 147.50	2.45		
3002	Improvement of road in Singjamei A/C (SH:- Liwa road upto Chanam Pukhri Mapa - 0.90 Km, Singjamei Chirom Leikai road, Laipanganba Leirak, Sapam Leirak, Chongtham Leikai and Shiva Oil Mil road)	43/34/2018-W dt.01/3/2019 Rs. 150.00	EE/HS/Accept/5054/18-19/1a dt.04-12-2019 Rs. 1,30,42,835/-	Ksh. Rajen Singh	12-11-2019	12-10-2020	145.71	Rs. 75.00	70.71		
3003	Impvt. of Wangoi A/C (SH: Thambalnu Approach Road, Wangoi road, Samurou Makha Khwainingthou Leirak, Mutum Phibou Ayekpam Leirak, Mutum Phibou Waikhom Leirak, Top Uripok Leirak, Mutum Phibou Awang Leikai Oja Nabakishore Leirak, Paobitek Chowrai Masjid Leirak, Iram Siphai Laishalam Leirak and construction of cross drainage works under Samurou Municipal Council)	43/35/2018-W dt.02/3/2019 Rs. 150.00	EE/HS/WO/5054/ 2018-19/5 Dt.28/05/2019 Rs. 1,30,31,197/-	Apam Shimray	5-4-2019	11-3-2020	143.41	Rs. 140.00	3.41		
3004	Impvt. of road in Mayang Impfal A/C (SH:- Police Station Mamang (Hamilton Bridge Road) road, Phoubakchao Water Supply to Thokchom Mapa Taba i/c Sekmaiijin to Komlakhong, Nejam Leirak , Uchiwa Awang Leirak, Nimaichand Leirak, Khok Makhong, Haokhom Leirak, Kakyel Khong and Laishram Leirak road).	43/36/2018-W dt.08/3/2019 Rs. 150.00	EE/HS/WO/5054/ 2018-19/4 Dt.28/05/2019 Rs.1,30,29,061/-	K. Basu Singh	5-4-2019	11-3-2020	149.6	Rs. 140.00	9.60		
									175.37		
	KAKCHING DIVISION										
3005	Impvt. of road at Hiyanglam A/C (SH:- Waikhong-Thongjao Ring Road, Lamjao Makha Leikai Maning Ring Road, Lamjao Sorokhaibam Leirak I.V.R., Lamjao Laishram Leirak I.V.R. and Hiyanglam Warakhong road).	Rs.150.00/-, 43/52/2018-W dt. 8/3/2019	EE/KCG/Ten-Accept/R&B(P)/2019-20/01, dt.04-11-2019 & Rs.130.52/-	N.Babu Singh	11-4-2019	4-30-2020	Rs. 150.000	Rs. 88.500	61.50		

3006	Improvement of road from Serou Lamkhai to Serou Part- I.	Rs.150.00/-, 43/56/2018-W dt. 9/3/2019	EE/KCG/W.O./R &B(P)/2019- 20/14, dt.29-05-2019 & Rs.132.24/-	Kh.Muhindro Singh	5-29-2019	6-21-2020		Rs. 150.000	Rs. 90.000	60.00		
3007	Improvement of road at Keirak Tomal Makhong Pareng .	43/54/2018-W dt. 8/3/2019 Rs. 30.00/-	No.EE/KCG/AGR T/R&B/(P)2019- 20/2 dt.15/11/2019 & Rs.26.12/-	Md. Tamijuddin	11-15-2019	8-2-2020		Rs. 30.000	Rs. 20.000	10.00		
										131.50		
	Jiribam Division											
3008	Impvt. of road from Sonapur East to Yarolpokpi i/c Constn. of RCC Culvert, 4m span	43/67/2018-W Dtd 08.03.2019 Rs.100.00	EE/ID/WO/ 2019/45 Dt.27.05. 2019 Rs.86.86775	Pradip Roy	03.06.2019	20.02.2022	N/A	₹ 89.49	₹ 98.00	2.00	100.00	2.00
3009	Impvt. of Chandranathpur Village to Islamabad with culverts	43/68/ 2018 - W Dtd. 08/03/2019 Rs. 50.00	EE/ID/WO/ 2019/44 Dt.27.05.2019 Rs.43.43678	Pradip Roy	03.06.2019	20.02.2022	N/A	₹ 44.74	₹ 49.00	1.00	50.00	1.00
										3.00		3.00
	NONEY DIVISION											
3010	Construction of Diversion road from Kekru Naga to Longpi.	A/A Rs. 75.00 43/85/2018-W dt. 08/03/2019 E/S Rs. 25.00 43/85/2018-W dt. 08/11/2019	ND/WO/2018- 19/8 Rs. 64.79 lakhs dt. 8/11/2019	Thuijingam Gangmei	11-15-2019	11-5-2020	N/A	66.73	57.00	18.00	74.57	17.57
3011	Construction of road from Taosang to Lubanglong	A/A Rs. 75.00 No. 43/84/2018-W dt. 04/03/2019 E/S Rs. 25.00 No. 43/84/2018-W dt. 06/11/2019	ND/WO/2018- 19/3 Rs. 65.16 lakhs dt. 06/11/2019	Gonmei Keiphapou	11-13-2019	10-10-2020	N/A	67.11	54.00	21.00	75.00	21.00
										39.00		38.57
	Senapati Division											
3012.	Impt. of road at Senapati DC road upto Taphou Army Camp-2.5km	43/229/2019-w Rs 75.00L	EE/SPT/WO/20 20-21/06 Dt. 9/11/2018	Elias Haomei					₹ 25.00	50.00		
3013.	Impvt. Of TT Laii Kharamsom road (left out portion) (SH: E/W in surface dressing, WBM and Kutcha line drain 10.70 to 12.20 km.)	CT/1/SPTD/08/09 /400 dt. 20/12/08 Rs. 2776370	27,76,370	K. Lamchaopou	22-12-08	3-17-2009	3-24-2009	27.41		27.41		WP (C) NO.371 OF 2015
										77.41		
	SADAR HILLS DIVISION											
3014	Impvt.of road from Kangchup Singda to Bethel Village left out portion via Nakhujang village.	43/101/2018-W dt.8/3/2019 A/A Rs. 150.00 Lakh E/S Rs. 17.00 Lakh	EE/SHD/CT(WO)2018-19/2 dt. 9/3/2019 Rs. 44.72 Lakh	Haokhotinlen Vaiphei	10-3-2019	10-9-2019	N/A	134.23	27.00	23.00	150.00	123.00
3015	Impvt.of road from NH-2 (NH-39) to Taloulong village (SH :WBM with Black Topping)	43/102/2018-W dt.8/3/2019 A/A Rs. 100.00 Lakh E/S Rs. 33.00 Lakh	EE/SHD/CT(WO)5054/2018- 19/1 dt. 9/3/2019 Rs. 89.47 Lakh	Haokhotinlen Vaiphei	10-3-2019	10-9-2019	N/A	89.49	53.00	47.00	100.01	47.01
3016	Construction of road with Black Topping from Saikul Bazar (Police Station) to Makokching Village.	43/103/2018-W dt.28/2/2019 A/A Rs. 50 E/S Rs. 25.00	EE/SHD/CT(WO)5054/2019- 20/2 dt. 2/12/2019 Rs. 44.72 Lakh	Tinkholhing	7-12-2019	7-11-2020	N/A	44.74	44.00	6.00	50.00	6.00

3017	Construction of road with Black Topping from Ekou to Ekou Mulam Nepali Basti	43/104/2018-W dt.8/3/2019 A/A- Rs. 50.00 Lakh E/S- Rs. 25.00 Lakh	EE/SHD/CT(WO)/5054/2019-20/3 dt. 2/12/2019 Rs. 44.72 Lakh	Ng.Durjit Singh	7-12-2019	7-11-2020	N/A	44.74	44.00	6.00	50.00	6.00
3018	Impvt.of road Network at Keithelmanbi Village.	43/105/2018-W dt.8/3/2019 A/A- Rs. 150.00 Lakh	EE/SHD/CT(WO)/5054/2019-20/1 dt. 12/11/2019 Rs. 133.90 Lakh	Tongjahao S Kipgen	18/11/2019	18/2/2021	N/A	134.23	115.00	35.00	150.00	35.00
										117.00		217.00
	TAMENGLONG DIVISION											
3019	Impvt. of road from Eleng to Chaton.-7Km(Sh:-Providing Surface dressing ,Kutcha line drain & GSB)	43/88/2018-W dt.09-03-2019 Rs.30.00	CT/7/TML/P/2018-19/32 dt.23/03/2019 Rs.26.02	W.Imo Singh	Dt.29/03/2019	Dt.10/06/2019	Dt.10/06/2019	26.02	20.00	10.00	29.08	9.08
3020	Impvt. of road from Old Lenglong to New Lenglong IVR-5Km(Sh:- Providing Surface dressing ,Kutcha line drain & GSB)	43/87/2018-W dt.02-03-2019 Rs.30.00	CT/7/TML/P/2018-19/33 dt.23/11/2019 Rs.26.00	W.Imo Singh	Dt.29/03/2019	Dt.20/12/2020	Dt.20/12/2020	26.00	15.00	15.00	29.06	14.06
3021	Impvt. of road from Ndetning to Kuilong -II IVR-5Km(Sh:-Providing Surface dressing ,Kutcha line drain & GSB)	43/86/2018-W dt.01-03-2019 Rs.30.00	CT/7/TML/P/2018-19/34 dt.23/03/2019 Rs.26.00	W.Imo Singh	Dt.29/03/2019	Dt.20/01/2020	Dt.20/01/2020	26.00	15.00	15.00	29.06	14.06
3022	Impvt. of road from Thiulon to Vanchengphai IVR.(Sh:-Providing Surface dressing,Kutcha line drain & GSB).	43/89/2018-W dt.05-03-2019 Rs.30.00	CT/7/TML/P/2018-19/35 dt.23/03/2019 Rs.26.04	P.Gaikhangthai	Dt.29/03/2019			26.04	14.00	16.00	29.10	15.10
3023	Impvt. of road from Ningdi to Chrinapeng IVR.(Sh:-Providing Surface dressing,Kutcha line drain & GSB).	43/90/2018-W dt.28-02-2019 Rs.30.00	CT/7/TML/P/2018-19/39 dt.23/03/2019 Rs.26.06	P.Gaikhangthai	Dt.29/03/2019			26.06	15.00	15.00	29.12	14.12
										71.00		66.41
	Pherzawl											
3024	Construction of road from J-T road to Muolkhangthol village (4 Km) with construction of 2 Culverts	43/69/2018-W dt. 01/3/2019 Rs. 80.00	EE/Ph-D/Tdr/2019/2 Dt. 11/11/2019 Rs.69.55722	Rolland Ralsun	18/11/2019	18/08/2020	NA	71.59	48.00	32.00	80.00	32.00
3025	Construction of road from Phaileinthang Punji Bazar to Sungakhal Village	43/70/2018-W dt. 01/3/2019 Rs. 40.00	EE/Ph-D/Tdr/2019/3 Dt. 11/11/2019 Rs.34.88476	Rolland Ralsun	18/11/2019	18/08/2020	NA	35.79	39.00	1.00	40.00	1.00
										33.00		33.00
	CHURACHANDPUR DIVISION											
3026	Construction of 8m span bridge over Tuilelon stream at Tuining.	43/77/2018-W Dt. 28-2-2019 (Rs.80.00)	CHD/CT(5)/2019-20/48 dt. 11/11/2019	L Paokholun Mate	5-31-2019	5-30-2020	Nil	80.00	67.00	13.00		
										13.00		
	Tengnoupal Division											
3027	Impvt. Of road within Kanemrum to Salemram via Girls Hostel	Rs. 55.000 (AA) & Rs. 20.00 (ES), No.43/80/2018-W, dt., 08/03/2019.	Rs. 47,31,139/- No.TPL/CD/WO /2018-19/17, dt., 09/03/2019.	Kopuning Dangsawa	3-9-2019	7-10-2019	7-10-2019	₹ 49.21	₹ 38.00	17.00	54.99	16.99
3028	Impvt. Of road from Menou to Khunbi.	Rs. 85.00 (AA) & Rs. 30.00 (ES), No.43/79/2018-W, dt., 08/03/2019.	Rs. 73,67,002/- No.TPL/CD/WO /2018-19/16, dt., 09/03/2019.	Kopuning Dangsawa	3-9-2019	7-10-2019	7-10-2019	₹ 76.06	₹ 62.00	23.00	85.00	23.00
										40.00		39.99
										1364.61		1406.87
	MH: 3054											
	Imphal West Division											

3029	M/O IVR at Salam Leikai to Naorem Mamang	32/157/18-W (4) dt.8-3-2019	IW/AC/1-13/19/19 dt.24.12.19	K.Jiban Singh	24.12.19	23.3.20		20.000		20.00		
3030	M/O IVR at Salam Leikai	32/157/2018-W(5) dt.8-3-2019	IW/AC/1-13/19/23 dt.24.12.19	W.Khellen Singh	24.12.19	23.6.20		10.000		10.00		
3031	Maintenance of Lamsang Khurkhul road near Mayanglangjing High School	0.32/157/2018-(8) dt.8-3-2019	IW/AC/1-13/19/22 dt.24.12.19	W.Khellen Singh	24.12.19	23.3.20		5.000		5.00		
3032	M/O Gopalji Leirak, Uripok	32/157/2018-W(9) dt.8-3-2019	IW/AC/1-13/19/6 dt.23.12.19	P.Joyshanker Singh	23.12.19	22.6.20		19.990	8.00	11.99		
3033	M/o of road Takhelambam Leikai internal roads	32/157/2018-W(10) dt.8-3-2019	IW/AC/1-13/19/24 dt.26.12.19	Kh.Kalachand Singh	26.12.19	25.12.20		19.100	6.00	13.10		
3034	M/o roads Pukhrambam leikai, Thangjam leirak.	32/157/2018-W(11) 8.3.-2019	IW/AC/1-13/19/29 dt.26.12.19	H.Dorendro Singh	26.12.19	25.6.20		15.000	10.00	5.00		
3035	M/O of Bijoygobinda Internal roads	32/157/2018-W(12) dt.8-3-2019	IW/AC/1-13/19/28 dt.26.12.19	H.Dorendro Singh	26.12.19	25.6.20		20.000	12.00	8.00		
3036	M/O of Nambulan Jail road internal road	32/157/2018-W(13) dt.8-3-2019	IW/AC/1-13/19/27 dt.26.12.19	H.Dorendro Singh	26.12.19	25.12.20		16.000	10.00	6.00		
3037	M/o of road Mantri Leikai Maning Leirak	32/157/2018-W(14) dt.8-3-2019	IW/AC/1-13/19/25 dt.26.12.19	Kh.Kalachand Singh	26.12.19	25.6.20		20.000	7.00	13.00		
3038	M/o Internal road Taobungkhok mayai to Patsoi lambi taba.	32/157/2018-W(15) dt.8-3-2019	IW/AC/1-13/19/10/23.12.19	S.N.Pavei	23.12.19	22.4.250		18.990	4.00	14.99		
3039	Constn. Of RCC culvert near Maharaja Golai Phumlou at sekmai	32/157/2018-W(17) dt.8-3-2019	IW/AC/1-13/19/13 dt.24.12.19	Kh.Kalachand Singh	24.12.19	23.6.20		10.000	4.00	6.00		
3040	Painting of road Median from Oriental college to Maharani Bridge in connection with Sangai festival 2018	32/157/2018-W(21) dt.8-3-2019	IW/AC/1-13/19/11 dt.23.12.19	P.Joyshanker Singh	23.12.19	22.3.20		8.000	8.00			
3041	Restoration of Norther Kangla gate to Khuyathong	32/157/2018-W(22) dt.8-3-2020	IW/AC/1-13/19/7 dt.23.12.19	Ch.Arunkumar Singh	23.12.19	22.6.20		20.000		20.00		
3042	M/o road from ICAR to Urban Bye Pass	32/205/2018-W(3) dt.8-3-2019	IW/AC/1-13/19/16 dt.24.12.19	W.Khellen Singh	24.12.19	23.6.20		20.000	7.00	13.00		
3043	M/o road from Iroishemba Bridge to Lamdeng Chingmei 0 Km to 2.00 Km	32/205/2018-W(4) dt.8-3-2019	IW/AC/1-13/19/21 dt.24.12.19	W.Khellen Singh	24.12.19	23.3.20		4.000		4.00		
3044	Repairing and painting of road medians and kerbs from Khongnang Karak to Maharani Bridge via Nagamapal	32/205/2018-W(23) dt.8-3-2019	IW/AC/1-13/19/5 dt.23.12.19	M.Rojen Singh	23.12.19	22.2.20		5.000	2.00	3.00		
3045	Maintenance of approach road of Trade cum permanent exhibition complex Lamboikhongnangkhong Uripok in connection with Sangai Festival 2018.	32/205/2018-W(24) dt.8-3-2019	IW/AC/1-13/19/3 dt.23.12.19	M.Rojen Singh	23.12.19	22.1.20		4.000	2.00	2.00		
3046	Painting of road median from BT road upto Naoremthong including Fly over in connection with Sangai Festival 2018	32/205/2018-W(25) dt.8-3-2019	IW/AC/1-13/19/4 dt.23.12.19	M.Rojen Singh	23.12.19	22.3.20		16.740	5.00	11.75		
3047	Maintenance of road at Meinam Leikai at Thangmeiband A/C	32/223/2018-W dt.8-3-2019	IW/AC/1-13/19/2 dt.23.12.19	M/s Northern Constn.	23.12.19	22.6.20		18.000		18.00		
3048	M/O road from Maklang Maning to Sabal Leikai	32/188/18-W(2) dt.8.3.19	IW/AC/1-13/19/30 dt.14.12.20	K.Jibon Singh	14.12.20	13.12.21		35.000	6.30	28.70		
3049	M/o Phayeng to Maklang via Tairenpokpi and Sairem Khul	32/188/18-W(3) dt.8.3.19	IW/AC/1-13/19/24 dt.4.12.20	M/s H.Kan Singh	4.12.20	3.6.21		30.000		30.00		

3050	M/o of road Thingom Leikai and Khwai Ningthou Leikai	32/188/18-W(4) dt.8.3.19 Rs.35.00	IW/AC/1-13/19/25 dt.4.12.20	H.Dorendro Singh	4.12.20	3.12.21		35.000	24.00	11.00		
3051	M/o of Road Mayaikoibi Thounaoujam leirak	32/188/18-W(5) Dt.8.3.19	IW/AC/1-13/19/26 dt.4.12.20	H.Dorendro Singh	4.12.20	3.12.21		74.000	50.00	24.00		
3052	M/o of Mutum Leirak and Naorem Leirak Patsoi part-I	32/188/18-W(6) Rs.8.3.19	IW/AC/1-13/19/28 dt.4.12.20	W.Sanaton Meieitei	4.12.20	3.6.21		32.000	10.00	22.00		
3053	M/o of Road Monsang Lambi 1km	32/189/18-W Rs.8.3.19	IW/AC/1-13/19/13 dt.13.11.20	W.Sanaton Meieitei	13.11.20	12.7.21		22.000	5.00	17.00		
												317.53
	Imphal East Division											
3054	Constn. of drain from Ningom Leirak to Sairom Leirak.	32/203/2018-W(4) 08-03-2019 Rs. 19.200	IE/CT(10)/W/1 9-20/94 dt. 23/12/2019 Rs. 16.668 lacs	Hemkhopao	23.12.19	22.6.20	-	18.63	5.48	13.15		20.81 15.33
3055	Impvt. of road in and around Lilando Lampak Maning with drainage system.	32/203/2018-W(5) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/46 dt. 23/12/2019 Rs. 17.347 lacs	M/s Continental Constn. & Co.	23.12.19	22.6.20	-	19.39		19.39		21.66 21.66
3056	Impvt. of road in and around Brindabon Leirak.	32/212/2018-W(1) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/36 dt. 23/12/2019 Rs. 17.358 lacs	A. Bijoykumar Singh	23.12.19	22.6.20	-	19.40		19.40		21.68 21.68
3057	Impvt. of road at Thongam Maning Leirak with drainage system.	32/212/2018-W(2) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/55 dt. 23/12/2019 Rs. 17.373 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.41	6.00	13.41		21.70 15.70
3058	Impvt. of road at Thongbam Leirak with drainage system.	32/212/2018-W(3) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/45 dt. 23/12/2019 Rs. 17.369lacs	M/s Continental Constn. & Co.	23.12.19	22.6.20	-	19.41		19.41		21.69 21.69
3059	Impvt. of road at Wangkhem Leirak with drain repairing.	32/212/2018-W(4) 08-03-2019 Rs. 11.600	IE/CT(10)/W/1 9-20/44 dt. 23/12/2019 Rs. 10.056 lacs	L. Romesh Singh	23.12.19	22.6.20	-	11.24		11.24		12.56 12.56
3060	Impvt. of road in and around Nameirakpam Leirak.	32/203/2018-W(6) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/86 dt. 23/12/2019 Rs. 17.373 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41	6.00	13.41		21.70 15.70
3061	Impvt. of road in and around Kongba Irong maning with drainate system.	32/203/2018-W(7) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/53 dt. 23/12/2019 Rs. 17.370 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41		19.41		21.69 21.69
3062	Impvt. of road in and around Kongba Irong mamang with drainate system.	32/203/2018-W(5) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/52 dt. 23/12/2019 Rs. 17.352 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39		19.39		21.67 21.67
3063	Impvt. of road in and around Bashikhong Torban with drainage system.	32/212/2018-W(6) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/26 dt. 23/12/2019 Rs. 17.354 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39	2.00	17.39		21.67 19.67
3064	Impvt. of road in and around Okram Chuthek water supply with drainage system.	32/212/2018-W(7) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/113 dt. 23/12/2019 Rs. 17.374 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.42		19.42		21.70 21.70
3065	Impvt. of road in and around Kangngujam lai lampak with drainae system.	32/212/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/115 dt. 23/12/2019 Rs. 17.351 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39	6.00	13.39		21.67 15.67

3066	Impvt. of road in and around Kongba Irong mamang with drainate system.	32/212/2018-W(9) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/52 dt. 23/12/2019 Rs. 17.352 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.39		19.39	21.67	21.67
3067	E/w for sinking portion eastern side of Bashikhong.	32/212/2018-W(10) 08-03-2019 Rs. 15.000	IE/CT(10)/W/1 9-20/37 dt. 23/12/2019 Rs. 13.024 lacs	S. Sarat Singh	23.12.19	22.6.20	-	14.55	2.00	12.55	16.26	14.26
3068	Constn. of Retaining wall on Eastern Side of Ningomthongjao.	32/212/2018-W(25) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/59 dt. 23/12/2019 Rs. 8.679 lacs	W. Khelen Singh	23.12.19	22.3.20	-	9.70	5.00	4.70	10.84	5.84
3069	Impvt. of road in and around Torban kshetri leikai to Akampat with drainage system.	32/212/2018-W(11) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/54 dt. 23/12/2019 Rs. 17.339 lacs	Kh. Kalachand Singh	23.12.19	22.6.20	-	19.38		19.38	21.65	21.65
3070	Impvt. of road in and around Western side of Khongman zone I and II with drainage system.	32/212/2018-W(12) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/111 dt. 23/12/2019 Rs. 17.349 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.39	7.00	12.39	21.67	14.67
3071	Impvt. of road in and around Khongman zone IV with drainage system.	32/212/2018-W(13) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/107 dt. 23/12/2019 Rs. 17.346 lacs	Y. Dorendro Singh	23.12.19	22.6.20	-	19.38		19.38	21.66	21.66
3072	Impvt. of road in and around National Children school with drainage system.	32/212/2018-W(14) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/105 dt. 23/12/2019 Rs. 6.682 lacs	Y. Dorendro Singh	23.12.19	22.3.20	-	47.47		47.47	53.04	53.04
3073	Impvt. of road in and around Khongman zone-V with drainage system.	32/212/2018-W(15) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/106 dt. 23/12/2019 Rs. 17.364 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.40		19.40	21.68	21.68
3074	Impvt. of road in and around NYTHC club with drainage system.	32/212/2018-W(16) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/58 dt. 23/12/2019 Rs. 17.359 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.40	2.00	17.40	21.68	19.68
3075	Impvt. of road in and around Kongba student club with drainage sysgem.	32/212/2018-W(17) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/114 dt. 23/12/2019 Rs. 17.291 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.32		19.32	21.59	21.59
3076	Constn. & repairing of drain at Kongba Makha Nandeibam Leikai (Women group).	32/212/2018-W(18) 08-03-2019 Rs. 12.750	IE/CT(10)/W/1 9-20/48 dt. 23/12/2019 Rs. 10.940 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	12.23		12.23	13.66	13.66
3077	Impvt. of road in and around Kongba bazar with drainage system.	32/212/2018-W(19) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/51 dt. 23/12/2019 Rs. 17.368 lacs	Th. Ojit Singh	23.12.19	22.6.20	-	19.41	4.70	14.71	21.69	16.99
3078	Impvt. of road in and around Uchekon Laimoriba Makha with drainage system.	32/212/2018-W(20) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/50 dt. 23/12/2019 Rs. 17.369 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	19.41	4.70	14.71	21.69	16.99
3079	Impvt. of road from Takhok bridge to Iribung bridge.	32/212/2018-W(21) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/28 dt. 23/12/2019 Rs. 17.356lacs	M. Sharat Singh	23.12.19	22.6.20	-	19.40	7.50	11.90	21.67	14.17
3080	Constn. of road side drain along Langdum Lamkhai to Waithou road.	32/147/2018-W(2) 08-03-2019 Rs. 11.110	IE/CT(10)/W/1 9-20/21 dt. 23/12/2019 Rs. 9.643 lacs	Md. Abdul Kashim	23.12.19	22.3.20	-	10.78	6.00	4.78	12.04	6.04
3081	Constn. of road median from RDS upto Andro parking.	32/212/2018-W(22) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/27 dt. 23/12/2019 Rs. 17.355lacs	Ashing Kabui	23.12.19	22.6.20	-	19.39	13.50	5.89	21.67	8.17

3082	Constn. of Pandal for 13th and 15th August, 2018.	32/212/2018-W(23) 08-03-2019 Rs. 6.000	IE/CT(10)/W/1 9-20/44 dt. 23/12/2019 Rs. 5.210 lacs	S. Sarat Singh	23.12.19	22.3.20	-	5.82	5.93	6.51	0.57	
3083	M/o side berm at Singjamei Bridge to Kongba road Ch. 0.00 km. to 2.00 km.	32/213/2018-W(1) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/75 dt. 23/12/2019 Rs. 17.153 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.17	19.17	21.42	21.42	
3084	M/o side berm at Singjamei Bridge to Kongba road Ch. 2.00 km. to 4.10 km.	32/213/2018-W(2) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/77 dt. 23/12/2019 Rs. 18.082 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	20.21	20.21	22.58	22.58	
3085	M/o side berm at Singjamei Bridge to Kongba road Ch. 4.10 km. to 6.00 km.	32/213/2018-W(3) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/76 dt. 23/12/2019 Rs. 17.153 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.17	19.17	21.42	21.42	
3086	M/o side berm at Singjamei Bridge to Kongba road Ch. 6.80 km. to 8.00 km.	32/213/2018-W(4) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/ dt. 23/12/2019 Rs. 17.153 lacs		23.12.19	22.6.20	-	19.17	19.17	21.42	21.42	
3087	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 0.00km. to 2.00km.	32/213/2018-W(5) 08-03-2019 Rs. 19.390	IE/CT(10)/W/1 9-20/38 dt. 23/12/2019 Rs. 16.817 lacs	Hemkhopao	23.12.19	22.6.20	-	18.79	10.00	8.79	21.00	11.00
3088	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 2.00km. to 4.10km.	32/213/2018-W(6) 08-03-2019 Rs. 19.680	IE/CT(10)/W/1 9-20/39 dt. 23/12/2019 Rs. 17.096 lacs	Hemkhopao	23.12.19	22.6.20	-	19.11	10.00	9.11	21.35	11.35
3089	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 4.10km. to 6.00km.	32/213/2018-W(7) 08-03-2019 Rs. 19.790	IE/CT(10)/W/1 9-20/40 dt. 23/12/2019 Rs. 17.168 lacs	Hemkhopao	23.12.19	22.6.20	-	19.19	10.00	9.19	21.44	11.44
3090	M/o side berm at MU Gate mapa to Lilong bridge via Pal Ahanbi Ch. 6.00km. to 8.00km.	32/213/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/41 dt. 23/12/2019 Rs. 17.311 lacs	Hemkhopao	23.12.19	22.6.20	-	19.35	10.00	9.35	21.62	11.62
3091	M/o side berm at MU Gate mapa to Lilong Bridge via Pal Ahanbi Ch. 8.00km. to 10 km.	32/212/2018-W(30) 08-03-2019 Rs. 18.717	IE/CT(10)/W/1 9-20/42 dt. 23/12/2019 Rs. 16.241 lacs	Hemkhopao	23.12.19	22.6.20	-	18.15	9.00	9.15	20.28	11.28
3092	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 0.00km. to 2.00 km.	32/213/2018-W(31) dt. 08/03/2019 Rs. 19.790	IE/CT(10)/W/1 9-20/66 dt. 23/12/2019 Rs. 17.160 lacs	W. Khelen Singh	23.12.19	22.6.20	-	19.18	19.18	21.43	21.43	
3093	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 2.00km. to 4.10 km.	32/213/2018-W(32) dt. 08/03/2019 Rs. 19.840	IE/CT(10)/W/1 9-20/91 dt. 23/12/2019 Rs. 17.199 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.22	19.22	21.48	21.48	
3094	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 4.10km. to 6.00 km.	32/213/2018-W(33) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/89 dt. 23/12/2019 Rs. 17.157 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.17	19.17	21.43	21.43	
3095	M/o side berm at Khongman Mangjil to Panthoibi Bazar Ch. 6.00km. to 7.00 km.	32/213/2018-W(34) dt. 08/03/2019 Rs. 13.017	IE/CT(10)/W/1 9-20/90 dt. 23/12/2019 Rs. 11.281 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	12.61	12.61	14.09	14.09	
3096	M/o side berm at Sanjenthong to Singjamei Kongba road Ch. 0.00km. to 1.90 km.	32/213/2018-W(35) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/92 dt. 23/12/2019 Rs. 17.180 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.20	19.20	21.45	21.45	
3097	M/o side berm at Sanjenthong to Singjamei Kongba road Ch. 1.90km. to 4.00 km.	32/213/2018-W(36) dt. 08/03/2019 Rs. 19.893	IE/CT(10)/W/1 9-20/93 dt. 23/12/2019 Rs. 17.257 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.29	19.29	21.55	21.55	

3098	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 0.00 km to 2.40 km.	32/213/2018-W(37) dt. 08/03/2019 Rs. 19.913	IE/CT(10)/W/1 9-20/96 dt. 23/12/2019 Rs. 17.275 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.31	19.31	21.57	21.57
3099	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 2.40 km to 5.00 km.	32/213/2018-W(38) dt. 08/03/2019 Rs. 19.903	IE/CT(10)/W/1 9-20/95 dt. 23/12/2019 Rs. 17.295 lacs	W. Khelen Singh	23.12.19	22.6.20	-	19.33	19.33	21.60	21.60
3100	M/o side berm at Kongba Bazar to Takhok Bridge road Ch. 2.40 km to 5.00 km.	32/213/2018-W(39) dt. 08/03/2019 Rs. 19.934	IE/CT(10)/W/1 9-20/99 dt. 23/12/2019 Rs. 17.269 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.30	19.30	21.57	21.57
3101	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 0.00 km. to 2.00 km.	32/213/2018-W(40) dt. 08/03/2019 Rs. 19.945	IE/CT(10)/W/1 9-20/97 dt. 23/12/2019 Rs. 17.307 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.34	19.34	21.61	21.61
3102	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 2.00 km. to 4.10 km.	32/213/2018-W(41) dt. 08/03/2019 Rs. 19.955	IE/CT(10)/W/1 9-20/98 dt. 23/12/2019 Rs. 17.333 lacs	Rajendro Haobamcha	23.12.19	22.6.20	-	19.37	19.37	21.65	21.65
3103	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 4.10 km. to 6.00 km.	32/213/2018-W(42) dt. 08/03/2019 Rs. 19.788	IE/CT(10)/W/1 9-20/88 dt. 23/12/2019 Rs. 17.178 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.20	19.20	21.45	21.45
3104	M/o side berm at Kongba Bazar to Standard College via Uchekon Khunou Ch. 6.00 km. to 8.00 km.	32/213/2018-W(43) dt. 08/03/2019 Rs. 19.986	IE/CT(10)/W/1 9-20/103 dt. 23/12/2019 Rs. 17.333 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.37	19.37	21.65	21.65
3105	Mending of potholes of Singjamei Kongba road.	32/203/2018-W(3) dt. 08/03/2019 Rs. 6.57	IE/CT(10)/W/1 9-20/23 dt. 23/12/2019 Rs. 5.707 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.38	6.38	7.13	7.13
3106	M/o side berm at Arapti to Langdum Ch. 0.00 km. to 2.00 km.	32/213/2018-W(44) dt. 08/03/2019 Rs. 18.763	IE/CT(10)/W/1 9-20/101 dt. 23/12/2019 Rs. 16.289 lacs	S. Deban Singh	23.12.19	22.6.20	-	18.20	6.00 12.20	20.34	14.34
3107	M/o side berm at Arapti to Langdum Ch. 2.00 km. to 4.00 km.	32/213/2018-W(45) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/102 dt. 23/12/2019 Rs. 17.210 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.23	19.23	21.49	21.49
3108	M/o side berm at Arapti to Langdum Ch. 4.50 km. to 7.00 km.	32/213/2018-W(46) dt. 08/03/2019 Rs. 19.850	IE/CT(10)/W/1 9-20/100 dt. 23/12/2019 Rs. 17.224 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.25	19.25	21.51	21.51
3109	M/o side berm at Langdum road Ch. 0.00 km. to 2.00 km.	32/213/2018-W(9) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/61 dt. 23/12/2019 Rs. 17.216 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.24	19.24	21.50	21.50
3110	M/o side berm at Langdum road Ch. 2.00 km. to 4.50 km.	32/213/2018-W(10) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/72 dt. 23/12/2019 Rs. 17.210 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.23	19.23	21.49	21.49
3111	M/o side berm at Langdum road Ch. 4.50 km. to 7.00 km.	32/213/2018-W(11) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/73 dt. 23/12/2019 Rs. 17.224 lacs	S. Deban Singh	23.12.19	22.6.20	-	19.25	19.25	21.51	21.51
3112	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 0.00 km. to 2.00 km.	32/213/2018-W(12) dt. 08/03/2019 Rs. 19.845	IE/CT(10)/W/1 9-20/68 dt. 23/12/2019 Rs. 17.229 lacs	S. Sarat Singh	23.12.19	22.6.20	-	19.25	19.25	21.52	21.52
3113	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 2.00 km. to 4.50 km.	32/213/2018-W(13) dt. 08/03/2019 Rs. 18.997	IE/CT(10)/W/1 9-20/69 dt. 23/12/2019 Rs. 16.485 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.42	18.42	20.59	20.59

3114	M/o side berm at Arapti bridge to Kyamgei Mung Ch. 4.50 km. to 7.00 km.	32/213/2018-W(14) dt. 08/03/2019 Rs. 19.484	IE/CT(10)/W/1 9-20/70 dt. 23/12/2019 Rs. 16.891 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.88	18.88	21.09	21.09
3115	M/o Waithou to Imphal Yairipok road via Langdum Ch. 0.00 km. to 1.20 km.	32/213/2018-W(15) dt. 08/03/2019 Rs. 17.465	IE/CT(10)/W/1 9-20/85 dt. 23/12/2019 Rs. 15.110 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	16.89	16.89	18.87	18.87
3116	M/o Waithou to Imphal Yairipok road via Langdum Ch. 1.20 km. to 2.65 km.	32/213/2018-W(16) dt. 08/03/2019 Rs. 19.697	IE/CT(10)/W/1 9-20/74 dt. 23/12/2019 Rs. 17.062 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	19.07	19.07	21.31	21.31
3117	M/o Waithou to Imphal Yairipok road via Langdum Ch. 2.65 km. to 4.07 km.	32/213/2018-W(17) dt. 08/03/2019 Rs. 19.290	IE/CT(10)/W/1 9-20/81 dt. 23/12/2019 Rs. 16.710 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.67	18.67	20.87	20.87
3118	M/o Waithou to Imphal Yairipok road via Langdum Ch. 4.07 km. to 5.50 km.	32/213/2018-W(18) dt. 08/03/2019 Rs. 19.425	IE/CT(10)/W/1 9-20/82 dt. 23/12/2019 Rs. 16.811 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.79	18.79	20.99	20.99
3119	M/o Waithou to Imphal Yairipok road via Langdum Ch. 5.50 km. to 6.92 km.	32/213/2018-W(19) dt. 08/03/2019 Rs. 19.290	IE/CT(10)/W/1 9-20/83 dt. 23/12/2019 Rs. 16.622 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.58	18.58	20.76	20.76
3120	M/o Waithou to Imphal Yairipok road via Langdum Ch. 6.92 km. to 8.36 km.	32/213/2018-W(20) dt. 08/03/2019 Rs. 19.561	IE/CT(10)/W/1 9-20/84 dt. 23/12/2019 Rs. 16.949 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	18.94	18.94	21.17	21.17
3121	M/o Waithou to Imphal Yairipok road via Langdum Ch. 8.36 km. to 9.66 km.	32/213/2018-W(21) dt. 08/03/2019 Rs. 18.921	IE/CT(10)/W/1 9-20/78 dt. 23/12/2019 Rs. 16.370 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.29	18.29	20.44	20.44
3122	M/o Waithou to Imphal Yairipok road via Langdum Ch. 9.66 km. to 10.66 km.	32/213/2018-W(22) dt. 08/03/2019 Rs. 14.554	IE/CT(10)/W/1 9-20/71 dt. 23/12/2019 Rs. 12.592 lacs	S. Sarat Singh	23.12.19	22.6.20	-	14.07	14.07	15.73	15.73
3123	M/o Waithou to Imphal Yairipok road via Langdum Ch. 10.66 km. to 12.00 km.	32/213/2018-W(23) dt. 08/03/2019 Rs. 19.503	IE/CT(10)/W/1 9-20/79 dt. 23/12/2019 Rs. 16.873 lacs	S. Sarat Singh	23.12.19	22.6.20	-	18.86	18.86	21.07	21.07
3124	M/o side berm at New Thongbuthong to Imphal Yairipok road Ch. 0.00 km. to 1.50 km.	32/213/2018-W(24) dt. 08/03/2019 Rs. 18.705	IE/CT(10)/W/1 9-20/65 dt. 23/12/2019 Rs. 16.873 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.86	18.86	21.07	21.07
3125	M/o side berm at New Thongbuthong to Imphal Yairipok road Ch. 1.50 km. to 2.50 km.	32/213/2018-W(25) dt. 08/03/2019 Rs. 12.470	IE/CT(10)/W/1 9-20/64 dt. 23/12/2019 Rs. 10.851lacs	W. Khelen Singh	23.12.19	22.6.20	-	12.13	12.13	13.55	13.55
3126	M/o side berm at Old Thongbuthong to Imphal Yairipok road via Mange Makhong Ch. 0.00 km. to 1.50 km.	32/213/2018-W(26) dt. 08/03/2019 Rs. 12.470	IE/CT(10)/W/1 9-20/80 dt. 23/12/2019 Rs. 10.851 lacs	Th. Rajeshor Singh	23.12.19	22.6.20	-	12.13	12.13	13.55	13.55
3127	M/o side berm at Old Thongbuthong to Imphal Yairipok road via Mange Makhong Ch. 1.50 km. to 2.50 km.	32/213/2018-W(27) dt. 08/03/2019 Rs. 18.705	IE/CT(10)/W/1 9-20/62 dt. 23/12/2019 Rs. 16.261 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.17	18.17	20.31	20.31
3128	M/o side berm at Singjamei Kongba road Ch. 0.00 km. to 1.50 km.	32/213/2018-W(28) dt. 08/03/2019 Rs. 18.705	IE/CT(10)/W/1 9-20/63 dt. 23/12/2019 Rs. 16.274 lacs	W. Khelen Singh	23.12.19	22.6.20	-	18.19	18.19	20.32	20.32
3129	M/o side berm at Singjamei Kongba road Ch. 1.50 km. to 2.50 km.	32/213/2018-W(29) dt. 08/03/2019 Rs. 12.470	IE/CT(10)/W/1 9-20/67 dt. 23/12/2019 Rs. 10.849 lacs	W. Khelen Singh	23.12.19	22.6.20	-	12.12	12.12	13.55	13.55

3130	M/o suspension bridge connecting between Heikrumakhong to Lairikyengbam Awang Leikai.	32/215/2018-W(4) dt. 08/03/2019 Rs. 10.000	IE/CT(10)/W/1 9-20/17 dt. 23/12/2019 Rs. 8.657 lacs	Th. Ramananda Singh	23.12.19	22.6.20	-	9.67		9.67	10.81	10.81
3131	Constn. of pucca line drain at Kairang Muslim Roadside.	32/195/2018-W(1) dt. 08/03/2019 Rs. 15.170	IE/CT(10)/W/1 9-20/14 dt. 23/12/2019 Rs. 13.138 lacs	M/s KIM & Sons Constn. & Equipmt	23.12.19	22.6.20	-	14.68	2.00	12.68	16.41	14.41
3132	Constn. of 1.00m span RCC slab culvert at Luwangsangbam Sanjenbam Leirak Road.	32/215/2018-W(5) dt. 08/03/2019 Rs. 8.750	IE/CT(10)/W/1 9-20/56 dt. 23/12/2019 Rs. 7.592 lacs	M/s KIM & Sons Constn. & Equipmt	23.12.19	22.6.20	-	8.48	2.00	6.48	9.48	7.48
3133	Constn. of 1.00m span RCC slab culvert at Shanlamching road.	32/215/2018-W(6) dt. 08/03/2019 Rs. 8.000	IE/CT(10)/W/1 9-20/110 dt. 23/12/2019 Rs. 6.939 lacs	Kh. Kalachand Singh	23.12.19	22.6.20	-	7.75	7.75	0.00	8.67	0.92
3134	Constn. of 2.0m span RCC slab culvert at Koirengi FCI Godown Gate approach road.	32/215/2018-W(2) dt. 08/03/2019 Rs. 17.430	IE/CT(10)/W/1 9-20/22 dt. 23/12/2019 Rs. 15.141 lacs	Kh. Premeshor Singh	23.12.19	22.6.20	-	16.92	5.00	11.92	18.91	13.91
3135	Repairing of suspension bridge of Leirensajik Awang Leikai to Heikrumakhong.	32/215/2018-W(8) dt. 08/03/2019 Rs. 13.000	IE/CT(10)/W/1 9-20/13 dt. 23/12/2019 Rs. 11.284 lacs	M/s KIM & Sons Constn. & Equipmt	23.12.19	22.6.20	-	12.61	2.00	10.61	14.09	12.09
3136	Repairing of suspension bridge at Heingang over Imphal river at Ibmehcha High School Mapa.	32/215/2018-W(7) dt. 08/03/2019 Rs. 11.000	IE/CT(10)/W/1 9-20/12 dt. 23/12/2019 Rs. 9.539 lacs	M/s KIM & Sons Constn. & Equipmt	23.12.19	22.6.20	-	10.66	2.00	8.66	11.91	9.91
3137	M/o road from CMC to Achanbigei road side berm Shingling.	32/215/2018-W(3) dt. 08/03/2019 Rs. 20.000	IE/CT(10)/W/1 9-20/11 dt. 23/12/2019 Rs. 17.358 lacs	M/s KIM & Sons Constn. & Equipmt	23.12.19	22.6.20	-	19.40	2.00	17.40	21.68	19.68
3138	M/o Thoidingjam Leirak under Kshetrigao A/C.	32/146/2018-W(2) 08-03-2019 Rs. 19.520	IE/CT(10)/W/1 9-20/9 dt. 23/12/2019 Rs. 16.958 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	18.95	2.00	16.95	21.18	19.18
3139	M/o road from Kshetrimayum Leirak Top Western side of Iril River.	32/146/2018-W(4) 08-03-2019 Rs. 19.990	IE/CT(10)/W/1 9-20/5 dt. 23/12/2019 Rs. 17.260 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	19.29	2.00	17.29	21.55	19.55
3140	M/o 2 nos. suspension bridges under Kshetrigao A/C.	32/146/2018-W(2) 08-03-2020 Rs. 16.000	IE/CT(10)/W/1 9-20/7 dt. 23/12/2019 Rs. 13.904 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	15.54	2.00	13.54	17.36	15.36
3141	M/o road Chingmeirong West 0.50 km.	32/146/2018-W(6) 08-03-2019 Rs. 18.000	IE/CT(10)/W/1 9-20/16 dt. 23/12/2019 Rs. 15.636 lacs	Meetei Constn. Private Ltd.	23.12.19	22.6.20	-	17.47	6.00	11.47	19.53	13.53
3142	Extension of retaining wall at Takhok bridge.	32/212/2018-W(24) 08-03-2019 Rs. 8.580	IE/CT(10)/W/1 9-20/60 dt. 23/12/2019 Rs. 7.427 lacs	Hemkhopao	23.12.19	22.6.20	-	8.30	7.00	1.30	9.28	2.28
3143	M/o Yairipok-Keithelmanbi road (SH:- Clearance of land slip in between 16.00 to 17.00)	32/146/2018-W 08-03-2019 Rs. 4.970	IE/CT(10)/W/1 9-20/57 dt. 23/12/2019 Rs. 4.315 lacs	Kh. Nabakumar Singh	23.12.19	22.6.20	-	4.82	2.00	2.82	5.39	3.39
3144	M/o road from L.P. School and Langdum bazar.	32/147/2018-W(4) 08-03-2019 Rs. 16.000	IE/CT(10)/W/1 9-20/18 dt. 23/12/2019 Rs. 13.898 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	15.53	8.00	7.53	17.36	9.36
3145	M/o road from School Leirak to Khomdon.	32/147/2018-W(3) 08-03-2019 Rs. 18.280	IE/CT(10)/W/1 9-20/20 dt. 23/12/2019 Rs. 15.880 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	17.75	9.50	8.25	19.83	10.33

3146	M/o road at Kiyamgei Maning Leikai, Laishram Leikai and Angom Leikai.	32/198/2018-W 08-03-2019 Rs. 6.450	IE/CT(10)/W/1 9-20/47 dt. 23/12/2019 Rs. 5.594 lacs	L. Romesh Singh	23.12.19	22.6.20	-	6.25	6.25	0.00	6.99	0.74
3147	Repairing of RCC slab culvert at Wangkhem.	32/147/2018-W(1) 08-03-2019 Rs. 4.190	IE/CT(10)/W/1 9-20/19 dt. 23/12/2019 Rs. 3.475 lacs	Md. Abdul Kashim	23.12.19	22.6.20	-	3.88	3.88	0.00	4.34	0.46
3148	Constn. of Idigah road Phase-II.	32/147/2018-W(8) 08-03-2019 Rs. 20.000	IE/CT(10)/W/1 9-20/2 dt. 23/12/2019 Rs. 17.373 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	19.41	4.00	15.41	21.70	17.70
3149	Repairing of Pukhao Naharup suspension bridge.	32/213/2018-W(47) 08-03-2019 Rs. 10.390	IE/CT(10)/W/1 9-20/104 dt. 23/12/2019 Rs. 9.000 lacs	P. Gaikhangthai	23.12.19	22.6.20	-	10.06	10.00	0.06	11.24	1.24
3150	Repairing of Sagolmang-Wakhong suspension bridge.	32/213/2018-W(48) 08-03-2019 Rs. 10.538	IE/CT(10)/W/1 9-20/109 dt. 23/12/2019 Rs. 9.127 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	10.20	5.00	5.20	11.40	6.40
3151	Repairing of Uyumpok suspension bridge.	32/213/2018-W(49) 08-03-2019 Rs. 9.734	IE/CT(10)/W/1 9-20/112 dt. 23/12/2019 Rs. 8.455 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	9.45	5.00	4.45	10.56	5.56
3152	Repairing of Tiger camp-lamboikhul suspension bridge.	32/213/2018-W(50) 08-03-2019 Rs. 10.604	IE/CT(10)/W/1 9-20/108 dt. 23/12/2019 Rs. 9.191 lacs	P. Poireinganba Meetei	23.12.19	22.6.20	-	10.27	5.00	5.27	11.48	6.48
3153	M/o river at Yumnam Khunou Awang Leikai 2.0 km.	32/213/2018-W(51) 08-03-2019 Rs. 19.849	IE/CT(10)/W/1 9-20/87 dt. 23/12/2019 Rs. 17.130 lacs	L. Bijoy Singh	23.12.19	22.6.20	-	19.14	8.00	11.14	21.39	13.39
3154	M/o road connecting Tinseed road and Top Khongnangkhang.	32/147/2018-W(10) 08-03-2019 Rs. 18.000	IE/CT(10)/W/1 9-20/15 dt. 23/12/2019 Rs. 15.629 lacs	A. Dhanajit Singh	23.12.19	22.6.20	-	17.47	12.00	5.47	19.52	7.52
3155	M/o road from Khurai Ahongei to RDS crossing.	32/203/2018-W(1) 08-03-2019 Rs. 7.000	IE/CT(10)/W/1 9-20/24 dt. 23/12/2019 Rs. 6.080 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79	7.59	7.59
3156	M/o road from Minuthong Hatta to New Checkon traffic.	32/203/2018-W(2) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/25 dt. 23/12/2019 Rs. 8.686 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	9.71		9.71	10.85	10.85
3157	M/o Porompat road No. I from Old Checkon crossing to Ayangpalli road crossing.	32/146/2018-W(1) 08-03-2019 Rs. 15.000	IE/CT(10)/W/1 9-20/1 dt. 23/12/2019 Rs. 13.013 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	14.54	4.54	10.00	16.25	11.71
3158	Mending of potholes from Ayangpalli road to Naharup bridge.	32/147/2018-W(9) 08-03-2017 Rs. 7.000	IE/CT(10)/W/1 9-20/6 dt. 23/12/2019 Rs. 6.080 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79	7.59	7.59
3159	Mending of potholes from Kongba bridge to Yonglan Leirak.	32/147/2018-W(7) 08-03-2017 Rs. 7.000	IE/CT(10)/W/1 9-20/3 dt. 23/12/2019 Rs. 6.079 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.79		6.79	7.59	7.59
3160	Mending of potholes at Porompat Road No.-II.	32/147/2018-W(6) 08-03-2018 Rs. 7.000	IE/CT(10)/W/1 9-20/4 dt. 23/12/2019 Rs. 6.082 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	6.80		6.80	7.60	7.60
3161	Mending of potholes from Porompat Water Supply to Top Khongnang khong bridge.	32/147/2018-W(5) 08-03-2019 Rs. 10.000	IE/CT(10)/W/1 9-20/8 dt. 23/12/2019 Rs. 8.686 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	9.71	3.70	6.01	10.85	7.15

3162	Painting/colouring of road divider from Chingmeirong Khongnang Karak to Lamlong Bridge and Minuthong Hatta to New Checkon Traffic Point.	32/146/2018-W(7) 08-03-2019 Rs. 4.000	IE/CT(10)/W/1 9-20/10 dt. 23/12/2019 Rs. 3.471 lacs	M. Zainul Abdin Shah	23.12.19	22.6.20	-	3.88	3.88	0.00	4.33	0.45
3163	Constn. of drain at Leitanthem Maning Leirak to Kakwa Police station.	32/201/2018-W(1) 08-03-2019 Rs. 26.200	IE/CT(10)/W/2 0-21/50 dt. 19/12/2020 Rs. 22.585 lacs	W. Khelen Singh	19.12.20	18.3.21	-	25.24	7.42	17.82	28.20	20.78
3164	Constn. of Waikhom Mamang drain.	32/210/2018-W(1) 08-03-2019 Rs. 30.00	IE/CT(10)/W/2 0-21/76 dt. 19/12/2020 Rs. 26.059 lacs	W. Khelen Singh	19.12.20	18.6.21	-	29.12		29.12	32.54	32.54
3165	Constn. of both side drain at Oinam Leirak to Sagolsem Leirak via Thongam Leirak.	32/201/2018-W(2) 08-03-2019 Rs. 32.400	IE/CT(10)/W/2 0-21/75 dt. 19/12/2020 Rs. 28.146 lacs	Th. Rajeshwor Singh	19.12.20	18.3.21	-	31.45		31.45	35.15	35.15
3166	Constn. of Pheijaleitong Makha Maning side drain.	32/201/2018-W(3) 08-03-2019 Rs. 35.610	IE/CT(10)/W/2 0-21/77 dt. 19/12/2020 Rs. 30.646 lacs	S. Sarat Singh	19.12.20	18.6.21	-	34.25	10.00	24.25	38.27	28.27
3167	Impvnt. of road at Salam with drainage system.	32/210/2018-W(2) 08-03-2019 Rs. 25.000	IE/CT(10)/W/2 0-21/15(a) dt. 19/12/2020 Rs.21.646 lacs	S. Sarat Singh	19.12.20	18.3.21	-	24.19	7.30	16.89	27.03	19.73
3168	Impvnt. of road at Chatukini mamang to Koirou labuk with drainage system.	32/210/2018-W(3) 08-03-2019 Rs. 40.000	IE/CT(10)/W/1 7-18/60 dt. 06/04/18 Rs. 28.998 lacs	S. Sarat Singh	6.4.18	5.7.21	-	32.41	11.60	20.81	36.21	24.61
3169	Impvnt. of road at Nameirakpam Dhruba Leirak.	32/210/2018-W(4) 08-03-2019 Rs. 42.680	IE/CT(10)/W/2 0-21/82 dt. 28/12/2020 Rs. 37.036 lacs	Z. Kaigailungbung	28.12.20	27.6.21	-	41.39	12.00	29.39	46.25	34.25
3170	Impvnt. of road at Kitna Panung Leirak with drainage system.	32/210/2018-W(5) dt. 08/03/2019 Rs. 37.880 lac	IE/CT(10)/W/2 0-21/93 dt. 28/12/2020 Rs. 32.859 lacs.	Th. Ojit Singh	28.12.20	27.6.21	-	36.72		36.72	41.03	41.03
3171	Impvnt. of road at Ningombam Leirak with drainage system.	32/210/2018-W(6) dt. 08/03/2019 Rs. 29.300	IE/CT(10)/W/2 0-21/74 dt. 19/12/2020 Rs. 25.285 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	28.26		28.26	31.58	31.58
3172	Impvnt. of road at LP School Awang Leirak with drainage system.	32/210/2018-W(7) dt. 08/03/2019 Rs. 28.340	IE/CT(10)/W/2 0-21/49 dt. 19/12/2020 Rs. 24.613 lacs	M. Chojot Singh	19.12.20	18.6.21	-	27.51		27.51	30.74	30.74
3173	Impvnt. of road at Mill leirak i/c culvert and drainage system.	32/210/2018-W(8) dt. 08/03/2019 Rs. 26.870 lac	IE/CT(10)/W/2 0-21/72 dt. 19/12/2020 Rs. 23.305 lacs	W. Khelen Singh	19.12.20	18.6.21	-	26.04		26.04	29.10	29.10
3174	Impvnt. of road at Kshetrimayum leirak with drainage sysem.	32/210/2018-W(9) dt. 08/03/2019 Rs. 37.270	IE/CT(10)/W/2 0-21/46 dt. 15/12/2020 Rs. 32.334 lacs	Th. Rajeshwor Singh	15.12.20	14.6.21	-	36.13	13.00	23.13	40.38	27.38
3175	Impvnt. of road at Brahmacharimayum leirak, Sanasam Leirak and Chanam leirak with drainage system.	32/210/2018-W(10) dt. 08/03/2019 Rs. 36.440	IE/CT(10)/W/2 0-21/16 dt. 11/11/2020 Rs. 31.279 lacs	Th. Rajeshwor Singh	11.11.20	10.6.20	-	34.95	12.00	22.95	39.06	27.06
3176	Impvnt. of road at Keikumakhong, Lisham and Nameirakpam leirak with drainage system (Atom leirak).	32/212/2018-W(11) dt. 08/03/2019 Rs. 31.240	IE/CT(10)/W/2 0-21/91 dt. 28/12/2020 Rs. 27.134 lacs.	W. Khelen Singh	28.12.20	27.3.21	-	30.32		30.32	33.88	33.88
3177	Impvnt. of road at Atom leirak with repairing of drainage system.	32/210/2018-W(12) dt. 08/03/2019 Rs. 36.260 lac	IE/CT(10)/W/2 0-21/96 dt. 28/12/2020 Rs. 28.749 lacs.	W. Khelen Singh	28.12.20	27.6.21	-	32.13		32.13	35.90	35.90

3178	Impvt. of road at Khangembam Leirak with drainage system.	32/210/2018-E(13) 08-03-2019 Rs. 24.840	IE/CT(10)/W/2 0-21/67 dt. 19/12/2020 Rs. 21.562 lacs	Ashing Kabui	19.12.20	18.6.21	-	24.10		24.10	26.93	26.93
3179	Impvt. of road at Bashikhong Kochin Leirak with drainage system.	32/210/2018-W(14) 08-03-2019 Rs. 33.000	IE/CT(10)/W/2 0-21/100 dt. 28/12/2020 Rs. 28.666 lacs	Th. Ojit Singh	28.12.20	27.6.21	-	32.03		32.03	35.80	35.80
3180	Impvt. of road at Laikon water supply leirak i/c culvert and drainage system.	32/210/2018-W(15) 08-03-2019 Rs. 22.720	IE/CT(10)/W/1 9-20/49 dt. 23/12/2019 Rs. 19.735 lacs	Th. Rajeshor Singh	23.12.19	22.3.20	-	22.05		22.05	24.65	24.65
3181	Constn. of R/wall at Khunou awang Nongmaithem to Sapam Thongkhong.		IE/CT(10)/W/2 0-21/92 dt. 28/12/2020 Rs. 28.353 lacs	Th. Rajeshwor Singh	28.12.20	27.6.21	-	31.68		31.68	35.41	35.41
3182	Constn. of R/wall and drain at SYUC club ground.	32/210/2018-W(17) 08-03-2019 Rs. 28.510	IE/CT(10)/W/2 0-21/69 dt. 19/12/2020 Rs. 24.741 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	27.65	7.00	20.65	30.90	23.90
3183	Constn. of main drain at Angourok palli.	32/210/2018-W(18) 08-03-2019 Rs. 26.450	IE/CT(10)/W/2 0-21/68 dt. 19/12/2020 Rs. 22.966 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	26.67	7.00	19.67	29.80	22.80
3184	Impvt. of road from Thangjinkom to Takhok pali at Takhok Mayai.	32/210/2018-W(19) 08-03-2019 Rs. 36.150	IE/CT(10)/W/2 0-21/95 dt. 28/12/2020 Rs. 31.399 lacs	Th. Rajeshwor Singh	28.12.20	27.6.21	-	35.09		35.09	39.21	39.21
3185	Impvt. of road from Uchekon Loumanbi Oinam Mapa to Loumanbi Uku.	32/210/2018-W(20) 08-03-2019 Rs. 30.510	IE/CT(10)/W/2 0-21/80 dt. 28/12/2020 Rs. 26.483 lacs	Th. Kheerdichand Singh	28.12.20	27.6.21	-	29.60	10.00	19.60	33.07	23.07
3186	Constn. of drain from Budhachandra college to Hatta Kangjeibung.	32/190/2018-W(3) 08-03-2019 Rs. 39.000	Rs. 32.977 lac. IE/CT(10)/W/2 0-21/48 dt. 03/11/2020	L. Romesh Meetei	3.11.20	2.6.20	-	36.86	19.00	17.86	41.19	22.19
3187	Constn. of drain from CC Higher Secondary school to Hatta Kangjeibung.	32/190/2018-W(2) 08-03-2019 Rs. 40.000	Rs. 34.722 lac. IE/CT(10)/W/2 0-21/47 dt. 03/11/2020	L. Romesh Meetei	3.11.20	2.6.20	-	38.80	19.64	19.16	43.36	23.72
3188	Impvt. of road at Tokpam Leirak, Kongba.	32/210/2018-W(21) 08-03-2019 Rs. 30.000	IE/CT(10)/W/2 0-21/13 dt. 06/11/2020 Rs. 26.061 lacs	M. Zainul Abdin Shah	6.11.20	5.6.20	-	29.12	15.50	13.62	32.54	17.04
3189	Impvt. of road from MU main gate to Pal Ahanbi.	32/137/2018-W 08-03-2019 Rs. 53.000	IE/CT(10)/W/2 0-21/107 dt. 28/12/2020 Rs. 46.045 lacs	Rajendro Haobamcha	28.12.20	27.6.21	-	51.46	18.00	33.46	57.50	39.50
3190	Re-Constn. and clearance of drain in and around Hatta Kangjeibung and New Checkon.	32/190/2018-W(1) 08-03-2019 Rs. 30.000	IE/CT(10)/W/1 9-20/ dt. Rs. 26.483 lacs.	L. Romesh Meetei			-	29.60	14.70	14.90	33.07	18.37
3191	Impvt. of road Kongba to Pangong Thong I/E.	32/191/2018-W(2) dt. 08/03/2019 Rs. 50.000	IE/CT(10)/W/2 0-21/7 dt. 06/11/2020 Rs. 42.952 lacs	A. Dhanajit Singh	6.11.20	5.5.21	-	48.00		48.00	53.64	53.64
3192	M/o Khongchai Veng Road.	32/194/2018-W(2) dt. 08/03/2019 Rs. 30.000	IE/CT(10)/W/2 0-21/4 dt. 06/11/2020 Rs. 26.002 lacs	M/s KIM & Sons Constn. & Equipt	6.11.20	15.5.21	-	29.06	19.53	9.53	32.47	12.94
3193	Impvt. of Godown Gate (NH-2) to Luwangsangbam Maning Leikai (Leftout portion)	32/194/2018-W(3) dt. 08/03/2019 Rs. 30.100		Rajendro Haobamcha			-	29.23	9.00	20.23	32.66	23.66

3194	Impvt. of road from Luwangsangbam Mamang Leikai (Haotabi) to Liberal College Gate (Left out portion).	32/194/2018-W(1) dt. 08/03/2019 Rs. 20.150	IE/CT(10)/W/2 0-21/5 dt. 06/11/2020 Rs. 17.506 lacs	M/s KIM & Sons Constn. & Equipt	6.11.20	5.3.21	-	19.56	10.00	9.56	21.86	11.86
3195	Earth work around Mutum Leirak at Kongba to Panthoibi Sanglen.	32/191/2018-W(1) 08-03-2020 Rs. 45.450	IE/CT(10)/W/2 0-21/6 dt. 06/11/2020 Rs. 39.483 lacs	A. Dhanajit Singh	6.11.20	5.3.21	-	44.12		44.12	49.31	49.31
3196	M/o NH-32 to Bengoli Colony and AT Line 1km.	32/191/2018-W(3) 08-03-2020 Rs. 40.000	IE/CT(10)/W/2 0-21/106 dt. 28/12/2020 Rs. 34.731 lacs.	M. Zainul Abidin Shah	28.12.20	27.6.21	-	38.81		38.81	43.37	43.37
3197	M/o road Moirangshari 1.20 km.	32/262/2018-W 08-03-2019 Rs. 35.000	IE/CT(10)/W/2 0-21/51 dt. 19/12/2020 Rs. 30.051 lacs	Kh. Shamungou Singh	19.12.20	18.6.21	-	33.58	15.00	18.58	37.53	22.53
3198	Constn. of Kutcha drain from Waithou to Langdum (SH:- From 10.00 km. to 15.00 km.)	32/210/2018-W(22) 08-03-2020 Rs. 27.360	IE/CT(10)/W/2 0-21/73 dt. 19/12/2020 Rs. 23.759 lacs	Th. Rajeshwor Singh	19.12.20	18.6.21	-	26.55	17.50	9.05	29.67	12.17
3199	M/o Thayong to Andro road for CM visit.	32/244/2018-W(1) 08-03-2019 Rs. 30.000	IE/CT(10)/W/2 0-21/109 dt. 05/01/2021 Rs. 24.499 lacs.	L. Romesh Meetei.	5.1.21	4.7.21	-	27.38		27.38	30.59	30.59
3200	Constn. of wooden barricades from Shangakpham to Luwangsangbam Khongnang Makhong for Prime Minister visit at Luwangsangbam sport complex.	32/193/2018-W(1) 08-03-2019 Rs. 95.340	IE/CT(10)/W/2 0-21/94 dt. 28/12/2020 Rs. 82.785 lacs.	Kh. Kalachand Singh	28.12.20	27.6.21	-	92.51	20.00	72.51	103.38	83.38
3201	Impvt. of Phaknung Sangomsang road.	32/244/2018-W(2) 08-03-2019 Rs. 24.000	IE/CT(10)/W/2 0-21/97 dt. 28/12/2020 Rs.20.842 lacs.	Gaikhonlung Panmei	28.12.20	27.6.21	-	23.29		23.29	26.03	26.03
3202	M/o internal road inside Mantripukhri CRPF, Camp.		IE/CT(10)/W/2 0-21/66 dt. 19/12/2020 Rs. 20.636 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	23.06	15.00	8.06	25.77	10.77
3203	M/o Porompat Road No. 1.	32/193/2018-W(2) 08-03-2019 Rs. 25.000	IE/CT(10)/W/1 9-20/116 dt. 23/12/2019 Rs. 21.704 lacs	P. Poireinganba Meetei	23.12.19	22.6.21	-	24.25	7.50	16.75	27.10	19.60
										2549.22		2915.48
BISHNUPUR DIVISION												
3204	M/o Wangoo Shantipur Awang IVR(SH:- E/W in banking & GSB)	32/202/2018-W(21) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/7 dt.23/12/19 Rs.17.37	T.Sanjaoba Singh	12-23-2019	2-11-2020		17.37	15.00	5.00	19.41	4.41
3205	M/o Thangalawai Sabal Leikai to Kangsoibi road 1.10km(SH:- E/W in banking & GSB)	32/202/2018-W(14) dt. 08-03-19; Rs. 20.00	EE/BPR/W.O/N P/18-19/18 dt.23/12/19 Rs.17.38	Ph. Kanta	12-23-2019	2-10-2020		12	0.00	12.00	₹ 13.41	13.41
3206	M/o Keirenphabi Mamang to Farmtaba road - 2.10km(SH:- GSB)	32/202/2018-W(18) dt. 08-03-19; Rs.19.99	EE/BPR/W.O/N P/18-19/22 dt.23/12/19 Rs.17.37	M/S MIS & Sons	12-23-2019	2-15-2020		17.37	12.00	7.99	₹ 19.41	7.41
3207	Construction of 1(one) nos. 1 m span RCC culvert at Old Age Home at Nachou, Ward No.4	32/202/2018-W(30) dt. 08-03-19; Rs.7.00 lacs	EE/BPR/W.O/N P/18-19/12 dt.23/12/19 Rs.6.07	Th.Jiten Singh	12-23-2019	2-13-2020		6.07	3.00	4.00	₹ 6.78	3.78
3208	Construction of culvert at Nachou Panthong , VDF Camp(Ward No.6)	32/202/2018-W(29) dt. 08-03-19; Rs. 12.00	EE/BPR/W.O/N P/18-19/13 dt.23/12/19 Rs.10.42	Th.Jiten Singh	12-23-2019	2-13-2020		10.42	3.50	8.50	₹ 11.64	8.14
3209	M/o Ngaikhong Khullen IVR	32/202/2018-W(11) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/10 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020		17.38	7.00	12.94	₹ 19.42	12.42

3210	M/o Utlou SAI northern side gate IVR to Keisham Leirak via Utlou Keinapam and Hao Hingon Leikai (SH:- GSB)	32/187/2018-W(1) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/3 dt.23/12/19 Rs.17.37	N.Prem Singh	12-23-2019	2-13-2020	17.37	5.00	14.93	₹ 19.41	14.41
3211	M/o of Nambol Langpok Paonam Leirak to Laiharaopham (400m)	32/187/2018-W(2) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/2 dt.23/12/19 Rs.17.37	N.Prem Singh	12-23-2019	2-13-2020	17.37	5.00	14.93	₹ 19.41	14.41
3212	M/o Leimaram Makha Leikai IVR to Irengbam (SH:- GSB)	32/202/2018-W(8) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/4 dt.23/12/19 Rs.17.38	Elias Howmai	12-23-2019	2-13-2020	17.38	6.00	13.94	₹ 19.42	13.42
3213	M/o Ngaikhong Siphai IVR	32/202/2018-W(9) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/8 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020	17.38	7.00	12.94	₹ 19.42	12.42
3214	M/o Ngaikhong Sabal IVR	32/202/2018-W(12) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/6 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-13-2020	17.38	7.00	12.94	₹ 19.42	12.42
3215	M/o side berm from Toubul Bazar to Pattaba	32/202/2018-W(10) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/11 dt.23/12/19 Rs.17.38	Ph. Adim	12-23-2019	2-16-2020	17.38	7.00	12.94	₹ 19.42	12.42
3216	M/o side berm from NH-150 to Khoijuman	32/202/2018-W(13) dt. 08-03-19 ; Rs.20.00	EE/BPR/W.O/N P/18-19/12 dt.23/12/19 Rs.17.37	Ph. Adim	12-23-2019	2-13-2020	17.37	7.00	12.94	₹ 19.41	12.41
3217	M/o IVR from Ishok to Nambol Kongkham through Nambol Kongkham through Nambol river bank (SH:- GSB)	32/202/2018-W(5) dt.08/03/ 2019 ;Rs.20.00	EE/BPR/W.O/N P/18-19/13 dt.23/12/19 Rs.17.37	Md. Dhia-Ur Rahman Khan	12-23-2019	2-10-2020	17.37	0.00	20.00	₹ 19.41	19.41
3218	M/o IVR from Kabowakching high School to Kabowakching Awang Leikai and Kabowakching Maning Leikai (SH:GSB).	32/202/2018-W(6) dt .08/03/2019 Rs.20.00	EE/BPR/W.O/N P/18-19/1 dt.23/12/19 Rs.17.37	Englandsana Longjam	12-23-2019	2-13-2020	17.37	6.50	13.43	₹ 19.41	12.91
3219	Constrn. Of Kakyai Mamang Leikai ,Kakyai Mayai Leikai and Kakyai Maning Leikai (SH:- GSB)	32/202/2018-W(7) dt.08/03/ 2019 ; Rs.20.00	EE/BPR/W.O/N P/18-19/14 dt.23/12/19 Rs.17.37	Ajon Gonmei	12-23-2019	2-18-2020	17.37	0.00	20.00	₹ 19.41	19.41
3220	M/o Khordak Mayai Leikai IVR	32/202/2018-W(20) dt. 08-03-19; Rs.20.00	EE/BPR/W.O/N P/18-19/19 dt.23/12/19 Rs.17.37	Ph. Kanta Singh	12-23-2019	2-7-2020	17.37	0.00	20.00	₹ 19.41	19.41
3221	Impvnt. of Sanjenbam Pukhrabam ODR	32/202/2018-W(34) dt.08/03 /2019 Rs.7.00	EE/BPR/W.O/N P/18-19/15 dt.23/12/19 Rs.6.07	O.Premjit Singh	12-23-2019	2-4-2020	6.07	5.20	1.76	₹ 6.78	1.58
3222	Constrn. Of Kakyai Mamang Leikai Meijrao Taba Lambi and Keiren Kabui Leimapokpam Awang IVR (WBM & PC)	32/202/2018-W(35) dt. 08- 03-19 Rs.20.00	EE/BPR/W.O/N P/18-19/26 dt.23/12/19 Rs.17.38	O.Premjit Singh	12-23-2019	2-13-2020	17.38	4.00	15.94	₹ 19.42	15.42
3223	Impvnt. of IVR from Leimapokpam Lai Thangjing Mapa to Hindi Lampak via Khongnang ani Karak.	32/181/2018-W(4) dt.08/03/ 2019 Rs.24.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.19.27	O.Premjit Singh	3-6-2021	5-6-2021	19.27	6.40	15.71	₹ 21.53	15.13
3224	M/o of pot hole mending Moirang Kumbi road from Kumbi Bridge to Wangoo bridge.	32/181/2018-W(11) dt. 08-03-19; Rs.24.74	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.20.24	Kh.Muhindro Singh	3-6-2021	4-16-2021	20.24	8.00	16.74	₹ 22.62	14.62
3225	Constrn. Of Naorem Makha Leikai to Naorem Irom Yumpham (WBM & PC)	32/181/2018-W(1) dt. 08-03-19; Rs.30.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.25.49	O.Premjit Singh	3-6-2021	5-26-2021	25.49	8.50	20.79	₹ 28.49	19.99
3226	Mending of pot holes in and around New Mini Secretariat Complex, Bishnupur.	32/202/2018-W(36) dt. 08-03-19; Rs.15.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.12.08	Ph.Adim	3-6-2021	4-16-2021	12.08	0.00	1.50	₹ 13.50	13.50

3227	Impvt. of road from Utlou MDR to Utlou Mamang Keisham Leikai (SH:- e/w in banking, GSB, WBM 2 layers & 2 nos. of 1m span RCC slab culverts with switch gates)	32/181/2018-W(3) dt. 08-03-19; Rs.60.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.51.19	W.Sanaton Meitei	3-6-2021	5-6-2021		51.19	10.00	48.74	₹ 57.20	47.20
3228	Impvt. of road in between Nambol Hiyangthang road to Malom Chingphu road (SH:- Providing and laying GSB, WBM 2 layers & PC)	32/181/2018-W(5) dt. 08-03-19; Rs.30.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.25.66	M.Sharat Singh	3-6-2021	5-6-2021		25.66	16.00	13.44	₹ 28.68	12.68
3229	Impvt. of road from Utlou MDR to New Water Supply pond (SH:- e/w in banking, GSB, WBM 2 layers & 2 nos. of 1m span RCC slab culverts)	32/181/2018-W(12) dt. 08-03-19; Rs.40.00	EE/BPR/W.O/N P/18-19/26 dt.06/03/21 Rs.34.27	N.Prem Singh	3-6-2021	5-6-2021		34.27	8.00	31.32	₹ 38.30	30.30
										385.36		383.07
Chandel Division												
3230	M/O of road from Berukhudam to Khambathel via Wangkhera.	Rs. 30.00 32/197/2018-W dated 08/03/2019	EE/CDL/LOC/30 54/2020-21/14 Dt. 23-11-2020	Chungkhollen			-	₹ 24.93	₹ 19.00	5.93	₹ 27.86	
3231	M/O of road from Berukhudam to Khambathel via Wangkhera.(SH: clearance of berms)		EE/CDL/LOC/30 54/2020-21	M/S Hemkhopao Agency			-		-	4.98	₹ 0.00	
3232	M/O road from Japhou to Seri road 0-1.50km	Rs. 19.50 lakhs 32/148/2018-W(4) DT. 8-3-2019	Rs. 16.89 lakhs EE/CDL/CW/20 19-20/3 DT 23-12-2019	Shongsir Chungkhollen	12-23-2019			₹ 13.54	₹ 12.00	1.54	₹ 15.13	
										12.45		
National Highway - III												
3233	M/O to NH-150 Churachandpur Yaingangkopi Section for the portion from Km 402.00 to Km 488.00 for the year 2017-18 (SH: Painting and renovation of central median, footpath, wall of Kekrupat for the portion from km 456.543 to km 465.200)	Rs. 23.83/- Lakh No. 32/243/2018-W Dt. 8/03/2019	Rs. 20.67 No. EE/NH-III/WO/MO/2018-19/10 (A) Dt. 27/09/2018	Md. Abdul Kasim	9-27-2018	10-6-2018		21.32	10.00	13.83		
										10.00		
Bridge Division												
3234	Demolition of aprons at Salanthong.	AA: 12.75 32/214/2018-W(1) Dt.08/03/2019 MH:-3054 ES: 11.19	No.EE/Bridge-Divn/CoW/2020/294 Dt.28-3-2020 Rs.11,18,992/- Dt.28-03-2020	K. Inakhumba Meitei	04-04-2020	20-05-2020	N/A	11.18	0.00	11.19		
3235	Demolition of the existing old abutments at Lamlong Bridge.	AA: 7.95 32/214/2018-W(2) Dt.08/02/2019 MH:-3054 ES: 6.98	No.EE/Bridge-Divn/CoW/2020/295 Dt.28-3-2020 Rs.6,97,613/- Dt.28-03-2020	K. Inakhumba Meitei	28-03-2020	10-05-2020	N/A	6.97	0.00	6.98		
3236	Reparing of Old Koirengai RCC Bridge.	AA: 10.00 32/214/2018-W(3) Dt.08/03/2019 MH:-3054 ES: 9.71	No.EE/Bridge-Divn/CoW/2020/293 Dt.28-3-2020 Rs.8,69,155/- Dt.28-03-2020	K. Inakhumba Meitei	28-03-2020	20-05-2020	N/A	8.69	0.00	9.71		

3237	M/O of Bailey Bridge over Imphal river at Chura Sugnu Road	AA: 30.00 No.32/150/2018-W Dt. 8-3-2019 MH:-3054 ES: 9.00	No.EE/Bridge-Divn/CoW/2020/296 Dt.24-11-2020 Rs.26,06,154/- Dt.24-11-2020	W. Sanaton Meitei	24-11-2020	23-05-2021	N/A	26.06	20.00	9.00		
3238	Rehabilitation of RCC bridge at Longa Koireng (SH: Left Out Portion)	AA: 45.18 No.32/150/2018-W Dt. 8-3-2019 MH:-3054 ES: 9.23	No.EE/Bridge-Divn/CoW/2020/300 Dt.5-12-2020 Rs.39,22,535/- Dt. 05-12-2020	L. Romesh Meetei	03-12-2020	4-20-2021 02-06-2021	N/A	39.22	30.00	9.23		
3239	Demolition of the existing old abutments and piers at Old Thumbuthong Bridge	AA: 20.47 32/199/2018-W Dt. 8/3/2019 MH:-3054 ES: 17.96	No.EE/Bridge-Divn/CoW/2020/299 Dt.5-12-2020 Rs.17,96,318/- Dt.05-12-2020	L. Baleshwor Singh	05-12-2020	11-20-2021	N/A	17.96	0.00	17.96		
												64.07
	HIGHWAY SOUTH DIVISION											
3240	Construction of drainage from Chongtham Leirak Opposite AIR station to Thokchom Leirak opposite N. Tomchou Hr. Sec. School.	Rs. 20,00,000/- 32/220/2018-W(3) dt. 08/03/2019	Rs. 17,36,608/- EE/HS/Accept/3 054/18-19/8 dt. 11/02/2020	L. Ashok Singh		2-15-2020 4-24-2020		19.36	12.50	6.86		
3241	M/O Drain Manipur College Road (Northern Side of Chinga Hill)	32/220/2018-W(6) Dt. 21/12/19 RS.15.40 Lakhs	EE/HS/Commence/3054/18-19/8, Dt. 15/3/20, RS.13,37,520/-	Rajendro Haobamcha		3-22-2020 5-14-2020		15.38	9.00	6.38		
3241	M/O road from Heirangoithong Torban Lambi Towards Mantrikhong and Lai Khagemba	32/211/2018-W Dtd. 08/03/19 RS. 30,00,000/-	EE/HS/Accept/3 054/19-20/5 Rs.25,61,199/-	N.Inao Meitei		11-14-2020 11-13-2021		29.80	20.00	9.8		
												23.04
	THOUBAL DIVISION											
3242	M/O roads in and around of the District Hospital, Thoubal	32/245/2018-W(5) dt. 08/03/2019 A/A Rs. 19.50 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/52 dt. 21/12/2019	Kh. Leishabi Singh.	21/12/2019	20/3/2020			4.00	11.59		80% completed
3243	M/O Lilong Leihakhong Road to New Idigah Complex - 2.50Km	32/245/2018-W(9) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/63 dt. 21/12/2019	W. Khelen Singh	21/12/2019	19/02/2020		17.88	5.00	13.42		
3244	Lilong Turel Ahanbi Aboton Mapa to Sagaol Loukol	32/245/2018-W(10) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/64 dt. 21/12/2019	W. Khelen Singh	21/12/2019	20/3/2020			5.00	3.42		50% completed
3245	M/O Moijing Litanpok Makha Leikai Road	32/145/2018-W(11) dt. 08/03/2019 A/A Rs. 20.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/50 dt. 21/12/2019	L. Surjit Singh	21/12/2019	19/02/2020		17.88	5.00	13.42		

3246	M/O Interlinked road of Charangpat Mamang Leikai to Maning Leikai	32/245/2018-W(12) dt. 08/03/2019 A/A Rs. 19.86 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/316 dt. 21/12/2019	W. Khelen Singh	21/12/2019	18/4/2020		17.66		17.66		
3247	Repairing of Suspension Bridge over Heiroke River at Wangjing Heitupokpi.	32/245/2018-W(22) dt. 08/03/2019 A/A Rs. 5.00 & E/S Rs. 2.00	EE/TBL/Rd&B(NP)/2018-19/62 dt. 21/12/2019	Th. Brojen Singh	21/12/2019	20/3/2020		4.45		4.45		
										63.96		
KAKCHING DIVISION												
3248	Repairing of Irong Chesaba Suspension bridge over Imphal River	Rs 5.75/- Vide No.32/247/2018-W(4) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/29 Dt 4/1/2020 & Rs.4.96/-	Th Rajeshwor Singh	1-4-2020	3-4-2020		Rs. 5.750	Rs. 0.000	5.75		
3249	M/O Santhel Suspension bridge over Imphal River	Rs 4.73/- Vide No.32/247/2018-W dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/28 Dt 4/1/2020 & Rs.4.10/-	Th Rajeshwor Singh	1-4-2020	3-10-2020		Rs. 4.730	Rs. 0.000	4.73		
3250	M/o road from Kakching Khunou Lamkhai to Kakching Bazar	Rs 7.00/- Vide No.32/247/2018-W(5) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/26 Dt 4/1/2020 & Rs.6.08/-	Th Rajeshwor Singh	1-4-2020	3-18-2020		Rs. 7.000	Rs. 0.000	7.00		
3251	Reconstruction of 1.5 m Span slab culvert at Ch.38.7 km Burma Sugnu Road in between Lamjao and Langmeidong.	Rs 16.92/- Vide No.32/246/2018-W(3) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/19 Dt 4/1/2020 & Rs.14.600/-	Ch Sunder Singh	1-4-2020	3-28-2020		Rs. 16.920	Rs. 5.500	11.42		
3252	M/O Road Wangoo Hodam Leirak IVR	Rs 20.00/- Vide No.32/247/2018-W(2) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/23 Dt 4/1/2020 & Rs.17.37/-	Th Ojit Singh	1-4-2020	4-30-2020		Rs. 20.000	Rs. 0.000	20.00		
3253	Impvmt. of Wabagai Lamkhai to Sugnu State Highway between 6.00 km to 6.03 km bazar	Rs 6.77/- Vide No.32/246/2018W(5) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/20 Dt 4/1/2020 & Rs.5.88/-	Ch Sunder Singh	1-4-2020	5-3-2020		Rs. 6.770	Rs. 2.500	4.27		
3254	M/O Thingel Awang Canal road Wabagai	Rs 16.00/- Vide No.34/246/2018-W(2) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/30 Dt 4/1/2020 & Rs.13.90/-	Th Ojit Singh	1-4-2020	5-19-2020		Rs. 16.000	Rs. 15.530	0.47		
3255	Repair of Suspension Bridge at Sekmaiijin Khunou, Arong Khunou, Police Area and Arong Khunjao	Rs 10.00/- Vide No.32/246/2018-W(4) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/20 Dt 4/1/2020 & Rs.8.687/-	Ch Sunder Singh	1-4-2020	5-20-2020		Rs. 10.000	Rs. 0.000	10.00		
3256	M/o of road from Kakching Wairi Bamol Pareng length of about 0.40 km	Rs 15.00/- Vide No.32/247/2018-W(3) dt. 8.3.2019	EE/KCG/W.O/R &B(NP)/2019-20/22 Dt 4/1/2020 & Rs.12.74/-	H Manoj Singh	1-4-2020	5-22-2020		Rs. 15.000	Rs. 0.000	15.00		
3257	M/O Road from Wangoo Pakhangba Chingjil to Naranchingkhei	Rs 20.00/- Vide No.32/247/2018-W(1) dt. 8.3.2019	EE/KCG/Work-Comm/R&B(NP)/2019-20/27 Dt 4/1/2020 & Rs.17.26/-	Th Ojit Singh	1-4-2020	5-25-2020		Rs. 20.000	Rs. 0.000	20.00		
3258	M/o road from Wangoo Naranching to Warukok Ithai Dam via Terapur	Rs 22.00/- Vide No.32/255/2018-W(1) dt. 8.3.2019	EE/KCG/CT-II/R&B(NP)/2020-21/95 Dt 6/1/2021 & Rs.19.11/-	L Manimohon Singh	1-6-2021	1-30-2021		Rs. 22.000	Rs. 12.000	10.00		
										108.64		
Jiribam Division												

3259	M/o road from Kashimpur Village to Ahmedabad from 0Km to 2 Km (first portion)	32/221/2018-W(1) Dated 08.03.2019 Rs.19.991	EE/JD/WO/ 2019/58 Dt.06.01. 2020 Rs.17.36902	Pradip Roy	14.01.2020	04.05.2020	N/A	₹ 17.89	₹ 9.00	10.991		
3260	M/o road from Kashimpur Village to Ahmedabad from 2Km to 4 Km (second portion)	32/221/2018-W(2) Dated 08.03.2019 Rs.19.985	EE/JD/WO/ 2019/60 Dt.06.01. 2020 Rs.17.36759	T. Premjit Meitei	13.01.2020	31.01.2020	N/A	₹ 17.88	₹ 12.00	7.985		
3261	Repairing of PWD IVR from Police training centre to Yarolpokpi 0 to 2.00 Km	32/221/2018-W(12) Dated 08.03.2019 Rs.20.00	EE/JD/WO/ 2019/59 Dt.06.01. 2020 Rs.17.37212	Pradip Roy	13.01.2020	05.05.2020	N/A	₹ 17.90	₹ 9.00	11		
3262	M/o road from JT Road (Goakhal Point) to Nungsiek Punji village - 4 Km	32/297/2018-W(41) Dt. 08.03.2019 Rs.20.00	EE/JD/WO/2019/46 Dt.27.05.2019 Rs.17.373	T. Premjit Meitei	03.06.2019	30.06.2019	N/A	₹ 17.90	Nil	20		
3263	M/o road from Patchao village to Aglapur	32/221/2018-W(15) Dt. 08.03.2019 Rs.17.74	EE/JD/WO/2019/56 Dt.06.01.2020 Rs.15.41658	Ashing Kabui	13.01.2020	12.03.2020	N/A	₹ 15.87	Nil	17.74		
3264	M/o road from Motbung to Baljuri Village- 1.45 Km	32/221/2018-W(4) Dt. 08.03.2019 Rs.19.99	EE/JD/WO/2019/50 Dt.06.01.2020 Rs.17.36521	M. Chojot Singh	13.01.2020	12.03.2020	N/A	₹ 17.89	Nil	19.99		
										87.706		
NONEY DIVISION												
3265	Repair of project road from Thangal to Taosang Khunou for the portion from Leimatak Bridge to Taosang Khunou - 1 km	Rs. 24.77 Lakhs 32/192/2018-W(1) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/29 Rs. 21.50 dt. 10/11/2020	Gaikhonlung Panmei	11-13-2020	3-29-2021	N/A	22.14	12.50	12.27		
3266	Maintenance of road from Namgaijang to Taodaijang	Rs. 24.93 Lakhs 32/192/2018-W(3) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/30 Rs. 21.66 dt. 20/11/2020	Md. Abdul Kashim	11-28-2020	3-1-2021	N/A	22.30	14.00	10.93		
3267	Maintenance of road from Taosemjang to Thuithangjang Satudai	Rs. 24.65 Lakhs 32/192/2018-W(2) dt. 08/03/2019	EE/ND/WO/R&B(NP)/2020/30 (A) Rs. 21.42 dt. 20/11/2020	Md. Abdul Kashim	11-27-2020	2-5-2021	N/A	22.06	7.00	17.65		
3268	M/O approach road from Kekru village to Longpi village -20 Km (SH:- Clearing jungle, surface dressing and GSB)	A/A Rs. 19.24 No. 32/218/2018-W(4) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-4) dt. 21/12/2019	ND/WO/2018-19/17 Rs. 16.70 lakhs dt. 23/12/2019	Gonmei Keiphapou	11-27-2019	2-3-2020	N/A	17.20	11.00	8.24		
3269	M/O road from Namkaolong part-II to Namkalong Part -I 4 Km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.00 No. 32/218/2018-W(1) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-1) Dt. 21/12/2019	ND/WO/2018-19/16 Rs. 15.63 lakhs dt. 23/12/2019	Ashing Kabui	12-28-2019	2-25-2020	N/A	17.09	13.00	5.00		

3270	M/O road from Namkalong to Khoupum village- 3 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 15.82 No. 32/218/2018-W(10) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-10) dt. 21/12/2019	ND/WO/2018-19/19 Rs. 13.74 lakhs dt. 23/12/2019	Ashing Kabui	12-28-2019	3-1-2020	N/A	14.15	11.00	5.82		
3271	M/o road from Cachar road to Jaolempangthok -10 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.35 No. 32/218/2018-W(6) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-6) dt. 21/12/2019	ND/WO/2018-19/15 Rs. 15.93 lakhs dt. 23/12/2019	T. Sanajaoba Singh	11-28-2019	3-1-2020	N/A	16.40	4.00	14.35		
3272	M/O road from Namkalong to Khoupum village- 8 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 18.90 No. 32/218/2018-W(8) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-8) dt. 21/12/2019	ND/WO/2018-19/10 Rs. 16.40 lakhs dt. 23/12/2019	Ashing Kabui	12-23-2019	2-2-2020	N/A	16.89	13.00	5.90		
3273	M/o road from Nungba Bazar to Bethany - 4 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 16.72 No. 32/218/2018-W(13) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-13) dt. 21-12-2019	ND/WO/2018-19/21 Rs. 14.52 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-27-2019	2-20-2020	N/A	14.95	10.00	6.72		
3274	M/o road from Noney to Kabui Khullen- 20 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing)	A/A Rs. 19.90 No. 32/218/2018-W(12) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-12) dt. 21/12/2019	ND/WO/2018-19/9 Rs. 16.84 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	3-10-2020	N/A	17.34	6.00	13.90		
3275	M/o Noney(Longmai) to Old Thangal road 20.20 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing)	A/A Rs. 19.72 No. 32/218/2018-W(11) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-11) dt. 21/12/2019	ND/WO/2018-19/14 Rs. 17.12 lakhs dt. 23/12/2019	T. Sanajaoba Singh	12-30-2019	3-5-2020	N/A	17.63	4.00	15.72		
3276	M/o road from Thangal village to Lengpan Cemetary at Thangal Village - 4km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 17.14 No. 32/218/2018-W(9) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-9) dt. 21/12/2019	ND/WO/2018-19/18 Rs. 14.87 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	3-5-2020	N/A	15.31	10.00	7.14		
3277	M/o approach road to Tenkonjang HS at Noney (SH:- P/Laying GSB and construction of kutcha drain in hill side)	A/A Rs. 14.51 No. 32/218/2018-W(7) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-7) dt. 21/12/2019	ND/WO/2018-19/12 Rs. 12.60 lakhs dt. 23/12/2019	Abdul Kashim	12-30-2019	2-26-2020	N/A	12.97	8.00	6.51		

3278	M/o road from Nungba to Taodajang village 10 km (SH:- Clearing jungle and slip, Hill cutting, surface dressing and Kutcha drain)	A/A Rs. 19.43 No. 32/218/2018-W(2) dt. 08/03/2019 E/S Rs. 2.00 34/6/2019-W(N-2) dt. 21/12/2019	ND/WO/2018-19/20 Rs. 16.87 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-28-2019	2-21-2020	N/A	17.37	9.50	9.93		
3279	M/o IVR from Duithanjang to Satuidai part -II - 4 km (SH:- Surface dressing, Kutcha drain & GSB)	A/A Rs. 6.05 No. 32/218/2018-W(3) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-3) dt. 21/12/2019	ND/WO/2018-19/11 Rs. 5.25 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-30-2019	3-15-2020	N/A	5.40	5.25	0.80		
3280	M/o road from Mukti K. To Mukti Samjang-II - 4 km (SH:- Clearing jungle, surface dressing and GSB)	A/A Rs. 8.87 No. 32/218/2018-W(5) dt. 08/03/2019 E/S Rs. 2.00 No. 34/6/2019-W(N-5) dt. 21/12/2019	ND/WO/2018-19/13 Rs. 7.70 lakhs dt. 23/12/2019	Gonmei Keiphapou	12-31-2019	2-27-2020	N/A	7.93	7.70	1.17		
										142.05		
	Senapati Division											
3281.	M/o road from NH-2 to Don Bosco College, Maram Centre	32/209/2018-W(23) dt 8/3/2019 Rs. 2.711	EE/SPT/WO/2018-19/1 Dt. 23/12/2019	Th. Rajeshwar Singh				2.711		2.711		
3282.	M/o road from Senapati to Oklong 0 - 23.00 Km (SH: P/L GSB on bad stretches in between 0 - 23.00 Km)	32/209/2018-W(22) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/2018-19/2 Dt. 23/12/2019	Th. Rajeshwar Singh				20.000		20.000		
3283.	M/o road from Willong Khunou tyo Gham Paddy field	32/209/2018-W(24) dt 8/3/2019 Rs. 2.564	EE/SPT/WO/2018-19/3 Dt. 23/12/2019	Th. Rajeshwar Singh				2.564		2.564		
3284.	M/o road from Koide junction to Maiba (SH: P/L sand gravel on bad stretches in between 0km - 8 km).	32/209/2018-W(20) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/2018-19/4 Dt. 23/12/2019	N. Manoj Singh				20.000		20.000		
3285.	Black topping from NH-2 to Shomai Taheizang Village, Senapati District, Manipur	32/209/2018-W(43) dt 8/3/2019 Rs. 15.00	EE/SPT/WO/2018-19/5 Dt. 23/12/2019	M. Bimolchand Singh				15.000		15.000		
3286.	M/o road from Kachai Thiwa Ngari Lishang road 0-25 km (SH: Clearance of jungle, clearance of land slip, re-sectioning of side drain 15-25 km)	32/209/2018-W(33) dt 8/3/2019 Rs. 5.083	EE/SPT/WO/2018-19/6 Dt. 23/12/2019	Th. Ojit Singh				5.083		5.083		
3287.	M/o Kachai Thiwa road 25.50 - 28.50 km (SH: E/w in formation cutting)	32/209/2018-W(35) dt 8/3/2019 Rs. 4.289	EE/SPT/WO/2018-19/7 Dt. 23/12/2019	Th. Rajeshwar Singh				4.289		4.289		
3288.	The work of road repairing from NH-2 to Okhro lkhro	32/209/2018-W(44) dt 8/3/2019 Rs. 15.00	EE/SPT/WO/2018-19/8 Dt. 23/12/2019	Th. Rajeshwar Singh				15.000		15.000		
3289.	M/o road from molkon to Khamasom -15 Km	32/209/2018-W(21) dt 8/3/2019 Rs. 18.202	EE/SPT/WO/2018-19/9 Dt. 23/12/2019	N. Manoj Singh				18.202		18.202		

3290.	Impvt. Of Kachai(Tingsong junction) Ngamju(SH: mending of potholes, raising depressed portion by shingle in between 0-2.00 Km)	32/209/2018-W(26) dt 8/3/2019 Rs. 3.00	EE/SPT/WO/20 18-19/10 Dt 23/12/2019	N. Manoj Singh				3.000		3.000		
3291.	M/o road Purul Lakhamai Phaibung road 0-27 Km	32/209/2018-W(27) dt 8/3/2019 Rs. 5.186	EE/SPT/WO/20 18-19/11 Dt 23/12/2019	N. Manoj Singh				5.186		5.186		
3292.	Impvt of TT Laii Kharasom road(left out portion)(SH: Providing WBM Gr-II from 16-18.125 Km)	32/209/2018-W(15) dt 8/3/2019 Rs. 19.493	EE/SPT/WO/20 18-19/12 Dt 24/12/2019	Kh. Kalachand Singh				19.493		19.493		
3293.	Impvt of rural hospital to Rabunamei 1.5 km (SH: Shingling and kutcha line drain)	32/209/2018-W(11) dt 8/3/2019 Rs. 5.628	EE/SPT/WO/20 18-19/13 Dt 24/12/2019	Kh. Kalachand Singh				5.628		5.628		
3294.	Maintenance for Kapengho to Chawainu road	32/209/2018-W(42) dt 8/3/2019 Rs. 20.00	EE/SPT/WO/20 18-19/14 Dt 24/12/2019	Kh. Kalachand Singh				20.000		20.000		
3295.	M/o road from Laii to Laii Shirafii (SH: Cross drainage & shingling 0-6.6 km)	32/209/2018-W(7) dt 8/3/2019 Rs. 10.507	EE/SPT/WO/20 18-19/15 Dt 24/12/2019	N. Manoj Singh				10.507		10.507		
3296.	M/o road from Kayum UJB School to Race camp (SH: Shingling 0-1.5 Km)	32/209/2018-W(14) dt 8/3/2019 Rs. 2.786	EE/SPT/WO/20 18-19/16 Dt 24/12/2019	Kh. Kalachand Singh				2.786		2.786		
3297.	Impvt of IB Tungjoy	32/209/2018-W(16) dt 8/3/2019 Rs. 10.567	EE/SPT/WO/20 18-19/17 Dt 24/12/2019	M. Bimolchand Singh				10.567		10.567		
3298.	M/o road from Shirong to Lakhamai - 15 km	32/209/2018-W(25) dt 8/3/2019 Rs. 5.186	EE/SPT/WO/20 18-19/18 Dt 24/12/2019	M. Rajen Singh				5.186		5.186		
3299.	Impvt of Mao Pudunamei road (SH: Filling up depression with SG at Mao - Chawainu road)	32/209/2018-W(9) dt 8/3/2019 Rs. 6.354	EE/SPT/WO/20 18-19/19 Dt 24/12/2019	Kh. Kalachand Singh				6.354		6.354		
3300.	Impvt of Mao Pudunamei road (SH: P/L, shingling on road side berm 1-4 Km)	32/209/2018-W(8) dt 8/3/2019 Rs. 5.807	EE/SPT/WO/20 18-19/20 Dt 24/12/2019	M. Bimolchand Singh				5.807		5.807		
3301.	M/o Kataphymai to Laii road (SH: Repairing bad stretches & depressed wheel track from 36-43 km)	32/209/2018-W(10) dt 8/3/2019 Rs. 10.517	EE/SPT/WO/20 18-19/21 Dt 24/12/2019	Kh. Kalachand Singh				10.517		10.517		
3302.	M/o Maram Purul road 0-20 km(SH: Clearance of jungle, re-section of kutcha drain & CP/L)	32/209/2018-W(39) dt 8/3/2019 Rs. 5.455	EE/SPT/WO/20 18-19/22 Dt 26/12/2019	Ksh. Basanta Singh				5.455		5.455		
3303.	FDR to Maram Purul road (SH: Mending potholes by shingling in between 4-11.50 Km)	32/209/2018-W(36) dt 8/3/2019 Rs. 3.726	EE/SPT/WO/20 18-19/23 Dt 26/12/2019	Ksh. Basanta Singh				3.726		3.726		
3304.	M/o Maram Purul road 0-20 km(SH: Clearance of jungle, re-section of side drain 0-20 Km & Clearance of land slip)	32/209/2018-W(38) dt 8/3/2019 Rs. 4.067	EE/SPT/WO/20 18-19/24 Dt 26/12/2019	M. Bimolchand Singh				4.067		4.067		
3305.	M/o UT Chingmei Khullen 35-70 Km (SH: Shingling & kutcha line drain 66-70 Km)	32/209/2018-W(30) dt 8/3/2019 Rs. 5.426	EE/SPT/WO/20 18-19/25 Dt 26/12/2019	Ksh. Basanta Singh				5.426		5.426		

3306.	M/o road Senapati Phaibung road from Senapati to Khamasom (SH: Filling wheel track and potholes and P/work etc for the portion 20-24 km)	32/209/2018-W(31) dt 8/3/2019 Rs. 2.311	EE/SPT/WO/20 18-19/26 Dt. 26/12/2019	M. Bimolchand Singh				2.311		2.311		
3307.	FDR to Maram Purul road (SH: Mending potholes by shingling in between 11.50-18 Km)	32/209/2018-W(37) dt 8/3/2019 Rs. 2.997	EE/SPT/WO/20 18-19/27 Dt. 26/12/2019	Th. Ojit Singh				2.997		2.997		
3308.	M/o UT Chingmei Khullen road 35-70 Km (SH: kutcha line drain, shingling up wheel track & protection works 3 Nos. for the protection 65-70 Km)	32/209/2018-W(29) dt 8/3/2019 Rs. 5.671	EE/SPT/WO/20 18-19/28 Dt. 27/12/2019	Ksh. Basanta Singh				5.671		5.671		
3309.	M/o UT Chingmei Khullen road 35-70 Km (SH: Mending potholes by WBM 45-50 Km)	32/209/2018-W(28) dt 8/3/2019 Rs. 7.362	EE/SPT/WO/20 18-19/29 Dt. 27/12/2019	Ksh. Basanta Singh				7.362		7.362		
3310.	M/o road from Ngari river to Ngari Lishang 9 km (SH: Clearance of jungle, clearance of land slips, re-sectioning of side drain and shingling)	32/209/2018-W(32) dt 8/3/2019 Rs. 3.274	EE/SPT/WO/20 18-19/30 Dt. 27/12/2019	Kh. Kalachand Singh				3.274		3.274		
3311.	Impvmt of road from NH-39 to Nazareth School (SH: Shingling, WBM, PC & Boulder sausage)	32/209/2018-W(1) dt 8/3/2019 Rs. 3.792	EE/SPT/WO/20 18-19/31 Dt. 27/12/2019	N. Manoj Singh				3.792		3.792		
3312.	Impvmt of TT Laii road (SH: P/L shingling on bad stretches 29-33 Km)	32/209/2018-W(17) dt 8/3/2019 Rs. 5.918	EE/SPT/WO/20 18-19/32 Dt. 27/12/2019	Kh. Kalachand Singh				5.918		5.918		
3313.	Impvmt of rural hospital and Chawainu road (SH: SG 1.5 km)	32/209/2018-W(3) dt 8/3/2019 Rs. 4.186	EE/SPT/WO/20 18-19/33 Dt. 27/12/2019	M. Rojen Singh				4.186		4.186		
3314.	M/o road Laii to Laii Shiraffii road (SH: Surface dressing & shingling 5-7.9 Km)	32/209/2018-W(5) dt 8/3/2019 Rs. 6.343	EE/SPT/WO/20 18-19/34 Dt. 27/12/2019	M. Rojen Singh				6.343		6.343		
3315.	Impvmt of TT Laii Kharasom road (SH: WBM & PC in selected stretches)	32/209/2018-W(19) dt 8/3/2019 Rs. 20.000	EE/SPT/WO/20 18-19/35 Dt. 27/12/2019	M. Rojen Singh				20.000		20.000		
3316.	Impvmt of road from TT Laii road to Tabuffii - 1.5 Km (SH: shingling & kutcha line drain)	32/209/2018-W(12) dt 8/3/2019 Rs. 5.59	EE/SPT/WO/20 18-19/36 Dt. 27/12/2019	Th. Ojit Singh				5.590		5.590		
3317.	M/o road to Laii Kharasom road (SH: Surface dressing & shingling 0-5 km)	32/209/2018-W(4) dt 8/3/2019 Rs. 5.075	EE/SPT/WO/20 18-19/37 Dt. 27/12/2019	Th. Ojit Singh				5.075		5.075		
3318.	Impvmt of Paomata centre to Tungam (SH: Surface dressing & shingling in between 0-4.5 km)	32/209/2018-W(6) dt 8/3/2019 Rs. 4.975	EE/SPT/WO/20 18-19/38 Dt. 27/12/2019	M. Rojen Singh				4.975		4.975		
3319.	Const. of road from Pudunamei to Shajouba via Chawainu connecting TT Laii road 60 km (SH: E/w in formation cutting & CD work 4.5-6.21 Km)	32/209/2018-W(13) dt 8/3/2019 Rs. 14.678	EE/SPT/WO/20 18-19/39 Dt. 27/12/2019	Th. Ojit Singh				14.678		14.678		
3320.	Impvmt of Tungjoy to Laii road (SH: Filling up depression with sand shingle at Paomata centre to Tungam Affii via Tungam Khullen)	32/209/2018-W(18) dt 8/3/2019 Rs. 4.924	EE/SPT/WO/20 18-19/40 Dt. 27/12/2019	M. Rojen Singh				4.924		4.924		

3321.	Impvt of Maram Purul road 0-20 km (SH: E/w in widening to MDR standard, shingling, P/work & 900 mm dia RCC pipe culvert)	32/209/2018-W(40) dt 8/3/2019 Rs. 15.132	EE/SPT/WO/20 18-19/41 Dt 27/12/2019	Th. Ojit Singh				15.132		15.132		
3322.	Rehabilitation of damage stretches of lower Shajouba	32/209/2018-W(2) dt 8/3/2019 Rs. 4.626	EE/SPT/WO/20 18-19/42 Dt 27/12/2019	M. Rojen Singh				4.626		4.626		
3323.	Maintenance of road Maram Purul to Lakhamai Phaibung road (SH: Mending potholes in between 0-19 km)	32/209/2018-W(34) dt 8/3/2019 Rs. 5.083	EE/SPT/WO/20 18-19/43 Dt 27/12/2019	N. Manoj Singh				5.083		5.083		
3324.	M/O Senapati HQ Colonies Road i/c side drain (1.50 Km) at Senapati HQ.	32/200/2018-W dt 8/3/2019 Rs 48.30 Lakhs		D.Pukeho Mao				₹ 48.30		48.300		
3325.	M/o road from Makhel keibi to Besho (SH: Surface dressing and shingling for the portion 6.30 km. to 10.50 km)	32/394/2017-W dt.21-03-2018 Rs.25,68,947/-	EE/SPT/WO/20 17-18/32 dt.07/04/2018 Rs.24,88,558/-	D. Pukeho Mao	25-03-18	24-09-18		₹ 25.68	₹ 24.60	0.400		4008/1
3326.	M/o TT Laii Kharasom road (SH: Surface dressing and shingling for the portion 12.30 to 16.30 km)	32/395/2017-W dt.21-03-2018 Rs.27,44,981/-						₹ 27.44	₹ 27.44	5.410		2020/1
3327.	Impt. Of road from Emefiithumei to Kasori Potato Farm (0-2.50 km) (SH: Providing, shingling 2.50 km)	46/115/2017-W dt.16-03-2018 Rs.50.00 lac						Rs. 50.00	-	50.000		
										452.601		
	Pherzawl											
3328	M/o road from J-T road to Ankhasuo via Khangbor village- 4 Km with Construction of Culvert - 1 No.	32/297/2018-W (46) dt. 8/03/2019 Rs. 20.00	EE/Ph-D/Tdr/2019-20/6 Dt. 23/12/2020 Rs.17,37,329	P.Tongthang	30/12/2020	29/03/2021	NA	17.90	7.00	13.00	20.00	13.00
3329	Impvt. Of road from Pherzawl to Tensong- 3 Km (SH: Surface dressing and Shingling)	32/204/2018-W(1) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/8 Dt. 23/12/2019 Rs.17,38,553	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3330	Improvement of road from Sipiukon to Tipaimukh- 4 Km (SH: Surface dressing and Shingling)	32/204/2018-W(2) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/13 Dt. 23/12/2019 Rs.17,41,180	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3331	M/O road from Lungthulien (TPK road to Senvon 6.0 Km- 12 Km (SH: Mending of potholes and depression)	32/204/2018-W(3) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/14 Dt. 23/12/2019 Rs.17,38,718	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3332	M/O road from Lungthulien (TPK road to Senvon 0.0 Km- 6.00 Km (SH: Mending of potholes and depression)	32/204/2018-W(4) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/15 Dt. 23/12/2019 Rs.17,38,252	M/S Victor Limthang	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3333	Improvement of road from Sipiukon to Tipaimukh- 9 Km (SH: Widening of side drain)	32/204/2018-W(5) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/9 Dt. 23/12/2019 Rs.17,46,193	M/S Adim Kamei	30/12/2019	29/06/2020	NA	17.90	6.00	14.00		
3334	M/O road from Tuisen to J. Phaimoul via Buangmun- 4.0 Km (SH: Surface dressing and Shingling)	32/204/2018-W(6) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/6 Dt. 23/12/2019 Rs.17,37,845	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3335	M/O road from Khajang to Aibuon- 10 Km (SH: Clearance of Landslips, re-sectioning of side drain and mending of potholes and depression)	32/204/2018-W(7) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/11 Dt. 23/12/2019 Rs.17,40,149	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		

3336	M/O road from Mualnuam to Tuivai (SH: Clearance of Landslips, Surface dressing and side drain)	32/204/2018-W(8) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/12 Dt. 23/12/2019 Rs.17.41258	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3337	M/O road from Dialkhai to Tuivai (SH: Clearance of Landslips, Surface dressing and Side drain)	32/204/2018-W(9) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/10 Dt. 23/12/2019 Rs.17.46533	Ashing Kabui	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
3338	Construction of new roads from Tuolbung to Thingpan via H. Maulien village.	32/204/2018-W(10) dated 8/3/2019 Rs. 20.00	EE/Ph-D/Tdr/2019/7 Dt. 23/12/2019 Rs.17.46389	M/S G. Thaninjao R. Naga & Sons	30/12/2019	29/06/2020	NA	17.90	-Nil-	20.00		
										207.00		
CHURACHANDPUR DIVISION												
3339	FDR to Thingkeu - Henglep road 0-31.50 Km (SH: Clearance of landslips, Dry stone pitching on wheel tracks)	32/121/2018-W Dt. 8-3-2019 (Rs.90.00)	CHD/CT(5)/201 8-19/46 dt. 18/11/2019	Lienmang Gangte	11-25-2019	5-3-2020	Nil	90.00	55.00	35.00		
										35.00		
Tengnoupal Division												
3340	M/o road from Wasaphai to Lai-Haraoching.	Rs.19.90 (AA) & Rs. 2.00 (ES), No.32/207/2018-W(1), dt. 08-03-2019.	Rs. 17,28,893/- No.TPL/WO/2019-20/167-A, dt. 23-12-2019.	Paojalal Haokip	5-29-2019	1-11-2020	1-11-2020	₹ 17.80	₹ 13.00	6.9	19.89	6.89
3341	Constn. of drainage works within Muslim Nagar, Moreh Ward No.5.	Rs. 55.09, No.32/206/2018-W(2), dt., 08/03/2019.	Rs. 49,29,756/- No.SE-III/EE/TPL/WO/2018-19/02, dt. 05/11/2020	Md. Abdul Kashim	11-5-2020	2-11-2021	2-11-2021	₹ 49.29	₹ 16.00	39.09	55.08	39.08
3342	Rehabilitation of bridge over Khujairok bridge near Gurudwara Temple at Moreh	Rs. 25.00, No.32/206/2018-W(1), dt. 08-03-2019.	Rs. 21,72,718/- No.EE(TPL)/LoC/2020-21/04, dt. 09-11-2020.	Paojalal Haokip	11-9-2020	12-18-2021	12-18-2021	₹ 22.37	₹ 9.50	15.5	25.00	15.50
										61.49		61.47
										4520.114		4820.13
MH: 4059												
BUILDING DIVISION-II												
3343	Major improvement of State Guest House, Babupara, Imphal (Phase-II).	No. 26/56/2018-W dt. 08/03/2019 Rs. 297.574/-	EE/BD-II/CT-2/19-20/15 Dt. 07/06/2019 & EE/BD-II/CT-2/18-20/15 Dt. 07/06/2019, Rs. 258.126/-	O. Premjit Singh	6-7-2019	6-6-2020		258.126	267.810	29.764		
3344	Beautification and steel grill fencing at Sanjenthong Officer Colony	No. 26/139/2018-W, Dt. 8/03/2019 Rs. 50.000/-	EE/BD-II/LOC/2019-20/06 dt. 27/03/2020, Rs. 43.426/-	Elias Howmai	3-27-2020	26/09/202		43.426	37.155	12.834		
3345	Impvmt. Of Children park at Sanjenthong	No. 26/140/2018-W, Dt. 8/03/2019 Rs. 50.000/-	EE/BD-II/LOC/2019-20/07 dt. 27/03/2020, Rs. 43.426/-	Elias Howmai	3-27-2020	26/09/202		43.426	37.155	12.834		
3346	Addition and alteration of Manipur Bhavan, SP Marg, New Delhi	No. 26/90/2018-W, Dt. 20/03/2019 Rs. 139.274/-	EE/BD-II/CT-2/19-20/14 Dt. 07/06/2019, Rs. 106.924/-	O. Premjit Singh	6-7-2019	12-6-2019		106.924		139.274		
3347	Addition and Alteration of Bir Tikendrajit House, Chanakyapuri New Delhi	No. 26/91/2018-W, Dt. 20/03/2019 Rs. 294.733/-	EE/BD-II/CT-2/19-20/16 Dt. 07/06/2019 & EE/BD-II/CT-2/19-20/20 Dt. 07/06/2019, Rs. 226.260/-	O. Premjit Singh/ P Gaikhangthai	6-7-2019	12-6-2019		226.260		294.733		

3348	Construction of Chowkidar Qtr., canteen, vehicle shed RCC Slab Culvert, Gates, Land Development & Black Topping for employment Exchange at L/pat.	No. 26/207/2018-W, Dt. 8/03/2019 Rs. 104.990/-	EE/BD-II/LOC/2020-21/09 dt. 21/11/2020, Rs. 83.411/-	Th. Rajeshwor Singh	11-21-2020	11-20-2021		83.411		104.99		
3349	Major Improvement of State guest house, Babupara, Imphal (Phase-I)	No. 26/55/2018-W, Dt. 26/02/2019 Rs. 299.665/-	EE/BD-II/CT-2/19-20/16 Dt. 07/06/2019 & EE/BD-II/CT-2/19-20/17 Dt. 07/06/2019, Rs. 229.607/-	O. Premjit Singh/ P Gaikhangthai	6-7-2019	12-6-2019		229.607	180.000	119.665		
										714.094		
Imphal East Division												
3350	Construction of Rest House at Jubaraj Palli Maya.	26/188/2018-W(1) dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/20-21/4 dt. 06/11/2020 Rs. 86.476 lacs	W. Sanaton Meitei	13.11.20	12.11.21		95.671	50.000	45.671		
										45.671		
KAKCHING DIVISION												
3351	Construction of compound wall fencing 2(two) nos. gates, line drain Culvert & Approach road of Sub-Register & SDC Office at Kakching	26/108/2018-W dt.09-03-2019 & Rs.49.334/-	EE/KCG/W.O./BI dg(P)/2019-20/16, dt.06-06-2019 & Rs.42.18/-	K.Manglemjao Singh	6-6-2019	7-21-2019		Rs. 49.330	Rs. 25.000	24.33		
3352	Reconstruction of compound wall fencing , 2 nos. of Gates, Line Drain and Land Development at IB, Kakching.	26/107/2018-W, dt. 3/9/2019 & Rs 50.22/-	EE/KCG/WO/BI dg(P)/19-20/15 dt.06/06/2019	K.Manglemjao Singh	6-6-2019	12-4-2020		Rs. 43.786	Rs. 43.786	0		
										24.33		
THOUBAL DIVISION												
3353	Construction of Sub-Division Office of Thoubal Division, PWD, Manipur.	26/146/2018-W Dt. 08/03/2019 A/A Rs. 50.00 lakhs	EE/TBL/LOC/BI dg(P)/2020-21/05 dt. 23/12/2020 Rs. 44.61 lakh	Elias Hawmei	23/12/2020	12/12/2021		41.5	30.00	14.66		90% Completed
3354	Land Development, Public Toilet and Repairing of Approaching road in SDO Lilong Complex.	26/116/2018-W Dt. 09/03/2019 A/A Rs. 49.256 lakhs & E/S Rs. 10.00 lakhs	EE/TBL/LOC/BI dg(P)/2019-20/315 Dt. 15/04/2020 , Rs. 43.89 lakh	N. Mohendro Singh.	15/4/2020	14/4/2021		43.89	44.33	4.22		
										18.88		
NONEY DIVISION												
3355	Repair of SDC Office Noney.	A/A Rs. 20.00 No. 26/185/2018-W dt. 08/03/2019 E/S Rs. 5.00 No. 26/185/2018-W dt. 08/03/2019	ND/WO/2018-19/2 Rs. 15.39 lakhs dt. 28/05/2019	Ph. Adai	5-31-2019	11-20-2019	N/A	15.39	20.00	Nil		
TAMENGLONG DIVISION												
3356	Impvt. Of TD Block at Tamei (SH:- Block building, drainage, Toilet and Fencing repair)	26/623/2017-W dt.19/02/2018 Rs. 20.00	CT/7/TML/P/2017-18/8 dt.26/03/2018 Rs.20.00	K. Lamchaopou	Dt. 01/04/2018	Dt.20/07/2018	Dt.20/07/2018	20.00	9.50	10.495		
3357	Impvt. Of TD Block at Tousem (SH:- Block building, drainage, Toilet and Fencing repair)	26/622/2017-W dt.19/02/2018 Rs. 20.00	CT/7/TML/P/2017-18/9 dt.26/03/2018 Rs.20.00	K. Lamchaopou	Dt. 01/04/2018	Dt.11/01/2019	Dt.11/01/2019	20.00	9.50	10.495		
										20.99		
Senapati Division												
		26/608/2017-W dt. 23/03/2018 Rs.	No. EE/SPT/WO/20	K. Lamchao Pou								

3358	Constrn. of TD block Phaibung Khullen.	299.99 lakhs	No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	M/S Exotic Contractor Pvt. Ltd					54.50	245.49		
			No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	Ng. Lah								
			No. EE/SPT/WO/2017-18/28 dt. 07/04/2018	P. Johnson Samo								
3359	Impt. Of T.D. Block at Tadubi (SH: Block Building, Drainage, Toilet and Fencing repair)	26/677/2017-W(Pt II) dt.23-03-2018 Rs.20.00 lakh	No. EE/SPT/WO/2018-19/33 dt.07-4-2018	D. Pukeho	13-10-18	12-10-18	10-19-2018	₹ 20.00	-	20		
3360	Constrn.. of TD block Song-Song	26/760/2017-W dt. 23/03/2018 Rs. 299.99 lakhs	No. EE/SPT/WO/2017-18/34 dated 18/04/2018	M/S Exotic Contractor Pvt. Ltd					88.30	211.69		
3361	Constrn.. of TD block Willong.	26/706/2017-W dt. 23/03/2018 Rs. 299.99 lakhs	No. EE/SPT/WO/2017-18/35 dated 30/05/2018	D. Pukeho Mao					48.30	251.69		
										728.87		
Pherzawl												
3362	Construcyion of Transit Hostel at Pherzawl District HQ (Phase-I)	26/200/2018-W dt. 8-3-2019 Rs. 147.065	EE/Ph-D/Tdr/2019/4 Dt.11/11/2019 Rs.107.77219	M/S G. Thaninjao R. Naga & Sons	18/11/2019	In Progress	NA	53.04	50.65	96.415		The work is completed 55%
										96.415		
Electrical Division - I												
3363	Renovation of IEI in the residential and non-residential buildings i/c compound lighting and replacement/ repairing of A/C inside the Honb'le CM Complex at Babupara	26/186/2018-W dt. 18/3/2019 Rs. 15.00	EE/ED-I/AC(WO)/19/9 dt. 4/3/19 Rs 12,60,337/-	Kh. Maimu Singh	4/3/19	24/3/19		12.60	13.00	2.00		
										2.00		
Tengnoupal Division												
3364	Impvt. Of Guest House (Building) at Moreh.	Rs. 42.00, No. 26/188/2018-W, dt. 08/03/2019.	Rs. 30,04,894/- No.SE-III/EE(TPL)/WO/2018-19/01, dt. 05-11-2020	Th. Ojit Singh	11-10-2020	8-28-2021	8-28-2021	₹ 37.58	₹ 33.50	8.5		
										8.5		
										1659.75		
MH: 2059												
BUILDING DIVISION-II												
3365	Renovation of SDO office Building Lamsang, Haorang Sabal	No. 26/18/2019-W, Dt. 27/08/2019, Rs. 20.129/-	EE/BD-II/LOC/2019-20/01 dt. 06/02/2020, Rs. 17.404/-	P Gaikhangthai	2-6-2020	5-5-2020		17.404	10.000	10.129	19.45	9.45
										10.129		
Building Division - I												
3366	Construction of Office Chamber for the parliamentary Secretaries at the First Floor of Darshan Hall at C.M. Complex.	Rs. 34.819 26/81/2018-w dt. 8-01-2019	EE/BD-I/CD/WO/2018-19/30 dt. 23-02-2019	--do--	2-28-2019	3-27-2019	8-11-2022	Rs. 33.804	Rs. 27.950	5.854	37.78	9.83
3367	Construction of Anti-Corruption Cell at First Floor to the entrance above the Security Check Control office near parking of C.M. Complex Babupara.	Rs. 37.484 26/81/2018-w dt. 8-01-2019	EE/BD-I/CD/WO/2018-19/31 dt. 23-02-2019	--do--	2-28-2019	3-27-2019	8-11-2022	Rs. 36.390	Rs. 29.670	6.72	40.67	11.00
3368	Renovation and Extension of Guest House, Kitchen at Chief Minister's Complex at Babupara, Imphal.	Rs. 26.409 26/81/2018-w dt. 8-01-2019	EE/BD-I/CD/WO/2018-19/23 dt. 23-02-2019	--do--	2-23-2019	3-22-2019	8-11-2022	Rs. 25.640	Rs. 21.600	4.04	28.65	7.05

3369	Construction of CRPF Kitchen cum Store & Dinning Hall near Security barrack Chief Minister's Complex at Babupara.	Rs. 38.699 26/81/2018-w dt. 8-01-2019	EE/BD- I/CD/WO/2018- 19/33 dt. 23-02- 2019	--do--	2-28-2019	4-27-2019	8-11-2022	Rs. 37.571	Rs. 31.420	6.151	41.99	10.57
3370	Renovation of Room No. 215 - Gf allotted to Sri. V. Hangkhalian Minister at Old Secretariate (Annexe) Building, Imphal.	26/74/2018-w(2) dt. 4-03-2019 Rs. 12.194 & Rs. 8.500	EE/BD- I/CD/WO/2019- 20/61 dt. 29-06- 2019 Rs. 10.594	V. Hangkhalian	6-29-2019	7-28-2019		10.594		10.594	11.84	11.84
3371	Renovation of office chamber Shri Dr. Radheshyam Singh, Minister, room No. 317 & 318 - 3rd floor Western Block New Secretariat, Imphal.	26/74/2018-w(4) dt. 4-03-2019 Rs. 9.035	BD- I/CD/WO/2019- 20/ dt. 29-06- 2019 Rs. 7.850	Kh. Bira Singh	6-29-2019	7-28-2019		7.849		7.849	8.77	8.77
3372	Renovation/Repairing of Room No. 405, 4th floor for Shri Awangbow Newmai, Parliamentary Secretary at Western Block, New Secretariat.	26/74/2018-w(2) dt. 4-03-2019 Rs. 13.994 & Rs. 9.800	EE/BD- I/CD/WO/2019- 20/42 dt. 28-05- 2019 Rs. 12.158	W. Imo Singh	5-28-2019	6-27-2019		12.158		12.158	13.59	13.59
3373	Renovation of office chamber, staff room, conference hall of Hon'ble Minister Shri Losi Dikho at Annex Building at Old Secretariat (South Block), Imphal.	26/74/2018-w(2) dt. 4-03-2019 Rs. 11.662 & Rs. 8.150	BD- I/CD/WO/2019- 20/51 dt. 20-06- 2019 Rs. 10.132	VS. Nganingkhui	6-20-2019	7-19-2019		10.132		10.132	11.32	11.32
3374	Renovation of office chamber Hon'ble Minister Smt. Nemcha Kipgen Room No. 218, 2nd floor Western Block at New Secretariat.	26/74/2018-w(2) dt. 4-03-2019 Rs. 6.594 & Rs. 4.600	BD- I/CD/WO/2019- 20/55 dt. 25-06- 2019 Rs. 5.729	--do--	6-25-2019	7-24-2019		5.729		5.729	6.40	6.40
3375	Erection of Propping with earthquake damage Minister Block building New Secretariat, Imphal.	26/275/2018-w dt. Dt. 29-03-2019 Rs. 7.088	EE/BD- I/CM/Tender- Accept/2019- 20/28 dt 08-01- 2020 Rs. 6.156	Ashing Kabui	1-11-2020	2-10-2020		6.156		6.156	6.88	6.88
3376	Face lifting of PWD office building block - A & D at khoyathong, Imphal.	Rs. 11.480 No. 26/436/2018-w dt 29/01/2018		L. Jarma Singh						8.6	0.00	0.00
3377	Construction of infrastructures in connection with the inauguration and laying of foundation stone by Prime Minister of india at Hapta Kangeibung, Manipur.	Rs. 112.987 No. 26/181/2018-w dt 08/03/2019		L.S. Asheli					Rs. 100.000	12.987		
										96.97		97.24
	Electrical Division - I											
3378	Renovation of IEI in the newly modified Office rooms No. 38(Annex Block) occupied by Hon'ble Minister MAHUD, Town Planning, Forest & Environment, Horticulture, Soil Conservation including staff rooms at Manipur Secretariat (North Block) Imphal.	26/562/2017-W 19/03/2018 Rs.10.096	EE/EDI/AC (WO)/2018/98 dt.24/03/2018 Rs. 9,80,165/-	Ch. Mangi	24/03/2018	28/03/2018		9.80	0	10.96	10.95	10.95
										10.96		10.95
	Electrical Division - III											
3379	Impvt. Of IEI in the Manipur Bhavan Roland Road, Kolkata	30.650 no. 26/632/2017 -W dt 28/03/2018	EE/ED- III/AC(WO)/201 8-19/1 dt 9/4/2018	Ch.G7:G13 Mangi Singh	4-12-2018	5-12-2018	5-13-2018	29.715	0	30.65	33.21	33.21
3380	A/A of IEI & replacement of LED lighting in the DLO 4 nos. & Security barracks 2 nos. i/c security in the Mini Sectt., Complex at Senapati	56.010 no. 26/567/2017-W dt 21/3/2018	EE/ED- III/AC(WO)/201 8-19/11 dt 21/4/2018	Kh. Maimu Singh	4-24-2018	5-24-2018	5-25-2018	49.997	8.000	48.01	55.87	47.87
3381	Renovation of IEI in the Treasury Office i/c Security lighting at Tamenglong.	10.220 no. 26/568/2017 dt. 21/3/2018	EE/ED- III/AC(WO)/201 8-19 dt18/4/2018	A. Binamchandra Singh	4-19-2018	5-19-2018	5-20-2018	9.924	5.000	5.22	11.09	6.09

3394	Constr. Of Type- I Qtr at Waikhong, Kakching District, Manipur	26/657/2017-W(Pt), dt:2/28/2018 & Rs19.63/-	EE/KCG/WO/Housing (Plan) 17-18/03 dt.23/03/2018	K.Manglemjao Singh	3-23-2018	9-13-2018			Rs. 0.000	Rs. 0.000	0			
	MH: 2216													
	BUILDING DIVISION-II													
3395	Renovation of toilet and construction of Chowkidar cum sweeper's quarter and development of yard for transit hostels at Sanjenthong Officer's Colony	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 22.339/-	EE/BD-II/CT-II/18-19/23 dt. 18/03/2019, Rs. 16.519/-	Th Rajeshwor	3-18-2019	6-17-2019			16.519	14.370	7.969	18.46	4.09	
3396	Maintenance of T-VI/G-1 NIA office at Lamphelpat (SH: Repairing of Main building, garage, C.C Pavement & compound wall)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 26.930/-	EE/BD-II/CT-II/18-19/21 dt. 18/03/2019, Rs. 23.263/-	Th Surjit Singh	3-18-2019	6-17-2019			23.263		26.93	26.00	26.00	
3397	Maintenance of Govt. Qtr. No. T-CP/23 i/c constn. of compound wall & IEI at Lamphelpat	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 25.620/-	EE/BD-II/CT-II/18-19/19 dt. 18/03/2019, Rs. 20.719/-	P Joyshanker Singh	3-18-2019	6-17-2019			20.719	11.577	14.043	23.15	11.58	
3398	M/o Low cost T/III-7(A&B) at DMC Campus (SH: Constrn. of Extension room)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 27.918/-	EE/BD-II/CT-II/18-19/16 dt. 18/03/2019, Rs. 24.242/-	Th Surjit Singh	3-18-2019	6-17-2019			24.242		27.918	27.09	27.09	
3399	Maintenance of T-VI/CP-1 occupied by K. Leishiyo Hon'ble MLA at Lamphelpat (SH: Compound wall and RCC drain)	No. 26/329/2018-W, Dt. 4/03/2019 Rs. 27.859/-	EE/BD-II/CT-II/18-19/22 dt. 18/03/2019, Rs. 24.203/-	Th Surjit Singh	3-18-2019	6-17-2019			24.203		27.859	27.05	27.05	
3400	M/o Govt. Qtr. T-II/A-16, 18, 19 & 75 at Laphelpat.	No. 26/325/2018-W(4), Dt. 02/03/2019, Rs. 21.889/-	EE/BD-II/CT-II/2018-19/24 dt. 20/03/2019, Rs. 17.853/-	P Gaikhangthai	3-20-2019	6-19-2019			17.853		21.889	19.95	19.95	
3401	Repairing of Govt. Qtr. No. T-IV/E-10, 12 & 13 at Lamphelpat.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 37.760/-	EE/BD-II/LOC/2020-21/12 dt. 07/12/2020, Rs. 30.937/-	WTM Constrn.	12-7-2020	6-6-2021			30.937	33.000	4.76	34.57	1.57	
3402	Construction of Extension room of Professor Qtr. No. 8 (A&B) at DMC Campus.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 54.513/-	EE/BD-II/LOC/2020-21/10 dt. 05/12/2020, Rs. 41.822/-	Th. Biren Singh	12-5-2020	6-4-2021			41.822		54.513	46.74	46.74	
3403	Construction of Extension room of Professor Qtr. No. 5 (A&B) at DMC Campus.	No. 26/332/2018-W, Dt. 06/03/2019, Rs. 50.144/-	EE/BD-II/LOC/2020-21/11 dt. 05/12/2020, Rs. 38.636/-	Th. Biren Singh	12-5-2020	6-4-2021			38.636		50.144	43.18	43.18	
3404	M/o Govt. Qtr. T-II/A-45, 46 & T-III/B-16 at Lamphelpat	No. 26/328/2018-W, Dt. 08/03/2019, Rs. 19.463/-	EE/BD-2/CT-2/18-19/13 dt. 27/05/2019, Rs. 16.773/-	O Premjit Singh	5-27-2019	8-26-2019			16.773		19.463	18.74	18.74	
3405	M/o Govt. Qtr. T-II/B-23, 24 & T-III/A-36 at Lamphelpat	No. 26/328/2018-W(2), Dt. 08/03/2019, Rs. 19.541/-	EE/BD-2/CT-2/18-19/10 dt. 20/03/2019, Rs. 16.821/-	P Gaikhangthai	3-20-2019	6-19-2019			16.821		19.541	18.80	18.80	
3406	M/o Govt. Qtr. T-II/B-17, 22 & T-III/A-37 at Lamphelpat	No. 26/328/2018-W(3),Dt. 08/03/2019, Rs. 19.566/-	EE/BD-2/CT-2/18-19/09 dt. 20/03/2019, Rs. 16.831/-	P Gaikhangthai	3-20-2019	6-19-2019			16.831		19.566	18.81	18.81	
3407	Renovation of T-VI/CP-1 Qtrs at Lamphelpat occupied by Hon'ble MLA Shri K. Leishiyo	No. 26/325/2018-W(2), Dt. 02/03/2019, Rs. 88.454/-	EE/BD-II/LOC/2020-21/15 dt. 10/12/2020, Rs. 69.611/-	Ningshen Ringold	12-10-2020	8-9-2021			69.611		88.454	77.79	77.79	

3408	Renovation of Qtr. No. T-VI/G-5 at L/pat	No. 26/325/2018-W(3), Dt. 02/03/2019, Rs. 19.939/-	EE/BD-II/LOC/2020-21/06 dt. 18/11/2020, Rs. 17.156/-	M Sharat Singh	11-18-2020	5-17-2021		17.156		19.939	19.17	19.17
										402.988		360.55
	Electrical Division - I											
3409	Renovation of IEI for Qtr. Type-VI/CP-4, occupied by Shri, Khashim Vashum MLA 45-Chingai AC Manipur at Lamphelpat.	26/520/2017-W dt. 05/02/2018	EE/ED-I/AC(WO)/18/83 dt. 21/02/2018 Rs. 9.43.997/-	Kh. Maimu	21/02/2018	3-2-2018		9.43	0	9.72	10.54	10.54
3410	Renovation of IEI for the Qtr. Type-VI/CP-1 occupied by Shri K. Leishiyo, Parliamentary Secy. PHED Printing & Stationary, Horticulture & Soil Conservation at Lamphelpat.	26/367/2017-W dt. 03/01/2018	EE/ED-I/AC(WO)/18/60 dt. 17/11/2018 Rs. 6.22.291	Ch. Mangi	17/11/2018	2-5-2018		6.22	5.5	0.91	6.95	1.45
										10.63		11.99
										413.618		372.54
	FY: 2019-20											
	MH: 5054											
	National Highway - III											
3411	Construction of Drop Gates at the entry point of subsidiary roads to NH-02 and Barricades at different locations along the NH-02 from Airport Exit to Maibam Lotpa Ching in connection with the visit of the Hon'ble Prime Ministers of India & Japan on 17th December 2019	Rs. 24.76 lakhs /- No. 43/422/2019-W Dt. 17/03/2020	Rs. 21.50 No. EE/NH-III/WO/MO/2020-21/27 dt. 09/11/2020	Md. Abdul Kasim Special Class Contractor, Khurai Khomidok, Imphal East District, Manipur.	12-13-2019	12-16-2019		22.38	10.00	14.76	25.01	15.01
3412	Constrn. of drop gates and barricades along the roads at different locations of NH-150 from Km 456.543 (Airport Exit Gate) to Km 463.250 (Kangla Western Gate) in connection with the visit of Hon'ble Prime Minister of India on 4th January 2019.	Rs. 43.87/- Lakh No. 43/316/2019-W Dt. 16/03/2020	Rs. 38.11 No. EE/NH-III/WO/MO/2018-19/131 Dt. 01/01/2019	Md. Abdul Kasim Special Class Contractor, Khurai Khomidok, Imphal East District, Manipur.	1-1-2019	1-3-2019		39.25	25.00	18.87	43.86	18.86
										33.63		33.87
	Imphal West Division											
3413	Impvt. of road at Uripok A/C(SH:-Aheibam Leirak road,Samu Leirak road,Kshetrimayum Leirak road,Member Leirak road,heisnam Leirak road and Ahantham Leirak road).	43/24/2018-W dt.21.6.2019	CE/PWD-e-tender/IW/19-20/1824 dt. 19.3.20	Kh.Kalachand Singh	19.3.20	18.3.21		150.00	125.00	25.00		
3414	Impvt. of road Kangjabi to Thingel at Thangmeiband.	43/71/2019-W dt. Dt.4.3.20	IW/20/SE-II/19 Dt. 24.11.20	Kh.Kalachand Singh	24.11.20	23.5.21		25.00	7.00	18.00		
3415	Impvt. of Yumnam Leikai road at Thangmeiband i/c 1m span RCC slab culvert.	43/72/2019-W dt.17.3.20	IW/20/SD-II/42 dt. 7.12.20	M/S Northern Construction	7.12.20	6.6.21		24.00		24.00		
3416	Impvt. of road at Ngasekpan Leikai Thangmeiband.	43/73/2019-W dt. 12.2.20	IW/20/SD-II/38 dt. 4.12.20	M/S Northern Construction	4.12.20	3.6.21		20.00		20.00		
3417	Impvt. of Kabrabam Leikai road at Thangmeiband from New Assembly road(old DMC road)-750m.	43/74/2019-W dt.12.2.20	IW/20/SD-II/40 dt. 7.12.20	Ajon Gonmei	7.12.20	6.6.21		15.63		15.63		

3418	Improvement of Iroisemba to CAU via. Urban Bypass road.	43/76/2019-W dt. 23.3.20	IW/20/SD-II/49 dt. 17.12.20	S.N.Pavei	17.12.20	16.6.21		35.00	30.38	4.62		
3419	Improvement of Diversion road for Sangai Festival,2019 from Trade centre Lamboikhongnangkhang to Chongtham Leirak.	43/77/2019-W dt. 4.3.20	IW/20/SDE-I/10 Dt.18.11.20	H.Dorendro Singh	18.11.20	17.11.21		35.000	10.00	25.00		
3420	Improvement of road from Loitang Khunou spinning mill to Khurkhul Awang Leikai via. Khurkhul Makha Leikai.	43/108/2019-W dt. 17.3.20	IW/20/SD-II/24 dt. 26.11.20	M/s H.Kan Singh	26.11.20	25.11.21		90.00	70.00	20.00		
3421	Improvement of road from Lamsang Bazar to Tharoijam.	43/111/2019-W dt. 17.3.20	IW/20/SD-II/18 Dt. 24.11.20	L.Jarma Singh	24.11.20	23.11.21		105.00	98.97	6.03		
3422	Improvement of Taothong Maning leikai to Lamkhai.	43/112/2019-W dt. 17.3.20	IW/20/SD-II/16 Dt. 24.11.20	L.Jarma Singh	24.11.20	23.5.21		40.00	12.00	28.00		
3423	Improvement of IVR from Salam bridge to Yumjao Lairembi via. Tharoijam Maning.	43/113/2019-W dt. 17.3.20	IW/20/SD-II/14 Dt. 24.11.20	M/s G.Thaninjao R.Naga & Son's	24.11.20	23.5.21		40.00	25.00	15.00		
3424	Impvt. of IVR at Taothong mamang leikai to Maning leikai(SH:- WBM & Premix carpeting-3km(Completed)).	43/115/2019-W dt. 17.3.20	IW/20/SD-II/15 Dt.24.11.20	L.Jarma Singh	24.11.20	23.11.21		90.00	40.00	50.00		
3425	Constn. of retaining wall road side protection at Mayanglangjing High school Mapa.	43/117/2019-W dt. 21.3.20	IW/20/SD-II/47 dt.14.12.20	M/s G.Thaninjao R.Naga & Son's	14.12.20	13.6.21		20.00	10.00	10.00		
3426	Improvement of road in and around Patsoi part-I.	43/119/2019-W dt. 17.3.20	IW/20/SD-III/5 dt. 13.11.20	W.Sanaton Meetei	13.11.20	12.11.21		80.00	60.00	20.00		
3427	Improvement of road in and around Patsoi Part-II,III & IV.	43/120/2019-W dt. 17.3.20	IW/20/SD-III/4 Dt.13.11.20	M/s Romen Enterprises	13.11.20	12.11.21		80.00		80.00		
3428	Restoration of Thangal Bazar pipe lying side.	43/306/2019-W dt. 4.3.20	IW/20/SD-1/25 Dt. 28.11.20	H.Dorendro Singh	28.11.20	27.5.21		51.76	25.00	26.76		
3429	Clearance of drain & RCC slab culvert around Thangal Bazar.	43/307/2019-W dt. 17.3.20	IW/20/SD-II/11 Dt.21.11.20	Y.Brajamani Singh	21.11.20	20.11.21		47.00	22.00	25.00		
3430	Impvt./Black topping of approach internal road & drill yard of Manipur Fire Service Hq Imphal.	43/309/2019-W dt. 17.3.20	IW/20/SD-1/6 dt. 13.11.20	W.Sanaton Meetei	13.11.20	12.5.21		30.00	10.00	20.00		
3431	Impvt. of Monsang Lambi 0 to 3km.	43/311/2019-W dt. 17.3.20	IW/20/SD-III/7 Dt.13.11.20	M/s WTM Constn.	13.11.20	12.11.21		75.00	70.00	5.00		
3432	Impvt. of ICM road,Lamphel.	43/320/2019-W dt. 28.3.20	IW/20/SD-II/45 dt. 14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		40.00	12.00	28.00		
3433	Impvt. of Khuyathong Lamphelpat road.	43/326/2019-W dt. 12.2.20	IW/20/SD-II/41 dt. 7.12.20	M/s Khumukcham Constn.	7.12.20	6.3.21		20.00		20.00		
3434	Impvt. of road from Uripok Bachaspati leikai IVR road.	43/327/2019-W dt. 28.3.20	IW/20/SD-1/46 Dt.14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		20.00	7.00	13.00		
3435	Constn. of retaining wall at Pheidinga.	43/330/2019-W dt. 4.3.20	IW/20/SD-II/39 dt. 7.12.20	Th.Ojit Singh	7.12.20	6.12.21		107.00	45.00	62.00		
3436	Consln. Of RCC culvert and line drain at DM College campus.	43/334/2019-W dt. 17.3.20	IW/20/SD-II/12 Dt. 21.11.20	Y.Brajamani Singh	21.11.20	20.8.21		65.00	30.00	35.00		
3437	Impvt. of Irabot Bhavan road.	43/430/2019-W dt. 17.3.20	IW/20/SD-1/13 Dt. 23.11.20	M.Bimolchand Singh	23.11.20	22.9.21		35.10	20.00	15.00		
3438	Impvt. of Shija Hospital road.	43/424/2019-W dt. 17.3.20	IW/20/SD-II/2 Dt. 13.11.20	P.Joyshanker Singh	13.11.20	12.11.21		50.00		50.00		
3439	Impvt. of road from Kwakeithel Thiyam awang leikai to Sambalei Sekpin road.	43/423/2019-W dt. 17.3.20	IW/20/SD-1/9 dt.13.11.20	P.Joyshanker Singh	13.11.20	12.11.21		35.00	33.76	1.24		

3440	Construction of retaining wall at Kanglatombi crematorium road and restoration of damaged portion at kanglatombi crematorium road.	43/105/2019-W dt. 17.3.20	IW/20/SD-II/4 dt. 21.11.20	M/s H.Kan Singh	21.11.20	20.11.21		123.00	100.00	23.00		
3441	Impvt. of Mayanglangjing Pheidanga road - 4km(1st phase).	43/107/2019-W dt. 17.3.20	IW/20/SD-II/3 dt.21.11.20	M/s Meitram Constn. Pvt.Ltd.	21.11.20	20.5.22		120.00	110.00	10.00		
3442	Improvement of Game village.	43/318/2019-W dt. 18.3.20	EE/IW/20/SD-II/5 dt. 7.12.20	Kh.Kalachand Singh	7.12.20	6.6.22		170.00	119.00	51.00		
3443	Widening of existing road from IK road to Lamboikhong-nangkhong.	43/322/2019-W dt. 4.3.20	18/1/CE/PWD/ BIDS/IW/02/20 19-20/2203 dt.5.12.20	Kh.Jiten Singh	20.12.20	19.12.21		200.00	115.00	85.00		
										831.28		
Imphal East Division												
3444.	Impvt. of road at Ibudou Thongju lakpa leirak, Makha Bamol leirak, Chungkham maning leirak, Kharibam Chungkham mamang leirak and Pheijaleitong makha maning including culvert and drainage system.	43/37/2019-W dt. 16/03/2020 Rs. 52.560	IE/CT(10)/W/2 0-21/66 dt. 01/12/2020 Rs. 45.657 lacs	Th. Ojit Singh	8.12.20	7.6.21	-	50.983	18.00	32.983	56.97	38.97
3445.	Impvt. of road at Athokpam Mapa, Thokchom Mapa, Okram Mapa, Nongmeikapam leirak (Awang), Ningthoujam Mapa, Nunglepam leirak including R/wall drain and back filling of Retaining wall.	43/40/2019-W dt. 16/03/2020 Rs. 63.690	IE/CT(10)/W/2 0-21/105 dt. 28/12/2020 Rs. 55.605 lacs	W. Khelen Singh	5.1.21	5.7.21	-	61.779	26.00	35.779	69.04	43.04
3446.	Constn. of Retaining wall and culvert at Atom leirak.	43/46/2019-W dt. 16/03/2020 Rs. 48.170	IE/CT(10)/W/2 0-21/76 dt. 28/12/2020 Rs. 41.591 lacs	Th. Ojit Singh	5.1.21	5.7.21	-	46.725	19.00	27.725	52.22	33.22
3447.	Impvt. of left out road side R/wall of Khongman Moat.	43/48/2019-W dt. 16/03/2020 Rs. 242.00	IE/CT(10)/W/2 0-21/112 dt. 05/01/2021 Rs. 208.960 lacs	Md. Dhia-Ur-Rahman Khan	12.1.21	11.1.22	-	234.740	233.00	1.740	262.32	29.32
3448.	Re-constn. of Traffic Junction at RDS crossing.	43/102/2019-W dt. 16/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/74 dt. 24/12/2020 Rs. 78.181 lacs	U. Ibomcha Singh	31.12.20	30.6.21	-	87.300	37.79	49.510	97.56	59.77
3449.	Impvt. Road including Constn. of drainage system in and around Uchekon Nongchup and Nongpok GP.	43/282/2019-W dt. 16/03/2020 150.00	IE/CT(10)/W/2 0-21/116 dt. 01/02/2021 Rs. 130.304 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500	60.00	85.500	162.60	102.60
3450.	Impvt. Road including Constn. of drainage system in and around Bashikhong GP and Khongman GP.	43/283/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/117 dt. 01/02/2021 Rs. 130.312 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	145.500	60.00	85.500	162.60	102.60
3451.	Impvt. Road including Constn. of drainage system in and around Thongju Part I & II.	43/291/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/115 dt. 01/02/2021 Rs. 130.293 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500		145.500	162.60	162.60
3452.	Impvt. of road including constn. of drainage system in and around Singjamei Torban Kshetri Leikai G.P.	43/297/2019-W dt. 16/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/118 dt. 01/02/2021 Rs. 130.289 lacs	S.N. Pavei	8.2.21	7.2.22	-	145.500		145.500	162.60	162.60
3453.	Constn. of pucca drain from Pureiromba Khongnangkhong to New Checkon Traffic point (Left out portion).	43/431/2019-W Dt. 17/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/60 dt. 23/11/2020 Rs. 30.401 lacs	M. Bimolchand Singh	30.11.20	29.5.21	-	33.950	14.00	19.950	37.94	23.94

3454.	Constn. works of Drainage system on both side of the road connecting Old Checkon bazar to the E.E. Club compound, Ahongei (Ukhrul road) crossing (SH: RCC drain) - 1 kms.	43/64/2019-W dt. 17/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/96 dt. 28/12/2020 Rs. 38.852 lacs	W. Khelen Singh	5.1.21	4.6.21	-	43.650	43.650	48.78	48.78
3455.	Impvt. of road connecting Old Checkon Bazar to Eastern Educational Club Compound, Khurai Ahongei (Ukhrul road) crossing (SH: Elevation of road surface, WBM and premix carpeting) - 1 kms.	43/65/2019-W dt. 17/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/95 dt. 28/12/2020 Rs. 30.398 lacs	W. Khelen Singh	5.1.21	4.6.21	-	33.950	33.950	37.94	37.94
3456.	Impvt. of I.V.R. from Khurai Chingangbam Leirak to Ayangpalli via Rajani Leirak.	43/93/2019-W dt. 17/03/2020 Rs. 21.00	IE/CT(10)/W/2 0-21/115 dt. 01/03/2021 Rs. 18.135 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	20.370	20.370	22.76	22.76
3457.	Impvt. of Khurai Thoudam Leikai IVR.	43/94/2019-W dt. 17/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/114 dt. 01/03/2021 Rs. 52.116 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	58.200	51.46	65.04	13.58
3458.	Impvt. of KR Lane IVR with drain.	43/95/2019-W dt. 17/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/117 dt. 05/01/2021 Rs. 52.084 lacs	Meitram Constn. Pvt. Ltd.	12.1.21	11.6.22	-	58.200	58.200	65.04	65.04
3459.	Impvt. of road at Leishemba Leirak, Gaffer leirak to Public Hospital road, Tribal market New Lambulane road, Tongbram Leirak under Wangkhei A/C.	43/98/2019-W dt. 17/03/2020 Rs. 57.00	IE/CT(10)/W/2 0-21/110 dt. 01/03/2021 Rs. 49.496 lacs	S. Sarat Singh	8.3.21	7.9.21	-	55.290	55.290	61.79	61.79
3460.	Constn. of drain in and around Wangkhei A/C.	43/99/2019-W dt. 17/03/2020 Rs. 160.00	IE/CT(10)/W/2 0-21/125 dt. 01/03/2021 Rs. 138.925 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	155.200	40.00	173.44	133.44
3461.	Impvt. of road in and around Wangkhei A/C.	43/100/2019-W dt. 17/03/2020 Rs. 170.00	IE/CT(10)/W/2 0-21/126 dt. 01/03/2021 Rs. 147.535 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	164.900	35.00	184.28	149.28
3462.	Impvt. of road from NH-2 (Old NH-39) to commando complex road via pitce flowing corporation (left out portion) and Ragailong I.V.R.	43/198/2019-W dt. 17/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/53 dt. 19/12/2020 Rs. 21.717 lacs	Rajendro Haobamcha	26.12.20	25.6.21	-	24.250	10.00	27.10	17.10
3463.	Impvt. of Tiny Tots' School road and Namdulong road.	43/292/2019-W dt. 17/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/112 dt. 01/03/2021 Rs. 43.437 lacs	Meitram Constn. Pvt. Ltd.	8.3.21	7.9.21	-	48.500	48.54	54.20	5.66
3464.	Constn. of 2 nos. of RCC Bridge over Kongba river at Heiningmakhong and Hijam Nakan.	43/393/2019-W dt. 28/03/2020 Rs. 36.00	36.000				-	34.920	34.920	39.02	39.02
3465.	Impvt. of road and drain at Adhikarimayum leirak, Club leirak, Sapam leirak, Samurailatpam leirak, Wangkhem leirak, Machikabam leirak, Brahmacharimayum and Kongbrailatpam leirak.	43/444/2019-W dt. 28/03/2020 Rs. 79.65	IE/CT(10)/W/2 0-21/103 dt. 28/12/2020 Rs. 69.081 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	77.260	32.00	86.34	54.34
3466.	Impvt. of road and drain at Thoudam Leirak and Naorem Makha Leirak of Khongman Zone II & III.	43/445/2019-W dt. 28/03/2020 Rs. 42.15	IE/CT(10)/W/2 0-21/104 dt. 28/12/2020 Rs. 36.574 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	40.885	17.00	45.69	28.69
3467.	Constn. of Kshetrimayum drain and culvert with road at RK leirak Torban Kshetri Leikai.	43/446/2019-W dt. 28/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/72 dt. 19/12/2020 Rs. 25.915 lacs	Th. Rajeshwor Singh	26.12.20	25.6.21	-	29.100	29.100	32.52	32.52

3468.	Constn. of 6 nos. of Bridge at Khongman Moat.	43/447/2019-W dt. 28/03/2020 Rs. 150.00	IE/CT(10)/W/2 0-21/119 dt. 01/02/2021 Rs.130.038 lacs	Md. Dhia-Ur- Rahman Khan	8.2.21	7.2.22	-	145.500	145.00	0.500	162.60	17.60
3469.	Impvnt. of road and drain in and around Thongju Part - II (Ward No. 5/13).	43/448/2019-W dt. 28/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/109 dt. 28/12/2020 Rs. 43.412 lacs	W. Khelen Singh	5.1.21	4.7.21	-	48.500	20.00	28.500	54.20	34.20
3470.	Impvnt. of road and Constn. of drain culvert Retaining wall in and around 5/35 Uchekon Nongchup G/P.	43/449/2019-W dt. 28/03/2020 Rs. 58.65	IE/CT(10)/W/2 0-21/77 dt. 28/12/2020 Rs. 50.304 lacs	Th. Ojit Singh	5.1.21	4.7.21	-	56.890		56.890	63.57	63.57
3471.	Constn. of drain, shingling of road and Constn. of 2 nos. of culvert in and around 5/36 Uchekon Nongchup G/P.	43/450/2019-W dt. 28/03/2020 Rs. 33.00	IE/CT(10)/W/2 0-21/78 dt. 28/12/2020 Rs. 28.348 lacs	Th. Ojit Singh	5.1.21	4.7.21	-	32.010		32.010	35.77	35.77
3472.	Removal of marshy soil from Khongman moat.	43/451/2019-W dt. 28/03/2020 Rs. 87.00	IE/CT(10)/W/2 0-21/79 dt. 28/12/2020 Rs. 75.509 lacs	Md. Dhia-Ur- Rahman Khan	5.1.21	4.7.21	-	84.390	50.00	34.390	94.31	44.31
3473.	Impvnt. of road at RK leirak, Thongam leirak, Wangkheimayum leirak, Thaodem leirak, Sagolsem leirak, Thoudam leirak, Thingujam leirak, Thokchom leirak including culvert, R/wall and drainage system.	43/403/2019-W dt. 27/03/2020 Rs. 73.90	IE/CT(10)/W/2 0-21/107 dt. 28/12/2020 Rs. 64.201 lacs	W. Khelen Singh	5.1.21	4.7.21	-	71.683	30.00	41.683	80.11	50.11
3474.	Impvnt. of road from NH-102 to SEVA club.	43/404/2019-W dt. 27/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/106 dt. 28/12/2020 Rs. 60.765 lacs	W. Khelen Singh	5.1.21	4.7.21	-	67.900	28.00	39.900	75.88	47.88
3475.	Impvnt. of road and Lishram leirak with drainage system.	43/407/2019-W dt. 27/03/2020 Rs. 89.31	IE/CT(10)/W/2 0-21/88 dt. 28/12/2020 Rs. 77.577 lacs	Y. Brajamani Singh	5.1.21	4.7.21	-	86.631	40.00	46.631	96.81	56.81
3476.	Constn. of drain on Western side of Hapta Kangeibung.	43/419/2019-W dt. 27/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/93 dt. 28/12/2020 Rs.43.369 lacs	Elias Hawmai	5.1.21	4.7.21	-	48.500		48.500	54.20	54.20
3477.	Impvnt. of road from Nepram leirak Sarda LP School to Koirou Labuk (Koirou mayai lambi) with drainage system.	43/405/2019-W dt. 19/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/108 dt. 28/12/2020 Rs. 69.477 lacs	W. Khelen Singh	5.1.21	4.7.21	-	77.600	32.00	45.600	86.72	54.72
3478.	Impvnt. of road at Mongkhang Lambi Manung with R/wall.	43/406/2019-W dt. 19/03/2020 Rs. 76.36	IE/CT(10)/W/2 0-21/102 dt. 28/12/2020 Rs. 66.234 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	73.720	30.00	43.720	82.38	52.38
3479.	Impvnt. of road at Thokchom leirak, Sapam leirak, Amakcham leirak, Thenbajam leirak, Thiyam leirak, Keisam leirak, Leimapokpam leirak, Laishram leirak, Athokpam leirak including drainage system.	43/408/2019-W dt. 19/03/2020 Rs. 93.36	IE/CT(10)/W/2 0-21/69 dt. 15/12/2020 Rs. 72.392 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	90.210	26.00	64.210	100.81	74.81
3480.	Constn. of retaining wll for the Mongkhang Lambi under ward No. 5/22 and 5/23.	43/411/2019-W dt. 19/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/101 dt. 28/12/2020 Rs. 78.155 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	87.300	36.00	51.300	97.56	61.56
3481.	Impvnt. of road from Minuthong to RDS Crossing.	43/413/2019-W dt. 23/03/2020 Rs. 120.00	IE/CT(10)/W/2 0-21/123 dt. 01/03/2021 Rs. 104.248 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	116.400	25.00	91.400	130.08	105.08
3482.	Constn. of 2nos. of 12m RCC culvert 4m RCC culvert connecting Haraorou via Tangkham at Khundrakpam and Pangei.	43/3/2019-W dt. 23/03/2020 Rs. 110.00	IE/CT(10)/W/2 0-21/99 dt. 28/12/2020 Rs. 95.409 lacs	Raman Chihansung	5.1.21	4.1.22	-	106.700	85.00	21.700	119.24	34.24
3483.	Impvnt. of Keibi ring road (2km.)	43/1/2019-W dt. 21/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/56(a) dt. 07/11/2020 Rs. 60.804 lacs	P. Poireinganba Meetei	15.11.20	14.7.21	-	67.900	12.00	55.900	75.88	63.88

3484.	Impvt. of Yumnam patiou ring road 1km.	43/2/2019-W dt. 21/03/2020 Rs. 30.00	Rs. 26.063 lac IE/CT(10)/W/2 0-21/23(a) dt. 13/11/2020	P. Poireinganba Meetei	20.11.20	19.7.21	-	29.100	8.00	21.100	32.52	24.52
3485.	Impvt. of RCC bridge over Kongba river at Iranpham - 12 km.	43/26/2019-W dt. 21/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/39 dt. 06/11/2020 Rs. 59.385 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	67.900	20.00	47.900	75.88	55.88
3486.	Constn. of RCC bridge over Khabeisoi Maril in front of 7th MR - 15 m.	43/23/2019-W dt. 23/03/2020 Rs. 150.00	Rs.128.356 lac. IE/CT(10)/W/2 0-21/136 dt. 01/03/2021	Md. Nashir Shah	8.3.21	7.3.22	-	145.500		145.500	162.60	162.60
3487.	Construction/Rehabilitation of suspension bridge over Iiril river at Kangla Siphai Khurai Imphal East.	43/24/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/80 dt. 28/12/2020 Rs. 69.631 lacs	M/s RK. Imocha & Sons.	5.1.21	4.7.21	-	77.600		77.600	86.72	86.72
3488.	Constn. of RCC bridge over Kongba river at Thongam Leirak - 12 m.	43/25/2019-W dt. 23/03/2020 Rs. 120.00	Rs.102.652 lac. IE/CT(10)/W/2 0-21/137 dt. 01/03/2021	Md. Nashir Shah	8.3.21	7.3.22	-	116.400		116.400	130.08	130.08
3489.	Impvt. of road from Wakha to Cultural University - 3.00 km.	43/27/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/35 dt. 06/11/2020 Rs. 69.274 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	77.600	30.00	47.600	86.72	56.72
3490.	Impvt. of road from Naharup Thong to Makha pat Eastern Side - 1.50 kms.	43/28/2019-W dt. 23/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/37 dt. 06/11/2020 Rs. 43.338 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	48.500	29.00	19.500	54.20	25.20
3491.	Impvt. of road from Angom Thong to Kongba Bridge - 2.5 kms.	43/29/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/40 dt. 06/11/2020 Rs. 69.163 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	77.600	24.00	53.600	86.72	62.72
3492.	Impvt. of road at Thawanhaba road - 1.00 kms.	43/30/2019-W dt. 23/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/42 dt. 06/11/2020 Rs. 30.401 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	33.950	11.00	22.950	37.94	26.94
3493.	Impvt. of road at Machahal - 1.50 kms.	43/31/2019-W dt. 23/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/38 dt. 06/11/2020 Rs. 43.425 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	48.500	29.00	19.500	54.20	25.20
3494.	Impvt. of road at Top Maning Lambi.	43/32/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/36 dt. 06/11/2020 Rs. 52.127 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	58.200	35.00	23.200	65.04	30.04
3495.	Impvt. of road from Porompat road No. 1 (1.2 km - 2.2 km and 2.22 km. to 3.30 km.)	43/33/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/81 dt. 28/12/2020 Rs. 69.477 lacs	Md. Abdul Kashim	5.1.21	4.7.21	-	77.600		77.600	86.72	86.72
3496.	Impvt. of Kongba to Naharup Pangong road.	43/35/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/41 dt. 06/11/2020 Rs. 51.922 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	58.200	43.00	15.200	65.04	22.04
3497.	Impvt. of Keikhu Kabui IVR road - 1 km.	43/36/2019-W dt. 23/03/2020 Rs. 37.31	IE/CT(10)/W/2 0-21/45 dt. 06/11/2020 Rs. 26.034 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	36.191	9.00	27.191	40.44	31.44
3498.	Impvt. of road at Laishram leirak -I, including R/wall and drainage system.	43/39/2019-W dt. 23/03/2020 Rs. 52.23	IE/CT(10)/W/2 0-21/59 dt. 23/11/2020 Rs. 45.360 lacs	M. Bimolchand Singh	30.11.20	29.5.21	-	51.633	21.00	30.633	57.70	36.70
3499.	Constn. of drain from Pheijaleitong to Salam Uku (E/S).	43/41/2019-W dt. 23/03/2020 Rs. 44.07	IE/CT(10)/W/2 0-21/68 dt. 12/12/2020 Rs. 38.262 lacs	Rajendro Haobamcha	17.12.20	16.6.21	-	42.748	18.00	24.748	47.77	29.77
3500.	Impvt. of road at Khongnang leirak, Moirangthem leirak, Ibudhou Wangbren and Chanamkhong leirak including R/wall and drainage system.	43/42/2019-W dt. 23/03/2020 Rs. 43.69	IE/CT(10)/W/2 0-21/70 dt. 17/12/2020 Rs. 37.944lacs	Th. Rajeshwor Singh	24.12.20	23.6.21	-	42.379	14.00	28.379	47.36	33.36

3501.	Impvt. of road at Okram Leikai including culvert, drainage system and other roads.	43/43/2019-W dt. 23/03/2020 Rs. 42.71	IE/CT(10)/W/2 0-21/67 dt. 12/12/2020 Rs. 36.970 lacs	Th. Rajeshwor Singh	17.12.20	16.6.21	-	41.429	14.00	27.429	46.30	32.30
3502.	Impvt. of road for Ideal college, Akampat with drainage system.	43/44/2019-W dt. 23/03/2020 Rs. 40.00	IE/CT(10)/W/2 0-21/75 dt. 28/12/2020 Rs. 34.745 lacs	M. Chojot Singh	5.1.21	4.7.21	-	38.800		38.800	43.36	43.36
3503.	Constn. of culvert at Monkhang lambi and Thoudam.	43/45/2019-W dt. 23/03/2020 Rs. 52.00	IE/CT(10)/W/2 0-21/100 dt. 28/12/2020 Rs. 45.140 lacs	Th. Rajeshwor Singh	5.1.21	4.7.21	-	50.440	16.00	34.440	56.37	40.37
3504.	Constn. of wing wall for the existing 8 m span Mini bridge over Kongba bridge.	43/50/2019-W dt. 23/03/2020 Rs. 46.27	IE/CT(10)/W/2 0-21/33 dt. 06/11/2020 Rs. 40.149 lacs	A. Dhanajit Singh	13.11.20	12.7.21	-	44.882		44.882	50.16	50.16
3505.	Constn. of Sandang Shemba Maring Football ground to village cemetery 1 km.	43/52/2019-W dt. 23/03/2020 Rs. 28.500	IE/CT(10)/W/2 0-21/31 dt. 06/11/2020 Rs. 24.758 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	27.645	24.75	2.895	30.89	6.14
3506.	Impvt. of road from Keirao Salam.	43/53/2019-W dt. 23/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/30 dt. 06/11/2020 Rs. 52.126 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	58.200	52.12	6.080	65.04	12.92
3507.	Impvt. of road at Phunal Maring.	43/54/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/27 dt. 06/11/2020 Rs. 26.062 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.06	3.040	32.52	6.46
3508.	Impvt. of road at Kiyamgei Muslim.	43/55/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/3 dt. 06/11/2020 Rs. 26.056 lacs	S. Ranbir Singh	13.11.20	12.7.21	-	29.100	24.00	5.100	32.52	8.52
3509.	Repairing of Bridges under Keirao A/C.	43/56/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/28 dt. 06/11/2020 Rs. 26.056 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.05	3.050	32.52	6.47
3510.	Impvt. of road at Chanam Sandrok.	43/57/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/29 dt. 06/11/2020 Rs. 26.060 lacs	L. Romesh Meetei.	13.11.20	12.7.21	-	29.100	26.06	3.040	32.52	6.46
3511.	Impvt. of road at Chanam Kanarok.	43/58/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/51 dt. 06/11/2020 Rs. 26.0599 lacs	M/s L.K. & Sons	13.11.20	12.7.21	-	29.100	13.00	16.100	32.52	19.52
3512.	Impvt. of Phurailatpam Leirak Yaiskul.	43/88/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/32 dt. 06/11/2020 Rs. 25.956 lacs	M. Zainul Abdin Shah	13.11.20	12.7.21	-	29.100		29.100	32.52	32.52
3513.	Singling of road and Constn. of side berm in and around Yaiskul A/C.	43/92/2019-W dt. 23/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/71 dt. 17/12/2020 Rs. 26.060 lacs	Th. Rajeshwor Singh	24.12.20	23.6.21	-	29.100	10.00	19.100	32.52	22.52
3514.	Constn. of RCC culvert and line drain from Imphal Indian Army War Cemetry upto Wangkhei Khunou, Imphal East.	43/96/2019-W dt. 23/03/2020 Rs. 75.00	IE/CT(10)/W/2 0-21/116 dt. 05/01/2021 Rs. 64.840 lacs	Meitram Constn. Pvt. Ltd.	12.1.21	11.7.21	-	72.750		72.750	81.30	81.30
3515.	Impvt. of road from JNV Yaralpat to Lamjing Meira ching via Nongpok ching (1.8 km) left out portion.	43/281/2019-W dt. 23/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/44 dt. 06/11/2020 Rs. 60.804 lacs	A. Dhanajit Singh	13.11.20	12.6.21	-	67.900	30.00	37.900	75.88	45.88
3516.	Impvt. of road JNV Culvert to Robinhood road, Yaralpat.	43/284/2019-W dt. 23/03/2020 Rs. 100.00	IE/CT(10)/W/2 0-21/34 dt. 06/11/2020 Rs. 86.769 lacs	A. Dhanajit Singh	13.11.20	12.11.21	-	97.000	30.00	67.000	108.40	78.40
3517.	Impvt. of Porompat road No. II.	43/285/2019-W dt. 23/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/43 dt. 06/11/2020 Rs. 69.487 lacs	A. Dhanajit Singh	13.11.20	12.6.21	-	77.600	35.00	42.600	86.72	51.72

3518.	Both side Expansion of road from Andro parking to Kongba Bazar.	43/300/2019-W dt. 23/03/2020 Rs. 34.21	IE/CT(10)/W/2 0-21/2 dt. 06/11/2020 Rs. 29.721 lacs	M. Sharat Singh	13.11.21	12.6.21	-	33.184	13.00	20.184	37.08	24.08
3519.	Impvt. of road from Rising Sunclub to Heibong Makhong.	43/68/2019-W dt. 19/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/90 dt. 28/12/2020 Rs. 43.439 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	48.500	17.50	31.000	54.20	36.70
3520.	Constn. of road from Urup Naokal to Arapti Shantinagar.	43/69/2019-W dt. 19/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/91 dt. 28/12/2020 Rs. 42.501 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	48.500	18.00	30.500	54.20	36.20
3521.	Impvt. of road from Basketball Ground to Mange Makhong.	43/91/2019-W dt. 19/03/2020 Rs. 60.00	IE/CT(10)/W/2 0-21/89 dt. 28/12/2020 Rs. 52.145 lacs	L. Romesh Meetei.	5.1.21	4.7.21	-	58.200	17.50	40.700	65.04	47.54
3522.	Impvt. of road Achanbigei internal road - 2.5 km.	43/395/2019-W dt. 16/03/2020 Rs. 75.00	IE/CT(10)/W/2 0-21/7 dt. 06/11/2020 Rs. 65.134 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	72.750	65.13	7.620	81.30	16.17
3523.	Impvt. of road from Maibakhul to Mongjam.	43/396/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/12 dt. 06/11/2020 Rs. 60.787 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	67.93		75.88	7.95
3524.	Impvt. of road Khabam Lamdaibung to Achanbigei Awang Leikai.	43/397/2019-W dt. 16/03/2020 Rs. 90.00	IE/CT(10)/W/2 0-21/11 dt. 06/11/2020 Rs. 78.167 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	87.300	78.17	9.130	97.56	19.39
3525.	Impvt. of road from Koirengi Sekmai road Oil Pump to Mongjam.	43/398/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/18 dt. 06/11/2020 Rs. 60.799 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	60.80	7.100	75.88	15.08
3526.	Impvt. of Heingang Awang Leikai to Mongjam.	43/399/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/22(a) dt. 06/11/2020 Rs. 60.807 lacs	Ch. Arunkumar Singh	13.11.20	12.5.21	-	67.900	13.01	54.890	75.88	62.87
3527.	Impvt. of road from Ahallup Awang Leikai to Don Bosco Ahallup road along river bank cum road 2.7 km.	43/400/2019-W dt. 16/03/2020 Rs. 81.00	IE/CT(10)/W/2 0-21/10 dt. 06/11/2020 Rs. 70.354 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	78.570	70.36	8.210	87.80	17.44
3528.	Impvt. of road in and around Nagaram i/c construction of pucca line drain near Little Clinic Hospital (SH:- B - Impvt. of road in Nagaram Block - B leirak to Fairyland).	43/401/2019-W dt. 16/03/2020 Rs. 135.00	Rs. 72.432 lac. IE/CT(10)/W/2 0-21/121 dt. 05/01/2021	Mingyao Ruivanao	12.1.21	11.1.22	-	130.950	60.00	70.950	146.34	86.34
3529.	- do - (SH:- A - Impvt. of road in Nagaram Block-A i/c Hyundai road & (SH:-C - Constn. of pucca line drain near Little Clinic approach road).		Rs. 44.733 lac. IE/CT(10)/W/2 0-21/122 dt. 05/01/2021	Raman Chihansung	12.1.21	11.7.21	-				0.00	0.00
3530.	Impvt. of NH-102 to Assam Rifles gate connecting Cathedral Church.	43/402/2019-W dt. 16/03/2020 Rs. 85.00	IE/CT(10)/W/2 0-21/14 dt. 06/11/2020 Rs. 73.839 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.11.21	-	82.450	82.52		92.14	9.62
3531.	Impvt. of Tera Karong to Potsangbam Lamkhai via Nillakuthi i/c 2 m span culvert - 2 nos.	43/4/2019-W dt. 16/03/2020 Rs. 100.00	IE/CT(10)/W/2 0-21/13 dt. 06/11/2020 Rs. 86.867 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.11.21	-	97.000	86.89	10.110	108.40	21.51
3532.	Impvt. of road from NH-2 to Koirengi BSF entrance gate.	43/5/2019-W dt. 16/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/22 dt. 06/11/2020 Rs. 21.698 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	24.250	24.25	0.002	27.10	2.85
3533.	Impvt. of road from Khabam Laiharaoupham to Ngathem Leirak.	43/6/2019-W dt. 16/03/2020 Rs. 70.00	IE/CT(10)/W/2 0-21/17 dt. 06/11/2020 Rs. 60.780 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	67.900	67.92		75.88	7.96
3534.	Impvt. of Kairang bailey bridge Thongkhong to Kairang Muslim awang leikai.	43/7/2019-W dt. 16/03/2020 Rs. 55.00	IE/CT(10)/W/2 0-21/8 dt. 06/11/2020 Rs. 47.777 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	53.350	53.39		59.62	6.23

3535.	Impvt. of road at Chumbreithong near North point school i/c line drain.	43/8/2019-W dt. 16/03/2020 Rs. 30.00	IE/CT(10)/W/2 0-21/16 dt. 06/11/2020 Rs. 26.603 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	29.100	29.73		32.52	2.79
3536.	Constn. of 4 m span RCC slab culvert at Maiba Khul.	43/10/2019-W dt. 16/03/2020 Rs. 25.00	IE/CT(10)/W/2 0-21/57(a) dt. 07/11/2020 Rs. 21.741 lacs	C. Keishing	12.11.20	11.5.21	-	24.250	24.27		27.10	2.83
3537.	Constn. of 5 nos. of 1.00m span RCC slab culvert on Khomidok road.	43/11/2019-W dt. 16/03/2020 Rs. 40.25	IE/CT(10)/W/2 0-21/15 dt. 06/11/2020 Rs. 34.955 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	39.042	39.06		43.63	4.57
3538.	Constn. of pucca line drain on both sides of road from Lairikyengbam Mayai Leirak upto Maning Chutehk Leirak.	43/12/2019-W dt. 16/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/21 dt. 06/11/2020 Rs. 43.430 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	48.500	43.00	5.500	54.20	11.20
3539.	Constn. of 1.5 m span RCC slab culvert at Laipham Khunou and 2.0 m RCC slab culvert near Kabui Khul.	43/13/2019-W dt. 16/03/2020 Rs. 31.95	IE/CT(10)/W/2 0-21/9 dt. 06/11/2020 Rs. 27.748 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	30.991	27.75	3.241	34.63	6.88
3540.	Impvt. of Lairikyengbam Hokey Union Ground road.	43/14/2019-W dt. 16/03/2020 Rs. 40.00	IE/CT(10)/W/2 0-21/6 dt. 06/11/2020 Rs. 34.706 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	38.800	34.72	4.080	43.36	8.64
3541.	Impvt. of Kairang Lamdaibung to Water supply road with 1.0m RCC slab culvert.	43/15/2019-W dt. 16/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/98 dt. 28/12/2020 Rs. 56.469 lacs	Mingyao Ruivanao	5.1.21	4.7.21	-	63.050	56.47	6.580	70.46	13.99
3542.	Constn. of R/wall at Ahallup to Mantripukhri road.	43/16/2019-W dt. 16/03/2020 Rs. 62.36	IE/CT(10)/W/2 0-21/63 dt. 24/11/2020 Rs. 54.175 lacs	Kh. Premeshor Singh	1.12.20	30.6.21	-	60.489	60.55		67.60	7.05
3543.	Constn. of 6 nos. of 1.5m span RCC culvert in between Achanbigai Awang Leikai to Achanbigai Makha Leikai.	43/18/2019-W dt. 16/03/2020 Rs. 55.89	IE/CT(10)/W/2 0-21/20 dt. 06/11/2020 Rs. 48.553 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	54.213	48.55	5.663	60.58	12.03
3544.	Constn. of 3 nos. of 1.5m span culvert in between Koirengai to Mongjam.	43/19/2019-W dt. 16/03/2020 Rs. 27.50	IE/CT(10)/W/2 0-21/26 dt. 06/11/2020 Rs. 23.866 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	26.675	23.87	2.805	29.81	5.94
3545.	Constn. of 2 nos. of 1.5m span slab culvert at Maibakhul.	43/20/2019-W dt. 16/03/2020 Rs. 20.88	IE/CT(10)/W/2 0-21/25 dt. 06/11/2020 Rs. 18.113 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	20.254	20.24	0.013	22.63	2.39
3546.	Impvt. of road Khongchai veng road at Laipham Khunou 2 km.	43/21/2019-W dt. 16/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/5 dt. 06/11/2020 Rs. 56.446 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	63.050	56.91	6.140	70.46	13.55
3547.	Constn. of 6m RCC slab culvert over Naga river at Laipham Khunou Mamang Leikai Salanthong i/c approach road.	43/22/2019-W dt. 16/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/19 dt. 06/11/2020 Rs. 43.419 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.5.21	-	48.500	43.43	5.070	54.20	10.77
3548.	Constn. and black topping of 0 - 1 km. road from IGAR South (Eastern side) to Lamlonlei Loukhong Maril i/c Constn. of 4 m. span RCC slab culvert at Lamlonglei Loukhong.	43/287/2019-W dt. 16/03/2020 Rs. 49.45	IE/CT(10)/W/2 0-21/50 dt. 06/11/2020 Rs. 42.943 lacs	S.N. Pavei	13.11.20	12.5.21	-	47.966		47.966	53.60	53.60
3549.	Impvt. of road from Andro Bazar to Andro Khunou Tarongthel - 8 kms.	43/60/2019-W dt. 13/03/2020 Rs. 200.00	IE/CT(10)/W/2 0-21/142 dt. 26/02/2021 Rs. 165.065 lacs	Kh. Nabakumar Singh	5.3.21	4.3.22	-	194.000		194.000	216.80	216.80
3550.	Impvt. of road from Andro Kharam Leikai IVR road - 2.50 km.	43/61/2019-W dt. 13/03/2020 Rs. 65.00	IE/CT(10)/W/2 0-21/55(a) dt. 07/11/2020 Rs. 56.468 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	63.050	65.00		70.46	5.46
3551.	Impvt. of road at Ningthounai Idigah road - 3.00 km.	43/62/2019-W dt. 13/03/2020 Rs. 80.00	IE/CT(10)/W/2 0-21/55 dt. 07/11/2020 Rs. 69.496 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	77.600	35.00	42.600	86.72	51.72

3552.	Impvt. of road from Thamnapokpi bridge to Sanasabi - 6 km.	43/66/2019-W dt. 13/03/2020 Rs. 200.00	IE/CT(10)/W/2 0-21/122 dt. 01/03/2021 Rs. 173.751 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	194.000	194.000	216.80	216.80	
3553.	Impvt. of Nepet Andro road from Nongdam upto Thayong - 5 km.	43/67/2019-W dt. 13/03/2020 Rs. 175.00	IE/CT(10)/W/2 0-21/124 dt. 01/03/2021 Rs. 151.962 lacs	Kh. Kalachand Singh	8.3.21	7.3.22	-	169.750	169.750	189.70	189.70	
3554.	Constn. of road side drain of Ngariyan - Andro junction upto important fire of Andro (both side).	43/392/2019-W dt. 13/03/2020 Rs. 95.00	IE/CT(10)/W/2 0-21/56 dt. 07/11/2020 Rs. 82.532 lacs	Kh. Nabakumar Singh	14.11.20	13.11.21	-	92.150	35.00	57.150	102.98	67.98
3555.	Impvt. of road from Kairang Lamkhai to Kairang Muslim Road (Left out portion).	43/9/2019-W dt. 13/03/2020 Rs. 15.00	IE/CT(10)/W/2 0-21/24 dt. 06/11/2020 Rs. 13.009 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	14.550	14.54	0.012	16.26	1.72
3556.	Constn. of road side berm at Laipham khunou makha leikai.	43/17/2019-W dt. 13/03/2020 Rs. 13.41	IE/CT(10)/W/2 0-21/23 dt. 06/11/2020 Rs. 11.638 lacs	M/S KIM & Sons Constn. & Equipments	13.11.20	12.2.21	-	13.008	13.01	0.003	14.54	1.53
3557.	Constn. of 2 m span slab culvert at Don Bosco Ahallup road to Kairang.	43/110/2019-W dt. 13/03/2020 Rs. 13.00	IE/CT(10)/W/2 0-21/62 dt. 24/11/2020 Rs. 11.273 lacs	Kh. Premeshor Singh	1.12.21	12.2.22	-	12.610	12.62		14.09	1.47
3558.	Constn. of 1.5 m span culvert 2 nos. at Khabam Phijam Leirak.	43/109/2019-W dt. 13/03/2020 Rs. 16.00	IE/CT(10)/W/2 0-21/61 dt. 24/11/2020 Rs. 13.876 lacs	Kh. Premeshor Singh	1.12.21	12.2.22	-	15.520	15.53		17.34	1.81
3559.	Impvt. of road at Laikhuram leirak with drainage system, Kongba Kshetri leikai.	43/47/2019-W dt. 07/03/2020 Rs. 50.00	IE/CT(10)/W/2 0-21/65 dt. 01/12/2020 Rs. 43.433 lacs	Th. Rajeshwor Singh	8.12.20	7.6.21	-	48.500	17.00	31.500	54.20	37.20
3560.	Impvt. of road and drainage system of Aribam Leikai under Yaiskul A/C.	43/89/2019-W dt. 07/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/49 dt. 06/11/2020 Rs. 39.904 lacs	M. Zainul Abdin Shah	13.11.20	12.2.21	-	43.650	15.00	28.650	48.78	33.78
3561.	Impvt. of Mandalay leirak with drainage system under Yaiskul A/C.	43/90/2019-W dt. 07/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/52 dt. 07/11/2020 Rs. 39.090 lacs	K. Lamchapao	14.11.20	13.2.21	-	43.650		43.650	48.78	48.78
3562.	Constn. and black topping of 0 - 1 km. road from IGAR South (Eastern side) to Lamlongei Loukhong Maril i/c Constn. of 4 m. span RCC slab culvert at Lamlongei Loukhong.	43/287/2019-W dt. 16/03/2020 Rs. 49.450	IE/CT(10)/W/2 0-21/50 dt. 06/11/2020 Rs. 42.943 lacs	S.N. Pavei	13.11.20	12.2.21	-	47.966		47.966	53.60	53.60
3563.	Impvt. of Keirao Makting road (0.00 to 2.50 km.)	43/288/2019-W dt. 07/03/2020 Rs. 78.00	IE/CT(10)/W/2 0-21/53 dt. 07/11/2020 Rs. 67.762 lacs	N. Ratan Singh	13.11.20	12.5.21	-	75.660	23.00	52.660	84.55	61.55
3564.	Impvt. of Keirao Makting road Kairam palli.	43/289/2019-W dt. 07/03/2020 Rs. 64.00	IE/CT(10)/W/2 0-21/54 dt. 07/11/2020 Rs. 55.601 lacs	N. Ratan Singh	13.11.20	12.5.21	-	62.080	20.00	42.080	69.37	49.37
3565.	Impvt. of road from Khongnang ani karak to Chingmeirong connecting NH-2 via Classic Grande Hotel.	43/324/2019-W dt. 07/03/2020 Rs. 32.11	Rs. 27.858 lac. IE/CT(10)/W/2 0-21/61(a) dt. 24/11/2020	Rajendro Haobamcha	1.12.20	30.3.21	-	31.147		31.147	34.81	34.81
3566.	Impvt. of Mao Baptist Church road, Dewlahland - 300 m.	43/228/2019-W dt. 10/03/2020 Rs. 10.00	IE/CT(10)/W/2 0-21/1 dt. 06/11/2020 Rs. 8.686 lacs	Asho Kayina	13.11.20	12.2.21	-	9.700	5.00	4.700	10.84	5.84
3567.	Constn. of 2 nos. of 1.5m span slab culvert at Duigaipangiang Village.	43/293/2019-W dt. 10/03/2020 Rs. 11.35	IE/CT(10)/W/2 0-21/97 dt. 28/12/2020 Rs. 9.843 lacs	Mingyao Ruivanao	3.1.21	2.4.21	-	11.009	5.00	6.009	12.30	7.30
3568.	Constn. of Retaining wall 100m and 2 nos. 1.5m span RCC culvert on Western side of Konok Khongnangkhang.	43/49/2019-W dt. 16/03/2020 Rs. 47.00	IE/CT(10)/W/2 0-21/92 dt. 28/12/2020 Rs. 40.765 lacs	Elias Hawmai	3.1.21	2.4.21	-	45.590	19.00	26.590	50.95	31.95

3569.	Impvt. of road in Sainik School Compound.	43/59/2019-W dt. 16/03/2020 Rs. 182.30	IE/CT(10)/W/2 0-21/111 dt. 05/01/2021 Rs. 149.893 lacs	S.N. Pavei	12.1.21	11.1.22	-	176.540	30.00	146.540	197.28	167.28
3570.	Impvt. of Sajiwa Jail Road connecting NH-102.	43/290/2019-W dt. 16/03/2020 Rs. 34.10	IE/CT(10)/W/2 0-21/57 dt. 07/11/2020 Rs. 29.567 lacs	S. Deban Singh	13.11.20	12.2.21	-	33.077	15.00	18.077	36.96	21.96
3571.	Impvt. of road from Nongda (Napet Andro Road) Nongdam to Mafou Dam from 0.00 to 14.00 km.	43/63/2019 dt. 31/03/2020 Rs. 1096.14	IE/CT(10)/W/2 0-21/138 dt. 05/01/2021 Rs. 952.256 lacs	Kh. Kalachand Singh	12.01.21	11.01.23	-	1063.256	200.00	863.256	1188.19	988.19
3572.	Impvt. of road from Kekrupokpi to Sadu Yengkhuman road.	43/296/2019-W dt. 16/03/2020 Rs. 23.50	IE/CT(10)/W/2 0-21/47 dt. 06/11/2020 Rs. 20.404 lacs	L. Bijoy Singh	13.11.20	12.2.21	-	22.795	14.00	8.795	25.47	11.47
3573.	Maintenance and colouring of road and road median in and around Hatta Kangjeibung and Kangla in connection with Sangai Festival 2019-20.	43/298/2019-W dt. 16/03/2020 Rs. 59.79	IE/CT(10)/W/2 0-21/94 dt. 28/12/2020 Rs. 51.936 lacs	Elias Hawmai	3.1.21	2.4.21	-	57.996	32.00	25.996	64.81	32.81
3574.	Impvt. of road from Krishna Premi Oil Pump to Keishamthong and constn. of drain from Hiruhanba to Keishamthong.	43/301/2019-W dt. 16/03/2020 Rs. 63.07	IE/CT(10)/W/2 0-21/111 dt. 01/03/2021 Rs. 54.782 lacs	A. Priyokumar Meetei	8.3.21	7.9.21	-	61.178		61.178	68.37	68.37
3575.	Impvt. of road from Leima Keithel to Thambalkhong and maint. of Thambalkhong bridge.	43/34/2019-W dt. 16/03/2020 Rs. 35.00	IE/CT(10)/W/2 0-21/46 dt. 06/11/2020 Rs. 30.394 lacs	P. Deben Meetei	13.11.20	12.2.21	-	33.950	20.00	13.950	37.94	17.94
3576.	Impvt. of road at Brahmapur Adhikarimayum Leirak with Drainage system.	43/103/2019-W dt. 16/03/2020 Rs. 45.00	IE/CT(10)/W/2 0-21/73 dt. 24/12/2020 Rs. 39.089 lacs	U. Ibomcha Singh	1.1.21	31.4.21	-	43.650		43.650	48.78	48.78
3577.	Mending of potholes in and around Hatta Kangjeibung in connection with Sangai Festival 2019.	43/299/2019-W dt. 16/03/2020 Rs. 20.97	IE/CT(10)/W/2 0-21/83 dt. 28/12/2020 Rs. 18.215 lacs	L. Romesh Meetei.	3.1.21	2.4.21	-	20.341	6.50	13.841	22.73	16.23
3578.	Impvt. of internal road of 2nd Manipur Rifles i/c constn. of pucca drain.	43/331/2019-W dt. 17/03/2020 Rs. 90.16	IE/CT(10)/W/2 0-21/118 dt. 04/02/2021 Rs. 78.218 lacs	Kh. Kalachand Singh	11.2.21	10.2.22	-	87.455	30.00	57.455	97.73	67.73
3579.	Constn. of road at Ningombam leirak Road with drainage system.	43/38/2019-W dt. 23/03/2020 Rs. 37.31	IE/CT(10)/W/2 0-21/58 dt. 23/11/2020 Rs. 32.395 lacs	M. Bimolchand Singh	30.11.20	28.2.21	-	36.191	15.00	21.191	40.44	25.44
3580.	Impvt. of road from Nongmeibung Leirak (western side) to Southern side of pung road - 500 m.	43/97/2019-W dt. 16/03/2020 Rs. 15.00	IE/CT(10)/W/2 0-21/119 dt. 05/01/2021 Rs. 13.025 lacs	S. Sarat Singh	12.1.21	11.4.21	-	14.550		14.550	16.26	16.26
3581.	Earth filling on Western side of Khongman Moat.	43/410/2019-W dt. 15/06/2020 Rs. 175.00	IE/CT(10)/W/2 0-21/114 dt. 01/02/2021 Rs. 151.985 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	169.750	100.00	69.750	189.70	89.70
3582.	Earth filling on Eastern side of Khongman Moat.	43/409/2019-W dt. 15/06/2020 Rs. 125.00	IE/CT(10)/W/2 0-21/113 dt. 01/02/2021 Rs. 108.373 lacs	Kh. Kalachand Singh	8.2.21	7.2.22	-	121.250	80.00	41.250	135.50	55.50
										5944.54		7112.250
	Jiribam Division											
3583	Impvt. of Jiribam Tipaimukh (JT Road) 0-4.00 Kms	43/202/2019-W Dtd 17.03.2020 Rs.160.00	EE/ID/Tdr/ 2019-20/2 Dt.01.12.2020 Rs.137.4755579	Pradip Roy	01.12.2020	08.04.2021	N/A	₹ 143.18	₹ 100.00	60.00	160.00	60

3584	Protection work of Taithu Bridge	43/394/2019-W Dtd 21.03.2020 Rs.15.00	EE/JD/Tdr/ 2019-20/3 Dt.01.12. 2020 Rs.12.98642	M/s MM Construction	01.12.2020	30.06.2021	N/A	₹ 13.42	₹ 0.00	15.00	15.00	15
3585	Impvnt. of road from Vidyanagar (near sports complex) to Alipur connecting Dibong Khunou village for a length of 1.00 km	43/199/2019-W Dtd 16.03.2020 Rs.35.00	EE/JD/LOC/ 2019-20/7 Dt.25.11. 2020 Rs.27.39484	Kh. Kalachand Singh	25.11.2020	30.11.2021	N/A	₹ 31.32	₹ 0.00	35.00	35.00	35
3586	Impvnt. of road from Dibong Khunou to Patchao Jiri College Rd - 2 Kms	43/204/2019-W Dtd 16.03.2020 Rs.50.00	EE/JD/LOC/ 2019-20/6 Dt.25.11. 2020 Rs.43.43877	P. Sunikanta Singh	25.11.2020	24.12.2021	N/A	₹ 44.74	₹ 0.00	50.00	50.00	50
3587	Preparations of Republic Day Celebration on 26th January,2020	26/396/2019-W Dtd 24.12.2019 Rs.2.00	EE/JD/WO/ 2019-20/1 Dt.16.01. 2020 Rs.1.78	T. Premjit Meitei	21.01.2020	24.01.2020	N/A	₹ 1.79	₹ 0.00	2.00	2.00	2
										162.00		162
	HIGHWAY SOUTH DIVISION											
3588	Constn of drain from Mayokfa to Wishen Maril via Langjam Leirak and Longjam Leikai i/c 2 nos.of 1.00m span culvert.	43/84/2019-W dt. 22/6/2020 Rs. 75.00	EE/HS/Accept/5 054/19-20/20 Dt. 07/11/2020 Rs. 64.49.163/-	L. John Singh	11-14-2020	5-13-2021		71.89	Rs. 0.00	71.89	80.34	80.34
3589	Impvnt. Of Thangjam Leirak, Leimajam Leikai Hodam Leirak, Thouda Bhabok road and Huidrom Leikai.	43/85/2019-W dt. 22/6/2020 Rs. 75.00	EE/HS/Accept/5 054/19-20/19 Dt. 07/11/2020 Rs. 65.33.910/-	L. John Singh	11-16-2020	11-15-2021		72.89	Rs. 0.00	72.89	81.45	81.45
3590	Impvnt. Of road from Malom to Konthoujam via Hawairou lambi	43/118/2019-W dt. 7/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/13 Dt. 05/11/2020 Rs. 70.42.680/-	Mingyao Ruivanao	11-12-2020	5-11-2021		79.7	Rs. 24.00	55.7	89.06	65.06
3591	Impvnt. Of Langthabal Mantrikhong	43/121/2019-W dt. 17/3/2020 Rs. 45.00	EE/HS/Accept/5 054/19-20/4 dt. 04-11-2020 Rs. 48.16.370/-	L. Kheda Singh	11-11-2020	8-10-2021		44.02	Rs. 40.30	3.72	49.19	8.89
3592	Constn. Of drain at Singjamei Thongam Leikai left out portion	43/123/2019-W dt. 4/3/2020 Rs. 55.00	EE/HS/Accept/5 054/19-20/4 dt. 04-11-2020 Rs. 48.16.370/-	N. Inao Meitei	11-11-2020	8-10-2021		54.95	Rs. 49.52	5.43	61.41	11.89
3593	Impvnt. Of Langthabal Kunja Makha Leikai	43/433/2019-W dt. 16/3/2020 Rs. 35.00	EE/HS/Accept/5 054/19-20/1 Dt. 04/11/2020 Rs. 29.81.625/-	N. Inao Meitei	11-11-2020	11-10-2021		34.92	Rs. 31.98	2.94	39.02	7.04
3594	Impvnt. Of IVR road from Mekola to Lairenjam Makha-1.50 Km	43/128/2019-W dt. 17/3/2020 Rs. 60.00	EE/HS/Accept/5 054/19-20/17 Dt. 07/11/2020 Rs. 52.32.083/-	M/S SSS Motors	11-14-2020	5-13-2021		58.26	Rs. 17.00	41.26	65.11	48.11
3595	Impvnt. Of Blacktopping road from Laishram Leikai Awang Machin to Lairenjam leirak from Leikai via Bamon Mamang Loitongbam leirak-3 Km with pucca drain (0.5 Km) and one slab culvert.	43/129/2019-W dt. 7/3/2020 Rs. 100.00	EE/HS/Accept/5 054/19-20/16 Dt. 07/11/2020 Rs. 88,19,403/-	M/S Delta Enterprises	11-14-2020	11-13-2021		98.55	Rs. 14.00	84.55	110.13	96.13
3596	Impvnt. Of internal roads Yumnam Huidrom connecting Wangoi to Mutum Phibou IVR - 5.00 Km	43/131/2019-W dt. 7/3/2020 Rs. 175.00	EE/HS/Accept/5 054/19-20/30 Dt. 15/01/2021 Rs. 1.49.92.103.78/-	Kh. Kalachand Singh	1-22-2021	7-21-2022		167.54	Rs. 149.74	17.8	187.23	37.49
3597	Impvnt.of road connecting Awapalli to Khelakhong Khongjil (Uchiwa Wangbal)Suspension bridge mapa (1.07 Km)	43/132/2019-W dt. 7/3/2020 Rs. 40.00	EE/HS/Accept/5 054/19-20/9 Dt. 05/11/2020 Rs. 35,43,809/-	N. Ratan Singh	11-12-2020	5-11-2021		39.59	Rs. 12.50	27.09	44.24	31.74
3598	Impvnt. Of Phakchao Chakataba Leirak 2.00 Km	43/133/2019-W dt. 7/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/7 Dt. 05/11/2020 Rs. 70.88.322/-	L. Ashok Singh	11-12-2020	11-11-2021		79.19	Rs. 24.00	55.19	88.49	64.49

3599	Impvt. Of road in and around Mayang Imphal A/C	43/135/2019-W dt. 7/3/2020 Rs. 60.00	EE/HS/Accept/5 054/19-20/8 Dt. 05/11/2020 Rs. 53.13.352/-	L. Ashok Singh	11-12-2020	11-11-2021	59.37	Rs. 23.00	36.37	66.35	43.35
3600	Impvt. Of road Mongsangei Maning Lambi to Waisen Taba Lambi	43/351/2019-W dt. 7/3/2020 Rs. 43.04	EE/HS/Accept/5 054/19-20/12 Dt. 05/11/2020 Rs. 37.92.627/-	Mingyao Ruivanao	11-12-2020	5-11-2021	41.95	Rs. 0.00	41.95	46.88	46.88
3601	Impvt. Of Keishamthong Elangbam Leikai Leirak Achouba	43/353/2019-W dt. 16/3/2020 Rs. 30.00	EE/HS/Accept/5 054/19-20/18 Dt. 07/11/2020 Rs. 26.05.107/-	Y. Sunil Singh	11-14-2020	5-13-2021	28.95	Rs. 0.00	28.95	32.35	32.35
3602	Impvt. of left-out portion of Manipur University ring road to NH-102	43/434/2019-W dt. 16/3/2020 Rs. 80.00	EE/HS/Accept/5 054/19-20/2 Dt. 04/11/2020 Rs. 70.85.270/-	Th. Ojit Singh	11-11-2020	11-10-2021	79.71	Rs. 32.00	47.71	89.08	57.08
3603	Impvt. Of road from Pishumthong to Yumnam Leikai Makha turban lambi including approach roads under Ward No. 15 and Singamei Police Stand to Pishumthong.	43/412/2019-W dt. 16/3/2020 Rs. 150.00	EE/HS/Accept/5 054/19-20/32 Dt. 27/01/2021 Rs. 1,24,55,299.95/-	Ksh. Rajen Singh	2-3-2021	8-2-2022	148.61	Rs. 20.00	128.61	166.07	146.07
3604	Impvt. of road from Sapam Leikai to Waikhom leikai under Ward No. 17	43/437/2019-W dt. 16/3/2020 Rs. 150.00	EE/HS/Accept/5 054/19-20/33 Dt. 27/01/2021 Rs. 1,29,09,111.51/-	Ksh. Rajen Singh	2-3-2021	8-2-2022	149.63	Rs. 20.00	129.63	167.21	147.21
							Total :-		851.68		1005.57
	THOUBAL DIVISION										
3605	Impvt. of road from Lilong Litan Makhong Turel Ahanbi Road to Lilong Dam - 4.50Km.	43/167/2019-W dt. 13/03/2020 A/A Rs. 150.00 Lakhs & E/S Rs 50.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/46 dt. 12/01/2021, Rs. 131.57 lakh	Md. Dhia-ur Rahman Khan	12/1/2021	11/1/2022	133.76		133.76		85% Completed
3606	Impvt. of Lilong Chaobok Arapti Ibo Samsir Ali Salam to Turel Makhong Khabarstan Roadf via Mamang Loukol - 2.00km..	43/168/2019-W dt. 13/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 20.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/10 dt. 19/12/2020 , Rs.52.63 lakh	Md. Kheiruddin	19/12/2020	18/12/2021	38.53		38.53		50% Completed
3607	Impvt. of Lilong Nganglou Road.	43/186/2019-W dt. 13/03/2020 A/A Rs. 30.00 Lakhs & E/S Rs 10.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/22 dt. 29/12/2020 , Rs. 26.31 lakh	Md. Kheiruddin	29/12/2020	8/4/2021	26.82		26.82	₹ 29.97	
3608	Impvt. of road at from Lilong Litan Makhong Turel Ahanbi Road (Alia Madrassa) to Lilong Dam (Nungei).	43/185/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 15.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/18 dt. 16/12/2020 , Rs. 43.85 lakh	Md. Dhia-ur Rahman Khan	16/12/2020	18/2/2021	44.37	14.75	31.54	₹ 49.58	
3609	Impvt. of Lilong Kaleikhong road - 1.20km.	43/189/2019-W dt. 13/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 20.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/20 dt. 29/12/2020 , Rs. 52.65lakh	H. Romen Singh	29/12/2020	28/12/2021	53.60	5.88	48.43		70% Completed
3610	Impvt. of Lilong Arapti approach road.	43/188/2019-W dt. 16/03/2020 A/A Rs. 27.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/32 dt. 28/12/2020, Rs. 23.73 lakh	Md. Kheiruddin	28/12/2020	27/3/2021	23.91	8.00	17.00	₹ 26.72	
3611	Impvt. of road from (i) Leishangthem Wangmatataba Bridge to Khekman Wangmatataba road and (ii) Moijing Idigah road.	43/452/2019-W dt. 18/03/2020 A/A Rs. 150.00 Lakhs.	EE/TBL/WO/LOC/Road(P)/2020-21/02 dt. 17/12/2020 Rs. 70.17 lakh	N. Babu Singh	17/12/2020	16/6/2021	72.25		72.25	₹ 80.74	

3611			EE/TBL/WO/LOC/Road(P)/2020-21/04 dt. 16/12/2020 , Rs. 61.40 lakh	Th. Ojit Singh	16/12/2020	15/6/2021		61.85		61.85		
3612	Impvt. of road at Thoubal Okram Mamang Leikai and Okram Maning Singam Leirak - 1.40km.	43/171/2019-W dt. 17/03/2020 A/A Rs. 48.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/12 dt. 15/12/2020 , Rs. 42.10 lakh	Y. Thoiba Singh	15/12/2020	14/6/2021		42.29		42.29	₹ 47.26	
3613	Impvt. of road from Moijing Meena Bazar to Khekman Keibung Bazar through Leingojil road - 2Km.	43/172/2019-W dt. 17/03/2020 A/A Rs. 60.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/14 dt. 21/12/2020 , Rs. 52.63 lakh	A.S Aring	21/12/2020	20/12/2021		45.00		45.00		80% Completed
3614	Impvt. of Athokpam Mayai Leikai Hijam Leirak road	43/183/2019-W dt. 17/03/2020 A/A Rs. 80.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/08 dt. 11/12/2020 , Rs. 70.18 lakh	Kh. Leishabi Singh	11/12/2020	10/12/2021		63.00		63.00		80% Completed
3615	Impvt. of Wangbal Awang Labuk road and Reconstruction of 4m Span Slab Culvert over the Nongdambi River.	43/184/2019-W dt. 17/03/2020 A/A Rs. 80.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/05 dt. 08/12/2020 , Rs. 70.39 lakh	N. Mohendro Singh	08/12/2020	07/12/2021		58.00	29.00	25.95		70% Completed
3616	Construction of Shiphai Leikai IVR.	43/173/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 17.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/34 dt. 26/12/2020 , Rs. 43.86 lakh	M/S Hi-Tech. Construction	26/12/2020	25/12/2021		31.37		31.37		70% Completed
3617	Impvt. of Bishnunaha Bamon Leirak IVR	43/174/2019-W dt. 13/03/2020 A/A Rs. 50.00 Lakhs & E/S Rs 16.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/40 dt. 05/01/2021 , Rs. 43.79 lakh	L. Jarma Singh.	5/1/2021	4/1/2022		44.51		44.51	₹ 49.74	
3618	Impvt. of IVR from Tangjeng Achouba to Litanpok	43/176/2019-W dt. 13/03/2020 A/A Rs.48.00 Lakhs & E/S Rs 16.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/42 dt. 05/01/2021 , Rs. 42.08lakh	Kh. Leishabi Singh	5/1/2021	4/1/2022		42.43		42.43	₹ 47.42	
3619	Impvt. of road at Thoubal Khunou Mathak Lambi - 2.00km.	43/187/2019-W dt. 21/03/2020 A/A Rs. 60.00 Lakhs & E/S Rs 15.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/44 Dt. 12/01/2021 , Rs. 52.17 lakh	Th. Ibochouba Singh.	12/1/2021	10/1/2022		42.95	10.00	32.95		80% Completed
3620	Impvt. of road Singa Mathak Leikai IVR	43/175/2019-W dt. 22/06/2020 A/A Rs. 50.00 Lakhs	EE/TBL/LOC/Road(P)/2020-21/38 dt. 05/01/2021 , Rs. 43.98 lakh	M/S Hi--Tech. Construction.	5/1/2021	4/1/2022		44.42		44.42		
3621	Constn. of Bamon Leikai Oli Leirak IVR, Haokha Maning Thokchom Leirak IVR and left out portion of Thongjam Leirak IVR.	43/169/2019-W dt. 03/07/2020 A/A Rs. 48.00 Lakhs	EE/TBL/LOC/Road(P)/2020-21/36 dt. 04/01/2021 , Rs. 42.08 lakh	M/S Hi--Tech. Construction.	4/1/2021	3/1/2022		30.06		30.06		70% Completed
3622	Impvt. of road from (i) NH-39 to Sansak Road. (ii). Saram Tankhul to Water Supply, Salungpham.	43/453/2019-W dt. 18/03/2020 A/A Rs. 250.00 Lakhs.	EE/TBL/LOC/Road(P)/2020-21/47 Dt. 27/01/2021 , Rs. 198.26 lakh	Md. Dhia-ur Rahman Khan	27/1/2021	25/7/2022		160.95	50.00	110.95		80% Completed
										943.11		
	BISHNUPUR DIVISION											
3623	Impvt. of road from Langolpokpi Kabui to Balaram Khul Maning to Bamol Thingel Kabo Wakching.	43/439/2019-W dt. 15/6/2020; Rs.80 lacs	EE/BPR/W.O/PLAN/19-20/8 dt.05-03-21 Rs.67.61	O.Premjit Singh	3-5-2021	11-5-2021		67.61	0.00	54.09	₹ 75.55	work in progress

3624	Impvt. Of road from Kongkham Lamdaipung to Naorem IVR via Nambol Wooden Bridge and S. Kula Women College-3 Km	43/136/2019-W dt. 17/3/2020; Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/9 dt.05-03-21 Rs.67.94	O.Premjit Singh	3-5-2021	11-5-2021		67.94	0.00	77.96	₹ 75.92	work completed
3625	Impvt.of road from Nambol Hiyanthang road to Laitonjam IVR via Hospital Nakal & Khori Leikai - 2 Km	43/137/2019-W dt. 17/3/2020; Rs.50 lacs	EE/BPR/W.O/PL AN/19-20/10 dt.05-03-21 Rs.42.03	O.Premjit Singh	3-5-2021	11-5-2021		42.3	0.00	48.23	₹ 47.27	work completed
3626	Impvt.of Chandeshwar road from Kwakeithel Chingphu road to Pukhrabam Sanjenbam road - 3 Km	43/138/2019-W dt. 17/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/11 dt.05-03-21 Rs.75.95	P.Sunikanta Singh	3-5-2021	11-5-2021		75.95	17.00	45	₹ 84.87	work in progress
3627	Impvt.of Sagolpat to Saiton Awang Leikai Mayai Lambi IVR -2.9 Km (SH:- GSB and CD works)	43/142/2019-W dt. 23/3/2020; Rs.49.93 lacs	EE/BPR/W.O/PL AN/19-20/1 dt.06-11-20 Rs.42.16	Ph.Adim	11-6-2020	11-5-2021		42.16	0.00	23.19	₹ 47.11	work in progress
3628	Constn. Of RCC Bridge over Merakhong river at Ngangou Mapa	43/143/2019-W dt. 17/3/2020; Rs.100.00 lacs	EE/BPR/W.O/PL AN/19-20/12 dt.05-03-21 Rs.67.47	W.Khelen Singh	3-5-2021	11-5-2021		67.47	0.00	30	₹ 75.40	work in progress
3629	Impvt. of Maibam Chingning IVR starting from NH-150 Japanese War Memorial to Leimaram Lamkhai (NH-150) - 2.5 Km	43/440/2019-W dt. 15/6/2020; Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/13 dt.05-03-21 Rs.67.69	N.Prem Singh	3-5-2021	11-5-2021		67.69	17.00	50	₹ 75.64	work in progress
3630	Constn of road from Haokhrabam High School Mapa to Kabowakching Khunou via Balaramkhul Maning and Mamang - 2 Km	43/145/2019-W dt. 31/3/2020; Rs.58.44 lacs	EE/BPR/W.O/PL AN/19-20/14 dt.05-03-21 Rs.49.46	N.Prem Singh	3-5-2021	11-5-2021		49.46	20.00	36.75	₹ 55.27	work completed
3631	Construction of Naorem Iron Yumpham IVR (Premix Carpetting) from Iron Bridge over Nambol River to last portion of Village adjoining Oinam Leikai and Kangjeibung Mapan (3 Kms)	43/146/2019-W dt. 31/3/2020;Rs.80 lacs	EE/BPR/W.O/PL AN/19-20/15 dt.05-03-21 Rs.67.22	Md.Dhia Ur Rahman Khan	3-5-2021	11-5-2021		67.22	20.50	54.62	₹ 75.12	work completed
3632	Constn. Of R/R drain from Lam Ahingba Machin W/No. 8 to Sumairou tab, Constn. Of Retaining Wall and R/R drain at Keinou Thongkha Mayai Lambi and Constn. Of R/R drain at Panthoibi Mamang.	43/147/2019-W dt. 23/3/2020; Rs.150 lacs	EE/BPR/W.O/PL AN/19-20/16 dt.05-03-21 Rs.127.32	K.Jbai Singh	3-5-2021	11-5-2021		127.32	57.00	89.09	₹ 142.28	work completed
3633	Impvt. Of road from Keinou Thongkhong 150 NH to Lam Ahingba Awang Leirak.	43/148/2019-W dt. 23/3/2020; Rs.120 lacs	EE/BPR/W.O/PL AN/19-20/17 dt.05-03-21 Rs.93.02	W.Khelen Singh	3-5-2021	11-5-2021		93.02	35.00	45	₹ 103.95	work in progress
3634	Constn. Of 6 metre span slab culvert at Leimaram Awang Leikai (SH:- R/R retaining wall)	43/149/2019-W dt. 23/3/2020; Rs 65 lacs	EE/BPR/W.O/PL AN/19-20/18 dt.05-03-21 Rs.54.22	T.Sanjaoba Singh	3-5-2021	11-5-2021		54.22	49.00	13.22	₹ 60.59	work completed
3635	Constn. Of roads in Bishnupur Municipal Ward No. 8 connecting Toubul road and Ward No. 6 - 2.8 Km	43/151/2019-W dt. 31/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/19 dt.05-03-21 Rs.74.96	Th.Jiten Singh	3-5-2021	11-5-2021		74.96	25.00	30.11	₹ 83.77	work in progress
3636	Impvt. Of road at Bishnupur Awang Leikai - 2 Km	43/152/2019-W dt. 17/3/2020; Rs.90 lacs	EE/BPR/W.O/PL AN/19-20/3 dt.06-11-20 Rs.74.46	Ph.Adim	11-6-2020	11-5-2021		74.46	20.00	19.34	₹ 83.21	work in progress
3637	Impvt. Of road at Bishnupur Mamang leikai - 1 Km	43/153/2019-W dt. 17/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/4 dt.06-11-20 Rs.33.57	Ph.Adim	11-6-2020	11-5-2021		33.57	0.00	22.46	₹ 37.51	work in progress
3638	Impvt. Of Municipality roads (Mayai leikai IVR, Moirangthem Leijubam IVR, Thoya Mamang IVR, Patlou Mamang IVR, Chingei Lampak IVR)	43/154/2019-W dt. 21/3/2020; Rs.75 lacs	EE/BPR/W.O/PL AN/19-20/20 dt.05-03-21 Rs.63.84	Ph.Kanta Singh	3-5-2021	11-5-2021		63.84	75.00		₹ 71.34	work completed

3639	Impvt. Of Keibul Lamjao Lairibam Leirak, Haoreng-Tongbram leirak, Mathak Mayum leirak, Heiga leirak and bamon leirak under Moirang Sub Division.	43/155/2019-W dt. 27/3/2020; Rs.100 lacs	EE/BPR/W.O/PL AN/19-20/21 dt.05-03-21 Rs.78.03	T.Sanjaoba Singh	3-5-2021	11-5-2021	78.3	20.00	9.52	₹ 87.50	work in progress
3640	Impvt. Of road from Moirang Lamkhai to Sendra Foothill.	43/156/2019-W dt. 23/3/2020; Rs.30.40 lacs	EE/BPR/W.O/PL AN/19-20/22 dt.05-03-21 Rs.26.41	A.Dhanajit Singh	3-5-2021	11-5-2021	26.41	8.00	15.81	₹ 29.51	work completed
3641	Impvt. Of Thangalawai Khongnangmakhong to Sabal leikai Ring road-2.1 Km (SH:WBM & PC)	43/157/2019-W dt. 27/3/2020; Rs.62 lacs	EE/BPR/W.O/PL AN/19-20/24 dt.05-03-21 Rs.52.74	T.Bhumeshwar Singh	3-5-2021	11-5-2021	54.32	25.00	35.7	₹ 60.70	work completed
3642	Impvt.of Moirang Khunou Haogrampat IVR 450m	43/159/2019-W dt. 16/3/2020; Rs.13 lacs	EE/BPR/W.O/PL AN/19-20/25 dt.05-03-21 Rs.11.00	T.Bhumeshwar Singh	3-5-2021	11-5-2021	11	0.00	11	₹ 12.29	work completed
3643	Impvt. Of Moirang Huiem Leikai ring road-500m	43/160/2019-W dt. 16/3/2020; Rs.15 lacs	EE/BPR/W.O/PL AN/19-20/26 dt.05-03-21 Rs.12.74	T.Sanjaoba Singh	3-5-2021	11-5-2021	12.74	0.00	12.74	₹ 14.24	work completed
3644	Constn. Of Thanga Chingningthou to Chingkhairoad	43/161/2019-W dt. 27/3/2020; Rs.93.51 lacs	EE/BPR/W.O/PL AN/19-20/27 dt.05-03-21 Rs.77.84	T.Sanjaoba Singh	3-5-2021	11-5-2021	77.84	61.00		₹ 86.99	work in progress
3645	Impvt. Of IVR from Torbung Primary School road to Kumbi saiton road- 1 Km	43/162/2019-W dt. 23/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/28 dt.05-03-21 Rs.34.08	T.Sanjaoba Singh	3-5-2021	11-5-2021	21.00	20.00	1.00	₹ 23.47	work in progress
3646	Impvt.of Kumbi Lamlong road to Kumbi Setupur 1.00 km	43/163/2019-W dt. 23/3/2020; Rs. 40 lacs	EE/BPR/W.O/PL AN/19-20/29 dt.05-03-21 Rs.33.74	P.Sunikanta Singh	3-5-2021	11-5-2021	27.00	0.00	27.00	₹ 30.17	work in progress
3647	Constn. Of L/drain at Naodakhong (left out portion)	43/164/2019-W dt. 23/3/2020; Rs 30 lacs	EE/BPR/W.O/PL AN/19-20/30 dt.05-03-21 Rs.23.83	Kalachand	3-5-2021	11-5-2021	23.83	6.00		₹ 26.63	work in progress
3648	Impvt.of road from Kumbi Bridge to Pengba farm 2 km	43/165/2019-W dt. 23/3/2020; Rs 40 lacs	EE/BPR/W.O/PL AN/19-20/31 dt.05-03-21 Rs.33.80	Kh.Kalachand	3-5-2021	11-5-2021	15.00	0.00	15.00	₹ 16.76	work in progress
3649	Impvt.of road at Kumbi Sagolpat to Saiton Awang Leikai -1.50 km	43/166/2019-W dt. 23/3/2020; Rs.45 lacs	EE/BPR/W.O/PL AN/19-20/32 dt.05-03-21 Rs.38.00	P.Sunikanta Singh	3-5-2021	11-5-2021	21.00	0.00	21.00	₹ 23.47	work in progress
3650	Impvt. Of road from NH-150 to Loktak Brigade HQ via Lokoi Pat(0.73 meter)	43/346/2019-W dt. 17/3/2020; Rs.22 lacs	EE/BPR/W.O/PL AN/19-20/33 dt.05-03-21 Rs.18.61	N.Jugeshwar Singh	3-5-2021	11-5-2021	18.61	0.00	18.6	₹ 20.80	work completed
3651	Impvt. Of approach road of Mini Secretariat Complex, Bishnupur from Tiddim road.	43/347/2019-W dt. 16/3/2020; Rs.40 lacs	EE/BPR/W.O/PL AN/19-20/5 dt.06-11-20 Rs.31.42	H.Brainny Singh	11-6-2020	11-5-2021	31.42	20.00	13.51	₹ 35.11	work completed
3652	Impvt. Of road from Thongjaorok Bridge Makhong BPR -5 to Public Ground with retaining wall (Southern side of Thongjaorok stream) BPR-5	43/348/2019-W dt. 16/3/2020; Rs.20 lacs	EE/BPR/W.O/PL AN/19-20/6 dt.06-11-20 Rs.16.63	Ph.Adim	11-6-2020	11-5-2021	16.63	6.50	10.81	₹ 18.58	work completed
3653	Impvt. Of road of Mayai Leikai, BPR ward No. 10 i/c RR drain	43/349/2019-W dt. 27/3/2020; Rs.87 lacs	EE/BPR/W.O/PL AN/19-20/7 dt.06-11-20 Rs.72.18	Ph.Adim	11-6-2020	11-5-2021	72.18	21.00	31.74	₹ 80.66	work in progress
3654	Impvt. of Ningthoukhong Awang Khunou road, Awang Leikai road adjoining in Ward No. 9 & 10 (SH:- Shingling, WBM & PC)	43/443/2019-W dt. 31/3/2020; Rs.100 lacs	EE/BPR/W.O/PL AN/19-20/35 dt.05-03-21 Rs.80.14	Th.Jiten Singh	3-5-2021	11-5-2021	80.14	25.00	38.71	₹ 89.56	work in progress
3655	Constn. Of 1.5m RCC span slab culvert at Bishnupur Mamang leikai	43/454/2019-W dt. 23/3/2020; Rs.9 lacs	EE/BPR/W.O/PL AN/19-20/36 dt.05-03-21 Rs.7.81	Ph.Adim	3-5-2021	11-5-2021	7.81	5.00	3.34	₹ 8.73	work completed

3656	Impvt. of Nambol Sabal Leikai Road(SH:- GSB, WBM, 25mm semi dense bituminous concrete, line drain and retaining wall.	43/4/2020-W dt. 8/1/21; Rs.69.56 lacs	EE/BPR/W.O/PL AN/19-20/38 dt.05-03-21 Rs.55.95	K.Irabanta Singh	3-5-2021	11-5-2021		55.95	0.00	44.76	₹ 62.52	work in progress
										949.3		
	Building Division-III											
3657	Construction of road side drain along ne ATC Building and rising of road levelin front of New OPD Block for JNIMS, Porompat.	No.43/47/2019-W Dt. 09/03/2020 (₹ 31.15 lakh)	No.EE/BD-III/LCW/2020-21/1 Dt. 02.01.2021 (₹ 26, 67,188/-).	M. Bimolchand Singh	02.01.2021	11.03.2021	NA	₹ 21.31	0	21.31	₹ 23.81	23.81
										21.31		23.81
	TAMENGLONG DIVISION											
3658	Improvement of road from Lamlaba to Upper Songpram-12.00 Km.	43/237/2019-W dt.16-3-2020 Rs.49.35	CT/7/TML/P/20 19-20/3 dt.11/11/2020 Rs.42.87	P.Gaikhangthai	Dt.17/11/2020	Dt.6/02/2021	Dt.6/02/2021	42.87	35.00	14.35	₹ 47.91	12.91
										14.35		
	Senapati Division											
3659.	Impvt. Of Maram Phaibung Road via Koide, Purul and Lakhamai - 40 km	No.43/97/2018-W dt. 9th March 2019 Rs. 150.00 lakhs	No. EE/SPT/WO/ 2019-20/1 dated 14/11/2019	K. S. Ngaile				₹ 150.00	123.00	27.00		
3660.	Impt. of road from Taphou Pudunamei to Christian colony,Senapati.	43/98/2018-w Rs 50.00 L	EE/SPT/WO/20 19-20/05 Dt. 20/11/2019	D.Pukeho Mao				₹ 50.00	₹ 13.00	37.00		
3661.	Impt. of road from Emesiiphro to Taphou Ngathang	43/99/2018-w Rs 60.00 L	EE/SPT/WO/20 19-20/06 Dt. 20/11/2019	D.Pukeho Mao				₹ 60.00	₹ 16.00	44.00		
3662.	Construction of road from Rabunamei to Shajouba (Hill Cutting and WBM 2.5km)	No.43/95/2018-W dt. 1st March 2019 Rs. 125.00 lakhs	No. EE/SPT/WO/ 2019-20/7 dated 20/11/2019	M/S Exotic Contractor Pvt. Ltd.				₹ 125.00	123.00	2.00		
										110.00		
	KAKCHING DIVISION											
3663	Impvt. Of road from Sekmai Barrage to Kakching Wairi -1.42 km	43/345/2019-W dt. 19/3/2020 Rs.40.00/-	No.EE/KCG/CT-II/2020-21/60 dt 26/11/2020 & Rs.34.70/-	K. Manglemjao Singh	11-26-2020	1-25-2021		Rs. 40.000	Rs. 20.000	20.00		
3664	Impvt. Of road from Wangoo Lamkhai to Wangoo Bridge - 6.00 km	Rs.155.00/-, 43/343/2019-W dt. 19/3/2020	EE/KCG/CT-II/2020-21/46, dt.24-11-2020 & Rs.77.27/-	L.Manimohan. Singh	11-24-2020	2-13-2021		Rs. 155.000	Rs. 70.000	85.00		
			EE/KCG/CT-II/2020-21/47, dt.24-11-2020 & Rs.57.35/-	Y.Thoiba.Singh								
3665	Impvt. Of road from Kakching Hospital to Kakching town - 2 km	43/344/2019-W dt. 16/3/2020 Rs.50.00/-	No.EE/KCG/CT-II/2020-21/41 dt 21/11/2020 & Rs.43.43/-	W.Khelen Singh	11-21-2020	2-15-2021		Rs. 50.000	Rs. 30.000	20.00		
3666	Impvt. Of road, drain i/c culverts in and around Hiyanglam A/C under Kakching District.	Rs.250.00/-, No.43/194/2019-W dt. 19/3/2020	EE/KCG/CT-II/2020-21/73, dt.07-12-2020 & Rs.88.39/-	Ch.Sunder Singh	12-7-2020	2-17-2021		Rs. 250.000	Rs. 100.000	150.00		
			EE/KCG/CT-II/2020-21/74, dt.07-12-2020 & Rs.71.36/-	Kh.Muhindro Singh								
			EE/KCG/CT-II/2020-21/72, dt.07-12-2020 Rs.57.44/-	N.Babu Singh								

3667	Impvt. Of Langmeidong ring road.	Rs.180.00/- No.43/95/2019-W dt. 19/3/2020	EE/KCG/CT- II/2020-21/75, dt.07-12-2020 & Rs.86.75/-	Ch.Sunder Singh	12-7-2020	2-22-2021		Rs. 180.000	Rs. 90.000	90.00			
			EE/KCG/CT- II/2020-21/76, dt.07-12-2020 & Rs.86.77/-	N.Babu Singh									
3668	Constn. Of 2m & 6m span RCC culvert at New NH-102 near BSF camp at Pallel over Lamtong Khong Canal.	43/335/2019-W dt. 19/3/2020 Rs.45.35/-	No.EE/KCG/CT- II/2020-21/61 dt 26/11/2020 & Rs.39.41/-	K.Manglemjao Singh	11-26-2020	4-5-2021		Rs. 45.350	Rs. 25.000	20.35			
3669	Impvt. Of road from Serou Lamkhai to Serou Part-I, II & III (15.00 Km)	Rs.250.00/-, No.43/197/2019- W dt. 19/3/2020	EE/KCG/CT- II/2020-21/69, dt.03-12-2020 & Rs.68.66/-	Ch.Sunder Singh	12-3-2020	7-3-2021		Rs. 250.000	Rs. 60.000	190.00			
			EE/KCG/CT- II/2020-21/70, dt.03-12-2020 & Rs.73.91/-	K.Manglemjao Singh									
			EE/KCG/CT- II/2020-21/68, dt.03-12-2020 & Rs.74.55/-	Kh.Muhindro Singh									
3670	Impvt. Of road from Kakching Wairi Bamon Pareng and Kakching Turel Wangma Hall Pareng 1 km	43/192/2019-W dt. 17/3/2020 Rs.35.00/-	No.EE/KCG/CT- II/2020-21/63 dt 26/11/2020 & Rs.30.38/-	Y.Achou Singh	11-26-2020	9-22-2021		Rs. 30.000	Rs. 0.000	30.00			
3671	Impvt/Black topping of Kakching Garden ring road (southern side) length of about 1/2 km	43/191/2019-W dt. 17/3/2020 Rs.25.00/-	No.EE/KCG/CT- II/2020-21/104 dt 08/01/2021 & Rs.21.71/-	Y.Achou Singh	1-8-2021	10-15-2021		Rs. 25.000	Rs. 0.000	25.00			
3672	Impvt. Of road from Thoibi Bazar to Laikol, Irengband	43/190/2019-W dt. 17/3/2020 Rs.30.00/-	No.EE/KCG/CT- II/2020-21/103 dt 08/01/2021 & Rs.26.05/-	Y.Achou Singh	1-8-2021	10-20-2021		Rs. 30.000	Rs. 0.000	30.00			
3673	Impvt. Of Wabagai-Sugnu road(27.40 km) in selected stretches.	43/196/2019-W dt. 19/3/2020 Rs.200/-	EE/KCG/CT- II/2020-21/83, dt.07-12-2020 & Rs.95.53/-	Kh.Muhindro Singh	12-7-2020	2-9-2022		Rs. 200.000	Rs. 50.000	150.00			
			EE/KCG/CT- II/2020-21/71, dt.03-12-2020 & Rs.78.14/-	Ch.Sunder Singh	12-3-2020	2-9-2022							
											810.35		
Tengnoupal Division													
3674	Construction of Vehicle Scanner at Khudengthabi.	Rs. 131.320 (AA) & Rs. 43.00 (ES), No.43/371/2019- W, dt. 16-03-2020.	Rs. 1,13,91,015.08/- No.TPL/WO/20 19-20/245, dt. 16-03-2020.	Hemkhopao Haokip	3-16-2020	3-10-2021	3-10-2021	₹ 117.49	₹ 85.00	46.32	₹ 131.30		
3675	Construction of road from Christian Compound to langol Village - 4.5 km.	Rs. 60.000 (AA) & Rs.20.00 (ES), No.43/212/2019- W, dt., 16/03/2020.	Rs. 52,72,749/- No.EE(TPL)/SE- III/LoC/2020- 21/15, dt. 27-01- 2021.	S. Pishak Singh	1-27-2021	6-19-2021	6-19-2021	₹ 53.69	₹ 50.00	10.00	₹ 60.00		
3676	Constn. Of Cross drainage at Kwatha Lamkhai to Kwatha Khunou.	Rs. 70.000 (AA) & Rs.23.00 (ES), No.43/369/2019- W, dt., 16/03/2020.	Rs. 57,31,405.21/- No.EE(TPL)/SE- III/LoC/2020- 21/07, dt. 18-01- 2021.	M/s. G. Thaninjao R. Naga & Sons.	18-01-2021	6-19-2021	6-19-2021	₹ 62.63	₹ 45.00	25.00	₹ 69.99		
3677	Impvt. Of Court Road Moreh, Tengnoupal Division.	Rs. 104.000 (AA) & Rs. 34.00 (ES), No.43/374/2019- W,dt., 16/03/2020.	Rs. 90,19,944/- No.EE(TPL)/SE- III/LoC/2020- 21/17, dt. 27-01- 2021.	Y. Jugindro Singh	1-27-2021	12-18-2021	12-18-2021	₹ 93.05	₹ 52.100	51.90	₹ 103.98		

3678	RCC Slab decking over Khujairok river near Guruduwara Temple Moreh.	Rs. 15.000 (AA) & Rs. 5.00 (ES), No.43/376/2019-W, dt. 23/03/2020.	Rs. 12,99,697/- No.EE(TPL)/LoC/2020-21/10, dt. 18-01-2021	Thangjam Romeo	18-01-2021	12-18-2021	12-18-2021	₹ 13.41	₹ 0.00	15.00	₹ 14.99	
										148.22		
UKHRUL DIVISION												
3679	Impvt. of IVR from Sirarakhong to Sinakeithel via Ngalakong Impvt - 14 km	Rs. 100.00 No. 43/257/2019-W dated 18/03/2020	Rs. 86,87,717.00 No. EE/UD/WO/SP/R & B/2019-2020/1 dated 10/11/2020	Raman Chihansung	17/11/2020	16/11/2021	Nil	Rs.89.47	Rs.80.00	19.99	99.98	19.98
3680	Impvt. of IVR from Phadang to Lamlang Gate, Ukhrul.	Rs. 100.00 No. 43/217/2019-W dated 18/03/2020	Rs. 86,87,430.00 No. EE/UD/WO/SP/R & B/2019-2020/9 dated 11/12/2020	Raman Chihansung	12/12/2020	17/11/2021	Nil	Rs.87.88	Rs.76.00	22.21	98.21	22.21
3681	Impvt. of road (shingling & side drainage) from NH-150 Dungerei to Nungshong via Seipaikong 6th MR Bn. HQ & Tasar Oak farm (14 kms).	Rs. 100 Lakhs No. 43/362/2019-W dated 17/03/2020.	Rs. 86,87,679.00 No. EE/UD/WO/SP/R & B/2019-2020/3 dated 12/11/2020	Raman Chihansung	9/11/2020	18/11/2021	Nil	Rs.87.30	Rs.55.00	42.3	97.56	42.56
3682	Impvt. of road singling and const. Of Nullah from FCI godown, Ukhrul to Rangazak river (4.6 km)	Rs. 100.00 lakhs No. 43/361/2019-W dated 16/03/2020.	Rs. 86,87,720.00 No. EE/UD/WO/SP/R & B/2019-2020/7 dated 07/12/2020	Mingyao Ruivanao & Co	14/12/2020	13/12/2021	Nil	Rs.86.87	Rs.40.00	57.08	97.08	57.08
3683	Construction of Circular road adjacent to LM Sub-Division Head Quarter	Rs. 70.00 No. 43/355/2019-W dated 18/03/2020	Rs. 60,81,402.00 No. EE/UD/WO/SP/R & B/2019-2020/4 dated 10/11/2020	Raman Chihansung	11/11/2020	18/11/2021	Nil	Rs.63.65	Rs.53.00	18.13	71.13	18.13
										159.98		159.95
NONEY DIVISION												
3684	Const. of 1nos 4m span and 1 nos 1m span RCC culvert between Khoupum PHC & Gaidimjang cemetry.	A/A Rs. 50.00 No. 43/262/2019-W dt. 21/03/2020 E/S Rs. 15.00 No.43/262/2019-W dt. 21/3/2020	EE/ND/WO/R&B(P)/2019-20/31(A) Rs. 43.37	Thuijingam Gangmei	11-28-2020	5-15-2021	N/A	44.67	26.00	24.00	49.92	
										24.00		
SADAR HILLS DIVISION												
3685	Impvt. of road from Hao Ethei Chingkhong to Tuikang Aimol - 8 km.	43/248/2019-W dt.16/3/2020 A/A-Rs. 60.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/14 dt. 19/11/2020 Rs. 52.13 Lakh	Ph.Adim	24/11/2020	23/11/2021	N/A	53.69	32.00	28.00	60.00	28.00

3686	Impvt.of road from NH-2 (Charhajar) to Kholmunlen - 1.20 km.	43/249/2019-W dt.16/3/2020 A/A-Rs. 40.00 lakh	EE/SHD/CT(WO)/5054/2020-21/09 dt. 19/11/2020 Rs. 34.75 Lakh	Thanglenmang Haokip	24/11/2020	23/11/2021	N/A	35.79	12.00	28.00	40.00	28.00
3687	Impvt.of road from NH-2 (Motbung Bazar) to Imphal River -0.70 km.	43/250/2019-W dt.16/3/2020 A/A-Rs. 30.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/11 dt. 19/11/2020 Rs. 26.06 Lakh	Haokhotinlen Vaiphei	24/11/2020	23/11/2021	N/A	26.85	10.00	20.00	30.00	20.00
3688	Impvt.of road from Kangchup Tuikon to K.Geljang.	43/251/2019-W dt.16/3/2020 A/A-Rs. 60.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/2 dt. 2/11/2020 Rs. 52.11 Lakh	Thanglenmang Haokip	7-11-2020	6-11-2021	N/A	53.69	22.50	37.50	60.00	37.50
3689	Impvt.of road from Leimakhong to Makui Golai - 40 km.	43/429/2019-W dt.17/3/2020 A/A-Rs. 100.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/7 dt. 18/11/2020 Rs. 86.88 Lakh	Ph.Adim	23/11/2020	22/5/2022	N/A	89.49	47.50	52.50	100.01	52.51
3690	Impvt.of road from Singda Dam to Ireng Water Fall via Ireng Naga Village.	43/428/2019-W dt.16/3/2020 A/A-Rs. 80.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/6 dt. 18/11/2020 Rs. 69.51 lakh	Thaimei Ahem	23/11/2020	22/11/2021	N/A	71.59	24.00	56.00	80.00	56.00
										222.00		222.00
Kamjong Division												
3691	Improvement of road of Kamjong Town - 2Km	No. 43/215/2019-W Dt. 17/03/2020 ₹ 100.00 Lakhs	No.12/EE/KM/ WO/2017-18/2 dt. 26/02/2020 ₹85,42,830.00	A.S. Aring	1-15-2021	11-8-2021	NIL	₹ 87.99	₹ 30.00	70	₹ 98.33	
										70.00		
Pherzawl												
3692	Impvt. Of road from 0.00 to Km 5.00 on Sevon to Sitam section	43/266/2019-W dt. 17/3/2020 Rs. 160.00	EE/Ph-D/Tdr/2019-20/02/3 Dt. 3/11/2020 Rs.138,57477	Rolland Ralsun	10-11-2020	In Progress	NA	86.80	20.00	140.00		The work is completed 70%
3693	Constn. Of road from Kaihlam Bridge over Tuivai River on NH-102B at G. Bualjang	43/267/2019-W dt. 18/3/2020 Rs. 150.00	EE/Ph-D/Tdr/2019-20/01/1 Dt. 3/10/2020 Rs.127,44318	T. Lala Vaiphei	10-10-2020	9-10-2021	NA	134.22	145.00	5.00		
3694	Impvt. Of road connectivity in and around Pherzawl District Hd. Qtr	43/268/2019-W dt. 18/3/2020 Rs. 180.00	EE/Ph-D/Tdr/2019-20/03/2 Dt. 12/10/2020 Rs.155,82239	M/s DK Mang Haokip & Sons	19/10/2020	In Progress	NA		117.00	63.00		
3695	Impvt. of road connectivity in and around Parbung Sub-Divisional Hd. Qtr	43/438/2019-W dt. 17/3/2020 Rs. 248.56	EE/Ph-D/Tdr/3A Dt. 28/11/2020 Rs.200.70257	Rolland Ralsun	5-12-2020	In Progress	NA	143.68	51.00	197.56		The work is completed 80%
										405.56		
CHURACHANDPUR DIVISION												
3696	Impvt. Of road from Kukimun to Nalon (15Km) left of portion under henglep	43/269/2019-W dated 13-03-2020 (Rs.150.00)	CHD/CT(5)/2019-20/02 Dated 03/11/2020	Lienmang Gangte	11-3-2020	11-2-2021	Nil	150.00	125.00	25		
3697	Constn. Of new road between Thelnasi and Bungphajol villages under Henglep Sub-Division - 5 Kms	43/270/2019-W dated 13-03-2020 (Rs.150.00)	CHD/CT(5)/2019-20/03 Dated 03/11/2020 (Rs. 129.75)	Lienmang Gangte	11-3-2020	11-2-2021	Nil	150.00	125.50	24.5		
3698	Impvt of left out portion of road at Bijang, Sielmat and B.Aijalon from Teddim road in Saikot A/C (5Km)	43/275/2019-W dated 7-03-2020 Rs.120.00)	CHD/CT(5)/2019-20/05 Dated 03/11/2020 (Rs. 95.27)	Rolland Ralsun	11-3-2020	11-2-2021	Nil	120.00	102.95	17.05		

3699	Impvt of road from PMGSY road Munpu to Tuila river via Thenjol and Moulbungiang Village 6Km (SH: Widening, Shingling and Culverts)	43/276/2019-W dated 07-03-2020 (Rs.100.00)	CHD/CT(5)/2019-20/08 Dt. 03/11/2020 (Rs.86.877)	Rolland Ralsun	11-3-2020	11-2-2021	Nil	100.00	86.00	14		
										80.55		
	EAP											
3700	Development and Implementation of Management Information System in PWD, Manipur	Vide No. 26/429/2017-W dt 9-3-2018. Rs. 156.46 Lakh	No. 22/PD/EAP/PR OC-C/2014/01 Dated 05-03-2019. Rs. 125.1864 lakh	X-treme Wave	4-29-2019	9-30-2022	8-24-2022	139.6864	100	39.6864		Completed and liability of Rs. 39.6864 is to be cleared
										39.6864		
	Chandel Division											
3701	Impvt. Of Unapal road(sand gravel,WBM and PC) 2.50km	Rs. 80.00 lakhs 43/313/2019-W dt 16-03-2020	Rs. 69.155 lakhs EE/CDL/LOC/50 54/2020-21/ Dt. 16-11-2020	N. Ratan Singh	11-16-2020	10-12-2021	-	₹ 69.16	₹ 35.00	34.15	77.28	42.28
3702	Impvt of Chiiphur Lok to Pallel Chandel rd via Liwa Sarei Village(SH: 6m span slab culvert - 1 no., 1.5m span RCC slab Culvert - 3 nos, 900mm dia pipe culvert -4 nos)	Rs. 150.00 43/365/2019-W dt 19-03-2020	Rs. 80.624 lakhs EE/CDL/LOC/50 54/2020-21/13 dt. 18/11/2020	Raman Chihansung	11-25-2020		-	₹ 48.00	₹ 42.00	6.00	53.64	11.64
3703	Impvt of Chiiphur Lok to Pallel Chandel rd via Liwa Sarei Village(SH:Hill cutting and line drain)	Rs. 150.00 43/365/2019-W dt 19-03-2020	Rs. 48.41 lakhs EE/CDL/LOC/50 54/2020-21/12 Dt. 18-11-2020	M/s Hemkhopao Agency	11-25-2020			₹ 30.00	₹ 24.00	6.00	33.53	9.53
3704	Improvement of road from Diksempa to Khumji."(SH: 1.50m span RCC slab culvert - 3 Nos.)	Rs. 150.00 lakhs 43/363/2019-W dt 16-03-2020	Rs. 43.96 lakhs EE/CDL/LOC/50 54/2020-21/8 Dt. 13-11-2020	Paresh Jojo	11-20-2020			₹ 18.00	₹ 18.00		20.12	2.12
3705	Improvement of road from Diksempa to Khumji."(SH: Hill cutting, Kutcha drain & Shingling)	Rs. 150.00 lakhs 43/363/2019-W dt 16-03-2020	Rs. 85.90 lakhs EE/CDL/LOC/50 54/2020-21/7 Dt. 13-11-2020	Sk. Lovehring Lamkang	11-20-2020			₹ 48.00	₹ 33.00	15.00	53.64	20.64
3706	Impvt. Of road from Chandel to Kangbal on Chandel Umathel Road".(SH: Shingling, WBM Grade -III, Ring Culvert)	Rs. 90.00 lakhs No. 43/364/2019-W dated 16/03/2020	Rs. 77.93 lakhs EE/CDL/LOC/50 54/2020-21/ Dt. 17-11-2020	Sk. Lovehring Lamkang	11-25-2020			₹ 53.70	₹ 32.00	21.70	60.01	28.01
3707	Impvt of road in and around DC Complex Chandel	Rs. 40.00 lakhs 43/366/2019-W dt 16-03-2020	Rs. 34.51 lakhs EE/CDL/LOC/50 54/2020-21/10 Dt. 13-11-2020	Sk. Lovehring Lamkang	11-20-2020			₹ 25.00	₹ 20.00	5.00	27.94	7.94
3708	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Sugnu Bazar to Zouveng)	Rs. 150.00 43/207/2019-W dt. 23-03-2020.	EE/CDL/LOC/50 54/2020-21/1 dt. 9/11/2020; Rs 34.74 lakhs	M/s Haokip Construction	11-16-2020			₹ 4.00	₹ 4.00		4.47	0.47
3709	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Kotsopai to Gamlen)		EE/CDL/LOC/50 54/2020-21/3 dt. 16/11/2020; Rs. 36.93 lakhs	Lunkhopao Haokip	11-16-2020			₹ 36.93	₹ 14.00	22.93	41.27	27.27
3710	Impvt of road black topping with line drain in and around Sugnu town covering Zouveng , Hospital road, Khumjang, Kotsopai, Greenland Hospital(Khulmi bazar to Sugnu Chakpikarong road)		EE/CDL/LOC/50 54/2020-21/2 dt. 9/11/2020; Rs. 58.014 lakhs	A. Ningthemjao	11-16-2020			₹ 58.01	₹ 20.00	38.01	64.83	44.83

3711	Impvt of road black topping with line drain in and around Aihang village		EE/CDL/LOC/50 54/2020-21/4 Dt. 09/11/2021 Rs.92.67 Lakhs	A. Ningthemjao	11-9-2020			₹ 92.67	₹ 35.00	57.67	103.56	68.56
3712	Impvt of expansion and black topping within Langching village		EE/CDL/LOC/50 54/2020-21/5 Dt. 9-11-2020 Rs. 51.63 lakhs	M/s Haokip Construction	11-16-2020			₹ 5.00	₹ 5.00		5.59	0.59
3713	Impvt of road from Wangoo Lamkhai to Komsen	Rs. 60.00 43/209/2019-W dt. 23-03-2020.	Rs.52.022 EE/CDL/LOC/50 54/2020-21/10 dt. 16/11/2020	D. Kowar	11-16-2020			₹ 10.00	₹ 10.00		11.18	1.18
											206.46	265.04
											12028.01	13410.69
	MH: 3054											
	Imphal West Division											
3714	Maintenance of Khurkhul to Sekmai Lamkhai.	35/21/19-W dt.13.3.20	IW/AC/1- 13/20/11 dt.13.11.20	M/s H.Kan Singh	13.11.20	12.5.21		19.000		19.00		
3715	Maintenance of Lilasing Khongnang-khong to Sinam Leikai road.	35/12/19-W dt.13.3.10	IW/AC/1- 13/20/23 dt.4.12.20	M/s Khumukcham Constn.	4.12.20	3.6.21		18.500		18.50		
3716	Maintenance of internal road Taobungkhok Mayai Leikai to Patsoi Lambi taba.	35/24/19-W dt.13.3.20	IW/AC/1- 13/20/12 dt.13.11.20	W.Sanaton Meetei	13.11.20	12.5.21		18.500	4.00	14.50		
3717	Painting of road median from BT road upto Naoremthong including fly over in connection with Sangai Festival 2019.	35/104/19-W dt.13.3.20	IW/AC/1- 13/20/19 dt. 24.11.20	Kh.Kalachand Singh	24.11.20	23.1.21		5.000	4.00	1.00		
3718	Maintenance of Takyel industry road in connection with Sangai Festival , 2019.	35/106/19-W dt.13.3.20	IW/AC/1- 13/20/20 dt. 24.11.20	M/s Delta Enterprises	24.11.20	23.2.21		10.000	4.00	6.00		
3719	Maintenance of internal road of Manipur central Jail, Imphal.	35/88/19-W dt.20.3.20	IW/AC/1- 13/20/10 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.9.21		19.900	6.50	13.49		
3720	Maintenance of different roads in Sagolband A/C.	35/16/19-W dt.13.3.20	IW/AC/1- 13/20/16 dt. 20.11.20	H.Dorendro Singh	20.11.20	19.9.21		19.000	12.00	7.00		
3721	Maintenance of Sagolband Maklang road in connection with Pineapple Festival , 2019.	35/1/19-W dt.16.3.20	IW/AC/1- 13/20/17 dt. 21.11.20	M/s Meitram Constn. Pvt.Ltd.	21.11.20	20.5.21		19.000		19.00		
3722	Maintenance of Khwairak Selungba road connecting to IK road & Rims road.	35/13/19-W dt. 19.3.20	IW/AC/1- 13/20/29 dt. 14.12.20	Kh.Kalachand Singh	14.12.20	13.12.21		18.000	3.00	15.00		
3723	Maintenance of road from Awang Potsangbam Makha leikai to Awang leikai.	35/22/19-W dt. 31.3.20	IW/AC/1- 13/20/22 dt. 3.12.20	P.Joyshanker Singh	3.12.20	2.6.21		18.500	3.00	15.50		
3724	Construction of approach road with side drain connecting Takhellam-bam Leikai road, Takhellambam leikai.	35/178/19-W dt.30.3.20	IW/AC/1- 13/20/14 dt. 18.11.20	H.Brainay Singh	18.11.20	17.11.21		19.500	9.00	10.50		
3725	Maint. Of Laishram Leirak(SH:-Shingling on road from CBI Office to Kombirei road.	32/297/18-W(21) dt.8.3.19	IW/AC/1- 13/20/4 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		10.000		10.00		
3726	Maint. Of Makoi Kabui Khul.	32/297/18-W(22) dt.8.3.19	IW/AC/1- 13/20/3 dt.10.11.20	M.Sharat Singh	10.11.20	9.2.21		10.000	5.00	5.00		
3727	Maint. Of Dharmasala area(SH:-Mending of pot holes).	32/297/18-W(23) dt.8.3.19	IW/AC/1- 13/20/2 dt. 10.11.20	M.Sharat Singh	10.11.20	9.5.21		8.630	5.00	3.63		
3728	Maint. Of MG Avenue road.	32/297/18-W(24) dt. 8.3.19	IW/AC/1- 13/20/1 dt. 10.11.20	M.Sharat Singh	10.11.20	9.5.21		8.680	5.00	3.68		
3729	Constn. of clearance of RR line drain from Langol view to Baptist Church.	32/297/18-W(25) dt. 8.3.19	IW/AC/1- 13/20/9 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		15.000		15.00		

3730	Maint. Of IVR Kangjabi Leirak.	32/297/18-(26) dt. 8.3.19	IW/AC/1-13/20/5 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.5.21		13.000		13.00		
3731	Constrn. of protection work at Kadangband bridge.	32/297/18-(27) dt. 8.3.19	IW/AC/1-13/20/6 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00		
3732	Constrn. Of protection work for approach road in Eastern side of Kadangband bridge.	32/297/18-(28) dt. 8.3.19	IW/AC/1-13/20/7 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00		
3733	Constrn. of protection work for approach road in Western side of Kadangband bridge.	32/297/18-(29) dt. 8.3.19	IW/AC/1-13/20/8 dt. 11.11.20	P.Joyshanker Singh	11.11.20	10.2.21		5.000		5.00		
3734	Maint. Of road in and around Lamphel Lawn Tennis Stadium.	32/297/18-(30) dt. 8.3.19	IW/AC/1-13/20/21 dt. 28.11.20	S.Romesh Singh	28.11.20	27.5.21		20.000	14.69	5.31		
										210.11		
Imphal East Division												
3735.	M/o Sagolshem leirak Chando mapa road and drain.	35/116/2019-W 05-03-2020 Rs. 19.20 lacs	Rs. 16.692 lac IE/CT(10)/W/2 0-21/8 dt. 17/07/2020	S. Sarat Singh	17.7.20	16.10.20	-	18.653		18.653	20.84	20.84
3736.	M/o road at Khuraijam Tomba leirak, road at Nodiachand leirak, road at Ningombam Sanajaoba and Omor leirak, road at Nameirakpam Ningthou leirak, road at Huidrom Jiten leirak, road at Sagolsem Arunkumar leirak, road at Soibam Kumar leirak.	35/117/2019-W 05-03-2020 Rs. 13.67 lac.	IE/CT(10)/W/2 0-21/20 dt. 13/11/2020 Rs. 11.866 lacs	L. Romesh Meetei.	13.11.20	12.2.21	-	13.260	8.304	4.956	14.82	6.51
3737.	M/o road at Gurumayum leirak, road at Akoijam leirak, road at Ramanda leirak, road at Kojiam Nobin leirak.	35/119/2019-W 05-03-2020 Rs. 11.41 lac	IE/CT(10)/W/2 0-21/21 dt. 13/11/2020 Rs. 9.904 lacs	L. Romesh Meetei.	13.11.20	12.2.21	-	11.088	6.824	4.264	12.39	5.57
3738.	Constrn. of drain between Haobam leirak and Thiyam leirak upto Akampat.	35/144/2019-W 05-03-2020 Rs. 7.60 lac.	IE/CT(10)/W/2 0-21/24 dt. 13/11/2020 Rs. 14.332 lacs	M. Chojot Singh	13.11.20	12.2.21	-	16.016		16.016	17.90	17.90
3739.	Constrn. of drain between Nongthombam Mangi and Puyam Angou, drain between Laikhuram Janaki and Moirangthem Thambal Devi.	35/151/2019-W 05-03-2020 Rs. 17.25 lacs.	IE/CT(10)/W/2 0-21/38 dt. 13/11/2020 Rs. 14.924 lacs	Th. Rajeshwor Singh	13.11.20	12.2.21	-	16.679		16.679	18.64	18.64
3740.	Constrn. of drain between Laikhuram Thoibi Devi & Seram Santosh, drain between Konsam Jibon and Huirem Ngouba.	35/152/2019-W 05-03-2020 Rs. 11.81 lac.	IE/CT(10)/W/2 0-21/37 dt. 13/11/2020 Rs. 10.255 lacs	Th. Rajeshwor Singh	13.11.20	12.2.21	-	11.460		11.46	12.81	12.81
3741.	M/o road at Thoidingjam leirak, drain between Manihar and Inoucha, road at Pangambam leirak, road and drain at Konthoujam leirak, Approach road at Ucheckon Multipurpose hall repairing of Wanglen canal.	35/157/2019-W 05-03-2020 Rs. 19.39 lacs.	IE/CT(10)/W/2 0-21/55 dt. 19/12/2020 Rs. 16.838 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	18.816	4.500	14.316	21.03	16.53
3742.	M/o road at Wahengbam Keteshwor leirak, road at Wahengbam Chitaranjan leirak, road at Wahengbam Debanath leirak, road at Wanghengbam Dilip leirak, road at Wahengbam Koton leirak, road at Chongtham Naobi leirak.	35/158/2019-W 05-03-2020 Rs. 12.99 lacs.	IE/CT(10)/W/2 0-21/59 dt. 19/12/2020 Rs. 11.283 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	12.609	3.000	9.609	14.09	11.09
3743.	Constrn. of drain between Sapam Mangi Devi to Laishram Jugindro, drain between S. Joykumar and Ibopishak, Laishram and Moirangthem leirak, drain between Sagolsem Neela and Atom Bijoy.	35/159/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/60 dt. 19/12/2020 Rs. 17.375 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	19.417	5.000	14.417	21.70	16.70

3744.	M/o road and drain at Thokchom Khoibi leirak, road at Laishram leirak, road at Sagolsem leirak, road at Thokchom Gouramani leirak.	35/160/2019-W 05-03-2020 Rs. 18.50 lacs.	IE/CT(10)/W/2 0-21/58 dt. 19/12/2020 Rs. 16.069 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	17.957	4.500	13.457	20.07	15.57
3745.	M/o road at Pangabam Arun leirak, road at Nongthombam Dhiren leirak, road at Sapam Asangbi to Nongthombam Rakesh, road side drain at Kulla mapa, road sanasam Amuthoi sing, Repairing of drain between Thounaojam Thouba sing and Sanasam Amuthoi sing, road at Loitongbam Biramangol leirak, Road at Th. Ajit leirak.	35/161/2019-W 05-03-2020 Rs. 12.37 lacs.	IE/CT(10)/W/2 0-21/57 dt. 19/12/2020 Rs. 10.749 lacs	Th. Ojit Singh	19.12.20	18.6.21	-	12.012	3.000	9.012	13.42	10.42
3746.	Mending of potholes from Old Thumbuthong to Singjamei Kongba road with Sangai Festival 2019.	35/168/2019-W 05-03-2020 Rs. 14.15 lacs.	IE/CT(10)/W/2 0-21/86 dt. 28/12/2020 Rs. 12.292 lacs	N. Devendro Singh	28.12.20	27.3.21	-	13.736	3.000	10.736	15.35	12.35
3747.	Mending of potholes at Imphal Sagolmang Saikul road.	35/173/2019-W 05-03-2020 Rs. 19.68 lacs.	IE/CT(10)/W/2 0-21/71 dt. 19/12/2020 Rs. 17.085 lacs	W. Kunjababu Khaba	19.12.20	18.6.21	-	21.992	14.000	7.992	24.58	10.58
3748.	Patches repairing from Minuthong to Konungmamang Traffic point.	35/174/2019-W 05-03-2020 Rs. 15.60 lacs.	IE/CT(10)/W/2 0-21/87 dt. 28/12/2020 Rs. 13.533 lacs	N. Devendro Singh	28.12.20	27.3.21	-	17.433	3.000	14.433	19.48	16.48
3749.	Impvt. of road from MU Main Gate to Pal Ahanbi (SH:- Shingling & WBM, premix carpeting).	35/176/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/24 dt. 13/11/2020 Rs. 17.371 lacs	L. Romesh Meetei	13.11.20	12.2.21	-	19.412	13.000	6.412	21.69	8.69
3750.	Impvt. of road from MU Main Gate to Pal Ahanbi (SH:- Premix Carpeting).	35/177/2019-W 05-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/23 dt. 13/11/2020 Rs. 17.371 lacs	L. Romesh Meetei	13.11.20	12.6.21	-	19.412	13.000	6.412	21.69	8.69
3751.	Impvt. of road in and around Konok Pukhri.	35/115/2019-W 30-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/78 dt. 28/12/2020 Rs. 17.353 lacs	Elias Howmai	28.12.20	27.6.21	-	19.392		19.392	21.67	21.67
3752.	Constn. of R/wall at Konok Pukhri.	35/114/2019-W 30-03-2020 Rs. 20.00 lacs.	IE/CT(10)/W/2 0-21/77 dt. 28/12/2020 Rs. 17.374 lacs	Elias Howmai	28.12.20	27.6.21	-	19.415		19.415	21.70	21.70
3753.	M/o road at R.K. Leirak, Culvert at Lairembi mamang.	35/155/2019-W 30-03-2020 Rs. 16.09 lacs.	IE/CT(10)/W/2 0-21/44 dt. 15/12/2020 Rs. 13.969 lacs	C. Keishing	15.12.20	14.6.21	-	15.610		15.61	17.44	17.44
3754.	M/o road and drain Athokpam Naocha leirak, Heiningshubam drain, road and drain Keisham Bimol, road at Bamon leirak.	35/156/2019-W 30-03-2020 Rs. 15.81 lacs.	IE/CT(10)/W/2 0-21/45 dt. 15/12/2020 Rs. 13.734 lacs	C. Keishing	15.12.20	14.6.21	-	15.348		15.348	17.15	17.15
3755.	Painting Median along Hatta Minuthong road.	35/175/2019-W 30-03-2020 Rs. 10.00 lacs.	IE/CT(10)/W/2 0-21/16 dt. 11/11/2020 Rs. 7.357 lacs	N. Debendro Singh	11.11.20	10.5.21	-	8.221		8.221	9.19	9.19
3756.	M/o road and drain at Ningombam Leirak.	35/107/2019-W 06-03-2020 Rs. 11.50 lacs.	IE/CT(10)/W/2 0-21/17 dt. 11/11/2020 Rs. 9.987 lacs	Yengkokpam Enterprises Pvt.Ltd.	11.11.20	10.5.21	-	12.851		12.851	14.36	14.36
3757.	Constn. of Puyam Machin drain repairing with culvert.	35/108/2019-W 06-03-2020 Rs. 12.00 lacs.	IE/CT(10)/W/2 0-21/48 dt. 19/12/2020 Rs. 10.396 lacs	M. Chojot Singh	19.12.20	18.6.21	-	11.618		11.618	12.98	12.98
3758.	Constn. of drain between thokchom and Ngangom.	35/109/2019-W 06-03-2020 Rs. 16.56 lacs.	IE/CT(10)/W/2 0-21/101 dt. 28/12/2020 Rs. 15.783 lacs	W. Khelen Singh	28.12.20	27.6.21	-	17.638	7.000	10.638	19.71	12.71

3759.	Constn. of 4 nos. of culvert drain at Sagolschem, Oinam, Tinsubam and Thongam leirak, Impvt. of oinam leirak to sagolschem leirak via thongam leirak.	35/110/2019-W 06-03-2020 Rs. 19.50 lacs.	IE/CT(10)/W/2 0-21/64 dt. 19/12/2020 Rs. 16.922 lacs	Elias Howmai	19.12.20	18.6.21	-	18.810	18.81	21.02	21.02	
3760.	M/o road and drain at Brindabon leirak.	35/111/2019-W 06-03-2020 Rs. 14.00 lacs.	IE/CT(10)/W/2 0-21/84 dt. 28/12/2020 Rs. 12.163 lacs	N. Devendro Singh	28.12.20	27.6.21	-	13.592	13.592	15.19	15.19	
3761.	M/o road at Thongam Gosai leirak, road and drain at Jila leirak, road and drain at Moirangthem leirak.	35/112/2019-W 06-03-2020 Rs. 8.02 lacs.	IE/CT(10)/W/2 0-21/88 dt. 28/12/2020 Rs. 6.964 lacs	N. Devendro Singh	28.12.20	27.6.21	-	7.782	7.783	0.001	8.70	0.91
3762.	M/o road and drain at Nongmeikapam leirak (Makha), road at Thokchom Kunjabihari mapa.	35/118/2019-W 06-03-2020 Rs. 16.76 lacs.	IE/CT(10)/W/2 0-21/8 dt. 06/11/2020 Rs. 14.555 lacs	S. Sarat Singh	6.11.20	5.5.21	-	16.265	16.265	18.18	18.18	
3763.	M/o road and E/W at Toijam Amuba leirak, Drain between Toijam Amuba and Athokpam.	35/120/2019-W 06-03-2020 Rs. 15.75 lacs.	IE/CT(10)/W/2 0-21/41 dt. 13/11/2020 Rs. 13.673 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	15.280	15.28	17.08	17.08	
3764.	Protection work at Kajipat Khong.	35/121/2019-W 06-03-2020 Rs. 18.00 lacs.	IE/CT(10)/W/2 0-21/40 dt. 13/11/2020 Rs. 15.632 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	17.469	17.469	19.52	19.52	
3765.	M/o road at Ningombam Ibohal leirak, road at Nameirakpam Ibotombi, R/W at Nameirakpam mapa, road at Nameirakpam leirak, road at Khundrakpam leirak, road at Ningombam Brojendro and Goroba.	35/122/2019-W 06-03-2020 Rs. 9.58 lacs.	IE/CT(10)/W/2 0-21/65 dt. 19/12/2020 Rs. 8.319 lacs	N. Debendro Singh	19.12.20	18.6.21	-	9.296	9.296	10.39	10.39	
3766.	M/o road and drain at Maimom Nobin leirak Bashikhong torban Ningombam Mera Bashikhong torban drain.	35/123/2019-W 06-03-2020 Rs. 12.87 lacs.	IE/CT(10)/W/2 0-21/13 dt. 11/11/2020 Rs. 10.987 lacs	Yengkokpam Enterprises Pvt. Ltd.	11.11.20	10.5.21	-	12.278	4.000	8.278	13.72	9.72
3767.	Constn. of drain at Eastern border of Maibam Dijen Singh, road at sapam Ibotombi and Jayenta Thongjam, road at Ningombam Hemanta Kumar Leirak, Drain at Bamon leirak, road and R/wall at Okram Nageshwor leirak, road at Nameirakpam Ibohal, road at Hobendor Okrami, road and drain at Ningombam Bihari, road at Kangujam samungou.	35/124/2019-W 06-03-2020 Rs. 20.37 lacs.	IE/CT(10)/W/2 0-21/36 dt. 13/11/2020 Rs. 17.682 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	19.760	19.76	22.08	22.08	
3768.	Constn. of drain between Kangujam Ibemcha and Ningombam Ibochouba, Panung Uku Shutter, culvert and drain, road at Ningombam and Khongupcham.	35/125/2019-W 06-03-2020 Rs. 15.41 lacs.	IE/CT(10)/W/2 0-21/35 dt. 13/11/2020 Rs. 13.383 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	14.956	14.956	16.71	16.71	
3769.	Constn. of drain through pond at Kitna Panung.	35/126/2019-W 06-03-2020 Rs. 10.00 lacs.	IE/CT(10)/W/2 0-21/43 dt. 13/11/2020 Rs. 8.684 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	9.704	9.704	10.84	10.84	
3770.	M/o road and drain at Sanasam leirak.	35/127/2019-W 06-03-2020 Rs. 12.59 lacs.	IE/CT(10)/W/2 0-21/44 dt. 13/11/2020 Rs. 10.932 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	12.217	12.217	13.65	13.65	
3771.	Constn. of drain at Khundrakpam and Wahengbam, drain at Thongam and Nongmeikapam, drain at Amakcham leirak and Ongnam.	35/128/2019-W 06-03-2020 Rs. 12.20 lacs.	IE/CT(10)/W/2 0-21/47 dt. 17/12/2020 Rs. 10.595 lacs	Th. Rajeshwor Singh	17.12.20	16.6.21	-	11.840	11.84	13.23	13.23	
3772.	Constn. of road and drain at Athokpam leirak to Akampat.	35/130/2019-W 06-03-2020 Rs. 9.17 lacs.	IE/CT(10)/W/2 0-21/42 dt. 13/11/2020 Rs. 7.966 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	8.902	8.902	9.95	9.95	

3773.	M/o road at Aribam leirak-II, Narayan Advertising Agency road, road at Hidangmayum leirak-I, road at Hidangmayum leirak-II, road at Hidangmayum leirak-III, road at Aribam leirak-II, road at Aribam leirak-I.	35/140/2019-W 06-03-2020 Rs. 16.63 lacs.	IE/CT(10)/W/2 0-21/22 dt. 13/11/2020 Rs. 14.436 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	16.132		16.132	18.03	18.03
3774.	M/o road of Bachaspatimayum Kulla road, Chongthem to Hijam leirak drain, Bachaspatimayum Binodini road, Ningombam, Somorendro leirak, Sh. Sikandar road.	35/141/2019-W 06-03-2020 Rs. 11.02 lacs.	IE/CT(10)/W/2 0-21/25 dt. 13/11/2020 Rs. 9.571 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	10.696	4.000	6.696	11.95	7.95
3775.	M/o drain at Konthoukhong leirak.	35/142/2019-W 06-03-2020 Rs. 17.81 lacs.	IE/CT(10)/W/2 0-21/9 dt. 06/11/2020 Rs. 15.466 lacs	Yengkokpam Enterprises Pvt.Ltd.	13.11.20	12.5.21	-	17.283	7.000	10.283	19.31	12.31
3776.	M/o road at Chongtham leirak, road at Ningombam leirak, road at Moirangthem leirak, road at Athokpam leirak.	35/143/2019-W 06-03-2020 Rs. 19.71 lacs.	IE/CT(10)/W/2 0-21/63 dt. 19/12/2020 Rs. 17.116 lacs	N. Debendro Singh	26.12.20	25.6.21	-	19.127		19.127	21.37	21.37
3777.	Earth filling at Khongman Atom leirak, Sapam Tiken leirak, Drain between Keisham and sapam leirak.	35/145/2019-W 06-03-2020 Rs. 9.80 lacs.	IE/CT(10)/W/2 0-21/62 dt. 19/12/2020 Rs. 8.510 lacs	N. Debendro Singh	26.12.20	25.6.21	-	7.275		7.275	8.13	8.13
3778.	Constn. of drain between Kshetrimayum & Okram & Arapti, road Pangambam Mamang, drain Pangambam Maning.	35/146/2019-W 06-03-2020 Rs. 15.61 lacs.	IE/CT(10)/W/2 0-21/27 dt. 13/11/2020 Rs.13.557 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	15.150		15.15	16.93	16.93
3779.	Constn. of drain between Waikhom leirak Macha and Waikhom Medha.	35/147/2019-W 06-03-2020 Rs. 15.37 lacs.	IE/CT(10)/W/2 0-21/26 dt. 13/11/2020 Rs.13.353 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	14.922		14.922	16.68	16.68
3780.	M/o road and drain at Ningombam Ranjit leirak.	35/148/2019-W 06-03-2020 Rs. 11.12 lacs.	Rs. 9.659 lac. IE/CT(10)/W/2 0-21/103 dt. 28/12/2020	Yengkokpam Enterprises Pvt. Ltd.	4.1.21	3.7.21	-	10.794		10.794	12.06	12.06
3781.	M/o road Nandeibam Bimolchand leirak, road Sairem Umajit leirak, drain Thingujam and Lairikyengbam, R/W at Priyokumar leirak and Omar leirak, drian at Y. Kunjar leirak, drain Omar leirak.	35/149/2019-W 06-03-2020 Rs. 12.790	IE/CT(10)/W/2 0-21/34 dt. 13/11/2020 Rs. 11.109 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	12.414		12.414	13.87	13.87
3782.	M/o road and R/W between Amakcham Ibpishak leirak and Sairem Achoubi leirak, road Sairem Achoubi leirak.	35/150/2019-W 06-03-2020 Rs. 13.480	IE/CT(10)/W/2 0-21/39 dt. 13/11/2020 Rs. 11.705 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	13.080		13.08	14.62	14.62
3783.	M/o Nandeibam leirak outlet with one ukru between L. Santosh and L. Brojen Kongba Makha, Repairing one outlet at Chongabi.	35/153/2019-W 06-03-2020 Rs. 11.28	IE/CT(10)/W/2 0-21/56 dt. 19/12/2020 Rs. 9.782 lacs	Th. Ojit Singh	26.12.20	25.6.21	-	10.931	3.000	7.931	12.22	9.22
3784.	Repairing of Kongba Bridge near Kongba bazar.	35/154/2019-W 06-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/61 dt. 19/12/2020 Rs. 13.030 lacs	L. Romesh Meetei.	26.12.20	25.6.21	-	14.561	3.500	11.061	16.27	12.77
3785.	Constn. of drain at Nameirakpam Ananta leirak, Drain at Naoroibam Oken naken, road and drain at Thongjam Premila leirak.	35/162/2019-W 06-03-2020 Rs. 15.91	IE/CT(10)/W/2 0-21/29 dt. 13/11/2020 Rs. 13.810 lacs	Th. Rajeshwor Singh	20.11.20	19.5.21	-	15.433		15.433	17.25	17.25
3786.	Constn. of drain at Mohan sing, Athokpam side drain, road at Moirangthem leirak, road and drain at Amakcham leirak, Mutum leirak drain.	35/163/2019-W 06-03-2020 Rs. 16.08	IE/CT(10)/W/2 0-21/23 dt. 13/11/2020 Rs. 13.970 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	15.611		15.611	17.45	17.45

3787.	M/o road and drain repairing at Laishram leirak, road at Moirangthem leirak, drain at Langpoklapam leirak, road at Pangabam leirak, drain repairing at Pangabam leirak.	35/164/2019-W 06-03-2020 Rs. 13.98	IE/CT(10)/W/2 0-21/28 dt. 13/11/2020 Rs.12.177 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	13.608	13.608	15.21	15.21	
3788.	Constn. of drain Thokchom Dolen and Sorenshangbam Shama, drain Thokchaom Dolen and Dhananjoy, road at Moirangthem Dhiren leirak, road at Sanasam leirak.	35/165/2019-W 06-03-2020 Rs. 17.57	IE/CT(10)/W/2 0-21/33 dt. 13/11/2020 Rs. 15.252 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	17.044	17.044	19.05	19.05	
3789.	M/o road and drain at Thiyam leirak.	35/166/2019-W 06-03-2020 Rs. 18.09	IE/CT(10)/W/2 0-21/45 dt. 13/11/2020 Rs. 15.705 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	17.550	17.55	19.61	19.61	
3790.	Constn. of drain at Khongbantabam Sanahal, drain N. Tangkhai leirak, Sanasam Rajbapu leirak.	35/167/2019-W 06-03-2020 Rs. 11.00	IE/CT(10)/W/2 0-21/32 dt. 13/11/2020 Rs. 9.557 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	10.680	10.68	11.93	11.93	
3791.	Impvt. of road from Sanjenthong Officer Colony to Pureilomba Khongnangkhang.	35/169/2019-W 06-03-2020 Rs. 15.96	IE/CT(10)/W/2 0-21/85 dt. 28/12/2020 Rs. 13.778 lacs	S. Sarat Singh	4.1.21	3.7.21	-	15.397	5.000	10.397	17.21	12.21
3792.	M/o Merry Leirak road.	35/20/2019-W 30-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/108 dt. 05/01/2021 Rs. 16.492 lacs	Yengkokpam Enterprises Pvt.Ltd.	12.1.21	11.7.21	-	18.430	18.43	20.60	20.60	
3793.	Constn. of RCC drain (150 m) from Wairokpm leirak to Harinath road under IMC ward no. 18.	35/73/2019-W(pt) 19-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/27 dt. 28/12/2020 Rs. 13.692 lacs		4.12.20	3.7.21	-	15.301	15.301	17.10	17.10	
3794.	M/o Lamlai Kanguchingjil road.	35/11/2019-W 29-03-2020 Rs. 17.50	IE/CT(10)/W/2 0-21/52 dt. 19/12/2020 Rs. 15.201 lacs	M/s Rangnamei Constn. & Sales	26.12.20	25.6.21	-	16.987	16.987	18.98	18.98	
3795.	M/o Heingangkhang road.	35/4/2019-W 26-02-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/12(a) dt. 06/11/2020 Rs. 15.637 lacs	Md. Abdul Kashim	13.11.20	12.5.21	-	17.474	6.000	11.474	19.53	13.53
3796.	M/o Koirengai Kabui Khul road.	35/2/2019-W 04-03-2020 Rs. 20.00	IE/CT(10)/W/2 0-21/3 dt. 06/11/2020 Rs. 17.333 lacs	M/s KIM & Sons Constn. & Equipt	13.11.20	12.5.21	-	19.370	10.000	9.37	21.65	11.65
3797.	M/o Heingang Panthoibi Lampak river side road.	35/3/2019-W 04-03-2020 Rs. 20.00	IE/CT(10)/W/2 0-21/2 dt. 06/11/2020 Rs. 17.368 lacs	M/s KIM & Sons Constn. & Equipt	13.11.20	12.5.21	-	19.409	10.000	9.409	21.69	11.69
3798.	M/o Angom Kangla Sangomsang road Yumjao Lairembi mapa.	35/5/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/19 dt. 12/11/2020 Rs. 15.634 lacs	L. Romesh Meetei	19.11.20	18.6.21	-	17.471	16.000	1.471	19.52	3.52
3799.	M/o road from Porompat road No. 1 to road No. 2 500m under Kshetrigao A/C.	35/6/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/30 dt. 13/11/2020 Rs. 15.636 lacs	M. Zainul Abidin Shah	20.11.20	19.5.21	-	17.473	12.000	5.473	19.53	7.53
3800.	Constn. of drain between Nongthombam and Thongbam, Nongthombam and Khoisnam Chingkhei Lamphei to Pheija Leitong, Inao ex-member drain.	35/7/2019-W 04-03-2020 Rs. 19.41	IE/CT(10)/W/2 0-21/47(a) dt. 17/11/2020 Rs. 16.856 lac	S. Sarat Singh	24.11.20	23.5.21	-	18.837	15.000	3.837	21.05	6.05
3801.	Constn. of drain northern side of Kakwa Lamdaibung road (meira sang to pukhri achouba).	35/8/2019-W 04-03-2020 Rs. 11.10	IE/CT(10)/W/2 0-21/31 dt. 13/11/2020 Rs. 9.642 lacs	Yengkokpam Enterprises Pvt.Ltd.	20.11.20	19.5.21	-	10.775	10.775	12.04	12.04	
3802.	M/o Andro Bazar to Andro Khunou to Tarongthel 8 km.	35/10/2019-W 04-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/15 dt. 07/11/2020 Rs. 16.504 lacs	Kh. Nabakumar Singh	14.11.20	13.5.21	-	18.443	18.443	20.61	20.61	

3803.	M/o Heijingang Thangapat mapan road Southern side.	35/19/2019-W 04-03-2020 Rs. 18.00	IE/CT(10)/W/2 0-21/14 dt. 06/11/2020 Rs. 15.625 lacs	M. Zainul Abdin Shah	13.11.20	12.5.21	-	17.461	8.700	8.761	19.51	10.81
3804.	M/o potholes at Imphal Sagolmang Saikul road.	35/57/2019-W 04-03-2020 Rs. 19.00	IE/CT(10)/W/2 0-21/70 dt. 19/12/2020 Rs. 16.996 lacs	W. Kunjababu Khaba	26.12.20	25.6.21	-	18.993	10.000	8.993	21.22	11.22
3805.	M/o approach road at Kangla Museum at Kangla moat in connection with Sangai Festival 2018.	35/103/2019-W 04-03-2020 Rs. 10.00	IE/CT(10)/W/2 0-21/18 dt. 12/11/2020 Rs. 8.685 lacs	L. Romesh Meetei.	19.11.20	18.5.21	-	9.705	5.830	3.875	10.85	5.02
3806.	Constn. of drain at Southern side of Boro Makhonglambi.	35/113/2019-W 17-03-2020 Rs. 13.50	IE/CT(10)/W/2 0-21/83 dt. 28/12/2020 Rs. 11.725 lacs	N. Devendro Singh	4.1.21.	3.7.21	-	13.103		13.103	14.64	14.64
3807.	Constn. of Mantripukhri Lamlongei drain.	35/193/2019-W 17-03-2020 Rs. 15.00	IE/CT(10)/W/2 0-21/11 dt. 06/11/2020	W. Sanaton Meitei	13.11.20	12.5.21	-	14.559	10.000	4.559	16.27	6.27
3808.	Constn. of Heingang Chonthabi road.	35/194/2019-W 17-03-2020 Rs. 17.00	IE/CT(10)/W/2 0-21/10 dt. 06/11/2020 Rs. 15.352 lacs	W. Sanaton Meitei	13.11.20	12.5.21	-	17.156	16.500	0.656	19.17	2.67
3809.	M/o road at Moirangthem leirak, road at Ningombam leirak, road at Seram leirak.		IE/CT(10)/W/2 0-21/81 dt. 28/12/2020 Rs. 6.595 lacs	Th. Rajeshwor Singh	4.1.21.	3.7.21	-	7.370		7.37	8.24	8.24
3810.	Repairing of hanging bridge (Urup & Arapti) - 4 Nos.		IE/CT(10)/W/2 0-21/54 dt. 19/12/2020 Rs. 16.079 lacs	N. Somendro Meetei	26.12.20	25.6.21	-	17.968	6.000	11.968	20.08	14.08
3811.	Repairing of hanging bridge (Urup & Arapti).	35/9/2019-W 15-06-2020 Rs. 18.50	IE/CT(10)/W/2 0-21/54 dt. 19/12/2020 Rs. 16.079 lacs	N. Somendro Meetei	26.12.20	25.6.21	-	19.968	5.000	14.968	22.31	17.31
3812.	M/o road at Top Opposite EYDA club.	35/189/2019-W 15-06-2020 Rs. 19.00	Rs. 16.512 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	18.452	5.700	12.752	20.62	14.92
3813.	M/o Mayanglambam Maning Leirak Kshetrigao.	35/190/2019-W 15-06-2020 Rs. 19.00	Rs. 16.291 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	18.205	5.700	12.505	20.34	14.64
3814.	M/o road from Thambalkhong Thong to Laishram leikai Western side of Kongba River.	35/191/2019-W 15-06-2020 Rs. 20.00	Rs. 17.562 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	A. Dhanajit Singh	27.11.20	26.5.21	-	19.626	6.000	13.626	21.93	15.93
3815.	Impvt. of road in and around Rising sun club with drainage system	32/297/2018-W(1) 08-03-2019 Rs. 20.000	Rs. 17.327 lac. IE/CT(10)/W/2 0-21/ dt. 20/11/2020	L. Romesh Meetei	27.11.20	26.5.21	-	19.363	6.000	13.363	21.64	15.64
3816.	M/o road from Nongada Makha leikai to Shantipur (SH:- P/SG, WBM, PC E/W banking i/c providing pipe culvert).	32/297/2018-W(6) 08-03-2019 Rs. 11.174					-	10.058		10.058	11.24	11.24
3817.	M/o road from Nongada Makha leikai to Shantipur (SH:- Constn. of pucca drain).	32/297/2018-W(7) 08-03-2019 Rs. 16.458					-	15.645		15.645	17.48	17.48
3818.	M/o Dingku road (SH:- Filling of pot holes/depression 0.00 to 0.50 km.	32/297/2018-W(8) 08-03-2019 Rs. 5.090					-	4.247		4.247	4.75	4.75
3819.	M/o Khuman Palli road (SH:- Clearance of side berms and road median).	32/297/2018-W(9) 08-03-2019 Rs. 4.710					-	4.347		4.347	4.86	4.86

3820.	Mending of pot hole from New Thumbuthong to Singjamei Kongba road via Takhelkhong in connection with Sangai Festival.	32/297/2018-W(10) 08-03-2019 Rs. 16.947						-	14.998		14.998	16.76	16.76
3821.	Mending of pot hole and painting of road divider / median in and around Hatta Kangla.	32/297/2018-W(11) 08-03-2019 Rs. 20.000						-	19.167	6.000	13.167	21.42	15.42
3822.	Mending of pot hole and painting of road divider / median in and around Hatta Kangjeibung.	32/297/2018-W(12) 08-03-2019 Rs. 20.000						-	19.461	6.000	13.461	21.75	15.75
3823.	Impvt. of road and construction of 2m span RCC slab culvert at Laiphrok Maning.	32/297/2018-W(13) 08-03-2019 Rs. 20.000	Rs. 17.327 lac. IE/CT(10)/W/2 0-21/13 dt. 20/11/2020					-	19.369	0.000	19.369	21.64	21.64
3824.	M/o IVR at Leikolching Village.	32/297/2018-W(14) 08-03-2019 Rs. 20.000	Rs. 17.353 lac. IE/CT(10)/W/2 0-21/12 dt. 06/11/2020	Th. Ojit Singh				-	19.392	8.000	11.392	21.67	13.67
3825.	Impvt. of road / leirak with 2 culverts at War Cemetary, Wangkhei Khunou and Purana Rajbari, Nongmeibung.	32/297/2018-W(15) 08-03-2019 Rs. 20.000	IE/CT(10)/W/2 0-21/86 dt. 28/12/2020 Rs. 17.165	S. Sarat Singh				-	19.182	6.000	13.182	21.44	15.44
3826.	Removal and clearance of rubbish and grasses from Kangla Helipat and RDS school in connection with the visit of Hon'ble Prime Minister of India Shri Narendra Modi on 4th Jan., 2019.	32/297/2018-W(16) 08-03-2019 Rs. 15.977						-	15.788	5.000	10.788	17.64	12.64
3827.	M/o road from Khundrakpam to Heining Makhong.	32/297/2018-W(17) 08-03-2019 Rs. 20.000	Rs. 17.887 lac. IE/CT(10)/W/2 0-21/45 dt. 28/11/2020	Th. Homiyo				-	19.989	15.000	4.989	22.34	7.34
3828.	Impvt. of approach road from Purana Rajbari-I to Mani Vision House i/c construction of pucca drain.	32/297/2018-W(19) 08-03-2019 Rs. 12.720	IE/CT(10)/W/2 0-21/84 dt. 28/12/2020 Rs. 11.033 lacs	S. Deban Singh				-	12.329	4.000	8.329	13.78	9.78
3829.	Constn. of Retaining wall near YGC, Kongba Kshetri leikai.	32/297/2018-W(20) 08-03-2019 Rs. 20.000	IE/CT(10)/W/2 0-21/105 dt. 28/12/2020 Rs. 17.323 lacs.	N. Gourdas Singh				-	19.358		19.358	21.63	21.63
3830.	Maintenance of side berm at Thongju A/C (SH: Singjamei bridge to Kongba road Ch. 6.8 Km. to 8.00 Km).	32/296/2018-W 08-03-2019 Rs. 20.000		S. Sarat Singh				-	19.296		19.296	21.56	21.56
3831.	M/o road and drain at Maimom Nobin Leirak Bashikhong torban Ningombam near Bashikhong torban drain.	35/123/2019-W 06-03-2020 Rs. 12.870	IE/CT(10)/W/2 0-21/102 dt. 28/12/2020 Rs. 11.170 lacs.	L. Lokendro Singh				-	12.482	8.480	4.002	13.95	5.47
											1147.572		1321.81
	HIGHWAY SOUTH DIVISION												
3832	M/O Moirangpural Santi road 300 m	Rs. 15,00,000/- 35/12/2019-W Dt. 13/03/2020	Rs. 13,19,287/- EE/HS/Accept/3 054/19-20/21 dt. 09/11/2020	N. Ratan Singh		11-16-2020	4-21-2021		14.93	6.00	8.93	16.68	10.68
3833	M/O Govindagram Awang Leikai Road.	Rs. 19.00 lakhs 35/28/2019-W Dt. 13/03/2020	Rs. 15,95,237/- EE/HS/Accept/3 054/ 19-20/28 dt. 11/11/2020	Kh. Kalachand Singh		11-18-2020	2-17-2021		17.80	0.00	17.8	19.89	19.89
3834	M/o Kodampokpi Mayai Leikai, Lamdong matai Lampak Nakal Lambi & Kodompokpi Mamang Leikai Ring road.	Rs. 18.00 lakhs 35/27/2019-W Dt. 27/06/2020	Rs. 13,19,287/- EE/HS/Accept/3 054/ 19-20/26 dt. 11/11/2020	Ashing Kabui		11-18-2020	12-15-2020		17.46	13.00	4.46	19.51	6.51

3835	Maintenance of Lilong Hiyangthang Road from NH-102 connecting NH-137(A)	35/25/2019-W Dtd. 13/03/20 Rs. 18.00 Lakhs	EE/HS/Accept/3 054/19-20/24 Rs.15,94,260/-	N.Inao Meitei	11-14-2020	2-19-2021	17.98	14.00	3.98	20.09	6.09
3836	M/o of Langthabal Kunja Leirak Macha connecting Kanglei Mini Theatre	35/26/2019-W Dtd. 13/03/20 Rs. 19.00 Lakhs	EE/HS/Accept/3 054/19-20/27 Rs.16,83,809/-	N.Inao Meitei	11-14-2020	2-26-2021	18.99	16.00	2.99	21.22	5.22
3837	Construction of drain at Kangang Leirak mapa (both side) 500 m long 3 ft wide	35/29/2019-W Dtd. 20/03/20 Rs. 18.50 Lakhs	EE/HS/Accept/3 054/19-20/22 Rs.15,70,830/-	KIM & Sons Construction & Equipment	11-18-2020	2-16-2021	18.41	6.00	12.41	20.57	14.57
3838	Drain work Ngakraba Leirak left side including H. Bhubon to T. Imocha (100 ft) area and S. Nitai to L. Gandhi area (400 ft), L. Gandhi area to main drain Ngakraba Leirak (100) ft.	35/18/2019-W Dtd. 13/03/20 Rs. 19.00 Lakhs	EE/HS/Accept/3 054/19-20/23 Rs.15,80,060/-	M/S Eishen Enterprises	11-16-2020	2-12-2021	18.91	8.00	10.91	21.13	13.13
									61.48		76.11
	THOUBAL DIVISION										
3839	M/O Daru Lulu Maning Idiga road	35/36/2019-W dt. 27/06/2020 A/A Rs. 19.10/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/12 dt. 05/01/2021	Md. Dhia-ur Rahman Khan	5/1/2021	4/3/2021	17.07	6.50	11.23	19.08	12.58
3840	M/O Thounaojam Pakhongkhong Leirak	35/37/2019-W dt. 27/06/2020 A/A Rs. 19.50/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/06 dt. 17/12/2020	N. Babu Singh	17/12/2020	15/3/2021	17.44		17.44	19.49	19.49
3841	M/O of Lamding Khumanthem Leikai (Mamang Achouba, Hari) Leirak.	35/41/2019-W dt. 27/06/2020 A/A Rs. 19.20/-Lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/04 dt. 14/12/2020	N. Jugindro Singh	14/12/2020	12/3/2021	17.07		17.07	19.08	19.08
3842	M/O Interlinked road of Charangpat Mamang Leikai to Maning Leikai.	35/38/2019-W dt. 27/06/2020 A/A Rs. 15.00/-Lakhs.	EE/TBL/LOC/Road(NP)/2020-21/10 Dt. 06/01/2021	L. Jarma Singh	6/1/2021	12/3/2021	13.30		13.30	14.86	14.86
3843	Construction of 5m Span RCC Culvert at Salungham Sapam Leirak	35/39/2019-W dt. 27/06/2020 A/A Rs. 19.00/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/02 dt. 07/12/2020	Th. Sanathoi Singh	7/12/2020	6/3/2021	16.53		16.53	18.47	18.47
3844	M/O Langathel Moirang Leirak road	35/40/2019-W dt. 27/06/2020 A/A Rs. 18.50/-lakhs (Copy enclosed)	EE/TBL/LOC/Road(NP)/2020-21/08 dt. 28/12/2020	Th. Brojen Singh	28/12/2020	26/3/2021	16.05		16.05	17.94	17.94
3845	M/O Haji Hayad Ali Mapa to Nganglou Loukol	32/297/2018-W(44) dt. 08/03/2019 A/A Rs. 19.20/-lakhs	EE/TBL/LOC/Road(NP)/2020-21/16 dt. 18/01/2021	Elias Howmai	18/01/2021	17/1/2022	7.76		7.76	8.67	8.67
3846	M/O road from NH-39 to Turel Ahanbi Aribam Salam	32/297/2018-W(43) dt. 08/03/2019 A/A Rs. 20.00/-lakhs	EE/TBL/LOC/Road(NP)/2020-21/14 dt. 18/01/2021	Elias Howmai	18/01/2021	17/1/2022	7.90		7.90	8.83	8.83
									107.28		119.91
	BISHNUPUR DIVISION										
3847	M/o of Thounaojam IVR from Pukhrabam Sanjenbam Road Nambul Bridge	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 rs.15.59	O.Premjit Singh	3-6-2021	4-26-2021	15.59	5.20	12.69	₹ 17.42	12.22
3848	Oinam Ring Road from NH to Oksoipat taba 4km	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.15.67	T.Sanjaoba Singh	3-6-2021	4-6-2021	15.67	6.00	11.98	₹ 17.51	11.51

3849	M/o of road from Moirang Panthong/Panshang Leikai to Omba junction.	35/32/2019-W dt. 30/03/20 ; Rs.19.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.15.70	A.Dhanajit Singh	3-6-2021	3-26-2021		15.70	0.00	19.00	₹ 17.54	17.54
3850	M/o of road from Komjin to Khunjem Chingjin.	35/32/2019-W dt. 30/03/20 ; Rs.20.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.06/03/21 Rs.16.14	T.Sanjaoba Singh	3-6-2021	4-16-2021		16.61	14.50	2.11	₹ 18.56	4.06
3851	Improvement of road from AR gate to Pengba Farm office at Haotak	35/32/2019-W dt. 30/03/20 ; Rs.18.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.15.35	Md.Iquebal Khan	11-4-2020	12-23-2020		15.81	0.00	17.66	₹ 17.67	17.67
3852	M/o road from Phougakchao Ikhai Mamang Leikai to Torbung Mamang Leikai	35/35/2019-W dt. 30/03/20; Rs.19.00 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.16.19	Md.Iquebal Khan	11-4-2020	12-23-2020		16.68	0.00	18.64	₹ 18.64	18.64
3853	M/o Moirang Kumbi road from Kumbi bridge to Wangoo bridge(SH:-GSB)	35/186/2019-W dt. 17/03/20 ; Rs.19.50 lacs	EE/BPR/W.O/N-PLAN/19-20/ dt.04/11/20 Rs.16.41	Md.Iquebal Khan	11-4-2020	12-23-2020		15.2	8.00	8.99	₹ 16.99	8.99
										91.07		90.63
TAMENGLONG DIVISION												
3854	Repairing of Inem New Magulong road 0-9.00 Km(Sh:-Clearance of land slips and kutcha drain at selected stretches from 0-9.00Km).	35/93/2019-W dt 02-03-2020 Rs.9.12	CT/7/TML/NP/ 2019-20/2 dt.04/03/2020 Rs.7.92	Kh.Manahor Singh	Dt.06-03-2020	Dt.18-03-2020	Dt.18-03-2020	7.92	5.00	14.14	₹ 8.85	3.85
3855	Repairing of Barak Bridge at Namtiram (Sh:-Replacement of damaged wooden decking and providing steel hangers).	35/92/2019-W dt 02-03-2020 Rs.10.02	CT/7/TML/NP/ 2019-20/3 dt.04/03/2020 Rs.8.70	Kh.Manahor Singh	Dt.08-03-2020			8.70	5.00	8.94	₹ 9.72	4.72
3856	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- -Clearance of land slips and kutcha drain at selected stretches from 25.00-50.00Km).	35/95/2019-W dt 02-03-2020 Rs.20.00	CT/7/TML/NP/ 2019-20/3 dt.04/03/2020 Rs.7.92	Kh.Gandhi Singh	Dt.08-03-2020			7.92	7.00	17.89	₹ 8.85	1.85
3857	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- Clearance of land slips and Kutcha drain at selected stretches from 0-15.00Km).	35/94/2019-W dt 02-03-2020 Rs.20.00	CT/7/TML/NP/ 2019-20/5 dt.31/03/2020 Rs.17.21	B.Rajeswor Sharma	Dt.08-03-2020			17.21	7.00	20.00	₹ 19.23	12.23
3858	Repairing of Namtiram Tousem road 0-50.00 Km (Sh:- -Clearance of land slips and kutcha drain at selected stretches from 15.00-25.00Km).	35/93/2019-W dt 02-03-2020 Rs.19.82	CT/7/TML/NP/ 2019-20/6 dt.31/03/2020 Rs.13.03	Y.Sunil Singh	Dt.08-03-2020			13.03	7.00	20.00	₹ 14.56	7.56
3859	M/O road from Songpram to Bhalok 0-14.00Km.	35/66/2019-W dt 02-03-2020 Rs.19.00	CT/7/TML/WO/ NP/2019-20/7dt.19/09/2020 Rs.16.50	Sansimang Kamei	Dt.08-03-2020			16.50	12.00	15.00	₹ 18.44	6.44
										95.97		36.66
Bridge Division												
3860	Reconstruction of Bailey bridge over Imphal river at Wangoo.	AA: 140.00 No.43/389/2019-W Dt.17-3-2020 MH:- 3054 ES: 87.82	No.EE/Bridge-Divn/CoW/2020 /303 Dt.17-12-2020 Rs.1,20,86,735.94/- Dt. 17-12-2020	Md. Abdul Kashim	17-12-2020	2-6-2020	N/A	₹ 120.00	50.00	87.82	134.1	
										50.00		
KAKCHING DIVISION												
3861	M/O of Wabagi Thingel Leikai road 3 Km	Rs 19.50/- No.35/12/2019-W dt 13/03/2020	No. EE/KCG/CT- II/2020-21/34 dt 19/11/2020 & Rs.16.94/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	12-15-2020		Rs. 19.500	Rs. 14.000	5.50	21.79	7.79

3862	Construction with shingling of IVR Sekmaijin water supply to Ngakhapat Suspension Bridge about 1.50 Km	Rs 19.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/51 dt 24/11/2020 & Rs.16.50/-	K. Lamchao Pou	11-24-2020	1-5-2021		Rs. 19.000	Rs. 7.000	12.00	21.23	14.23
3863	Construction of 2m RCC Culvert and road side drain at Sugnu Municipal Council ward no.8 opposite Awang mandop to Pukhri Taba	Rs 10.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/35 dt 19/11/2020 & Rs.8.67/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	1-30-2021		Rs. 10.000	Rs. 6.000	4.00	11.18	5.18
3864	M/O of Tarunghoubi road i/c Pipe culvert	Rs 10.00/- No.35/12/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/36 dt 19/11/2020 & Rs.8.65/-	M/S KIM & Sons.Construction & Equipment Contractor	11-19-2020	4-5-2021		Rs. 10.000	Rs. 6.000	4.00	11.18	5.18
3865	Rehabilitation Of kakching Wairi Suspension Bridge	Rs 10.75/- No.35/44/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/89 dt 13/12/2020 & Rs.9.33/-	K. Manglemjao Singh	12-13-2020	4-12-2021		Rs. 10.750	Rs. 0.000	10.75	12.01	12.01
3866	M/o of Road from ITI Kakching to Lousipat	Rs 10.00/- No.35/45/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/88 dt 13/12/2020 & Rs.8.68/-	K. Manglemjao Singh	12-13-2020	4-15-2021		Rs. 10.000	Rs. 0.000	10.00	11.18	11.18
3867	M/O of Waheng Loukol to Thoubal khong at Hiyanglam tera Pishak 1.2 Km	Rs 20.00/- No.35/46/2019-W dt 13/03/2020	No.EE/KCG/CT-II/2020-21/52 dt 24/11/2020 & Rs.17.37/-	Ch. Sunder Singh	11-24-2020	5-1-2021		Rs. 17.370	Rs. 0.000	17.37	19.41	19.41
										63.62		74.97
	Senapati Division											
3868.	M/o road from NH-02 to Okhro Ikhro	No.35/61/2019-W dated 19/03/2020 Rs. 18.5 lakhs	No. EE/SPT/WO/2020-21/33 dated 20/02/2020	M/S Exotic Contractor Pvt. Ltd.				₹ 18.50	6.0	12.50		
										12.50		
	Tengnoupal Division											
3869	Retaining wall at Island Village	Rs. 18.50 (AA) & Rs. 5.55 (ES), No.35/53/2019-W, dt. 20/03/2020.	Rs. 16,06,902/- No.EE(TPL)/LoC /2020-21/11, dt. 18-01-2021.	Thangjam Romeo	1-18-2021	12-18-2021	12-18-2021	₹ 16.55	₹ 5.00	13.50	₹ 18.49	
										13.50		
	UKHRUL DIVISION											
3870	M/O of road from Hingyol Village to Khayang village under Ukhrul	Rs. 17.90 Lakhs No. 35/182/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/1 dated 07/11/2020 Rs. 15,53,305.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 15.99	Rs. 9.00	8.87947	17.87	8.87
3871	M/O of road from Hingyol Village to Molnom village under Ukhrul	Rs. 19.20 Lakhs No. 35/181/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/2 dated 07/11/2020 Rs. 16,67,148.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.17	Rs. 9.50	9.67	19.19	9.69
3872	M/O Shirui Ground for Shirui Lily Festival 2019.	Rs. 20.00 Lakhs No. 35/78/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/3 dated 07/11/2020 Rs. 17,36,756.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.00	Rs. 10.50	8.5	19.00	8.50
3873	M/O of road from Jalembung village to Khayang village under Ukhrul	Rs. 18.85 Lakhs No. 35/183/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/4 dated 07/11/2020 Rs. 16,36,381.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 16.87	Rs. 9.00	9.87	18.85	9.85

3874	M/O of road from Molnom village to Pashong under Ukhrul Division.	Rs. 19.67 Lakhs No. 35/180/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/5 dated 07/11/2020 Rs. 17,08,818.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 17.60	Rs. 9.50	10.1	19.67	10.17
3875	M/O of road from Sanakeithel to Pashong under Ukhrul Division.	Rs. 18.90 Lakhs No. 35/179/2019-W dated 17/03/2017	EE/UD/WO/Maint/R & B /2019-2020/6 dated 07/11/2020 Rs. 16,41,539.00	Raman Chihansung	14/11/2020	13/02/2021	Nil	Rs. 16.91	Rs. 15.20	3.71	18.90	3.70
3876	M/O Awangkasom to Chingai road 0 - 14 km	Rs. 19.00 Lakhs No. 35/56/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/7 dated 21/11/2020 Rs. 16,50,409.00	K.S. Ngaranmi	28/11/2020	27/05/2021	Nil	Rs. 16.97	Rs. 3.50	15.47	18.96	15.46
3877	M/O road from Raisu to Changta village, Ukhrul District.	Rs. 18.00 Lakhs No. 35/195/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/9 dated 10/12/2020 Rs. 15,62,591.00	Raman Chihansung	17/12/2020	16/03/2021	Nil	Rs. 16.08	Rs. 7.50	10.47415	17.97	10.47
3878	Improvement of Bakshi Ground Approach road with Drain	Rs. 35.00 Lakhs No. 35/192/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/10 dated 10/12/2020 Rs. 30,38,580.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 30.73	Rs. 9.00	25.34	34.34	25.34
3879	M/O road from Harkuikathel tang to Ringuira road via St. Mary School.	Rs. 20.00 Lakhs No. 35/55/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/11 dated 10/12/2020 Rs. 17,37,231.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 17.37	0	17.37	19.41	19.41
3880	M/O of Phalee to Torah Village.	Rs. 17.00 Lakhs No. 35/80/2019-W dated 17/03/2020	EE/UD/WO/Maint/R & B /2019-2020/12 dated 10/12/2020 Rs. 14,76,711.00	Raman Chihansung	17/12/2020	16/06/2021	Nil	Rs. 15.21	Rs. 12.50	4.49848	17.00	4.50
										123.8821		125.95
	Chandel Division											
3881	M/O road from DC Complec to Assam Rifles	Rs. 19.00 lakhs No. 35/50/2019-W dated 13/03/2020	Rs. 17.027 lakhs EE/CDL/LOC/2020-21/4 dt. 16/11/2020	Sk. Lovehring Lamkang	11-23-2020			₹ 8.87	₹ 4.00	4.87	9.91	5.91
3882	Repairing of suspension bridge at Monsang Pantha	Rs. 15.00 lakhs No. 35/50/2019-W dated 13/03/2020	Rs. 12.995 lakhs EE/CDL/LOC/3054/2020-21/4 dt. 16/11/2020	D. James	11-23-2020			₹ 12.90	₹ 3.60	9.3	14.42	10.82
3883	Impvnt. Of road in and around Hnathem..	Rs. 20.00 lakhs No. 35/185/2019-W dated 30/03/2020	Rs. 17.33 lakhs EE/CDL/LOC/3054/2020-21/8 Dt 16-11-2020	HL. Lovingson	11-23-2020			₹ 7.91	₹ 4.00	3.91	8.84	4.84
3884	M/O road from MantriPantha Church to KhupruRalham 0-4.50km	Rs. 40.00 lakhs No. 32/194/2018-W(1) dated 08/03/2019	Rs. 24.193 lakhs EE/CDL/LOC/3054/2020-21/9 Dt 16-11-2020	Sk. Lovehring Lamkang	11-23-2020			₹ 9.68	₹ 5.00	4.68	10.82	5.82

3896	M/o of Chura-Sugnu to Sangaikot Sub Division HQ 3Km	35/73/2019-W dated 17-03-2020 (Rs.19.00)	CHD/CT(5)/201 9-20/12 Dt. 03/11/2020 (Rs. 16.50)	M/S Lhunkhomang Manlun Agency	11-3-2020	2-2-2021	Nil	19.00	8.00	11.00		
3897	M/o of road from Molsang to S.Nabil village (Widening and Shingling) 4 Km	35/70/2019-W dated 19-03-2020 (Rs.19.00)	CHD/CT(5)/201 9-20/13 Dt. 03/11/2020 (Rs. 16.50)	Lienmang Gangte	11-3-2020	2-2-2021	Nil	19.00	8.00	11.00		
3898	M/o Paldai to Singngat - 3 Km	32/297/2018-W(46) dated 8-03-2019 (Rs.20.00)	CHD/CT(5)/201 9-20/13 Dt. 03/11/2020 (Rs. 17.357)	M/S Lhunkhomang Manlun Agency	11-17-2020	5-15-2021	Nil	20.00	8.00	12.00		
3899	M/O of Tiddim road, K Salbung point to DC Office via SDO office Tuibong and M. Songgel village including left out portion	35/72/2019-W dated 17-03-2020 (Rs. 19.00)	CHD/CT(5)/201 9-20/17 Dt.17/11/2020 (Rs. 16.505)	M/S DK Mang Haokip & Sons	11-17-2020	2-16-2021	Nil	19.00	5.70	13.30		
										47.30		
										2145.68		2370.00
	MH: 4059											
	BUILDING DIVISION-II											
3900	Construction of SADO (Agri office Building), Imphal West at Salam	No. 26/19/2019-W, Dt. 28/08/2019, Rs. 56.516/-	EE/BD-II/LOC/2019-20/04 dt. 10/02/2020, Rs. 42.826/-	Meitram Construction Pvt. Ltd.	2-10-2020	8-9-2020		42.826	50.860	5.656	₹ 47.86	
3901	Constrn. of SDC Office complex at Salam Keikhu	No. 26/19/2019-W(1), Dt. 28/08/2019, Rs. 223.229/-	EE/BD-II/LOC/2019-20/02 dt. 10/02/2020, Rs. 173.271/-	Meitram Construction Pvt. Ltd.	2-10-2020	2-9-2021		173.271	66.960	111.623	₹ 193.63	
3902	Construction of Manipur Lokayukta Office Building at DC Imphal West Complex, Lamphelpat.	26/28/2019-W Dt. 30/12/2019, Rs. 1618.000/-	EE/BD-II/LOC/2020-21/16 Dt. 06/02/2021, Rs. 1204.419/-	Md Nashir Shah	2-6-2021	8-5-2022		1,204.419		1618.000	₹ 1,345.94	
3903	Construction of Gate and security tower cum rest shed for security guards and drivers on Northern side of Directorate complex at North AOC i/c Drains for Lakayukta Manipur.	26/398/2019-W dt. 24/12/2019 Sl. No. 1, Rs. 79.627/-	EE/BD-II/LOC/2019-20/1A dt. 08/07/2019, Rs. 64.559/-	G Panmei	7-8-2019	1-7-2020		64.559		79.627	₹ 72.14	
3904	Constrn. of 4th floor at Northern Block of Directorate Complex bldg., North AOC, Imphal to be temporarily occupied by Lok Ayukta, Manipur.	26/398/2019-W dt. 24/12/2019 Sl. No. 6, Rs. 59.999/-	EE/BD-II/LOC/2019-20/1B dt. 08/07/2019, Rs. 45.346/-	G Panmei	7-8-2019	1-7-2020		45.346		59.999	₹ 50.67	
3905	Construction of Overhead tank at Directorate Complex near 2nd MR, Imphal.	No. 26/400/2019-W dt. 24/12/2019 Sl. No. 3, Rs. 35.000/-	EE/BD-II/LOC/2019-20/1C, dt. 08/07/2019, Rs. 24.010/-	G Panmei	7-8-2019	10-7-2019		24.010		35.000	₹ 26.83	
3906	Periodic renovation of Transit Hostel & Guest House at Sanjenthong Officer's Colony.	No. 26/390/2019-W dt. 24/12/2019 Sl. No. 1, Rs. 50.000/-	EE/BD-II/LOC/2021-22/12 dt. 21/07/2021, Rs. 42.29/-	O. Premjit Singh	7-21-2021	12-20-2022		42.290	25.000	25.000	₹ 47.26	
										1934.905		
	THOUBAL DIVISION											
3907	Construction of Compound Wall around Division Office, PWD, Thoubal.	26/116/2018-W Dt. 09/03/2019 A/A Rs. 49.256 lakhs & E/S Rs. 10.00 lakhs	EE/TBL/LOC/BI dg(P)/2019-20/315 Dt. 15/04/2020 , Rs. 43.89 lakh	N. Mohendro Singh.	15/4/2020	14/4/2021		43.89	44.33	4.22		
										4.22		
	Imphal East Division											
3908	Constrn. of Toilet Block for BDO/SDC Office at Sawambung.	26/106/2018-W dt. 08-03-2019 Rs. 17.640	IE/CT(10)/W0/19-20/42 dt. 16/03/2020 Rs. 15.311	K. Jibai Singh	23.3.20	22.9.20	-	17.110		17.11	₹ 19.12	19.12

3909	Constn. of Temporary Election Cell (Tpt) at Palace Compound in connection with the Forth coming General Election to the 16th Lok Sabha, 2014.	26/188/2018-W(3) dt. 08-03-2019 Rs. 33.140	IE/CT(10)/W/2 0-21/48 dt. 06/11/2020 Rs. 28.785 lacs	P. Jibon Singh	13.11.20	12.2.21	-	32.167	32.167	₹ 35.95	35.95	
3910	Constn. of SDO Keirao Bitra (SH:- Constn. of SDO & SDC office and land deelopment).	26/170/2018-W dt. 08-03-2019 Rs. 212.380	IE/CT(10)/W/1 9-20/23 dt. 16/03/2020 Rs. 184.523 lacs	Hemkhopao	22.3.20	21.3.21	-	175.273	100.000	75.273	₹ 195.87	95.87
3911	Constn. of Heingang CD Block (SH:- Constn. of Bank Type-IV (Qtr).	26/219/2018-W dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/2 0-21/123 dt. 05/01/2021 Rs. 75.341 lacs	Rajendro Haobamcha	12.1.21	11.1.22	-	75.775		75.775	₹ 84.68	84.68
3912	Procurement I.T. Equipment for PWD Data Collection.	26/219/2018-W dt. 08-03-2019 Rs. 100.000	IE/CT(10)/W/2 0-21/124 dt. 05/01/2021 Rs.86.871 lacs	Ranbir Singh	12.1.21	11.1.22	-	97.078		97.078	₹ 108.48	108.48
										297.403		344.10
Senapati Division												
3913	Repairing. of IB at Mao.	26/198/2018-W dt. 08/03/2019 Rs. 75.00 lakhs	No. EE/SPT/WO/20 19-20/04 dated 20/11/2019	M/S Exotic Contractor Pvt. Ltd					45.00	30.00		
										30.00		
Electrical Division - II												
3914	Providing Security lighting and Compound lighting in security risks in the DC office complex at Kakching.	26/266/2019-W dt. 24/12/2019 Rs. 18.14 lakh	EE/ED-II/AC(WO) /2020-21/25 dt. 15/3/2021 Rs. 14.76.945/-	Ch. Mangi Singh	15/3/2021	4/4/2021		18.14	16.233	18.14		
										18.14		
										2284.668	2331.36	
MH: 2059												
THOUBAL DIVISION												
3915	Republic Day Celebration for the year, 2020 at Chaoyaima Higher Secondary School Ground Complex, Thoubal.	25/257/2019-W dt. 24/12/2019, A/A Rs. 5.00 lakh			15/1/2020	24/1/2020				4.47		
3916	Khongjom Day Celebration for the year, 2019	25/258/2019-W dt. 24/12/2019, A/A Rs. 32.00 lakh			6/4/2019	21/4/2019				28.64		
										33.11		
Building Division - I												
3917	Resectioning line drain in between the back side of Electrical Building to Education cell at PWD complex, Khoyathong.	Rs. 12.020 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2019-20/14 dt. 22-02-2020	M. Bimolchand Singh	2-22-2020	5-21-2020				12.02		--do--
3918	Renovation of Office Bldg. Divn. No.-I, PWD Complex, Khuyathong	Rs. 14.900 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2019-20/13 dt. 22-02-2020	M. Bimolchand Singh						9.99		--do--
3919	Renovation of room for the Work Section at Secretariat Western Block.	Rs. 5.392 26/132/2019 - W dt. 24/12/2019	EE/BD-I/Tender-Accept/2021-22/42 dt. 20-09-2021	Th. Ratankumar Singh	9-20-2021	10-19-2021				5.39		--do--
3920	Renov. Of Office rooms for the Officer's & Staff at G/Floor Block-A & 1st floor Block D at PWD Complex, Imphal.	Rs. 15.400 26/132/2019 - W dt. 24/12/2019		Kh. Bira Singh						15.40		--do--
3921	Repulic Day Celebration 2020 at Kangla.	Rs. 11.000 26/120/2019 - W dt. 24/12/2019	EE/BD-I/CDA/Tender-Accept/2019-20/29 dt. 24-01-2020	--do--	1-24-2020	1-26-2020	8-12-2022			11.00		--do--

3922	Removal of Garbage from the PWD office located at Khoyathong during the year 2018-19.	Rs. 1.788 26/120/2019 - W dt. 24/12/2019		TACDEF					1.74		--do--
3923	Removal of Garbage from the PWD office located at Khoyathong during the year 2019-20.	Rs. 1.788 26/120/2019 - W dt. 24/12/2019		--do--					1.79		--do--
3924	Renovation of Eastern Compound wall, main gate and platform at PWD Complex, Khuyathong.	Rs. 25.000 26/120/2019 - W dt. 24/12/2019	EE/BD-I/Tender Accept/2020- 21/15 dt. 18-11- 2020	Kangla Constn. Pvt. Ltd.	11-19-2020	12-18-2020		Rs. 10.000	15.00		--do--
3925	Constn. of temporary Pandal for celebration of Patroits' Day Celebration, 2019 at B.T. Park, Imphal.	Rs. 4.918 26/120/2019 - W dt. 24/12/2019	EE/BD- I/CD/WO/2019- 20/64 dt. 09-08- 2019	Kh. Bira Singh	8-9-2019	8-12-2019	8-12-2022		4.92		--do--
3926	Constn. of temporary Pandal, erection of Karnat, laying of carpet etc. for observation of Nupilal 12th Dec., 2019-20	Rs. 4.251 26/120/2019 - W dt. 24/12/2019	EE/BD-I/Tender Accept/2019- 20/27 dt. 11-12- 2019 Rs. 3.693	--do--	12-11-2019	12-12-2019			4.25		--do--
									81.50		
	Electrical Division - I										
3927	Renovation of IEI in the office room no. 407-A, 407-B, 407-C and Corridor occuied by Hon;ble Parliamentary secy. Edn./ (YAS) at manipur Secretariat (Westerm Block) Imphal.	26/76/2018-W dt. 5/01/19 Rs. 8.272	EE/ED- I/AC(WO)/19/1 1 dt. 4/13/19 Rs. 7,18,731/-	Ch. Mangi	13/04/19	23/04/19		7.18	Rs. 5.790	2.482	₹ 8.02
									2.482		
	Electrical Division - II										
3928	Providing lighting arrangement in the requisite stalls for the Sangai Festival, 2017 at Hafta Kangeibung, Konung Lampak, Imphal East.	26/275/2019-W dt. 24/12/2019 Rs. 24.00 lakh	EE/ED- II/AC(WO)/202 0-21/21 dt. 8/3/2021 Rs. 20,85,098/-	- do -	8/3/2021	18/3/2021		24.000	21.477	14.00	
3929	Complete renovation of IEI i/c solar street lighting in the Guest House, Shirui at Ukhrul.	26/287/2019-W dt. 24/12/2019 Rs. 62.846 lakh	EE/ED- II/AC(WO)/ 2021-22/54 dt. 16/11/2021 Rs. 54,60,003/-	- do -	22/11/2021	12'12'2021		62.846	56.238	20.00	
3930	Impvt. of IEI i/c replacement of existing fixtures bulb by energy saving & MCCB's DB in the TD Block at Samulamlan.	26/280/2019-W dt. 24/12/2019 Rs. 4.100 lakh	EE/ED- II/AC(WO)/ 2021-22/19 dt. 13/07/2021 Rs. 3,47,516/-	Rishikanta Irom	19/7/2021	8/8/2021		4.100	3.669	4.10	
3931	Impvt. of IEI in the Single Room Transit Hostel Block A & B in the Mini Sectt. Complex at Thoubal.	26/293/2019-W dt. 24/12/2019 Rs. 16.550 lakh	EE/ED- II/AC(WO)/ 2021-22/10 dt. 15/5/2021 Rs. 14,37,849/-	Ch. Mangi Singh	21/5/2021	7/6/2021		16.550	14.810	16.55	
3932	Providing yard lighting in the BDO & NIC Office complex at Sawombung.	26/280/2019-W dt. 24/12/2019 Rs. 9.660 lakh	EE/ED- II/AC(WO)/ 2021-22/4 dt. 7/05/2021 Rs. 8,39,252/-	Ch. Mangi Singh	14/5/2021	3/6/2021		9.660	8.644	9.66	
3933	Providing Gate lighting i/c compound lighting in the SDO & SDC Office Complex at Sawombung.	- do - Rs. 11.090 lakh	EE/ED- II/AC(WO)/ 2021-22/3 dt. 7/05/2021 Rs. 9,63,489/-	Ch. Mangi Singh	14/5/2021	3/6/2021		11.090	9.924	11.09	
3934	Providing AC's in the DC office and Guest Houe at Jiribam.	26/280/2019-W dt. 24/12/2019 Rs. 18.680 lakh	EE/ED- II/AC(WO)/ 2021-22/5 dt. 7/5/2021 Rs. 16,22,901/-	Ch. Mangi Singh	14/5/2021	3/6/2021		18.68	16.716	18.68	
3935	Impvt. of IEI i/c replacement of existing fixtures bulb by energy saving & MCCB's DB in the security barrack for Treasury office and security lighting at Jiribam.	26/287/2019-W dt. 24/12/2019 Rs. 15.610 lakh	EE/ED- II/AC(WO)/ 2021-22/6 dt. 10/5/2021 Rs. 13,56,182/-	Ch. Mangi Singh	14/5/2021	3/6/2021		15.610	13.969	15.61	

3936	Providing additional compound lighting in the southern side of the DC office complex and two rooms transit hostel at Jiribam.	26/287/2019-W dt. 24/12/2019 Rs. 19.900 lakh	EE/ED-II/AC(WO)/2021-22/7 dt. 10/5/2021	Ch. Mangi Singh	14/5/2021	3/6/2021		19.900	17.808	19.90		
3937	Providing compound lighting in the Complex of DC Office at Kakching.	26/286/2019-W dt. 24/12/2019 Rs. 13.450 lakh	EE/ED-II/AC(WO)/2021-22/30 dt. 17/7/2021 Rs. 11.68.523/-	Ch. Mangi Singh	23/7/2021	12/8/2021		13.450	12.036	13.45		
Electrical Division - III												
3938	Renovation of IEL in the SDO Office at Tadubi	3.894 no. 26/374/2018-W dt. 7/3/2017	EE/ED-III/AC(WO)/2019-20/20 dt. 20/3/2019	Ch. Mangi Singh	3-21-2019	4-19-2019	4-21-2019	3.384	Nil	3.894		Completed
3939	Renovation of IEL in the SDO Office at Gamphazol	3.786 no. 26/374/2018-W dt. 7/3/2017	EE/ED-III/AC(WO)/2019-20/21 dt. 20/3/2019	Ch. Mangi Singh	3-21-2019	4-19-2019	4-21-2019	3.289	Nil	3.786		Completed
										7.68		
										267.81	267.81	
MH: 4216												
BUILDING DIVISION-II												
3940	Construction of compound wall, septic tank, ground sump with overhead tank for Qtr. No.1/Type-VII occupied by Shri T.N. Haokip, MLA at Babupara	No. 26/4/2019-W, Dt. 11/06/2019 Rs. 36.129/-	EE/BD-II/LOC/2019-20/08 dt. 30/03/2020, Rs. 31.038/-	Lunkhopao Haokip	3-30-2020	29/09/202		31.038	22.900	13.229	34.68	11.78
3941	Constn. of Govt. Qtr. Type-V/F No. 4 at Sanjenthong Officer's Colony occupied by Shri O. Lukhoi (MLA)	No. 26/20/2019-W(1), Dt. 24/08/2019, Rs. 167.160/-	EE/BD-II/LOC/2019-20/05 dt. 26/02/2020, Rs. 120.479/-	Md Nashir Shah	2-26-2020	2-25-2021		120.479	50.000	67.16	134.64	84.64
										80.389		96.42
Electrical Division - I												
3942	Construction of Garage cum Security Barrack for Type-IV (New) Qtr. No. 4 occupied by Hon'ble Shri K. Robindro Singh MLA, Mayang Imphal A/C (SH:- Providing IEL in the Garage cum Security barrack for Type-IV (New) Qtr. 4 No. at Babupara, Imphal.	26/119/2018-W dt. 23/02/2019 Rs. 42.291 lakh (Both Civil & Elect)	No. EE/ED-I/AC(WO)/2020/14 Dt. 30/12/2020. Rs. 4,27,339/-	ch. Mangi Singh	30/12/2020.	12/01/2021.		4.27	Rs. 0.00	4.27		
										4.27		
										84.659		100.69
MH: 2216												
BUILDING DIVISION-II												
3943	Renovation of Qtr. No. Type-VI/CP-3 occupied by Hon'ble Minister Shri. Vungzagin Valte at Lamphelpat.	AAEXRF-601/13/2021-WD-WD, Dt. 17/03/2021, Rs. 27.011/-	EE/BD-II/LOC/2020-21/19 dt. 26/02/2021, Rs. 20.965/-	K Lamchao Pou	2-26-2021	6-25-2021		20.965	20.000	7.011	₹ 23.43	3.43
										7.011		
Building Division - I												
3944	Procurement of furniture items for Circle Offices, PWD Complex Khuyathong, Imphal.	Rs. 5.919 26/148/2019-W dt. 24-12-2019	EE/BD-I/CDA/Tender-Accept/2020-21/ dt. 07-11-	Ksh. Basanta Singh	3-15-2013	9-14-2013		5.298		5.298	₹ 5.92	5.92
										5.298		5.92
Electrical Division - I												

3945	Constr. of Choukidar Qtr. RCC line drain, Land Development and Shingling of approach road of the office of Sadar Hills Division, PWD Manipur at Lamphelpat. (SH:- Providing of IEI in the Choukidar Qtr. 1no. of Sadar Hills Division, PWD Manipur at Lamphelpat.)	26/688/2017-W dt. 28/02/2020	No. EE/ED-I/AC(WO)/2020/09 dt. 07/02/2020 Rs. 1,61,658/-	Ch. Mangi	7/2/20	16/2/20		1.61	Rs. 0.00	1.62		
										1.62		
Electrical Division - II												
3946	Renovation of IEI in the office building of DIC and Girls Hostel i/c gate lighting and compound lighting at Porompat.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/15 dt. 13/07/2021 Rs. 6,95,343/-	Rishikanta Irom	19/7/2021	8/8/2021		8.000	7.159	8.00		
3947	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps and MCCB's in the DC bungalow at Ukhrul i/c compound lighting.	26/267/2019-W dt. 24/12/2019 Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/27 dt. 15/07/2021 Rs. 13,03,186/-	Ch. Mangi Singh	21/7/2021	10/8/2021		15.000	13.423	15.00		
3948	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the SDO Qtr. at Singhat i/c solar compound lighting.	- do - Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/16 dt. 13/7/2021 Rs. 13,03,186/-	Ch. Mangi Singh	19/7/2021	8/8/2021		15.000	13.423	15.00		
3949	Complete renovation of IEI in the Type - II Qtr. (twin) 1 no. at MPSC, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 4.00 lakh	EE/ED-II/AC(WO)/2021-22/18 dt. 13/7/2021 Rs. 3,47,516/-	Ch. Mangi Singh	19/7/2021	8/8/2021		4.000	3.579	4.00		
3950	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the T/III Qtrs. No. 1 to 4 T/IV Qtrs. No. 1 to 4 T/V Qtrs. No. 1 to 7, T/VI Qtrs. No. 1 to 5, T/VII Qtrs. No. 1 to 3 i/c street lighting at Sanjenthong Officer Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 15.00 lakh	EE/ED-II/AC(WO)/2021-22/13 dt. 13/07/2021 Rs. 13,03,186/-	Ch. Mangi Singh	19/7/2021	8/8/2021		15.000	13.423	15.00		
3951	Repairing of IEI in the T/V (4) Qtrs. Occupied by N. Sonzalian, Chief Conservator of Forest at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/31 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3952	Repairing of IEI in the T/V (3) Qtrs. Occupied by P. Vaiphei (Principal Secy.), at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/32 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3953	Repairing of IEI in the T/V Flat No. 3 occupied by Shri Waikhom Toren Meitei, Judicial Magistrate at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/33 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3954	Repairing of IEI in the T/V (5) occupied by Angam Kamei, S.P. Chandel at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/34 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3955	Repairing of IEI in the T/IV PP-2 at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 12.00 lakh	EE/ED-II/AC(WO)/2021-22/39 dt. 20/07/2021 Rs. 10,42,549/-	Ch. Mangi Singh	26/7/2021	15/8/2021		12.000	10.738	12.00		
3956	Repairing of IEI in the T-IV/PP Qtr. No. 1 at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/40 dt. 20/07/2021 Rs. 6,95,033/-	Ch. Mangi Singh	26/7/2021	15/8/2021		8.000	7.159	8.00		

3957	Repairing of IEI in the T-B IV (I) occupied by Maranchan Luikhram, IAS Addl. Secy. Cum Director (TPTI) at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 4.00 lakh	EE/ED-II/AC(WO)/2021-22/35 dt. 19/07/2021 Rs. 3,47,516/-	Ch. Mangi Singh	25/7/2021	14/8/2021		4.000	3.579	4.00		
3958	Repairing of IEI in the T/V F (4) occupied by Shri Khuplen Lhouvam, MPS AC 7th Bn. M.R. at Sanjenthong Officer's Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/36 dt. 19/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3959	Repairing of IEI in the T/V F 3 occupied by Tonen Meitei, Magistrate at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 8.00 lakh	EE/ED-II/AC(WO)/2021-22/37 dt. 20/07/2021 Rs. 6,08,153/-	Ch. Mangi Singh	26/7/2021	15/8/2021		7.000	6.264	7.00		
3960	Repairing of IEI in the T/V, PP3 occupied by Gopimohon, Joint Director Edn. (S) at Sanjenthong Officers' Colony, Imphal.	26/240/2019-W dt. 24/12/2019 Rs. 6.00 lakh	EE/ED-II/AC(WO)/2021-22/38 dt. 20/07/2021 Rs. 5,21,275/-	Ch. Mangi Singh	25/7/2021	14/8/2021		6.000	5.369	6.00		
3961	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps in the DC bunglow i/c compound lighting at Jiribam.	26/267/2019-W dt. 24/12/2019 Rs. 16.00 lakh	EE/ED-II/AC(WO)/2021-22/20 dt. 13/7/2021 Rs. 10,42,550/-	Ch. Mangi Singh	19/7/2021	8/8/2021		16.000	14.318	16.00		
3962	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps in the T/IV (T) 1 no., T/III Qtrs. 4 nos. for Revenue Department at Jiribam.	26/267/2019-W dt. 24/12/2019 Rs. 12.00 lakh	EE/ED-II/AC(WO)/2021-22/21 dt. 14/7/2021 Rs. 10,42,550/-	Ch. Mangi Singh	20/7/2021	9/8/2021		12.000	10.738	12.00		
3963	Impvt. of IEI in the residential Qt.s of Hon'ble Minister (Works) & Chief Secretary i/c replacement of street light fixtures (between DGP Qtrs. & Chief Secretary Qtrs.) at Sanjenthong Officers' Colony.	26/240/2019-W dt. 24/12/2019 Rs. 15.320 lakh	EE/ED-II/AC(WO)/2021-22/28 dt. 15/7/2021 Rs. 13,30,987/-	Ch. Mangi Singh	21/7/2021	10/8/2021		15.320	13.709	15.32		
3964	Renovation of IEI in the ADC Office, ADC Qtr. T/III Qtrs. 3 nos., Barrack type Qtrs. 1 no. & Solar Compound at Pherzawl District.	26/267/2019-W dt. 24/12/2019 Rs. 20.00 lakh	EE/ED-II/AC(WO)/2021-22/29 dt. 17/7/2021 Rs. 17,37,582/-	Ch. Mangi Singh	23/7/2021	22/8/2021		20.000	17.897	20.00		
3965	Providing AC in the staff Qtr. Chowkidar and Domitory Block for Manipur Bhavan, Gauhati.	26/267/2019-W dt. 24/12/2019 Rs. 16.670 lakh	EE/ED-II/AC(WO)/2021-22/17 dt. 13/7/2021 Rs. 14,48,274/-	Ch. Mangi Singh	19/7/2021	18/8/2021		16.670	14.917	16.67		
												203.99
												218.54
	FY: 2020-21											
	MH: 5054											
	Imphal East Division											
3966.	Impvt. of road in and around Nilakuthi Village IVR.	43/225/2020-W dt. 13/03/2021 Rs. 85.00	IE/CT(10)/W/2 1-22/1 dt. 14/03/2022 Rs. 73.658 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	85.000	85.00	0.000		
3967.	Impvt. of road from Heingang Achanbigei Thongkhong to Heingang Awang leikai river side road.	43/298/2020-W dt. 13/03/2021 Rs. 40.98	IE/CT(10)/W/2 1-22/2 dt. 14/03/2022 Rs. 35.593 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.6.22	-	40.980	40.98	0.000		
3968.	Constn. of line drain from Ahallup road Eastern side drain.	43/360/2020-W dt. 13/03/2021 Rs. 76.00	IE/CT(10)/W/2 1-22/3 dt. 14/03/2022 Rs. 65.953 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	76.000	76.00	0.000		
3969.	Black topping in and around Heingang Kangjeibung lampak.	43/352/2020-W dt. 13/03/2021 Rs. 35.00	IE/CT(10)/W/2 1-22/4 dt. 14/03/2022 Rs. 30.359 lacs	M/s KIM & SONS Construction & Equipments	21.3.22	20.9.22	-	35.000	35.00	0.000		

3970.	Impvt. of Kairang Muslim Thongkhong to Kairang Muslim Lamkhai.	43/302/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/5 dt. 14/03/2022 Rs. 43.395 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3971.	Impvt. of road from Koirengai Bazar under Ring Road.	43/228/2020-W dt. 13/03/2021 Rs. 60.00	IE/CT(10)/W/2 1-22/6 dt. 14/03/2022 Rs. 52.108 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	60.000	60.00	0.000
3972.	Impvt. of road from Koirengai IVR to Mongjam Thong Leirak.	43/301/2020-W dt. 13/03/2021 Rs. 70.00	IE/CT(10)/W/2 1-22/7 dt. 14/03/2022 Rs. 60.706 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	70.000	70.00	0.000
3973.	Impvt. of IVR in and around Laipham Khunou.	43/351/2020-W dt. 13/03/2021 Rs. 86.00	IE/CT(10)/W/2 1-22/8 dt. 14/03/2022 Rs. 74.718 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	86.000	86.00	0.000
3974.	Constn. of Line Drain at Tangkhul Avenue.	43/299/2020-W dt. 13/03/2021 Rs. 67.000	IE/CT(10)/W/2 1-22/9 dt. 14/03/2022 Rs. 58.183 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	67.000	67.00	0.000
3975.	Impvt. of road in and around Luwangasangbam Mayai leikai IVR road.	43/348/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/10 dt. 14/03/2022 Rs. 43.421 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3976.	Impvt. of road at Mongjam Leikha to Mongjam water supply mapa.	43/353/2020-W dt. 13/03/2021 Rs. 56.00	IE/CT(10)/W/2 1-22/11 dt. 14/03/2022 Rs. 48.555 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	56.000	56.00	0.000
3977.	Impvt. of road at Nagaram Block D.	43/233/2020-W dt. 13/03/2021 Rs. 40.00	IE/CT(10)/W/2 1-22/12 dt. 14/03/2022 Rs. 34.714 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	40.000	40.00	0.000
3978.	Impvt. of Maibakhul to Mongjam IVR.	43/229/2020-W dt. 13/03/2021 Rs. 65.00	IE/CT(10)/W/2 1-22/13 dt. 14/03/2022 Rs. 56.366 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	65.000	65.00	0.000
3979.	Black topping at Mantripukhri Lamlongei internal road.	43/347/2020-W dt. 13/03/2021 Rs. 60.00	IE/CT(10)/W/2 1-22/14 dt. 14/03/2022 Rs. 51.983 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	60.000	60.00	0.000
3980.	Mending of pothole and extension of side berm of Sawombung to Sagolmang 12 km. and Mending of pot hole at Imphal Saikul road.	43/231/2020-W dt. 13/03/2021 Rs. 98.65	IE/CT(10)/W/2 1-22/15 dt. 14/03/2022 Rs. 85.637 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.9.22	-	98.650	98.65	0.000
3981.	Impvt. of internal road from Salanthong to Lamlong Bridge at LYL river side.	43/295/2020-W dt. 13/03/2021 Rs. 50.00	IE/CT(10)/W/2 1-22/16 dt. 14/03/2022 Rs. 43.366 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	50.000	50.00	0.000
3982.	Impvt. of IVR at Laipham Khunou Mamang Leikai Soibam Lampak - 1.3 Km.	43/304/2020-W dt. 13/03/2021 Rs. 45.00	IE/CT(10)/W/2 1-22/17 dt. 14/03/2022 Rs. 39.035 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	45.000	45.00	0.000
3983.	Strengthening of Koirengai Bridge Approach road.	43/230/2020-W dt. 13/03/2021 Rs. 30.00	IE/CT(10)/W/2 1-22/18 dt. 14/03/2022 Rs. 26.051 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	30.000	30.00	0.000

3984.	Strengthening of road by providing GSB from Thokchom Leirak to Heingang.	43/300/2020-W dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/19 dt. 14/03/2022 Rs. 12.975 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	15.000	15.00	0.000		
3985.	Black topping in and around Heingang Mayai leikai IVR.	43/349/2020-W dt. 13/03/2021 Rs. 54.00	IE/CT(10)/W/2 1-22/20 dt. 14/03/2022 Rs. 46.559 lacs	M/s KIM & SONS Construction & Equipments	21.3.20	20.6.22	-	54.000	54.00	0.000		
										0.00		
SADAR HILLS DIVISION												
3986	Impvt.of road from Army road to Khun Khu Kuki - 3kms.	43/245/2019-W(Pt) dt.18/01/2021 A/A Rs. 90.00 Lakh E/S- Rs. 2.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/30 dt. 18/8/2021 Rs. 78.21 Lakh	M/S S.K. Construction	18/8/2021	18/8/2022	N/A	80.54	2.00	88.00	90.00	88.00
3987	Impvt.of road from Chiningkhol village to Parengba Khunao- 4 kms.	43/246/2019-W(Pt) dt.18/01/2021 A/A Rs. 120.00 Lakh E/S- Rs. 2.00 Lakh	EE/SHD/CT(WO)/5054/2020-21/31 dt. 28/8/2021 Rs. 93.83 Lakh	Ph. Adim	3-9-2021	3-9-2022	N/A	107.38	2.00	118.00	120.00	118.00
										206.00		206.00
Senapati Division												
3988.	Construction of road from Oinam to Thei Pt. I	No. 43/414/2019-W dt.23-03-2020 Rs. 216.79 lakhs	EE/SPT/WO/20 20-21/01 dated 29-09-2020	Mohammad Nashir Shah				₹ 216.79	0	216.79	242.26	242.26
3989.	Construction of road from Oinam to Thei Pt. II	No. 43/415/2019-W dt.23-03-2020 Rs. 211.12 lakhs	EE/SPT/WO/20 20-21/02 dated 29-09-2020	Mohammad Nashir Shah				₹ 211.12	0	211.12	235.93	235.93
3990.	Impt. of road from Katomei to Donbosco convent-1.5km	43/232/2019-w Rs36.00L	EE/SPT/WO/20 20-21/05 Dt. 9/11/2020	Th.Hesho				₹ 36.00	₹ 5.00	31.00	40.23	35.23
3991.	Impt. of road from Senapati Bridge to Maralong-1.5km.	43/231/2019-w Rs26.00L	EE/SPT/WO/20 20-21/06 Dt. 9/11/2020	Th.Hesho				₹ 26.00	₹ 5.00	21.00	29.06	24.06
3992.	Constn. Of IVR from Makhan Khuman to Ralou, 2.5 km approx.	No. 43/100/2018-W dt.5-03-2019 Rs. 40.00 lakhs	No. EE/SPT/WO/2019-20/3 dated 20/11/2020	D. Pukeho Mao				₹ 40.00	27.5	12.50	44.70	17.20
3993.	Impt. Of road from Sholitokho to Chawanamei Khullen (SH: WBM & PC)	Rs. 20.00 Lakhs No.46/82/2017-W dt. 02-03-2018	No. EE/SPT/WO/20 17-18/5 dated 19/12/2020	Ch. Iboyaima Singh				₹ 20.00	10.00	10.00	22.35	12.35
3994.	Improvement of road from St. Joseph School, Koide village to Purul Rosofii - 5 km	No.43/223/2019-W dated 16th March 2020 Rs. 80.00 lakhs	No. EE/SPT/WO/20 20-21/07 dated 10/12/2020					₹ 80.00	33.00	47.00	89.40	56.40
3995.	Improvement of road from Purul Village to Lakhamai Village- 15 km	No.43/222/2019-W dated 16th March 2020 Rs. 100.00 lakhs	No. EE/SPT/WO/20 20-21/08 dated 10/12/2020	K. Lamchao Pou				₹ 100.00	68.50	31.50	111.75	43.25
3996.	Improvement of IVR from Khongdei Ngawar to Kachai village	No.43/221/2019-W dated 16th March 2020 Rs. 100.00 lakhs	No. EE/SPT/WO/20 20-21/09 dated 15/12/2020	C. L. Athot				₹ 100.00	77.00	23.00	111.75	34.75
3997.	Improvement of road from Khongdei Shimpung to Thiva via Thiva Songdo - 5 km	No.43/221/2019-W dated 16th March 2020 Rs. 80.00 lakhs	No. EE/SPT/WO/20 20-21/10 dated 15/12/2020	C. L. Athot				₹ 80.00	50.00	30.00	89.40	39.40
3998.	Constn. Of road from Keize to Thingba Khunou 12km	No. 43/386/2019-W dt.7-03-2020 Rs. 100 lakhs	EE/SPT/WO/20 20-21/11 dt.15-12-2020	Ng Thaiho				₹ 100.00	85.00	15.00	111.75	26.75

3999.	Constn. Of road from Elite Christian English School to Village Cemetery at Thingba Khunou Village 2km.	No. 43/238/2019-W dt.7-03-2020 Rs. 57.60 lakhs	EE/SPT/WO/20 20-21/12 dt.15-12-2020	Ng Thaiho				₹ 57.60	50.00	7.60	64.37	14.37
4000.	Renovation of village road from NH-2 to Church Hill, Mayangkhang.	43/436/2019-w Rs 64.50 L	EE/SPT/WO/20 20-21/14 Dt. 19/12/2020	D.Pukeho Mao				₹ 64.50	₹ 27.00	37.50	72.08	45.08
4001.	Impvt. of Kayinu to Mao ring road via ICCP-4.5km	No. 43/236/2019-W dt.23-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/19 dt.19-12-2020	Dilbung Kowar				₹ 100.00	30.00	70.00	111.75	81.75
4002.	Constn. Of IVR from Ihilo to Khipo at Makhan 4km	No. 43/235/2019-W dt.7-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/20 dt.19-12-2020	Dilbung Kowar				₹ 100.00	30.00	70.00	111.75	81.75
4003.	Impvt. of approach road to Mao IB	No. 43/225/2019-W dt.07-03-2020 Rs. 30.00 lakhs	EE/SPT/WO/20 20-21/22 dt.07-01-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 30.00	15.00	15.00	33.53	18.53
4004.	Impvt. of NH- 102(A) to Saranamai Village - 4km.	No. 43/227/2019-W dt.07-03-2020 Rs. 120.00 lakhs	EE/SPT/WO/20 20-21/24 dt.05-02-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 120.00	33.00	87.00	134.10	101.10
4005.	Black topping of road from Nh2 to Emesiiphro 3km	43/239/2019-w Rs50.00L	EE/SPT/WO/20 20-21/25 Dt. 17/2/2021	Th.Hesho				₹ 50.00	₹ 15.00	35.00	55.88	40.88
4006.	Imp. of old road from RCC bridge, Senapati to Samaritan Public School, Ankailongdi-2km	43/435/2019-w Rs70.00 L	EE/SPT/WO/20 20-21/28 Dt. 20/2/2021	Th.Hesho				₹ 70.00	₹ 13.00	57.00	78.23	65.23
4007.	Imp. of road from Katomei centre to Saizii Little Flower school.3km	43/234/2019-w Rs48.00L	EE/SPT/WO/20 20-21/29 Dt.20/2/2021	Th.Hesho				₹ 48.00	₹ 8.00	40.00	53.64	45.64
4008.	Black Topping from NH-2 Mao Gate to Rural Hospital via song song to Kalinamai	No. 43/224/2019-W dt.07-03-2020 Rs. 100.00 lakhs	EE/SPT/WO/20 20-21/23 dt.07-03-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 100.00	25.00	75.00	111.75	86.75
4009.	Construction of road from Tingsong Khunou to Maichon Border Bridge Pt. I (0-3 km)	No. 43/416/2019-W dt.23-03-2020 Rs. 210.26 lakhs	EE/SPT/WO/20 20-21/38 dt.08-03-2021	D. Pukeho Mao				₹ 210.26	0	210.26	234.97	234.97
4010.	Construction of road from Tingsong Khunou to Maichon Border Bridge Pt. II (3-6 km)	No. 43/418/2019-W dt.23-03-2020 Rs. 211.26 lakhs	EE/SPT/WO/20 20-21/39 dt.08-03-2021	S. N. Pavei				₹ 211.26	0	211.26	236.08	236.08
4011.	Impvt. of NH-102(A) to Tabufii village-3 km.	No. 43/226/2019-W dt.07-03-2020 Rs. 95.00 lakhs	EE/SPT/WO/20 20-21/39 dt.08-03-2021	M/S Exotic Contractor Pvt. Ltd.				₹ 95.00	26.00	69.00	106.16	80.16
											1633.53	1899.85
	UKHRUL DIVISION											
4012	Improvement of internal / Surrounding roads at Sanakeithel Village under Ukhrul District	Rs. 150.00 No. 43/359/2019-W dated 18/03/2020	Rs. 1,30,53,295.00 No. EE/UD/WO/SP/R & B/2020-2021/1 dated 25/11/2020	C. L. Athot	01/12/2020	30/06/2021	Nil	Rs.127.94	Rs.120.00	22.97	₹ 142.97	22.97
											22.97	22.97
											1862.50	2128.82
	MH: 3054											
	Imphal East Division											
4013.	Impvt. of Nongmeibung, Khanglabung leirak Old Checkon road (SH:- Constn. of pucca drain).	30/13/2020-W(15) dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/1 dt. 14/03/2022 Rs. 12.865 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	5.000	10	16.76	11.76

4014.	Constn. of side berm at Koirengai to Mongjam.	30/13/2020-W(9) dt. 13/03/2021 Rs. 15.00	IE/CT(10)/W/2 1-22/2 dt. 14/03/2022 Rs. 13.005 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0	16.76	1.76
4015.	M/o road from Maibakhul Awang Leikai to Maibakhul Chingol.	30/13/2020-W(5) dt. 13/03/2021 Rs. 20.00	IE/CT(10)/W/2 1-22/3 dt. 14/03/2022 Rs. 17.366 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0	16.76	1.76
4016.	Black Topping at Koirengai Kabui Khul (Left out portion).	30/13/2020-W(7) dt. 13/03/2021 Rs. 19.96	IE/CT(10)/W/2 1-22/4 dt. 14/03/2022 Rs. 17.296 lacs	M/s KIM & Sons Constn. & Equipt	21.3.22	20.10.22	-	15.000	15.000	0	16.76	1.76
										10		17.05
	Senapati Division											
4017.	M/o road from Purul Atongba Catholic Church to Purul Higher Secondary School - 3 km	No.35/59/2019-W dated 19/03/2020 Rs. 20.00 lakhs	EE/SPT/WO/20 20-21/01 dated 09/11/2020	Th. Hesho				₹ 20.00	5.50	14.50	22.35	16.85
4018.	M/o Shuzai to Heikai Road via Zhophao - 4 Km	No.35/59/2019-W dated 19/03/2020 Rs. 19.00 lakhs	EE/SPT/WO/ 2020-21/2 dated 09/11/2020	K. Lamchao Pou				₹ 19.00	10.70	8.30	21.23	10.53
4019.	M/o road from PMGSY Khongdei to Lower Siburi (Sirong) - 5 km	No.32/200/2018- W(7) dt. 8th March 2019 Rs. 25.00 lakhs	EE/SPT/WO/20 20-21/3 dated 09/11/2020	Elias Haomai				₹ 25.00	13.00	12.00	27.94	14.94
4020.	M/O road Koide to Maiba - 7 km	No.32/200/2018- W(6) dt. 8th March 2019 Rs. 30.00 lakhs	EE/SPT/WO/20 19-20/4 dated 09/11/2020	Elias Haomai				₹ 30.00	14.10	15.90	33.53	19.43
4021.	M/o Sapalujang to Ngumlam	No.32/200/2018- W(3) dt. 8th March 2019 Rs. 48.69 lakhs	EE/SPT/WO/20 20-21/15 dated 19/12/2020	Elias Haomai				₹ 45.80	15.00	30.80	51.18	36.18
4022.	M/o Willong Khunou to Jaihum	No.32/200/2018- W(5) dt. 8th March 2019 Rs.48.69 lakhs	EE/SPT/WO/20 20-21/16 dated 19/12/2020	Elias Haomai				₹ 45.80	15.00	30.80	51.18	36.18
4023.	M/o Tiirek to Ngajarii	No.32/200/2018- W(4) dt. 8th March 2019 Rs. 48.68 lakhs	EE/SPT/WO/20 20-21/17 dated 19/12/2020	Elias Haomai				₹ 45.81	15.00	30.81	51.19	36.19
4024.	M/o of Solitokho to Maopungdong village, Senapati District 4 km	No.35/62/2019-W dated 19/03/2020 Rs. 19.00 lakhs	No. EE/SPT/WO/ 2020-21/27 dated 17/02/2021	D. Pukeho Mao				₹ 19.00	9.50	9.50	21.23	11.73
										152.61		182.03
										162.61		199.08
	MH: 4059											
	Senapati Division											
4025	Constn. Of Nongsaba Gate at Mao	26/226/2018-W dt. 03/03/2019 Rs. 108 lakhs	No. EE/SPT/WO/20 20-21 /34 dated 08/03/2021	B. D. Sunehsan Anal					Nil	108	108	ongoing work
										108		
	Electrical Division - I											
4026	Renovation of IEI in the Govt. Residential Qtr., Type VI/G-4 i/c security Barrack, Visitors Shed and Security Tower at Lamphelpat.	26/479/2019-W dt. 24/12/2019 Rs.15.00	EE/EDI/AC(WO) /2020/30 Dt. 31/03/21 Rs. 13,03,121/-	Th. Shantikumar Singh	31/3/21	19/4/21		13.03	0	15	14.56	14.56

4037	Improvement of Electrical Equipment/IEI at Room No. 407, 301 of New Secretariat (North Block) and Room No. 172 of Old Secretariat. (SH:- Renovation of IEI in the Deputy Secretary Room No. 172 (South Block), Under Secretary Room No. 407 and Work Section Room No. 301 including Corridor and Installation of AC 3 nos. at Manipur Secretariat, Imphal.)	26/471/2019-W Dt. 24/12/2019 Rs. 12.00	EE/EDI/AC(WO) /2020/26 Dt. 30/3/21 Rs. 10,41,761/-	Ch. Mangi Singh	30/3/21	18/4/21		10.41	0	12.00	11.63	11.63
4038	Repairing / Renovation of PTI Office, Babupara (SH:- IEI).	26/471/2019-W Dt. 24/12/2019 Rs. 4.00	EE/EDI/AC(WO) /2020/28 Dt. 31/3/21 Rs. 3,47,445/-	Ch. Mangi Singh	31/3/21	18/4/21		3.47	2	2.00	3.88	1.88
4039	Renovation of IEI in the office building of EE Highway South Division No.II, PWD and Chowkidar Qtr. at Mayang Imphal.	26/476/2019-W Dt. 24/12/2019 Rs. 7.47	EE/EDI/AC(WO) /2020/22 Dt. 26/3/21 Rs. 6,48,892/-	Kh. Maimu Singh	26/3/21	14/04/21		6.48	0	7.47	7.24	7.24
4040	Renovation of IEI in the office building of the Assistant Engineer Sub-Division No. I Electrical Division No. I, PWD Manipur at Lamphelpat.	26/476/2019-W Dt. 24/12/2019 Rs. 6.35	EE/EDI/AC(WO) /2020/32 Dt. 31/3/21 Rs. 5,51,655/-	Ch. Mangi Singh	31/3/21	19/4/21		5.51	4	2.35	6.16	2.16
4041	Renovation of IEI in the office building of DC Imphal - West	26/476/2019-W Dt. 24/12/2019 Rs. 12.00	EE/EDI/AC(WO) /2020/24 Dt. 27/3/21 Rs. 10,42,432/-	Ch. Mangi Singh	27/3/21	15/04/21		10.42	3	9.00	11.64	8.64
4042	Renovation of IEI in the Reception Hall 2 nos. (Kombirei & Lingthoingambi) and Repairing/Replacement of compound lighting i/c 4 nos. of gate lighting in the DC office, Complex in connection with the ensuing 17th Lok-Sabha Election at Lamphelpat, Imphal-West.	26/481/2019-W Dt. 24/12/2019 Rs. 15.00	EE/EDI/AC(WO) /2020/27 Dt. 30/3/21 Rs. 13,00,910/-	ch. Mangi Singh	30/3/21	18/04/21		13.00	10	5.00	14.53	4.53
4043	Renovation of IEI and Compound lighting in the Campus of Cheirap Court, at Uripok Imphal.	26/481/2019-W Dt. 24/12/2019 Rs. 7.00	EE/EDI/AC(WO) /2020/13 Dt. 31/3/21 Rs. 6,08,139/-	ch. Mangi Singh	31/3/21	19/4/21		6.08	3	4.00	6.79	3.79
										41.82		39.88
										110.64		110.73
	MH: 4216											
	BUILDING DIVISION-II											
4044	Renovation and repairing of Chief Secretary Guest House No. 1, 1st Floor, Transit Hostel in front to Chief Secretary Bungalow, Sanjenthong	No. MISCWD-1701/17/2021-WD dt. 21/03/2021, Rs. 11.811/-	EE/BD-II/LOC/2021-22/12 dt. 21/07/2021, Rs. 7.027/-	G Panmei	7-21-2021	9-20-2021		7.027		11.811	7.85	7.85
4045	Repairing/ Renovation of Type-V Qtr. No. 1 at Sanjenthong Officer's Colony.	No. AAEXRF-401/6/2021-WD-WD dt. 04/03/2021, Rs. 68.028/-	EE/BD-II/LOC/OT/2021-22/06 dt. 05/01/2022, Rs. 56.079/-	K Santabiren Singh	1-5-2022	7-4-2022		56.079		68.028	62.67	62.67
										79.839		70.52
	Senapati Division											
4046.	Preparation for Independence Day, 2019 and Republic Day celebration for the year 2020 at Senapati HQ	26/683/2019-W dt. 24/12/2019 Rs. 4.00 lakhs	EE/SPT/WO/9-20/2 Dt. 26/12/20	D. Pukeho Mao	12-26-2020			₹ 4.00	₹ -	4.00	₹ 4.47	4.47
										4.00		4.47
	Electrical Division - I											
4047	Construction of Qtr. No. V/2 at Majorokhul (SH:- Providing IEI in the Gr. Floor and 1st floor of Security Barrack) at DJ road, Imphal.	26/485/2019-W dt. 24/12/2019 Rs. 6.00	No. EE/ED-I/AC(WO)/2020/21 Dt. 26/03/2021.Rs	ch. Mangi Singh	26/03/2021.	14/04/2021		5.21	0	6.00	₹ 5.82	5.82
										6.00		5.82

4072	Impvt. of IEI i/c replacement of switch gear in the SDC Office at Thanlon i/c solar compound lighting.	AAEXRF-701/66/2021-WD-WD dt. 9/12/2021 Rs. 12.980 lakh.	EE/ED-II/AC(WO)/2021-22/64 dt. 29/12/2021 Rs. 11,27,690/-	Rishikanta Irom	04/1/2021	2/2/2022		12.980	11.615	12.98	14.51	2.89
4073	Providing compound lighting in the SDO Office at Litan.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/65 dt. 29/12/2021 Rs. 5,21,275/-	Th. Ratankumar	04/1/2021	28/1/2022		6.000	5.369	6.00	6.71	1.34
4074	Impvt. of IEI i/c replacement of switch gear in the SDC Office at Parbung i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/68 dt. 30/12/2021 Rs. 11,27,690/-	Rishikanta Irom	05/1/2021	3/2/2022		12.980	11.615	12.98	14.51	2.89
4075	Providing compound lighting in the SDO Office at Zaphou.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/69 dt. 30/12/2021 Rs. 5,21,275/-	Th. Ratankumar	05/1/2021	29/1/2022		6.000	5.369	6.00	6.71	1.34
4076	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the EE, PWD, Divisional Office at Chandel i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/70 dt. 30/12/2021 Rs. 11,27,690/-	Rishikanta Irom	05/1/2021	3/2/2022		12.980	11.615	12.98	14.51	2.89
4077	Providing compound lighting in the SDO Office at Chakpikarong.	- do - Rs. 6.00 lakh.	EE/ED-II/AC(WO)/2021-22/71 dt. 30/12/2021 Rs. 5,21,275/-	Th. Ratankumar	05/1/2021	29/1/2022		6.000	5.369	6.00	6.71	1.34
4078	Impvt. of IEI i/c replacement of existing fixtures by energy saving lamps & MCCB's DB in the EE, PWD, Divisional Office at Churchandpur i/c solar compound lighting.	- do - Rs. 12.98 lakh.	EE/ED-II/AC(WO)/2021-22/72 dt. 31/12/2021 Rs. 11,27,690/-	Rishikanta Irom	06/1/2021	4/2/2022		12.980	11.615	12.98	14.51	2.89
4079	Impvt. of IEI in the SDO/BDO Office at Lamka South.	- do - Rs. 9.300 lakh.	EE/ED-II/AC(WO)/2021-22/73 dt. 31/12/2021 Rs. 8,07,976/-	Th. Ratankumar	06/1/2021	4/2/2022		9.300	8.322	9.30	10.39	2.07
4080	Improvement of IEI i/c Solar compound lighting and CCTV Camera system in the DLO office 4 nos. Block - A, B, C, D occupied by DC Office, SP Office, Treasury Office, Statistics Office at Chandel in connection with incoming State Assembly Election-2022 (SH:- IEI works).	AAEXRF-701/701/2021-WD-WD dt. 9/2021 Rs. 106.153 lakh	EE/ED-II/AC(WO)/2021-22/74-A dt. 05/01/2022 Rs. 92,22,475/-	Rishikanta Irom	05/01/2022	3/2/2022		106.153	94.991	48.46	118.63	23.63
4081	Providing IEI in PWD Thoubal Division Office i/c compound lighting, Thoubal.	AAEXRF-701/94/2021-WD-WD dt. 24/12/2021 Rs. 19.599 lakh	EE/ED-II/AC(WO)/2021-22/76 dt. 7/01/2022 Rs. 17,02,743/-	Th. Shantikumar	07/01/2022	22/01/2022		19.599	17.538	19.60	21.90	4.36
4082	Providing IEI in SDC & Registrar Office i/c compound lighting, Thoubal.	- do - Rs. 17.675 lakh.	EE/ED-II/AC(WO)/2021-22/77 dt. 7/01/2022 Rs. 15,35,587/-	Th. Shantikumar	07/01/2022	22/01/2022		17.675	15.817	17.68	19.75	3.93
										164.95		49.57
Electrical Division - III												
4083	Improvement of IEI in the Indoor Stadium of Bal Bhavan i/c compound lighting and Temporary lighting arrangement in Kitchen, Dininh Hall and Toilet at Khuman Lampak with relation to 3rd State Conference of ABVP and RSS Tarun Shivir General Conference.	3.000 no. 26/238/2019-W dt. 24/12/2019	EE/ED-III/AC(WO)/2021-22/13 dt. 7/4/2021	D. Pukeho Mao	4-7-2021	4-17-2021	4-18-2021	2.672	0	3.00	2.99	2.99

4084	11th Manipur Legislative Assembly Election, 2017(SH: Providing temporary lighting arrangement in the strong room, counting hall, receipt centre for polling personal, tempory kitchen for CPMF in the DC office complex, Bishnupur.	2.370 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/14 dt 7/4/2021	D. Pukeho Mao	4-7-2021	4-17-2021	4-18-2021	2.111	0	2.37	2.36	2.36
4085	Improvement of IEI in the Single Room Transit Hostel Ground Floor Block-B, Bishnupur at Mini Secretariat Complex.	5.000 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/27 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-28-2021	4.445	0	5.00	4.97	4.97
4086	Renovation of IEI & Replacement of energy saving LED Lamps in the Mini Secretariat Complex at Kangpokpi (SH: Renovation of IEI in the Security Barrack at Kangpokpi)	5.990 no. 26/231/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/22dt 22/4/2021	D. Pukeho Mao	4-22-2021	5-21-2021	5-22-2021	5.344	0	5.99	5.97	5.97
4087	Improvement of IEI to the BDO Office at Khoupum-Nungba Block at Tamenglong i/c security lighting	15.816 no. 26/231/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/17 dt 8/4/2021	Th. Shantikumar Singh	4-8-2021	6-6-2021	6-7-2021	14.087	0	15.82	15.74	15.74
										32.18		32.03
										364.53		364.38
	MH: 4216											
	Electrical Division - I											
7088	Repairing of T-VI occupied by MLA K Meghachandra Singh/MLA at Babupara including IEI(SH:Improvement of IEI of Type VI Quarter occupied by MLA K Meghachandra Singh at Babupara,Imphal).	26/368/2019-W dt 24/12/2019. Rs. 30 lakh (Both Civil & Elect)	No. EE/ED- I/AC(WO)/2020 /52 Dt 26/07/2021. Rs. 2,48,291/-	ch. Mangi Singh	26/07/2021.	04/08/2021.		2.48	0.00	2.48	2.77	2.77
4089	Construction of Type-IV Qtr. (G+1) for accommodation at Lamphelpat (Portion -I),SH:-I- Providing of IEI in the Ground Floor of Type-IV at Lamphelpat (Portion -I) SH:-II- Providing of IEI in the First Floor of Type-IV at Lamphelpat (Portion -I)	26/132/2018-W dt 8/3/2019 Rs. 141.625 (Both Civil & Elect)	No. EE/ED- I/AC(WO)/2020 /37 Dt 28/04/2021. Rs. 4,55,581/-	ch. Mangi Singh	6/04/2021.	4-25-2021		4.55	0.00	16.54	5.08	5.08
4090	Impvt. / Repairing of IEI of T-V/Qtr No. 8 at Lamphelpat.	26/740/2019-W dt. 24/12/2019 Rs. 7.00	No. EE/ED- I/AC(WO)/2020 /35 Dt 6/04/2021. Rs. 6,08,092/-	Ch. Mangi Singh	6/04/2021.	25/04/2021.		6.08	0.00	7.00	6.79	6.79
										26.02		14.65
	Electrical Division - III											
4091	Construction of Type II & Type IV Qtrs. at Kangpokpi(SH: Providing IEI in the Type IV Qtr. at Kangpokpi)	5.999 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/26 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-27-2021	5.342	0	5.999	5.97	5.97
4092	Construction of Type II & Type IV Qtrs. at Kangpokpi(SH: Providing IEI in the Type II Qtr. at Kangpokpi)	3.000 no. 26/238/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/25 dt 27/4/2021	D. Pukeho Mao	4-27-2021	5-26-2021	5-27-2021	2.666	0	3.00	2.98	2.98
										9.00		8.95
										35.02		35.02
	MH: 2216											
	Electrical Division - I											
4093	Repairing of IEI in the Govt., Residential Quarter Type- VII/NC-3 occupied by Shri Dr. Lorho S. Pfoze Hon'ble MP (Lok Sabha) at Lamphelpat.	26/493/2019-W dt. 24/12/2019 Rs. 18.00	EE/EDI/AC(WO) /2020/45 Dt. 14/06/21 Rs. 15,63,717/-	ch. Mangi Singh	14/06/21	7-3-2021		15.63	0.00	18	17.47	17.47
4094	Renovation of IEI in the Type-A Qtr.1 no. i/c Gate Lights at National game Villages, Langol.	26/479/2019-W dt 24/12/2019 Rs. 15.00	No. EE/ED- I/AC(WO)/2020 /36 Dt. 6/04/2021. Rs. 4,55,581/-	ch. Mangi Singh	6/04/2021.	16/5/2021.		4.55	0.00	15	5.08	5.08

4095	Renovation and extension of rooms of Govt., Qtr. Type-IV/E-II with constn. of septic tank, watch tower, bathroom toilet, water tank garage and compound wall at Lamphel, Imphal.	26/498/2019-W dt. 24/12/2019 Rs. 7.09	No. EE/ED-I/AC(WO)/2020/38 Dt 28/04/2021. Rs. 6,16,365/-	ch. Mangi Singh	28/04/2021.	18/05/2021.		6.16	0.00	7.09	6.88	6.88
4096	Major Renovation of Govt., Qtrs No. T-VII/No. 2 at Kanglapat.(SH:- Renovation of IEI in the Govt., Qtrs. No.-T-VII/No. 2 at Kanglapat).	26/498/2019-W dt. 24/12/2019 Rs. 5.04	No. EE/ED-I/AC(WO)/2020/39 Dt 29/04/2021. Rs. 5,04,606/-	ch. Mangi Singh	29/04/2021.	18/05/2021.		5.04	0.00	5.04	5.63	5.63
4097	Repairing/Renovation of IEI in the office building , Recreation building and Type-II Qtr. 16 nos. i/c gate & Compound Lighting of Special Bureau, Government of India, Imphal Branch at Lamphelpat.	26/493/2019-W dt. 24/12/2019 Rs. 30.00	EE/EDI/AC(WO)/2020/48 Dt. 23/06/21 Rs.26,06,262/-	Th. Shantikumar Singh	23/06/21	13/07/21		26.6	0.00	30	29.73	29.73
4098	Constr. of Extension room of Prof. Qtr. No. 8(A&B) at DMC Campus.(SH:- Providing of IEI in the extension room of Professor Quarter/No. 8(A&B) at DMC campus).	26/332/2018-W dt. 6/3/2019	EE/EDI/AC(WO)/2020/54 Dt. 30/10/21 Rs. 5,23,380/-	ch. Mangi Singh	30/10/21	18/10/21		5.23	0.00	5.23	5.84	5.84
4099	Constr. of Extension room of Prof. Qtr. No. 5(A&B) at DMC Campus.(SH:- Providing of IEI in the extension room of Professor Quarter/No. 5(A&B) at DMC campus).	26/332/2018-W dt. 6/3/2019	EE/EDI/AC(WO)/2020/55 Dt.30/10/21 Rs. 4,63,325/-	ch. Mangi Singh	30/10/21	18/10/21		4.63	0.00	4.63	5.17	5.17
										84.99		75.81
Electrical Division - II												
4101	Impvt. of IEI i/c replacement of existing fitting by LED in BDO Qtr. 3 nos. T/II Qtr. 15 nos. & T/I Qtr. 3 nos. for TD block at Tuibong, Saikot & Sagaikot, CCPUR.	AAEXRF-601/2/2021-WD-WD dt. 9/12/2021 Rs. 16.81 lakh.	EE/ED-II/AC(WO)/2021-22/55 dt. 27/12/2021 Rs. 14,60,437/-	Rishikanta Irom	02/01/2022	01/02/2022		16.810	15.043	16.81	18.79	3.74
4102	Renovation of IEI in the T/II Qtr. 6 nos. occupied by Revenue Staff's, drivers, Grade IV staffs at Chandel.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/56 dt. 27/12/2021 Rs. 5,64,714/-	Th. Ratankumar	02/01/2022	01/02/2022		6.500	5.817	6.5	7.26	1.45
4103	Maintenance of IEI in the T/III 4 nos. occupied by PWD Staffs at Chandel.	- do - Rs. 6.20 lakh.	EE/ED-II/AC(WO)/2021-22/57 dt. 27/12/2021 Rs. 5,38,650/-	Th. Ratankumar	02/01/2022	01/02/2022		6.200	5.548	6.2	6.93	1.38
4104	Maintenance of IEI in the T/III Qtr. 4 nos. occupied by DC staffs for Revenue Department at Chandel.	- do - Rs. 6.20 lakh.	EE/ED-II/AC(WO)/2021-22/58 dt. 28/12/2021 Rs. 5,38,650/-	Th. Ratankumar	02/01/2022	01/02/2022		6.200	5.548	6.2	6.93	1.38
4105	Impvt. of IEI in the SDO Qtr. at Thanlon i/c solar compound lighting.	- do - Rs. 12.710 lakh.	EE/ED-II/AC(WO)/2021-22/59 dt. 28/12/2021 Rs. 11,04,233/-	Rishikanta Irom	03/01/2022	01/02/2022		12.710	11.374	12.71	14.20	2.83
4106	Impvt. of IEI in the T/IV(T) Qtr. 1 no. at IB road at CCPUR.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/60 dt. 28/12/2021 Rs. 5,64,714/-	Th. Ratankumar	03/01/2022	18/01/2022		6.500	5.817	6.5	7.26	1.45
4107	Impvt. of IEI in the SDO Qtr. at Parbung i/c solar compound lighting.	- do - Rs. 12.710 lakh.	EE/ED-II/AC(WO)/2021-22/61 dt. 28/12/2021 Rs. 11,04,233/-	Rishikanta Irom	03/01/2022	01/02/2022		12.710	11.374	12.71	14.20	2.83
4108	Impvt. of IEI in the T/IV Qtr. 2 nos. at IB road at CCPUR.	- do - Rs. 6.50 lakh.	EE/ED-II/AC(WO)/2021-22/62 dt. 28/12/2021 Rs. 5,64,714/-	Th. Ratankumar	04/01/2022	19/01/2022		6.500	5.817	6.5	7.26	1.45

4109	Impvt. of IEI in the DC bungalow at Cpur i/c compound lighting.	- do - Rs. 12.710 lakh.	EE/ED- II/AC(WO)/ 2021-22/63 dt. 28/12/2021 Rs. 11.04.233/-	Rishikanta Irom	04/01/2022	19/01/2022		12.710	11.374	12.71	14.20	2.83
										86.84		19.33
	Electrical Division - III											
4110	Improvement of IEI in the Type-IV Qtrs. occupied by Executive Engineer at Tamenglong.	3.999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/10 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.561	0	3.999	3.98	3.98
4111	Improvement of IEI in the Type-III Qtrs. occupied by Assistant Engineer at Tamenglong.	2.999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/11 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.562	0	2.999	3.98	3.98
4112	Improvement of IEI in the Type-II Qtrs. 4 Nos. occupied by PWD Staff at Tamenglong.	6.997 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/18 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	6.232	0	6.779	6.96	6.96
4113	Improvement of IEI in the Type-III Qtrs. 1 No. & Type-I Qtr. 1 No. occupied by PWD Staff at Nungba.	3.999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/19 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	3.561	0	3.999	3.98	3.98
4114	Improvement of IEI in the Type-III Qtrs. 3 Nos. occupied by SDO, SDC Staff at Nungba.	3.999 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/12 dt 7/4/2021	D. Pukeho Mao	4-7-2021	5-6-2021	5-7-2021	3.561	0	3.999	3.98	3.98
4115	Renovation of IEI at Type-III Qtrs No. G-544, 55 & 56 at Langol Housing Complex.	9.822 no. 26/225/2019-W dt 24/12/2019	EE/ED- III/AC(WO)/202 1-22/28 dt 18/7/2021	Kh. Maimu Singh	7-18-2021	8-17-2021	8-18-2021	9.822	0	9.822	10.98	10.98
4116	Addition and alternation of CCTV Camera 2 nos. at PWD Complex, Khoyathong.	2.599 no. 26/261/2019-W	EE/ED- III/AC(WO)/202 1-22/24 dt 26/4/2021	D. Pukeho Mao	4-26-2021	5-5-2021	5-6-2021	2.599	0	2.599	2.90	2.90
4117	M/o IEI in the various buildings (Block A, B, C, D, Electrical Circle, BD-I and CRPF Security Barrack) in the PWD Complex at Khoyathong	4.839 no. 26/261/2019-W	EE/ED- III/AC(WO)/202 1-22/16 dt 8/4/2021	D. Pukeho Mao	4-8-2021	5-7-2021	5-8-2021	4.839	0	4.839	5.41	5.41
										39.035		42.17
										210.865		214.00
	FY-2005-06											
	MH: 3054											
	UKHRUL DIVISION											
4118	M/O Kamjong to Phungyar road 0 - 33.80 km. (SH : E/W in formation widening left out portion 30 - 32.50 km.)		EE/UD/AC/W O/07/05- 06/8 dt. 2-9-05 Rs. 6,11,283.00	SP Jonah	09/09/2005	08/03/2006		₹ 2.63	₹ 3.48	₹ 0.00		Completed
4119	M/O Kangjong Bazar to Hospital road 0 - 3 km. (SH : Providing sand gravel 0 - .120 km.)		EE/UD/AC/W O/07/05- 06/115 dt. 9-3-06 Rs. 2,50,537.00	SP Jonah	16/03/2006	15/05/2006	₹ 2.50	₹ 0.77	₹ 1.73	₹ 2.79		Completed
4120	A/R to road from Kamjong sub- division HQ to Phungyar sub- division HQ (SH:- Sand gravel on bad stretches 1.10- 1.60km)		EE/UD/AC/W O/07/05- 06/86(A) dt. 9-8-05 RS. 47,242.00	SP. Jonah	16/08/2005	15/11/2005	₹ 0.47	₹ 0.14	₹ 0.32	₹ 0.53		Completed

4121	Improvement of road from Kamjong Sub-division HQ to Phungyar Sub-Division HQ (SH: Sand gravel on damaged reaches 0 – 0.50km)		EE/UD/AC/WO/07/05-06/89(A) dt. 9-8-05 RS. 47,900.00	SP. Jonah	16/08/2006	15/11/2006		₹ 0.48						
4122	A/R to road from Kamjong sub- division HQ to Phungyar sub- division HQ (SH:- Sand gravel on bad stretches 0.50- 1.10km)		EE/UD/AC/WO/07/05-06/85(A) dt. 9-8-05 RS. 47,800.00	SP. Jonah	16/08/2005	15/11/2005		₹ 0.47						
4123	Improvement of road from Maku jn. To Chahong khullen (SH: Earth work in left out portion continuation 11.16 to 13.34km)		EE/UD/2/WO/2003-04/70 dt. 03/01/2005 RS.	SP. Jonah	1-3-2005	4-2-2005		Rs. 3.40	Rs. 3.20	Rs. 0.21		₹ 3.80	Completed	
4124	A/R to road from Kamjong CHC (SH: Surface dressing and jungle clearance 0 -1.20 km)		EE/UD/2/WO/2003-04/70 dt. 03/01/2005 RS.47,700.00	SP. Jonah	8-9-2005	11-8-2005		Rs. 0.47	Rs. 0.15	Rs. 0.32		₹ 0.53	Completed	
										Rs. 6.70				
	FY-2007-08													
4117	Impvt-Of Awang Kasom to Chingai 0-14 km-Phase II (SH- widening od rocky portion from 12-20 -14 Km) WBM, PC, Construction of RCC pipe Culvert 900 mm Dia 5 nos.		EE/9/ACE-III/Tender/07-08-07 Dt7/12/07	V.S. Vareiyio	12-7-2007	12-6-2008		2-18-1900	Rs. 41.28	Rs. 7.91			Completed	
												₹ 7.91		

Year-Wise Liability Statement for PWD, Manipur.

INR lakh

Sl.No.	Year	Major Head								Total
		MH:5054	MH:3054	MH:4059	MH:2059	MH: 4216	MH:2216	MH:4552	MH: 8443	
1	1993-94		0.36							0.36
2	1994-95		0.34							0.34
3	1995-96									0
4	1996-97		2.24							2.24
5	1997-98	2.81	2.19							5.0
6	1998-99	2.63	25.00							27.63
7	1999-2000	19.471	43.69							63.161
8	2000-2001	3.740	182.86							186.595
9	2001-2002		38.13							38.130
10	2002-2003	42.480	83.98	0.77						127.226
11	2003-2004	28.920	291.08				0.09			320.085
12	2004-05	95.07	293.05							388.11
13	2005-06	191.00	512.34	12.39	10.25	1.82				727.80
14	2006-07	64.87	458.12		10.14	2.97	5.21			541.31
15	2007-08	142.61	327.42	7.22	14.05	4.68	6.94			502.92
16	2008-09	113.68	106.12	32.12	46.68	5.75	9.779			314.13
17	2009-10	186.97	162.99	1.76	66.31	0.97	15.15			434.16
18	2010-11	143.71	150.61	1.48		2.78	96.67			395.24
19	2011-12	643.35	760.22	16.68	51.82	3.42	14.90			1490.40
20	2012-13	392.77	554.43		26.27	121.83	9.00			1104.30
21	2013-14	290.72	176.02	17.00	92.14	4.00	94.67			674.56
22	2014-15	146.67	178.44	43.82	9.80		44.27			423.00
23	2015-16	2134.40	592.14				38.55			2765.09
24	2016-17	1769.85	677.04	15.35	138.69		93.70			2694.63
25	2017-18	₹ 2,529.08	₹ 2,016.61	₹ 1,340.56	₹ 479.67	₹ 40.17	₹ 531.00			₹ 6,937.09
26	2018-19	₹ 1,406.87	₹ 4,820.13	₹ 1,659.75	₹ 242.95	₹ 498.86	₹ 413.62			₹ 9,042.17
27	2019-20	₹ 13,410.69	₹ 2,370.00	₹ 2,331.36	₹ 267.81	₹ 84.66	₹ 217.92			₹ 18,682.44
28	2020-21	₹ 2,128.82	₹ 199.08	₹ 208.39	₹ 267.81	₹ 100.69	₹ 218.54			₹ 3,123.34
29	2021-22	₹ 305.73	₹ 184.44	₹ 14.00	₹ 364.38	₹ 35.02	₹ 214.00			₹ 1,117.57
	Grand-Total	₹ 26,196.93	₹ 15,209.05	₹ 5,702.66	₹ 2,088.76	₹ 907.62	₹ 2,024.01			₹ 52,129.02

483

539.7525

₹ 17,376.34

ANNEXURE_I

PROPOSAL FOR ALLOCATION OF FUND FOR CLEARANCE/PAYMENT OF LIABILITIES ON PHASE- WISE MODE

INR lakh

Sl.No.	Year	Major Head								Total
		MH:5054	MH:3054	MH:4059	MH:2059	MH: 4216	MH:2216	MH:4552	MH: 8443	
PHASE -I										
1	1993-94		0.36							0.36
2	1994-95		0.34							0.34
3	1995-96									0
4	1996-97		2.24							2.24
5	1997-98	2.81	2.19							5.0
6	1998-99	2.63	25.00							27.63
7	1999-2000	19.471	43.69							63.161
8	2000-2001	3.740	182.86							186.595
9	2001-2002		38.13							38.130
10	2002-2003	42.480	83.98	0.77						127.226
11	2003-2004	28.920	291.08				0.09			320.085
12	2004-05	95.07	293.05							388.11
13	2005-06	191.00	512.34	12.39	10.25	1.82				727.80
14	2006-07	64.87	458.12		10.14	2.97	5.21			541.31
15	2007-08	142.61	327.42	7.22	14.05	4.68	6.94			502.92
16	2008-09	113.68	106.12	32.12	46.68	5.75	9.779			314.13
17	2009-10	186.97	162.99	1.76	66.31	0.97	15.15			434.16
18	2010-11	143.71	150.61	1.48		2.78	96.67			395.24
19	2011-12	643.35	760.22	16.68	51.82	3.42	14.90			1490.40

PROPOSAL FOR ALLOCATION OF FUND FOR CLEARANCE/PAYMENT OF LIABILITIES ON PHASE- WISE MODE

INR lakh

Sl.No.	Year	Major Head								Total
		MH:5054	MH:3054	MH:4059	MH:2059	MH: 4216	MH:2216	MH:4552	MH: 8443	
20	2012-13	392.77	554.43		26.27	121.83	9.00			1104.30
21	2013-14	290.72	176.02	17.00	92.14	4.00	94.67			674.56
22	2014-15	146.67	178.44	43.82	9.80		44.27			423.00
23	2015-16	2134.40	592.14				38.55			2765.09
24	2016-17	1769.85	677.04	15.35	138.69		93.70			2694.63

₹ 13,226.41

PHASE -II

1	2017-18	₹ 2,529.08	₹ 2,016.61	₹ 1,340.56	₹ 479.67	₹ 40.17	₹ 531.00			₹ 6,937.09
2	2018-19	₹ 1,406.87	₹ 4,820.13	₹ 1,659.75	₹ 242.95	₹ 498.86	₹ 413.62			₹ 9,042.17

₹ 15,979.26

PHASE -III

1	2019-20	₹ 13,410.69	₹ 2,370.00	₹ 2,331.36	₹ 267.81	₹ 84.66	₹ 217.92			₹ 18,682.44
2	2020-21	₹ 2,128.82	₹ 199.08	₹ 208.39	₹ 267.81	₹ 100.69	₹ 218.54			₹ 3,123.34
3	2021-22	₹ 305.73	₹ 184.44	₹ 14.00	₹ 364.38	₹ 35.02	₹ 214.00			₹ 1,117.57

₹ 22,923.35

Grand-Total ₹ 52,129.02

PROPOSAL FOR ALLOCATION OF FUND FOR CLEARANCE/PAYMENT OF LIABILITIES ON PHASE- WISE MODE

INR lakh

Sl.No.	Year	Major Head							Total
		MH:5054	MH:3054	MH:4059	MH:2059	MH: 4216	MH:2216	MH:4552	

